

ID	Task Name	Duration	Start	Finish	Feb '09	Mar '09	Apr '09	May '09	Jun '09	Jul '09	Aug '09	Sep '09	Oct '09	Nov '09
1	Award of contract	1 day	Sun 3/1/09	Mon 3/2/09		3/1								
2	Notification of project start-up teleconference meeting	1 day	Sun 3/15/09	Mon 3/16/09										
3	Project start-up teleconference	1 day	Mon 3/16/09	Tue 3/17/09										
4	Submittals required within 30 days of award	31 days	Sun 3/1/09	Wed 4/1/09										
5	Project Schedule inc Gantt chart	5 days	Sun 3/1/09	Fri 3/6/09										
6	Design Details Wastewater Treatment	30 days	Sun 3/1/09	Tue 3/31/09										
7	Dewatering Plan	30 days	Sun 3/1/09	Tue 3/31/09										
8	Contractor Work Breakdown Structure	30 days	Sun 3/1/09	Tue 3/31/09										
9	Insurance Certificate	30 days	Sun 3/1/09	Tue 3/31/09										
10	Worker Orientation Seminar Info	30 days	Sun 3/1/09	Tue 3/31/09										
11	Contractors Corporate Health and Safety Plan	15 days	Sun 3/1/09	Mon 3/16/09										
12	Site specific Health and Safety Plan	30 days	Sun 3/1/09	Tue 3/31/09										
13	Mobilization and Demobilization Plan	30 days	Sun 3/1/09	Tue 3/31/09										
14	Construction Camp Location plan	30 days	Sun 3/1/09	Tue 3/31/09										
15	Details of Sewage Disposal System	30 days	Sun 3/1/09	Tue 3/31/09										
16	Material and Equipment List	30 days	Sun 3/1/09	Tue 3/31/09										
17	Hydrocarbon Contaminated Soils Treatment Plan	30 days	Sun 3/1/09	Tue 3/31/09										
18	Site Remediation Plan For Temporary Storage Area	30 days	Sun 3/1/09	Tue 3/31/09										
19	Details of Hazardous Waste Materials Processing Area	30 days	Sun 3/1/09	Tue 3/31/09										
20	Notice of Project Form	30 days	Sun 3/1/09	Tue 3/31/09										
21	Proof of Contractors Asbestos Liability Insurance	30 days	Sun 3/1/09	Tue 3/31/09										
22	Location of Temporary Storage Area	30 days	Mon 3/2/09	Wed 4/1/09										
23	Plan for Upgrading Site access roads, airstrip	30 days	Sun 3/1/09	Tue 3/31/09										
24	Procurement of materials and supplies	90 days	Sun 3/1/09	Sat 5/30/09										
25	Notification of pre-construction meeting	1 day	Fri 7/10/09	Sat 7/11/09										
26	Preconstruction meeting	1 day	Wed 7/22/09	Thu 7/23/09										
27	Submission of presentation of community meeting for review	1 day	Mon 8/3/09	Tue 8/4/09										
28	Community meeting in Kugluktuk	1 day	Tue 8/18/09	Wed 8/19/09										
29	Submittals 30 days prior to mobilization	30 days	Tue 7/21/09	Thu 8/20/09										
30	Preliminary Shop Drawings, Product Data and Samples	30 days	Tue 7/21/09	Thu 8/20/09										
31	First Aid Certificate	30 days	Tue 7/21/09	Thu 8/20/09										
32	Erosion, sediment and drainage control plan	30 days	Tue 7/21/09	Thu 8/20/09										
33	Historical, archaeological, cultural and biological resources and wetland plan	30 days	Tue 7/21/09	Thu 8/20/09										
34	Notice of third party building inspection	30 days	Tue 7/21/09	Thu 8/20/09										
35	Camp licences, permits, authorizations	30 days	Tue 7/21/09	Thu 8/20/09										
36	Sketch of proposed field laboratories	30 days	Tue 7/21/09	Thu 8/20/09										
37	Camp rules	30 days	Tue 7/21/09	Thu 8/20/09										
38	Surveyor name and address and credentials	14 days	Tue 7/21/09	Tue 8/4/09										
39	Survey equipment calibration records	30 days	Tue 7/21/09	Thu 8/20/09										
40	Survey information including list of equipment to be used	30 days	Tue 7/21/09	Thu 8/20/09										
41	Details of hazardous waste containers	30 days	Tue 7/21/09	Thu 8/20/09										
42	Approval from Transport Canada for hazardous waste containers	30 days	Tue 7/21/09	Thu 8/20/09										

Project: PINB08RNGANNT2009DRAF
Date: Thu 1/8/09

Task		Summary		Rolled Up Progress		Group By Summary	
Critical Task		Rolled Up Task		Split		Deadline	
Progress		Rolled Up Critical Task		External Tasks			
Milestone		Rolled Up Milestone		Project Summary			

ID	Task Name	Duration	Start	Finish	Feb '09	Mar '09	Apr '09	May '09	Jun '09	Jul '09	Aug '09	Sep '09	Oct '09	Nov '09
43	Mobilization	12 days	Sat 8/22/09	Thu 9/3/09										
44	Loading and mobilization of all equipment, vehicles, tools, camp requirements and supplies via tug and barge	7 days	Sat 8/22/09	Sat 8/29/09										
45	Worker Orientation Seminar for commissioning personnel at Contractor's base	1 day	Fri 8/28/09	Sat 8/29/09										
46	Mobilization of all commissioning personnel, groceries and camp sundries via air charter	1 day	Sat 8/29/09	Sun 8/30/09										
47	Submission of potable water results	1 day	Sun 8/30/09	Mon 8/31/09										
48	Mobilization of balance of contractor personnel and PWGSC personnel via air charter	1 day	Wed 9/2/09	Thu 9/3/09										
49	Worker Orientation Seminar for balance of work force and PWGSC personnel at site	1 day	Wed 9/2/09	Thu 9/3/09										
50	Commissioning	8 days	Sat 8/29/09	Sun 9/6/09										
51	Set up camp and fuel storage	5 days	Sat 8/29/09	Thu 9/3/09										
52	Establish contractor communication links	7 days	Sat 8/29/09	Sat 9/5/09										
53	Set up PWGSC Engineer's facilities and site labs	7 days	Sat 8/29/09	Sat 9/5/09										
54	Establish PWGSC Engineer's communication links	7 days	Sat 8/29/09	Sat 9/5/09										
55	Demobilize commissioning crew	1 day	Sat 9/5/09	Sun 9/6/09										
56	Upgrading of site roads and airstrip	4 days	Sat 9/5/09	Wed 9/9/09										
57	Develop borrow for airstrip and road repairs	1 day	Sat 9/5/09	Sun 9/6/09										
58	Transport borrow material where needed and regrade	3 days	Sun 9/6/09	Wed 9/9/09										
59	Survey requirements	21 days	Sun 9/6/09	Sun 9/27/09										
60	Locate, confirm and protect control points	14 days	Sun 9/6/09	Sun 9/20/09										
61	Establish stable temporary control points for use in laying out work	14 days	Sun 9/6/09	Sun 9/20/09										
62	Provide a baseline survey for quantity measurements	21 days	Sun 9/6/09	Sun 9/27/09										
63	Stake location of non-hazardous landfill	21 days	Sun 9/6/09	Sun 9/27/09										
64	Construction of on-site Non-Hazardous Waste Landfill	16 days	Mon 9/7/09	Wed 9/23/09										
65	Develop Type 2 borrow scource	1 day	Mon 9/7/09	Tue 9/8/09										
66	Construct berms	15 days	Tue 9/8/09	Wed 9/23/09										
67	Install monitoring wells	4 days	Sat 9/19/09	Wed 9/23/09										
68	End of first season demobilization	3 days	Tue 9/29/09	Fri 10/2/09										
69	Close and winterize camp and equipment	3 days	Tue 9/29/09	Fri 10/2/09										
70	Demobilize personnel via air charter	0 days	Fri 10/2/09	Fri 10/2/09										

Project: PINB08RNGANNT2009DRAF

Date: Thu 1/8/09

Task

Critical Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Critical Task

Rolled Up Milestone

Rolled Up Progress

Split

External Tasks

Project Summary

Group By Summary

Deadline