
APPENDIX 7:

HOPE LAKE
REMEDICATION PROJECT

PROJECT SCHEDULE

EGT 2012 Work Season

Task Name	Duration	Start	Finish										
1 Award of contract	1 day	Thu 4/5/12	Fri 4/6/12										
2 Notification of project start-up teleconference meeting	1 day	Mon 4/9/12	Tue 4/10/12										
3 Project start-up teleconference	1 day	Tue 4/10/12	Wed 4/11/12										
4 Submittals required within 30 days of award	23 days	Thu 4/12/12	Sat 5/5/12										
5 Project Schedule inc Gantt chart	1 day	Thu 4/12/12	Fri 4/13/12										
6 Fuel Management Plan	1 day	Tue 4/24/12	Wed 4/25/12										
7 Culvert Removal Plan	1 day	Tue 4/24/12	Wed 4/25/12										
8 Contractor Work Breakdown Structure	1 day	Fri 5/4/12	Sat 5/5/12										
9 Site specific Health and Safety Plan	1 day	Fri 5/4/12	Sat 5/5/12										
10 Wildlife Management Plan	1 day	Fri 5/4/12	Sat 5/5/12										
11 Details of Sewage/Disposal System	1 day	Fri 5/4/12	Sat 5/5/12										
12 Airstrip/Road Upgrading and O&M Plan	1 day	Fri 5/4/12	Sat 5/5/12										
13 Mobilization and Demobilization Plan	1 day	Fri 5/4/12	Sat 5/5/12										
14 Construction Camp Location plan	1 day	Tue 4/24/12	Wed 4/25/12										
15 Camp Layout and Siting	1 day	Fri 5/4/12	Sat 5/5/12										
16 Material and Equipment List	1 day	Fri 5/4/12	Sat 5/5/12										
17 Tank Demolition / Tank Removal Plan	1 day	Fri 5/4/12	Sat 5/5/12										
18 Drum Sampling Plan	1 day	Fri 5/4/12	Sat 5/5/12										
19 Drum Content Processing Plan	1 day	Fri 5/4/12	Sat 5/5/12										
20 Notice of Project Form	1 day	Fri 5/4/12	Sat 5/5/12										
21 Proof of Contractors Asbestos Liability Insurance	1 day	Fri 5/4/12	Sat 5/5/12										
22 Procurement of materials and supplies and positioning in Yellowknife or Kugluktuk	90 days	Thu 4/5/12	Wed 7/4/12										
23 Preconstruction Meeting	21 days	Tue 5/1/12	Tue 5/22/12										
24 Notification of pre-construction meeting	1 day	Tue 5/1/12	Wed 5/2/12										
25 Preconstruction meeting	1 day	Mon 5/21/12	Tue 5/22/12										
26 Kugluktuk Community Meeting	14 days	Thu 6/7/12	Thu 6/21/12										
27 Submission of presentation of community meeting for review	1 day	Thu 6/7/12	Fri 6/8/12										
28 Community meeting in Kugluktuk	1 day	Wed 6/20/12	Thu 6/21/12										
29 Additional 2012 Submittals Prior to Mobilization	1 day	Thu 7/5/12	Fri 7/6/12										
30 Preliminary Shop Drawings, Product Data and Samples	1 day	Thu 7/5/12	Fri 7/6/12										
31 Sketch of proposed field laboratories	1 day	Thu 7/5/12	Fri 7/6/12										
32 Erosion, sediment and drainage control plan	1 day	Thu 7/5/12	Fri 7/6/12										
33 Approval for Impacted Soil Containers and Liners	1 day	Thu 7/5/12	Fri 7/6/12										
34 Proof of Qualifications and Training Certificates	1 day	Thu 7/5/12	Fri 7/6/12										
35 Survey equipment calibration records	1 day	Thu 7/5/12	Fri 7/6/12										
36 Pre-mobilization Site Visit	9 days	Wed 6/20/12	Fri 6/29/12										
37 Notification of Pre-mobilization Site Visit	1 day	Wed 6/20/12	Thu 6/21/12										
38 Pre-mobilization Site Visit	1 day	Thu 6/28/12	Fri 6/29/12										
39 Mobilization : Husky / Willow Consolidation	8 days	Mon 7/9/12	Tue 7/17/12										
40 Preparation of Kikiak Facility in Kugluktuk	7 days	Mon 7/9/12	Mon 7/16/12										
41 Mobilization of materials and personnel at/to Kugluktuk	2 days	Fri 7/13/12	Sun 7/15/12										
42 Worker Orientation Seminar for consolidation personnel at Kikiak/Contractor's base in Kugluktuk	1 day	Mon 7/16/12	Tue 7/17/12										
43 Preparation For Husky/ Willow Consolidation Program	3 days	Tue 7/17/12	Fri 7/20/12										
44 Mobilization of helicopter, slings, overpacks to Hope Lake from Yellowknife and Kugluktuk	2 days	Tue 7/17/12	Thu 7/19/12										
45 Establish Working Base at Hope Lake including survival facilities	2 days	Wed 7/18/12	Fri 7/20/12										
46 Establish Hope Lake Material Processing Area (MPA)	1 day	Thu 7/19/12	Fri 7/20/12										
47 Survey and establish Hope Lake control points and layout MPA and APEC 7 contaminated soils	1 day	Thu 7/19/12	Fri 7/20/12										
48 Husky Creek Consolidation Program	8 days	Fri 7/20/12	Sat 7/28/12										
49 Establish Husky Creek Base including emergency survival facilities	1 day	Fri 7/20/12	Sat 7/21/12										
50 Survey in control points and contaminated soil excavations	1 day	Sat 7/21/12	Sun 7/22/12										
51 Identify, sort and package drums and hazmat for relocation to Hope Lake	2 days	Sun 7/22/12	Tue 7/24/12										
52 Demolish wood structures, collect and incinerate untreated wood	4 days	Sun 7/22/12	Thu 7/26/12										
53 Collect, cut, package metal and misc non-hazardous debris	4 days	Sun 7/22/12	Thu 7/26/12										
54 Transport of Miscellaneous Debris, Drums and Other Items By Helicopter From Husk Crees to Hope Lake	5 days	Sun 7/22/12	Fri 7/27/12										
55 Excavate and Contain Husky North Contaminated Soils	3 days	Mon 7/23/12	Thu 7/26/12										
56 Demobilization of tools, materials, packaging and survival facilities from Husky Creek to Willow Creek	1 day	Fri 7/27/12	Sat 7/28/12										
57 Willow Creek Consolidation Program	11 days	Sun 7/29/12	Thu 8/9/12										
58 Establish Willow Creek Base including emergency survival facilities	1 day	Sun 7/29/12	Mon 7/30/12										

Project: HOPELAKERNGANNT2012M
Date: Sat 3/3/12

Task

Critical Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Critical Task

Rolled Up Milestone

Rolled Up Progress

Split

External Tasks

Project Summary

Group By Summary

Deadline

Page 1

PWGSC Hope Lake Remediation Project EGT 2012 Work Season											
ID	Task Name	Duration	Start	Finish	Apr '12	May '12	Jun '12	Jul '12	Aug '12	Sep '12	
59	Survey in control points and contaminated soil excavations	1 day	Mon 7/30/12	Tue 7/31/12							
60	Identify, sort and package drums and hazmat for relocation to Hope Lake	3 days	Mon 7/30/12	Thu 8/2/12							
61	Demolish wood structures, collect and incinnerate untreated wood	4 days	Thu 8/2/12	Mon 8/6/12							
62	Collect, cut, package metal and misc non-hazardous debris	8 days	Mon 7/30/12	Tue 8/7/12							
63	Transport of Miscellaneous Debris, Drums and Other Items By Helicopter From Willow Creek to Hope Lake	9 days	Mon 7/30/12	Wed 8/8/12							
64	Excavate and Contain Willow Contaminated Soils	1 day	Thu 8/2/12	Fri 8/3/12							
65	Demobiization of tools, materials, packaging and survival facilities from Willow Creek to Hope Lake	1 day	Wed 8/8/12	Thu 8/9/12							
66	Hope Lake Consolidation	5 days	Wed 8/8/12	Mon 8/13/12							
67	Identify, sort and package drums for consolidation at Hope Lake MPA	4 days	Wed 8/8/12	Sun 8/12/12							
68	Demobilize summer consolidation crews to Kugluktuk and Yellowknife	1 day	Sun 8/12/12	Mon 8/13/12							
69	Hazardous and Non- Hazardous Liquids Testing Program	12 days	Mon 7/30/12	Sat 8/11/12							
70	Worker Orientation Seminar for testing personnel at Kikiak/Contractors base camp in Kugluktuk	1 day	Mon 7/30/12	Tue 7/31/12							
71	Testing Program Using Helicopter Based From Kugluktuk	11 days	Tue 7/31/12	Sat 8/11/12							
72	Barge Mobilization To Kugluktuk	18 days	Fri 8/24/12	Tue 9/11/12							
73	Mobilization of Barge Containers, Seacans and Equipment Via Tug and Barge from Tuktoyaktuk to Kugluktuk	7 days	Fri 8/24/12	Fri 8/31/12							
74	Mobilizaion of Heavy Equipment, Articulate Truck, Wellsites, Lab and other Equipment from PIND/E to Kuglutktuk	7 days	Sat 9/1/12	Sat 9/8/12							
75	Unload Barges and Store Equipment at Contractor/Kikiak Base Camp in Kugluktuk	14 days	Tue 8/28/12	Tue 9/11/12							
76	End of First Season Work	1 day	Sat 9/15/12	Sun 9/16/12							
77	Project Meeting to Review Work Completed	1 day	Sat 9/15/12	Sun 9/16/12							
78	Demobilize personnel via air charter	0 days	Sun 9/16/12	Sun 9/16/12							

Project: HOPELAKERNGANNT2012M
Date: Sat 3/3/12

Task

Critical Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Critical Task

Rolled Up Milestone

Rolled Up Progress

Split

External Tasks

Project Summary

Group By Summary

Deadline

Page 2