

As Built Report Pad for Water Treatment Plant

In Accordance with Licence 2AM DOH 1335, Part D, item 1

Prepared by:

Agnico Eagle Mines Limited – Hope Bay Division

Hope Bay

DOCUMENT CONTROL

Version	Date (YMD)	Section Page		Revision			
R0	2022-01-31			As Built report			

Prepared By:

Thomas Genty Water Treatment Eng. NAPEG L4751

Marc Long

Construction Superintendent

Approved by:

Nancy Duquet Harvey

Environment Superintendent


Nancy Duguet Harvey





TABLE OF CONTENTS

1	INTRODUCTION	5
1.1	Site Location and Access	
1.2	Site Facilities	5
1.3	Purpose of Document	5
2	CONSTRUCTION SUMMARY	5
2.1	Pad Purpose and Description	5
2.2	Localization	6
2.3	Construction	6
2.4	Construction Schedule	6
2.5	Field decisions that deviate from original design	6
2.6	As built Survey and photographs	6





Hope Bay

LIST OF APPENDICES

Appendix A: General Location Appendix B: Pad Drawing Appendix C: Pictures



1 INTRODUCTION

1.1 SITE LOCATION AND ACCESS

The Doris Project is a gold mining and milling undertaking of Agnico Eagle. The Project is located 705 km northeast of Yellowknife and 153 km southwest of Cambridge Bay in Nunavut Territory and is situated east of Bathurst Inlet. Agnico Eagle is currently operating the Doris Project under an existing water license.

1.2 SITE FACILITIES

The current mine plan focuses on the development of the Doris gold deposit which is mined using underground mining operations. Current mining facilities to support the Mine include a camp for accommodations, tailings storage facility, rock storage facilities, ore pads, process plant, power plant, maintenance facilities, water management treatment plants and supporting water management infrastructure.

1.3 PURPOSE OF DOCUMENT

As required by the Water License A (No. 2AM DOH 1335), this report summarizes the construction Pad of a future water treatment plant. Included in this report are:

- A description of the Pad;
- Documentation on field decisions that deviate from the original plans;
- · Pad location; and
- Photographs.

The purpose of this report is <u>not</u> to describe the design of the water treatment process which will be installed on the Pad. The water treatment process will be submitted in another as built report package.

2 CONSTRUCTION SUMMARY

2.1 PAD PURPOSE AND DESCRIPTION

The contact water from the tailing impoundment area (TIA) will be treated for total suspended solid removal within a future water treatment plant (WTP); and discharged according to the current licences/permit requirements to the Roberts Bay using the existing discharge station and diffusor. The purpose of this report is to describe the construction of the pad only which will support the future water treatment process.

The new pad for the future water treatment plant occupies approximately 4080 m². The existing pumping stations in TIA and the reclaim station to the mill will be repositioned also on a pad close to the water treatment plant pad.

The pad is located on an outcrop. Material used for the pad are residual rock material from the drill and blast activity on the outcrop.

Run off on material used for construction are contained within the TIA watershed.

Hope Bay

2.2 LOCALIZATION

The Pad is located in the TIA watershed close to the north dike. Appendix A show the location of the new pad.

2.3 CONSTRUCTION

The Pad material used was originating from the outcrop where the pad is located. To recover this rock, drill and blast activities were performed. Approximately 6952 m³ of rock were used and required 30 blasts (21 holes per blast).

The equipment used were the following:

- 2 haul trucks,
- 2 Air drill,
- 2 excavators,
- 1 Dozer.

2.4 CONSTRUCTION SCHEDULE

The construction was conducted between June 2022 and October 2022. Note that the final grading is not completed at the moment of the writing of this report. Final grading and final as built drawing of the pad will be submitted with the WTP as built report (including process and building construction) latter.

Table 1: Construction Activities

Activities	Months						
	June 2022	July 2022	August 2022	September 2022	October 2022	Spring 2023 ¹	
Access Road	Х	Х	Х				
Drill and Blast			Х	Х			
Mucking Out				Х	Х		
Pad Levelling				Х	Х		
Building Footing excavation					Х		
Final Grading on the Pad						Х	

2.5 FIELD DECISIONS THAT DEVIATE FROM ORIGINAL DESIGN

No variations from the original design were noted during the construction of the Pad.

2.6 AS BUILT SURVEY AND PHOTOGRAPHS

As-built documentation is presented in Appendices B and C:


- Pad Survey;
- Photographs.

-

¹ Expected date




Appendix A: General Location



NO. DESSIN DRAWING NO. 62-693-230-002_R0



Appendix B: Pad Survey





Appendix C: Construction Pictures





Location of the Pad before construction





Pad Construction – Drill and Blast





Pad Construction - Excavation & Levelling







Pad Before Final Levelling – Building footing excavation