CONSTRUCTION SUMMARY REPORT: Hope Bay – Roberts Bay Multi Tank Farm – Final 5 ML Tank



Type "A" Water Licence 2AM-DOH1335 Hope Bay Phase 2 Project Agnico Eagle Mines, Hope Bay February 16, 2021

Prepared For:

Nunavut Water Board Gjoa Haven, NU

Prepared By:

TMAC Resources Inc.

Subsidiary of Agnico Eagle Mines Ltd.

Toronto, Ontario

Table of Contents

1.	INTRODUCTION	3
2.	WATER LICENSE CONDITIONS	3
2.1.	SCHEDULE D PART 2A – FINAL DESIGN AND CONSTRUCTION DRAWINGS	3
2.2.	SCHEDULE D PART 2e - GEOCHEMICAL ANALYSIS OF WASTE ROCKS AND FILLS	3
2.3.	SCHEDULE D PART 2F – PHOTOGRAPHIC RECORDS	3
2.4.	SCHEDULE D PART 2G – AS-BUILT DRAWINGS	3
2.5.	SCHEDULE D PART 2H – FIELD DECISIONS AND DESIGN CHANGES	3
2.6.	SCHEDULE D PART 2I – MITIGATION MEASURES	4
2.7.	SCHEDULE D PART 2J – MONITORING ACTIVITIES	4
2.8.	SCHEDULE D PART 2K – BLAST VIBRATION MONITORING	4
2.9.	SCHEDULE D PART 2L - MONITORING EROSION PROTECTION MEASURES	4
2.10	. SCHEDULE D PART 2M - MONITORING OF WATER USE FROM DUST SUPPRESION	4
2.11	. SCHEDULE D PART 2N - MONITORING OF CONTRACTOR'S GROUND IMPACTS	4
2.12	SCHEDULE D PART 2P – SUMMARY OF QUARRY ROCK SEEPAGE	4
REF	ERENCES	5

List of Appendices

APPENDIX A – ISSUED FOR CONSTRUCTION DRAWINGS – ENGINEERING DRAWINGS FOR THE ROBERTS BAY FUEL TANK FARM, DORIS NORTH PROJECT, NUNAVUT, CANADA

APPENDIX B - HOPE BAY - DORIS NORTH - ROBERTS BAY MULTI TANK FARM - ADDITIONAL 5ML TANK AS-BUILT DOCUMENTATION (SRK, 2021)

1. INTRODUCTION

TMAC Resource Inc. (TMAC) is pleased to present the Construction Summary Report for the 'Roberts Bay Multi Tank Farm – Additional 5ML Tank' at the Hope Bay Project to the Nunavut Water Board (NWB). This Report is being provided in fulfilment of Part D, Item 11 of the Amended Type A Water Licence 2AM-DOH1335.

Construction of the fourth and final 5ML tank began in June 2019 and was constructed within the previously constructed (2010-2011) Roberts Bay Multi Tank Farm (RBTF). This CSR documents field decisions, supporting data and mitigation measures employed as a result of the installation of the additional 5 ML Tank, as required under Schedule D, Item 2 of the NWB Water Licence 2AM-DOH1335.

2. WATER LICENSE CONDITIONS

The following sections are aligned with the CSR requirements as per Schedule D, Item 2 of Water Licence 2AM-DOH1335.

2.1. SCHEDULE D PART 2A – FINAL DESIGN AND CONSTRUCTION DRAWINGS

IFC Drawings were prepared by SRK in 2011 and are presented in Appendix A.

2.2. SCHEDULE D PART 2E – GEOCHEMICAL ANALYSIS OF WASTE ROCKS AND FILLS

The pedestal for the 5ML tank was constructed out of transition and crush fill material sourced from Quarry 2. The purpose of this pedestal was to provide a level base pad for the erection of the additional 5ML tank.

Quarry 2 material is determined to be geochemically stable (non-acid generating or metal leaching) as per the Hope Bay Project Quarry Management and Monitoring Plan (December 2017).

Table 2. Material Source to Destination Table

Source	Destination					
Quarry 2	Pedestal Bedding Material					

2.3. SCHEDULE D PART 2F - PHOTOGRAPHIC RECORDS

Photographic records are provided in Attachment 3 and 4 of Appendix B.

2.4. SCHEDULE D PART 2G - AS-BUILT DRAWINGS

Certified as-built drawings stamped by the licensed engineer are provided in Appendix B.

2.5. SCHEDULE D PART 2H - FIELD DECISIONS AND DESIGN CHANGES

In general, the tank was built to the design requirements as confirmed by the as-built drawings. Deviations from the design was completed to adapt the design to encountered field and operational conditions.

Due to the timing of construction (June during freshet), ponded water from snow melt had accumulated in the Roberts Bay Multi Tank farm site prior to construction. This ponded water was sampled on June 2 prior to construction and did not meet the discharge criteria outlined in Part F Item 18(b) of the 2AM-DOH13335 licence for discharge to tundra. High traffic in the area during preparation for construction and a small spill of fuel over the previous winter resulted in exceedances for Total Suspended Solids (TSS) and Oil & Grease. The ponded water was transferred to the Tailings Impoundment Area via water truck beginning in May 2019 and continued into June 2019 until all water was removed from the tank farm.

2.6. SCHEDULE D PART 2I – MITIGATION MEASURES

The following mitigation measures were implemented during construction to minimise harm to the environment:

- Construction was conducted entirely within the lined berm facility.
- Water accumulation in the tank farm from regular freshet melt was transferred to the Tailings Impoundment Area.
- Geochemically suitable quarry rock was used for construction of the tank pedestal.
- All fuel and products used during construction were contained within the lined berm facility.

2.7. SCHEDULE D PART 2J – MONITORING ACTIVITIES

Visual monitoring of the construction areas was conducted prior to, during, and upon completion of the construction activity. Construction was conducted entirely within the established berm footprint and no damage to the tundra was observed. Monitoring will be undertaken in compliance with Part D of the Water Licence.

2.8. SCHEDULE D PART 2K – BLAST VIBRATION MONITORING

Blasting was not required as part of the tank installation.

2.9. SCHEDULE D PART 2L - MONITORING EROSION PROTECTION MEASURES

Erosion protection was not required as part of the tank installation.

2.10. SCHEDULE D PART 2M – MONITORING OF WATER USE FROM DUST SUPPRESION

Dust suppression was not required as part of the tank installation.

2.11. SCHEDULE D PART 2N – MONITORING OF CONTRACTOR'S GROUND IMPACTS

Prior to commencing construction activities, safety and environmental hazards were identified and adequate controls were placed to mitigate risk to workers and the environment. As part of this a step-by-step activity sequence was prepared prior to commencing work. The critical items identified to monitor the contractor's ground impacts are listed in Table 2:

Table 2. Critical Items to Monitor Contractor's Impact

Ite	m	Critical Items Actions
1.	Prevent damage to tundra in this area	 Heavy equipment will remain on established roadways No equipment to operate on tundra
2.	Ponded water management	 Ponded water was transferred to the Tailings Impoundment Area
3.	Fuel/chemical storage	 Fuel and products used during construction were stored entirely within the berm footprint preventing any release to the environment
4.	Welding near fuel tanks	 Hot work permits issued for welding work conducted Fire watch was established Fire extinguishers present at the work site
5.	Waste Management	All waste generated from the construction activity was segregated/sorted as outlined in the Hazardous and Non-Hazardous Waste Management plans.

Monitoring of the construction area was conducted throughout the construction activity. No impacts to the tundra were observed.

2.12. SCHEDULE D PART 2P – SUMMARY OF QUARRY ROCK SEEPAGE

Water entering the Roberts Bay Multi Tank Farm is discharged to the tundra if the water quality complies with the criteria established in Part F, Item 18b of the Amended Type A Water Licence 2AM-DOH1335. If water quality exceeds the specified criteria, it is directed to the Tailings Impoundment Area (TIA) as per the Hope Bay Project Doris-Madrid Water Management Plan (March 2020).

REFERENCES

TMAC Resources Inc., 2017. Hope Bay Project Quarry Management and Monitoring Plan. December 2017.

TMAC Resources Inc., 2020. Hope Bay Project Doris-Madrid Water Management Plan. March 2020.

APPENDIX A

Issued for Construction Drawings –
Engineering Drawings for the Roberts Bay Fuel Tank Farm,
Doris North Project, Nunavut, Canada
(SRK, 2011)

TTES Uses State Commission () and ()

Engineering Drawings for the Roberts Bay Fuel Tank Farm, Doris North Project, Nunavut, Canada


ACTIVE DRAWING STATUS


DWG NUMBER	NEWMONT DWG NUMBER	DRAWING TITLE	REVISION	DATE	STATUS		OLD/REPLACED REVISIO	ONS	
RBTF-00	HB+R-CIV-CIV-OND-0027	Engineering Drawings for the Roberts Bay Fuel Tank Farm	2	June 9, 2011	Issued for Construction	Rev. 1, May 9, 2011	Rev. 0, Apr. 6, 2011	Rev. C, Mar. 11, 2011	Rev. B, Sept. 27, 2010
RBTF-01	HB+R-CIV-CIV-OND-0028	Fuel Tank Farm General Arrangement	2	June 9, 2011	Issued for Construction	Rev. 1, May 9, 2011	Rev. 0, Apr. 6, 2011	Rev. C, Mar. 11, 2011	Rev. B, Sept. 27, 2010
RBTF-02	HB+R-CIV-CIV-OND-0029	Fuel Tank Farm Plan Layout	2	June 9, 2011	Issued for Construction	Rev. 1, May 9, 2011	Rev. 0, Apr. 6, 2011	Rev. C, Mar. 11, 2011	Rev. B, Sept. 27, 2010
RBTF-03	HB+R-CIV-CIV-OND-0042	Fuel Tank Farm Bedrock Excavation	1	June 9, 2011	Issued for Construction	Rev. 0, Apr. 6, 2011	Rev. A, Mar. 11, 2011		
RBTF-04	HB+R-CIV-CIV-OND-0043	Fuel Tank Farm Subgrade Plan	1	June 9, 2011	Issued for Construction	Rev. 0, Apr. 6, 2011	Rev. A, Mar. 11, 2011		
RBTF-05	HB+R-CIV-CIV-OND-0044	Fuel Tank Farm Subgrade Sections and Details	0	April 6, 2011	Issued for Construction	Rev. A, Mar. 11, 2011			
RBTF-06	HB+R-CIV-CIV-OND-0045	Fuel Tank Farm Final Layout Plan	2	June 9, 2011	Issued for Construction	Rev. 1, May 9, 2011	Rev. 0, Apr. 6, 2011	Rev. A, Mar. 11, 2011	
		(with Stake Out Points)							
RBTF-07	HB+R-CIV-CIV-OND-0030	Fuel Tank Farm Sections Sheet 1 of 2	1	June 9, 2011	Issued for Construction	Rev. 0, Apr. 6, 2011	Rev. C, Mar. 11, 2011	Rev. B, Sept. 27, 2010	Rev. A, April 27, 2010
RBTF-08	HB+R-CIV-CIV-OND-0046	Fuel Tank Farm Sections Sheet 2 of 2	0	April 6, 2011	Issued for Construction	Rev. A, Mar. 11, 2011			
RBTF-09	HB+R-CIV-CIV-OND-0031	Fuel Tank Farm Details Sheet 1 of 2	1	June 9, 2011	Issued for Construction	Rev. 0, Apr. 6, 2011	Rev. C, Mar. 11, 2011	Rev. B, Sept. 27, 2010	Rev. A, April 27, 2010
RBTF-10	HB+R-CIV-CIV-OND-0047	Fuel Tank Farm Details Sheet 2 of 2	0	April 6, 2011	Issued for Construction	Rev. A, Mar. 11, 2011			
RBTF-11	HB+R-CIV-CIV-OND-0048	Roberts Bay Preliminary Laydown Expansion	2	June 9, 2011	Issued for Construction	Rev. 1, May 9, 2011	Rev. 0, Apr. 6, 2011	Rev. A, Mar. 11, 2011	
RBTF-12	HB+R-CIV-CIV-OND-0039	Roberts Bay Overburden Storage Area and Sedimentation Control Berm	0	April 6, 2011	Issued for Construction	Rev. B, Mar. 11, 2011	Rev. A, Sept. 27, 2010		


HOPE BAY MINING LTD.





PROJECT NO: 1CH008.033
ISSUED FOR CONSTRUCTION
Revision 2
June 9, 2011
RBTF-00 / HB+R-CIV-CIV-OND-0027

































ACAD\20								culting		Doris North Project
Hope.Bay						Original Drawings Signed and Stamped	JORANA.	Sulling	N E W M O N T NORTH AMERICA	Fuel Tank Farm Sections
SITES				0 Issued for Construction A Issued for Review	JBK EMR 06Apr11 JBK EMR 11Mar11	DESIGN This drawing is uncontrolled when printed Unless stamped and signed with original ink	JBK DC/LR D: APPROVED:	DATE:	HOPE BAY MINING LTD.	Sheet 2 of 2
DRAWING NO.	DRAWING TITLE	DRAWING NO. REFERENCE DRAWINGS	DRAWING TITLE	NO. DESCRIPTION REVISION	CHK'D APP'D DATE	and recorded on a Distribution Register. PROFESSIONAL ENGINEER'S STAMP FILE N	ME: RB-TF-Sections.dwg	Apr. 06, 2011	SRK JOB NO.: 1CH008.033 SRK DWG NO.: RBTF-08	NEWMONT DRAWING NO. SHEET REVISION NO. BHEET REVISION NO. 9 OF 13









APPENDIX B Hope Bay – Doris North – Roberts Bay Multi Tank Farm – Additional 5ML Tank As-built Documentation (SRK, 2021)



SRK Consulting (Canada) Inc. 1066 West Hastings Street, Suite 2200 Vancouver, BC V6E 3X2 Canada

+1 604 681 4196 office

+1 604 687 5532 fax

vancouver@srk.com www.srk.com

As-Built Memo / Documentation

January 29, 2021

To Oliver Curran, MSc From John Kurylo, MSc, PEng

Cc Sarah Warnock, Ashley Mathai (TMAC);

Christopher Stevens, Peter Luedke (SRK)

Subject Hope Bay – Doris North – Roberts Bay Multi Tank Farm – Additional 5ML Tank As-built

Client TMAC Resources
Project 1CT022.055

1 Introduction

This memo provides a summary of formal documentations related to the installation of a fourth 5 million liter (ML) tank at the Hope Bay, Doris North, Roberts Bay Multi Tank Farm (Tank Farm). As SRK Consulting (Canada) Inc. (SRK) was the original earthworks designer of the Tank Farm, TMAC Resources Inc (TMAC) requested that SRK complete additional as-built checks to ensure that adequate containment capacity was still available within the Roberts Bay Multi Tank Farm. As part of these checks updates to the as-built drawings have been completed to show the installation of the fourth and final 5 ML tank.

2 Background

SRK completed the original designs and as-built drawing in 2010 to 2011. During the construction of the containment and installation of the first three tanks (Original Tank Farm) in 2010 and 2011, SRK had staff on site and completed field quality assurance (QA) checks on the earthworks construction, including observations of the liner installation. At the time of construction (2010 to 2011) Newmont North America, Hope Bay Mining Ltd, were the owners of the Hope Bay properly. In 2013, TMAC became the owner of the Hope Bay property, and as a result has also become the owner and operator of the Roberts Bay Multi Tank Farm.

3 Tank Pedestal and Tank Construction

In June 2019, a pedestal for the fourth 5ML tank (Tank No. 1) (see Attachment 1 – Drawing RBTF-02) was constructed on site. This tank pedestal was constructed out of transition (approximately 3 to 6"

minus) and crush (approximately ¾" minus) fill material (quarried and crushed). This tank pedestal was constructed within the previously constructed (2010-2011) Roberts Bay Multi Tank Farm. The purpose of this pedestal was to provide a level base pad for the erection of Tank No. 1 (5ML tank). SRK was not requested to and did not perform official (QA) checks on this 2019 constructed tank pedestal. This noted, SRK was on site for other construction during part of the time of this minor earthwork construction. Occasionally while on site, SRK staff were able to visit the Roberts Bay tank farm site. Specifically, SRK visited the Roberts Bay Multi Tank farm site on June 13, 14 and 17, 2019. Notes and photographs from these brief inspection visits are provided in Attachment 3 for information purposes. Overall SRK's main comments at the time of these visits were related to the ponding water that had resulted from rain and snow melt within the bunded tank farm containment area. This ponded water posed an operational constraint and was discussed with TMAC site staff and addressed during 2019.

From June 18 to July 14, 2019, Gem Steel was on site to install / erect the fourth 5ML tank (Tank No. 1). The Gem Steel tank drawings (including permit numbers and welder identifications) are provided in Attachment 2. TMAC photographs that were taken during the tank construction are provided in Attachment 4.

4 As-built Drawing Update

Only the drawings for the above liner surface, and drawings showing the arrangement of the tanks were able to be updated with the recent 2020 as-built survey and drone imagery information. Areas below the liner have no new information at this time and the original as-built drawings remain the latest. Table 1 below provided a summary of the recent as-built drawing updates:

Table 1: Overview of As-built Drawings

Drawing #	Drawing Title	As-Built Version Required	Latest Revision ⁽¹⁾	Status	Notes
RBTF-01	Fuel Tank Farm General Arrangement	Yes	AB2	2020 Update	UPDATED - Included in Attachment A
RBTF-02	Fuel Tank Farm Plan Layout	Yes	AB2	2020 Update	UPDATED - Included in Attachment A
RBTF-03	Fuel Tank Farm Bedrock Excavation	No	IFC 1	2011 Version	-
RBTF-04	Fuel Tank Farm Subgrade Plan	Yes	AB1	2012 Version	NOT UPDATED Included in Attachment A
RBTF-05	Fuel Tank Farm Subgrade Sections and Details	Yes	AB1	2012 Version	NOT UPDATED Included in Attachment A

Drawing #	Drawing Title	As-Built Version Required	Latest Revision ⁽¹⁾	Status	Notes
RBTF-06	Fuel Tank Farm Final Layout Plan (with Stake Out Points)	Yes	AB2	2020 Update	UPDATED - Included in Attachment A
RBTF-07	Fuel Tank Farm Sections Sheet 1 of 2	Yes	AB1	2020 Update	UPDATED - Included in Attachment A
RBTF-08	Fuel Tank Farm Sections Sheet 2 of 2	No	IFC 0	2011 Version	-
RBTF-09	Fuel Tank Farm Details Sheet 1 of 2	No	IFC 1	2011 Version	_
RBTF-10	Fuel Tank Farm Details Sheet 2 of 2	No	IFC 0	2011 Version	-
RBTF-11	Roberts Bay Preliminary Laydown Expansion	Yes	AB1	2012 Version	Laydown area NOT Included in Attachment A
RBTF-12	Roberts Bay Overburden Storage Area and Sedimentation Control berm	Yes	AB1	2012 Version	Overburden Storage NOT Included in Attachment A
RBTF-13	Fuel Tank Farm Plan Layout	Yes	AB1	2020 Update	UPDATED - Included in Attachment A

Notes: (1) AB = As-built, IFC = Issued For Construction

See the as-built drawings in Attachment 1 for additional details.

5 Containment Volume Checks

Updated as-built containment volume checks are presented on as-built drawing RBTF-02 (Attachment 1).

Overall the Roberts Bay Multi Tank farm as-built checks show that a containment volume of 8,800 m³ is available (subtracting all tanks and pedestals) up the elevation 10.99m. The design containment volume (direct precipitation from the 1-100 yr 24hr storm plus 100% of largest tank volume plus 10% of all other tanks plus allowance for a tanker truck) is lower than this available as built containment. Therefore the as-built containment volume is seen as adequate and slightly in excess of what is required by the design criteria and fire and environmental standards used for the initial tank farm design. See drawing RBTF-02 in Attachment 1 for additional details.

Attachments:

Attachment 1 Updated As-Built Drawings – Engineering Drawings for the Roberts

Bay Fuel Tank Farm, Doris North Project, Nunavut, Canada

Attachment 2 GemSteel Tank Drawings

Attachment 3 Pedestal Construction - June 2019 Notes
Attachment 4 Tank Construction - June & July 2019 Photos

Disclaimer. SRK Consulting (Canada) Inc. has prepared this document for TMAC Resources, our client. Any use or decisions by which a third party makes of this document are the responsibility of such third parties. In no circumstance does SRK accept any consequential liability arising from commercial decisions or actions resulting from the use of this report by a third party.

The opinions expressed in this document have been based on the information available to SRK at the time of preparation. SRK has exercised all due care in reviewing information supplied by others for use on this project. While SRK has compared key supplied data with expected values, the accuracy of the results and conclusions from the review are entirely reliant on the accuracy and completeness of the supplied data. SRK does not accept responsibility for any errors or omissions in the supplied information, except to the extent that SRK was hired to verify the data.

Attachment 1

Updated As-Built Drawings – Engineering Drawings for the Roberts Bay Fuel Tank Farm, Doris North Project, Nunavut, Canada

Updated as-built drawings and updated containment checks. Focus on earthworks / bunded tank area.

Engineering Drawings for the Roberts Bay Fuel Tank Farm, Doris North Project, Nunavut, Canada


ACTIVE DRAWING STATUS


DWG NUMBER	NEWMONT DWG NUMBER	DRAWING TITLE	REVISION	DATE	STATUS	OLD/REPLACED REVISIONS			
RBTF-01	HB+R-CIV-CIV-OND-0028	Fuel Tank Farm General Arrangement	AB2	Dec. 4, 2020	2020 As-built	Rev. 2, June 9, 2011	Rev. 1, May 9, 2011	Rev. 0, Apr. 6, 2011	Rev. C, Mar. 11, 2011
RBTF-02	HB+R-CIV-CIV-OND-0029	Fuel Tank Farm Plan Layout	AB2	Dec. 4, 2020	2020 As-built	Rev. 2, June 9, 2011	Rev. 1, May 9, 2011	Rev. 0, Apr. 6, 2011	Rev. C, Mar. 11, 2011
RBTF-03	HB+R-CIV-CIV-OND-0042	Fuel Tank Farm Bedrock Excavation	1	June 9, 2011	Issued for Construction	Rev. 0, Apr. 6, 2011	Rev. A, Mar. 11, 2011		
RBTF-04	HB+R-CIV-CIV-OND-0043	Fuel Tank Farm Subgrade Plan	AB1	Apr. 18, 2012	2011 As-built	Rev. 1, June 9, 2011	Rev. 0, Apr. 6, 2011	Rev. A, Mar. 11, 2011	
RBTF-05	HB+R-CIV-CIV-OND-0044	Fuel Tank Farm Subgrade Sections and Details	AB1	Apr. 18, 2012	2011 As-built	Rev. 0, Apr. 6, 2011	Rev. A, Mar. 11, 2011		
RBTF-06	HB+R-CIV-CIV-OND-0045	Fuel Tank Farm Final Layout Plan	AB2	Dec. 4, 2020	2020 As-built	Rev. 2, June 9, 2011	Rev. 0, Apr. 6, 2011	Rev. A, Mar. 11, 2011	
		(with Stake Out Points)							
RBTF-07	HB+R-CIV-CIV-OND-0030	Fuel Tank Farm Sections Sheet 1 of 2	AB1	Dec. 4, 2020	2020 As-built	Rev. 1, June 9, 2011	Rev. 1, June 9, 2011	Rev. 0, Apr. 6, 2011	Rev. C, Mar. 11, 2011
RBTF-08	HB+R-CIV-CIV-OND-0046	Fuel Tank Farm Sections Sheet 2 of 2	0	April 6, 2011	Issued for Construction	Rev. A, Mar. 11, 2011			
RBTF-09	HB+R-CIV-CIV-OND-0031	Fuel Tank Farm Details Sheet 1 of 2	1	June 9, 2011	Issued for Construction	Rev. 0, Apr. 6, 2011	Rev. C, Mar. 11, 2011	Rev. B, Sept. 27, 2010	Rev. A, April 27, 2010
RBTF-10	HB+R-CIV-CIV-OND-0047	Fuel Tank Farm Details Sheet 2 of 2	0	April 6, 2011	Issued for Construction	Rev. A, Mar. 11, 2011			
RBTF-11	HB+R-CIV-CIV-OND-0048	Roberts Bay Preliminary Laydown Expansion	AB1	Apr. 18, 2012	2011 As-built	Rev. 2, June 9, 2011	Rev. 1, May 9, 2011	Rev. 0, Apr. 6, 2011	Rev. A, Mar. 11, 2011
RBTF-12	HB+R-CIV-CIV-OND-0039	Roberts Bay Overburden Storage Area and Sedimentation Control Berm	AB1	Apr. 18, 2012	2011 As-built	Rev. 0, April 6, 2011	Rev. B, Mar. 11, 2011	Rev. A, Sept. 27, 2010	
RBTF-13	HB+R-CIV-CIV-OND-2020	Fuel Tank Farm Plan Layout	AB1	Dec. 4, 2020	2020 As-built				







PROJECT NO: 1CT022.055
As-built
December 4, 2020
RBTF-00 / HB+R-CIV-CIV-OND-0027











Updated in 2020











- 1 Code of Construction: API-650, Latest Edition
- 2. All dimensions are in Imperial unless noted otherwise.
- 3. Product Stored: Diesel Fuel
- 4. Diameter: 84'-0"
- 5. Height: 32'-0"
- 6. Nominal Capacity: 5 M litres
- 7. Operating Temperature Range: -46 / +20°C
- 8. Product Specific Gravity: 0.84 @ 15°C

<u>Inspection</u>

- 1. Vacuum Testing: Floor
- 2. Liquid Penetrant Inspection: Shell to Floor Weld & all Shell Welds
- 3. Radiography: Vertical Shell Welds Spot as per API 650 4. Radiography: Horizontal Shell Welds — Spot as per API 650
- 5. Air Test: Repads


<u>Materials</u>

- 1. Structural Bolts: A-325 2. Structural Steel: G40.21 300W
- 3. Pipe Nozzles: A333 Gr.6 Impact Energy 18J @ −45°C
- 4. Forged Flanges: 150# RFSO A350M Gr. LF2
- 5. Steel Plate: G40.21M-260WT, Killed & Fine-Grain Practice 6. Roof Support Column: 12" STD Structural Grade Pipe
- 7. Manway Gasket: 1/8" NBR/Aramid Fibre
- 8. Welding Electrodes: As per Welding Procedures

ORIENTATION VIEW


COPYRIGHT 2018 BY GEM STEEL EDMONTON LTD. EDMONTON LTD., AND MAY NOT BE COPIED OR REPRODUCED IN WHOLE OR PART OR PASSED TO ANY THIRD PARTY WITHOUT THE WRITTEN CONSENT OF GEM STEEL EDMONTON LTD.

. ,			
01	As-built	08/06/19	JOC
В	Preliminary	05/09/19	JOC
А	Preliminary	04/08/18	JOC
#	REVISION DESCRIPTION	DATE	BY



ELEVATION VIEW

(SEE THIS DRAWING FOR TRUE ORIENTATION)



TITLE:

THE ASSOCIATION OF PROFESSIONAL ENGINEERS, GEOLOGISTS and GEOPHYSICISTS OF THE NORTHWEST TERRITORIES PERMIT NUMBER MORM NUMBER BOWN SHIRL ITD.

NOZZLE SCHEDULE								
MARK	DESCRIPTION	SIZE	PROJ.	TYPE	RATING	LOC.	ELEV.	PROJECT:
M1	Shell Manhole	24"			API650	45°	29 1/2"	
M2	Shell Manhole	24"			API650	225°	29 1/2"	1
М3	Roof Manhole w/Jayco Thief Hatch	24"			API650	ROOF	N/A	84'@
N1	Inlet	6"	7"	RFSO	150#	310°	12"	
N2	Outlet	6"	7"	RFSO	150#	314°	12"	
N3	Drain / Pumpout	4"	7"	RFSO	150#	180°	24"	
N4	Temperature	2"	7"	RFSO	150#	270°	59"	
N5	Spare (c/w blind flg)	2"	7"	RFSO	150#	92°	5"	
N6	Water Draw-off	3"	7"	RFSO	150#	88°	12"	
N7	Inlet PRP Discharge	2"	6"	RFSO	150#	310°	31'-6"	CLIENT
N8	Outlet PRP Discharge	2"	6"	RFSO	150#	314°	31'-6"	
N9	Inspection Hatch	10"X18"				Det.	See Det.	
N10	Center Roof Vent	12"				Det.	See Det.	
						1.0		CHK'D BY:

Roof Nozzle Detail

GEW STEEL


C1A Fitting for Liquid Level Gauge C1B/C Fittings for Guide Wire


84'Øx 32' HIGH DIESEL FUEL STORAGE TANK EQUIP. No. TMAC RESOURCES **HOPE BAY, NUNAVUT**


GENERAL TANK LAYOUT

CLIENT: **TMAC** Resources


CHK'D BY: B.K.G.	August 2018	TMAC842018-1
DRAWN BY: J.O.C.	APP'D BY:	SCALE: N.T.S.
DRAWING # TMAC8	42018-1	REVISION # 01









ROOF LANDING








ENGINEER:

STEEL EDMONTON LTD.



THE ASSOCIATION OF PROFESSIONAL ENGINEERS, GEOLOGISTS and GEOPHYSICISTS OF THE MOSTHMEST FERRITORIES
PERMIT MUNICIPES NOTE NESTELU Englise stage lid.

CLIENT: ALL RIGHTS RESERVED. THIS DRAWING IS THE PROPERTY OF GEM STEEL EDMONTON LTD., AND MAY NOT BE COPIED OR REPRODUCED IN WHOLE OR PART OR PASSED TO ANY THIRD PARTY WITHOUT THE WRITTEN CONSENT OF GEM

SPIRAL STAIRWAY & LANDING **DETAILS**

PROJECT:

84'Øx 32' HIGH DIESEL FUEL STORAGE TANK EQUIP. No. TMAC RESOURCES **HOPE BAY, NUNAVUT**


TMAC Resources


CHK'D BY: B.K.G.	August, 2018	CADFILE: TMAC842018-3
DRAWN BY: J.O.C.	APP'D BY:	SCALE: N.T.S.
DRAWING # TMA	REVISION #	


As-Built Preliminary REVISION DESCRIPTION

9060 - 24 Street Edmonton, Alberta Canada T6P 1X8 Ph. (780) 449-0000 Fax. (780) 449-0001

COPYRIGHT 2018 BY GEM STEEL EDMONTON LTD.







LEGEND

IN 8 WELDED BY


Welder's I.D. Numbers Schedule

X-RAY TAKEN


[] NEW WELD BETWEEN

COPYRIGHT 2019 BY GEM STEEL EDMONTON LTD. ALL RIGHTS RESERVED. THIS DRAWING IS THE PROPERTY OF GEM STEEL EDMONTON LTD., AND MAY NOT BE COPIED OR REPRODUCED IN WHOLE OR PART OR PASSED TO ANY THIRD PARTY WITHOUT THE WRITTEN CONSENT OF GEM STEEL EDMONTON LTD.

9060 - 24 Street
Edmonton, Alberta
Canada T6P1X8
Ph. (780) 449-0000
Fax. (780) 449-0001







SHELL WELD MAP & RADIOGRAPH TEST MAP

84'Øx 32' HIGH DIESEL FUEL STORAGE TANK EQUIP. No. TMAC RESOURCES **HOPE BAY, NUNAVUT**


TMAC Resources

I

	CHK'D BY: B.K.G.	August 2019	CADFILE: TMAC842018-6
et ta X8 00 01	DRAWN BY: J.O.C.	APP'D BY:	SCALE: N.T.S.
	TMAC842018-6		REVISION #
	• 1		1

Joe Nederhoff #3
Jesse Duncalfe #5
Chris Gaudet #8
Kyle Potter #9
Kyle Fehr #10
Chris Gauthier #11

A ISSUED FOR MARKUF # REVISION DESCRIPTION DATE BY





Tank No. 1 location (June 13, 2019)


Topping up liner cover with crush material (June 13, 2019)



Roberts Bay Tank Farm – Preparation for construction of new tank (Tank No. 1)



Field Notes and Figures – June 2019



Placing 3 inch base and final 15 cm of crus material for Tank No. 1 pedestal (June 14, 2019)


Placing base of 3 inch minus material for tank pedestal (June 14, 2019)



Roberts Bay Tank Farm – Preparation for construction of new tank (Tank No. 1)



Field Notes and Figures – June 2019



Roberts Bay Tank Farm – Ponding water from rain and snow melt. Challenge to pump it out since it does not meet discharge criteria. Apparently water samples failed for hydrocarbons as a result of historic spill (unsure of when) - June 14, 2019.

→ srk consulting

Project No: 1CT022.043

MAC


Hope Bay

Field Observations and Notes

Hope Bay Project

Date: Approved: Figure

Field Notes



Compacted final surface of pedestal for Tank No. 1 (June 17, 2019)

Ponding water still an issue – vac truck being used to transport water to the Doris sediment pond (June 17, 2019)



Roberts Bay Tank Farm – Preparation for construction of new tank (Tank No. 1)



Field Notes and Figures – June 2019





TMAC Site Photos of 5ML Tank Construction Photos Date = 2019/06/24











TMAC Site Photos of 5ML Tank Construction Photos Date = 2019/06/24


















Site Photos of 5ML Tank Construction Photo Date = 2019/07/12





TMAC Site Photos of 5ML Tank Construction Photos Date = 2019/07/15





