O 50 100 250 300mm

# Progress: 0% done as of today (0T done/~5,000 T total)

#### Limits

- Identified on the field by survey: dump only between the two stakes

#### **Traffic Control**

- Refer to legend for details, proper signs will be put on the field.
- Candles will be placed to delineate the truck path on the dike.

#### **Fleet**

- Haul trucks: 100t, 150t
- Regular advances will be provided to monitor activities

## PRIORITY Sequence & Method

Build the finger dikes in the purple area by covering the toe of the dike with dumped material.

Haul trucks back up and dump short of the berm using the dozer operator as a spotter. Dozer then gently nudges the material over the berm. Following this method no equipment will go near the ice on the lake.

# **Material Properties**

- Only NPAG (soapstone) is permitted.
- No size limits, boulders acceptable
- Loads containing powdered soapstone shall be dumped on NPAG Goose dump.

## **General Guidelines**

- JHA required
- No snow removal is required
- Beware of marked instruments on the field while hauling; haul trucks must stay within the candle delineated truck path.
- Dispatcher and haul truck drivers shall be aware of their dumping location and Wenco towers shall be placed appropriately.

