

**CONSTRUCTION SUMMARY REPORT  
NORTH CELL DIVERSION DITCHES  
2012**

**AGNICO EAGLE MINES LIMITED  
MEADOWBANK GOLD PROJECT**

**REPORT ISSUED**

**JULY 27<sup>TH</sup>, 2013**



**AGNICO EAGLE**  
MEADOWBANK

## EXECUTIVE SUMMARY

The diversion ditches are composed of two channels having a total length of 2,622 meters. The East Diversion Ditch discharge point is located at the shore of the NP1 Lake and the West Diversion Ditch discharges into the 3<sup>rd</sup> Portage Lake.

Work carried out during construction of the Diversion Ditches included excavation of soft sediment and bedrock, rock fill placement for slope stability and culverts installation under Vault Road and All Weather Private Road. This construction report issued by AEM presents the general construction procedure for this project.

Design of the channel was preceded by a hydrological study. These two tasks were performed by Golder Associates. Some modifications to the design were made by AEM and are included in the construction package.

## DOCUMENT CONTROL

| Document Version | Date       | Revised Section | Revision                                  |
|------------------|------------|-----------------|-------------------------------------------|
| Draft            | 2013-06-25 | All             | Kevin Buck                                |
| Final            | 2013-07-27 | All             | Erika Voyer, Ing., Julie Belanger, P.Eng. |
|                  |            |                 |                                           |
|                  |            |                 |                                           |

## TABLE OF CONTENTS

|                                                                                             |    |
|---------------------------------------------------------------------------------------------|----|
| SECTION 1.0 - INTRODUCTION .....                                                            | 1  |
| SECTION 2.0 - SCOPE .....                                                                   | 1  |
| SECTION 3.0 - DESIGN AND TECHNICAL SPECIFICATIONS.....                                      | 1  |
| 3.1    DITCHES ALIGNMENT.....                                                               | 1  |
| 3.2    HYDROLOGY STUDIES.....                                                               | 2  |
| 3.3    DITCHES TYPICAL SECTIONS .....                                                       | 2  |
| 3.4    CULVERT.....                                                                         | 2  |
| SECTION 4.0 - DIVERSION DITCHES CONSTRUCTION ACTIVITIES AND DESCRIPTION OF<br>THE WORK..... | 2  |
| 4.1    DRILLING INVESTIGATION.....                                                          | 3  |
| 4.2    ACCESS ROADS.....                                                                    | 3  |
| 4.3    EAST DIVERSION DITCHES .....                                                         | 3  |
| 4.3.1    Vault Road Culvert .....                                                           | 4  |
| 4.3.2    Drill and Blast .....                                                              | 4  |
| 4.3.3    Ditch Construction .....                                                           | 5  |
| 4.3.4    NP1-N Inlet.....                                                                   | 6  |
| 4.3.5    NP2 Outlet.....                                                                    | 6  |
| 4.3.6    NP2 Inlet.....                                                                     | 7  |
| 4.3.7    WS22 Outlet .....                                                                  | 7  |
| 4.4    WEST DIVERSION DITCHES .....                                                         | 7  |
| 4.4.1    AWPR Culvert .....                                                                 | 7  |
| 4.4.2    Ditches Construction .....                                                         | 7  |
| 4.4.3    WS21 Diversion Berm .....                                                          | 8  |
| SECTION 5.0 - CONSTRUCTION SCHEDULE .....                                                   | 8  |
| SECTION 6.0 - FIELD MODIFICATIONS AND ADJUSTMENTS DURING CONSTRUCTION.....                  | 9  |
| 6.1    EAST DIVERSION DITCH ALIGNMENT .....                                                 | 9  |
| 6.2    RIP-RAP $D_{50}$ .....                                                               | 9  |
| 6.3    WEST DIVERSION DITCH BED SLOPE.....                                                  | 9  |
| 6.4    CULVERTS DIAMETER.....                                                               | 10 |
| SECTION 7.0 - OPERATION AND MONITORING .....                                                | 10 |
| 7.1    SPRING SNOW REMOVAL.....                                                             | 10 |
| 7.2    INSPECTION .....                                                                     | 10 |
| 7.3    MAINTENANCE .....                                                                    | 10 |
| SECTION 8.0 - SUMMARY AND CLOSURE .....                                                     | 10 |
| SECTION 9.0 - BIBLIOGRAPHY .....                                                            | 11 |

## APPENDICES

|            |                                                                                               |
|------------|-----------------------------------------------------------------------------------------------|
| APPENDIX A | Diversion Ditches Plan View, Typical Cross Section, As-Built Drawings and Table of Quantities |
| APPENDIX B | Selected Construction Photos                                                                  |
| APPENDIX C | Drill and Blast Guideline                                                                     |
| APPENDIX D | Diversion Ditches Schedule                                                                    |
| APPENDIX E | QA & QC daily meeting                                                                         |
| APPENDIX F | Golder Design                                                                                 |

# **CONSTRUCTION SUMMARY REPORT NORTH CELL DIVERSION DITCHES**

## **SECTION 1.0 - INTRODUCTION**

The diversion ditches are composed of two channels having a total length of 2,622 meters. The East Diversion Ditch (ED) discharge point is located at the shore of the NP1 Lake and the West Diversion Ditch (WD) discharges into the 3<sup>rd</sup> Portage Lake.

The diversion ditches are essential to prevent runoff water to from filling up the North Cell tailings storage facility. Watersheds located to the North of these channels cover a total area of 2.15 km<sup>2</sup> with an average year total precipitation of around 485 000 m<sup>3</sup>. These ditches will maximize the capacity of the North Cell tailings storage facility.

The North cell diversion ditches are designed and constructed to minimize erosion of the structure and also the lake bed at the ditch discharge point. The North cell diversion ditches include lake inlet and outlet structures to minimize impact on the NP2, NP1-N, WS-22 and 3<sup>rd</sup> Portage Lakes.

Work carried out during construction of the Diversion Ditches included excavation of soft sediment and bedrock, rock fill placement for slope stability and culverts installation under Vault Road and All Weather Private Road. This construction report issued by AEM presents the general construction procedures for this project.

## **SECTION 2.0 - SCOPE**

This construction summary report presents an overview of the general construction procedure for the Diversion Ditches conducted between July 2012 and October 2012 at Meadowbank. A review of the design and technical specifications is presented, followed by the construction schedule and description of construction activities. The field modifications and adjustments during construction are then presented.

## **SECTION 3.0 - DESIGN AND TECHNICAL SPECIFICATIONS**

Design and Technical Specifications were created by Golder prior to the start of the Diversion Ditches construction and are described in the following subsections. Plan view and typical sections from the original design are available in Appendix A.

### **3.1 DITCHES ALIGNMENT**

A conceptual plan for the diversion ditches, presented in Appendix F, was developed in consultation with Golder. The two proposed ditches are the Western diversion (WD) discharging into Third Portage Lake and the Eastern diversion (ED) discharging into NP1-N Lake. The ED connects the following three lakes together: WS22, NP2 and NP1-N. Since the establishment of the waste dump, the NP2 lake level has raised due the natural discharge of the lake is blocked by the waste dump. NP2 Lake and the waste dump were now connected and some sediment

issues occurred. To avoid this problem the ED was designed to lower the NP2 water level to its average level before beginning the mining operation.

### 3.2 HYDROLOGY STUDIES

Golder proceeds with the evaluation of the design flow by going over the hydrology study of the mine site. The watershed located to the North of the North Cell Tailings Pond was divided into sub-drainage basins to correctly split annual precipitation in the two ditches. The diversion system was designed to collect and convey surface water runoff during precipitation events in accordance with the Meadowbank Water Management Plan (Golder, 2011). The design event is defined as:

- The summer rainfall event with 100-yr return period and 24-hr duration: 74.7 mm(EC 2011); plus the
- The 24-hr snowmelt corresponding to the average year spring melts (126 mm) over 30 days (Golder, 2011).

### 3.3 DITCHES TYPICAL SECTIONS

Golder designed several typical sections with a till berm to divert the water. The minimum side slopes were set at 3:1, the minimum bed slope at -0.35% and rip-rap  $D_{50}$  change as a function of the flow velocity. The main objectives were:

- Minimize the volume of excavation required;
- Easy construction at any period of the year, as they will only require compacted fill and no blasting and/or excavation;
- Less potential impact to the permafrost; and
- Reduced risk of soil instability.

### 3.4 CULVERT

Golder designed the two culverts needed for the stream road crossings. On the ED, the stream needs to cross the Vault Road. One unique thing about this culvert is that there is a lake on each side of the culvert. This culvert is located between NP2 and NP1-N. The proposed Vault road culvert diameter is 1500 mm with a 2.5% slope and an approximate length of 40 m. On the other side, the WD culvert crosses the All Weather Private Road (AWPR). The culvert diameter is 1500 mm with a slope of 2.0% and an approximate length of 25 m. The ED culvert design flow has been set at 2.9 and 4.8 m<sup>3</sup>/s for the WD culverts.

## **SECTION 4.0 - DIVERSION DITCHES CONSTRUCTION ACTIVITIES AND DESCRIPTION OF THE WORK**

The scope of work for the construction of the Diversion Ditches conducted from July 2012 to October 2012 consists of activities in the following major work items:

- Drilling investigation
- Access roads
- East Diversion Ditch (ED)
  - Vault Road Culvert
  - NP1 Inlet

- Ditch Construction
- NP2 Outlet
- WS22 Outlet
- West Diversion Ditch (WD)
  - AWPR Construction
  - Ditch Construction
  - 3<sup>rd</sup> Portage Lake Inlet
  - WS11 Dam

These items are discussed in the following sections below.

Selected photographs taken throughout the construction program showing various aspects of the construction work are available in Appendix B.

#### 4.1 DRILLING INVESTIGATION

In March 2012, a drilling investigation campaign was done. The objective was to identify the elevation of the bedrock under the projected ditches. A suggested alignment was provided by Golder. A Tamrock drill was used to complete this drilling campaign. When the drill hit the bedrock, the driller would note the bedrock elevation. One hole every ten meters was drilled for a total of 279 holes. This information has been used for the design of the ditches to limit the drilling and blasting.

#### 4.2 ACCESS ROADS

The first step of the construction was to build access roads all along the ditches to bring proper equipment to the construction site. More than 5.6 km of roads were built. The average road height is 1m and 10 m wide. 1.4 km of this access road surrounds the tailings pond. On the North side of the tailings pond, there's an average gap of 90 m between the ditch and the tailings pond. The material used for the access road construction classified as non-potentially acid generating (NPAG) waste rock. This material has been hauled from the NPAG Portage area waste dump to the construction site. This decision was made to reduce hauling time and to be independent of mine operations due to the limited availability of NPAG waste rock in the pit at the time of the construction.

#### 4.3 EAST DIVERSION DITCHES

The project started with the construction of the ED. The excavation of the Vault Road was the first step. This decision was made because there was no traffic on this road during this time of the year and the timing was good for the installation of the culvert.

The strategy was to start the construction at the outflow of the ED to always drain the water by gravity behind the construction site. This ditch will handle annual average precipitation of 500 000 m<sup>3</sup> so around 80% of the total flow for the entire structure. The construction procedure of the ED will be explained in detail for each specific part of the construction.

#### 4.3.1 Vault Road Culvert

Once the access roads were built, the excavator moved to Vault Road and started the excavation of this structure. The permafrost was hit quickly and the Tamrock drill was dispatched to the construction site to start drilling. Culverts location was targeted at 6.0 m below the top elevation of Vault Road. The road was blasted to complete the excavation. Blasted rock was kept near the construction site to complete the embankment of the culvert.

After the excavation of the blasted rock, channel faces were exposed to the sun and the permafrost layer started to melt quickly. All the frozen till layers started to sludge into the bottom of the channel. Water was pumped out on the tundra at least 30 m away from the lake shore and mud was moved out of the construction site.

Culvert installation was also delayed by the blast beside the culvert. The blast upstream of the culvert did not achieve the required fragmentation and it was necessary to blast again before starting the installation of the culverts.

The culverts were sitting on a 0.3 m thick 0-19 mm granular material layer and covered with a 0.3 m layer. The 0-150 mm was compacted with a plate compactor in 0.3 m layers. Then the culverts were covered by compacted NPAG waste rock.

After breaching the NP2 Lake some water started running through the channel and reached the culvert. However, the flow was not running through the culvert but instead seeping into the culverts aggregate bed. Some modifications were made on the culvert embankment to direct the flow into the culverts. A till patch of 0.3 m was added all around the culvert and covered by a geomembrane, 0.3 m layer of 0-19 mm aggregate and the proper NPAG rock embankment. These corrective actions ensured the flow to run through the culverts, however, some water was still running under them.

#### 4.3.2 Drill and Blast

The construction strategy at the beginning of the project was to excavate the unfrozen ground and let the sun melt the till to limit the drill and blast. This strategy was not a success. Drill patterns were always covered by at least one foot of mud and it was difficult for the drill helper and blaster to do their jobs properly. The first blasts of the project were not efficient and lot of boulder needed to be re-blasted. The start-up of the project was difficult and costly.

The mud over the blast pattern reduced the efficiency of the operation. A construction sequence was developed to improve the drilling rate. One blast was scheduled every two days. At the beginning of the day shift, the excavator cleaned the mud over the blast pattern. Then the surveyor staked all the drill holes for the shift. At the end of the day shift, the excavator and the surveyor repeated the process to prepare the blast pattern for the night shift crew. Also when a blast was performed, the surveyor needed to survey the loaded holes at the beginning of the shift and sent the data to the engineering crew. This procedure had a positive impact on the drilling rate.

Blast patterns were designed by the Meadowbank Engineering Team in accordance with the Mine Act. Holes were surveyed by the mine surveyors, the drilling was executed by the contractor Sana and drill holes were loaded by the mine blasters. The construction site was not very close to the mine operations and some delays occurred because the mine surveyor needed to prioritize mine production. To increase drilling rate, the responsibility of the blast survey was transferred to the contractor surveyors. These modifications to the roles and responsibilities improved the global construction rate.

At the end of September 2012, engineering department established standards for drill and blast operations. A loading plan and blast timing guidelines were provided to drillers and blasters. These tools reduced the time needed for blast pattern designs. Guidelines are presented at the Appendix C.

#### 4.3.3 Ditch Construction

Once the culvert was installed, the construction team was split in two. The drill crew prepared the blast pattern ahead while the excavation crew moved the blasted muck out of the channel. An average of two 50 tons haul trucks and one and a half excavators were performing the job. Haul trucks were hauling the blasted material out of the construction site and good construction material on his way back. One excavator was mucking out the blasted material and the other one placing embankment material at the bottom of the ditch. Surveyors were giving grades for embankment a couple of time per shift.

Unsuitable material – overburden and rock mixed with till – was hauled to the waste dump to prevent turbidity at the ditch outflow during the next freshet. Clean NPAG material coming from the Portage Pit was used in this case. The average channel side slopes were 2:1 with a channel bed width of 2 m. ED has been split in 3 sections:

- ED1: Section located between NP1-N Lake and NP2 Lake;
- ED2: Section located between NP2 Lake and WS22 Lake; and
- ED3: Section located to the north of the WS22 Lake.

All these sections have been divided in sub-sections of same channel bed slope. The following table summarizes the average bed slopes all along the East diversion ditch.

**Table 1: East diversion ditch bed slope analysis**

| Section | Sub-section | Length (m) | Slope (%) |
|---------|-------------|------------|-----------|
| ED1     | ED1-A       | 175.6      | 1.34      |
|         | ED1-B       | 42.5       | 2.47      |
|         | ED1-C       | 40.2       | 4.02      |
| ED2     | ED2-A       | 138.9      | 1.56      |
|         | ED2-B       | 66.8       | 3.79      |
|         | ED2-C       | 520.2      | 0.49      |
|         | ED2-D       | 19.9       | 1.42      |
|         | ED2-E       | 44.7       | 2.36      |
| ED3     | ED3-A       | 414.5      | 0.48      |
| Total   |             | 1463.3     | 1.07      |

#### 4.3.3.1 East Diversion Ditch Section 1

This section was the largest channel of the project because it is located downstream of all the diverted watershed and goes through the hill between the NP1-N and NP2 lakes. The channel width is close to 30 m in this area. When work started in this area, construction rates were really low. Construction sequence was not efficient, definition of the roles and responsibilities needed to be clarified, and the needed volume of material per meter of advancement was the biggest in this part of the project.

#### 4.3.3.2 East Diversion Ditch Section 2

The main feature of this section is the 520 m ditch with a 0.49% bed slope. This section of the ditch surrounds a hill and goes through one of the main watershed channels. Drill and blast went fast for this section. It took a couple of weeks before the overburden was excavated. When the drill arrived in this area the excavated layer was filled up with surface water. Water prevents the permafrost to melt down deeper and the bedrock was also closer to the surface. Water was pumped out of the drill patterns and drilling operation resumed.

#### 4.3.3.3 East Diversion Ditch Section 3

The ED3 was an average of one meter deep. No drill and blast was needed to reach the channel bed elevation. Slope embankment was completed afterwards overburden excavation.

#### 4.3.4 NP1-N Inlet

Lake inlets are critical parts of the construction because they are the last structure before the lake and prevent lake shore erosion by the effluent flow. This section of the ED is also strongly sloped. The average bed slope is around 4%. The NP1-N inlet has been designed to slow down flow velocity with a meanders alignment to reduce flow velocity. The shore of the lake was protected with boulders placed on the channel bed and NPAG rock was placed on the lake bed near the channel discharge to prevent erosion of the bottom of the lake.

#### 4.3.5 NP2 Outlet

The NP2 outlet was the most important outlet of the project. As detailed in the section 3, NP2 Lake water level rose up since the beginning of the mine activity. To prevent this phenomenon, the channel bed elevation has been set up at the initial lake elevation of 141.16 m.

The NP2 outlet construction has been done in several phases because the lake water level was at 142.56 m.

- 1- A basin has been raised up inside the channel to slow down water flow velocity during the lake breaching.
- 2- NP2 Lake breached and the water level dropped by 0.3 m.
- 3- The basin was not efficient enough to settle down sediment into the water flow. Turbidity barriers were added at the NP1-N inlet to help sediment to settle down.
- 4- NP2 Lake was breached again and the level dropped another 0.3 m.

- 5- Inspection of the breaching operation was completed in order to avoid increasing the turbidity inside the NP1-N Lake until the lake reach the elevation 141.16 m. Three breaches were needed.
- 6- Finally embankment of the NP2 lake shore was performed.

#### 4.3.6 NP2 Inlet

No meanders channel was set up at the NP2. The ditch path goes straight to the lake. Boulders have been put at the bottom of the channel bed to prevent erosion of the shore and turbidity barriers installed near the shore.

#### 4.3.7 WS22 Outlet

Construction of the WS22 outlet was much easier to perform. WS22 Lake was smaller than the NP2 and there was no water elevation issue. Only one breach of 0.30 m was needed. The ditch is so long that the water flow did not increase turbidity level into the NP2 Lake.

### 4.4 WEST DIVERSION DITCHES

Second part of the project was the WD. Construction started with the installation of the Vault Road Culvert while the work for the ED was still on-going. This ditch will handle annual average precipitation of 120 000 m<sup>3</sup> so around 20% of the total flow for the entire structure.

The strategy was to start the construction at the outflow of the WD to always drain the water by gravity behind the construction site. The construction procedure of the WD will be explained in detail for each specific part of the construction.

#### 4.4.1 AWPR Culvert

Before installing the AWPR culverts, the bypass road was raised around the construction site to reduce impact on traffic between Baker Lake and the mine site. The two corrugated steel culverts were installed over the overburden to reduce the infiltration of water in the road foundation. No blasts were needed to reach the proper elevation for the installation of the culvert. 0.3 m layer of compacted 0-19 mm aggregate surrounds the culvert as for the Vault culvert. By setting the elevation of the channel as high as possible all the WD channel elevation was set in function of this decision.

#### 4.4.2 Ditches Construction

The WD follows mostly the alignment of the existing access road of the north cell tailings pond storage facility. Construction follows the same sequence then the one established during the ED construction. The table below presents the average slope all along the channel.

**Table 2: West diversion ditch bed slope analysis**

| Section | Sub-section | Length (m) | Slope (%) |
|---------|-------------|------------|-----------|
| WD      | WD-A        | 964.2      | 0.23      |
|         | WD-B        | 140.3      | 6.00      |
|         | WD-C        | 85.3       | 1.50      |
|         | WD-D        | 5.29       | 15.00     |
| Total   |             | 1159.1     | 1.10      |

The sub-section WD-A of 964.2 m is the longest of the project. The ditch starts at the toe of the WS21 diversion structure. On 250 m no drill and blast operation was required. Natural topography around this sub-section of the WD increases surface water inflow velocity and channel is also small in this area. These two characteristics increase risk of seepage through the ditch cross-section and seepage into the North cell tailings storage facility. Special attention during the freshet period inspection will be required.

For the last 200 m of the sub-section B, the ditch is deeper because the topography reaches elevation 154 m. A major blast was needed in this area located near the Saddle dam 1 (SD1). Around one foot of stemming as well as several blasting mats were laid down over the blast pattern as preventive measures to protect SD1 from fly rock during the blast. Even with these preventive measures a lot of fly rocks hit the SD1 and pierced the dam membrane. Around 200 holes have been identified. Liner contractor came on site rapidly after the event to fix the holes in the membrane. Each hole has been repaired individually with a patch in November 2012. This incident was caused due to the non-conform loading operation. There was probably too much emulsion in the drill holes and the stemming column was too small.

The WD sub-section D did not require drilling and blasting. Average slope of the topography in this area was 15%. Overburden was excavated partially and followed by the proper embankment operation. Boulders were placed over the channel bed to reduce the water flow velocity and installation of sediment barriers and turbidity curtains inside the 3PL was done to prevent sediment dispersion into the lake.

#### **4.4.3 WS21 Diversion Berm**

The last step of the construction was the WS21 diversion berm. The access road in this area was extended to the hill and overburden excavated. 0.3 m of clean till was laid down on the road slope to seal it and to prevent water infiltration into the North Cell tailings storage facility. Finally, the till layer was covered by rip rap placed by the excavator to avoid erosion of the till layer.

## **SECTION 5.0 - CONSTRUCTION SCHEDULE**

Construction of the North cell diversion ditches was carried out between July 2012 and November 2012 at Meadowbank. The final construction schedule is available in Appendix D and summarized as follows:

- Construction of the access road started on July 4<sup>th</sup> to July 29<sup>th</sup>.
- Vault culverts installation began on July 30<sup>th</sup>. This operation included stripping of the Vault road, drilling, blasting and excavation of the Vault road. Installation of the culvert and rock filling operation was completed on August 16<sup>th</sup>.
- East diversion ditch construction started during that time on August 4<sup>th</sup> with the drilling of the first blast pattern. Construction of the ED was completed on September 10<sup>th</sup>.
- NP1-N inlet started on August 14<sup>th</sup> to August 17<sup>th</sup>.
- NP2 Lake outlet construction and breaching occurred between August 24<sup>th</sup> and September 17<sup>th</sup>, while the NP2 Lake inlet construction follows up on September 13<sup>th</sup>.
- WS22 Lake outlet construction and breaching started on October 17<sup>th</sup> and 20<sup>th</sup>, respectively.
- Construction of the west diversion ditch started September 29<sup>th</sup> and was completed on October 23<sup>th</sup>.
- Vault road culvert installation start on September 27<sup>th</sup> to October 3<sup>th</sup>.
- WS21 diversion berm was raised up between September 17<sup>th</sup> and 21<sup>st</sup>.

## **SECTION 6.0 - FIELD MODIFICATIONS AND ADJUSTMENTS DURING CONSTRUCTION**

Four field modifications were decided by AEM to the proposed design and technical specifications issued by Golder during construction. The modifications are summarized below.

### **6.1 EAST DIVERSION DITCH ALIGNMENT**

The channel alignment was modified to leave enough room at the North end of the waste dump for the extension of the NPAG waste dump. The channel was moved 10 m to the North. This modification moved the channel to a deep spot and consequently increased the excavation and the drilling needed to complete this part of the ED. The minimum channel bed slope did not change. To limit the excavation cause by this deep spot, the channel side slope changed from 3:1 to 2:1.

### **6.2 RIP-RAP D<sub>50</sub>**

There was no way to get NPAG material with the required D<sub>50</sub> on site and the only NPAG material available in good quantity was soap stone that did not meet the particular size requirement from the design. It was judged acceptable to use the NPAG soap stone to build the channel embankment. All the soap stone was compacted with the excavator bucket. Field observations during the freshet will be made to observe the stability of the structure. An average layer of 0.5 m thick has been used for the channel slope embankment.

### **6.3 WEST DIVERSION DITCH BED SLOPE**

The elevation of the AWPR culverts was designed to reduce the infiltration of water under the culvert and to reduce the risk of washing out fine material under the road. Infiltration of water under the road could damage the foundation of the road and reduce the stability of the road. After Vault culvert installation, water infiltration under the culvert bed has been noticed on the field. The decision was made to install the culvert on the overburden as mentioned above. This decision results to change the bed slope of the west diversion ditch sub-section to 0.23%. This

slope is lower than the one recommended in the design. However, it was a design criteria asked by AEM to Golder. Bed slopes of 0.25% are common in civil engineering especially when there is no restriction to the flow such as vegetation growing in the channel bed.

#### **6.4 CULVERTS DIAMETER**

The proposed culvert size by Golder was not available on site during the construction. AEM decided to use two 1200 mm culverts instead of one 1500 mm culvert for the ED and two 1200 mm culverts instead of one 1800 mm for the WD.

### **SECTION 7.0 - OPERATION AND MONITORING**

#### **7.1 SPRING SNOW REMOVAL**

This operation is to ensure culverts are not buried under the snow before freshet to make sure water could flow through. Deepest section of the ditches should be also cleaned up. Backhoe operator must avoid reaching the channel bed during snow removal operation. Some snow should stay at the bottom of the ditch and over channel slope.

#### **7.2 INSPECTION**

Inspection of the ditches must be performed on a monthly basis to evaluate the condition of the channel. One visit every two days during freshet and daily inspection when precipitation exceeds 10 mm of rainfall in a 24-hours period is recommended (Golder, 2012). Check for damage to the channel slope embankment and for water accumulation in the ditch. It is really important that the channel drains by itself. Ponding will increase the chance of seepage through the slope embankment.

#### **7.3 MAINTENANCE**

Maintenance of the ditch consists of removing obstructions that could interfere with the water flow and reduce the efficiency of the channel and prevent water accumulation, channel overflow and road washout. Work on the channel embankment should be performed after spring freshet and couple of days following a big rain event to prevent erosion and accumulation of suspended solid into the water flow (EPA, 2000).

### **SECTION 8.0 - SUMMARY AND CLOSURE**

The North cell diversion ditches were constructed from July 2012 to October 2012. The work was completed by SANA under the supervision of AEM. The initial design and technical specifications has been issued by from Golder and this Construction Summary Report by AEM.

The North cell diversion ditches construction review and documentation confirm that earthworks construction, including excavation and slope embankment was completed in general compliance with the Technical Specifications and Design elaborated by Golder. During the course of the work, four (4) field modifications from the original design were incorporated to take advantage of existing site conditions and to optimize construction activities.

A monitoring program is essential to ensure the Diversion Ditches state, including regular site visits, especially after storm event and during the spring freshet.

## SECTION 9.0 - BIBLIOGRAPHY

Golder, 2011 – Updated Water Management Plan, Meadowbank Gold Project (Golder Associates Ltd., Aug 2011)

Golder, 2012 – Detailed Design Memorandum For Surface Water Diversions Along The Northern Perimeter Of The Mine Site, Meadowbank Gold Project, Nunavut (Golder Associates Ltd., July 2012)

EPA, 2000 – Recommended Practices Manual: A Guideline for Maintenance and Service of Unpaved Roads, Chapter 2,  
[http://water.epa.gov/polwaste/nps/urban/upload/2003\\_07\\_03\\_NPS\\_unpavedroads\\_ch2.pdf](http://water.epa.gov/polwaste/nps/urban/upload/2003_07_03_NPS_unpavedroads_ch2.pdf), ©  
EPA: (June 9<sup>th</sup>, 2013)



*Michel Groleau  
Agnico Eagle Mines Limited  
Meadowbank Division  
For AEM Geotechnical-Dikes Engineering*

*Review by Erika Voyer, Ing., Julie Belanger, P.Eng.  
Agnico Eagle Mines Limited  
Meadowbank Division*





**CONSTRUCTION SUMMARY REPORT  
NORTH CELL DIVERSION DITCHES  
2012**


**APPENDIX A  
AEM REVIEWED DESIGN**

**AGNICO-EAGLE MINES LIMITED  
MEADOWBANK GOLD PROJECT**














|                                                                                                                                                                                                                                                                                     |  |                                                                                                    |  |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|----------------------------------------------------------------------------------------------------|--|
| <div style="display: flex; justify-content: space-between;"> <div> <p>Drawn By: J. MATTE</p> <p>Checked By: T. LEFNE</p> <p>Approved By: J. B. Kiser</p> <p>Date: 19-05-2013</p> </div> <div> <p>DATE: 19-09-2013</p> <p>DATE: 19-05-2013</p> <p>DATE: 10-16-2013</p> </div> </div> |  | <p>AGNICO-EAGLE - MEADOWBANK DIVISION</p> <p>DIVERSION DITCHES</p> <p>AS-BUILT</p> <p>OVERVIEW</p> |  |
| <p>SCALE: 1"=100'</p> <p>PROJECT NO.</p>                                                                                                                                                                                                                                            |  | <p>DATE: 19-05-2013</p> <p>PROJECT NO.</p>                                                         |  |
| <p>1 / 5</p>                                                                                                                                                                                                                                                                        |  | <p>1 / 5</p>                                                                                       |  |

REGISTERED PROFESSIONAL ENGINEER  
J. B. Kiser  
LICENSE NO. 10047  
STATE OF NEW MEXICO

| REVISIONS |             |      |    |
|-----------|-------------|------|----|
| NO.       | DESCRIPTION | DATE | BY |
|           |             |      |    |
|           |             |      |    |
|           |             |      |    |


| REFERENCE DRAWINGS |     |             |      |
|--------------------|-----|-------------|------|
| TITLE              | REV | DESCRIPTION | DATE |
|                    |     |             |      |
|                    |     |             |      |
|                    |     |             |      |



**CONSTRUCTION SUMMARY REPORT**  
**NORTH CELL DIVERSION DITCHES**  
**2012**

**APPENDIX B**  
**SELECTED CONSTRUCTION PHOTOS**

**AGNICO-EAGLE MINES LIMITED**  
**MEADOWBANK GOLD PROJECT**



(08-06-2012) ED-Excavation



(08-10-2012) Culvert Vault Road 0-3/4



(08-06-2012) ED-Slope stability



(08-11-2012) Culvert Vault Road 1st sheets



(08-08-2012) ED-Mud over drill pattern



(08-12-2012) Culvert Vault Road Compaction



(08-14-2012) Rockfill over VR Culvert



(08-15-2012) Rockfill over VR Culvert



(08-17-2012) NP1 Inlet



(08-17-2012) ED-Water over drill pattern



(08-18-2012) ED-Ditches Alignment 1



(08-18-2012) ED-Ditches Alignment 2



(08-20-2012) ED-Ditches Alignment 3



(08-26-2012) NP1 - 1st Breach 2



(08-21-2012) ED-Channel Slopes



(08-26-2012) NP1 - 1st Breach 3



(08-26-2012) NP1 - 1st Breach 1



(08-26-2012) NP1 - 1st Breach 4



(08-26-2012) NP1 - 1st Breach 5



(08-26-2012) NP1 - 1st Breach 6



(08-26-2012) NP1 - 1st Breach 7



(08-26-2012) NP1 - 1st Breach 8



(08-26-2012) NP1 - 1st Breach 9



(08-26-2012) NP1 - 1st Breach 10



(08-26-2012) NP1 - 1st Breach 11



(08-27-2012)ED- Stripping



(08-27-2012) NP1- 1st Breach 13



(08-26-2012) NP1 - 1st Breach 12



(08-27-2012) NP1- 1st Breach 14



(08-28-2012)NP1 Sediment Barrier 1



(09-12-2012)ED1- Last Blast 2



(08-28-2012)NP1 Sediment Barrier 2



(09-15-2012)NP1 - 2nd Breach 1



(09-12-2012)ED1- Last Blast 1



(09-15-2012) NP1 - 2nd Breach 2



(09-15-2012)NP1 - 2nd Breach 3



(09-15-2012)NP1 - 2nd Breach 6




(09-15-2012)NP1 - 2nd Breach 4



(09-15-2012)NP1 - 2nd Breach 7



(09-15-2012)NP1 - 2nd Breach 5



(09-15-2012)NP1 - 2nd Breach 8




(09-15-2012)NP1 - 2nd Breach 9



(09-17-2012)NP1 – 3rd Breach 2



(09-15-2012)NP1 - 2nd Breach 10



(09-17-2012)NP1 – 3rd Breach 3




(09-17-2012)NP1 – 3rd Breach 1



(09-17-2012)NP1 – 3rd Breach 4



(09-17-2012)NP1 – 3rd Breach 5



(09-29-2012) AWPR Culvert 2



(09-17-2012)NP1 – 3rd Breach 6



(09-29-2012) AWPR Culvert 3



(09-29-2012) AWPR Culvert 1



(09-30-2012) AWPR Culvert 4



(09-30-2012) AWPR Culvert 5



(09-30-2012) WD-Drilling



(09-30-2012) AWPR Culvert 6



(10-5-2012) SD1 Punched Liner



(09-30-2012)ED-Stripping



(10-2-2012) SD1 Punched Liner 1



(10-2-2012) SD1 Punched Liner 2



(10-09-2012)WD - 3PL inlet 1



(10-09-2012)ED - Completed Ditches 1



(10-09-2012)WD - 3PL inlet 2



(10-09-2012)ED - Completed Ditches 2



(10-09-2012)WD-Completed Ditches 1



(10-09-2012)WD Dam – Access Road



(10-19-2012) ED-WS22 Breach 2



(10-16-2012)WD Dam – Till Placement



(10-19-2012) ED-WS22 Breach 3




(10-19-2012) ED-WS22 Breach 1

**CONSTRUCTION SUMMARY REPORT  
NORTH CELL DIVERSION DITCHES  
2012**

**APPENDIX C  
DRILL AND BLAST PROCEDURES**

**AGNICO-EAGLE MINES LIMITED  
MEADOWBANK GOLD PROJECT**



| Delay         | Qty | Legend |
|---------------|-----|--------|
| EZDET 25/500  | var | —      |
| Eztl 67ms     | var | —67—   |
| Hole Quantity | var |        |

#### NORTH CELL DIVERSION DITCH TIMING:

- ALWAYS CONNECT ZIPPER BETWEEN MIDDLE TWO HOLES OF EACH ROW (BETWEEN THE LONGEST CUTS)
- CONNECT ROWS WITH 25 MS
- CONNECT SECOND LAST HOLE IN ROW TO LAST HOLE IN THE ROW TOWARDS TO FRONT OF THE PATTERN
- PATTERN SHOULD ALWAYS BE SQUARED OFF - CONNECT LAST ROW AS SEEN ABOVE

**TECHNICAL SPECIFICATION**  
EVERY EMPTY HOLES MUST BE FILLED WITH STEMMING TO AVOID FLYING ROCKS



|                                    |                  |
|------------------------------------|------------------|
| AGNICO-EAGLE - MEADOWBANK DIVISION |                  |
| <b>BLAST TIMING</b>                |                  |
| <b>NORTH CELL DIVERSION DITCH</b>  |                  |
| DATE: 29/09/12                     | DATE: 24/09/12   |
| DESIGNER: [Signature]              | DATE: 30/01/2012 |
| CHECKED: [Signature]               | DATE: N.T.S.     |
| APPROVED: [Signature]              | DATE: 11/1       |
| BLASTING DATE                      | BLASTING TIME    |



# HOLE LENGTH COLLAR

5.1m + 2.0m  
3.1m to 5.0m 1.5m  
2.1m to 3.0m 1.0m  
2.0m - 0.5m

FOR 5m HOLE (2m COLLAR) = 45kg

*Phu Huong Reg 30/09/2012*  
*P. H. H. K. 29/9/2012*

DRAWN BY  
csquires

DATE  
29/09/12

| Burden (m) | Spacing (m) | Total Holes | Tonnage |
|------------|-------------|-------------|---------|
| 3.0        | 3.0         | var         | var     |



## SQUARE PATTERN

| HOLE<br>PRODUCTION | DESIGN LENGTH | COLLAR | DESIGN KG's |
|--------------------|---------------|--------|-------------|
|                    | var           | 2.0    | var         |

## 6.5" bit

## MEADOWBANK DIVISION


ENGINEERING  
LOADING PLAN

NORTH CELL DIVERSION DITCH

**CONSTRUCTION SUMMARY REPORT**  
**NORTH CELL DIVERSION DITCHES**  
**2012**

**APPENDIX D**  
**CONSTRUCTION SCHEDULE**

**AGNICO-EAGLE MINES LIMITED**  
**MEADOWBANK GOLD PROJECT**



**CONSTRUCTION SUMMARY REPORT  
NORTH CELL DIVERSION DITCHES  
2012**

**APPENDIX D  
QA & QC DAILY MEETING**

**AGNICO-EAGLE MINES LIMITED  
MEADOWBANK GOLD PROJECT**

WEEKLY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 02-08-2012

Time: 10:30 AM

Presents:

LC (SANA)  
TL, MG, PG, SFB (CAEN)

Safety:

Weekly Advance (last week):

SANA: • First blast yesterday night [19:30 PM] → [1st end [subvent zone]  
• access road have been completed for all the project  
• some excavation of active layer have been done

OWNER: • Strip the active layer a maximum 24 hours before drilling  
to prevent melting of the drilling pod

General Planning (Next week):

SANA: • Next week

- ① Subvent zone [Vault road]
- ② Blasting 1st end

OWNER:

③ Complete 1st end of the ditch  
→ to the 1st part (completed) before September

Report By: \_\_\_\_\_

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 06/02/2012  
Time: 9h35

Present:

Jean François Dandur, Léon Goss, Douglas, Thomas Lepine  
Thomas Plam, Patrice Gagnon, Laval

Safety:

- Make sure driver will have the plan
- Wolverine near WS22 lake → advice Environment

Daily

Work Advance (last week):

- SANA: • One emulsion truck available today  
• Blast pipes ~~known~~ could be tricky.

All Release 3/1 work

Drill 2/2 done work now on road cut

OWNER Much fill beside road between NP2-NP1

General Planning (Next week):

- SANA: • Check with Femand to blast the check near the  
culvert with piles  
• Blast tonight 6h30 or 12h45

• 1 blast each 2 days

OWNER: continue work till

Report By:

Michel Gosselin

x: Oversee Division Construction Daily Planning Template Daily Meeting Report (1 Sheet)

if ok  
start install the  
of the culvert  
After the blast  
make a ramp  
to bring  
the equipment  
at the bottom

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



Date: 08/08/2012  
Time: 4:35

Presents:

Leon Thomas Patrice Douglas JF Michel

Safety:

Slope stability Vault Road

Daily

Weekly Advance (last day):

SANA: Drill : blast 12,045 yesterday  
: chunk ~~12,045~~ still there  
: blast pattern 2.2

Excavate pattern 2.1  
Move fill to waste dump

OWNER

General Planning (Next day):

SANA: Drill blast #3  
Drill NPI take taken each meter without cordage  
to unhook this section  
Drill

OWNER:

- 1) Ramp on ~~the~~ East Side Vault Road
- 2) Drill vault on the East 1.5m 1x1
- 3) Drill chunk west of the vault → need ramp on east side
- 4) Boring under bottom of the channel
- 5) Prioritize stability of the vault Road

Report By:

Michel

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 08/08/2012  
Time: 9h30

Presenter:

Patrice - Thomas Lepine - Thomas  
Lean -

Safety:

Nothing

DAYS

Weekly Advance (last day):

SANA:

no present

- drilling 40 holes pattern 3
- drilling check

- excavation on the NPI lake side - ready to install culvert

OWNER:

- Ramp on the NPI lake side

General Planning (Next day):

SANA:

- excavation blast #2-2
- blast check pattern #2
- complete excavation NPI lake side
- pump water vault road
- raise blasted material as rock fill
- clean vault road foundation
- Rock fill
- blast pattern 3 midnight

Report By: \_\_\_\_\_

Clotel Oblea

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



Date: 09/02/2012  
Time: 9h35

Present:

Thomas Lepine, Thomas Dahm, Michael Gaskin, Antoine Gagnon  
LAUREA, Douglas, Team - Paces, Biland, Claude

Safety:

- No concern

Daily

Weekly Advance (last day):

SANA: - drill chunk  
- blast chunk  
- pm ~~rock~~ survey  
- rock fill culvert  
- clean up culvert foundation  
- continue drilling pattern 3

OWNER

Daily

General Planning (Next day):

SANA: • Arpenteur niveau  
• Arpentage mine  
- stabilize slope  
→ trouble with sequence for repeated with chief surveyor

OWNER:

→ Send surveyor early  
→ too much stand-by because of surveyor  
Sequence: drill / blast / let rock until ready to stabilize sections with clean material

Report By:

Michael Gaskin

• stand by 1/4 - 1/2 day per day

→ estimate + drilling rate during the next two days.

• 50-60% on  
• surveyor on field 7h30

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 10/02/2012  
Time: 9h30

Participants:

Doug, Claude, JF, Michel, Enke, Laurier, Patrice

Safety:

No concern

slope have been stabilize

Daily

Weekly Advance (last day):


SANA: - Drill stop 4h20 load steam  
blast 12h45  
→ pattern 3 → 4 Doug

Construction: Stabilize Slope sud  
- Prepare blast pattern 3  
OWNER - lift rock fill

- Surveyor

General Planning (Next day):

SANA: Blast sequence 2j



- test compaction of the area led

- lift to the half of the culvert  
before compaction

- look with Pierre McMillen for  
blast design angular

- mock digging (in air)  
right

- rock used in the open  
face (4h30m)  
- stake drill hole (4h30m)  
- survey blast (4h30m)

max 40m of blast  
to avoid choking

Report By:

Michel G.6

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 12/08/2012  
 Time: 8h30

Present:

UG LT CT EV PG JFB

Safety:

- correction du chemin - emulsion truck
- coup d'eau → stabilité des trucks
- fissure sur le long de la route présente secteur emulsion

Daily

Weekly Advance (last day):

SANA:

Drill 00:45 blast 5137015  
 Blast était divisé dans 2 giclées → correction en soirée  
 \* Plan pour Gorceuse → surveiller : laisser plan à gend  
Construction coussin finalisé  
 et gravilles remblais compact  
 mort terrain NP2 nord maver  
 OWNER clear up + nettoyer chemin  
 matériel transporter pour patcher le chemin

General Planning (Next day):

SANA:

Drill 0830 Drilling start + journée pleine → Surveillez l'envoie d'eau après rel  
 changement shift  
 → vérifier AS-built  
Construction continuer ponceau  
 OWNER • bancher 3m coté ouest avec 0-3/4  
 • remblais coté est vers NP2  
 • compactation du troyer au P10.000 + vide ponceau bien rempli  
 nuit : 0 route drillage  
 • ramasser fill bord de route

Report By:

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 13/08/2012  
Time: 9h30

Present:

TP PG CT DP JFB MG LT EV

Safety:

\* périmètre sécurité blast attaché → blast chaudière  
approcher pancarte  
être de la route → Doug ne regarder  
ça

Drill

Weekly Advance (last day):

SANA: Drill - 7-8 rangs de drill → record

construction - ponceau : mise en place  
- la route déplacée en dehors du blast  
- travailleur évacué truck

OWNER

→ très beau clean

General Planning (Next day):

SANA: drilling - changement de shift  
- nettoyage buffer loading  
- pomper l'eau plus

construction

construction bouchon

enrocher ponceau

OWNER

remblais route

- nettoyage du till en soirée


ASMA → pomper la sump ED 2

Report By:

Michel Gabeau

WEEKLY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date:

Time:

Presents:

Aug 14th 2012  
8h30

Francis Minier

CT, JFB, DG, EV, FM, TD, CT

Safety:

— Safety vest for pumpman around lakes

→ Crew change Yesterday

Weekly Advance (last week):

SANA:

24h  
drill pattern #5, some holes have to be redrilled, No blast because of that  
→ finalized culvert upstream side, backfill downstream side  
→ work on the road

OWNER:


OK Started pumping on

General Planning (Next week):

SANA:

24h  
dig downstream of culvert  
backfill both sides  
add 6" material on top of culvert  
→ drill until 4pm, then blast at 4pm → then sequencing as planned

OWNER:

Report By: 

North Cell Road Diversion Ditches (Farm Road, Daily Meeting Report and Sheet)

WEEKLY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES



Date:  
Time:

Aug 15<sup>th</sup> 2012  
8h30

Presents:

PG, RC, TD, CT, CT, Carol, EV, MG, FM

Safety:

No concern to be added to minute.  
Need to add safety signs & candles when blast is loaded.

Weekly Advance <sup>24hrs</sup> (next week):


- SANA:
- Drill down for most of the day →
  - Excavation for road access, burn stream of culvert  
Add layer of 6-6" on top of culvert to protect  
Bring 10 loads of muck to fill the road

OWNER:

No night shift → No day shift today

General Planning <sup>24hrs</sup> (next week):

- SANA:
- No day shift an excavator → No night shift (plane flight issues)
  - Drilling of pattern #5, adding more holes to blast tonight
  - Carol will take care of pattern clean up for surveyors
- OWNER:

Report By: 

WEEKLY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



Date: 2012-08-16  
Time: 8H30

Presents: DP, RB, JS, EU, CT, FM, CT, RC, AH

Safety:

Weekly Advance (last week):

- SANA:
- PELLE.. REFINISER LES BORD, POSER 6" SUR CAQUETTE
  - REMPLIR VASET PAR CUNIN MAIS RESTE UNPEU A PLEIN

OWNER


General Planning (Next week):

- SANA:
- NETTOYAGE PROCHAINE PARTIE DE BLAST
  - OPERATEUR DEMAIN BESOIN 2 CAMION ET 1 PELLE
  - CONTINUER LE DRILLAGE
  - FERMER A ROCHE PAR DESSUS LES CAQUETTES

OWNER:

Report By: \_\_\_\_\_

*Janice Simard*



WEEKLY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 2012-08-17  
Time: 0830

Presents: XS, FU, FM, RC, RB, CT,

Safety:

Rien à rapporter.

Weekly Advance (last week):

- SANA:
- Drilling PATHEU, Drill down une bonne partie de la journée.
  - CLEAN UP BOUET
  - ENROCHEMENT CAUVETTE AVANT, VAULT ROAD FERMÉ (ENROCHÉ)  
UNE OUVERTE

OWNER


General Planning (Next week):

SANA:

- CLEAN UP AU FOND D'EAU
- STAKE RESTE AU PATHEU si la drill vas bien
- MARKER LE FOND DE LA TRENCHÉE POUR 18100
- ÉVALUER SEUL LA VITESSE DU FORAGE si on va prendre  
LE BLAST EN UNE FOIS ou si on vas couler

OWNER:

Report By: \_\_\_\_\_



WEEKLY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



Date: 2012-08-18  
Time: 08150

Presents: YS, RC, FM, CT, CT, RB, ER

Safety:

Rien à Déclarer.

Weekly Advance (last week):

SANA:

- Rock fill pour fond de la ditch : Grade OK
- Avancement de l'excavation : Roche boueuse, Grade à ajuster
- Continuité du forage. Down à la fin de la journée

OWNER:


General Planning (Next week):

SANA:

- Continuer l'excavation et remplissage de la tranchée
- Blast prévu pour ce soir mais à confirmer
- Masquer l'excavation pour l'opérateur si il y a du temps de libre
- Correction pour le fond de la tranchée.

OWNER:

Report By: \_\_\_\_\_



|                                                                                               |  |                                                                                                              |
|-----------------------------------------------------------------------------------------------|--|--------------------------------------------------------------------------------------------------------------|
| <b>AGNICO-EAGLE - MEADOWBANK DIVISION</b><br><b>DIVERSION DITCHES</b><br><b>DAILY ADVANCE</b> |  | DATE: 2012-08-09<br>DRAWN BY: Y. SHARIF<br>CHECKED BY: [ ]<br>REVISION: [ ]<br>SCALE: N.T.S.<br>SHEET: 1 / 1 |
| <b>AGNICO-EAGLE</b>                                                                           |  | TITLE: [ ]<br>REFERENCE: [ ]<br>DRAWINGS: [ ]<br>REVISIONS: [ ]                                              |

WEEKLY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



Date: 2012-08-19  
Time: 0830

Presents: JS, RC, FI, CT, FM, CT,

Safety:

Rien à signaler.

Weekly Advance (last week):


- SANA:
- CONTINUITÉ DU FORAGE. PROBLÈME AVEC DILL, PAS DE BLAST HIER
  - EXCAVATION DURANT LA NUIT, EXCAVER TROP VITE = MAUVAIS ENLÈVEMENT ET MAUVAIS GRADE, DEVAIS RESPECTER LES MARQUES ET PLANNING
  - MANQUE DE COMMUNICATION ??
  - DÉBUT DES SLOPES : CÔTÉ NORD = BONNE ROCHE, CÔTÉ SUD = BOUEUSE.


OWNER:

General Planning (Next week):

- SANA:
- EXCAVATION EN AVANT DES CALVETTES VERS LE 1<sup>er</sup> C
  - BLAST À MINUIT, NETTOYAGE DU RESTE DU PATINON (EAU ET BOUE) POUR PRÉPARER LE STAKE OUT DEMAIN MATIN
  - NETTOYAGE DU MAUVAIS ENLÈVEMENT POUR REFAIRE LA PARTIE CORRECTEMENT.

OWNER:

Report By: 



- DITCH TRENCH SLOPE
- DITCH BOTTOM TRENCH
- EXCAV. BOTTOM TRENCH
- CREST AND ROUGH SLOPE
- VAULT ROAD
- 6 INCH
- CULVERT
- ROCK FILL

|                                   |  |                                    |  |                                   |  |
|-----------------------------------|--|------------------------------------|--|-----------------------------------|--|
|                                   |  | 2012-08-20                         |  | Y. SIMARD                         |  |
|                                   |  | 2012-08-20                         |  | Y. SIMARD                         |  |
| DIVISION DITCHES<br>DAILY ADVANCE |  | AGNICO-EAGLE - MEADOWBANK DIVISION |  | DIVISION DITCHES<br>DAILY ADVANCE |  |
| TITLE                             |  | REF. DWG                           |  | REV.                              |  |
| REFERENCE DRAWINGS                |  | DESCRIPTION                        |  | REVISIONS                         |  |
| DATE                              |  | DATE                               |  | BY                                |  |
| 1 / 1                             |  | 1 / 1                              |  | 1 / 1                             |  |

WEEKLY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 2012.08.20  
Time: 08150

Present: YS, EV, RC, CT, CT, FM, RA

Safety:

RE RAPPEL DE SÉCURITÉ SUR LES ORAGES ET ÉCLAIRS  
AVEC DES TRAV CHANGÉS SUR LE PATRON.

Weekly Advance (last week):

SANA:

- CONTINUITÉ DU PATRON DE FORAGE, BUIS EN FIN DE JOURNÉE
- EXCAVATION DE LA CLE (GRADE ET ENLIGNEMENT À VÉRIFIER)
- EXCAVATION DE L'EXUTOIRE (GRADE À VÉRIFIER.)
- EXCAVATION DE LA TRANCHÉE EST ACCOTÉ AU PROCHAIN BLAST.
- PAS EU DE BLAST, PROBLÈME DE DRILL AINSI QUE LES TRAVS  
QUI REFERME RAPIDEMENT DONC PAS PU LOADER À TEMPS.


OWNER

General Planning (Next week):

SANA:

- FINIR LE PATRON DE FORAGE ET BLASTER CE QU'ON POURRA À MINUIT, COUPER ET FINIR DEMAIN.
- NETTOYER LA BUE ET RÉ-IMPLANTER CÔTÉ IL FAUDRA.
- RE FAIRE LE GRADE DE LA TRANCHÉE ET FINA LISER CETTE PARTIE.

OWNER:

Report By: 

WEEKLY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



Date: 2012-08-21  
Time: 81130

Presents: YS, RB, CT, RC, FM,

Safety:



Weekly Advance (last week):

SANA:

- BLAST THE PATTERN, RESTE 2 RANGÉES MAIS UNE DANS LA BOUE ET L'AUTRE DANS LA TUNDRA.
- EXCAVATION DE LA TRANCHÉE, GRADE EST BON, RESTE À SOIGNER DU MATÉRIEL DONC AJUSTEMENTS À FAIRE POUR LA FINITION.
- \* TOUCHE LE BEDROCK DANS LES PAROIES, RESTE À VOIR CE QU'ON FAIT AVEC.

OWNER:

General Planning (Next week):

SANA:

- DRILL FERA 3 TEST HOLES ENTRE LE BLAST ET LE NPZ POUR DÉFINIR LE BEDROCK POUR MIEUX ENSEIGNER LA PLANIFICATION DU BREACH.
- ENE SERA ENVOYÉ SUR LA SUITE (PATTERN CG) POUR COMMENCER LE FORAGE.

OWNER:

- PD D'EXCAVATEUR AUJOURD'HUI, ENVOYÉ À CENTRAL DYKE

\* PRÉVOIT-ON UN NOUVEAU DESIGN POUR LES PATRONS SUIVANTS?

Report By: \_\_\_\_\_

WEEKLY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



Date: 2012-08-22  
Time: 0830

Presents: JS, EU, FM, CT, RB, CT.

Safety:

Ø

Weekly Advance (last week):


- SANA:
- > LES TEST HOLES ONT RÉVÉLÉS QUE LE BEDROCK SE TROUVE À L'ÉLEV 142 DONC ON DEURA BLAIE POUR AUGMENTER LE CANAL
  - > SCS A NETTOYÉ SE QU'IL MANQUAIENT LA LARGEUR POUR LE PASSAGE
  - > DRILL A COMMENCÉ À FORER LE OG, LE RESTE DEMAIN. UN PEU D'EAU VERS LA MOITIÉ EST, LE RESTE EST SEC
  - > J'AI PLACÉ LES LIMITES DU CLEAN UP POUR REMPLIR LA MANUÈRE
- OWNER:
- \* PAS DE "SHIFT" DE NUIT SUR LA PELLE.

General Planning (Next week):

- SANA:
- CONTINUÉ DU PATTERON + STAKE OUT LE RESTE
  - CLEAN UP AVEC LA PELLE POUR ÉVAGIR LA ZONE A IMPACTER
  - FINIR DE PLACER LES STAKES POUR LES LIMITES DU CLEAN UP
  - SI ON A LES CAMIONS, ON POURRA COMMENCER À SORTIR LA MUCK MAIS ON ATTEND.

OWNER:

\* LA HOSE DES BLASTERS EST ASSEZ LONGUE POUR TRAVAILLER À 25M.

Report By: 

WEEKLY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 2012-08-23

Time: 8H30

Presents: YS, RB, EU, RC, CT

Safety:



Weekly Advance (last week):

SANA:

- DRILL PATTERN AVANCEMENT, UN PEU D'EAU ENVERS LE PAC MAIS ON NE PERD PAS LES TROUS NI DE PROBLÈME DE GEL ALORS ON A PU REPRENDRE LE BIAST A CE SOIR.
- PAS D'OPÉRATEUR DE PENE POUR LA JOURNÉE MAIS UN DE NUIT QUI A FAIT DU CLEAN-UP. LE OG SERA TERMINÉ ET ON POURRA COMMENCER LE OG.

OWNER:

- \* ON A EU L'AUTORISATION DE L'ENVIRONNEMENT POUR "CASTER" LE CLEAN-UP DU CÔTÉ NORD, TEMPORAIRE SEULEMENT PUISQU'ON A PAS DE CAMION ENCORE. ON RETIENRA LE SURPLUS APRÈS LE BIAST.

General Planning (Next week):

SANA:

- > TERMINER LE FORAGE DU OG, DYNAMITAGE A 08H00 CE SOIR
- > PAS D'OPÉRATEUR POUR LE CLEAN UP DE JOUR,
- > DÉBUT DU FORAGE SUR LE OG.

OWNER:

- > CAMIONS PRÉVUS POUR DANS JOURS.

Report By: \_\_\_\_\_

WEEKLY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 2012-08-24  
Time: 0830

Presents:

YS RC, RB, HG, FM, CT, TL.

Safety:

Ø

Weekly Advance (last week):

SANA:

- D BLAST MIER A MINUIT DU 06 JUSQU' A LA RANGEE 23
- D CLEAN UP DE LA TUNDRA EN AVANCEMENT
- D CLEAN UP DE LA FACE POUR PROCHAIN BLAST
- D ILS ONT REUSSE A SORTIR L'ACIER DE DRII AVANT LE BLAST.

OWNER

General Planning (Next week):

SANA:

- CONTINUITE DU PATRON 06 JUSQU' A LA FIN
- DEBUT DU PATRON 07, IMPLANTATION AU FUR ET A MESURE, ON DEURA SUREMENT COUPER LE BLAST.
- COUPER LA TUNDRA DAVANT CETTE NUIT.

OWNER:

- \* → NOUS DEVRONS COMMANDER DES CAMIONS CHEZ ARTE FUEL POUR FAIRE AVANCER L'EVACUATION DE LA MUCK DE LA ZONE NP1 - NP2.

Report By: 

WEEKLY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



Date: 2012-08-25  
Time: 8H30

Presents: J.S., R.C., F.M., H.G., C.T., R.B.

Safety:



Weekly Advance (last week):

SANA:

- CONTINUÏTÉ DU PATRON DE FORAGE 45 TRAUS TOTAL MIER.
- REFAIRE LE CLEAN UP DE LA TUNDRA, PASSEZ DÉGAGÉ, CONNECTIFS FAIT
- LIMITE DE TEMP D'ATTENTE POUR LES CAMIONS RGL CE SOIR (24) AJOUTEMENT CE MATIN.

OWNER

General Planning (Next week):

SANA:

- OPÉRATEUR POUR EXCAVATRICE DE JOUR, CONTINUÏTÉ DU CLEAN UP
- CONTINUÏTÉ DU FORAGE, NOUS DÉCIDERONS SI ON DOIT COUPER LE BLAST AUJOURD'HUI.
- DRESSING DU PATRON 08 EN COURS
- NOUS AVONS ATTAQUER LE CÔTÉ NP1-NP2, PATRON À FAIRE, CALCULER LES PROFONDEURS. LARGUEUR DE 3M
- MANQUER L'ENTRETIENMENT DU CLEAN UP - CLEAN UP CETTE NUIT.

OWNER:

Report By: \_\_\_\_\_

WEEKLY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 2012-08-27  
Time: 0830

Presents: JS, RC, RB, HG, PM, CT.

Safety:

NO CONCERN (YESTERDAY MEETING WAS CANCELLED)

Weekly Advance (last week):

SANA:

- LAKE WAS BREACH ON THE 26TH
- WATER IS LOWERING DOWN SLOWLY, SOME SEDIMENT RUNNED WITH THE CURRENT BUT THIS MORNING WAS OK AND START TO CLEAN UP.
- CONTINUED Drill PATTERN 07, HAND ROCK 20 HOLES
- DID A SMALL OVERSPILL TRENCH FOR THE REOPENING OF THE LAKE.

OWNER:


\* LAKE WENT DOWN 0.03 CM  
MP2: 26<sup>TH</sup> = 142,650      27<sup>TH</sup> = 142,620

General Planning (Next week):

SANA:

- STAKE OUT PATTERN 08
- CONTINUING 07 (SHIFT CHANGE TODAY)
- MEETING WITH ENVIRONMENT FOR THE SEDIMENT
- MOVE THE SHOVEL FURTHER BECAUSE THAT'S MUO, MAYBE IT'S OK WHERE IT GET HIGHER.

OWNER:

Report By: 

WEEKLY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



Date: 2012-08-28  
Time: 08130

Presents: Ys, RB, RC, HG, DP, PO.

Safety:

Weekly Advance (last week):

SANA:

- DRAIN PATTERN OF DONE, OB ON-GOING, WILL BLAST TOMORROW
- 365 DID SOME TEST FOR CLEAN UP BUT IT IS TOO MUDDY SO WILL BE PUT ON HOLD AND TRANSFER TO OTHER JOBS.
- ENVIRONMENT APPROVED ALL OF THE SYSTEM THE ACTUAL FLOW IS OK AND SHOULD BE MAINTAIN. DAILY OBSERVATION WILL BE DONE TO REACT FAST IF SOMETHING HAPPENS.

OWNER:

WATER LEVEL: NP2: 142.592 NP1: 135.355  
\* NO FISH IN NP1:


General Planning (Next week):

SANA:

- DRILL PATER OB WILL BE FINISHED, BLAST AT MIDNIGHT
- O9 WILL BE DRAW - TODAY AND STAKE OUT TOMORROW.
- SHOVEL WILL DIG SOME ACCESS ON THE BLAST MUCK TO
- BE READY AT TAKING OUT THE CAST ON THE TUNDRA
- WE WILL DIG OUT THE OUTTAKE OF NP2 WHEN TO ACCE/DATE THE RUNNING OF THE DEWATERING.

OWNER:

- TURBIDITY COUPLIN WILL BE INSTALLED TODAY.

Report By: 

WEEKLY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



Date: 2012-08-29  
Time: 0830

Presents: YS. HG, J-F, PD, DP, CT.

Safety:

Weekly Advance (last week):

- SANA:
- DRILL PATTERN BLAST AT 00:45. FACE WAS CLEANED UP DURING THE NIGHT
  - WE MOVED THE DRILL AT THE WEST END OF ED2 SECTION. IT IS DRY SO WE WILL MOVE THE DRILL THERE AFTER PATTERN 09.
  - ACCESS HAS BEEN DONE ON THE MUCK TO BE ABLE TO GET THE CASTOUT ON THE TUNDRA.
- OWNER:
- THE LAKE WAS BREACH 5 INCHES YESTERDAY AFTERNOON.
  - WE INSTALLED THE TURBIDITY BARRIER ON NP1 SHORE.
  - \* ENVIRONMENT ACCEPTED THE PROCEDURES AND THE WAY WE DID THE DEWATERING STARTUP. WE SHOULD KEEP THIS FLOW.

WATER LEVELS : NP2 : 142.560      NP1 : 135.408.

General Planning (Next week):

- SANA:
- FINISH PATTERN 08, START PATTERN 09
  - CONTINUE THE CLEAN UP AT WEST END, ENLARGE 2M BECAUSE THE BEDROCK IS DEEPER THAN PLANNED
  - IF POSSIBLE, BREACH THE LAKE AT THE END OF THE DAY.
- OWNER:

Report By: 

WEEKLY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 2019-08-30

Time: 8h30

Presents: PC, DP, TD, JFB, HG, FM

Safety:  
No concerns...

Weekly Advance (last week):

SANA:

Dig blast patterns (futures) cast till on tundra, going East from WS 11  
Drilling 50 holes continuation on pattern #9, need survey to continue blast tonight  
No operator on night shift  
at 00:45

OWNER:

Re-open the lake yesterday to drain NP2 → NP1

General Planning (Next week):

SANA:

Blast tonight at 00h45  
Breach the NP2 at the end of the day  
Continue casting till to free up the next patterns

OWNER:

Report By: 

WEEKLY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date:

Aug 31<sup>st</sup> 2012

Time:

8h30

Presents:

PG, DP, FM, JFB

Safety:

No concerns

Weekly Advance (last week):

SANA:

Drill & blast to water pond

Blasted op-1

Breached the NP2 lake

OWNER:

Clean the patterns on the West portion, close to WSH

General Planning (Next week):

SANA:

Clean next pattern with excavator,

Pump water for next pattern

Move pump to pump the water close to the drill

OWNER:

Will check to reduce the sub-drill with Blast Engineer

Report By:

*[Signature]*

WEEKLY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date:

Sept 1st 2012

Time:

8h30

Presents:

PG, TD, DP, JFB, FM

Safety:

No concerns

Weekly Advance (last week):

SANA:

Breached NP2 lake at 18h00  
Work on road access  
Drill & blast pattern #9

OWNER:

Drill was down half day yesterday and still down this morning, see if blast tonight


General Planning (Next week):

SANA:

No dayshift excavator operator  
Work on improving the road access

OWNER:

Blast pattern in the road → check with surveyor to retake the road access

Report By: 

WEEKLY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date:

Sept 8<sup>th</sup> 2012

Time:

5h30

Presents:

PG, DP, FM

Safety:

AEM ENG need to be advised before blasting  
Not assuming we are blasting every 2 days  
Need blast report for every blast

Weekly Advance (last week):

SANA:

Tamrock broke yesterday morning → out for a couple days  
Plan B → rock master being prepared  
9998

OWNER:

Breached the lake, 15cm

Excavator mucked 1 1/2 hours on pattern 8


General Planning (Next week):

SANA:

No drilling, no blasting

Excavator mucking on pattern 8-7

OWNER:

Report By: 

WEEKLY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date:

Sept 3rd 2012

Time:

8:30

Presents:

JFD, DP, FM, PG

Safety:

No Concern

Weekly Advance (last week):

SANA:

No drilling & blasting → broken Tamrock

OWNER:

Work on access road  
Breach the lake last night → drawdown 12cm last day

General Planning (Next week):

SANA:

No drilling for the next 48h → DP said might be ready on Thursday or Friday

OWNER:

Breach the lake, cleaning of next pattern  
Work on road access  
1x08 & 1x773 & 1x345

Report By: \_\_\_\_\_

PG

WEEKLY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date:

Sept 4th 2012

Time:

8h30

Presents:

PG, FM, CT, LT, YRB

Safety:

Respect speed limit on the road  
Put signs (stop or yield) at the junction of road with Vault Rd

Weekly Advance (last week):

SANA:

No drilling & blasting → Drill broken until Saturday  
Rock stock piling on the old ramp

OWNER:

Improved access road with muck from the ditches  
Breach lake → drawdown 12cm/day

General Planning (Next week):

SANA:

Mucking & stripping 1x365, 1x345, 4x773 + 1D6  
Repair road with muck

OWNER:

Breach the lake

Report By:

Dave Dotvin

WEEKLY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date:

Sept 5<sup>th</sup> 2012

Time:

8h30

Presents:

TD, FM, PG, JFB, DP, CT, LT

Safety:

Made bumpers higher on lake side on the road

Weekly Advance (last week):

SANA:

Stripping & excavating on North part, material on the waste dump  
No drill & blast  
Work on access road

OWNER:

Breached lake → drawdown of 5m yesterday

General Planning (Next week):

SANA:

Update on drill → part coming to FGL office today → maybe tomorrow  
Plan B: rockmaster ready Friday  
Continue stripping & excavation

OWNER:

Breached lake on night

Report By: 

X:\North Cell Road Diversion Ditches\Complete Daily Meeting Report.doc (Sheet1)

Emergency situation

WEEKLY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date:

Sept 6<sup>th</sup> 2012

Time:

8h 30

Presents:

PG, DP, JFB, ~~PA~~, TD, CT, PD

Safety:

Bumper along the road to be improved

Weekly Advance (last week):

SANA:

Excavation of till & rock → rock go to reclaim  
Preparation for next patterns

OWNER:

→ No blasting & drilling → parts here monday  
Beached lake → dropped 9cm

General Planning (Next week):

SANA:

Excavation till & rock on next pattern  
Excavation of permafrost on West part of ED2 near lake WS22

OWNER:

Will look for night shift on Rockmaster

Report By:

*[Signature]*

© 2012 by Goldcorp Inc. All Rights Reserved. This document is confidential.

→ Rock master → Saturday at the best

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: Sept 7<sup>th</sup> 2012  
Time: 8:30

Presents: DP, PG, TD, JFB, CT, PD

Safety:

Stop at the end of Culvert intersection of Vault

Daily Advance (last 24h):

SANA: Excavation of muck → Send material to waste  
Shipping of fill → waste dump  
No drill & blast

OWNER: Turbidity Barrier installed on ED-2 → in NP2 lake to breach trench water  
Breach lake → hit bedrock, won't go down further in NP2

General Planning (Next 24h):

SANA: Update on drill: part coming on Monday → Rockmaster tomorrow  
Shipping, prepare channel for breaching

Clean till on NP2 outlet  
OWNER: Hammer the rock on NP2 outlet maybe today

Report By: \_\_\_\_\_

DAILY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date:

Sept 9<sup>th</sup> 2013

Time:

8h30

Presents:

PG, JFB, DP, TO, PD, CT

Safety:

Nothing to report

Daily Advance (last 24h):

SANA:

Clean till on WS22 lake surrounding and  
Breached ~~the~~ trench in NP2 lake,  
No dirt & blast

OWNER:

Breached lake NP2

General Planning (Next 24h):

SANA:

Clean stripping around WS22 lake  
Expose next blast & stripping of till  
Fix road along trench → from culvert to NP2

OWNER:

Breach NP2 lake until it flows over the rock

Report By:

X:\Mining\Diversion\Construction Daily Planning\template Daily Meeting Report.rtf [Shaw]

drill update : end of day or tomorrow morning. Tamrock part here monday on flight

DAILY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date:

Sept 9<sup>th</sup> 2012

Time:

8h30

Presents:

PG, TD, DP, JFB, PD, CT

Safety:

No concern

Daily Advance (last 24h):

SANA:

Stripping at West around WS99  
Improve road along road between culvert & NP2  
Muck till along NP2 lake

OWNER:

Breached lake

General Planning (Next 24h):

SANA:

Trl at culvert to stop water from flowing under  
Continue stripping with 365

OWNER:

Check for blast at outlet of NP2

Report By:

update on drill: should be ready tonight

DAILY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date:

Time:

Presents:

Sep 10<sup>th</sup> 2012

CT, PG, DP, FID, PO

Safety:

No conc

Daily Advance (last 24h):

SANA:

Stripping completed along the entire length to WS 22  
Prepare drill patterns  
Clean muck/till along trench (NP2)

OWNER:

Blocked lake to work around culvert  
No drill & blast

General Planning (Next 24h):

SANA:

→ crew change  
Put till cap around culvert  
Start sloping from culvert to NP2

OWNER:

Report By:

*[Signature]*

X:\Construction\Diversion\Construction Daily Plan\2012\Temp\2012 Daily Meeting Report.xls (Sheet1)

Update: drill ready → move it to site this morning

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: Sept 11<sup>th</sup> 2012  
Time: 8h30

Presents:

MG - JFB - CT - CT

Safety:

→ No concern

Daily Advance (last 24h):

SANA: - capping culvert with till - 20' slope  
2 load till  
compacted bucket  
no night sift

OWNER:

Rose bureau → Eddy

General Planning (Next 24h):

SANA: - drilling done half pm  
- call 2 shifts drill night / day  
- profil channel NPI-1 @ NPI2

OWNER: - blast pm or tonight ?? → Environment  
→ Robin Black  
coordination

Report By: \_\_\_\_\_

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: Sept 12 / 2012  
Time: 8h30

Present: MG CT CT

Safety:

précaution blast → blaster avisé

Daily Advance (last 24h):

SANA:

~~14h30~~ terminé 14 sections du lac  
move ED 2 + 10 move  
profilage de jour de 14 sections ED 1

OWNER:

blast avisé Midi 30 sept 12 / 2012

General Planning (Next 24h):

SANA:

drilling

- implantation de nouveau matériel
- driller + besoin d'un plan → Vincent
- blast à eau
- évaluer prochain blast → demain soir 18h30

OWNER:

night shift  
attente  
répase  
aujourd'hui

- continuer profilage
- night shift à venir  
pression pégéon

→ By Pass  
de nouveau  
matériel

Report By:

Michel

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 13 Sept 2012  
Time: 14h30

Presenters:

RC MG CT CT FM

Safety:

No concern

Daily Advance (last 24h):

SANA: Drell: - plusieurs bar mécanique  
- 22 trous  
- implantation jusqu'au trou d'eau  
Profilage: partie est / manque de muck pour le haut 2 pelle  
Blast bien été belle muck

General Planning (Next 24h):

SANA: Drell: Drell sud load aujourd'hui  
Blast demain midi  
Excavation: 1 pelle profilage de jour  
OWNER: Night sift peut être ce soir?  
si blast fonctionne pas demain midi  
remplacement en soirée pour blast demain  
14h30  
Report By: Nickel

Night sift full à confirmer

- loading
- survey blast
- timing

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: sept 14, 2012  
Time: 8h30

Present:

MG - CT - CT

Safety:

No concern

Daily Advance (last 24h):

SANA:

- drilling 37 trous / temps LAH 7h30
- loader la nuit : sans rangei buffer
- continue à driller avec une rangei offset

OWNER:

prof. large  
marché à une pelle  
reste de l'équipe transfert de  
CD à Dike

General Planning (Next 24h):

SANA:

→ continuer prof. large transfert pierre de nord à  
ND2 vers ED1

OWNER:

3x pelle + 4 truck  
1 driller lundi (17 au 28<sup>01</sup>) → 10 jours voir pour  
retour plus tard  
→ blast aujourd'hui : midi  
→ AS built  
→ pumpman → pomper North Cell

Report By:

*Michael*

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: Sept 15<sup>th</sup>, 2012  
Time: 8h30

Present:

MG ~~YS~~ YS CT CT FM

Safety:

→ no concern

Daily Advance (last 24h):

SANA:

- drilling 13 trous → blast mid
- Profilage 95% terminé EOI
- Relève du canal : → Robert <sup>mail</sup> Douville

OWNER:

- Décapage prochain blast (nettoyage)

General Planning (Next 24h):

SANA:

- Formation drilling CSST
- Nettoyage route → évast de la route dump
- Stock pile

OWNER:

- Relâche des eau 15h30 → mixer environnement
- Meeting 9h30 terrain → décapage Nord road
- blast lundi midi avant départ de Claude

Report By: Michel 

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 16 Sept 2012  
Time: 8h30

Presents:

UG DP RC CT CT FM EV

Safety:

BT Troues border → pas de pancarte

Daily Advance (last 24h):

SANA:

- drilling 14 trous : leaving  
as planned ok
- profilage : excavation trancher 30.5  
filer route 150 déminer waste dump  
345 ouvert 1AC + profilage

OWNER:

unit sorti mort terrain ED2

General Planning (Next 24h):

SANA:

- continuer pompage
- excavation déminer drill → blast lundi
- profilage ED2
- Breach diguette dans EP2 pour continuer
- continuer drilling → besoin d'un nouveau  
blast charge


OWNER:

Equipement 24h : 2 pelles + 2 trucks

Report By:

Michel

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 17 Sep 2012  
 Time: 0830

Present:

CT CT MG DP FM

Safety:

No concern

- Ajout de chandelle au lieu des bennes
- Paracade pour blast

Daily Advance (last 24h):

- SANA:
- 23 trous drilling : 2430 formation
  - journée
    - Analyse intake NP2
    - grade ahead debut ED2 - 345
    - 365 excavation
    - frapper le bed rock blast 9 →

OWNER

North excavation nord completé

General Planning (Next 24h):

- SANA:
- Remue le blast cané
  - aligner vincent pour le pucking
  - Blast nord

OWNER:

Excavation EP2  
 Empiement ED3 → Assurer → barrilero  
 feu pm  
 - envoi ramassée pomp → SS → pompe  
 - regarder les canes subtil de 0.5 m  
 411 pm

Report By: \_\_\_\_\_

X:\0\version\diversion\Construction Daily Planning\Template Daily Meeting Report.xls Sheet 1

→ ramassée  
 pile North Cell

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



Date: 18 sept 2012  
Time: 8h30

Presents: MG DP CT YS

Safety:

- drill = ok!
- pas de loading pour charger car poussière
- drill poussière et pas de passage de truck près du chemin  
↳ till waste dump

Daily Advance (last 24h):

SANA:

Drill

- loading ce matin
- pas d'help au reindry vous → parler avec Fred
- drill hole 32j + 25N = 57

Excavation

OWNER:

- Apporter près du blast excar
- nord excavet
- profilage début VP2

NP2 = 141.62

General Planning (Next 24h):

SANA:

- blast demain midi
- empiètement ED3 et ED2 près de NP2 sur la route
- picktage WD par Asfack

OWNER:

- 50% excavation de FO 2 part
- Envoyer pompier → collecter pipe
- 345 voit WD
- Accès ouvert pour cette nuit → pompier

Report By:

Michel Q

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 2012-09-19  
Time: 0830

Present: XS-DP-FM-CT.

Safety:

Daily Advance (last 24h):

SANA:

XS Drill Holes = 41  
NUSA NP2 = 141.60  
NPS Drill Holes = 28  
2cm depuis hier.

- STRIPPING TERMINÉ ED3, EMPIÈLEMENT DÉBUTÉ 50% FAIT
- STAKE INSTALLÉ POUR STRIPPING WD DU NORD AU SUD
- PIPE ENLEVÉ À TAILLES WD


OWNER

General Planning (Next 24h):

SANA:

- OUVRIER LE DÉBIT AU IAC
- BLAST à 00:45. CETTE NUIT DÉMARRÉ À 15 H00 PAR LES DEUXIÈMES TRAVS
- PATRAN 13 SENA PRÊT CET APRÈS MIDI QU'IL COMMANCER À IMPRIMER
- OUVRIER LE IAC AUJOURD'HUI À 13 H30

OWNER:

Report By: 

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 2012-09-20  
Time: 08130

Present:

YS, CT, FM, SL, DP,

Safety:

Daily Advance (last 24h):

SANA: → NO BLAST LAST NIGHT, DRILL BROKE DOWN ON THE PATTER, SUPPOSE TO BE AT 12:45 THIS AFTERNOON.

→ EMPALEMENT ED3 À 30%:

→ STRIPPING DU WD COMMENCE, 30% DU CANAL NORD-SUD FAIT (BESOIN DES ÉLEVATIONS)

OWNER:

TROIS FORAGE D/S = 35  
N/S = 13

MINP2: 141.530 (-7cm)


General Planning (Next 24h):

SANA: → CONTINUÏTÉ DU STRIPPING WD, DÉBUT DES ACCÈS POUR ALLER VERS LES CHAÎNETES. PARTIR DU POINT BAS VERS LES POINTS HAUT (WEST À EST)  
→ CONTINUÏTÉ DE L'EMPALEMENT ED3 AVEC L'ACCÈS AU WC  
→ PEUT-ÊTRE RAVUÏR LE WC MAIS EN ATTENTE.

OWNER:

Report By: \_\_\_\_\_

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 21.09.2012  
Time: 8:30 AM

Presents:

RC, TL [AEM] CT, SL, LT, FM [SANA]

Safety:

- Nothing opened
- Maybe put some candle at the entrance of the East channel.

Daily Advance (last 24h):

- SANA:
- Blast yesterday at 12:00 [Day] [pattern # 12]
  - Tam rock is down [hydraulic pusher]
  - Continue stripping in West with 345

OWNER

General Planning (Next 24h):

- SANA:
- Possibilities of using the rockmaster instead of the Tam rock.
  - Rock in blast # 12 [with 365] • Stripping with 345 in West area.

- OWNER:
- More drill? More trucks? Not necessary for the moment.

Report By:

Thomas Lepine

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 22-09-2012

Time: 8:30 AM

Presents:

PT, RC, LT, SL, CT, [SANA]  
TL, RC [AET]

Safety:

- Candles at East entrance
- No problem at the water next to AWPR.

Daily Advance (last 24h):

- SANA: • Tamrock came back yesterday night:  
day = 16 holes } nothing have been load pattern #13  
night = 20 }  
• Best target is to blast Monday at 12:00 PM.  
• 365 muck in pattern #12 • 345 strip soil on West side  
• Start the deviation road next to AWPR (with 3 twists and 345]
- OWNER:  
↳ Communication between the drill/blow engineers and the drill and blast foreman and the surveyor.

General Planning (Next 24h):

- SANA: • Will need to start the 4" pump next to blast #14  
• Continue to drill a pattern #13  
• 345 Strip and 365 muck in blast #12.

OWNER:

Report By:

Thomas Lipard

## MEADOWBANK MINE

**Presente:**

**Safety:**

- DailyAdvance (last 24h):**

SANA:

- SANA:
- [ ] 18 holes have been drill during day shift [ ] pattern #13
  - [ ] hydraulic hose have burst yesterday at 10:30 PM - 25 ft not operational
  - [ ] continue pattern #13 add complete it before blast.
  - [ ] continue stripping with 345 [ ] 365 have completed the pattern #12
- 2X 50 tonne day shift + 3X 50 tonne night shift.
- OWNER

OWNER

**General Planning (Next 24h):**

**SANA:**

- SANA: 2 x 345 on striping on East side 2 x 56 tonners

**OWNER:**

OWNER: [.] Pump - sea

Report By:

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 24-09-2012  
Time: 8:30 AM.

Presents:

CL, EM, SL, LT (SHNA) TL (AEM)

Safety:

- ☒ Nothing special
- ☒ Bombs have been left on field yesterday by blaster crew.

Daily Advance (last 24h):

SANA: ☒ Strip with 2 x 345 next to AWPR ☒ Complete the diversion road on AWPR ☒ Rockfall placement on channel  
☒ 14 holes on day shift ☒ 20 holes on night shift ☒ 5 1/4 hours of travel by on track route. [Pattern # 13]  
☒ Remove the lamp on pattern # 13. ☒ Blast tomorrow mid-day or at night

OWNER:

General Planning (Next 24h):

SANA: ☒ 1 x 345 strip next to AWPR ☒ Afternoon to 2 x 740 [Operator will arrive today]

OWNER: ☒ Some equipment [50 tonnes] have left for Vault  
☒ Pump 4" next to pattern # 14 need to be operate at night.

Report By:

Thomas Lipins

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 25-09-2012  
Time: 8:30

Present:

PD, DP, LP, SL [SANA] TL [AET]

Safety:

- ☐ Position of the ramp vs changed holes → have to put the ramp at a good distance of holes.
- ☐ Boster have been left in place ... need to have a good discussion with the Blaster crew.

Daily Advance (last 24h):

SANA: ☐ Crew change yesterday [Platinum <sup>→ turn back</sup> Colled a day shift and David Marchand for night shift] ☐ Stand by this morning with the turn out ☐ Blast tonight at 12:45 [putting #13] ☐ 1x345

OWNER: Sequence for blasting → Survey vs Blast time.

General Planning (Next 24h):

SANA: ☐ 1x345 @ 1x740 today → Strip on west side

OWNER: ☐ Pump of site service @ Place the screen.

Report By:

Thomas Lévesque

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 26-09-2014  
Time: 8:30 AM

Present:

SB, JL, C, D, N, DP, SL [SANA]

Safety:

- Aborting operation
- -AWR → Culverts work → place a bunch of under  
- advise meadowbank / Barent later dispatch.

Daily Advance (last 24h):

- SANA: □ 60 holes have been drilled yesterday on pattern #15  
□ Blast yesterday incl = day #13 and #14  
□ 1x 375 + 740 all day → night shift working  
→ for pass issue

OWNER

General Planning (Next 24h):

- SANA: □ Complete pattern #15 → move west with fan route  
□ 375 muck blast #13 incl #14 with one 50 ton  
x 375 → stockpile muck ⊕ Slope  
x 740 for culverts on AWRP.

OWNER:

Check for pump 2" and 3"

Report By:

Thierry Lévesque

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 27-09-2012  
Time: 8:30 AM

Present:

JEB, TLC [AEM] -DP, PD, SL, RCL [SANA]

Safety:

☒ Nothing special.

Daily Advance (last 24h):

SANA: ☒ Complete blast #13 and #14 → yesterday night/morning.  
☒ Continue excavation on West side [stripping]

OWNER

General Planning (Next 24h):

SANA: ☒ Blast today at north [#13 and #14] ☒ Start at the #15 today after blast

OWNER:

☒ Cut for blast at West  
☒ Move the screen & pump

Report By:

Thomas Lévesque

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 28-09-2012  
Time: 8:30

Presents:

RC, PD, SL, DP [SANA]  
JBS, TLT [AET]

Safety:

- ☐ Deviation works good
- ☐ Nothing else special

Daily Advance (last 24h):

SANA: Drilling pattern # 15 @ extra → then move to west  
☐ Work on culvert with 3YS @ 2x 740

OWNER


General Planning (Next 24h):

SANA: Day-plan → Culvert [3YS + 2x 740] → Drill West

OWNER:

Can we complete West side with drilling before moving  
back East?

Report By:



DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 29-09-2012  
Time: 8:30 AM

Presents:

CT, DP, PT, SL  
TL, SFB CHET

Safety:

☐ Nothing special

Daily Advance (last 24h):

SANA: ☐ Work on culvert on ANPR [excavation] and 0-3/4" placement ☐ Continue staking on WD4 section  
☐ Drill on West side

OWNER

General Planning (Next 24h):

SANA: ☐ Work on culvert installation  
☐ Drill at West then move East

OWNER: ☐ transfer 4" pump. on West side

Report By: Thomas Lopez

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 30-09-2012  
Time: 8:30

Present:

SL, DP, YP, ct [JANA]

TL, JTB [AET]

Safety:

- ② "molecules" will be put on Blast #1 [West Side]
- ② Nothing else special

Daily Advance (last 24h):

SANA: ② Drill on blast #17 in the morning ② then ought to pattern #16 on East side [30 holes] ② Wait on culvert on AWR [345 + 1 x 740] ② Night shift on Starn side [345 + 2x 740]

OWNER ② Find new pumps

General Planning (Next 24h):

SANA: ② Drill on pattern #16 [East side]  
② Wait on culvert [U=3/4" plumbent]

OWNER: Need ramp

Report By:

Thomas Lepore

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 01-10-2012  
Time: 8:30 AM

Presents:

JFB, TL C AETM]

SL, DP, Ct, PT [SANA]

Safety:

- ☒ Mats on Blast #16 [Wht side]
- ☒ Nothing special

Daily Advance (last 24h):

- SANA: ☒ Work on culvert ~ 90% completed ☒ loader for mats handling
- ☒ Continue stormwater ramp and ramp for heater pump
- ↳ 2x345 + 2x740
- ☒ Drill on East dike

OWNER

General Planning (Next 24h):

- SANA: ☒ Blast #16 at mid - night

OWNER:

Report By: Theresa Laford

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 02-10-2012  
Time: 8:30

Present:

SFB, PG, TL [AEM]  
DP, PD, CT, SL [SANA]

Safety:

- ☒ Blast at 12:45 mid-day → pattern #16 next AWPR
- ☒ Nothing special

Daily Advance (last 24h):

SANA: Work on culvert [completed] → Bring some material for blast pattern #16. <sup>→ 95% still need rockfill</sup> Stoping off the East side [1x375]  
☒ Stormwater ditch same - up to 130 for Boyles pump  
☒ Blast guard all night gate delay for pattern #16

OWNER

General Planning (Next 24h):

SANA: ☒ Put some reject on the Blast #16  
1x375 on East side, 1x375 on West.  
☒ Work on airstrip for night shift.

OWNER: Everything have been drill on East side

Report By: Thomas Lepine

Let's also, 141,325

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 03-09-2012

Time: 8:30

Present:

SFB, TL, MG [AEM]  
PD, CT, SL [SANA]

Safety:

- ☐ Need to hold a meeting about the event of yesterday
- ☐ Blast #17 was problem type been at SD4
- ☐ JHA about works on the ditch [D01]

Daily Advance (last 24h):

SANA: ☐ Place some reject on top of blast #17 ☐ Work on foot ditches [blowing and finalizing channels] ☐ Finalization of the culvert end of the AWPR ☐ Old AWPR tomorrow.

OWNER

General Planning (Next 24h):

SANA: ☐ Open AWPR ☐ Work in between AWPR and 3PL ☐ Excavation of first blast #17 ☐ Striping of corner west ☐ Drilling during night shift. ☐ Load blast #16 ☐ Maybe blast today hit.

OWNER: ☐ Follow the loadage sheet spec.

Report By: Thurman Lip

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 04-10-2012  
Time: 8h30

Present:

TFD PG DP MG FG PP AG

Safety:

- No concern

Daily Advance (last 24h):

SANA: côté ouest : Calvett excavateur  
1 pelle en projet manœuvre 1 char (four)  
→ travailler sur le PAD Stormwater Dike  
- Slope côté ouest  
- séparer boue de la berge prise charne ED 2

OWNER Drill Blast : Drilling all hole stable here (20)  
Rock 20 ft.

General Planning (Next 24h):

SANA:  
1) vérifier si on a grade à l'ouest → 2 pelle de nuit  
2) George exécuter calvett  
3) 1 pelle continuer excavier reste du PAD

OWNER: → donner les cotés pour les 20 trous  
cette nuit.

Report By:



DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 05-10-2012

Time: 8h30

Presents:

DP UG DP FB JTB AG

Safety:

~~No concern~~

→ réunion : HS - Incident Report  
 - Blast SDI

Daily Advance (last 24h):

SANA: - channel entre lake et AWR Done → silt fence pose  
 - décapage mit ~~cut~~ WP2  
 - test décapage après drilling et péné → voir → need blasting 1.5m  
 - 0.7 m à 1.95m sur ED2  
 - Drilling : blaster à test → ED blast fait au complet

OWNER:

General Planning (Next 24h):

JTB unit  
 SANA: - over colvert AWR / - décapage WP2  
 - ~~mit~~ fonction ED → Grade / - drilling WP2

→ 13h30 → évaluation des rates JTB + DP + MG + EV

OWNER:

Report By: \_\_\_\_\_

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 06-10-2012  
Time: 1430

Presents:

DP MG BP FB JFR AG

Safety:

no concern

maître par 1430 - Perceuse blast SD1

Daily Advance (last 24h):

SANA:

• Drill 65 trous - 1.5 m  
- 100 de hausse vers 4h AM  
- 100 de tout les trous aperte  
• 100 trucks emulsion → 100 sur la liste  
→ stand-by

OWNER:

excavation WP1  
nettoyage WP2

General Planning (Next 24h):

SANA:

excavation WP1 jour  
empiement  
decapage de WP2

OWNER:

dilling WP1  
prochain blast → décaissage WP2  
Rte CSU Vincent et blast design

Report By:

*Michael O'Brien*

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date:

07-10-2012

Time:

8h30

Presents:

DP MG DP FB JFB AG

Safety:

No concern

Daily Advance (last 24h):

SANA:

Drilling: 50 tonnes / foot tonnes implante-

→ MAX: 60 tonnes 1.5 m

Jour calcaire 365 grappe on teler une SPI et AWR

OWNER:

345 dégrage till 50

Nuit excavation → Est  
envoyé roche à l'est digue

General Planning (Next 24h):

SANA:

- George nettoie le coin
- dégrage tranchi pour rentrer la hausse du truck
- Arperter les totaux → vent peinture
- Vincent relève fond West #16 #15 → dégrage dégrage
- George finie la digue AM
- Après retour à 800 pour excavation
- Jacky → pompage S/S service

OWNER:

Report By:

Michel Gruber

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



Date: 08-10-2012  
 Time: 0830

Present:

CT CT PT TFB MG DP  
~~DR~~

Safety:

No concern

Daily Advance (last 24h):

SANA:

Drill ? 70 trous - 1.5m  
 loading in process

Fausset:

- excaver WD2
- excaver ED2 reble 4-5 jours → ~~remblais~~
- Prouburs des slopes 345 jour et nuit
- Remblais WD1
- chemin ligne est remblais fait

OWNER:

General Planning (Next 24h):

SANA:

- blast ± 00:45 ok avec changement de drill  
 releve de blast 4m

- Remblais culvert sur <sup>au</sup> ~~la~~ corn arret au terrain

OWNER:

- cet remblais WD1 est → grade
- continue ED 2 345 jours et nuit
- remblais de nuit WD2

Report By: \_\_\_\_\_

## MEADOWBANK MINE

## **Presenters**

AG NG JFB CT DP DP

**Safety:**

Viset en site : - PPE  
AEM

- Solder with cell pour la gâche
- Attention dans le canal si gâche
- Attacher votre ceratone

**DailyAdvance (last 24h):**

SANA: Drill : ben calme + ~~pas de~~ loading par tonal  
Excavation - <sup>jours</sup> ED2 excavation + stemming 2<sup>e</sup>  
WDI  
Not - expériment up 2  
vider le stock pile  
pour expériment

**General Planning (Next 24h):**

SANA:

Drill and Blast :

- loading
- 2x totens shelling around two drill
- steaming des totens + steaming blast

Excavation : = power de la machine

- steaming ~~blast~~ 6/4st 16
- grue

OWNER:

/ → steaming avec tenand  
→ much avec le pit → soap stone  
droppe

**Report By:**

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 2012-10-18  
 Time: 8h30

Presents: UG DP CT FM DP

Safety:

- Tris glissant dehors
- Faire attention dans le channel

Daily Advance (last 24h):

SANA: Dill: Blast 12h45  
 Dille des deux totes

16 blast 2012/10/18  
 + tota →

deuxième midi

2012/10/18

~~Argente~~ As dill presque fini

OWNER: FGL  
 Excavation + empiétement côté 16  
 grader pour border et sablage  
 1x 345 à VACH vs Loader pour  
 continuer loader les

General Planning (Next 24h):

SANA:

- Blast 12h45 #16 et 2 totes deuxième midi
- Steaming côté Est pour blast ce soir + matelas

OWNER:

- Empiétement + excavation (Est)
  - diguette début de l'excavation du fossé à l'ouest
- demande pour le grader (pau) - confirmation

Report By: \_\_\_\_\_

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 2012 - 10 - 11

Time: 0830

Present: UG - DP - CT - FM - DP - VS

Safety:

Duller: - glissé sur sa luge (Joe D'Almeida)  
- inclinatoire + mprasse avec luc

→ Terrain glissant, on continue à faire attention

→ Duller et Blast: no survey des fans fit pas avec rapport de drilling

Daily Advance (last 24h):

SANA: Drilling: Joe 2ème tour à l'est part  
30 trous dans l'heure  
reste 30 minutes à driller

OWNER:

(Côté est)

Excavation + empiètement  
till côté est

(Pat K)

o Marlene

o Blast demain 12h45

o Creuse à 0630 au vendredi

General Planning (Next 24h):

SANA:

Début du stemming ce matin  
2 gars sur la job à matin desus finir ça au  
avec George sur la pelle.

OWNER:

Empiètement côté est  
Place work final est → Demain finis

(Dignette est)  
ce soir = excavation part  
= 6" + till exami sur place +

Report By:

*[Signature]*

DAILY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 08-10-2012

Time: 0830

Presents:

CT YS FM MG DP

Safety:

- Glissant
- ~~Safety~~ : equipment ok

Daily Advance (last 24h):

SANA:

Week fausse Est  
- Excavation ouest  
- Dig with: 0-6" + excavator 2/3  
- ear tree pump dans le toe

OWNER:

- Loader  
- Steiner

General Planning (Next 24h):

SANA:

- ~~Agnette~~ fin excavator complet  
6" FM AU

OWNER:

- Stockpile AFI till: Fin PM  
- ~~Mass Amble~~ est

- Blast with TAN Rock  
- ~~Garage~~ maintenance  
- ~~matelas~~ AM + Blanchiment

Report By:

Michel

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



Date: 2012-10-13  
 Time: 8h30 mg

Presents: - DP DP AE JS MG

Safety:

Had Safety

- J'ai reçu
- J'ai reçu
- Sablage en permanence pour la terre électrique vers le 18-10h sur pelle graver en dessous de terre.

Daily Advance (last 24h):

SANA: Drill and Blast  
 unki: taken in 1st  
 soit: taken in 1st

Emploiment  
 OWNER: Excavation côté Est  
 0-6" diguette finit

General Planning (Next 24h):

SANA: Drill - stand - by

Emploiment:  
 OWNER: cake fouler -> drill on un  
 pelle down  
 excavation ouest - à clouer  
 et poutre com.

→ Trouver de la job à Danny, Doug est correcte

Report By:

Michel

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 2012-10-14  
Time: 8h30

Presents:

DP - FM - YS - MG

Safety:

- Glace, Carrière, Pelles
- à distance des pelles
- Sablage continue avec border moiré
- moiré avec Vault

Daily Advance (last 24h):

AG SANA: - Excavation : → Blast 18 à l'ouest 60% deep  
Fond: en vrac → Jullburg  
Possible de casser au tremac  
Muck à stocker piles

OWNER

→ Blast pattern → Eval

General Planning (Next 24h):

SANA:

- Excavation blast 60 → Till
- Commence l'emplacement
- Evaluation tremac / Drill pour

OWNER:

- Vérifier chemin si on casse → nuit correction chemin
- 2 pelle pui au de nuit
- Drilling commence de suite

Report By:

*[Signature]*

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 2012-10-15  
Time: 8h30

Presents:

RC DP NG AM PC

Safety:

No accident → on cause de sécurité  
Sûreté continue g/acc

Daily Advance (last 24h):

SANA: - Excavation franchée + enlèvement de rochers  
- 2'00m totales  
- Installation pompe  
- ouest 4 totales

OWNER

General Planning (Next 24h):

SANA: • Drilling 1'00m ouest 1<sup>st</sup> thing this morning  
objectif march midi sinon pas de travail

• Jour : grade de 14 WD

OWNER: Unit = fill sur vignette → station pour le fill adjointe

Report By: 

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 2012-10-16  
Time: 8H30

Presents: Ys. DP. FM. DP.

Safety: All Good, still slippery.

Daily Advance (last 24h):


- SANA:
- 30 HOLES WERE DONE, NO WATER, CUT 1.5M AND UP TO 1.8.
  - TAKE OFF THE BEAMS TO HELP AND AVOID BREAKING THE MACHINERY THIS WINTER.
  - THE SMALL DIKE IS ALMOST DONE ~~SHOULD BE~~ A CHECK UP IS NEEDED TODAY.
  - TILL IS ALMOST DONE, THEY TOOK IT FROM CENTRAL DIKE. SORTED WITH SHOVEL

OWNER

General Planning (Next 24h):

- SANA:
- DILL IS DONE WEST PART - MOVE TO EAST TO START DRILLING.
  - BRING STEERING AND SHOULD BE LOADED TO DAY.
  - BEST MINUT 45. EAST SIDE ~~45~~ TOMORROW.
  - ROCK PLACEMENT (FINITION)
- OWNER:
- FINISH THE SMALL DIKE (2HOURS) + THE CANAL CONNECTION.

Report By



DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MNE

Date: 17. 10. 2012

Time: 0830

Presents: J.S. Fm. DP. DP.

Safety: NO CONCERN.

Daily Advance (last 24h):


- SANA: - TAKE OF THE BURN ON THE <sup>PIPE</sup> ~~DOWN~~ SIDE TO PREVENT BREAKING MACHINERY WHEN IT WILL BE FROZEN.
- FINISH THE SHOES AND BOTTOM GRADE AND PAVING ROAD.
  - BLAST AT MIDNIGHT WEST PRETTY GOOD, NO ROCKS AND MINER.
  - FINISH DRILLING AT EAST WEDGE.
- OWNER - THE SMALL DIKE IS DONE, JUST A SMALL CHECK.

General Planning (Next 24h):

- SANA: - BLAST AT NOON EAST WEDGE.
- STARTS EXCAVATING THE BLAST FROM YESTERDAY NIGHT (BOTTOM WILL BE DONE DURING THE DAY AND THE SHOES AT NIGHT, NO SURVEY AT NIGHT)
  - START THE GRADE ON THE EAST PATTERN.
  - TOMORROW WE WILL BE GOOD TO OPEN THE LAKE

OWNER:

Report By



DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 2012-10-18

Time: 81130

Presents: - vs. fm. SL. RC.:

Safety:

NO CONCERN.

Daily Advance (last 24h):

SANA: → EAST WEDGE ROP WAS BLAST AT NOON, WEST OK  
→ PROFILING THE LAST WEST PART, ALMOST DONE GRADE 0.2%  
→ NO ONE DURING THE NIGHT (ONLY ON THE TILL)  
→

OWNER

General Planning (Next 24h):

SANA: → FINISH THE WEST PART, PROFILING  
→ START EAST PART.  
→ REMOVE THE TIRE MATRESS.

OWNER: → OPEN THE LAKE (LAST ONE) ELEVATION?

Report By



DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 2012-10-19

Time: 08:30

Presents: 15. PM. SL.

Safety: \* A BUMPER SHOULD BE BUILT NEAR SD1 TO PROTECT A CAR OR MACHINERY fall in THE TRENCH, it is HIGHER THAN 3m.

Daily Advance (last 24h):

SANA: → WEST TRENCH IS COMPLETED AND GRADE ARE OK 0,2%  
→ EAST TRENCH IS ON GOING GRADE WILL BE ADJUST WITH THE REST  
→ NO WEDGE AT THAT PART.

NOTE: LAKE MUST BE OPENED WITH THE FOLLOW UP OF THE SLOPE GRADE OF THE TRENCH THAT IS CONNECTING TO THAT PART.

OWNER

→ FINALIZE THE BUMPER CUTTING.  
→ MOVE OUT THE TIME MATRESS

General Planning (Next 24h):

SANA: → MOVE ALL THE REST OF THE MATRESS.  
→ FINALIZE EAST PART 15m TO BE DONE.  
→ OPEN THE LAKE (SLOWLY) IF POSSIBLE.  
→ BUILD UP THE BURN FROM CORNER TO ANGLE.

OWNER

Report By



DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 2012-10-20

Time: 8:30

Presents: YS. SL. FM.

Safety: 

Daily Advance (last 24h):

SANA: - EAST TRENCH HAS BEEN FINALIZED

- WSS2 LAKE HAS BEEN BREACH, THE ICE IS THICK AND WE CAN'T SEE THE LEVEL OF THE LAKE, THE WATER HAS FLOWN DOWN CORRECTLY, THIS MORNING IT WAS ICED UP BUT STILL DRIPPING SLOWLY AT THE BREACH BUT NOT IN THE TRENCH ANYMORE.


OWNER - THE BUMPER NEAR SD1 IS ON GOING, SHOULD BE DONE BY TODAY

General Planning (Next 24h):

SANA - FINISH THE BUMPER. NOT WORK FOR ALL DAY.

- MAYBE CONNECT THE WEST TRENCH AT WSS22.

OWNER:

Report By: 

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date:

2012-10-21

Time:

8H30

Presents:

NO MEETING WAS HELD BECAUSE EVERYTHING WAS FINISHED.  
THIS IS THE REPORT OF THE LAST 24 HRS.

Safety:

Ø NO CONCERN.

Daily Advance (last 24h):

SANA:

- FINISHED THE BERM ON THE SECTION FROM THE WEST E/BW UNTIL THE ANPIL COLLECTS.
- WE CONNECTED THE TRENCH AT THE WS22 LAKE (INTAKE) THE GRADE IS OK AND IS LOWER FROM THE INTAKE, DIFF = 0,4 M SO IT SHOULD FOLLOW THE WAY IT WAS PLANNED TO GO AT NP2 LAKE

OWNER

General Planning (Next 24h):

SANA:

EVENTUALLY WE WILL BLOCK THE ACCESS TO THE TRENCH, VAULT ACCESS + SD1 SIDE ACCESS + RF2 ACCESS.

OWNER:

Report By

YHS



**CONSTRUCTION SUMMARY REPORT**  
**NORTH CELL DIVERSION DITCHES**  
**2012**

**APPENDIX D**  
**GOLDER DESIGN**

**AGNICO-EAGLE MINES LIMITED**  
**MEADOWBANK GOLD PROJECT**





## TECHNICAL MEMORANDUM

**DATE** August 24, 2012

**REFERENCE No.** 12-1221-0010, Doc 1370 Ver.0

**TO** Michel Groleau  
Agnico Eagle Mines

**CC** Karine Doucet, Robert Millar, Dan Walker, João-Paulo Lutti

**FROM** Aytaç Göksu

**EMAIL**

**RE: DETAILED DESIGN MEMORANDUM FOR SURFACE WATER DIVERSIONS ALONG THE NORTHERN PERIMETER OF THE MINE SITE - MEADOWBANK GOLD PROJECT, NUNAVUT**

Agnico-Eagle Mines (AEM) has requested Golder Associates Ltd. (Golder) undertake the detailed design of surface water diversion infrastructure located along the northern perimeter of the mine site at the Meadowbank Gold Project - Nunavut. The infrastructure (channel diversions and culvert road crossings) is required to divert non-contact surface water flow from entering the Tailings Storage Facility (TSF) and Portage Rock Storage Facility (PRSF).

A design basis memorandum (Golder, 2012a) presents the objectives, assumptions and concepts for the surface water diversion infrastructure detailed design and construction package.

This memorandum and the construction drawings comprise the construction package for the surface water diversion infrastructure. This detailed design memorandum summarises hydraulic sizing results for the water management structures presented in the construction drawings and is to be read in conjunction with the construction drawings (Golder, 2012b). Volume estimates have also been included in this memorandum.

### 1.0 PROPOSED DIVERSIONS HYDRAULIC SIZING

Tables 1 and 2 provide the design dimensions for the western and the eastern diversions, respectively, as well as required  $D_{50}$  for erosion protection material (rip-rap) to line the diversions. Table 3 provides the design dimensions for the culvert road crossings. The culvert road crossings are designed to prevent surcharge of the inlet assuming that the culverts are maintained free from accumulated materials that could present a barrier to the flow (sediments, snow, ice, etc).

**Table 1: Western Diversion Design Dimensions**

|         | Discharge         | approx. Chainage |      | Bed slope      | Bed width | Side slope          | Depth | Rip-Rap D <sub>50</sub> |
|---------|-------------------|------------------|------|----------------|-----------|---------------------|-------|-------------------------|
|         | Q                 | start            | end  | S <sub>b</sub> | b         | S <sub>s</sub> =H:V | D     | D <sub>50</sub>         |
| Section | m <sup>3</sup> /s | m                | m    | %              | m         | m/m                 | m     | mm                      |
| WD-1    | 2.0               | 1280             | 1170 | -1.65%         | 0.5       | 3                   | 1.0   | 150                     |
|         |                   | 1170             | 1050 | -0.35%         | 0.5       | 3                   | 1.5   | 150                     |
| WD-2    | 3.3               | 1050             | 570  | -0.35%         | 0.5       | 3                   | 1.5   | 150                     |
|         |                   | 570              | 320  | -0.35%         | 3.0       | 3                   | 1.3   | 150                     |
| WD-3    | 4.8               | 320              | 275  | -0.35%         | 3.0       | 3                   | 1.3   | 150                     |
|         |                   | 275              | 145  | -7.00%         | 3.0       | 3                   | 1.1   | 450                     |
|         |                   | 145              | 135  | -0.01%         | 3.0       | 3                   | 1.1   | 450                     |
|         |                   | 135              | 130  | -2.00%         | 3.0       | 3                   | 1.1   | 150                     |
|         |                   | 105              | 10   | -3.41%         | 3.0       | 3                   | 1.1   | 250                     |
|         |                   | 10               | 0    | -1.00%         | 3.0       | 3                   | 1.1   | 150                     |

**Table 2: Eastern Diversion Design Dimensions**

|         | Discharge         | approx. Chainage |      | Bed slope      | Bed width | Side Slope          | Depth | Rip-Rap D <sub>50</sub> |
|---------|-------------------|------------------|------|----------------|-----------|---------------------|-------|-------------------------|
|         | Q                 | start            | end  | S <sub>b</sub> | b         | S <sub>s</sub> =H:V | D     | D <sub>50</sub>         |
| Section | m <sup>3</sup> /s | m                | m    | %              | m         | m/m                 | m     | mm                      |
| ED-1    | 0.9               | 2230             | 1770 | -0.50%         | 0.5       | 2                   | 1.1   | 150                     |
|         |                   | 1770             | 1725 | -2.00%         | 0.5       | 2                   | 1.1   | 150                     |
| ED-2    | 3.9               | 1490             | 1430 | -0.50%         | 3.0       | 3                   | 1.2   | 150                     |
|         |                   | 1430             | 1305 | -3.00%         | 3.0       | 3                   | 1.2   | 250                     |
|         |                   | 1305             | 800  | -0.50%         | 3.0       | 3                   | 1.2   | 150                     |
|         |                   | 800              | 780  | -5.00%         | 3.0       | 3                   | 1.0   | 250                     |
|         |                   | 780              | 725  | -1.00%         | 3.0       | 3                   | 1.0   | 250                     |
| ED-3    | 2.9               | 295              | 120  | -1.35%         | 3.0       | 3                   | 1.0   | 150                     |
|         |                   | 120              | 90   | -2.50%         | 3.0       | 3                   | 1.0   | 150                     |
|         |                   | 50               | 10   | -4.67%         | 3.0       | 3                   | 1.0   | 250                     |
|         |                   | 10               | 0    | -1.00%         | 3.0       | 3                   | 1.0   | 150                     |

**Table 3: Culverts Hydraulic Sizing**

| Culvert | Description        | Design Flow (m <sup>3</sup> /s) | Diameter (mm) | Slope (%) | Approximate Length (m) | Embedment Depth (m) | Control Type |
|---------|--------------------|---------------------------------|---------------|-----------|------------------------|---------------------|--------------|
| WD-3    | no embedment and   | 4.8                             | 1800          | 2.0       | 25.0                   | 0.00                | inlet        |
| ED-3    | no inlet surcharge | 2.9                             | 1500          | 2.5       | 40.0                   | 0.00                | inlet        |

#### 4.0 CONCLUSION


The design values presented herein are based on assumptions and information described in the design basis memorandum (Golder, 2012a and accompanying construction drawings (Golder, 2012b). This memorandum should be read in conjunction with these documents.

We trust that the information contained in this design basis memorandum meets your requirements at this time. Should you have any questions, please contact the undersigned.

#### GOLDER ASSOCIÉS LTÉE



Aytaç Göksu, M.Eng., M.Sc.  
Water Resources Specialist



Dan R. Walker, Ph.D., P.Eng.  
Associate/Water Resources Engineer



Robert Millar, Ph.D., P.Eng/P.Geo  
Senior Hydrotechnical/Water Resources Engineer

AG/DW/RM/no

\\mon1-s-filesrv1\data\actif\2012\1221\12-1221-0010 aem meadowbank-sw diversions detailed design\6 deliverables issued\doc 1370 -1212210010 0615\_12 mem swd detailed design - mb ver 0.docx

#### 5.0 REFERENCES

- EC, 2011 – IDF data (rainfall statistics based on 1987-2006 data), Baker Lake A station (Environment Canada, May 2012)
- Golder, 2011 – Updated Water Management Plan, Meadowbank Gold Project (Golder Associates Ltd., Aug 2011)
- Golder, 2012a – Design Basis Memorandum for the Detailed Design of Surface Water Diversions along the Northern Perimeter of the Mine Site, Meadowbank Gold Project (Golder Associates Ltd., May 2012)
- Golder, 2012b – Surface Water Diversions Drawings for construction, Meadowbank Gold Project (Golder Associates Ltd., July 2012)

## 2.0 ESTIMATED BILL OF QUANTITY

Table 4 below presents an estimate of excavation and fill quantities for each material encountered and required, based on topographical and depth to rock information provided by AEM.

**Table 4: Estimated bill of quantity**

| STRUCTURE                          | MATERIAL                           | VOLUMES in m <sup>3</sup> |                   |
|------------------------------------|------------------------------------|---------------------------|-------------------|
|                                    |                                    | WESTERN DIVERSION         | EASTERN DIVERSION |
| Diversion Erosion Protection Layer | riprap D <sub>50</sub> = 150 mm    | 3300                      | 4500              |
|                                    | riprap D <sub>50</sub> = 250 mm    | 500                       | 200               |
|                                    | riprap D <sub>50</sub> = 450 mm    | 1700                      | 0                 |
| Side Berm                          | General rockfill                   | 1100                      | 2400              |
| Cut-Off                            | Till                               | 1700                      | 900               |
|                                    | General rockfill (till protection) | 5800                      | 0                 |
| Access Road                        | Carriage layer                     | 900                       | 8400              |
|                                    | General rockfill                   | 1300                      | 9400              |
| Excavation                         | soil                               | 12600                     | 27800             |
|                                    | rock                               | 6900                      | 1400              |

## 3.0 MAINTENANCE RECOMMENDATIONS

It is recommended that the diversions be inspected regularly:

- at least once a month throughout the year;
- once every two days during the freshet; and
- daily when precipitation exceeds 10 mm of rainfall in a 24-hour period.

Significant quantities of sediments, snow and ice observed within the diversions (culverts included) with the potential to block flow will require removal to maintain flow capacity. The origin of sediment, snow or ice accumulations should be investigated to identify additional measures that may need to be taken to avoid or limit potential reoccurrence.

Maintenance and/or repair of the diversions may be required. Ongoing monitoring of the diversion function, including maintenance and repair, and the location, timing and frequency of accumulated materials removal within the system, will assist in preparing for closure of the site.

AEM has decided not to include geotextile beneath the rip rap layer in the diversion channels. As a result, periodic reshaping and maintenance of the diversions, including the addition of rip-rap material and control of suspended sediments, may be required during diversion operations.



## DRAWING INDEX

TECHNICAL SPECIFICATIONS INDEX

- NOTES**
- 1) IT IS THE RESPONSIBILITY OF THE USER OF THIS DRAWING TO ENSURE THAT THE MOST RECENT REVISION IS BEING USED. THE INFORMATION PROVIDED ON THE DRAWINGS SHALL BE READ IN CONJUNCTION WITH THE MOST RECENT REVISION OF THE DRAWING.
- 2) THE CONTRACTOR SHALL BE FAMILIAR WITH THE SCOPE OF WORK, THE DRAWING AND THE GENERAL SPECIFICATIONS.

ISSUED FOR CONSTRUCTION

AGNICO-EAGLE MINES LIMITED  
MEADOWBANK GOLD PROJECT  
SURFACE WATER DIVERSIONS


BANK PROJECT LOCATION MAP  
AND DRAWING INDEX[illegible]

SWD-01

**Golder Associates**







PROFILE STA: 0+000 TO 1+250  
HORIZONTAL SCALE 1:250 VERTICAL SCALE 1:250

# NOTES

1. NATURAL TERRAIN ELEVATION IS APPROXIMATE, AS IT IS A MIX OF LOCAL INFORMATION (DITL AND GROUND SURVEY IN SITUATIONS ONLY), AND OTHERS.
2. BEDROCK LEVEL IS APPROXIMATE DUE TO CHANGES IN THE DIVERSION ALIGNMENT AFTER COMPLETION OF THE DIVERSION. BEDROCK LEVELS IN PARTICULAR, BEDROCK ELEVATIONS ARE ESTIMATED FROM FORMER SURVEY TO THE UPTHEAM END OF THE DIVERSION TRENCH.
3. ALL USES OF THE DIVERSION SHALL BE IN ACCORDANCE WITH THE DIVERSION DESIGN, INCLUDING THE DIVERSION, LENGTH AND LOCATION OF DIVERSION MAY REQUIRE ADJUSTMENT DEPENDING ON INITIAL SITE CONDITIONS.
4. LAKE WATER LEVEL TO BE CONFIRMED ON SITE PRIOR TO CONSTRUCTION. INLET/OUTLET DESIGN MAY REQUIRE ADJUSTMENT DEPENDING ON SITE INFORMATION.
5. WHERE ROCK BLASTING IS NECESSARY TO MEET THE DESIGN AS SHOWN THESE DAMAGES TO CONSTRUCT A LAKE FOR PROTECTION AND MAINTENANCE ACCESS. IT IS ALSO ADVISED TO INSTALL SAFETY GANGES (FOR INSTANCES) AS A SAFETY MEASURE TO PREVENT FALL INTO THE DIVERSION TRENCH.






THIS DRAWING IS THE INTELLECTUAL PROPERTY OF GOLDER ASSOCIATES LTD AND IS TO BE USED SOLELY FOR THE INTENT FOR WHICH IT WAS PREPARED. NO PART OF THIS DRAWING IS TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, WITHOUT THE WRITTEN APPROVAL OF GOLDER ASSOCIATES LTD.

ISSUED FOR CONSTRUCTION

AGNICO-EAGLE MINES LIMITED  
MEADOWBANK GOLD PROJECT  
SURFACE WATER DIVERSIONS

## WESTERN DIVERSION (WD) LONGITUDINAL SECTION

|  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
|  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|



THIS DRAWING IS THE INTELLECTUAL PROPERTY OF GOLDER ASSOCIATES LTD.  
AND IS TO BE USED SOLELY FOR THE INTENT FOR WHICH IT WAS PREPARED.  
MODIFICATIONS OR DEVIATIONS FROM THIS DRAWING SHALL ONLY OCCUR  
WITH WRITTEN APPROVAL OF GOLDER ASSOCIATES LTD.

ISSUED FOR CONSTRUCTION

AGNICO-EAGLE MINES LIMITED  
MEADOWBANK GOLD PROJECT  
SURFACE WATER DIVERSIONS

WESTERN DIVERSION (WD)  
TYPICAL CROSS-SECTIONS

|            |                    |         |                 |
|------------|--------------------|---------|-----------------|
| PROJECT No | 12-1211-00116-3100 | FILE No | 1212220016-3100 |
| DESIGN     | AG                 | SCALE   | AS SHOWN        |
| CADD       | RG                 | SWD-04  |                 |
| CHECK      | AG                 |         |                 |
| REVIEW     | RMOW               |         |                 |



**Golder  
Associates**

REGISTRATION  
LICENSEE  
D.R. WALKER  
G

|    |    |
|----|----|
| AG | AG |
| AG | AG |

| Case | Age | Sex |
|------|-----|-----|
| 1    | 25  | M   |
| 2    | 30  | F   |
| 3    | 35  | M   |
| 4    | 40  | F   |
| 5    | 45  | M   |
| 6    | 50  | F   |
| 7    | 55  | M   |
| 8    | 60  | F   |
| 9    | 65  | M   |
| 10   | 70  | F   |

.....

ISSUED FOR CONSTRUCTION

ISSUED FOR CLIENT REVIEW

|  |  |
|--|--|
|  |  |
|  |  |

[illegible]

|    |          |    |
|----|----------|----|
| AG | 2004/12  | AG |
| AG | 11/11/11 | AG |

...the ...

...the ...


*(continued)*

...the ...

[illegible][illegible]

1. The first step is to identify the problem or question that needs to be answered. This involves understanding the context and the specific requirements of the task.

TABLE 2. *Salmonella* serotypes by year of birth



PROFILE STA: 0+000 TO 2+230  
HORIZONTAL SCALE: 1"=100'; VERTICAL SCALE: 1"=10'

**NOTE**

1. NATURAL TERRAIN ELEVATION IS APPROXIMATE AFTER A MINOR SURVEY INFORMATION (DIT) AND GROUND SURVEY INVESTIGATIONS (DIT) 2013 BY OTHER.
2. IN-ROAD LEVEL APPROXIMATE DUE TO CHANGES IN THE DRAINAGE ALTIMETER IN THE COMPLETION OF THE DRAINAGE INVESTIGATION (DIT) 2013 BY OTHER.
3. VERTICAL ROAD PROFILE HAS BEEN ESTIMATED FROM A PAST PROFILES, INFORMATION, AS DISCUSSED WITH AEM (AEM) 2013. LENGTH AND LOCATION OF CULVERT MAY REQUIRE ADJUSTMENT IN THE COMPLETION OF THE DRAINAGE INVESTIGATION (DIT) 2013 BY OTHER.
4. LAKE WATER LEVELS TO BE CONFIRMED ON SITE PRIOR TO CONSTRUCTION. INLET/OUTLET DESIGN MAY REQUIRE ADJUSTMENT DEPENDING ON THIS INFORMATION.
5. WHERE ROAD PLANTING IS NECESSARY TO MEET THE DESIGN, IT IS RECOMMENDED THAT THESE BE CONSTRUCTED AS A NEAR VERTICAL TRENCH AND PLANTING BE DONE IN THE TRENCH. THIS ALSO APPLIES TO THE TRENCH. WHERE PLANTING IS REQUIRED FOR A SAFETY MEASURE TO LIMIT RISK OF FALL INTO THE EXCAVATED TRENCH.

THIS DRAWING IS THE INTELLECTUAL PROPERTY OF GOLDIER ASSOCIATES LTD. AND IS TO BE USED SOLELY FOR THE INTENT FOR WHICH IT WAS PREPARED. MODIFICATIONS OR DEVIATIONS FROM THIS DRAWING SHALL ONLY OCCUR WITH WRITTEN APPROVAL OF GOLDIER ASSOCIATES LTD.

**ISSUED FOR CONSTRUCTION**

AGNICO-EAGLE MINES LIMITED  
MEADOWBANK GOLD PROJECT  
SURFACE WATER DIVERSIONS

**EASTERN DIVERSION (ED)  
LONGITUDINAL SECTION**

| PROJECT No. | FILE No. | SCALE | DATE | BY | CHKD | APP'D | REVISED |
|-------------|----------|-------|------|----|------|-------|---------|
| SWD-05      |          |       |      |    |      |       |         |

| NO. | DATE         | DESCRIPTION             |
|-----|--------------|-------------------------|
| 1   | 24 July 2014 | ISSUED FOR CONSTRUCTION |

| NO. | DATE         | DESCRIPTION             |
|-----|--------------|-------------------------|
| 1   | 24 July 2014 | ISSUED FOR CONSTRUCTION |






| NO. | DATE         | DESCRIPTION             |
|-----|--------------|-------------------------|
| 1   | 24 July 2014 | ISSUED FOR CONSTRUCTION |

| NO. | DATE         | DESCRIPTION             |
|-----|--------------|-------------------------|
| 1   | 24 July 2014 | ISSUED FOR CONSTRUCTION |

| NO. | DATE         | DESCRIPTION             |
|-----|--------------|-------------------------|
| 1   | 24 July 2014 | ISSUED FOR CONSTRUCTION |

| NO. | DATE         | DESCRIPTION             |
|-----|--------------|-------------------------|
| 1   | 24 July 2014 | ISSUED FOR CONSTRUCTION |

| NO. | DATE         | DESCRIPTION             |
|-----|--------------|-------------------------|
| 1   | 24 July 2014 | ISSUED FOR CONSTRUCTION |



- NOTES:**
1. GEOTECH ELEVATION SHOWN CORRESPONDS TO THE STEREOGRAPHIC DATA AND NOT THE "WORKING" SURFACE ELEVATION.
  2. SLOPE RATIO: 2:1
  3. SLOPE: 20% (HORIZONTAL DISTANCE: 50 FT. PER VERTICAL FOOT)
  4. SLOPE: 10% (HORIZONTAL DISTANCE: 100 FT. PER VERTICAL FOOT)
  5. SLOPE: 5% (HORIZONTAL DISTANCE: 200 FT. PER VERTICAL FOOT)
  6. SLOPE: 2% (HORIZONTAL DISTANCE: 500 FT. PER VERTICAL FOOT)
  7. SLOPE: 1% (HORIZONTAL DISTANCE: 1000 FT. PER VERTICAL FOOT)
  8. SLOPE: 0.5% (HORIZONTAL DISTANCE: 2000 FT. PER VERTICAL FOOT)
  9. SLOPE: 0.25% (HORIZONTAL DISTANCE: 4000 FT. PER VERTICAL FOOT)
  10. SLOPE: 0.125% (HORIZONTAL DISTANCE: 8000 FT. PER VERTICAL FOOT)
  11. SLOPE: 0.0625% (HORIZONTAL DISTANCE: 16000 FT. PER VERTICAL FOOT)
  12. SLOPE: 0.03125% (HORIZONTAL DISTANCE: 32000 FT. PER VERTICAL FOOT)
  13. SLOPE: 0.015625% (HORIZONTAL DISTANCE: 64000 FT. PER VERTICAL FOOT)
  14. SLOPE: 0.0078125% (HORIZONTAL DISTANCE: 128000 FT. PER VERTICAL FOOT)
  15. SLOPE: 0.00390625% (HORIZONTAL DISTANCE: 256000 FT. PER VERTICAL FOOT)
  16. SLOPE: 0.001953125% (HORIZONTAL DISTANCE: 512000 FT. PER VERTICAL FOOT)
  17. SLOPE: 0.0009765625% (HORIZONTAL DISTANCE: 1024000 FT. PER VERTICAL FOOT)
  18. SLOPE: 0.00048828125% (HORIZONTAL DISTANCE: 2048000 FT. PER VERTICAL FOOT)
  19. SLOPE: 0.000244140625% (HORIZONTAL DISTANCE: 4096000 FT. PER VERTICAL FOOT)
  20. SLOPE: 0.0001220703125% (HORIZONTAL DISTANCE: 8192000 FT. PER VERTICAL FOOT)
  21. SLOPE: 0.00006103515625% (HORIZONTAL DISTANCE: 16384000 FT. PER VERTICAL FOOT)
  22. SLOPE: 0.000030517578125% (HORIZONTAL DISTANCE: 32768000 FT. PER VERTICAL FOOT)
  23. SLOPE: 0.0000152587890625% (HORIZONTAL DISTANCE: 65536000 FT. PER VERTICAL FOOT)
  24. SLOPE: 0.00000762939453125% (HORIZONTAL DISTANCE: 131072000 FT. PER VERTICAL FOOT)
  25. SLOPE: 0.000003814697265625% (HORIZONTAL DISTANCE: 262144000 FT. PER VERTICAL FOOT)
  26. SLOPE: 0.0000019073486328125% (HORIZONTAL DISTANCE: 524288000 FT. PER VERTICAL FOOT)
  27. SLOPE: 0.00000095367431640625% (HORIZONTAL DISTANCE: 1048576000 FT. PER VERTICAL FOOT)
  28. SLOPE: 0.000000476837158203125% (HORIZONTAL DISTANCE: 2097152000 FT. PER VERTICAL FOOT)
  29. SLOPE: 0.0000002384185791015625% (HORIZONTAL DISTANCE: 4194304000 FT. PER VERTICAL FOOT)
  30. SLOPE: 0.00000011920928955078125% (HORIZONTAL DISTANCE: 8388608000 FT. PER VERTICAL FOOT)
  31. SLOPE: 0.000000059604644775390625% (HORIZONTAL DISTANCE: 16777216000 FT. PER VERTICAL FOOT)
  32. SLOPE: 0.0000000298023223876953125% (HORIZONTAL DISTANCE: 33554432000 FT. PER VERTICAL FOOT)
  33. SLOPE: 0.00000001490116119384765625% (HORIZONTAL DISTANCE: 67108864000 FT. PER VERTICAL FOOT)
  34. SLOPE: 0.000000007450580596923828125% (HORIZONTAL DISTANCE: 134217728000 FT. PER VERTICAL FOOT)
  35. SLOPE: 0.0000000037252902984619140625% (HORIZONTAL DISTANCE: 268435456000 FT. PER VERTICAL FOOT)
  36. SLOPE: 0.00000000186264514923095703125% (HORIZONTAL DISTANCE: 536870912000 FT. PER VERTICAL FOOT)
  37. SLOPE: 0.000000000931322574615478515625% (HORIZONTAL DISTANCE: 1073741824000 FT. PER VERTICAL FOOT)
  38. SLOPE: 0.0000000004656612873077392578125% (HORIZONTAL DISTANCE: 2147483648000 FT. PER VERTICAL FOOT)
  39. SLOPE: 0.00000000023283064365386962890625% (HORIZONTAL DISTANCE: 4294967296000 FT. PER VERTICAL FOOT)
  40. SLOPE: 0.000000000116415321826934814453125% (HORIZONTAL DISTANCE: 8589934592000 FT. PER VERTICAL FOOT)
  41. SLOPE: 0.0000000000582076609134674072265625% (HORIZONTAL DISTANCE: 17179869184000 FT. PER VERTICAL FOOT)
  42. SLOPE: 0.00000000002910383045673370361328125% (HORIZONTAL DISTANCE: 34359738368000 FT. PER VERTICAL FOOT)
  43. SLOPE: 0.000000000014551915228366851806640625% (HORIZONTAL DISTANCE: 68719476736000 FT. PER VERTICAL FOOT)
  44. SLOPE: 0.0000000000072759576141834259033203125% (HORIZONTAL DISTANCE: 137438953472000 FT. PER VERTICAL FOOT)
  45. SLOPE: 0.00000000000363797880709171295166015625% (HORIZONTAL DISTANCE: 274877906944000 FT. PER VERTICAL FOOT)
  46. SLOPE: 0.000000000001818989403545856475830078125% (HORIZONTAL DISTANCE: 549755813888000 FT. PER VERTICAL FOOT)
  47. SLOPE: 0.0000000000009094947017729282379150390625% (HORIZONTAL DISTANCE: 1099511627776000 FT. PER VERTICAL FOOT)
  48. SLOPE: 0.00000000000045474735088646141895751953125% (HORIZONTAL DISTANCE: 2199023255552000 FT. PER VERTICAL FOOT)
  49. SLOPE: 0.000000000000227373675443230709478759765625% (HORIZONTAL DISTANCE: 4398046511104000 FT. PER VERTICAL FOOT)
  50. SLOPE: 0.0000000000001136868377216153547393798828125% (HORIZONTAL DISTANCE: 8796093022208000 FT. PER VERTICAL FOOT)
  51. SLOPE: 0.00000000000005684341886080767736968994140625% (HORIZONTAL DISTANCE: 17592186044416000 FT. PER VERTICAL FOOT)
  52. SLOPE: 0.000000000000028421709430403838684844970703125% (HORIZONTAL DISTANCE: 35184372088832000 FT. PER VERTICAL FOOT)
  53. SLOPE: 0.0000000000000142108547152019193424224853515625% (HORIZONTAL DISTANCE: 70368744177664000 FT. PER VERTICAL FOOT)
  54. SLOPE: 0.00000000000000710542735760095967121124267578125% (HORIZONTAL DISTANCE: 140737488355328000 FT. PER VERTICAL FOOT)
  55. SLOPE: 0.000000000000003552713678800479835605621337890625% (HORIZONTAL DISTANCE: 281474976710656000 FT. PER VERTICAL FOOT)
  56. SLOPE: 0.0000000000000017763568394002399178028106689453125% (HORIZONTAL DISTANCE: 562949953421312000 FT. PER VERTICAL FOOT)
  57. SLOPE: 0.00000000000000088817841970011995890140533447265625% (HORIZONTAL DISTANCE: 1125899906842624000 FT. PER VERTICAL FOOT)
  58. SLOPE: 0.000000000000000444089209850059979450702667236328125% (HORIZONTAL DISTANCE: 2251799813685248000 FT. PER VERTICAL FOOT)
  59. SLOPE: 0.0000000000000002220446049250299897253513336181640625% (HORIZONTAL DISTANCE: 4503599627370496000 FT. PER VERTICAL FOOT)
  60. SLOPE: 0.00000000000000011102230246251499486267566680908203125% (HORIZONTAL DISTANCE: 9007199254740992000 FT. PER VERTICAL FOOT)
  61. SLOPE: 0.000000000000000055511151231257497431337833404541015625% (HORIZONTAL DISTANCE: 18014398509481984000 FT. PER VERTICAL FOOT)
  62. SLOPE: 0.0000000000000000277555756156287487156689167022705078125% (HORIZONTAL DISTANCE: 36028797018963968000 FT. PER VERTICAL FOOT)
  63. SLOPE: 0.00000000

THIS DRAWING IS THE INTELLECTUAL PROPERTY OF GOLDER ASSOCIATES LTD AND IS TO BE USED SOLELY FOR THE INTENT FOR WHICH IT WAS PREPARED. ANY REPRODUCTION, MODIFICATION OR DEVIATIONS FROM THIS DRAWING SHALL ONLY OCCUR WITH WRITTEN APPROVAL OF GOLDER ASSOCIATES LTD.

**ISSUED FOR CONSTRUCTION**

AGNICO-EAGLE MINES LIMITED  
MEADOWBANK GOLD PROJECT  
SURFACE WATER DIVERSIONS

### EASTERN DIVERSION (ED) TYPICAL CROSS SECTIONS

|             |                   |         |                    |
|-------------|-------------------|---------|--------------------|
| PROJECT NO. | 12-1211-0010-3109 | PLT No. | 12121-0010-3109-01 |
| DESIGN      | AS                | SCALE   | AS SHOWN           |
| CADD        | BS                |         | REV.               |
| CHECK       | MS                |         |                    |
| DATE        | 8/26/2014         |         |                    |

**SWD-06**



**Golder Associates**

REGISTERED PROFESSIONAL  
24 July 2012  
D. G. WALKER  
LICENSEE

|  |     |     |         |
|--|-----|-----|---------|
|  | RHS | LHS | REMARKS |
|  |     |     |         |
|  |     |     |         |

|          |  |
|----------|--|
| NAME     |  |
| RELATION |  |

ISSUED FOR COMMENT  
 REQUEST FOR COMMENT

[illegible][illegible]


... ..

...the ...


*(continued)*

|  |  |
|--|--|
|  |  |
|  |  |
|  |  |
|  |  |
|  |  |


[illegible]



**D-01**  
TYPICAL CULVERT INLET/OUTLET  
SCALE 1:50



**D-02**  
TYPICAL LAKE OUTLET  
SCALE 1:50



**D-03**  
TYPICAL LAKE INLET  
SCALE 1:50

- LEGEND**
- FOUNDATION LAYER COMPOSED OF GRANULAR MATERIAL, 300MM ON AN AUTHORIZED DERIVATIVE MATERIAL, COMPACTED IN LAYERS NOT EXCEEDING 150MM.
  - NON-COMPACTED DERIVATIVE MATERIAL, LAYERS 150MM THICK.
  - USE BACKFILL COMPOSED OF GRANULAR MATERIAL, 1.50M THICK.
  - COMPACTED IN LAYERS NOT EXCEEDING 150MM.
  - PROTECTIVE LAYER COMPOSED OF GRANULAR MATERIAL, 1.50M THICK.
  - SELECT ROCKS (PART OF THE ROAD DESIGN, IF OTHER)
- NOTES**
- THE CORRELATED STEEL PIPE (SP) MUST BE CONNECTED AT THE JOINT USING THE APPROPRIATE CONNECTING METHOD. THE JOINT MUST BE LOCATED WITHIN THE PROTECTIVE LAYER.
  - IN THE PROTECTIVE 300MM LAYER (C) THE EQUIPMENT USED TO COMPACT THE MATERIAL MUST NOT EXCEED 300MM IN THE.
  - THE GEOMETRY OF THE EXCAVATION SHOULD TAKE INTO ACCOUNT THE CHARACTERISTICS OF THE SOIL MATERIAL. THE EXCAVATION SHOULD BE SLOPED TO MATCH THE NATURAL SLOPE OF THE SOIL MATERIAL. THE EXCAVATION SHOULD BE SLOPED TO MATCH THE NATURAL SLOPE OF THE SOIL MATERIAL. THE EXCAVATION SHOULD BE SLOPED TO MATCH THE NATURAL SLOPE OF THE SOIL MATERIAL.
  - ALL MATERIAL USED FOR CONSTRUCTION SHALL BE NON-AZ, NON-METAL, LEACHING, NON-FLAMMABLE, NON-CORROSIVE.

**GENERAL SPECIFICATIONS, DESIGN AND CONSTRUCTION NOTES**

- OBJECTIVE AND ASSUMPTIONS FOR THE DESIGN AND DESIGN OF THE SURFACE WATER ENGINEERING ARE DESCRIBED IN THE DESIGN BASIS MEMORANDUM (D-B-M).
- HYDRAULIC SLOPE CALCULATIONS OF EACH PROPOSED SECTION.

| Section    | Length (m) | Width (m) | Depth (m) | Flow (m³/s) | Velocity (m/s) |
|------------|------------|-----------|-----------|-------------|----------------|
| Section 1  | 100        | 10        | 1.5       | 100         | 1.5            |
| Section 2  | 100        | 10        | 1.5       | 100         | 1.5            |
| Section 3  | 100        | 10        | 1.5       | 100         | 1.5            |
| Section 4  | 100        | 10        | 1.5       | 100         | 1.5            |
| Section 5  | 100        | 10        | 1.5       | 100         | 1.5            |
| Section 6  | 100        | 10        | 1.5       | 100         | 1.5            |
| Section 7  | 100        | 10        | 1.5       | 100         | 1.5            |
| Section 8  | 100        | 10        | 1.5       | 100         | 1.5            |
| Section 9  | 100        | 10        | 1.5       | 100         | 1.5            |
| Section 10 | 100        | 10        | 1.5       | 100         | 1.5            |

| Section    | Length (m) | Width (m) | Depth (m) | Flow (m³/s) | Velocity (m/s) |
|------------|------------|-----------|-----------|-------------|----------------|
| Section 1  | 100        | 10        | 1.5       | 100         | 1.5            |
| Section 2  | 100        | 10        | 1.5       | 100         | 1.5            |
| Section 3  | 100        | 10        | 1.5       | 100         | 1.5            |
| Section 4  | 100        | 10        | 1.5       | 100         | 1.5            |
| Section 5  | 100        | 10        | 1.5       | 100         | 1.5            |
| Section 6  | 100        | 10        | 1.5       | 100         | 1.5            |
| Section 7  | 100        | 10        | 1.5       | 100         | 1.5            |
| Section 8  | 100        | 10        | 1.5       | 100         | 1.5            |
| Section 9  | 100        | 10        | 1.5       | 100         | 1.5            |
| Section 10 | 100        | 10        | 1.5       | 100         | 1.5            |

NOTES: - ANNUAL EXCESSIVE DEPTH DIVERSIONS ON THE SLOPE, THE DESIGN FLOW AND THE TYPE OF MATERIAL TRANSFERS BETWEEN SECTIONS MUST BE SPECIFIED IN THE DESIGN BASIS MEMORANDUM (D-B-M).

- SPECIFIC NOTES RELATIVE TO THE VARIOUS SECTIONS ARE INCLUDED ON THE LONG SECTION.

- EROSION CONTROL MATERIALS SHALL BE NON-AZ, NON-METAL, LEACHING, NON-FLAMMABLE, NON-CORROSIVE.

1. SPECIFIC LAYOUT DIMENSIONS FOR EACH ROAD CROSSING (CROSSING)

WHITE SPACING SHOWN ABOVE IS MEANT TO ALLOW FOR PROPER FUNCTION DURING CONSTRUCTION.

4. DIVERSIONS SHALL BE MADE FROM CONSTRUCTION TO ALLOW FOR PROPER FUNCTION DURING CONSTRUCTION.

5. GEOTECHNICAL SURVEILLANCE WILL BE REQUIRED DURING CONSTRUCTION TO ENSURE STABILITY AND SAFETY OF SLOPE.

6. LAKE INLET CONSTRUCTION AND PROTECTION (SLOPE) SHALL BE COMPLETED PRIOR TO CONSTRUCTION AND MAY REQUIRE ADJUSTMENT DEPENDING ON SITE CONDITIONS.

7. INSTALLATION OF A GEOTECHNICAL REMEDIATION LAYER (BENTONITE) SHALL BE COMPLETED PRIOR TO CONSTRUCTION AND MAY REQUIRE ADJUSTMENT DEPENDING ON SITE CONDITIONS.

8. THE EXCAVATION SHALL BE SLOPED TO MATCH THE NATURAL SLOPE OF THE SOIL MATERIAL. THE EXCAVATION SHALL BE SLOPED TO MATCH THE NATURAL SLOPE OF THE SOIL MATERIAL. THE EXCAVATION SHALL BE SLOPED TO MATCH THE NATURAL SLOPE OF THE SOIL MATERIAL.

9. THE EXCAVATION SHALL BE SLOPED TO MATCH THE NATURAL SLOPE OF THE SOIL MATERIAL. THE EXCAVATION SHALL BE SLOPED TO MATCH THE NATURAL SLOPE OF THE SOIL MATERIAL. THE EXCAVATION SHALL BE SLOPED TO MATCH THE NATURAL SLOPE OF THE SOIL MATERIAL.

10. THE EXCAVATION SHALL BE SLOPED TO MATCH THE NATURAL SLOPE OF THE SOIL MATERIAL. THE EXCAVATION SHALL BE SLOPED TO MATCH THE NATURAL SLOPE OF THE SOIL MATERIAL. THE EXCAVATION SHALL BE SLOPED TO MATCH THE NATURAL SLOPE OF THE SOIL MATERIAL.

11. THE EXCAVATION SHALL BE SLOPED TO MATCH THE NATURAL SLOPE OF THE SOIL MATERIAL. THE EXCAVATION SHALL BE SLOPED TO MATCH THE NATURAL SLOPE OF THE SOIL MATERIAL. THE EXCAVATION SHALL BE SLOPED TO MATCH THE NATURAL SLOPE OF THE SOIL MATERIAL.

12. THE EXCAVATION SHALL BE SLOPED TO MATCH THE NATURAL SLOPE OF THE SOIL MATERIAL. THE EXCAVATION SHALL BE SLOPED TO MATCH THE NATURAL SLOPE OF THE SOIL MATERIAL. THE EXCAVATION SHALL BE SLOPED TO MATCH THE NATURAL SLOPE OF THE SOIL MATERIAL.

**ISSUED FOR CONSTRUCTION**

AGNICO-EAGLE MINES LIMITED  
MEADOWBROOK CONSULTING  
SURFACE WATER DIVISIONS

THIS DRAWING IS THE INTELLECTUAL PROPERTY OF GOLDIER ASSOCIATES LTD. AND IS TO BE USED SOLELY FOR THE INTENTION FOR WHICH IT WAS PREPARED. NO PART OF THIS DRAWING IS TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, WITHOUT THE WRITTEN APPROVAL OF GOLDIER ASSOCIATES LTD.

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012

24 JUL 2012