

Mechanical/Piping/Electrical/Instrumentation (MPEI) Construction Summary – Rankin Inlet Tank Farm

- Primary MPEI construction contractor was NUQSANA PROMEC MINING
- Engineering firm for NUQSANA PROMEC MINING was ULTRAGEN
- All survey conducted by Hamel Arpentage

1. Marine pipeline requisite for filling tanks (August 17th to October 14th)

- Pipefitters welding pipe supports and placing on pads on slope to manifold.
- Fabricating pipe
- Filling marine line pipe for testing
- Tested marine line from east of tank farm to manifold (completed)
- Installing and welding piping marine line inside containment to tank 2
- Air pressure testing marine line And discharge to pump station.
- Re-tested marine line after replacement of flexible
- Installed blind after valve of tank 2 on marine line

2. Miscellaneous steel elements associated to pumping station(September 2nd to October 14th)

- backfilling trench for underground pipe
- Installing wire mesh in form ready to pour
- Installing concrete block and manifold on marine line
- Installing concrete pads for walkways
- Installing walkways over berm and piping
- Excavator and backfill electrical trench power line to manifold
- Set ventilation container (scrubber) on concrete blocks
- Installing 16" ventilation pipe from vac c-can to #2 tank.
- Installing stairs to electrical and pump container
- Welding 16" flange on ventilation pipe
- Painting inside ventilation building
- Working on securing electrical tray welding reinforcement
- Anchor Catwalk
- Close opening on ventilation building
- Ventilation dock to install on building
- Paint touch up
- Install 16" flexible on scrubber

3. Piping interrelated to pumping station (September 16th to October 21st)

- Moving pipe and fitting in preparation to start work for tank 2
- Assembling and welding piping south of tank 2
- Assembling and welding piping combustible area
- Assembling and welding piping north of tank 2
- Welding piping combustible area
- Assembling and welding piping discharge line to pump station north of tank 2
- Installing pressure release valve piping on tank

- Install labeling on valves
- Installed pipe support at pump station building
- Torking bolts piping
- Install gauge at pumping station
- Install 2" drain valve that was missing (Completed)

4. Electrical construction 2017 (September 16th to October 21st)

- Prep work: relocating C-Can with electrical materiel
- Installing grounding east and north of tank containment
- Electrician installs cable tray, pulling wire and connection wires
- Electrician installing ground wire
- Tag installation on electrical
- Finish installation strobe
- Electricians working on installing meter for permanent power

5. Testing - Rankin Inlet Site (September 2nd to October 14th)

- Testing and connection wires sea-can container
- Pipefitters assisting tanker unloading

Equipment Used for Construction (NUQSANA PROMEC MINING):

- Excavator
- Sky Track

QA/QC Summary

1. Non destructive examination; an magnetic particles inspection was conducted on socket weld and was accepted and conform to the standard. These inspections were done by MISTRAS firm.
2. Piping testing and cleaning; Air pressure test and water pressure water were done by NUQSANA PROMEC MINING on all the fuel line. After that, the cleaning were done with the pigging
3. Fire Protection; Automatic dry chemical fire suppression are installed as defined by the NFPA Standard for Dry Chemical Extinguishing Systems, NFPA-17.
4. As built drawings; Red line have been done on the isometric drawing
5. Refer to annexe O, section 6 and 7

APPENDIX H

Inspection Report – Inspection Test Plan



INSPECTION TEST PLAN

Page 1 of 2

PROJECT:	AGNICO EAGLE MINES (AEM) - CIVIL WORKS - RANKIN LAYDOWN		
Contractor:	MTKSL		
Area/System No.:	Fuel Farms	Contract/Job No.:	631 F-C-23E-005
Contact Person:	MTKSL - Mike Price	ITP No.:	MTKSL_ITP_C00E_001
Work Area:	Rankin Fuel Farm (RFF)		
Subcontractor:	Texas (Liner), Hamel (Survey), AEM Field Engineering (Materials Testing)	Verification Type	
CWP No.:	631 F-C-23E-005 - Civil Works - Rankin Laydown	H: Hold Point	T: Test
		I: Inspection	V: Verify Test Results
		R: Documentation	W: Witness / Report
			QA Representative

ACTIVITY DATA									
No.	Description of Activities ¹ (Describe in sequential order. Sequence must align with the execution sequence of the work to be performed.)	Functional Responsibility ²	Characteristic (a) ³	Verification Frequency ³	Reference Document(s)	Acceptance Criteria	Verification ³ Document(s) (Reporting)	Type	Comments
1	FCs Approved (Issued for Construction)	AEM / MTKSL	Verify all FCs are approved and correct	Prior to Construction and ongoing	Issued IFCs	Stamped IFC Drawings and latest revisions	Drawing Log, AEM Transmittal	H	No work to proceed without approved IFC drawings issued from AEM. Document Control Void after revisions.
2	Materials Production	AEM/MTKSL	Material Acceptance	As required	Technical Specs	Pasting material gradation	Shore Analysis	H	Shore Analysis and moisture content required. QC testing by AEM.
3	Materials Assignment	AEM	Material Acceptance	Ongoing	Site Standards	Material suitability	Material Analysis & Assignment Sheet	W/A	
4	Survey Layout	HAUEL	Layout area of construction	As required	Issued IFC's	Conforms to IFC's	Survey Layout Report	V	Survey provided by AEM (Hamel)
5	Site Preparation	MTKSL	Ensure site is acceptable for placement	Once	FCs, Site Standards, Technical Specs	Conforms to IFC's and Technical Specs	Release for Backfill / Stripping Report	V	
6	Placement of Material <400mm	MTKSL	Monitoring placement of materials	As required	FCs, Site Standards, Technical Specs	Conforms to IFC's and Technical Specs	Back Fill Report	V	Density testing by AEM. Survey by Hamel. LRI to be released by DA.
7	Placement of Material <300mm	MTKSL	Monitoring placement of materials	As required	FCs, Site Standards, Technical Specs	Conforms to IFC's and Technical Specs	Back Fill Report	V	Density testing by AEM. Survey by Hamel. LRI to be released by DA.
8	Placement of Material <300mm - Under liner	MTKSL	Monitoring placement of materials	As required	FCs, Site Standards, Technical Specs	Conforms to IFC's and Technical Specs	Back Fill Report	V	Density testing by AEM. Survey by Hamel. Moisture condition as required. LRI to be released by DA.

INSPECTION TEST PLAN

Item	Placement of Liner	MTSLS/Trans	Monitoring placement of materials & verification	Outgoing	Manufacturing Specs, Technical Specs	Conforms to Manufacture Specs, tested SOP	Liner Installation Report	Drill Logs	MR	Unit	Date	SC	CF	Other TTP to be submitted separately
10	Placement of Material <30mm - Over Liner	MTSLS	Monitoring placement of materials	As required	FCs, Site Standards, Technical Specs	Conforms to FCs and Technical Specs	Back Fill Report	Back Fill Report		17/07/17	17/07/17	17/07/17	17/07/17	
11	Placement of Sand - Under Tank	MTSLS	Monitoring placement of materials	As required	FCs, Site Standards, Technical Specs	Conforms to FCs and Technical Specs	Back Fill Report	Back Fill Report		17/07/17	17/07/17	17/07/17	17/07/17	
12	As built summary	MTSLS	Verify construction of materials	Once	FCs, Site Standards, Technical Specs	Conforms to FCs and Technical Specs	Back Fill Report	Back Fill Report		17/07/17	17/07/17	17/07/17	17/07/17	
13	Material & Deficiency Correction	MTSLS	Verification	As Required	FCs, Site Standards, Technical Specs	Conforms to FCs and Technical Specs	Back Fill Report	Back Fill Report		17/07/17	17/07/17	17/07/17	17/07/17	
14	Final acceptance and turnover	MTSLS	Acceptance of final turnover	Once	FCs, Site Standards, Technical Specs	Conforms to FCs and Technical Specs	Back Fill Report	Back Fill Report		17/07/17	17/07/17	17/07/17	17/07/17	

Comments:

Applicable Site Standard XXXX-XXXX

Applicable Technical Specification - 6515-GNS 014_R2

ITP ISSUE APPROVALS

Jim Gordini
Contractor Construction Manager / Superintendent

Construction Foreman

Signature

Date 16-08-07

Contractor Site Quality Manager / Supervisor

Owner

Signature

Date

Clem Bonia
AEM Quality Manager / Supervisor

General Supervisor

Signature

Date 2017-10-28

ITP CLOSEOUT AND WORK ACCEPTANCE APPROVALS

Jim Gordini
Contractor Site Quality Manager / Supervisor

Construction Foreman

Signature

Date 10-09-07

Clem Bonia
AEM Quality Manager / Supervisor / Designate

General Supervisor

Signature

Date 2017-10-28

Final Placement

APPENDIX I

Inspection Report – Handover Package for Tank #2

Handover Package Tank 2 – 13,500CUM

AEM PURCHASE ORDER: OC-568510
AEM PACKAGE NO.: 6515-C-260-002
PACKAGE TITLE: FUEL TANKS (SUPPLY & INSTALL)
TANK LOCATION: RANKIN INLET

ICL Project No.: 295
ICL Document No.: 295-H2
AEM Document No.: 6515-C-260-002-141-QCR-0002_Sub001
Revision: 0

OWNER:

Agnico Eagle Mines Limited
145 King St. East, Suite 400,
Toronto, Ontario M5C 2Y7


GENERAL CONTRACTOR:

Inukshuk Construction Limited
PO Box 654
Rankin Inlet NU
X0C 0G0

Contact: David Mosher

PH: (867) 645-4030
FX: (902) 429-7762

Submitted by: Inukshuk Construction Limited
Submitted: October 30, 2017

	
Vendor Document Status	
AGNICO EAGLE	
1	<input type="checkbox"/> Proceed to next submission and status.
2	<input type="checkbox"/> Proceed with exceptions as noted to next submission and status.
3	<input type="checkbox"/> Do not proceed. Revise as noted and resubmit next submission and status.
4	<input checked="" type="checkbox"/> Complete, no further submission required.
By: _____ Date: _____	
<small>Review and authorization to fabricate are only for general conformance with the design concept of the Project as expressed in the Contract Documents. Sole responsibility for the accuracy and completeness of this document, including but not limited to dimensions and quantities, remains with the Supplier/Contractor. Agnico Eagle does not warrant the accuracy or completeness of any of the information contained herein, nor does Agnico Eagle authorize or approve any construction means, methods, techniques, sequences or any safety precautions or procedures.</small>	
<small>Agnico Eagle No. 6515-C-260-002-141-QCR-0002 R: Sub001</small>	
DOCUMENT FOR INFORMATION	

Preamble:

This package contains all QA/QC documents and drawings for the field erected fuel storage tank. The Inspection and Test Plan (ITP) serves as a Table of Contents for the Handover Package. The contents have been divided into items 1-20, and a table of contents for each item of the ITP can be found at the beginning of each section (item). The As-Built Drawings can be found at the end of this package.

This package was compiled by the General Contractor: **Inukshuk Construction Ltd.** and reviewed by Mechanical Engineer: **Kyle Brown.**

INSPECTION & TEST PLAN

Client:	AGNICO EAGLE	Tank Tag:	TK# 2	Document:	TK #2 ITP
Project ID:	MELIADINE GOLD MINE	Work Order:	2955	Revision:	0

Item	Component	Activity	ITP Type	Documentation	Acceptance Criteria	Notes	Witness, Hold, Review	
							Points	
							Client	Q.C.
							Sign/Date	Sign/Date
1	Kick-Off Meeting	Kickoff Meeting	N/A	Meeting Minutes	N/A			H
2	Signature Log	Verify	N/A	Signature Log	N/A			H
3	Welder Qualification	Verify	N/A	Individual Welder Qualifications / Welder Log	API-650 / ASME IX			H
4	Inspector Qualification	Verify	N/A	In house Inspector & 3 rd Party Qualifications	API-650			H
5	Weld Procedures	Verify	N/A	Approved Weld Procedures	API-650 / ASME IX, CWB W47.1			H
6	Welding Consumable	Electrode Storage	N/A	N/A	Manufacturer's Instructions			R
7	Foundation	Foundation Survey	DC	Foundation Acceptance Report, Compaction Report & Survey from 3rd Party	API-650 Para 7.5.5			H
8	Floor	Materials	FI	MTR Confirmation to Dwg	Drawing & API-650 Sect. 4	MTR of all plate under shell.		
		Fit up	VE, DC	As Built Drawing	Drawing	per API-650 5.1.5.4 - bottom plates under the shell shall have the outer ends of the joints fitted and lap-welded to form a smooth bearing surface.		R
		Welding	VE	Weld Map, Visual Report	API-650 Para 7.2 & 8.5 & WPS			R
		Vacuum Test	VB	Vacuum Box Test Report	API-650 Para 7.3.3(a) & 8.6			W
9	Shell to Floor Seams	Initial Weld Pass	VE	Weld Map, Visual Report	API-650 Para 8.5, 7.2.4.1			R
		Final Weld Pass	VE	Weld Map, Visual Report	API-650 Para 8.5, 7.2.4.1			R
		Diesel Test	NDT	Leak Test Report	API-650 Para 7.2.4.1 d)			W
10	Shell	Materials	FI	MTR Confirmation to Dwg	Drawing & API-650 Sect. 4	MTR of all plate		H
		Fit up 1 st Course	VE, DC	As Built Drawing	Drawing			R
		Roundness	DC	Dimension Report	API-650 Para 7.5.3			H
		Welding	VE	Weld Map, Visual Report	API-650 Para 7.2, 7.5, 8.5 & WPS			R
		Tolerance Check – Plumbness & Local Deviations	DC	Dimension Report	API-650 Para 7.5			H
		Diesel Test Shell Welds	NDT	Leak Test Report	API-650 Para 7.3.6 2)a)i)			W
		UT – All Shell	NDT	UT report / Log / Map	API-650 Para Annex U	Shell less than 3/8" shall be interpreted as 3/8" as a modification of API-650. All T joint UT.		H
11	Compression Ring	Fit up	VE, DC	As Built Drawing	Drawing			R
		Welding	VE	Weld Map, Visual Report	API-650 Para 7.2 & 8.5 & WPS			R
12	Roof	Fit up	VE, DC	As Built Drawing	Drawing			R
		Welding	VE	Visual Report	API-650 Para 7.2 & 8.5 & WPS			R
13	Roof Structure	Fit up	VE, DC	As Built Drawing	Drawing			R
		Column Plumbness	DC	Dimension Report	API-650 Para 7.5.2 b)			H
		Welding	VE	Visual Report	API-650 Para 7.2 & 8.5 & WPS			R

Item	Component	Activity	ITP Type	Documentation	Acceptance Criteria	Notes	Witness, Hold, Review	
							Points	
							Client	Q.C.
							Sign/Date	Sign/Date
14	Nozzles	Layout	VE, DC	As Built Drawing	Drawing			H
		Fit up	VE, DC	As Built Drawing	Drawing			R
		Welding	VE	Weld Map, Visual Report	API-650 Para 7.2 & 8.5 & WPS			R
		Tolerance Check – Plumbness & Local Deviations	DC	Dimension Report	API-650 Para 7.5			H
		Shell Nozzle Repad Air test	AT	Leak Test Report	API-650 Para 7.3.5			W
		MPI	NDT	MPI Report	API-650 Para 7.2.3.6	All welds of Shell Nozzles		W
15	Manway	Layout	VE, DC	As Built Drawing	Drawing			H
		Fit up	VE, DC	As Built Drawing	Drawing			R
		Welding	VE	Weld Map, Visual Report	API-650 Para 7.2 & 8.5 & WPS			R
		Tolerance Check – Plumbness & Local Deviations	DC	Dimension Report	API-650 Para 7.5			H
		Shell Manway Repad Air test	AT	Leak Test Report	API-650 Para 7.3.5			W
		MPT	NDT	MPI Report	API-650 Para 7.2.3.6	All welds of Shell Manways		R
16	Internals	Layout / Fit up	VE, DC	As Built Drawing	Drawing			R
		Welding	VE	Visual Report	API-650 Para 7.2 & 8.5 & WPS			R
		Stillwell Plumbness	DC	Dimension Report	API-650 Para H.4.5	N/A		R
		MPI or LP	NDT	NDT Report	Sump Welds (if applicable) 7.3.4	MPI all welds		H
17	Externals	Layout / Fit up	VE, DC	As Built Drawing	Drawing			R
	Externals	Welding	VE	Visual Report	API-650 Para 7.2 & 8.5 & WPS			R
18	Stairs & Platforms	Fit up	VE, DC	As Built Drawing	Drawing			R
		Welding	VE	Visual Report	API-650 Para 7.2 & 8.5 & WPS			R
19	Bolts & Nuts	Inspection	VE, DC	As Built Drawing	Drawing	Bolt Torque		W
20	Final	Name Plate Verification	N/A	Scan of Name Plate	Drawings			H
		Final Inspection	FI	As Built Drawings, Data Sheet, Manufacturer's Certification (3 rd Party), Punch List	Drawings			H

DEFINITIONS:

W - WITNESS: Specified activity to be observed by an outlined party. QC to provide the applicable party 24 hours notice of witness point.

H - HOLD: Specified component or installation to be inspected by an outlined party. No further activities specific to the component or installation may proceed until inspection is carried out. QC to provide the applicable party 24 hours notice of hold point.

R - REVIEW: Specified documentation and specifications applicable to a particular component and/or installation to be examined by an outlined party.

AT - AIR TEST: Specified component and/or installation to be air tested according to specified documentation and specifications.

DC - DIMENSION CHECK: Physical dimensions of component and/or installation to be verified according to specified documentation and specifications.

FI - FINAL INSPECTION: Specified inspection procedures to be executed prior to release of the component and/or installation and verified according to specified documentation and specifications.

NDT - NON DESTRUCTIVE TESTING: Specified component and/or installation to be inspected using a named non destructive testing method according to specified documentation and specifications.

VE - VISUAL Examination: Specified component and/or installation to be examined visually according to specified documentation and specification.

VB - VACUUM-BOX TEST: Specified component and/or installation to be vacuum box tested according to specified documentation and specifications.

Item 1 – Kickoff Meeting Minutes

Contents

1. Kickoff Meeting Minutes



AGNICO EAGLE

Meliadine Project
Agnico Eagle Mines

Date: 27 January, 2017

Location: 842, WSP Office Montreal

Contract No. 6515-C-260-002

Scope of Work: Fuel Tanks

Meeting Notes Number: Kickoff Meeting 001

Issue Date: 31 January, 2017

Distribution:

AEM

Inukshuk Construction

* Diane Derome	+ Marc Losier
+ Normand Menard	+ Tony King
+ Joel Morlière	+ Jacob Saunders
++ Pierre Cianni	
++ Jack Dutil	
++ Mathieu Grenier	
++ Denis Duquette	

Legend: * Author + Attendee ++ Part-time # Teleconference

Item No.	Discussion / Decision	Action By	Required Date								
1,0	INTRODUCTION The purpose of this meeting is to kick-off the Engineering and Fabrication portions of Contract No.6515-C-260-002 "Field Erected Fuel Tanks – Supply & Install" with Inukshuk Construction Inc. hereinafter referred to as ICL.	Info									
2.0	HSE & CONSTRUCTION										
2.1	AEM Construction contact : <table border="1"> <tr> <th>Name</th><th>Position</th><th>Email</th><th>Phone</th></tr> <tr> <td>Jack Dutil</td><td>Construction Manager</td><td>jack.dutil@agnicoeagle.com</td><td>T: 819.759.3555 x 3957 M: 819.354.9081</td></tr> </table>	Name	Position	Email	Phone	Jack Dutil	Construction Manager	jack.dutil@agnicoeagle.com	T: 819.759.3555 x 3957 M: 819.354.9081		
Name	Position	Email	Phone								
Jack Dutil	Construction Manager	jack.dutil@agnicoeagle.com	T: 819.759.3555 x 3957 M: 819.354.9081								
2.2	AEM's HSE Contact : will be determined during the Construction Meeting to come prior to Mobilization.	Info									
2.3	Workers Inductions - E-learning: It is a mandatory requirement for all workers to complete the induction prior to working at Site. Induction forms can be obtained by Denis Duquette at denis.duquette@agnicoeagle.com .	Info									
2.4	Risk Register & Risk Mitigation: Prior to mobilization at Site the Contractor will need to develop a risk register identifying the major risk associated with the Work. A mitigation plan shall be developed to minimize the identified risks.	Info	Prior to Mob								



AGNICO EAGLE

Meliadine Project
Agnico Eagle Mines

Item No.	Discussion / Decision	Action By	Required Date																
2.5	HSE Manual: Contractor to submit a Work specific HSE Manuel including JSA's for review and Approval by AEM. The HSE Manual must be approved prior to mobilization at Site.	Info	Prior to Mob																
2.6	Working hours – ICL Working hours are 12hrs/ day on two (2) shifts. ICL will be required to request from the WSCC an extended work hour permit. Instruction provided in the Supplemental Conditions.	ICL	Prior to Mob																
2.7	Workers Rotation – 6 weeks on 2 weeks off.	Info																	
2.8	Hydro Testing – The API requests hydrotesting if water is accessible. Therefore, hydro tests can be performed on the tanks in Rankin. ICL suggest that AEM proceed immediately with the water Permit Acquisition since the delay is 6-8 months to obtain permit from the water board.	AEM	URGENT																
2.9	Liquid penetration testing – Is possible only when water is not accessible.	Info																	
2.10	Workers Accommodations – Workers accommodations in Rankin are the Contractor's responsibility. Workers accommodations at Meliadine Site are AEM's responsibility	Info																	
3.0	<u>LOGISTICS (MATERIAL AND EQUIPMENT)</u> AEM Contact shall be: <table border="1"> <thead> <tr> <th>Name</th><th>Position</th><th>Email</th><th>Phone</th></tr> </thead> <tbody> <tr> <td>Martin Ouellet</td><td>Expediting Coordinator</td><td>martin.ouellet@agnicoeagle.com</td><td>M:514-703-9569</td></tr> <tr> <td>Mathieu Grenier</td><td>Lead Logistics Coordinator</td><td>mathieu.grenier@agnicoeagle.com</td><td>T: 819.759.3700 x 2924 M: 819.856.3046</td></tr> <tr> <td>Cathrine Carmantrand</td><td>Expediting and logistics coordinator</td><td>Catherine.Carmantrand@wspgroup.com</td><td>T : 514.343.0773 X 6072</td></tr> </tbody> </table>			Name	Position	Email	Phone	Martin Ouellet	Expediting Coordinator	martin.ouellet@agnicoeagle.com	M:514-703-9569	Mathieu Grenier	Lead Logistics Coordinator	mathieu.grenier@agnicoeagle.com	T: 819.759.3700 x 2924 M: 819.856.3046	Cathrine Carmantrand	Expediting and logistics coordinator	Catherine.Carmantrand@wspgroup.com	T : 514.343.0773 X 6072
Name	Position	Email	Phone																
Martin Ouellet	Expediting Coordinator	martin.ouellet@agnicoeagle.com	M:514-703-9569																
Mathieu Grenier	Lead Logistics Coordinator	mathieu.grenier@agnicoeagle.com	T: 819.759.3700 x 2924 M: 819.856.3046																
Cathrine Carmantrand	Expediting and logistics coordinator	Catherine.Carmantrand@wspgroup.com	T : 514.343.0773 X 6072																
3.1	Package Identification: All deliveries to Becancour must have the PO number clearly identified.	Info																	
3.2	Packaging and Shipping: The packaging of material and equipment must be in compliance with AEM Packaging and Shipping Instructions. If packaging is not in accordance to the instructions, AEM will backcharge any costs associated with double handling and repackaging.	Info																	
3.3	Start of Shipping: ICL can commence shipping as early as	Info																	



AGNICO EAGLE

Meliadine Project
Agnico Eagle Mines

Item No.	Discussion / Decision	Action By	Required Date																
	April.																		
3.4	Shipping Priorities: Three (3) vessels are scheduled in July. Shipping priorities will need to be identified by ICL and communicated to AEM including dimensions and weights of bundles, skids and containers. ICL confirms that the priorities will be the floor shell plates and columns.	ICL																	
3.5	Logistic Meeting: A Logistic meeting will be scheduled at the beginning March to identify shipping priorities.	Diane / Mathieu G.	Early-March																
3.6	Transport of X-ray machine for weld testing: It will be very complicated for AEM to transport and store an x-ray machine at Site due to the radioactive content within the machine. AEM requests that ICL consider ultra-sonic testing as an alternative method. ICL to confirm this alternative is in compliance with API Standards.	ICL																	
3.7	Material Packing: ¼" thick shell plate will be delivered in sections of 10' wide x 40' long. Shell plates will be mounted on skids. POST MEETING NOTE: AEM confirms that these dimensions are acceptable for shipping.	Info																	
3.8	Material Management and handling at site AEM Contact shall be: <table border="1"> <thead> <tr> <th>Name</th><th>Position</th><th>Email</th><th>Phone</th></tr> </thead> <tbody> <tr> <td>Denis Duquette</td><td>Site Material & Logistics</td><td>denis.duquette@agnicoeagle.com</td><td>T: 819-759-3700 x 5616 M: 819.339.8134</td></tr> </tbody> </table>			Name	Position	Email	Phone	Denis Duquette	Site Material & Logistics	denis.duquette@agnicoeagle.com	T: 819-759-3700 x 5616 M: 819.339.8134								
Name	Position	Email	Phone																
Denis Duquette	Site Material & Logistics	denis.duquette@agnicoeagle.com	T: 819-759-3700 x 5616 M: 819.339.8134																
3.9	Material Requisitions: Once the Material has arrived at Site, ICL will be responsible for their own Material Requisitions. Additional details on the procedure to come.	Info																	
4.0	<u>ENGINEERING & DELIVERABLES</u> AEM Contact shall be: <table border="1"> <thead> <tr> <th>Name</th><th>Position</th><th>Email</th><th>Phone</th></tr> </thead> <tbody> <tr> <td>Joel Morliere</td><td>Package Coordinator</td><td>Joel.Morliere@wspgroup.com</td><td>438-843-7585</td></tr> <tr> <td>Normand Menard</td><td>Lead Mechanical AEM</td><td>Normand.menard@agniceagle.com</td><td>418-454-0464</td></tr> <tr> <td>Denis Thibodeau</td><td>Lead Package Engineer</td><td>Denis.Thibodeau@wspgroup.com</td><td>438-843-7442</td></tr> </tbody> </table>			Name	Position	Email	Phone	Joel Morliere	Package Coordinator	Joel.Morliere@wspgroup.com	438-843-7585	Normand Menard	Lead Mechanical AEM	Normand.menard@agniceagle.com	418-454-0464	Denis Thibodeau	Lead Package Engineer	Denis.Thibodeau@wspgroup.com	438-843-7442
Name	Position	Email	Phone																
Joel Morliere	Package Coordinator	Joel.Morliere@wspgroup.com	438-843-7585																
Normand Menard	Lead Mechanical AEM	Normand.menard@agniceagle.com	418-454-0464																
Denis Thibodeau	Lead Package Engineer	Denis.Thibodeau@wspgroup.com	438-843-7442																
4.1	Issued for Construction drawings : AEM will be releasing the IFC's the week of Feb 1 st . Changes include: -Re-numbering of tanks	AEM	Feb 1st																



AGNICO EAGLE

Meliadine Project
Agnico Eagle Mines

Item No.	Discussion / Decision	Action By	Required Date								
	-Manhole on roof 600mm dia. - Revised paint spec (Already considered in pricing)										
4.2	<i>Technical documents and shop drawings submittals & approval</i>										
4.2.1	<u>DOCUMENTS SUBMITTAL</u> AEM Contact shall be: <table border="1"> <thead> <tr> <th>Name</th><th>Position</th><th>Email</th><th>Phone</th></tr> </thead> <tbody> <tr> <td>Giovanni Cianni</td><td>Lead Document Control</td><td>giovanni.cianni@agnicoeagle.com</td><td>M: 438-396-3886</td></tr> </tbody> </table>			Name	Position	Email	Phone	Giovanni Cianni	Lead Document Control	giovanni.cianni@agnicoeagle.com	M: 438-396-3886
Name	Position	Email	Phone								
Giovanni Cianni	Lead Document Control	giovanni.cianni@agnicoeagle.com	M: 438-396-3886								
4.2.2	<i>Submittals</i> All VDT required documents have to be submitted through iPasDM for AEM's review and approval as per AEM's codification and submittal process.		info								
4.2.3	<i>Approvals</i> AEM will review and return the documents within ten (10) working days.		Info								
4.2.4	<i>iPasDM training</i> ICL to coordinate a training session with Giovanni Cianni, (Document Control Lead) on the uploading of documents		Info								
4.2.5	<i>Requests For Information (RFIs)</i> All Engineering and technical questions have to be submitted through RFIs (See attached RFI Template). RFIs have to include a comprehensive level of detail to allow a quick reply and include potential cost or schedule impacts if any. Any potential schedule or Cost impact resulting from a RFI reply is to be sent formally to AEM through a CCR. RFIs to be sent to the Package Engineer, copy the Contract Administrator and Document Control.		Info								
4.2.6	<i>Vendor Data Requirements Table (VDT) Review</i> ICL must refer to the contract VDT for all technical document requirements.		Info								
4.3	Tank Dimensions: Inukshuk has issued via e-mail the proposed diameters and height of the tanks. No design calculation were provided. AEM confirms that the dimensions will be communicated / coordinated with the Civil / foundation contractor.		Info								



AGNICO EAGLE

Meliadine Project
Agnico Eagle Mines

Item No.	Discussion / Decision	Action By	Required Date								
5.0	<p>QA/QC AEM Contact shall be:</p> <table border="1"> <thead> <tr> <th>Name</th><th>Position</th><th>Email</th><th>Phone</th></tr> </thead> <tbody> <tr> <td>Jean-Francois Tremblay</td><td>Lead Quality</td><td>Jean.Francois.Tremblay3@wspgroup.com</td><td>T: 418-368-6069</td></tr> </tbody> </table>	Name	Position	Email	Phone	Jean-Francois Tremblay	Lead Quality	Jean.Francois.Tremblay3@wspgroup.com	T: 418-368-6069		
Name	Position	Email	Phone								
Jean-Francois Tremblay	Lead Quality	Jean.Francois.Tremblay3@wspgroup.com	T: 418-368-6069								
5.1	<p><i>Quality Plan</i> ICL to submit their Project Specific QA/QC Plan through iPas DM.</p>	Info	Prior to Mobilization								
5.2	<p><i>ITPs</i> ICL to submit their ITP through iPas DM. One Project specific General ITP for Fabrication and Installation including hold points. Detailed ITPs will be developed during work execution.</p>	Info	Info								
5.3	<p><i>Working & Welding Procedures</i> ICL to submit their standard working and welding procedures through iPas DM prior to work start.</p>	Info	Prior to Mobilization								
5.4	<p><i>Quality Management Requirements Turnover Requirements</i> ICL to submit their Quality management system through iPas DM for approval by AEM. Turnover will be progressive. ICL to work on the documents and forms all along the project to allow a smooth contract close-out.</p>	Info	Prior to Fabrication start								
6.0	<p>SCHEDULE AEM Contact shall be:</p> <table border="1"> <thead> <tr> <th>Name</th><th>Position</th><th>Email</th><th>Phone</th></tr> </thead> <tbody> <tr> <td>Pierre Cianni</td><td>Lead Planner</td><td>pierre.cianni@agnicoeagle.com</td><td>T: 819.825.4711 x 8010 M: 709 899-1711</td></tr> </tbody> </table>	Name	Position	Email	Phone	Pierre Cianni	Lead Planner	pierre.cianni@agnicoeagle.com	T: 819.825.4711 x 8010 M: 709 899-1711		
Name	Position	Email	Phone								
Pierre Cianni	Lead Planner	pierre.cianni@agnicoeagle.com	T: 819.825.4711 x 8010 M: 709 899-1711								
8.1	<p>Foundation Completion Date : AEM confirms that the foundations shall be completed by mid-July.</p>	Info									
8.2	<p>Hydro testing of 13.5M L Tank : 11 days is scheduled for hydro testing the 13.5M Liter tank. API has constraints on the filling and discharge rate (50K liters / hr max)</p>	Info									
8.3	<p>Completion date for 13.5M L Tanks: AEM confirms that the 13.5M L tanks must be ready for filling on September 25th 2017</p>	Info									
8.4	<p><i>Progress and Reporting</i> ICL will submit their progress reports on a Monthly basis. AEM will be scheduling a Bi-weekly Progress meetings once the</p>	Diane									



AGNICO EAGLE

Meliadine Project
Agnico Eagle Mines

Item No.	Discussion / Decision	Action By	Required Date												
	fabrication has started. First meeting to be confirmed.														
9.0	<u>COMMERCIAL</u> AEM Contact shall be: <table border="1"> <thead> <tr> <th>Name</th><th>Position</th><th>Email</th><th>Phone</th></tr> </thead> <tbody> <tr> <td>Diane Derome</td><td>Formation CA</td><td>diane.derome@agnicoeagle.com</td><td>T: 438.843.7585</td></tr> <tr> <td>Steve Tauber</td><td>Site CA</td><td>steve.tauber@agnicoeagle.com</td><td>T: 819.759.3555 x 3964</td></tr> </tbody> </table>			Name	Position	Email	Phone	Diane Derome	Formation CA	diane.derome@agnicoeagle.com	T: 438.843.7585	Steve Tauber	Site CA	steve.tauber@agnicoeagle.com	T: 819.759.3555 x 3964
Name	Position	Email	Phone												
Diane Derome	Formation CA	diane.derome@agnicoeagle.com	T: 438.843.7585												
Steve Tauber	Site CA	steve.tauber@agnicoeagle.com	T: 819.759.3555 x 3964												
9.1	ICL to provide the Insurance certificate and latest WCB Letter of good standing.	ICL	Prior to Mobilization												
9.2	<i>Verbal Instructions</i> AEM indicated that while day to day coordination instructions are normal practice, verbal instructions will not be tolerated. All instructions are to be in writing should there be any changes to the schedule and/or the Scope of Work.	Info													
9.3	<i>Contract Site Changes and Change Management</i> <u>General: No work can be executed nor paid unless a formal Contract Change Order (CCO) is fully executed by both Parties. All the below are tools and mechanisms used to capture changes but do not constitute a formal change until it is incorporated in a CCO.</u>	Info													
9.4	<i>Contract Change Order (CCO)</i> Is the formal and only modification to the contract signed by both parties, which must be mutually agreed upon to effect a change to the contract. A Contract Change Order describes the scope, price, schedule, method of payment for a change to the contract.	Info													
9.5	<i>Contract Change Request (CCR)</i> ICL can initiate a request for a Contract Change Order due to different site conditions, construction change or similar event justifying issuance of a Contract Change Order (See attached CCR Template).	Info													
9.6	<i>Progress Payment Certificate (PPC)</i> AEM will create the PPC (Progress Payment Certificate) Template and issue to ICL. ICL to send the PPC for AEM's approval prior to sending the invoice.	Info													
9.7	Contract Signature: The contract is in preparation and will be ready for signature during the second week of February.	Diane	Feb, 2017												



AGNICO EAGLE

Meliadine Project
Agnico Eagle Mines

KICKOFF MEETING FOR
CONTRACT No.6515-C-260-002
FUEL TANKS

Accepted By:

Marc Losier
Dated:

Inukshuk Construction Id.

Diane Derome
Dated:

Agnico Eagle Mines Ltd.

Attachments: Distribution List, CCR Form, RFI Form





Item 2 – Signature Log

Contents

1. Signature Log

QUALITY CONTROL MANUAL

Exhibit 20a, Rev 0

SIGNATURE LOG			
PRINT	SIGNATURE	COMPANY	DATE
Robert Hoffman		SAS	Sept 30/17.
Keith Breedon		SAS	
Matthew Mackenzie		SAS	
Matthew Turmel		SAS	SEPT 30/17.
Sebastien Ouellet		SAS	SEPT 30/17
Stephane Gionet		AEM	
Clem Bonia		AEM	
Chris Jaques		SAS	Sept 30/17

Item 3 – Welder Qualification

Contents

1. Individual Welder Qualification
2. Welder's Qualification Record (Log)

Report # G2339

EMAIL: shop@allcaninspection.com www.allcaninspection.com

PAGE 1 OF 1

[illegible]

RADIOGRAPHIC EXAMINATION REPORT

Report # G2340

EMAIL: shop@allcaninspection.com www.allcaninspection.com

PAGE 1 OF 1

Client:	Sub Arc Systems	Client Job #	Welder Coupons	CODES
Address:	17 Exploration Way, Devon	P.O. #	Toby	1. ASME B31.3 N/S
Contact:	Name: Toby	Date:	June 21/17	2. ASME B31.3 S/C
	Phone:			3. ASME Sec. VIII Div 1 UW51
				4. ASME Sec. VIII Div. 1 UW52
				5. CSA Z662
				6. CSA Z662 (Saur)
				7. API 650
Work Location:	All Can Inspection Shop	Work Description:	J.OV	8. Other:

[illegible]

RT Technician:	<u>Gordon Thomas</u>	CGSB Level:	<u>2</u>	Reg. #:	<u>6</u>	SNT-TC-1A Level:	<u>III</u>	SNT-TC-1A No:	<u>6</u>
RT Assistant # 1	<u>Victoria Sarnecki</u>	CEDO #:	<u>21927</u>			SNT-TC-1A Level:	<u>I</u>	SNT-TC-1A No:	<u>21927</u>
RT Assistant # 2		CEDO #:				SNT-TC-1A Level:		SNT-TC-1A No:	

<p>IMPORTANT: See reverse side of this form for All Can Inspection Services (2011) Inc. LIMITED LIABILITY POLICY</p> <p><i>[Signature]</i> Technician Signature</p> <p><i>[Signature]</i> Client Representative Signature</p>		<p>June 21/17</p> <p>Date</p> <p>Evaluation Date</p>		<p>Film Make / Brand: <u>AGFA</u> Film Class / Type: <u>1-D5</u></p> <p>Screens: <u>Lead</u> Front: <u>0.010"</u> Back: <u>0.010"</u> One (no.) film per screen: <u>One</u></p> <p>Film Density in H & D: Min. <u>2.0</u> Max. <u>4.0</u></p> <p>Penetrometer (IQ hole type) designation: <u>N/A</u> Recommended Max. U.G.: <u>0.20"</u></p> <p>Source Isotope: <u>IRIDIUM-192 (Gamma)</u> Wall Viewing: <u>Single</u></p> <p>Effective Focal Spot Size: <u>0.146 inches</u> Processing: <u>Automatic</u></p>	
<p>The above interpretation is a technical opinion, not a guarantee. Client signature indicates acceptance of the report and results.</p> <p>Clock tape marker and start arrow marked on weldment. It is the customer's responsibility to map welds on drawings.</p>					

RADIOGRAPHIC EXAMINATION REPORT

Report # G2341

9323-37 Avenue, NW, Edmonton, Alberta T6E 5N4

SHOP: 780-462-1072 OFFICE: 780-462-9797 FAX: 780-462-4664

EMAIL: shop@allcaninspection.com www.allcaninspection.com

PAGE 1 OF 1

[illegible]

RADIOGRAPHIC EXAMINATION REPORT

Report # G2342

EMAIL: shop@allcaninspection.com www.allcaninspection.com

PAGE 1 OF 1

[illegible]

RADIOGRAPHIC EXAMINATION REPORT

Report # G2343

EMAIL: shop@allcaninspection.com www.allcaninspection.com

PAGE 1 OF 1

[illegible]

RADIOGRAPHIC EXAMINATION REPORT

Report # G2344

EMAIL: shop@allcaninspection.com www.allcaninspection.com

PAGE 1 OF 1

[illegible]

RADIOGRAPHIC EXAMINATION REPORT

Report # G2345

EMAIL: shop@allcaninspection.com www.allcaninspection.com

Client:	Sub Arc Systems	Client Job #	Welder Coupons	CODES
Address:	17 Exploration Way, Devon	P.O. #	Toby	1. ASME B31.3 N/S
Contact:	Name: Toby	Date:	June 21/17	2. ASME B31.3 S/C
	Phone:			3. ASME Sec. VIII Div 1 UW51
Work Location:	All Can Inspection Shop	Work Description:	D.ZU	4. ASME Sec. VIII Div. 1 UW52
				5. CSA Z662
				6. CSA Z662 (Sour)
				7. API 650
				8. Other:

Film Make / Brand		AGFA		Film Class / Type:		1-D5	
Screens	Lead	Front	0.010"	Back	0.010"	One (no.) film per screen	
Film Density in H & D:		Min.	2.0	Max.	4.0		
Penetrometer (IQI hole type) designation:			N/A		Recommended Max. U.G.:		0.20"
Source Isotope:			IRIDIUM-192 (Gamma)		Wall Viewing:		Single
Effective Focal Spot Size:			0.146 inches		Processing:		Automatic

RADIOGRAPHIC EXAMINATION REPORT

9323-37 Avenue, NW, Edmonton, Alberta T6E 5N4

SHOP: 780-462-1072 OFFICE: 780-462-9797 FAX: 780-462-4664

EMAIL: shop@allcaninspection.com www.allcaninspection.com


PAGE 1 OF 1

[illegible]


RADIOGRAPHIC EXAMINATION REPORT

RADIOGRAPHIC EXAMINATION TECHNIQUE REFERENCE SHEET


ALL CAN INSPECTION SERVICES (2011) INC. RT TECHNIQUES
ALL CAN INSPECTION SERVICES (2011) INC. GENERAL RT PROCEDURE
Important Note: Always check the QA/Procedures Manual for the most current Procedure Revision status.




Tech #RT-1: Vessel Circumferential Weld
1 Exposure: QA Subsection 15.12.1




Tech #RT-3: Circ. Weld - Contact - Light Wall.
3 Exposures@120° Spacing: QA Subsection 15.12.6




Tech #RT-7: Mitered "T" Joint - Single Wall - Source.
centered Exposures as required: QA Subsection 15.12.11




Tech #RT-2: Long. Weld - Light Wall - Source Inside
1 Exposure/15 inches: QA Subsection 15.12.2




Tech #RT-3A: Circ. Weld - Contact - Heavy Wall
4 Exposures@90° Spacing: QA Subsection 15.12.7




Tech #RT-8: Category "D" Weld
Exposures as required: QA Subsection 15.12.12



Tech #RT-2A: Long. Weld - Heavy Wall - Source Inside
1 Exposure/12 inches: QA Subsection 15.12.3




Tech #RT-4: Circ. Weld - Dbl Wall - Ellipse
2 Exposures@90° Spacing: QA Subsection 15.12.8



Tech #RT-9: Gap Check
1 Exposure: QA Subsection 15.12.13



Tech #RT-2B: Long. Weld - Light Wall - Source Outside
1 Exposure/15 inches: QA Subsection 15.12.4



Tech #RT-5: Circ. Weld - Double Wall - Superimposed
3 Exposures@60° Spacing: QA Subsection 15.12.9


Penetrant (IQI) Reference

1. ASTM A
2. ASTM B
3. ASTM C
4. FEEN/EN-462

5. DIN/EN-462 Set/Size 1 (Wire range 1 - 7)
6. DIN/EN 462 Set/Size 6 (Wire range 6 - 12)
7. DIN/EN-462 Set/Size 10 (Wire range 10 - 16)
8. DIN/EN-462 Set/Size 13 (Wire range 13 - 19)
9. Hole Type: Indicate IQI Designation Number



Tech #RT-2C: Long. Weld - Heavy Wall - Source Outside
1 Exposure/12 inches: QA Subsection 15.12.5



Tech #RT-6: Circumferential Weld - Source not Centered
Exposures as required: QA Subsection 15.12.10

IMPORTANT INFORMATION:

Scope of Services & Limits of Liability:

All Can Inspection Services (2011) Inc. does not warranty or imply warranty of services stated herein and shall not be held liable for services rendered as per established service agreements. At no time shall liability be placed upon All Can Inspection Services (2011) Inc. of which exceeds the amount paid for said services.

All Can Inspection Services shall utilize appropriate quality assurance measures, technical training, and safety parameters to assure services are provided to meet or exceed established NDE procedures, Practices and industry expectations and at no time shall warranty excess NDE services except those established in writing beyond those established prior to the services provided herein.

9323-37 Avenue, NW, Edmonton, Alberta T6E 5N4

SHOP: 780-462-1072 OFFICE: 780-462-9797 FAX: 780-462-4664

EMAIL: shop@allcaninspection.com www.allcaninspection.com

PAGE 1 OF 1

[illegible]

Report # G2615

9323-37 Avenue, NW, Edmonton, Alberta T6E 5N4

SHOP: 780-462-1072 OFFICE: 780-462-9797 FAX: 780-462-4564

EMAIL: shop@allcaninspection.com www.allcaninspection.com

PAGE 1 OF 1

[illegible]

RADIOGRAPHIC EXAMINATION REPORT

EMAIL: shop@allcaninspection.com www.allcaninspection.com

PAGE 1 OF 1

Client Job #	Coupon
P.O. #	Toby
Date:	Aug 1/17

CODES

1. ASME B31.3 N/S
2. ASME B31.3 S/C
3. ASME Sec. VIII Div 1 UW51
4. ASME Sec. VIII Div. 1 UW52
5. CSA 2662
6. CSA 2662 (Sour)
7. API 650
8. ASME IX (QW-191.2)

Work Description: Mitch Gouligier

RT Technician:	Gordon Thomas	CGSB Level:	2	Reg. #:	6	SNT-TC-1A Level:	III	SNT-TC-1A No:	6
RT Assistant # 1		CEDO #:				SNT-TC-1A Level:		SNT-TC-1A No:	
RT Assistant # 2		CEDO #:				SNT-TC-1A Level:		SNT-TC-1A No:	

IMPORTANT: See reverse side of this form for All Can Inspection Services (2011) Inc. LIMITED LIABILITY POLICY

Technician Signature

Aug 1/17

Date _____

Client Representative Signature _____

Evaluation Date _____

The above interpretation is a technical opinion, not a guarantee.
Client signature indicates acceptance of the report and results.
Clock tape marker and start arrow marked on weldment.
It is the customer's responsibility to map welds on drawings.

Film Make / Brand:

AGFA

Film Class / Type:

1.D5

Screens	Lead
---------	------

Front	0.010"
-------	--------

[Back to top](#)

One (no) film per screen

Film Density in H & D:

Min. 2.0

Max	4.0
-----	-----

Penetrant (RTI hole type) designation:

Recommended Max. L.G., 0.20"

Source Isotope:

IRIDIUM-192 (Gamma)

Well Viewing:

Single

Effective Focal Spot Size:

0.146 inches

Processing:

Automatic

RADIOGRAPHIC EXAMINATION REPORT

EMAIL: shop@allcaninspection.com www.allcaninspection.com

PAGE 1 OF 1

CODES

1. ASME B31.3 N/S
2. ASME B31.3 S/C
3. ASME Sec. VIII Div. 1 UW51
4. ASME Sec. VIII Div. 1 UW52
5. CSA Z662
6. CSA Z662 (Sour)
7. API 650
8. ASME IX (QW-191.2)

LF - Lack of Fusion	EP - Excessive Penetration
IP - Incomplete Penetration	P - Porosity
IC - Internal Concavity	S - Slag
BT - Burn Through	HL - High-Low
TI - Tungsten Inclusion	C - Crack
IU - Internal Undercut	AB - Arc Burn
EU - External Undercut	HB - Hollow Bead

IMPORTANT: See reverse side of this form for All Can Inspection Services (2011) Inc. LIMITED LIABILITY POLICY

Clock tape marker and start arrow marked on weldment.
It is the customer's responsibility to map welds on drawings.

Film Make / Brand	AGFA	Film Glass / Type:	1-D5			
Screens	Lead	Front	0.010"	Back	0.010"	One (no.) film per screen
Film Density in H & D:	Min.	2.0	Max.	4.0		
Panometer (ID hole type) designation:	N/A	Recommended Max. U.G.:	0.20"			
Source Isotope:	IRIDIUM-192 (Gamma)	Wall Viewing:	Single			
Effective Focal Spot Size:	0.146 inches	Processing:	Automatic			

RADIOGRAPHIC EXAMINATION REPORT

Report # G2575

9323-37 Avenue, NW, Edmonton, Alberta T6E 5N4

SHOP: 780-462-1072 OFFICE: 780-462-9797 FAX: 780-462-4664

EMAIL: shop@allcaninspection.com www.allcaninspection.com

PAGE 1 OF 1

Client:	Sub Arc Systems	Client Job #	Welder Coupons	CODES
Address:	17 Exploration Way, Devon	P.O. #	Toby	1. ASME B31.3 N/S
Contact:	Name: Toby	Date:	July 26/17	2. ASME B31.3 S/C
	Phone:			3. ASME Sec. VIII Div.1 UW51
Work Location:	All Can Inspection Shop	Work Description:	M.TV	4. ASME Sec. VIII Div. 1 UW52
				5. CSA Z662
				6. CSA Z662 (Sour)
				7. API 650
				8. ASME IX (QW-191.2)

[illegible]

RT Technician:	<u>Gordon Thomas</u>	CGSB Level:	<u>2</u>	Reg. #:	<u>6</u>	SNT-TC-1A Level:	<u>III</u>	SNT-TC-1A No:	<u>6</u>
RT Assistant # 1	<u>Adele Kezama</u>	CEDO #:	<u>18988</u>			SNT-TC-1A Level:	<u>II</u>	SNT-TC-1A No:	<u>18988</u>
RT Assistant # 2	<u></u>	CEDO #:	<u></u>			SNT-TC-1A Level:	<u></u>	SNT-TC-1A No:	<u></u>

<p>IMPORTANT: See reverse side of this form for All Can Inspection Services (2011) Inc. LIMITED LIABILITY POLICY</p>			
<p><i>[Signature]</i></p> <p>Technician Signature</p>	<p>July 26/17</p> <p>Date</p>	<p>Film Make / Brand</p> <p>Screens Lead</p> <p>Film Density in H & D:</p>	<p>AGFA</p> <p>Front 0.010" Back 0.010" One (no.) film per screen</p> <p>Min. 2.0 Max. 4.0</p>
<p><i>[Signature]</i></p> <p>Client Representative Signature</p>	<p>Evaluation Date</p>	<p>Penebrometer (IQI hole type) designation:</p> <p>Source Isotope:</p> <p>Effective Focal Spot Size:</p>	<p>N/A</p> <p>Recommended Max. U.G.: 0 20"</p> <p>Wall Viewing: Single</p> <p>Processing: Automatic</p>

The above interpretation is a technical opinion, not a guarantee.
 Client signature indicates acceptance of the report and results.
 Clock tape marker and start arrow marked on weldment.
 It is the customer's responsibility to map welds on drawings.

RADIOGRAPHIC EXAMINATION REPORT

Report # G2574

9323-37 Avenue, NW, Edmonton, Alberta T6E 5N4

SHOP: 780-462-1072 OFFICE: 780-462-9797 FAX: 780-462-4664

EMAIL: shop@allcaninspection.com www.allcaninspection.com

PAGE 1 OF 1

[illegible]

RADIOGRAPHIC EXAMINATION REPORT

Report # G2573

9323-37 Avenue, NW, Edmonton, Alberta T6E 5N4

SHOP: 780-462-1072 OFFICE: 780-462-9797 FAX: 780-462-4664

EMAIL: shop@allcaninspection.com www.allcaninspection.com

PAGE 1 OF 1

Client:	Sub Arc Systems	Client Job #	Welder Coupons
Address:	17 Exploration Way, Devon	P.O. #	Toby
Contact:	Name: Toby	Date:	July 26/17
	Phone:		
Work Location:	All Can Inspection Shop	Work Description:	J.Ni

CODES

1. ASME B31.3 N/S
2. ASME B31.3 S/C
3. ASME Sec. VIII Div 1 UW51
4. ASME Sec. VIII Div. 1 UW52
5. CSA Z662
6. CSA Z662 (Sour)
7. API 650
8. ASME IX (QW-191.2)

[illegible]

RT Technician:	<u>Gordon Thomas</u>	CGSB Level:	<u>2</u>	Reg. #:	<u>6</u>	SNT-TC-1A Level:	<u>III</u>	SNT-TC-1A No:	<u>6</u>
RT Assistant # 1	<u>Adele Kezama</u>	CEDO #:	<u>18988</u>			SNT-TC-1A Level:	<u>II</u>	SNT-TC-1A No:	<u>18988</u>
RT Assistant # 2		CEDO #:				SNT-TC-1A Level:		SNT-TC-1A No:	

IMPORTANT: See reverse side of this form for All Case Inspection Services (2011) Inc. LIMITED LIABILITY POLICY

[Signature] Technician Signature *July 26/17* Date

[Signature] Client Representative Signature Evaluation Date

The above interpretation is a technical opinion, not a guarantee.
Client signature indicates acceptance of the report and results.
Clock tape marker and start arrow marked on weldment.
It is the customer's responsibility to map welds on drawings.

Film Make / Brand	AGFA	Film Class / Type:	I-D5
Screens	Lead	Front	0.010"
		Back	0.010"
		One (no.) film per screen	
Film Density in H & D:	Min.	2.0	Max.
		4.0	
Penetrator (AOI hole type) designation:	N/A	Recommended Max. U.G.I:	0.20"
Source Isotope:	IRIDIUM-192 (Gamma)	Wall Viewing:	Single
Effective Focal Spot Size:	0.146 inches	Processing:	Automatic

RADIOGRAPHIC EXAMINATION REPORT

Report # G2572

9323-37 Avenue, NW, Edmonton, Alberta T6E 5N4

SHOP: 780-462-1072 OFFICE: 780-462-9797 FAX: 780-462-4664

EMAIL: shop@allcaninspection.com www.allcaninspection.com

PAGE 1 OF 1

Client: Sub Arc Systems		Client Job #		Welder Coupons		CODES 1. ASME B31.3 N/S 2. ASME B31.3 S/C 3. ASME Sec. VIII Div 1 UW51 4. ASME Sec. VIII Div. 1 UW52 5. CSA Z662 6. CSA Z662 (Sour) 7. API 650 8. ASME IX (QW-191.2)
Address: 17 Exploration Way, Devon		P.O. #		Toby		
Contact: Name: Toby		Date:		July 26/17		
Phone:						
Work Location: All Can Inspection Shop		Work Description:		K.WR		

[illegible]

RT Technician:	Gordon Thomas	CGSB Level:	2	Reg. #:	6	SNT-TC-1A Level:	III	SNT-TC-1A No:	6
RT Assistant # 1	Adele Kezama	CEDO #:	18988			SNT-TC-1A Level:	II	SNT-TC-1A No:	18988
RT Assistant # 2		CEDO #:				SNT-TC-1A Level:		SNT-TC-1A No:	

IMPORTANT: See reverse side of this form for All Can Inspection Services (2011) Inc. LIMITED LIABILITY POLICY

Technician Signature [Signature] Date July 26/17

Client Representative Signature [Signature] Date _____

The above interpretation is a technical opinion, not a guarantee.
Client signature indicates acceptance of the report and results.

Clock tape marker and start arrow marked on weldment.
It is the customer's responsibility to map welds on drawings.

Film Make / Brand	AGFA		Film Class / Type:	1-D5
Screens	Lead	Front 0.010"	Back 0.010"	One (no. film per screen)
Film Density in H & D:	Min.	2.0	Max.	4.0
Permatronmeter (IQI hole type) designation:	N/A		Recommended Max. U.G.:	0.20"
Source Isotope:	IRIDIUM-192 (Gamma)		Wall Viewing:	Single
Effective Focal Spot Size:	0.146 inches		Processing:	Automatic

RADIOGRAPHIC EXAMINATION REPORT

Report # G2571

9323-37 Avenue, NW, Edmonton, Alberta T6E 5N4

SHOP: 780-462-1072 OFFICE: 780-452-9797 FAX: 780-462-4664

EMAIL: shop@allcaninspection.com www.allcaninspection.com

PAGE 1 OF 1

[illegible]

RADIOGRAPHIC EXAMINATION REPORT

ALL CAN INSPECTION SERVICES (2011) INC.

Report # G2570

9323-37 Avenue, NW, Edmonton, Alberta T6E 5N4

SHOP: 780-462-1072 OFFICE: 780-462-9797 FAX: 780-462-4664

EMAIL: shop@allcaninspection.com www.allcaninspection.com

PAGE 1 OF 1

Client:	Sub Arc Systems	Client Job #	Welder Coupons
Address:	17 Exploration Way, Devon	P.O. #	Toby
Contact:	Name: Toby	Date:	July 26/17
	Phone:		
Work Location:	All Can Inspection Shop	Work Description:	J.Hi

- CODES**
1. ASME B31.3 N/S
 2. ASME B31.3 S/C
 3. ASME Sec. VIII Div 1 UW51
 4. ASME Sec. VIII Div 1 UW52
 5. CSA Z662
 6. CSA Z662 (Sour)
 7. API 650
 8. ASME IX (QW-191.2)

NDE No:	Size & thickness Plus Code Max. reinforcement	Material	Code	IQI	Technique Number	Source Side of Object to Film Distance	Source to Object Distance	Number of Exposures	Welder ID	LF - Lack of Fusion IP - Incomplete Penetration IC - Internal Concavity BT - Burn Through TI - Tungsten Inclusion IU - Internal Undercut EU - External Undercut EP - Excessive Penetration P - Porosity S - Slag HL - High-Low C - Crack AB - Arc Burn HB - Hollow Bead	Severity	Accept	Reject
						inches	inches			Severity: 1 = Slight, 2 = Medium, 3 = Severe (Reject)			
2G SMAW-SAS 1	5/8" SPOT	P1	8	2	RT-2	0.750	25.000	1	J.Hi			✓	
3G SMAW-SAS 1	5/8" SPOT	P1	8	2	RT-2	0.750	25.000	1	J.Hi			✓	
4G SMAW-SAS 1	5/8" SPOT	P1	8	2	RT-2	0.750	25.000	1	J.Hi			✓	

RT Technician:	<u>Gordon Thomas</u>	CGSB Level:	<u>2</u>	Reg. #:	<u>6</u>	SNT-TC-1A Level:	<u>III</u>	SNT-TC-1A No:	<u>6</u>
RT Assistant # 1	<u>Adele Kezama</u>	CEDO #:	<u>18988</u>			SNT-TC-1A Level:	<u>II</u>	SNT-TC-1A No:	<u>18988</u>
RT Assistant # 2		CEDO #:				SNT-TC-1A Level:		SNT-TC-1A No:	

IMPORTANT: See reverse side of this form for All Can Inspection Services (2011) Inc. LIMITED LIABILITY POLICY

Technician Signature: [Signature] Date: July 26/17

Client Representative Signature: [Signature] Evaluation Date: _____

The above interpretation is a technical opinion, not a guarantee.
 Client signature indicates acceptance of the report and results.
 Clock tape marker and start arrow marked on weldment.
 It is the customer's responsibility to map welds on drawings.


Film Make / Brand	<u>AGFA</u>	Film Class / Type:	<u>1-D5</u>
Screens	<u>Lead</u>	Front: <u>0.010"</u>	Back: <u>0.010"</u> One (no) film per screen
Film Density in H & D:	Min. <u>2.0</u>	Max. <u>4.0</u>	
Penetrometer (IQI hole type) designation:	<u>N/A</u>	Recommended Max. U.G.:	<u>0.20"</u>
Source Isotope:	<u>IRIDIUM-192 (Gamma)</u>	Wall Viewing:	<u>Single</u>
Effective Focal Spot Size:	<u>0.146 inches</u>	Processing:	<u>Automatic</u>

RADIOGRAPHIC EXAMINATION REPORT

QUALITY CONTROL MANUAL

Sub-Arc Systems Inc.	WELDERS' QUALIFICATION RECORD API 650	Exhibit 8, Rev A
----------------------	--	------------------

WELDER NAME	WELDER SYMBOL	DATE QUALIF.	QUALIFICATION PROCEDURE	LIMITATIONS					REMARKS
				PROCESS	ELECTRODE	POSITION	THICKNESS RANGE	DIAMETER RANGE	
MATT MACKENZIE	M.M.A	06,21,17	SAS 1	SMAW	F3, F4	2G	1 1/4"		X-Ray G 2343
	M.M.A	06,21,17	SAS 1	SMAW	F3, F4	3G	1 1/4"		X-Ray G 2343
	M.M.A.	06,21,17	SAS 1	SMAW	F3, F4	4G	1 1/4"		X-Ray G 2343
	M.M.A.	08,01,17	SAS 2	SAW	F7AG	2G	1 1/4"		X-Ray G 2615.

QC (PRINT)	DATE (yyyy-MM-dd):
SIGN:	
QA (PRINT) ROBERT HOFFMAN	DATE (yyyy-MM-dd):
SIGN: 	2017, 08, 01

QUALITY CONTROL MANUAL

Sub-Arc Systems Inc.	WELDERS' QUALIFICATION RECORD API 650	Exhibit 8, Rev A
----------------------	--	------------------

WELDER NAME	WELDER SYMBOL	DATE QUALIF.	QUALIFICATION PROCEDURE	LIMITATIONS					REMARKS
				PROCESS	ELECTRODE	POSITION	THICKNESS RANGE	DIAMETER RANGE	
Mitch Coulter	M.G0	06,21,17	SAS 1	SMaw	F3, F4	2G	1 1/4"		X-Ray E2341
	M.G0	06,21,17	SAS 1	SMaw	F3, F4	3G	1 1/4"		X-Ray E2341
	M.G0	06,21,17	SAS 1	SMaw	F3, F4	4G	1 1/4"		X-Ray G2341
	M.G0	08,01,17	SAS 2	SAW	F7AG	2G	1 1/4"		X-Ray G 2614.

QC (PRINT)


DATE (yyyy-MM-dd):

SIGN:

QA (PRINT) ROBERT HOFFMAN

DATE (yyyy-MM-dd):

SIGN:




2017, 08, 01

QUALITY CONTROL MANUAL

Sub-Arc Systems Inc.	WELDERS' QUALIFICATION RECORD API 650	Exhibit 8, Rev A
----------------------	--	------------------

WELDER NAME	WELDER SYMBOL	DATE QUALIF.	QUALIFICATION PROCEDURE	LIMITATIONS					REMARKS
				PROCESS	ELECTRODE	POSITION	THICKNESS RANGE	DIAMETER RANGE	
CHRIS JARVIS	C.JA	06,21,17	SAS 1	SMW	F3, F4	2G	1 1/4"		X-Ray C2339
	C.JA.	06,21,17	SAS 1	SMW	F3, F4	3G	1 1/4"		X-Ray C2339
	C.JA.	06,21,17	SAS 1	SMW	F3, F4	4G	1 1/4"		X-Ray C2339
	C.JA	08,01,17	SAS 2	SAW	FTAG	2G	1 1/4"		X-Ray C2613

QC (PRINT) SIGN: QA (PRINT) ROBERT HOFFMAN SIGN: 	DATE (yyyy-MM-dd): DATE (yyyy-MM-dd): 2017, 08, 01
---	--

QUALITY CONTROL MANUAL

Sub-Arc Systems Inc.	WELDERS' QUALIFICATION RECORD API 650	Exhibit 8, Rev A
----------------------	--	------------------

WELDER NAME	WELDER SYMBOL	DATE QUALIF.	QUALIFICATION PROCEDURE	LIMITATIONS					REMARKS
				PROCESS	ELECTRODE	POSITION	THICKNESS RANGE	DIAMETER RANGE	
MATI TURMEL	M.TU	06,21,17	SAS 1	SMW	F3, F4	2G	1 1/4"		X-Ray G 2342
	M.TU	06,21,17	SAS 1	SMW	F3, F4	3G	1 1/4"		X-Ray G 2342
	M.TU	06,21,17	SAS 1	SMW	F3, F4	4G	1 1/4"		X-Ray G 2342
	M.TU	07,26,17	SAS 2	SAW	F7A6	2G	1 1/4"		X-Ray G 2575

QC (PRINT)

SIGN:

QA (PRINT) ROBERT HOFFMAN

SIGN:

DATE (yyyy-MM-dd):

DATE (yyyy-MM-dd):

2017, 07, 26

QUALITY CONTROL MANUAL

Sub-Arc Systems Inc.	WELDERS' QUALIFICATION RECORD API 650	Exhibit 8, Rev A
----------------------	--	------------------


WELDER NAME	WELDER SYMBOL	DATE QUALIF.	QUALIFICATION PROCEDURE	LIMITATIONS					REMARKS
				PROCESS	ELECTRODE	POSITION	THICKNESS RANGE	DIAMETER RANGE	
JOEL OVEREARD	J.O.V	06,21,17	SAS 1	SMaw	F3, F4	2G	1 1/4"		X-Ray G2340
	J.O.V	06,21,17	SAS 1	SMaw	F3, F4	3G	1 1/4"		X-Ray G2340
	J.O.V	06,21,17	SAS 1	SMaw	F3, F4	4G	1 1/4"		X-Ray G2340
	J.O.V	07,26,17	SAS 2	SAW	F7A6	2G	1 1/4"		X-Ray G2574

QC (PRINT)

SIGN:

QA (PRINT) ROBERT HOFFMAN

SIGN:



DATE (yyyy-MM-dd):

DATE (yyyy-MM-dd):

2017, 07, 26

QUALITY CONTROL MANUAL

Sub-Arc Systems Inc.	WELDERS' QUALIFICATION RECORD API 650	Exhibit 8, Rev A
----------------------	--	------------------

WELDER NAME	WELDER SYMBOL	DATE QUALIF.	QUALIFICATION PROCEDURE	LIMITATIONS					REMARKS
				PROCESS	ELECTRODE	POSITION	THICKNESS RANGE	DIAMETER RANGE	
KEVIN WRIGHT	K.W.R.	07.26.17	SAS 1	SMW	F3, F4	2G	1 1/4"		X-Ray G2572
	K.W.R.	07.26.17	SAS 1	SMW	F3, F4	3G	1 1/4"		X-Ray G2572
	K.W.R.	07.26.17	SAS 1	SMW	F3, F4	4G	1 1/4"		X-Ray G2572
	K.W.R.	07.26.17	SAS 2	SAW	F7A6	2G	1 1/4"		X-Ray G2572

QC (PRINT)

SIGN:

QA (PRINT) ROBERT HOFFMAN

SIGN:

DATE (yyyy-MM-dd):


DATE (yyyy-MM-dd):

2017, 07, 28

QUALITY CONTROL MANUAL

Sub-Arc Systems Inc.	WELDERS' QUALIFICATION RECORD API 650	Exhibit 8, Rev A
----------------------	--	------------------


WELDER NAME	WELDER SYMBOL	DATE QUALIF.	QUALIFICATION PROCEDURE	LIMITATIONS					REMARKS
				PROCESS	ELECTRODE	POSITION	THICKNESS RANGE	DIAMETER RANGE	
JOEL OVERGAUND	J.OV	07,26,17	SAS.2	SAW	FTAG	2G	1 1/4"		X Ray # G 2574

QC (PRINT)	DATE (yyyy-MM-dd):
SIGN:	
QA (PRINT) ROBERT HOFFMAN	DATE (yyyy-MM-dd):
SIGN: 	2017, 07, 28

QUALITY CONTROL MANUAL

Sub-Arc Systems Inc.	WELDERS' QUALIFICATION RECORD API 650	Exhibit 8, Rev A
----------------------	--	------------------


WELDER NAME	WELDER SYMBOL	DATE QUALIF.	QUALIFICATION PROCEDURE	LIMITATIONS					REMARKS
				PROCESS	ELECTRODE	POSITION	THICKNESS RANGE	DIAMETER RANGE	
JOE NIEDERHOFF	J.NI	07.26.17	SAS 1	SMAN	F3, F4	3G	1 1/4"		XRAY # E2573
	J.NI	07.26.17	SAS 1	SMAN	F3, F4	4G	1 1/4"		XRAY # E2573
	J.NI	08.01.17	SAS 1	SMAN	F3, F4	2G	1 1/4"		XRAY E 2616.

QC (PRINT) SIGN: QA (PRINT) ROBERT HOFFMAN	DATE (yyyy-MM-dd): DATE (yyyy-MM-dd): 2017, 08, 01
SIGN: 	

QUALITY CONTROL MANUAL

Sub-Arc Systems Inc.	WELDERS' QUALIFICATION RECORD API 650	Exhibit 8, Rev A
----------------------	--	------------------

WELDER NAME	WELDER SYMBOL	DATE QUALIF.	QUALIFICATION PROCEDURE	LIMITATIONS					REMARKS
				PROCESS	ELECTRODE	POSITION	THICKNESS RANGE	DIAMETER RANGE	
Justin Hill	J.HI	07.26.17	SAS 1	SMaw	F3, F4	2G	1 1/4"		X-Ray G 2570
	J.HI	07.26.17	SAS 1	SMaw	F3, F4	3G	1 1/4"		X-Ray G 2570
	J.HI	07.26.17	SAS 1	SMaw	F3, F4	4G	1 1/4"		X-Ray G 2570

QC (PRINT) SIGN:	DATE (yyyy-MM-dd):
QA (PRINT) ROBERT HOFFMAN	DATE (yyyy-MM-dd):
SIGN: 	2017, 07, 28

QUALITY CONTROL MANUAL

Sub-Arc Systems Inc.	WELDERS' QUALIFICATION RECORD API 650	Exhibit 8, Rev A
----------------------	--	------------------


WELDER NAME	WELDER SYMBOL	DATE QUALIF.	QUALIFICATION PROCEDURE	LIMITATIONS					REMARKS
				PROCESS	ELECTRODE	POSITION	THICKNESS RANGE	DIAMETER RANGE	
JOE NIEDERHOFF	J.N.I	07,26,17	SAS 1	SMAD	F3, F4	3G	1 1/4"		x ray # E2573
	J.N.I	07,26,17	SAS 1	SMAD	F3, F4	4G	1 1/4"		x ray # E2573

QC (PRINT) SIGN:	DATE (yyyy-MM-dd):
QA (PRINT) ROBERT HOFFMAN	DATE (yyyy-MM-dd):
SIGN: 	2017, 07, 28

QUALITY CONTROL MANUAL

Sub-Arc Systems Inc.	WELDERS' QUALIFICATION RECORD API 650	Exhibit 8, Rev A
----------------------	--	------------------


WELDER NAME	WELDER SYMBOL	DATE QUALIF.	QUALIFICATION PROCEDURE	LIMITATIONS					REMARKS
				PROCESS	ELECTRODE	POSITION	THICKNESS RANGE	DIAMETER RANGE	
MATT TURNER	M.T.U.	07, 26, 17		SAW	F7AG	2E	1 1/4"		XRAY # G2575

QC (PRINT)	DATE (yyyy-MM-dd):
SIGN:	
QA (PRINT) ROBERT HOFFMAN	DATE (yyyy-MM-dd):
SIGN: 	2017, 07, 28

QUALITY CONTROL MANUAL

Sub-Arc Systems Inc.	WELDERS' QUALIFICATION RECORD API 650	Exhibit 8, Rev A
----------------------	--	------------------

WELDER NAME	WELDER SYMBOL	DATE QUALIF.	QUALIFICATION PROCEDURE	LIMITATIONS					REMARKS
				PROCESS	ELECTRODE	POSITION	THICKNESS RANGE	DIAMETER RANGE	
JOEL OVERGAUND	J.OV	07,26,17		SAW	FTAO	2G	1 1/4"		X Ray # G2574

QC (PRINT) SIGN: QA (PRINT) ROBERT HOFFMAN	DATE (yyyy-MM-dd): DATE (yyyy-MM-dd): 2017, 07, 28
SIGN: 	

QUALITY CONTROL MANUAL

Sub-Arc Systems Inc.	WELDERS' QUALIFICATION RECORD API 650	Exhibit 8, Rev A
----------------------	--	------------------

WELDER NAME	WELDER SYMBOL	DATE QUALIF.	QUALIFICATION PROCEDURE	LIMITATIONS					REMARKS
				PROCESS	ELECTRODE	POSITION	THICKNESS RANGE	DIAMETER RANGE	
KEVIN WRIGHT	K.W.R.	07.26.17	SAS 1	SMAW	F3, F4	2G	1 1/4"		X-Ray G 2572
	K.W.R.	07.26.17	SAS 1	SMAW	F3, F4	3G	1 1/4"		X-Ray G 2572
	K.W.R.	07.26.17	SAS 1	SMAW	F3, F4	4G	1 1/4"		X-Ray G 2572
	K.W.R.	07.26.17		SAW	F7A6	2G	1 1/4"		X-Ray G 2572

QC (PRINT)

DATE (yyyy-MM-dd):

SIGN:

QA (PRINT) ROBERT HOFFMAN

DATE (yyyy-MM-dd):


SIGN:

2017, 07, 28

QUALITY CONTROL MANUAL

Sub-Arc Systems Inc.	WELDERS' QUALIFICATION RECORD API 650	Exhibit 8, Rev A
----------------------	--	------------------


WELDER NAME	WELDER SYMBOL	DATE QUALIF.	QUALIFICATION PROCEDURE	LIMITATIONS					REMARKS
				PROCESS	ELECTRODE	POSITION	THICKNESS RANGE	DIAMETER RANGE	
TYLER MONCRIEF	T. MO	07.26.17	SAS 1	SMAW	F3, F4	2G	1 1/4"		xRay # G2571
	T. MO	07.26.17	SAS 1	SMAW	F3, F4	3G	1 1/4"		xRay # G2571
	T. MO	07.26.17	SAS 1	SMAW	F3, F4	4G	1 1/4"		xRay # G2571

QC (PRINT) SIGN:	DATE (yyyy-MM-dd):
QA (PRINT) ROBERT HOFFMAN	DATE (yyyy-MM-dd):
SIGN: 	2017, 07, 28

QUALITY CONTROL MANUAL

Sub-Arc Systems Inc.	WELDERS' QUALIFICATION RECORD API 650	Exhibit 8, Rev A
----------------------	--	------------------


WELDER NAME	WELDER SYMBOL	DATE QUALIF.	QUALIFICATION PROCEDURE	LIMITATIONS					REMARKS
				PROCESS	ELECTRODE	POSITION	THICKNESS RANGE	DIAMETER RANGE	
CHRIS JARVIS	C.SA	06.21.17	SAS 1	SMAW	F3, F4	2G	1 1/4"		X-Ray G 2339
	C.SA	06.21.17	SAS 1	SMAW	F3, F4	3G	1 1/4"		X-Ray G 2339
	C.SA	06.21.17	SAS 1	SMAW	F3, F4	4G	1 1/4"		X-Ray G 2339

QC (PRINT) SIGN: QA (PRINT) ROBERT HOFFMAN	DATE (yyyy-MM-dd): DATE (yyyy-MM-dd): 2017, 06, 23
SIGN: 	

QUALITY CONTROL MANUAL

Sub-Arc Systems Inc.	WELDERS' QUALIFICATION RECORD API 650	Exhibit 8, Rev A
----------------------	--	------------------


WELDER NAME	WELDER SYMBOL	DATE QUALIF.	QUALIFICATION PROCEDURE	LIMITATIONS					REMARKS
				PROCESS	ELECTRODE	POSITION	THICKNESS RANGE	DIAMETER RANGE	
JOEL OVERGARD	J.O.V	06,21,17	SAS 1	SMaw	F3, F4	2G	1 1/4"		X-Ray G 2340
	J.O.V	06,21,17	SAS 1	SMaw	F3, F4	3G	1 1/4"		X-Ray G 2340
	J.O.V	06,21,17	SAS 1	SMaw	F3, F4	4G	1 1/4"		X-Ray G 2340

QC (PRINT) SIGN: QA (PRINT) ROBERT HOFFMAN SIGN: 	DATE (yyyy-MM-dd): DATE (yyyy-MM-dd): 2017, 06, 23.
---	---

QUALITY CONTROL MANUAL

Sub-Arc Systems Inc.	WELDERS' QUALIFICATION RECORD API 650	Exhibit 8, Rev A
----------------------	--	------------------


WELDER NAME	WELDER SYMBOL	DATE QUALIF.	QUALIFICATION PROCEDURE	LIMITATIONS					REMARKS
				PROCESS	ELECTRODE	POSITION	THICKNESS RANGE	DIAMETER RANGE	
MITCH GOULICER	M.GO	06/21/17	SAS 1	SMW	F3, F4	2G	1 1/4"		x-Ray E2341
	M.GO	06/21/17	SAS 1	SMW	F3, F4	3G	1 1/4"		x-Ray E2341
	M.GO	06/21/17	SAS 1	SMW	F3, F4	4G	1 1/4"		x-Ray G2341

QC (PRINT)	DATE (yyyy-MM-dd):
SIGN:	
QA (PRINT) ROBERT HOFFMAN	DATE (yyyy-MM-dd):
SIGN: 	2017, 06, 23

QUALITY CONTROL MANUAL

Sub-Arc Systems Inc.	WELDERS' QUALIFICATION RECORD API 650	Exhibit 8, Rev A
----------------------	--	------------------


WELDER NAME	WELDER SYMBOL	DATE QUALIF.	QUALIFICATION PROCEDURE	LIMITATIONS					REMARKS
				PROCESS	ELECTRODE	POSITION	THICKNESS RANGE	DIAMETER RANGE	
MATT TURMEL	M.TU	06,21,17	SAS 1	SMAW	F3, F4	2G	1 1/4"		X-Ray G 2342
	M.TU	06,21,17	SAS 1	SMAW	F3, F4	3G	1 1/4"		X-Ray G 2342
	M.TU	06,21,17	SAS 1	SMAW	F3, F4	4G	1 1/4"		X-Ray G 2342

QC (PRINT)	DATE (yyyy-MM-dd):
SIGN:	
QA (PRINT) ROBERT HOFFMAN	DATE (yyyy-MM-dd):
SIGN: 	2017, 06, 23

QUALITY CONTROL MANUAL

Sub-Arc Systems Inc.	WELDERS' QUALIFICATION RECORD API 650	Exhibit 8, Rev A
----------------------	--	------------------


WELDER NAME	WELDER SYMBOL	DATE QUALIF.	QUALIFICATION PROCEDURE	LIMITATIONS					REMARKS
				PROCESS	ELECTRODE	POSITION	THICKNESS RANGE	DIAMETER RANGE	
MATT MACKENZIE	M. MA	06.21.17	SAS 1	SMW	F3, F4	2G	1 1/4"		X-Ray G 2343
	M. MA	06.21.17	SAS 1	SMW	F3, F4	3G	1 1/4"		X-Ray G 2343
	M. MA	06.21.17	SAS 1	SMW	F3, F4	4G	1 1/4"		X-Ray G 2343

QC (PRINT)	DATE (yyyy-MM-dd):
SIGN:	
QA (PRINT) ROBERT HOFFMAN	DATE (yyyy-MM-dd):
SIGN: 	2017, 06, 23

QUALITY CONTROL MANUAL

Sub-Arc Systems Inc.	WELDERS' QUALIFICATION RECORD API 650	Exhibit 8, Rev A
----------------------	--	------------------


WELDER NAME	WELDER SYMBOL	DATE QUALIF.	QUALIFICATION PROCEDURE	LIMITATIONS					REMARKS
				PROCESS	ELECTRODE	POSITION	THICKNESS RANGE	DIAMETER RANGE	
Quinn Potts	Q-PO	06.21.17	SAS 1	SMW	F3, F4	2G	1 1/4"		X-Ray E2344
	Q-PO	06.21.17	SAS 1	SMW	F3, F4	3G	1 1/4"		X-Ray E2344
	Q-PO	06.21.17	SAS 1	SMW	F3, F4	4G	1 1/4"		X-Ray E2344

QC (PRINT) SIGN: QA (PRINT) ROBERT HOFFMAN	DATE (yyyy-MM-dd): DATE (yyyy-MM-dd): 2017, 06, 23
SIGN: 	

QUALITY CONTROL MANUAL

Sub-Arc Systems Inc.	WELDERS' QUALIFICATION RECORD API 650	Exhibit 8, Rev A
----------------------	--	------------------

WELDER NAME	WELDER SYMBOL	DATE QUALIF.	QUALIFICATION PROCEDURE	LIMITATIONS					REMARKS
				PROCESS	ELECTRODE	POSITION	THICKNESS RANGE	DIAMETER RANGE	
Dustin ZUBACH	D.24	06/21/17	SAS 1	SMaw	F3, F4	2G	1 1/4"		X-Ray G2345
	D.24	06/21/17	SAS 1	SMaw	F3, F4	3G	1 1/4"		X-Ray G2345
	D.24	06/21/17	SAS 1	SMaw	F3, F4	4G	1 1/4"		X-Ray G2345

QC (PRINT) SIGN: QA (PRINT) ROBERT HOFFMAN SIGN: 	DATE (yyyy-MM-dd): DATE (yyyy-MM-dd): 2017, 06, 23
---	--

Item 4 – Inspector Qualification

Contents

1. CWB Inspector Qualifications for NDE Testing

CWB Inspector Certification - Pierre Dostie



Conditions

1. La possession de cette carte ne signifie nullement que son détenteur représente un organisme d'inspection certifiée en vertu de la norme CSA W178.1 et ayant du personnel et des procédures approuvées par le Bureau canadien de soudage.
2. Cette carte demeure la propriété du Bureau et peut être rappelée en tout temps.
3. L'usage de la présente carte à des fins frauduleuses peut entraîner son annulation.

Pour toute question concernant cette qualification, veuillez communiquer avec :

1-800-844-6790 | www.cwbgroup.org



CWB Inspector Certification - Sylvain Germain



Conditions

1. La possession de cette carte ne signifie nullement que son détenteur représente un organisme d'inspection certifiée en vertu de la norme CSA W178.1 et ayant du personnel et des procédures approuvées par le Bureau canadien de soudage.
 2. Cette carte demeure la propriété du Bureau et peut être rappelée en tout temps.
 3. L'usage de la présente carte à des fins frauduleuses peut entraîner son annulation.
- Pour toute question concernant cette qualification, veuillez communiquer avec :

1-800-844-6790 | www.cwbgroup.org



Item 5 – Weld Procedures

Contents

1. Approved Weld Procedures

SUB-ARC SYSTEMS INC.

Welding Procedure Specification

in accordance with

ASME Section IX

Welding Procedure Specification No.: SAS-1 Revision 1¹

Supporting PQR No. (s): SAS-1-1, SAS-1-2, SAS-1-3 Revision 1, SAS-1-4

Qualified for

Process(es):	SMAW / SMAW / SAW	Position(s):	All / All / Flat or Horizontal ²
Filler Metal F-No.:	F-3 / F-4 / F-6	A-No.:	A-1 / A-1 / A-1
AWS Classification:	E6010 / E7018-1 / F7A6-EM12K	Weld Type(s):	Groove, Fillet, Weld buildup
Base Metal:	P-1 Group 1 or 2	To:	P-1 Group 1 or 2
Typical Materials:	This procedure is qualified for all P-1 materials as specified in Table QW-422 of ASME Section IX for applications where proven notch toughness properties are not required, and P-1 Group 1 or 2 materials only for applications where proven notch toughness properties are required.		
Diameter Range:	All diameters	Condition(s):	As welded

Thickness Range:		Normal Service	Impact Tested to -50°F
	ASME Section IX	0.062" to 1.500"	0.125" to 1.500"
	ASME Section VIII	0.062" to 1.500"	0.125" to 1.500"
	ASME B31.1	0.062" to 0.750"	0.125" to 0.750"
	ASME B31.3	0.062" to 0.750"	0.125" to 0.750"

¹Revision 1: Revision to accommodate revision of PQR SAS-1-3 as well as the addition PQR SAS-1-4 to expand the base metal thickness range where proven notch toughness properties are required at -50°F.

²SAW position limited by process usability.

Provincial Registration

ABSA	
SAFETY CODES ACT - PROVINCE OF ALBERTA	
WELDING PROCEDURE	
Reg. No. WP	2389.2
Spec No.	SAS-1 (Rev 1)
Weld Process	SMAW / SMAW / SAW
Matl. Gr. P No.	1 Gr 1+2 to P No. 1 Gr 1+2
Elect Gr. F No.	3+4+6 A No. 1
Th. Qual For	38.1mm P.W.H.T. NO
MIN TH QUAL 3.2mm, CVN -46°C	
Yr. 14 Mo. 11 Day 5	Signed J. Reinhart
JASON REINHART, P.ENG.	
WELDING SPECIALIST	

Provincial Registration

WELDING PROCEDURE SPECIFICATION (WPS) QW-482
(Section IX, ASME Boiler and Pressure Vessel Code)

Company Name: Sub-Arc Systems Inc.	By: Gary Kohlman
WPS No.: SAS-1	Date: January 4, 2002
Revision No.: 1 ¹	Revision Date: July 15, 2014
Supporting PQR's: SAS-1-1, SAS-1-2, SAS-1-3 Revision 1, SAS-1-4	
Welding Process(es): SMAW / SMAW / SAW	Type(s): Manual / Manual / Machine

JOINTS QW-402		Joint Details	
Joint Design:	Butt, Tee, Lap, Corner, etc.	All ASME joint designs. Reference construction	
Backing:	F-3 SMAW with or without backing.	drawings for joint details. Where joint details are not	
	F-4 SMAW with backing only.	specified, refer to typical joint detail sheet provided.	
	SAW with backing only.	-----	
Backing Material (Type): Similar base or weld metal or backwelding as required. No Retainers.			
BASE METALS QW-403			
P-No.: P-1	Group No.: *1 or 2	to P-No.: P-1	Group No.: *1 or 2
OR			
Spec. type & grade:	Not Applicable	to Spec. type & grade:	Not Applicable
OR			
Chem. Analysis & Mech. Prop.:	Not Applicable	to Chem. Analysis & Mech. Prop.:	Not Applicable
Thickness Range			
Base Metal: Groove:	Normal Service	Impact Tested to -50°F	
	Section IX	0.062" to 1.500"	0.125" to 1.500"
	Section VIII	0.062" to 1.500"	0.125" to 1.500"
	B31.1	0.062" to 0.750"	0.125" to 0.750"
	B31.3	0.062" to 0.750"	0.125" to 0.750"
Pipe Dia Range: Groove:	All diameters		Fillet: All
Other:	Maximum thickness of any weld layer shall not exceed 0.500"		
*Limited to P-1 Group 1 or 2 only when proven notch toughness properties are required.			
FILLER METALS QW-404			
Process:	SMAW	SMAW	SAW
Specification No. (SFA):	5.1	5.1	5.17
AWS Classification No.:	E6010	E7018-1	EM12K
F-No.:	F-3	F-4	F-6
A-No.:	A-1	A-1	A-1
Size of Filler Metals:	3/32", 1/8", 5/32"	3/32", 1/8", 5/32, 3/16", 1/4"	3/32", 1/8", 5/32", 3/16"
Weld Metal Thickness - Groove:	0.250" max.	1.500" max.	1.500" max.
- Fillet:	Unlimited	Unlimited	Unlimited
Electrode-Flux (Class):	Not Applicable	Not Applicable	F7A6-EM12K-H8
Manufacturer:	Not Applicable	Not Applicable	Lincoln Electric
Tradename:	Not Applicable	Not Applicable	LA-61
Flux Trade Name:	Not Applicable	Not Applicable	Lincoln 882 Flux
Alloy Flux:	Not Applicable	Not Applicable	Neutral
Consumable Insert:	Not Applicable	Not Applicable	Not Applicable
Supplemental Filler Metals:	Not Applicable	Not Applicable	Not Applicable
Product Form:	Covered Electrode	Covered Electrode	Coiled Solid Wire
Other:	E6010 limited to root pass only when proven notch toughness properties are required.		

¹Revision 1: Revision to accommodate revision of PQR SAS-1-3 as well as the addition PQR SAS-1-4 to expand the base metal thickness range where proven notch toughness properties are required at -50°F.

WELDING PROCEDURE SPECIFICATION (WPS) QW-482
(Section IX, ASME Boiler and Pressure Vessel Code)

WPS # SAS-1 Rev.1

POSITIONS QW-405			POSTWELD HEAT TREATMENT QW-407			
Position(s) of Groove:	All		Temp. Range:			
Welding Progression:	F-3 SMAW Vertical Up or Down		Time Range:			
	F-4 SMAW Vertical Up or Down		Heating: (None – As Welded)			
	F-6 SAW Flat or Horizontal ¹		Cooling:			
Position(s) of Fillet:	All					
PREHEAT QW-406			GAS QW-408			
Temperature Min.:			Shielding Gas(es):			
Interpass Temp. Max.:	(See Next Page)		Composition:			
Interpass Min.:			Flow Rate: (Not Applicable)			
Preheat Maintenance:	Monitor using tempilstiks, pyrometer or other suitable methods.		Gas Backing:			
			Other:			
ELECTRICAL CHARACTERISTICS QW-409						
Current:	F-3 SMAW:	Direct - DC	F-4 SMAW:	Direct - DC	F-6 SAW:	Direct - DC
Polarity:	F-3 SMAW:	Reverse - EP	F-4 SMAW:	Reverse - EP	F-6 SAW:	Reverse - EP
Amps (Range):	F-3 SMAW:	50 - 180	F-4 SMAW:	50 - 360	F-6 SAW:	250 - 750
Volts (Range):	F-3 SMAW:	18 - 34	F-4 SMAW:	18 - 34	F-6 SAW:	22 - 38
Travel Speed (Range):	F-3 SMAW:	1 - 16	F-4 SMAW:	1 - 20	F-6 SAW:	4 - 35
Maximum Heat Input: 0.125" to 0.625":	F-3 SMAW:	25 200 J/in	F-4 SMAW:	29 640 J/in	F-6 SAW:	36 428 J/in
	0.625" to 1.500":	F-3 SMAW:	69 300 J/in	F-4 SMAW:	63 000 J/in	F-6 SAW:
Electrode Wire feed speed range:	50 - 550 ipm					
Tungsten Electrode Size & Type:	Not Applicable					
Mode of Metal Transfer for GMAW:	Not Applicable					
Other:	Maximum heat input mandatory only when proven notch toughness is required.					
TECHNIQUE QW-410						
String or Weave Bead:	String and weave. Weave size shall be controlled to prevent exceeding maximum heat inputs.					
Orifice or Gas Cup Size:	Not Applicable					
Initial Cleaning:	Base material must be thoroughly cleaned of all foreign material (scale, rust, oil, grease, paint, tar, etc.) at least 1" back on each side of the joint prior to welding. All surfaces to be welded shall be smooth, uniform and free from notches, slag, fins and burrs.					
Interpass Cleaning:	Perform by wire brush, chipping hammer, power brushing, grinding, etc. after each weld layer.					
Method of Back Gouging:	Arc air, gouge, grind, etc., grind to clean metal where thermal processes are used if required.					
Oscillation:	Not Applicable					
Contact Tube to Work Distance:	1/4" to 1 1/4"					
Multiple or Single Pass (per side):	Single or multiple passes per side, multiple only when proven notch toughness properties are required.					
Multiple or Single Electrodes & Spacing:	Single or Multiple, multiple only when proven notch toughness properties are required.					
Peening:	Peening is not allowed					
TYPICAL WELDING PARAMETERS						
Process	Filler Metal		Type & Polarity	Current		Travel Speed (IPM)
	AWS Classification	Diameter (in)		Amp. Range	Volt Range	
SMAW	E6010	3/32	DC EP	50 - 100	18 - 30	1 - 12
SMAW	E6010	1/8	DC EP	50 - 150	20 - 32	2 - 14
SMAW	E6010	5/32	DC EP	60 - 180	22 - 34	4 - 16
SMAW	E7018-1	3/32	DC EP	50 - 130	18 - 28	1 - 14
SMAW	E7018-1	1/8	DC EP	70 - 180	19 - 30	2 - 16
SMAW	E7018-1	5/32	DC EP	90 - 230	20 - 32	3 - 18
SMAW	E7018-1	3/16	DC-EP	130 - 290	20 - 34	4 - 19
SMAW	E7018-1	1/4	DC-EP	180 - 360	22 - 34	4 - 20
SAW	F7A6-EM12K	3/32	DC EP	250 - 750	22 - 38	4 - 35
SAW	F7A6-EM12K	1/8				
SAW	F7A6-EM12K	5/32				
SAW	F7A6-EM12K	3/16				
Notes:		Number of weld layers and size of filler metal may vary with thickness of base material and position of weld.				

¹SAW position limited by process usability.

WELDING PROCEDURE SPECIFICATION (WPS) QW-482
(Section IX, ASME Boiler and Pressure Vessel Code)


WPS # SAS-1 Rev.1

PREHEAT & INTERPASS TEMPERATURE MINIMUM AND MAXIMUM	
Section VIII :	50°F minimum for all P-1 materials except as listed below :
	175°F if the joint thickness exceeds 1.000" and the specified carbon content exceeds 0.30%
	200°F if the joint thickness is 1.250" to 1.500"
B31.1 :	50°F minimum for all P-1 materials
B31.3 :	50°F for all P-1 materials except as listed below:
	175°F if the specified minimum tensile strength of the base material exceeds 71 ksi
Max. Interpass Temp.:	650°F for normal service, 550°F for applications where proven notch toughness is required


Reference to relevant construction codes is mandatory prior to production welding to determine any supplementary restrictions.

Typical Joint Details QW-482


Prepared by: Qualimet




Square Groove




Single Bevel Groove




Single Vee Groove




Modified Single Vee Groove




Single J Groove




Single U Groove




Double U Groove



Double J Groove



Double Vee Groove




Double Bevel Groove

PROCEDURE QUALIFICATION RECORD (PQR) QW-483
(Section IX, ASME Boiler and Pressure Vessel Code)

Company Name:	Sub Arc Systems		
PQR No:	SAS-1-1	Date:	January 4, 2002
Revision No.:	----	Revision Date:	----
WPS No:	SAS-1		
Welding Process(es):	SMAW/ SMAW/ SAW		
Types:	Manual/ Manual/ Machine		

JOINTS QW-402



BASE METALS QW-403		POSTWELD HEAT TREATMENT QW-407	
Material Spec.:	SA-516 to SA-516	Temperature:	
Type or Grade:	Grade 60 to Grade 70	Time:	
P-No.:	P-1 Group 1 to P-1 Group 2	Other:	Not Applicable
Thickness of Test Coupon:	1.75" wt.		
Diameter of Test Coupon:	Plate		
Other:	Carbon Equivalent (C.E) : 0.40		
PREHEAT QW-406		SHIELDING GAS QW-408	
Preheat & Interpass Min.:	175 °F	Shielding Gas:	N/A
Interpass Max.:	600°F	Composition:	N/A
	Temperature monitored using Tempilstick	Flow Rate:	N/A
FILLER METALS QW-404			
Process:	SMAW	SMAW	SAW
SFA Spec No:	5.1	5.1	5.17
AWS Class. No:	E6010	E7018-1	EM12K
F-No:	F-3	F-4	F-6
A-No:	A-1	A-1	A-1
Size of Filler Metal:	1/8"	1/8"	3/32"
Deposited Metal:	0.250"	0.750"	0.750"
Flux Class:	N/A	N/A	F7A6 (Neutral)
Other:	Covered Electrode	Covered Electrode	Coiled Solid Wire (Lincoln L61/882)
ELECTRICAL CHARACTERISTICS QW-409			
Process:	SMAW	SMAW	SAW
Current:	Direct (DC)	Direct (DC)	Direct (DC)
Polarity:	Reverse (EP)	Reverse (EP)	Reverse (EP)
Volts:	21	21	31
Amps:	110	125	450
Heat Input (J/in):	69 300	63 000	73 636
TECHNIQUE QW-410			
Process:	SMAW	SMAW	SAW
Position:	3G	3G	2G
Progression:	Vertical Up	Vertical Up	Horizontal
Travel Speed (ipm):	2.5	2.25	16
String or Weave:	String	String and Weave	String
Oscillation:	N/A	N/A	N/A
Single / Multi Pass:	Multiple	Multiple	Multiple
Single / Multi Electrodes:	Single	Single	Single
Wire Feed Rate:	N/A	N/A	80 ipm

PROCEDURE QUALIFICATION RECORD (PQR) QW-483
(Section IX, ASME Boiler and Pressure Vessel Code)

PQR #

SAS-1-1

Tensile Test
QW-462

Specimen No.	Width In	Thickness In	Area in ²	Ultimate Total Load Lb	Ultimate Unit Stress psi	Type of Failure & Location
		See Attached Report				

Guided Bend Tests
QW-462

Type and Figure No.	Result
See Attached Report	

Toughness Tests
QW-170

Specimen No.	Notch Location	Notch Type	Test Temp	Impact Values	Lateral Exp % Shear	Mils	Drop Weight Break	No Brk
		See Attached Report						

Fillet-Weld Tests
Not Applicable

Result-Satisfactory:	Yes	No	Pen. Into Parent Material:	Yes	No
Macro-Results:					

Other Tests

Type of Test:	Vickers Hardness Test to NACE MR01
Deposit Analysis:	N/A

Welder's Name: Gary Kolman Clock No.: W-2638 Stamp ID: CC
Tests Conducted By: Qualimet Inc. Lab. Test No.: 636 - 01001

We certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of Section IX of the ASME Code.

Manufacturer: Sub Arc Systems

Date: January 4, 2002

By: Gary Kolman



MECHANICAL TEST REPORT

for Procedure Qualification Record # SAS-1-1

Client:	Sub Arc Systems	Job Number:	636-01001
Address:	4605-47 Steel Vermillion, AB	Date:	January 4, 2002
Materials:	SA-516 Grade 60 to 70		
Size:	1.750" wt plate	Condition:	As Welded
Test Specification:	ASME Section IX		

Tensile Tests QW - 462.1(a)

Sample Identification:	CCT1	CCT2
Sample Size - Inch:(W x T)	1.723 x 0.753	1.717 x 0.759
Least X-Sect. Area - in²:	1.30	1.30
Ultimate Load - lbs:	102 526	104 116
Ult. Ten. Strength - ksi:	72.3	71.6
Character of Failure:	Ductile	Ductile
Location of Failure:	Base Metal 516 Gr.60 Side	Base Metal 516 Gr.60 Side
Req'd Tensile Strength - ksi:	60.0	60.0
Pass or Fail:	Passed	Passed
Remarks:		

* Bend Test QW - 462.2

Sample Identification:	CCB1	CCB2	CCB3	CCB4
Type of Bend Test:	TSB	TSB	TSB	TSB
Pass or Fail:	Pass	Pass	Pass	Pass
Remarks:				

* Types of Bend Tests

TSB, TFB, TRB = transverse side, face or root bend

LSB, LFB, LRB = longitudinal side, face or root bend

We certify that the statements in this record are acceptable, in accordance with the requirements of ASME Section IX.

TEST RESULTS CERTIFIED BY:

QUALIMET INC.


• 7817 CORONET ROAD, EDMONTON, AB T6E 4N7 • (780) 469-5870 • FAX (780) 465-5829
• CALGARY (403) 278-9862 • 1-800-821-8979 • www.qualimetinc.com

"Your source of Quality Materials Engineering"

HARDNESS TEST REPORT

for Procedure Qualification Record # SAS-1-1

Client:	Sub Arc Systems	Job Number:	636-01001
Address:	4605-47 Steet Vermillion, Alberta T9X-1L6	Date:	January 4, 2002
Materials:	SA-516 Grade 60 to 70		
Size:	1.750" wt plate	Condition:	As Welded
Test Method:	Hardness testing performed in accordance with ASTM E-92 using a Vickers Hardness Tester with a 10 kg load. (HV10)		
Equipment:	Matsuzawa Seiki Co. Ltd. Vickers Hardness Tester S/N: 7193M		
Calibration:	Test Block : 197 \pm 6 DPH	Act. Reading:	197 DPH



Hardness Values

A	177	D	198	G	205	J	210	M	189	P	178
B	182	E	205	H	103	K	207	N	196	Q	181
C	173	F	201	I	208	L	202	O	194	R	179

These hardness values do not exceed 248 HV10 (HRC 22).

We certify that the statements in this record are acceptable, in accordance with the requirements of ASME Section IX and NACE MR01

Test Results Certified by:

QUALIMET INC.

Qualimet Inc.

Certified by: Canadian Welding Bureau, Transport Canada & ASME Authorised Inspector
a Professional Engineering Consulting Firm

ESTABLISHED 1973

1973

30 Years

2003