

**APPENDIX 10A-3**  
**CONSTRUCTION RISK MANAGEMENT REPORT**



## Table of Contents

<b>1. Summary .....</b>	<b>2</b>
<b>2. Introduction .....</b>	<b>3</b>
2.1 Risk Management Process .....	3
2.2 Classification of Likelihood and Consequences .....	5
2.3 Determining Risk Ratings .....	8
<b>3. Results of Risk Management Assessment .....</b>	<b>9</b>
3.1 High Risks (Red) .....	9
3.2 Medium Risks (Yellow) .....	4
3.3 Low Risks (Green) .....	50
3.4 Opportunities .....	63
<b>4. Conclusions and Recommendations .....</b>	<b>65</b>

### List of Tables

Table 2-1: Likelihood Table .....	6
Table 2-2: Consequence Table .....	7
Table 3-1: Summary of High Risks .....	2
Table 3-2: Summary of Medium Risks .....	4
Table 3-3: Summary of Low Risks .....	50
Table 3-4: Summary of Opportunities .....	63
Table 4-1: Top Five Risks .....	65

### List of Figures

Figure 1-1: Risk Status Summary .....	2
Figure 2-1: Risk Management Process .....	4
Figure 2-2: Risk Map Showing How Risk Ratings Are Calculated .....	8
Figure 3-1: Risk Status Distribution .....	9

## 1. Summary

As part of Baffinland Iron Mines Corporation's Mary River Iron Ore Project, Hatch conducted a qualitative risk management assessment of the project. Following the risk management workshop that was held on July 25, 2011, a project risk register was compiled with inputs from key project stakeholders. Project risks were collectively identified and ranked according to probability of occurrence and impact. Mitigation actions were then provided for each risk by the stakeholder groups divided by project area.

A total of 310 risks were identified by the project team. Of the total risks identified, 71 (23%) were classified as low risks, 231 (74%) as medium risks, and 8 (3%) as high risks. These risks were ranked by consequence and likelihood on a five-point scale. Figure 1- shows a summary of project risks plotted on the resulting consequence – likelihood matrix. This matrix has been aligned with ArcelorMittal's classification of low, medium and high risks. The numbers on the matrix below denote the number of risk events that occurred for each combination of likelihood and consequence.




Figure 1-: Risk Status Summary

The high risks include those associated with construction injuries due to working over open water at dock area; lower availability of operations equipment due to insufficient cold temperature design; crew fatigue due to 24 hour darkness or sunlight; inability to respond to fires during construction due to unreliable water truck; lack of power supply during construction due to unreliable fuel supply; and inability to transport modules to Mary River site on current Tote Road due to undefined modularization strategy.

Follow up recommendations include assignment of responsibilities and due dates to the identified mitigation actions, and constant update of the risk register throughout project execution in order to identify new risks, modify the rating of existing risks and eliminate risks that are no longer valid. Additionally, a selection of risks is to be quantified, in terms of costs, as part of the Quantitative Risk Assessment, in order to determine the associated contingency amount to be carried by the project as it moves into execution.

## **2. Introduction**

As part of Baffinland Iron Mines Corporation's Mary River Iron Ore Project, Hatch conducted a risk management assessment of the project. The risk assessment involved a qualitative review of risks associated with technical performance (only when influenced by design), project cost, project schedule, health and safety, reputation, legal/regulatory and environmental.


The focus of the risk assessment was on higher level risks representing threats to the success of the project. Opportunities were also captured. The scope included project execution risks only, excluding environmental permitting. Additionally, operational risks that could be caused or mitigated by design, were also included in the scope. The risk ranking according to probability of occurrence and impact, was done at a pre-mitigation level. Mitigation actions were also identified for each risk; however, a post-mitigation ranking was not included as part of the scope.

### **2.1 Risk Management Process**

Risk management on Hatch projects is a core function that supports the achievement of business and project objectives through proactive rather than reactive management at all stages of the project life cycle. Sound risk management processes also support effective communication amongst key stakeholders and is integrated into the decision making and change management processes on projects.

The risk management process that Hatch used was the model detailed in the internationally recognised Australian Risk Management Standard, AS/NZS 4360, and illustrated in Figure 2- below. The process followed a five step approach: 1) Establishing the context, objectives and criteria; 2) collectively identifying risks by project area; 3) collectively analyzing the risks from a likelihood and consequence perspective; 4) ranking the risks by their resulting combined score; and 5) treating the risk by identifying mitigation actions.

## *Phases of Risk Management*



AS/NZS 4360 Risk Management

**Figure 2-: Risk Management Process**

The first step, **establishing the context**, involved a review with key members of the project team in order to identify the following:

- ♦ Clear definition of the **internal context** that considered the project criteria, objectives, project scope, strategic importance of the project to the organisation, organisations risk management policy and key internal stakeholders.
- ♦ Clear definition of the **external context** that involved the exploration of the “environment” in which the project will be executed; for example, political, industrial, business, social, interfaces with other projects, operations etc. Key external stakeholders and interested parties in the project were identified.
- ♦ The **risk management context** involved establishing the goals, objectives, strategies and scope of the project for the risk management process.
- ♦ **Risk evaluation criteria** were developed after considering the objectives of the project and the key project stakeholders. The critical success factors for the project included technical performance, project cost, project schedule, health & safety, reputation, legal/regulatory, and environment. Scales were developed to assess the likelihood and impact of risks on the project’s objectives. In line with ArcelorMittal’s risk management procedures, a five-point scale for likelihood and consequences was used.

The second step, **risk identification**, was a critical step in the overall process and was comprehensive as a risk that was not identified at this stage was excluded from further analysis – hence the need for regular reviews and treating risk as a continuous project activity. All risk issues, whether or not under the control of the project team, were included in the scope of this activity that sought to

identify all risks that must be managed to achieve the project objectives. Risks were “brainstormed” in a workshop environment using a structured what-if approach. Once sources of risk and events had been identified, possible causes were captured in the risk register. These assisted in the development of mitigations to reduce the risk level.

The third step, **risk analysis**, assisted with the ranking and/or short-listing of risks and provided a logical framework for a rational and systematic discussion. The investigation relied on gathering and utilising existing information and knowledge from the members of the project team to identify the causes and quantify the consequences and likelihood of the risks. The main purpose of quantification is not as an absolute measure, but rather as a means of prioritising risks.

The fourth step, **risk evaluation**, took the consequences and likelihoods that were allocated in the previous step and using a risk matrix, assigned levels of severity to each risk. Ranking risks by severity allowed focussing of effort for risk treatment on the most severe risks and also for the team to determine at which level the identified risks could be considered as being treated adequately by normal project practices and systems.

The fifth step, **treating risks**, involved developing risk reduction actions. Where risks could not be eliminated, risk reduction was driven by the ALARP philosophy: reduce risks to “as low as reasonably practicable”. That is, apply risk reduction measures to the point where the cost is not disproportionate to the risk reduction achieved.

Finally, mitigation actions need to be followed up, by assigning a responsible person or team and a due date. The resulting risk register is meant to be a live document, which needs to be constantly monitored, reviewed and updated with new risks throughout the execution of the project. Other tools for ongoing monitoring and review of risks include:

- ◆ Maintenance and publishing a Risk Watch List
- ◆ Risk Review Meetings, or an agenda item on general project meetings, etc
- ◆ Personal interviews/reviews by the Risk Manager with key staff from time to time
- ◆ A cost or schedule trend program

## 2.2 Classification of Likelihood and Consequences

In step three of the Hatch risk management process, each risk was classified in terms of likelihood and consequence using a 5-point scale. Table 2- below shows the likelihood ratings and corresponding probabilities, whilst Table 2- below shows the consequence ratings and descriptions of how each rating pertains to technical performance, project cost, project schedule, health and safety, reputation, legal/regulatory and environmental.

**Table 2-: Likelihood Table**

<b>Rating</b>	<b>Likelihood Description and Indicative Frequency</b>	<b>Indicative Probability</b>
A - 5	Almost Certain: Very high probability of occurrence could occur several times per year or several times during project execution. Has occurred several times on similar projects.	> 0.8
B - 4	Likely: High probability, likely to occur approximately once per year or once during project execution. Similar event has occurred once per year on similar projects.	0.5 to 0.8
C - 3	Moderate: Possible, reasonable probability that it may occur at least once in a 1 to 10 year period or at least once during every three project executions. A similar event has occurred at the above times on other similar projects.	0.1 to 0.5
D - 2	Unlikely: Plausible, unlikely to occur during the project, could likely occur over the next 10 to 40 years or once during every 10 project executions. A similar event has occurred at the above times on other similar projects.	0.02 to 0.1
E - 1	Rare: Very low likelihood but not impossible, unlikely to occur during the next 40 years or during at least 10 project executions. A similar event has occurred at the above times on similar projects.	< 0.02

**Table 2-: Consequence Table**

Rating	Technical Performance	Project Cost	Project Schedule	Health & Safety	Reputation	Legal/Regulatory	Environment
E - 5 (Catastrophic)	60% of design capacity not achieved Increase in operating costs	Greater than 30% cost overrun	Greater than 50% delay in project completion	Fatality	Adverse global media coverage Govt inquiry Major public concerns Major loss of shareholder support	Very significant fines and prosecutions Multiple litigations	Long term environmental damage – 5 years or more requiring > \$5M to remediate, study and/or penalties
D - 4 (Major)	Cannot achieve 80% of design capacity without significant capital expenditure Increase in operating costs	16% to 30% cost overrun	17% to 50% delay in project completion	Serious or multiple Injury resulting in permanent disabilities	Adverse national media coverage Govt member involved Senior mgt changed Significant shareholder support	Significant fines and prosecution. Very serious litigation, including class actions	Medium term – 1 to 5 years environmental damage requiring \$1 to \$5M to remediate, study and/or penalties
C - 3 (Significant)	Cannot achieve 100% design capacity without significant capital expenditure 10% to 30% increase in operating costs	6% to 15% cost overrun	8% to 17% delay in completion of the project	Serious injuries Extended lost time	Adverse media coverage Board involved Significant decrease in Shareholder support	Major breach of regulation. Major litigation	Short-term < 1 year environmental damage requiring up to \$1M to remediate, study and/or penalties
B - 2 (Moderate)	Cannot achieve 100% design capacity without some capital expenditure < 10% increase in OPEX	0.5% to 5% overrun	3% to 8% delay in the completion of the project	Significant injury Limited lost time	Adverse local media coverage Report to Board Shareholder concerns raised	Serious breach of regulation with investigation or report to authority with prosecution and/or moderate fine possible.	Environmental damage requiring up to \$250K to remediate, study and/or penalties
A - 1 (Minor)	Minor Difficulties	Less than 0.5% Within budgeted costs	Less than 3% delay	Minor injuries or near miss – no lost time	No media attention Issue raised by workers	Low level legal or approval issue	Negligible environmental impact, managed within budgets

## 2.3 Determining Risk Ratings


Risk ratings were presented in the form of a coloured risk matrix to highlight the key risks to the project team (refer to Figure 2- below). Depending on the risk rating, the risk was classified as low (green zone, with a resulting rating from 1 to 6), medium (yellow zone, with a resulting rating from 7 to 19) or high (red zone, with a resulting rating from 20 to 25). At the end of the risk management assessment, the risk ratings were tallied and displayed on the risk map.

		CONSEQUENCE				
		A	B	C	D	E
LIKELIHOOD	A	11	16	20	23	25
	B	7	12	17	21	24
	C	4	8	13	18	22
	D	2	5	9	14	19
	E	1	3	6	10	15

Figure 2-: Risk Map Showing How Risk Ratings Are Calculated

### 3. Results of Risk Management Assessment

A total of 310 risks were identified by the project team. Of the total risks identified, 71 (23%) were classified as low risks, 231 (74%) as medium risks, and 8 (3%) as high risks. Figure 3- below shows the breakdown of risks.



**Figure 3-: Risk Status Distribution**

#### 3.1 High Risks (Red)

As mentioned previously, 3% of the total risks identified were classified as high risks. High risks are defined as having a risk rating of between 20 and 25, inclusive. Table 3- below provides a description of the project key risks and the associated mitigation actions.

**Table 3-: Summary of High Risks**

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
1000/5000	66	Increased risk of construction injuries	Working over open water at dock area, ice on working surfaces	Hyperthermia, injury, human Fatality	e	c	22	Short Term	Move as much equipment off the dock as possible (option 4 with conveyor on land, radial quadrant shiploaders with conveyors and major part of equipment on land). Modularization, large supply contracts
1000/5000	67	Availability of equipment less than predicted/lower operating days per annum	Insufficient cold temperature design, high failure rate	Operational delays	e	c	22	Short Term	Ensure proper cold temperature design - lessons learned other cold application areas (Port Cartier, Oil Sands, Voisey's Bay etc.)
2000	69	Crew fatigue	24 hours darkness	Falling asleep - fatality	e	c	22	Short Term	Alert equip locomotives, 2 man crews, 10 hour maximum work shifts, Fatigue management plan in Place. Canadian Hours of Service Rules respected.
2000	73	Crew fatigue	24 hours sunlight	Falling asleep - fatality	e	c	22	Short Term	Alert equip locomotives, 2 man crews, 10 hour maximum work shifts, Fatigue management plan in Place. Canadian Hours of Service Rules respected.
4000	264	Unable to respond to fires during construction	Water truck not reliable (no other backup water source)	Damage to environment, H&S, potential fatality	e	c	22	Short Term	Portable fire extinguisher in appropriate locations. Keep temporary facilities well spaced to reduce the risk of fires spreading. Proper education on fire prevention

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
4000	256	Lack of power supply during construction - Mary River	Power outages due to reliability/fuel supply	delay in schedule	d	b	21	Short Term	Redundancy on the fuel and power supply. Maintenance program in place and procure quality product. Ensure the proper spare parts are available at the site.
4000	257	Lack of power supply during construction - (SP)	Power outages due to reliability/fuel supply	delay in schedule	d	b	21	Short Term	Redundancy on the fuel and power supply. Maintenance program in place and procure quality product. Ensure the proper spare parts are available at the site.
4000	273	Unable to transport modules to MR site on current Tote Road	Modularization strategy remains undefined	increased cost / delayed schedule	d	b	21	Short Term	More planning in modularization strategy. Coordination with AMEC and Hatch logistics to match road capacity with heavy hauls. Winter heavy hauls.

### 3.2 Medium Risks (Yellow)

As mentioned previously, 74% of the total risks identified were classified as medium risks. Medium risks are defined as having a risk rating between 7 and 19, inclusive. Table 3- below provides a description of the project risks and the associated mitigation actions.

**Table 3:- Summary of Medium Risks**

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
4000	267	Permafrost - design criteria changes	Increase in average temperature on site due to climate change - causes permafrost to react differently to design assumptions	Increased cost / delayed schedule	e	d	19	Short Term	Assess risk of climate change over lifetime of mine and design accordingly (e.g. allowing for creep in the permafrost). Use state of the art/proven technologies from similar design conditions. Engineering capability to adjust design to quickly accommodate actual permafrost levels
1000/5000	11	Road Accidents on site - major accident with permanent injury	High traffic volumes, poor driving conditions, construction & mining activities on the same road, unfamiliarity with arctic driving conditions, road width and grade	Schedule delay, safety consequences	d	c	18	Short Term	Limit number of contractors on site - modularization, large packages. Transport logistics (time, accompanied freights etc). Traffic Rule Monitoring (vehicle satellite tracking with regular reports). Driver grading/education/coding
1000/5000	46	Delayed construction	Rail load out and dumper interface with rail construction	Schedule delay	d	c	18	Short Term	Detailed construction schedule. Site work interface / coordination. Disconnected construction programs.

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
1000/5000	50	Delayed construction	Late Engineering impact on schedule - result in missing shipping	Schedule delay	d	c	18	Short Term	Phased engineering and procurement. Critical path expediting. Detailed work-around planning
2000	146	Ammonium leakage	Tunnels	Not applicable to construction work train operation	d	c	18	Short Term	The main solid residue from the detonation of the explosives will be Carbon. Incomplete detonation through a miss-fire could cause some nitrate and ammonia to be present. However, miss-fires are a special occurrence requiring specific safety measures and procedures. Should a miss-fire occur then the explosive superintendent will carry out a further controlled blast to ensure complete detonation of the explosive products
3000 - Steensby Two Floating Constructi on Docks	237	Project delay	Unloading rates slower than expected, bottleneck at construction docks	Increased cost, schedule delay, some materials are returned and delivered 9 months later	d	c	18	Short Term	Ensure conservative offloading rate and dock usage utilization. Logistics to review onland unloading and traffic capabilities and storage. Logistics to prepare a detailed plan.
3000- Milne Floating Dock and Lightering Operations	246	Project delay	Unloading rates slower than expected, bottleneck at construction docks	increased cost, schedule delay, some materials are returned and delivered 9 months later	d	c	18	Short Term	Logistics to review onland unloading and traffic capabilities and storage. Logistics to prepare a detailed plan

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
4000	262	Delay in opening Steensby Airstrip	Difficult ground conditions	increased cost / delayed schedule	d	c	18	Short Term	Get proper drill hole data for boreholes in area. Sufficient construction and blasting equipment to expedite the construction program. Conservative planning
4000	275	Unable to service multiple work fronts	Resource availability - materials	delay in schedule	d	c	18	Short Term	Proper logistics and planning to anticipate shortfall of materials. Possibly order more, where possible, of spares/materials. Stockpile critical spares at sites.
4000	276	Unable to service multiple work fronts	Resource availability - labour	delay in schedule	d	c	18	Short Term	Early engagement of construction contractors to provide the proper resources. Training and development of the local Inuit. Quality camps. Above standard wages. Retention benefits programme (bonus incentives). Labor study.
4000	279	Limited vendor capacity	Busy vendors and tight market conditions	increased cost / delayed schedule	d	c	18	Short Term	Put in bonuses and incentives into vendor contracts. Engage vendors early to ensure that they're on board.
4000	286	Failure to supply contractor with owner supply equipment	Sea lift season shortened due to severe weather	increased cost / delayed schedule	d	c	18	Short Term	Proper logistics and planning to anticipate shortfall of materials. Possibly order more, where possible, of spares/materials. Stockpile critical spares at sites. Conservative logistics planning.
4000	291	Contractor Qualifications	Unavailable qualified contractors	increased cost / delayed schedule	d	c	18	Short Term	Prequalify contractors. Provide incentives. Minimise number of contractors. Work with the contractor to ensure project/contract is fair and

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
									successful.
4000	296	Late deliveries	Failure of effective Logistics	increased cost / delayed schedule	d	c	18	Short Term	Select the best logistics supplier. Continuous monitoring of logistics performance. Better planning of the logistics. Build float into the schedule.
4000	297	Not being self-sufficient on site	Inadequate planning	increased cost / delayed schedule	d	c	18	Short Term	Better planning using experienced people for site conditions. Develop contingency plans, Emergency response plans. Maintain adequate spares on site. Early establishment of shop tools and skills to support site infrastructure.
1000/5000	16	Site safety	Spread of site, multiple work faces	Operator/worker isolation in case of accident, wildlife attacks on construction workers, recreational trespassing into dangerous areas	c	b	17	Short Term	Safety plan, procedures and training, daily toolbox talks.
1000/5000	20	Labor issues	Demobilization slowdown	Schedule delays, labour unrest, vandalism, rework	c	b	17	Short Term	Pro-active contractor demobilization / relocation strategy / completion bonuses
1000/5000	21	Labor issues	Transition from contractor to operator	Schedule delays, labour unrest, quality control, rework	c	b	17	Short Term	Pro-active management and completion bonuses

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
1000/5000	22	Scarcity of expertise/specialized skills	Competition between areas, contractors, competition with other projects	Schedule delays, quality, rework	c	b	17	Short Term	Ensure attractive work place and conditions
1000	27	Fly rock damaging the crusher	Blasting proximity	Production delay, injuries	c	b	17	Short Term	Relocate the primary crusher. Implement proper blasting procedures during operations.
1000/5000	52	Dust contamination & spillage underneath conveyor	Open conveyors to shiploader and open stockpiles	Environmental contamination	c	b	17	Short Term	Closed return side of conveyors. Completely enclosed shiploader conveyors with return spillage and conveyor cleaning handling plan as per 2 shiploader solution - non slewing shiploader or radial quadrant shiploaders.
1000/5000	58	Inadequate concrete setting and integrity in cold weather	Cold weather work	Rework	c	b	17	Short Term	Heating, maximize use of pre-cast. Proper winter protection needed for engineered backfill and concrete production and placement. Aggregate preparation facility required where engineered backfill is required.
2000	131	Ore cars - snow under trucks & body	Uncovered rolling stock	Ore cars availability delayed	c	b	17	Short Term	Manually clear snow around ore car wheels with shovels and front end loader. Maintain lowest possible inventory of ore wagons in order to reduce car storage. Prep ore cars sufficiently ahead of time to permit timely startup operations.

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
2000	132	Locos - response time for breakdown or emergencies	Uncovered rolling stock	Delay to train operation	c	b	17	Short Term	Assure adequate manning and training for locomotive and maintenance crews.
2000	137	Slide protection at portals	Steep rock face	Not applicable to construction work train operation	c	b	17	Short Term	At the tunnel portal location it is intended to utilize a 10 m long corrugated steel liner. This liner will be partially backfilled with reinforced earth. The liner prevents rock fall from impacting the track. In addition to this during the construction work rock scaling, stabilization and reinforcement will occur on the rock slopes around the portals. These measures will assist in reducing the rock fall hazard. It is also intended to check scale the natural slopes around the portals to similarly mitigate the rock fall risk.
2000	138	Drilling program (construction accessibility)	Steep rock face	Not applicable to construction work train operation	c	b	17	Short Term	
4000	258	Lack of power supply during construction	Poor distribution around site	delay in schedule	c	b	17	Short Term	Stock of portable gen sets. Identify gen set that are transportable by air.
4000	269	Drill hole locations do not match the site plan	Site plan changes after geotech programme finished or due to inaccessibility of	increased cost / delayed schedule	c	b	17	Short Term	Where insufficient geotechnical information is available, design conservatively. During construction - have sufficient people/knowledge on site to deal with changes in the

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
			site						ground condition (and any redesign).
4000	280	Unable to attract skilled labour to site	Lack of incentives to attract labour/competition with other northern works	increased cost / delayed schedule	c	b	17	Short Term	Training and development of the local Inuit. Quality camps. Above standard wages. Retention benefits programme (bonus incentives)
4000	282	Unable to attract skilled labour to site	quality of temporary camp facility	increased cost / delayed schedule	c	b	17	Short Term	Design/procure a desirable camp with appropriate recreational facilities, good food
4000	287	Warranty validity period	Long lead time between ordering, delivery of material to port, then to site, commissioning		c	b	17	Short Term	Early definition of warranty period during the bidding process. Negotiate validity periods properly. Ensure the warranty period only starts at the startup of equipment. Ensure that correct warranty period is written into the contract. Ensure warranty compliant storage conditions.
4000	289	Lack of redundancy of materials/insufficient materials on site	Failure to identify the undefinable	Delay in schedule	c	b	17	Short Term	Ensure that logistics and procurement team is experienced. As far as possible, use people who have worked in similar environments. Use equipment that have reliable service history in similar weather/geographic conditions.
4000	309	Not enough fuel (Steensby)	Poor planning and unforeseen consumption	Increased cost / delayed schedule	c	b	17	Short Term	Have extra capacity of fuel available at Steensby. Store fuel in barge over winter.

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
2000	79	Delay construction of bridges / infrastructure	Water crossing restrictions	Delay and cost	c	a	16	Short Term	Collaborate with contractor rail partners to optimize. Early regulator engagement and EIS acceptance
2000	101	Severity of derailment at high embankment (Jordan Rail Issue)		Delay to construction, damage to rolling stock and track	e	e	15	Short Term	Minimal risk account slow speed of construction work train. Temporary Slow orders to be applied.
3000 - Ore Dock	221	Construction delays	Catastrophic accident during Marine construction, & Fatality	Increased cost / delayed schedule	e	e	15	Short Term	Prepare Safety Procedures - Constantly Audit Safety Procedures. Ensure training
1000/5000	1	Late delivery of equipment - major	Extended lead time / short window to deliver equipment items	Delayed schedule, equipment unavailable	d	d	14	Medium Term	Prioritize critical path items. Detailed delivery schedules for these items. Specific sub-contract control. Contingency plan/s for temporary operations without specific equipment. Expediting plans
2000	88	Deliveries of contractor equipment/materials to site - major	DAMAGE DURING SHIPMENT, INABILITY TO OFFLOAD	Delay and cost	d	d	14	Medium Term	Logistics planning and rigging plans
2000	106	Unable to attract workforce	Shortage of skilled & general workforce, language problems, 3000 man construction	Could result in reduced availability of planned construction work train.	d	d	14	Medium Term	Commence a native training course for locomotive drivers in advance of need. Contract qualified locomotive drivers

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
			team						
2000	110	Governing bodies for special permits: hazardous materials, communications software, operating regulations, airstrip permits, environmental - snow, ice.	Permitting	Not applicable to construction work train operation	d	d	14	Medium Term	Early regulatory engagement and acceptance
2000	116	Late equipment delivery	Material & equipment	Delays and cost	d	d	14	Medium Term	Identify & order long lead equipment
2000	120	Bridge foundation design - incorrect assumptions	Permafrost	Not applicable to construction work train operation	d	d	14	Medium Term	
2000	150	CO2 mask for stalled trains (ventilation)	Tunnels	Cost	d	d	14	Medium Term	Short tunnel lengths. Where appropriate tunnel design to include CO2 Mask stations
3000 - Freight Dock	189	Environmental accident	Fuel spills on water (Major)	Damage to Environment and Reputation	d	d	14	Medium Term	Ensure that the contractors use vessels and barges that are a registered class. Ensure that contractors have proper procedures and that enforce the procedures. Audit loading and

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
									unloading procedures. Contractors to have full response procedures and communication procedures in place
3000 - Ore Dock	203	Constructability difficulties	Unexpected geotech conditions (Post Summer Programme)	Increased cost and schedule delay	d	d	14	Medium Term	Additional geotechnical investigation to obtain the necessary geotechnical parameters. Select appropriate dock design.
3000 - Ore Dock	213	Loss of support for the dock	Poor placing of mattress	Compromise the structural integrity of the dock	d	d	14	Medium Term	Appropriate placing techniques and inspection
3000 - Ore Dock	215	Construction delays	Limited activities due to interaction marine mammals	increased cost / delayed schedule	d	d	14	Medium Term	Minimize activities that might result in such restrictions. Be aware of possible restrictions. Obtain appropriate permits.
3000 - Ore Dock	217	Construction delays	Loss of material / components offshore (Major)	Increased cost / delayed schedule	d	d	14	Medium Term	Minimize risk by good risk management practices
3000 - Ore Dock	220	Construction delays	Catastrophic accident during construction, i.e. barge sinking in construction dock area	Increased cost / delayed schedule	d	d	14	Medium Term	Specify that all floating vessels and barges are a registered class. Ensure appropriate operational procedures and training.

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
3000 - Ore Dock	229	Environmental accident	Fuel spills on water (Major)	Damage to Environment and Reputation	d	d	14	Medium Term	Ensure that the contractors use vessels and barges that are a registered class. Ensure that contractors have proper procedures and that they enforce the procedures. Audit loading and unloading procedures. Contractor to have full response procedures and communication procedures in place. Adequate training.
3000 - Ore Dock	235	Project delay	Failure to involve all stakeholders such as insurers	Increased costs, schedule delay	d	d	14	Medium Term	Proper and comprehensive assignment of responsibility amongst stakeholders, particularly insurers
3000 - Steensby Two Floating Construction Docks	243	Fuel Spills	Transferring fuel across the water with floating lines / breakage / Major	Damage to Environment and Reputation	d	d	14	Medium Term	Ensure that the contractors use vessels and barges that are a registered class. Ensure that contractors have proper procedures and that they enforce the procedures. Audit loading and unloading procedures. Contractor to have full response procedures, communication procedures in place, and adequate training
3000 - Steensby Two Floating Construction Docks	245	Dock Insufficient Size	Large components arrive before freight dock completed	Increased cost / delayed schedule	d	d	14	Medium Term	Logistics to review delivery dates and anticipated completion date of freight dock. Logistics to prepare a detailed plan

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
3000-Milne Floating Dock and Lightering Operations	252	Fuel Spills	Transferring fuel across the water with floating lines / breakage / Major	Damage to Environment and Reputation	d	d	14	Medium Term	Ensure that the contractors use vessels and barges that are a registered class. Ensure that contractors have proper procedures and that they enforce the procedures. Audit loading and unloading procedures. Contractor to have full response procedures, communication procedures in place, and adequate training
3000-Milne Floating Dock and Lightering Operations	254	Dock Insufficient Size	Too Large of components arrive for facilities on shore	Increased cost / delayed schedule	d	d	14	Medium Term	Logistics to review delivery dates and anticipated completion date of freight dock. Logistics to prepare a detailed plan
4000	261	Delay in opening Steensby Airstrip	Delayed Permits (18 months for Federal approval)	Delay in schedule	d	d	14	Medium Term	Initiate early design for Steensby. Ensure 100% complete quality design (any mistakes result in resetting the permit process)
4000	265	Risk of Fire to Fuel System during construction	Due to fuel handling & storage	Damage to environment, H&S, potential fatality	d	d	14	Medium Term	Proper fire protection facilities at the Fuel farm. Proper training on fuel handling, storage and fire prevention. Keep ignition sources away from fuel systems. No smoking areas clearly delineated and enforced.
4000	274	Unable to service multiple work fronts	Resource availability - aircraft	Delay in schedule	d	d	14	Medium Term	Identify possible backup aircraft. Consider partnering with a aircraft/air carrier company (to supply larger helicopters for example)

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
4000	283	Failure to supply contractor with Major owner supply equipment	Late procurement/ordering	Increased cost / delayed schedule	d	d	14	Medium Term	Early planning. Early supplier involvement. Partnership and alliance with key suppliers. Penalties and incentives for contracts. Minimize free issue equipment
1000/5000	18	Camp closure	Mold, infectious disease outbreak, fire	Schedule delay, camp rebuild/disinfecting program	c	c	13	Medium Term	Mine site consists of more than one camp which could facilitate assistance in case of camp closure Facilities need to be inspected regularly for mold, Cleaned regularly with disinfectant. Quarantine is possible with individual wings and rooms. Fire response equipment and team will be available at site on a continuous basis. Training will be provided at site for all those interested.
1000/5000	26	Site Rework - low cost fabrication	Poor pre-assembly quality	Increased cost, schedule delays, quality	c	c	13	Medium Term	Low cost fabrication QA and QC plan - certified welders, increased QA presence at fabrication shops. Advance pre-assembly and testing
1000	31	Prestripping delays	Tire supply, explosives availability, diesel fuel logistics during prestripping	Schedule delay	c	c	13	Medium Term	Transport logistics, transport communication plan, delivery tagging
1000/5000	47	Delayed construction	Single source subcontractor non-performance	Schedule delay, rework	c	c	13	Medium Term	Subcontractor commercial conditions, incentivize performance. Use of large reputable companies.

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
2000	72	Reflection (visibility),	24 hours sunlight	Blurred vision	c	c	13	Medium Term	Supply appropriate eyewear or tinting of cab windows
2000	86	BIM procurement, free-issue materials	Free-issue equipment, risk allocation	Delay and cost	c	c	13	Medium Term	EPCM management and coordination
2000	118	Bridge foundation design - timing of construction	Permafrost	Not applicable to construction work train operation	c	c	13	Medium Term	Tight control of construction sequencing
2000	136	Impact to rail operations	Seismic event	Delay and cost	c	c	13	Medium Term	Adequate design and construction
2000	145	Rock fall into lake	Tunnels	Not applicable to construction work train operation	c	c	13	Medium Term	It is noted that adjacent to the lake there are a number of vertical cliff faces that contain potentially unstable rock. It is recognized that there have been recent rock falls that have naturally occurred and caused rock to fall into the lake. This is an ongoing weathering process that is typical for this terrain in such an arctic environment. During our site visits we have not observed a large scale rock mass or failure that could potentially or immanently fall into the lake. Potential rock fall is limited to at most boulder sized rock. It is conceivable that during construction blasting vibrations reaching the surface could cause inherently

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
									unstable rock, on the verge of failure, to fall into the lake. However such inherently unstable rock is likely to fail due to natural processes at some point in the future (irrespective of construction activities), furthermore the size of these rocks is a boulder-size, and construction activities should not cause large scale slope failure to occur (based on our site observations and assuming good construction practices.
2000	157	Understand wear rate, consumables, proper list required, time for replacement part to site, method of transport replacement parts	Warranties / spares	Not applicable to construction work train operation	c	c	13	Medium Term	Regular inspection and updated records to facilitate revision of requisition volumes for spares and materials
3000 - Ore Dock	201	More dredging and blasting required	Unexpected geotech conditions (unable to complete the summer program)	Increased cost and schedule delay	c	c	13	Medium Term	Additional geotechnical investigation to obtain the necessary geotechnical parameters
3000 - Ore Dock	205	More dredging and blasting required	Bathymetry incorrect (not properly	Increased cost and schedule delay	c	c	13	Medium Term	Additional bathymetry/geophysical investigations

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
			calibrated yet)						
3000 - Ore Dock	233	Dewatering Complications of Dredged Material	Under specified methods, Inadequate redundancy		c	c	13	Medium Term	Appropriate sampling, appropriate permits, properly prepared specifications and data for contractors
3000 - Ore Dock	234	Brittle fracture	Low Temperatures	Sudden failure of components	c	c	13	Medium Term	Appropriate designs and specifications, good shop and field inspection
3000 - Ore Dock	236	Damage	Growlers during Construction	Increased costs, schedule delay	c	c	13	Medium Term	Contingency plans, including provision to divert growlers, well documented
3000 - Steensby Two Floating Construction Docks	238	Lightering operations are Halted	Ice Flows Back into Harbour in Early Summer	Increased cost / delayed schedule	c	c	13	Medium Term	Ensure conservative offloading rate and dock usage utilization. Logistics to review onland unloading and traffic capabilities and storage. Logistics to prepare a detailed plan.
3000 - Steensby Two Floating Construction Docks	239	Lightering operations are Halted	Ice forms in harbour in Early Fall	Increased cost / delayed schedule	c	c	13	Medium Term	Ensure conservative offloading rate and dock usage utilization. Logistics to review onland unloading and traffic capabilities and storage. Logistics to prepare a detailed plan.
3000 - Steensby Two Floating Construction	240	Lightering operations are Halted	wind / wave / fog	Increased cost / delayed schedule	c	c	13	Medium Term	Ensure conservative offloading rate and dock usage utilization. Logistics to review onland unloading and traffic capabilities and storage. Logistics to prepare a detailed plan.

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
on Docks									
3000 - Steensby Two Floating Constructi on Docks	241	Ships cannot be unloaded	Lightering and docks are over utilized - during the summer period	Increased cost / delayed schedule	c	c	13	Medium Term	Ensure conservative offloading rate and dock usage utilization. Logistics to review onland unloading and traffic capabilities and storage. Logistics to prepare a detailed plan.
3000- Milne Floating Dock and Lightering Operations	248	Lightering operations are Halted	Ice forms in harbour in Early Fall	Increased cost / delayed schedule	c	c	13	Medium Term	Ensure conservative offloading rate and dock usage utilization. Logistics to review onland unloading and traffic capabilities and storage. Logistics to prepare a detailed plan.
3000- Milne Floating Dock and Lightering Operations	249	Lightering operations are Halted	wind / wave / fog	Increased cost / delayed schedule	c	c	13	Medium Term	Ensure conservative offloading rate and dock usage utilization. Logistics to review onland unloading and traffic capabilities and storage. Logistics to prepare a detailed plan.
3000- Milne Floating Dock and Lightering Operations	250	Ships cannot be unloaded	Lightering beach over utilized - during the summer period	Increased cost / delayed schedule	c	c	13	Medium Term	Ensure conservative offloading rate and dock usage utilization. Logistics to review onland unloading and traffic capabilities and storage. Logistics to prepare a detailed plan.

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
4000	260	Lack of power supply during construction	Delay in generator delivery	Delay in schedule	c	c	13	Medium Term	Better planning and early involvement of the suppliers. Redundancy of generator suppliers.
4000	277	Unable to service multiple work fronts	Early thaw of ice road/late arrival of sea lift	Delay in schedule	c	c	13	Medium Term	Plan to mobilise and move equipment, materials quickly. Prioritize heavy lifts and large loads for early on in the mobilisation period. Backup air lift plan of critical smaller items
4000	278	Insufficient contractors with Arctic experience	Too much competition for arctic experienced contractors	Increased cost / delayed schedule / H&S	c	c	13	Medium Term	Early engagement of construction contractors to provide the proper resources. Training and development of the local Inuit. Quality camps. Above standard wages. Retention benefits programme (bonus incentives). Labor study.
4000	288	Lack of redundancy of materials/insufficient materials on site	Poor planning	Delay in schedule	c	c	13	Medium Term	Better planning - holistic view of entire project, project areas. Logistics are key. Maintain and manage extra site inventory of key materials
4000	293	Contractor cost increase	Contracting strategy selection	Increased cost	c	c	13	Medium Term	Use the proper/appropriate type of contracts (if engineering is not done 80-85%, don't use lump sum, use unit price). Provide unit rates of material (e.g. concrete) rather than defined quantities, where possible. Define contractors' core competencies to ensure that they perform well in particular area of expertise. Will

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
									mitigate cost increases. Complete engineering to avoid rework
4000	304	Material shows up at Steensby instead of Milne or vice versa. - not flyable	Logistics errors	Delay in schedule	c	c	13	Medium Term	Proper labeling of all equipment using RFID (GPS tracking system). Proper planning, QA/QC of all ships and equipment before leaving the dock/warehouse. CWP-driven logistic
4000	305	Supplier/contractor bankruptcies	Supplier / contractor over commitment	Increased cost / delayed schedule	c	c	13	Medium Term	Ensure better prequalification of suppliers. B&D financial prescreening. Get financial statement. Bonding. Parental guarantees. Ensure title held by project
4000	308	Quarry material does not meet specifications	Lack of quarry testing	Increased cost / delayed schedule	c	c	13	Medium Term	Ensure adequate geotechnical investigation at quarries. Have backup quarry site possibilities. Check specification standards. Quarry site alternatives. Use product
4000	310	Major equipment breakdown (e.g., batch plant)	Poor maintenance, bad feed	Delay in schedule	c	c	13	Medium Term	Use reliable suppliers. Regular maintenance plan. Spare part availability. Screen the feed
1000/5000	5	Unavailability of construction equipment - major	Road congestion to mine site / weight (load) limitations at bridges	Delayed schedule, equipment unavailable	b	b	12	Medium Term	Logistics schedule/plan for transport from Milne port to Mary river. Align with critical path items. Contingency plan to predict possible congestion and contingency plans, rescheduling

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
									etc. Plans to tie in with construction schedule/sequence. Ensure road is in adequate condition
1000/5000	14	Dilution of supervision, productivity	Spread of site, multiple work faces	Lower productivity, quality control, rework	b	b	12	Medium Term	Limit number of contractors on site - modularization, large packages.
1000	28	Limiting access to ore body	Waste dump footprint	Loss of reserve or re-planning	b	b	12	Medium Term	Complete condemnation drilling program to the north.
1000/5000	44	Steensby Delayed construction	Availability of causeway, Bottleneck of causeway, size of causeway, lightering, mainland transport	Schedule delay	b	b	12	Medium Term	Use the Ice Platform to transport during winter Items from Mainland to Island. Especially all large heavy items as access will not be restricted by the ice logistics: alternative Ice road. Smaller loads to island.
1000/5000	56	Safety and delays to construction	Foreign workers communication and leadership	Schedule delays, safety risks	b	b	12	Medium Term	Large subcontracts with reputable companies. Sufficient contractor employed interpreters and management in case of foreign supply.
2000	94	Delayed recovery from derailment	Insufficient equipment	Delay to construction	b	b	12	Medium Term	Ensure that Hydraulic rerail equipment available with construction work train
2000	95	Delayed recovery from derailment	Inclement weather	Delay to construction	b	b	12	Medium Term	Ensure that Hydraulic rerail equipment available with construction work train

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
2000	96	Derailment of construction train	Excess speed	Delay to construction, damage to rolling stock and track	b	b	12	Medium Term	Enforce speed restrictions by proper training and event recorder downloads
2000	97	Derailment of construction train	Rail breaks	Delay to construction, damage to rolling stock and track	b	b	12	Medium Term	Develop a rail break protocol to minimize impact.
2000	98	Derailment of construction train	Signal breakdowns	Not Applicable - Signal system not installed prior to track construction	b	b	12	Medium Term	
2000	99	Derailment of construction train	Driver distraction	Delay to construction, damage to rolling stock and track	b	b	12	Medium Term	Alert equip locomotives, 2 man crews
2000	100	Drifting in tunnels, transitions between cut/fill, culverts	Drifting snow	Delay to construction	b	b	12	Medium Term	Construct snow barriers (snow fences) to reduce normal adverse effect of drifting snow. Should not affect construction work train operation. (Unlikely to impact significantly - track laying will not occur with that much snow on the ground).
2000	129	Circuits working in extreme cold weather	Rolling stock	Not applicable to construction work train operation	b	b	12	Medium Term	Signals not in operation during track construction
2000	135	Warranty problems	Damage during sea lift	Delay and cost	b	b	12	Medium Term	Adequate planning and packaging

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
2000	139	Rock cuts	Steep rock face	Not applicable to construction work train operation	b	b	12	Medium Term	In order to mitigate rock fall from the rock cuts along the alignment three general approaches will be taken. Firstly during construction the slopes will be excavated to a suitable angle such that kinematic instability does not take place or is limited as far as practicable. With this process the rock cut is excavated to an inherently stable angle. Having a kinematically stable slope helps to prevent rock fall. Secondly, during construction scaling, trim blasting and rock bolting will be utilized at selective locations to prevent long term instability from forming. Finally the main key measure to prevent rock fall is the design and construction of a suitable catchment adjacent to the toe of the rock cut. It is this measure that over the lifetime of the project will prevent rock fall hazard. In addition to these measures, design and construction practices it is recognized that there is a section of the line where a very high rock fall hazard exists. Along this section of the line additional measures will be implemented such as slide / alarm fences, as well as the excavation of a catchment and barrier

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
									walled ditch.
2000	140	Snow clearance	Train operations	Delay to train operation	b	b	12	Medium Term	Operate locomotives only periodically or with snow plow
2000	141	Operations	Train operations	Not applicable to construction work train operation	b	b	12	Medium Term	
2000	143	Permanent darkness	Train operations	Crew moral	b	b	12	Medium Term	Periodically change crews out - impact no different for the rest of the construction teams

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
2000	144	Geotech information not available	Tunnels	Not applicable to construction work train operation	b	b	12	Medium Term	Standard practice for tunnel construction is that during excavation the support and rock reinforcement measures are tailored to suit the ground conditions exposed. We have therefore developed a number of support classes for given rock mass qualities (as assessed using the NGI Q-System). The designed support is permanent. For example, galvanized fully grouted rock bolts will be installed that should be suitable for the design life of the project. One aspect that is a concern is that of long term freezing and thawing of the rock mass within the tunnel from the tunnel portals. For this aspect we have proposed an observational approach to define both the intensity and extent of the area of concern. The tunnel design has suitable dimensions such that if, at some time in the future, insulation is required to prevent thaw back of the rock mass from the tunnel walls, then this can be placed without projecting into the standard AREMA "clearance box".
2000	147	Rock falls (internal)	Tunnels	Derailment - damage to rolling stock	b	b	12	Medium Term	Proper tunnel inspection protocol, where necessary install rock fall detectors.

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
2000	148	Icicles on tunnel roof	Tunnels	Damage to rolling stock	b	b	12	Medium Term	Proper tunnel inspection protocol to include physical inspection after prolong periods of inactivity and other periods where appropriate
2000	149	Man way access	Tunnels	Cost	b	b	12	Medium Term	Tunnel design to provide for man way access
2000	151	Special steel for bridges, couplings, ties, rail, wheels	Type of railway materials for cold weather	Not applicable to construction work train operation	b	b	12	Medium Term	
2000	158	Blizzards	Weather conditions	Delay to operation when severe	b	b	12	Medium Term	Stop train operation run inspection train prior to resuming normal operation. Should not affect construction work train operation
2000	159	Cold weather	Weather conditions	Reduced train size	b	b	12	Medium Term	Develop protocol to provide for extreme cold conditions for respective area causing air brake pressure problems. Should not affect construction work train operation.
2000	160	Summer frechette	Weather conditions	Reduce train speeds	b	b	12	Medium Term	Place temporary train speed limits in affected areas. Should not affect construction work train operation.
2000	161	Survival suits	Weather conditions	Not applicable to construction work train operation	b	b	12	Medium Term	Work train will not be operating in extreme cold weather.

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
2000	162	Blizzards, cold weather, summer frechette, survival suits, emergency generators on locomotives, equipment & material standards for extreme cold weather	Weather conditions	Not applicable to construction work train operation	b	b	12	Medium Term	Work train will not be operating in extreme cold weather.
2000	163	Emergency generators on locomotives	Weather conditions	Not applicable to construction work train operation	b	b	12	Medium Term	Work train will not be operating in extreme cold weather.
2000	164	Equipment & material standards for extreme cold weather	Weather conditions	Not applicable to construction work train operation	b	b	12	Medium Term	Work train will not be operating in extreme cold weather.
4000	268	In-situ geotech conditions do not match design assumptions	Not enough drill holes due to weather constraints and equipment downtime	Increased cost / delayed schedule	b	b	12	Medium Term	Where insufficient geotechnical information is available, design conservatively. Increase drilling programming. During construction - have sufficient people/knowledge on site to deal with changes in the ground condition (and any redesign).
4000	270	Poor geotechnical samples obtained	3 different configurations of drills available (used for different applications)	Increased cost / delayed schedule	b	b	12	Medium Term	Where poor core samples exist, take a conservative design approach. Due additional drilling in area of poor sampling

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
4000	281	Unable to attract skilled labour to site	Reliability of local labour supply	Increased cost / delayed schedule	b	b	12	Medium Term	Training, transport and development of the local Inuit. Start the skills programme early. Provide bonus incentives (if appropriate). Labor study
4000	284	Failure to supply contractor with Minor owner supply equipment	Late procurement/ordering	Increased cost / delayed schedule	b	b	12	Medium Term	Early planning. Early supplier involvement. Partnership and alliance with key suppliers. Have key spare parts available. Minimize free issue equipment
4000	294	Safety Issues	Cultural / language differences	Delay in schedule / H&S	b	b	12	Medium Term	Extensive safety training programme. Train workers in diversity, cultural sensitivity, have translators if required. Multilingual safety signs. Site specific and job specific safety training. Pre-screen workers for English literacy and assign tasks accordingly
4000	301	Water supply or discharge freezes (Mary River and Steensby)	Pipes bursting and personnel injuries/lack of water supply	H&S	b	b	12	Medium Term	Ensure redundancy of spares. Proper maintenance and inspection programme of the pipelines. Insulate and heat trace water supply and discharge.
1000/5000	6	Unavailability of construction equipment - minor	Congestion at Milne Port resulting in ship returning unloaded	Delayed schedule, equipment unavailable	a	a	11	Medium Term	Logistics schedule at Milne port. Align with critical path items. Contingency plan to predict possible congestion and contingency plans, rescheduling, alternative supply, temporary solutions etc. Plans to tie in with construction schedule/sequence.

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
1000/5000	9	Road Accidents on site - minor equipment	High traffic volumes, poor driving conditions, construction & mining activities on the same road, unfamiliarity with arctic driving conditions, road width and grade	Schedule delay, safety consequences	a	a	11	Medium Term	Limit number of contractors on site - modularization, large packages. Transport logistics (time, accompanied freights etc). Traffic Rule Monitoring (vehicle satellite tracking with regular reports). Driver grading/education/coding
1000	32	Prestripping delays	Interference with ROM primary crusher construction	Schedule delay	a	a	11	Medium Term	Project construction management - implement two routes of travel for pit access.
1000/5000	55	Safety and delays to construction	Crane availability and crane cold operation for equipment erection	Schedule delays	a	a	11	Medium Term	Construction planning and equipment maintenance
1000/5000	63	Slow mean time to repair	Unheated enclosures for materials handling equipment, open conveyors	Maintenance at extreme temperatures	a	a	11	Medium Term	Allow for portable local heating in unheated enclosed areas. Design equipment to ensure spacious access for heavily dressed maintenance personnel
2000	68	Insufficient lighting	24 hours darkness	Employee Injury, Delay to construction	a	a	11	Medium Term	Ensure sufficient flood lighting at work site / RFID for locating equipment in containers

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
1000/5000	23	Loss of Major components at sea	Weather / storm, improper handling	Major schedule delay	c	e	10	Medium Term	Prioritize critical path items. Detailed delivery schedules for these items. Contingency plan/s for temporary operations without specific equipment / Place marine insurance with delayed start up provisions.
1000/5000	40	Wildlife Risk	Wildlife attack on construction personnel	Human Fatality	d	e	10	Medium Term	Safety procedures and training
2000	107	Unable to attract workforce	Camp/Accommodations, food, travel	Could result in reduced availability of planned construction work train.	d	e	10	Medium Term	Commence a native training course for locomotive drivers in advance of need. Contract qualified locomotive drivers
3000 - Freight Dock	181	Construction delays	Catastrophic accident during Marine construction, & Fatality	Increased cost / delayed schedule	d	e	10	Medium Term	Prepare Safety Procedures - Constantly Audit Safety Procedures. Ensure training
3000 - Ore Dock	214	Less Suitable Design Selection	Options and design	Flaws in final design by marine partner	d	e	10	Medium Term	Appropriate and timely reviews by owner's engineer.

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
1000/5000	10	Road Accidents on site - major equipment	High traffic volumes, poor driving conditions, construction & mining activities on the same road, unfamiliarity with arctic driving conditions, road width and grade	Schedule delay, safety consequences	c	d	9	Medium Term	Limit number of contractors on site - modularization, large packages. Transport logistics (time, accompanied freights etc). Traffic Rule Monitoring (vehicle satellite tracking with regular reports). Driver grading/education/coding
1000/5000	24	Incorrect delivery of equipment / major modules	Transport logistics failure	Schedule delays, additional shipping logistics	c	d	9	Medium Term	Robust systems such as Hatch iPas MP / direct control logistics by EPCM team.
1000/5000	25	Not able to send equipment as modules to site, as planned	Shipping limitations resulting in equipment assembly at site instead of modules to site	Increased cost, increased labor, schedule delays, quality (excessive site welding, special pre-warming provision)	c	d	9	Medium Term	Alternative delivery and construction plans. Plans to reduce site welding (e.g. bolted connections), smaller logical sub assemblies. Thorough assessment of shipping capacities and limitations.
1000/5000	29	Lower project payoff	Handling of larger than anticipated portions of off-spec material	More blending required, equipment congestion, throughput limitation	c	d	9	Medium Term	Allow for more off-spec storage at the mine (pre-crushing and post-crushing). Extensive mining plan with accurate pre-drilling and sampling.

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
1000	30	ARD drainage	Suboptimal design	Rework drainage lines	c	d	9	Medium Term	Layout/design/implement collection ditches below all waste dumps and ore stockpiles.
1000/5000	60	Reduced Port throughput	Availability of equipment less than predicted/lower operating days per annum due to inability to meet cold spec.	Throughput less than design	c	d	9	Medium Term	Higher throughput in design - determine bottlenecks and implement contingency plans to eliminate bottlenecks.
2000	76	Delayed delivery of rail bridge girder material	Special order material, timing with steel fabricators	Delay and cost	c	d	9	Medium Term	Collaborate with contractor rail partners to optimize
2000	92	Diluted supervision and quality control	Multiple work faces - management of construction, support of linear construction	Delay and cost	c	d	9	Medium Term	Adequate pre-planning and maintenance of site supervision ratio
2000	102	Ammonium leaching	Explosives - mis-fired holes	Not applicable to construction work train operation	c	d	9	Medium Term	

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
2000	114	Ice Road unavailable	Weather (too warm), early access to work sites in 2012, re-build each year, failure of road, security controlled access to road, access to water, environmental cleanups	Not applicable to construction work train operation	c	d	9	Medium Term	Work-around planning
2000	119	Bridge foundation design - thermal erosion (melting)	Permafrost	Not applicable to construction work train operation	c	d	9	Medium Term	Regular inspection, and ultimately the use of thermosyphons if necessary
2000	133	Delayed delivery	unable to deliver to annual sea lift	Delay and cost	c	d	9	Medium Term	Adequate planning, procurement and expediting
3000 - Freight Dock	174	Loss of foundation support for the dock	Scour from ship propellers (During Operations)	Compromise the structural integrity of the dock	c	d	9	Medium Term	Scour Protection will be installed at the base of the dock. The Scour protection will require review once BIM has selected the size and prop force of Ice Breaking tugs
3000 - Freight Dock	175	Construction delays	Limited activities due to interaction marine mammals	increased cost / delayed schedule	c	d	9	Medium Term	An Air curtain will be placed around the area where the sheet piles are vibrated
3000 - Freight Dock	194	Project delay	Unloading rates slower than expected, bottleneck at	increased cost / delayed schedule	c	d	9	Medium Term	Logistics to review onland unloading and traffic capabilities and near dock storage. Logistics to prepare a detailed plan

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
			construction docks						
3000 - Freight Dock	196	Dock over utilized	Unloading rates more and /or slower than expected, dock used for fueling , freight, tugs and maintenance	increased cost / delayed schedule	c	d	9	Medium Term	Logistics to review onland unloading and traffic capabilities and near dock storage. Logistics to prepare a detailed plan. The design to allow for dock expansion
3000 - Island Bridge	199	Excessive settlement of Fill Abutments or causeway	Harbour bottom - unstable materials	increased cost / delayed schedule	c	d	9	Medium Term	Additional geotechnical investigation to obtain the necessary geotechnical parameters
3000 - Ore Dock	202	Move ore dock	Unexpected geotech conditions (unable to complete the summer program)	increased cost and schedule delay	c	d	9	Medium Term	Additional geotechnical investigation to obtain the necessary geotechnical parameters. Select appropriate dock design.
3000 - Ore Dock	206	Move ore dock	Bathymetry incorrect (not properly calibrated yet)	increased cost and schedule delay	c	d	9	Medium Term	Additional bathymetry/geophysical investigations
3000 - Ore Dock	207	Constructability difficulties	Bathymetry incorrect (not properly calibrated yet)	increased cost and schedule delay	c	d	9	Medium Term	Additional bathymetry/geophysical investigations

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
3000 - Ore Dock	212	Loss of support for the dock	Scour from ship propellers (During Operations)	Compromise the structural integrity of the dock	c	d	9	Medium Term	Scour Protection will be installed at the base of the dock. The Scour protection will require review once BIM has selected the size and prop force of Ice Breaking tugs
3000 - Ore Dock	222	Operations Stop	Dock settles differentially	Disruption of operation, expensive repairs, loss of revenue	c	d	9	Medium Term	Appropriate designs based on good sub surface information, good construction practice and inspection. Dock design to accommodate some settlement.
3000 - Ore Dock	225	Project delay	Procurement delays (Major)	increased cost, schedule delay	c	d	9	Medium Term	Scheduling, critical path items, regular reviews, continuous expediting of critical elements
3000 - Ore Dock	232	Dredging	Under specified methods, Inadequate redundancy	increased cost, schedule delay	c	d	9	Medium Term	Appropriate sampling, appropriate permits, properly prepared specifications and data for contractors
3000 - Steensby Two Floating Constructi on Docks	244	Delivery is not completed	Inadequate Logistics Planning	increased cost / delayed schedule	c	d	9	Medium Term	Conservative logistics planning and air freight alternatives
3000- Milne Floating Dock and Lightering Operations	247	Lightering operations are Halted	Ice Flows Back into Harbour in Early Summer	increased cost / delayed schedule	c	d	9	Medium Term	Ensure conservative offloading rate and dock usage utilization. Logistics to review onland unloading and traffic capabilities and storage. Logistics to prepare a detailed plan.

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
3000-Milne Floating Dock and Lightering Operations	253	Delivery is not completed	Inadequate Logistics Planning	increased cost / delayed schedule	c	d	9	Medium Term	Conservative logistics planning and air freight alternatives
4000	285	Failure to supply contractor with owner supply equipment	Poor QA/QC at vendor shop with rework required	increased cost / delayed schedule	c	d	9	Medium Term	Prequalification of vendors. Proper QA/QC inspection. Proper ITP in place to qualify the vendor. On site inspectors (in workshops/yard) for critical or long lead equipment
4000	295	Rework at site / construction delays	Failure for QA/QC at shops and marshalling yards	increased cost / delayed schedule	c	d	9	Medium Term	Proper on-site inspection. Use qualified/experienced suppliers.
4000	298	Damage to shared infrastructure / equipment	Inappropriate maintenance, inexperience operators, overuse	increased cost / delayed schedule	c	d	9	Medium Term	Prequalification of vendors. Use experienced contractors and labour. Establish the proper preventative maintenance programme. Use reliable equipment with a proven arctic history. Provide proper operator training prior to operating or maintaining equipment. Plan to not overuse equipment. Specify equipment appropriately
4000	302	Strike at shipping company, ship yard, etc.	Labor unrest	delay in schedule	c	d	9	Medium Term	Incentives and penalties. Partner with different shipping companies to spread the risk. Use alternative providers for shipping, where appropriate. Pre-qualify / assess labor unrest issues

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
4000	303	Loss of major components at sea	Weather, poor loading tie-downs	delay in schedule	c	d	9	Medium Term	Use ship suppliers that you have a previous track record with. Ensure good relationships with the suppliers. If possible, use standardization of equipment. Inspect all loads prior to shipping
1000/5000	2	Late delivery of equipment - minor	Extended lead time / short window to deliver equipment items	Delayed schedule, equipment unavailable	b	c	8	Medium Term	Prioritize critical path items. Detailed delivery schedules for these items. Specific sub-contract control. Contingency plan/s for temporary operations without specific equipment. Expediting plans
1000/5000	3	Unavailability of equipment/components - minor	Rubber supply shortage (tires, conveyor belts), arctic grade steel, large slew bearings	Delayed schedule, equipment unavailable	b	c	8	Medium Term	List of all items that could be in short supply. List of possible suppliers. Preferred supplier early negotiations including quantity and rates
1000/5000	4	Unavailability of construction equipment - major at port	Congestion at Milne Port resulting in ship returning unloaded	Delayed schedule, equipment unavailable	b	c	8	Medium Term	Logistics schedule at Milne port. Align with critical path items. Contingency plan to predict possible congestion and contingency plans, rescheduling etc. Plans to tie in with construction schedule/sequence.
1000/5000	8	Damage to Electrical and electronic equipment	Exposure to extreme low temperatures during transport and storage at site	Delayed schedule, warrantee issues, re-work	b	c	8	Medium Term	Transport and storage specification and logistics plan (heated transport and storage for selected equipment). Packing specification/requirements / work with suppliers to expand warranty

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
1000	13	Road Accidents on site - major accident with minor injury	Haul truck loss of control	Equipment loss, injury	b	c	8	Medium Term	Haul truck run-out
1000	42	Explosives Storage Location	Not optimal design	Store relocation, distribution logistics	b	c	8	Medium Term	Complete thorough review of regulations and implement accordingly.
1000	43	Reduced Mine throughput	Reduced productivity (design base 300 days assumed availability)	Revenue Income	b	c	8	Medium Term	Contingency increased instantaneous throughput. Larger stockpile areas. Maximized system throughput. Bottleneck management
1000/5000	45	Delayed construction	Anomalous geology (hard / loose material)	Schedule delay, re-design	b	c	8	Medium Term	Implement comprehensive geotech drilling program for critical crushing infrastructure.
1000/5000	48	Delayed construction	Multi source sub-contractor interface management	Schedule delay, interface construction items not ordered	b	c	8	Medium Term	Detailed construction schedules. Detailed CWP's. Detailed enquiries and detailed bid evaluations. Active interface management by EPCM contractor
1000/5000	49	Delayed construction	Large lifts from water at the docks sensitive to wind conditions	Schedule delay, equipment locked in	b	c	8	Medium Term	Detailed delivery schedule: planning weather downtime. Barging alternatives, detailed wind and wave studies
1000/5000	51	Delayed commissioning	Commissioning spares logistic failure	Schedule delay	b	c	8	Medium Term	Commissioning spares program with main supply contracts. Pre-test and factory acceptance testing and pre
1000/5000	53	Sea Water contamination	Water runoff from stockpiles at	Environmental contamination	b	c	8	Medium Term	Stockpile drainage design and waste water handling programme

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
			Steensby						
1000	54	Sea Water contamination	Diesel Fuel spill	Environmental contamination	b	c	8	Medium Term	Emergency response vessel at port site 24/7. Vessel will be equipped with all the Water Containment spill response equipment necessary to handle a fuel spill.
1000/5000	57	Fire Risk during construction	Welding on material handling equipment, fire management and protection during construction	Equipment damage, schedule delays	b	c	8	Medium Term	Hot Work permit and procedure in place during construction. Fire response vehicle and team available at site 24/7. Large equipment and facilities will be equipped with fire suppression systems.
1000/5000	64	Expiry of equipment warranties	Long storage periods on site due to small delivery window	Product support, re-ordering of failed parts	b	c	8	Medium Term	Ensure procurement contract to allow for warranty extension clauses in case of extended construction. Storage methodology to enable extended warranty as per sub-supplier recommendation.
1000/5000	65	Invalidation of equipment warranties	Incorrect storage in arctic temperature in both installed and un-installed equipment	Product support, re-ordering of failed parts, re-work	b	c	8	Medium Term	Site storage to sub-supplier agreed conditions, adherence to that and proof of adherence to that.
2000	74	Inability to support rail construction	Lack of access road, access to work fronts	Delay and cost	b	c	8	Medium Term	Collaborate with contractor rail partners to optimize

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
2000	75	Inadequate quantity & quality of ballast material	Only one quarry identified as suitable for ballast	Delay and cost	b	c	8	Medium Term	
2000	84	Unavailability of concrete	Weather conditions	Delay and cost	b	c	8	Medium Term	Consider using bridge deck pans
2000	90	Warranties of Construction equipment		Delay and cost	b	c	8	Medium Term	Ensure procurement contract to allow for warranty extension clauses in case of extended construction. Storage methodology to enable extended warranty as per sub- supplier recommendation.
2000	91	Delay due to customs clearance at port	OFFSHORE EQUIPMENT	Delay and cost	b	c	8	Medium Term	Ensure freight forwarder responsible for customs pre-clearance
2000	105	Fire	Overheated equipment starting fires; people ; fire suppression systems;	Delay and cost	b	c	8	Medium Term	
2000	111	Piers for bridges impact design/cost/schedule, no bedrock found so designing for permafrost	Geotech	Not applicable to construction work train operation	b	c	8	Medium Term	Additional geotech and contingency planning. Ensure sufficient materials on site for contingency planning

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
2000	113	Remove more material than planned	Cuts & fills, permafrost conditions, rock suitability	Delays and cost	b	c	8	Medium Term	Adequate risk allocations in contracts.
2000	123	Unsuitable quarry material	Top layer quarry unsuitable	Delays and cost	b	c	8	Medium Term	Adequate planning and additional geotechnical investigations
2000	124	Location time/cost to access	Quarries	Delays and cost	b	c	8	Medium Term	
2000	127	Air brakes (failure)	Rolling stock	Failure to make proper train stops	b	c	8	Medium Term	Proper training of locomotive drivers in train handling, air brake test and air brake continuity.
2000	128	Moisture in air	Rolling stock	Delay to train operation	b	c	8	Medium Term	Reduce train size to accommodate proper brake pipe taper. Should not affect construction work train operation.
2000	130	Covered storage of spare locomotives	Rolling stock	Cost	b	c	8	Medium Term	Consider temporary shelters.
2000	142	Signals	Train operations	Not applicable to construction work train operation	b	c	8	Medium Term	Signals not in operation during track construction
2000	153	Test track	Type of railway materials for cold weather	Not applicable to construction work train operation	b	c	8	Medium Term	
2000	155	Type of welding for track	Type of railway materials for cold weather	Not applicable to construction work train operation	b	c	8	Medium Term	Flash Butt Welding has been specified for rail welds, including those executed during maintenance to maintain material homogeneity

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
2000	156	Special cold weather material availability		Not applicable to construction work train operation	b	c	8	Medium Term	Material requirements will not be finally defined until orders are placed. Functional specs will require serviceability through the required temperature range. Suppliers will be responsible for the availability of suitable materials
3000 - Freight Dock	166	More dredging required	Unexpected geotech conditions (unable to complete the summer program)	Increased cost	b	c	8	Medium Term	Complete a comprehensive 6 - 8 borehole program at the freight dock in the winter of 2011 or the spring of 2012
3000 - Freight Dock	167	Move Freight dock	Unexpected geotech conditions (unable to complete the summer program)	Increased cost	b	c	8	Medium Term	Complete a comprehensive 6 - 8 borehole program at the freight dock in the winter of 2011 or the spring of 2012
3000 - Freight Dock	170	More dredging required	Bathymetry incorrect (not properly calibrated yet)	Increased cost	b	c	8	Medium Term	Complete a verifying Bathymetry Program at the freight dock in the summer of 2011
3000 - Freight Dock	183	Project delay	Partnering arrangement fails at the end of Phase 1	No project sanctioned, increased cost, schedule delay	b	c	8	Medium Term	BIM / Hatch be prepared to complete final design over the Winter of 2012 for tendering in the winter and spring of 2012.
3000 - Freight Dock	184	Project delay	Phase 2 design delays	No project sanctioned, increased cost,	b	c	8	Medium Term	BIM / Hatch be prepared to complete final design over the Winter of 2012 for tendering in the winter and spring

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
				schedule delay					of 2012.
3000 - Freight Dock	190	Project delay	Weather conditions during construction	increased cost / delayed schedule	b	c	8	Medium Term	Ensure contractor has sufficient resources and has allocated weather condition delays in the schedule
3000 - Ore Dock	218	Construction delays	Loss of material / components offshore (Minor)	increased cost / delayed schedule	b	c	8	Medium Term	Minimize risk by good risk management practices
3000 - Ore Dock	219	Construction delays	Loss of material / components on land	increased cost / delayed schedule	b	c	8	Medium Term	Good accounting and housekeeping practices, appropriate security, spares for critical items
3000 - Ore Dock	223	Project delay	Partnering arrangement fails at the end of phase 1	Increased cost, schedule delay	b	c	8	Medium Term	BIM / Hatch be prepared to complete final design over the Winter of 2012 for tendering in the winter and spring of 2012.
3000 - Ore Dock	224	Project delay	Phase 2 design delays	Increased cost, schedule delay	b	c	8	Medium Term	Good communications, regular meetings, workshops. Push detailed design into vendors/contractor scope. Expedite design in the workshop. Support and expedite design effort of contractors.
3000 - Ore Dock	230	Project delay	Weather conditions during construction	increased cost, schedule delay	b	c	8	Medium Term	Maximize pre fabrication, reduce on site labor. Minimize winter work. Plan must anticipate significant weather delays

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
3000 - Steensby Two Floating Construction Docks	242	Lightering operations are Slowed	Onshore storage is overcrowded	increased cost / delayed schedule	b	c	8	Medium Term	Ensure conservative offloading rate and dock usage utilization. Logistics to review onland unloading and traffic capabilities and storage. Logistics to prepare a detailed plan.
4000	263	Low labour productivity in construction at Steensby due to delay in airstrip	More movement of staff by helicopter/twin otter from MR	increased cost	b	c	8	Medium Term	Early opening of airstrip. Work on multiple fronts. Have round the clock construction during the construction period. Possibly bring workers in by boat (summer only).
4000	266	Risk of Fire during construction	Due to combustibles e.g. welding, poor housekeeping etc	Damage to environment, H&S, potential fatality	b	c	8	Medium Term	Proper fire protection facilities available. Proper training on storage and fire prevention. Keep ignition sources away from potential combustibles. No smoking areas clearly delineated and enforced. Hot permits for welding enforced.
4000	271	Unidentified archaeological sites	Not enough investigation (due to new location of site facilities)	delay in schedule	b	c	8	Medium Term	Constant communication with the archaeologist on site with regards to new layout changes to ensure that any potential archaeological sites are properly identified and mitigated in time. Early and ongoing archaeological investigations.
4000	272	Archaeological Sites	Mitigation identified can only be completed in the next season	delay in schedule	b	c	8	Medium Term	Flexibility within the sequencing of construction activities (multiple fronts). Include early and ongoing archaeological investigations.

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
4000	290	Lack of qualified engineering staff	Availability of resources in particular arctic engineering experience	increased cost / delayed schedule	b	c	8	Medium Term	Attract the best engineers. Hire the experienced companies. Mentor the new engineers to improve the skill base. Ensure proper checking procedures. Completion incentives
4000	299	Delay in permitting	Major safety incident prior to obtaining permits	delay in schedule	b	c	8	Medium Term	Maintain state of the art safety programme. Enforce personal safety plans. Proper training of hazard identification, safe workplace practices. Hire higher skilled people. Cultivate a culture of safety on the sites.
4000	300	Unauthorized personnel/wide life animals in restricted areas. (e.g., Snowmobiles traversing the site.)	No fencing /protective barriers for the job site	H&S	b	c	8	Medium Term	For personnel - put up signage to prevent snowmobile crossing. Engage a site security contractor to control access to site.
4000	306	Labour productivity poor or less than adequate	due to arctic weather conditions and remoteness	increased cost / delayed schedule	b	c	8	Medium Term	Provide incentives. Use experienced contractors. Plan with conservative labor productivity rate
4000	307	Poor contractor selection /execution	contractor misrepresentation and overextension	increased cost / delayed schedule	b	c	8	Medium Term	Ensure better prequalification of suppliers. B&D financial prescreening. Use contractors with northern experience

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
4000	311	Insufficient accommodation for workforce during construction	Poor planning, unforeseen demands	increased cost / delayed schedule	b	c	8	Medium Term	Proper construction planning for the construction project. And logistics associated with rotation, beds, food. Develop long term relationship with camp supplier.
1000/5000	12	Road Accidents on site - minor accident with minor injury	High traffic volumes, poor driving conditions, construction & mining activities on the same road, unfamiliarity with arctic driving conditions, road width and grade	Schedule delay, safety consequences	a	b	7	Medium Term	Limit number of contractors on site - modularization, large packages. Transport logistics (time, accompanied freights etc). Traffic Rule Monitoring (vehicle satellite tracking with regular reports). Driver grading/education/coding
1000/5000	17	Infectious diseases/illnesses	Camp concentration, close living conditions, mold	Lower productivity, schedule delays	a	b	7	Medium Term	Weekly inspections of facilities being used by groups of people and areas of high moisture content. Camps need to be in great condition at the start so there's pride in keeping it that way and it needs to sized properly for the number of men and washroom facilities should cleaned thoroughly daily / screening before you come to site, medical testing
1000/5000	19	Labor issues	Stranded labor / remote sites	Schedule delays	a	b	7	Medium Term	Transport logistics, vehicle tracking, transport communication plan

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
1000/5000	38	Primary crusher damage and delays	Handling of frost chunks, oversize material and foreign material	Operational delays	a	b	7	Medium Term	Implement operational procedures to stockpile frost chunks for processing in summer months.
2000	103	Project delay	Explosive delivery truck breakdown	Delay and cost	a	b	7	Medium Term	
2000	134	Long periods of "storage"	Sea Lift	Not applicable to construction work train operation	a	b	7	Medium Term	
2000	165	Nesting/breeding, migrations, death of wildlife	wildlife interaction	Dead or failure to breed wildlife and minor derailment	a	b	7	Medium Term	Ensure that Hydraulic rerail equipment available with construction work train, and construction programme follows best practice under advisement of wildlife specialists.

### 3.3 Low Risks (Green)

As mentioned earlier, 23% of the total risks identified were classified as low risks. Low risks are defined as having a risk rating of less than or equal to 6.

Table 3- below provides a description of the project risks and the associated mitigation actions.

**Table 3-: Summary of Low Risks**

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
1000/5000	41	Uncovering of archeological artifacts on site	Uncovering of archeological artifacts on site	Schedule delay	c	e	6	Medium Term	Revise mine plans to alternate mining area contingency plans
2000	115	Overseas fabrication - embargos bringing into Canada	Logistics	Delays and cost	c	e	6	Medium Term	Vendor pre-qualification and early engagement with contractor
2000	121	Bridge foundation design - construction experience	Permafrost	Not applicable to construction work train operation	c	e	6	Medium Term	Regular inspection required
3000 - Freight Dock	173	Ship impact during operations	Poor design	Damage to dock, equipment, ship	c	e	6	Medium Term	Design Defense systems (Fenders) to properly protect the dock against construction and operational vessels - The ice breaking tugs will be required to have a safe practice procedure when using the dock in the winter for refueling. Berthing operations assisted by tugs
3000 - Freight Dock	180	Construction delays	Catastrophic accident during construction, i.e. barge sinking in	increased cost / delayed schedule	c	e	6	Medium Term	Specify that all floating vessels and barges are a registered class. Ensure appropriate operational procedures and training.

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
			construction dock area						
3000 - Freight Dock	182	Operations Stop	Dock settles differentially	Disruption of operation, expensive repairs, loss of revenue	c	e	6	Medium Term	Complete a comprehensive 6 - 8 borehole program at the freight dock in the winter of 2011 or the spring of 2012 - reassess geotechnical conditions
3000 - Ore Dock	210	Suboptimal dock	Design-build product is unsuitable for the site	Will not function as required	c	e	6	Medium Term	Appropriate and timely reviews by owner's engineer. Appropriate technical requirements by BIM.
3000 - Ore Dock	211	Ship impact during operations	Poor design	Damage to dock, equipment, ship	c	e	6	Medium Term	Design Defense systems (Fenders) to properly protect the dock against construction and operational vessels - The ice breaking tugs will be required to have a safe practice procedure when using the dock in the winter for refueling. Berthing operations assisted by tugs
1000	35	Prestripping delays	Contracting type (mine or contractor)	Schedule delays, training, ramp up time	b	d	5	No Action	Contract out prestripping. Target equipment preparation and pre-production operations for 1st qtr 2016 ahead instead of 2nd qtr.
1000	36	Prestripping delays	Contractor ability to establish camp/logistics to settle workforce	Schedule delays	b	d	5	No Action	Camps are due to be in place the year before prestrip commences.

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
1000	37	Prestripping delays	Operational preparation/equipment not ready	Schedule delay	b	d	5	No Action	Target equipment preparation and pre-production operations for 1st qtr 2016 ahead instead of 2nd qtr.
1000/5000	59	Fail to ship/reduced Port throughput	Insufficient storage capacity at Steensby	Loss of revenue, demurrage	b	d	5	No Action	Ensure adequate storage capacity at Steensby and Mary River
2000	71	Degradation of cables	24 hours sunlight	Not applicable to construction work train operation	b	d	5	No Action	
2000	77	Delayed delivery of rail bridge girder material	Weight of girders, transportation problems on ships and roads (weight and dimensions)	Delay to commissioning resulting in cost and schedule impacts to BIM	b	d	5	No Action	Pre-order of equipment, ordering of contingency pieces of standard sizes with each shipment to have spare. Collaborate with contractor rail partners to optimize
2000	78	Delay construction of bridges / infrastructure	Limited access to construction site	Delay to commissioning resulting in cost and schedule impacts to BIM	b	d	5	No Action	Pre-order of equipment, ordering of contingency pieces of standard sizes with each shipment to have spare, preplanning with contractors to ensure enough flexibility in schedule for adjustment of work sites. Collaborate with contractor rail partners to optimize
2000	80	Poor communication system	Use a telecom system based on un-licensed frequencies or in case the railway VHF radio overlaps with the other VHF	Delayed data transfer	b	d	5	No Action	Properly defining the frequency plan for the railway VHF radio. VHF frequencies shall be selected in licensed bands compliant with CSA / AREMA standards.) To avoid any risk of overlap between VHF systems, technical coordination is required between consultants

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
			systems contemplated for the project.						during project preparation and between telecom contractors (for the railway, the mine, the port, Tote road) during construction.
2000	81	Poor communication system	Bandwidth	Miscommunications between functions of rail, port or mine that may result in confusion of instruction, injury or fatality	b	d	5	No Action	Confirm communication frequencies and emergency bands early. Provide EMI/EMC analysis to identify interference possibilities, ensure a back-up communication system is in place and tested regularly
2000	82	Poor communication system	No tower constructed yet	Delayed service for construction and operation	b	d	5	No Action	For construction have contractors responsible for their own systems. For IT&C of the rail, pre construct towers prior to shipping, test transmission along entire site to identify dark territories, have 3 level emergency redundancy systems in case of incident
2000	83	Poor communication system	Radio dead spots	Possible fatality due to lack of communication through operations	b	d	5	No Action	Confirm communication frequencies and emergency bands early. Provide EMI/EMC analysis to identify interference possibilities, ensure a back-up communication system is in place and tested regularly, identify

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
									dark territories and have operational procedures
2000	85	Unavailability of concrete	distance of batch plant to area where required	Delay and cost	b	d	5	No Action	Consider using bridge deck pans
2000	87	Interface with warehousing	Improper storage	May result in equipment not being available when required, voiding of warranty, equipment going missing	b	d	5	No Action	Establish warehousing protocols and pre-planning for required controlled conditions, automated inventory system and prioritize deliveries with contingency of parts for loss and damage.
2000	89	Deliveries of contractor equipment/materials to site - minor	Damage during shipment, inability to offload	may result in delays to construction with additional cost and schedule impact for commissioning	b	d	5	No Action	Establish prioritize deliveries with contingency of parts for loss and damage.
2000	108	Additional material handling	Insufficient quarry data	Not applicable to construction work train operation	b	d	5	No Action	

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
2000	109	Handling of contractor equipment & material	Contractor / supplier supply - paperwork, inspection, holdup, handover, liability / insurance of getting equipment to site	Not applicable to construction work train operation	b	d	5	No Action	
2000	112	Construction constraints, firewalls for software, government restraints, time to get approvals	Governing body (mines act)	Not applicable to construction work train operation	b	d	5	No Action	
2000	117	Equipment unsuitable for cold weather operations		Breakdowns, delay and costs	b	d	5	No Action	Track laying, etc will not occur during the coldest period of the year. Design specs need to anticipate for cold weather
2000	122	Rockfill supply	Insufficient or widely spaced quarries	Delays and cost	b	d	5	No Action	Adequate planning and additional geotechnical investigations
2000	125	Rockfill supply	animal nesting at quarry sites	Delay and cost	b	d	5	No Action	Adequate planning
2000	126	Safe zone	Quarries	Not applicable to construction work train operation	b	d	5	No Action	

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
2000	152	Testing wheels/locos	Type of railway materials for cold weather	Not applicable to construction work train operation	b	d	5	No Action	Ultra-cold weather operation not applicable to work train.
2000	154	Testing & commissioning plan not yet completed	Type of railway materials for cold weather	Not applicable to construction work train operation	b	d	5	No Action	
3000 - Freight Dock	168	Constructability difficulties	Unexpected geotech conditions (Post Summer Programme)	Increased cost	b	d	5	No Action	The comprehensive 6 - 8 borehole program at the freight dock in the winter of 2011 or the spring of 2012 - will reduce risk further
3000 - Freight Dock	171	Constructability difficulties	Bathymetry incorrect (not properly calibrated yet)	Increased cost	b	d	5	No Action	The verifying Bathymetry Program at the freight dock in the summer of 2011 - will reduce risk further
3000 - Freight Dock	172	Interface with land-based design	Datum incorrect (not properly calibrated yet)	Increased cost	b	d	5	No Action	The verifying Bathymetry Program at the freight dock in the summer of 2011 - will reduce risk further
3000 - Freight Dock	176	Construction delays	Excessive siltation	increased cost / delayed schedule	b	d	5	No Action	Silt Curtains will be placed around the in water work area
3000 - Freight Dock	185	Project delay	Procurement delays (Major)	increased cost / delayed schedule	b	d	5	No Action	Hatch EPCM - to monitor procurement of materials and implement iPas MP. Continue use of lightering operations
3000 - Freight Dock	186	Project delay	Procurement delays (Minor)	increased cost / delayed schedule	b	d	5	No Action	Hatch EPCM - to monitor procurement of materials and implement iPas MP. Continue use of lightering operations

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
3000 - Freight Dock	187	Project delay	Short supply of construction labor	increased cost / delayed schedule	b	d	5	No Action	Hatch EPCM - to monitor availability of labour
3000 - Freight Dock	191	More dredging required	Over specified methods, excessive redundancy	increased cost	b	d	5	No Action	Complete a comprehensive 6 - 8 borehole program at the freight dock in the winter of 2011 or the spring of 2012 to fully assess the requirements of dredging
3000 - Freight Dock	192	More dredging required	Under specified methods, Inadequate redundancy	increased cost / delayed schedule	b	d	5	No Action	Complete a comprehensive 6 - 8 borehole program at the freight dock in the winter of 2011 or the spring of 2012 to fully assess the requirements of dredging
3000 - Freight Dock	193	Dewatering Complications of Dredged Material	Under specified methods, Inadequate redundancy	increased cost / delayed schedule	b	d	5	No Action	Complete a comprehensive 6 - 8 borehole program at the freight dock in the winter of 2011 or the spring of 2012 to fully assess the requirements of dredging disposal
3000 - Freight Dock	195	Dock Storage Inadequate	Operations require more storage space at time of loading unloading of Multipurpose vessels	increased cost	b	d	5	No Action	Logistics to review onland unloading and traffic capabilities and near dock storage. Logistics to prepare a detailed plan
3000 - Freight Dock	197	Damage	Growlers during construction (north location)	increased cost	b	d	5		Delay installation of sheet piles until growlers are gone

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
3000 - Island Bridge	198	Cannot Access Island with materials, equipment or fuel	Bridge or Causeway not constructed in time	increased cost / delayed schedule	b	d	5	No Action	Reduce risks by ensuring that permits are issued on time. Choose simple construction methods. Ensure that construction materials and equipment are available in time.
3000 - Ore Dock	204	Grounding of vessels	Bathymetry incorrect (not properly calibrated yet)	increased cost and schedule delay	b	d	5	No Action	Additional bathymetry/geophysical investigations Review Navigational Channels and Possible aids with Shippers
3000 - Ore Dock	208	Interface with land-based design	Datum incorrect (not properly calibrated yet)	Will not function as required	b	d	5	No Action	Additional bathymetry/geophysical investigations and confirm datums
3000 - Ore Dock	209	Grounding of vessels	Datum incorrect (not properly calibrated yet)	Loss of Equipment	b	d	5	No Action	Additional bathymetry/geophysical investigations and confirm datums
3000 - Ore Dock	216	Construction delays	Excessive siltation	increased cost / delayed schedule	b	d	5	No Action	Appropriate specifications, good inspection
3000 - Ore Dock	226	Project delay	Procurement delays (Minor)	increased cost, schedule delay	b	d	5	No Action	Scheduling, critical path items, regular reviews, continuous expediting of critical elements
3000 - Ore Dock	227	Project delay	Short supply of construction labor	increased cost, schedule delay	b	d	5	No Action	Maximize pre fabrication, reduce on site labor, labor study, attractive site conditions
3000 - Ore Dock	231	Dredging	Over specified methods, excessive redundancy	increased tender cost	b	d	5	No Action	Appropriate sampling, appropriate permits, properly prepared specifications and data for contractors

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
3000-Milne Floating Dock and Lightering Operations	251	Lightering operations are Slowed	Onshore storage is overcrowded	increased cost / delayed schedule	b	d	5	No Action	Ensure conservative offloading rate and dock usage utilization. Logistics to review onland unloading and traffic capabilities and storage. Logistics to prepare a detailed plan.
4000	292	Performance Bonding / Insurance	Contractor to meet conformance to bonding/insurance requirements.	increased cost	b	d	5	No Action	Consider shared risk/pain and gain. Consider use of appropriate contract wording/language. Use, if possible, the concept of open book.
1000/5000	7	Unavailability of construction equipment - minor	Road congestion to mine site / weight (load) limitations at bridges	Delayed schedule, equipment unavailable	a	c	4	No Action	Logistics schedule/plan for transport from Milne port to Mary river. Align with critical path items. Contingency plan to predict possible congestion and contingency plans, rescheduling, alternative supply, temporary solutions etc. Plans to tie in with construction schedule/sequence.
1000/5000	39	Wildlife Risk	Accidental death due to pre-strip and construction operations	Schedule delays	a	c	4	No Action	Mine ops will have a procedure that clears the blast zone of people and wildlife before each shot is taken.
2000	93	Delayed recovery from derailment	Poor access and communications	May result in operation delays and cost impact to owner for late deliveries. May also result in injuries to workers	a	c	4	No Action	Ensure that Hydraulic rerail equipment available with construction work train

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
				if derailment area not properly secured					
2000	104	Project delay	Run out of explosives rock type determines quantities required	Delay and cost	b	e	3	No Action	Planning, local stores and fly-in
3000 - Freight Dock	169	Grounding of vessels	Bathymetry incorrect (not properly calibrated yet)	Increased cost	b	e	3	No Action	The verifying Bathymetry Program at the freight dock in the summer of 2011 - will reduce risk further
3000 - Freight Dock	177	Construction delays	Loss of material / components offshore (Major)	increased cost / delayed schedule	b	e	3	No Action	Ensure that the contractors use vessels and barges that are a registered class. Ensure that contractors have proper procedures and that enforce the procedures
3000 - Freight Dock	178	Construction delays	Loss of material / components offshore (Minor)	increased cost / delayed schedule	b	e	3	No Action	Ensure that the contractors use vessels and barges that are a registered class. Ensure that contractors have proper procedures and that enforce the procedures
3000 - Freight Dock	179	Construction delays	Loss of material / components on land	increased cost / delayed schedule	b	e	3	No Action	Ensure that contractors have proper procedures and that enforce the procedures

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
3000 - Island Bridge	200	Damage	Growlers during construction	delay in schedule	b	e	3	No Action	Design to minimize possibility of damage. Keep bridge abutments above High Tide
1000/5000	15	Site security	Spread of site, multiple work faces	Theft of equipment, trespassing, accidental hurting/killing of wild life	a	d	2	No Action	Install effective site security
1000	33	Prestripping delays	Workshops not ready to maintain equipment, controls of equipment freezing up	Schedule delay	a	d	2	No Action	Temporary infrastructure slated to be on sealift of 2012. Ready for prestrip the following year. Temp foundations will be used to construct temp service shops. Liner to be used under backfill until concrete is available.
1000/5000	61	High fine content in lumps - penalty on lump quality	Fines agglomeration	Revenue loss/penalty	a	d	2	No Action	Implement contingency plan to crush at port of delivery or to provide screens at Mary River. Undertake agglomeration testing
1000/5000	62	Overload of fines handling equipment	High Fines Ratio	Overload Equipment, unload conveyors	a	d	2	No Action	Emergency off-spec load out area (option 4) -treat high fines content as off-spec
2000	70	Degradation of equipment	24 hours sunlight	Not applicable to construction work train operation	a	d	2	No Action	
3000 - Freight Dock	188	Project delay	Short supply of construction consumables	increased cost / delayed schedule	a	d	2	No Action	Hatch EPCM - to monitor procurement of materials and implement iPas MP

Area	ID	Risk Issue	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Risk Mitigation
3000 - Ore Dock	228	Project delay	Short supply of construction consumables	increased cost, schedule delay	a	d	2	No Action	Maximize pre fabrication, reduce on site labor
4000	255	Lack of power supply during construction - Milne	Power outages due to reliability/fuel supply	delay in schedule	a	d	2	No Action	Redundancy on the fuel and power supply. Maintenance program in place and procure quality product. Ensure the proper spare parts are available at the site.
4000	259	Lack of power supply during construction	Unreliable contractor supply/owner supply	delay in schedule	a	d	2	No Action	Prequalify contractors. Put in penalties and incentives into contract. Consider different providers at each site.

### 3.4 Opportunities

In addition to the “threats” identified in the tables above, several opportunities were identified that pertain to design, construction, ore quality and operations. Table 3- below provides a description of the opportunities and the associated actions.

**Table 3-: Summary of Opportunities**

Area	Opportunity	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Actions
Design	Increased cost for waste handling	Suboptimal dump design	Rehandling and storage, equipment congestion	d	a	23	Immediate	
Operations	Additional shipping during open water months using conventional vessels.		High	d	c	18		Consider in stockpiling and marketing plans.
Operations	Potential increase in resources and reserves: deposits 1, 2 and 3 are all open at depth and have potential strike extensions. Deposits 4 and 5 identified from outcrop mapping and group magnetics.		High May be able to increase LOM or production rates, increasing output to 30 mtpa.	d	c	18		Further exploration and testing work to define resources in other deposits. Expedite geological work and mine planning. Mine deposit 1 at a higher rate while evaluating other options.
Operations	Blending strategy for both options to be developed.		Reduction in operating costs, increase revenue.	d	c	18		Mine plan development work to examine blending opportunities during mining, mine stockpiling, reclaiming, crushing and port stockpiling.

Area	Opportunity	Causes	Consequences	Consequence Rating	Likelihood Rating	Risk Rating	Priority	Actions
Construction	Capital reduction opportunities (various)		Medium/high	c	b	17		Update feasibility study and complete value engineering.
Operations	Modify railway operations plan to use shorter trains.		Faster cycle times, decreased capital, increased operating costs.	d	d	14		Conduct trade-off study.
Ore quality and other	Ore quality: increase in lump ratio beyond 75%.		Low Increase in revenue.	c	c	13		Assess ratio with more testing of larger bulk samples instead of core samples. Examine trade-off between lump and other ore specifications based pricing mechanisms.
Ore quality and other	Exploration potential in the Mary River region.		Low at this time. Ability to use project infrastructure (rail, port, power generation) to exploit other deposits in the area.	b	b	12		Continue exploration program in region during/after project completion.
Design	Optimization of process flowsheet.		Low Potential to increase lump ratio, decrease capital and operating costs.	b	d	5		Use simulation model to validate equipment sizing and throughputs.

## 4. Conclusions and Recommendations

The top 5 risks, shown in Table 4- below, were classified as having catastrophic consequences with moderate likelihood, which gave them a risk rating of 22.

**Table 4-: Top Five Risks**

Area	ID	Risk Issue	Causes	Consequences	Risk Mitigation
1000/5000	66	Increased risk of construction injuries	Working over open water at dock area, ice on working surfaces	Hyperthermia, injury, human Fatality	Move as much equipment off the dock as possible (option 4 with conveyor on land, radial quadrant shiploaders with conveyors and major part of equipment on land). Modularization, large supply contracts
1000/5000	67	Availability of equipment less than predicted/lower operating days per annum	Insufficient cold temperature design, high failure rate	Operational delays	Ensure proper cold temperature design - lessons learned other cold application areas (Port Cartier, Oil Sands, Voisey's Bay etc.)
2000	69	Crew fatigue	24 hours darkness	Falling asleep - fatality	Alert equip locomotives, 2 man crews, 10 hour maximum work shifts, Fatigue management plan in Place. Canadian Hours of Service Rules respected.
2000	73	Crew fatigue	24 hours sunlight	Falling asleep - fatality	Alert equip locomotives, 2 man crews, 10 hour maximum work shifts, Fatigue management plan in Place. Canadian Hours of Service Rules respected.
4000	264	Unable to respond to fires during construction	Water truck not reliable (no other backup water source)	Damage to environment, H&S, potential fatality	Portable fire extinguisher in appropriate locations. Keep temporary facilities well spaced to reduce the risk of fires spreading. Proper education on fire prevention

Follow up recommendations include assignment of responsibilities and due dates to the identified mitigation actions, and constant update of the risk register throughout project execution in order to identify new risks, modify the rating of existing risks and eliminate risks that are no longer valid. Additionally, a selection of risks is to be quantified, in terms of costs, as part of the Quantitative Risk Assessment, in order to determine the associated contingency amount to be carried by the project as it moves into execution.