



### Baffinland Iron Mines Corporation Mary River Project

Construction Summary Report: Milne Port Landfarm Package

PERMIT TO PRACTICE

Signature ///

Date 18 DEZ 14

PERMIT NUMBER: P 512

The Association of Professional Engineers, Geologists and Geophysicists of NWT/NU



araticus. Se concerno			11	S. Rangel	Klela	1/9/1
2014-12-08	0	Approved for Use	S. Hess	S. Ranger	J. Cleland	D. Matthews
DATE	REV.	STATUS	PREPARED BY	CHECKED BY	APPROVED BY	APPROVED BY
<b>■ HATCH</b>						CLIENT







### **Table of Contents**

1.	Facil	lity Description	. 1
	1.1 1.2 1.3 1.4	Purpose and Design Basis  Location and Base Elevations  Geometry and Access  Earthworks Materials Details	. 1 . 1
2.	Cons	struction Activity Summary	. 2
	2.1	Quality Assurance/Quality Control	. 2
3.	Phot	ographic Records	. 3
4.	As-B	Built Drawings	. 8
5.	Field	l Decisions	. 9
6.	Perf	ormance Evaluation	. 9
7.	Vibra	ation Monitoring and Quarrying Activity	. 9
8.	Envi	ronmental Monitoring	10
9.	Eartl	hworks Data	11
10.	Unar	nticipated Observations	11
11.	Surfa	ace Monitoring	11
12.	Requ	uired Maintenance	11
13.	Adap	otive Management	11
14.	Cond	cordance with Type "A" Water Licence	11

### List of Appendices

**Appendix A: Liner Data** 

Appendix B: As-Built Drawings

**Appendix C: Survey Data** 

Appendix D: Annual Geotechnical Inspection

**Appendix E: Facility Description Supporting Documents** 







### 1. Facility Description

### 1.1 Purpose and Design Basis

The Milne Port landfarm package includes the landfarm containment area and the contaminated snow containment area constructed south of the accommodation camp, near the Milne Inlet Quarry (Q1). The landfarm containment area was constructed to store/remediate the petroleum hydrocarbon (PHC) contaminated sand/gravel materials removed from the old bulk fuel bladder farm during decommissioning, and for storage of contaminated soils during continuing mining operations. This remediation occurs through volatilization and natural biological processes. The contaminated snow containment area was constructed as a storage location for contaminated snow removed from the tank farm's berm containment areas and subsequent snow contaminated during mine operations. The landfarm containment area grade slopes towards the sump in the southwest corner to facilitate draining of the soil material.

The design basis for the landfarm containment area water capacity is 3,383m3 with 0.3m of design freeboard. The design basis for the contaminated snow containment area water capacity storage is 929m3 with 0.3m of design freeboard.

#### 1.2 Location and Base Elevations

The landfarm package is located between northing N7975467 and N7975599 and easting E503696 and E503898. The low point in the landfarm sump is at EL. 50.5m. The landfarm containment area berm elevation is EL. 53.0m near the sump. The low point in the contaminated snow containment area is EL. 54.0m. The contaminated snow containment area berm elevation is EL. 56.0m.

### 1.3 Geometry and Access

The landfarm and contaminated snow containment has been constructed as primarily rectangular in shape to optimize the earthworks materials (granular fills and liner installation). The berms have side slopes not steeper than 2H:1V and a 1.0m wide horizontal liner length for appropriate liner anchoring in the outer berm. Access to the landfarm package is from the old Tote Road just north of the Q1 quarry site to the south side. The access road contains a 500mm diameter culvert crossing over a seasonal drainage that is not fish habitat.

#### 1.4 Earthworks Materials Details

The landfarm package was constructed using raised earthworks. All earth fill materials used during construction were compacted during above-freezing summer temperatures to achieve the design compaction required. Both the soil containment and the snow containment compartments were sealed with HDPE liner material for storage of the runoff/seepage, and covered with a layer of fill material. Trucks deposit contaminated soils and snow inside each compartment by driving inside the appropriate area and dumping into the surface gravels as called for in the design.







### 2. Construction Activity Summary

Construction activities on the landfarm package started in January 2014. The structure was in-use September 2014. As of the data collection cut-off date for this report (October 5, 2014) a portion of cover was required for installation on a small section of the landfarm dyke to complete construction of the system as designed. This minor work on the dyke is scheduled for completion by March 2015.

The following summarizes the construction activities:

- a. Crushed blast rock and fill material was quarried, crushed, screened, and hauled from the nearby Milne Inlet Quarry (Q1) crusher site for use in the earthworks. All earth fill used during construction was crushed and screened to meet the design soil gradations.
- b. Areas were cleared and graded to prepare the sub-base for the containment area
- c. Constructed the access road with culvert crossing
- d. Constructed the pad and berms
- e. Installed fill material layers
- f. Installed non-woven geotextile
- g. Installed liner
- h. Installed second layer of non-woven geotextile
- i. Installed fill material finish layer and ramp inside each compartment for truck access.

### 2.1 Quality Assurance/Quality Control

The quality assurance and quality control (QA/QC) was conducted by Layfield, including documents accepting the preparation of the subgrade, installation and testing of the membrane with a final inspection of the completed liner. See Appendix A for the following:

- a. A certificate of acceptance of the soil subgrade for installation of the liner was verified and signed by the Hatch project coordinator and Layfield Environmental supervisor.
- b. A geomembrane deployment log describes the location, size, temperature when placed, visually observed and initialled that the panel had been checked.
- c. A geomembrane trial seam log tested the welding before the entire installation proceeded.
- d. An air lance test log had been completed for each seam.
- e. Layout drawings show all of the panel numbers, as described in the log documents.
- A certificate of final inspection and acceptance was signed by Layfield and Hatch representatives.







# 3. Photographic Records



Figure 1: Pre-construction of the landfarm package (Q1 shown in foreground) [northwest view].



Figure 2: Landfarm package earthworks in-progress, preparing sub-base [northwest view].







Figure 3: Landfarm package earthworks complete, pre-liner installation [northwest view].



Figure 4: Laying out the liner for installation in landfarm package.






Figure 5: Liner seam marking and sealing in landfarm package.



Figure 6: Landfarm – Installation of fill layer on top of installed liner layers.







Figure 7: Landfarm – Finishing installation of fill layer on top of liner layers (showing berm between landfarm and contaminated snow area).



Figure 8: Landfarm - Smoothing fill layer.







Figure 9: Contaminated Snow Containment - Liner ballasted in place with sand bags ready for seam sealing.



Figure 10: Contaminated Snow Containment – Placing fill on liner.







Figure 11: Contaminated Snow Containment - Liner installation complete.



Figure 12: Landfarm Package - Construction Complete [south view].

# 4. As-Built Drawings

The as-built drawings incorporate contractor red line markups, field instructions, requests for information, field sketches, and all other inputs provided by the field engineering team. The as-built drawings are attached in Appendix B.







Table 4-1: Landfarm Package 'As-Built' Drawing List

Drawing Number	Title	Revision
H349000-2550-10-042-0001	Milne Inlet Landfarm Design Plan and Layout As Built	0
H349000-2550-10-042-0002	Milne Inlet Landfarm Design Sections As Built	0

### 5. Field Decisions

The following sections describe the most relevant field decisions made during construction:

- a. Rock anchors were added to the top of the berm separating the landfarm and the snow containment cell to hold the liner in place. These rocks will not impact the system's operation since the top of the berm was not backfilled.
- b. Due to limited material availability on site, material substitutions were made for run of quarry granular fill.
- c. Liner anchoring detail was changed due to limited equipment availability at site. Additional liner was lapped over the berm and backfilled on the outside of the berm to anchor the liner in place instead of excavating the key trench shown in the anchoring detail.

### 6. Performance Evaluation

The landfarm area has been filled with the contaminated soil removed from the old bulk fuel bladder farm during decommissioning. As of the data collection cut-off date for this report (October 5, 2014) there have been no adverse observations in operational performance of the landfarm package.

### 7. Vibration Monitoring and Quarrying Activity

No vibration monitoring was conducted during the construction of the Milne Port landfarm package as it was not deemed necessary based on scope of activities required for construction. The nearest fish-bearing water body is Milne Inlet, approximately 800 m to the north.

Control for quarrying activity was conducted as per the project's specific management plans:

- BAF-PH1-830-P16-0040 (H349000-1000-07-126-0013): Quarry Management Plan Milne Inlet Quarry (Q1)
- BAF-PH1-830-P16-0004 (H349000-1000-07-126-0011): Borrow Pit and Quarry Management Plan







### 8. Environmental Monitoring

Environmental monitoring during the construction of the Milne Port landfarm package was conducted as per the BAF-PH1-830-P16-0008 Environmental Protection Plan (EPP) recently updated in July 2014.

In addition to the EPP, BIM self-performed earthworks construction follows the requirements of the BAF-PH1-830-STD-0001 Environmental Health and Safety Management Framework issued December 2010. The Baffinland on-site Environmental Management Team was responsible for environmental monitoring at all sites during construction and following-up with the construction team(s) if there were any reported environmental incidents or non-conformances.

Landfarm construction was also required to follow the requirements of the Surface Water and Aquatic Ecosystems Management Plan (March 2014), BAF-PH1-830-P16-0026. This Management Plan outlines the best management practices implemented to limit the potential for adverse impacts to receiving waters, aquatic ecosystems, fish and fish habitat used during construction. In addition this plan details the systems in place to mitigate and manage drainage and runoff at the building sites, address point and non-point discharges to surface waters and assess those discharges on water quality and quantity relative to their receiving water systems.

The Spill Contingency Plan (March 2014), BAF-PH1-830-P16-0036, in conjunction with the Emergency Response Plan (March 2014), BAF-PH1-830-P16-0007, provides guidance and instructions for first responders and Baffinland Management in the event of a spill event or other emergency such as fire or accident.

The risks to the water quality in the respective rivers and streams as a result of construction of the landfarm package would originate from the following sources based on construction methodology:

- Spills from equipment
- Increase in sediment load in the water

There was no fish habitat in the vicinity of the construction site, the nearest fish habitat being Milne Inlet, a distance of approximately 800 m.

There were no recorded spills from equipment used at the construction site. During the period of construction, water quality monitoring conducted at downstream stations under Part D, Section 16 and Part I, of the Type "A" Water Licence 2AM-MRY1325 indicated total suspended solids (TSS) and other parameter at levels below the specified Water Licence criteria. The results for water quality monitoring were provided in monthly reports submitted to the Nunavut Water Board and other stakeholders. In consideration of the above, the environmental mitigation strategies were effective in maintaining runoff water quality.





### 9. Earthworks Data

The survey data collected has been included in Appendix C.

Two geotechnical inspections (early August and late September) were conducted in 2014 by a 3<sup>rd</sup> party, independent, Nunavut certified engineer under Part D, Section 19 of Type "A" Water Licence 2AM-MRY1325. The inspection is inclusive of waste containment structures at the Mary River Mine Site and Milne Port site including the new landfarm package. At the time of the early August geotechnical inspection the landfarm construction was in progress, and during the September inspection the landfarm construction had been largely completed. The inspector noted in Section 4.10 (Landfarm) and 4.11 (Contaminated Snow Containment) of his report that it appears as though the structures have been "constructed in accordance with good construction practice for structures of this type". The Annual Geotechnical Investigation Report – 2014 Inspections is provided in Appendix D.

### 10. Unanticipated Observations

There were no unanticipated observations during construction of the landfarm package.

### 11. Surface Monitoring

Not conducted.

### 12. Required Maintenance

None conducted to-date.

### 13. Adaptive Management

For discussion of adaptive management principles and practices applied during the Construction Phase of the Project and their overall effectiveness please refer to the 2013 Annual Report to the Nunavut Impact Review Board. Any additional adaptive management practices implemented as a result of works completed in 2014 will be reported in the updated 2014 Annual Report to the Nunavut Impact Review Board.

### 14. Concordance with Type "A" Water Licence

The Nunavut Water Board Type "A" Licence 2AM-MRY1325, Schedule D, outlines the requirements for Construction Monitoring Reports. The following table provides a concordance of the report, herein, with the requirements included in Part D.

Table 14-1: Table of Concordance for Schedule D

		Table 11 11 Table 01 Control dance 101 Control dance 2							
	Schedule D Item No.	Schedule D Description	Corresponding Section in this Report						
ı	1a	description of all infrastructure and facilities designed	1						







	and constructed to contain, withhold, divert or retain Water and/or Waste;	
1b	a summary of construction activities including photographic records before, during and after construction of the facilities and infrastructure designed to contain, withhold, divert or retain Water and/or Waste;	2, 3
1c	as-built drawings and design for facilities and infrastructure, in Item 1(a) of this schedule, designed and constructed to contain, withhold, divert or retain Water and/or Waste;	4
1d	documentation of field decisions that deviate from the original plans and any data used to support or developed facilities and infrastructure to withhold, divert or retain Water and/or Waste;	5
1e	a comparison of measured versus predicted performance of infrastructure and facilities;	6
1f	any blast vibration monitoring and control for quarrying activity carried out in close proximity to fish bearing waters;	7
1g	monitoring conducted for sediment and explosives residue release from construction areas;	8
1h	monitoring undertaken in accordance with Part D of the during the Construction Phase of the Project;	8
1i	details confirming that the requirements of the CCME guidance document entitled "Aboveground Storage Tank Systems for Petroleum and Allied Petroleum Products (2003)" have been met by the Licensee;	N/A
1j	data collected from instrumentation used to monitor earthworks and the interpretation of that data;	9
1k	a discussion of any unanticipated observations including changes in risk and mitigation measures implemented to reduce risk during construction;	10
11	an overview of any method including frequency used to monitor deformations, seepage and geothermal responses;	11
1m	a summary of maintenance work undertaken as a result of settlement or deformation of dikes and dams;	12
1n	a summary of adaptive management principles and practices applied during the relevant phases of the Project and their overall effectiveness.	13





# Appendix A: Liner Data

- A.1 E349000-CC004-02-198-0001-004Sub01 Project Completion QA/QC Package III Landfarm [68 pages]
- A.2 E349000-CC004-02-198-0001-005 Sub01 Project Completion QA/QC Package IV Snow Containment *[26 pages]*
- A.3 E349000-CC004-02-198-0001-010 Sub01 Project Completion QA/QC Package IX Installation Warranty [1 page]

<b>■ HATCH</b>	VENDOR DATA RI	VENDOR DATA REVIEW					
Doc Number	E349000-CC004-02-198-0001-0	004	Sub	01			
Date Received							
	Review Grade	N	lext Sub Statu				
C1 – Proceed	to next submission & status		Certifie Final				
C2 - Proceed with exceptions as noted to next submission & status			As-Built  Next Submittal  Date:				
C3 – Do not pr	roceed, revise as noted & resubmit						
C4 - No furthe	er submission required - Complete er submission required - Cancelled er submission required - Superseded						
Package Coordii	nator: Name, signature and Date:						
ACCEPTANCE BY THE INFORMATION CONTA COMPLETE. THE SOL	R GENERAL CONFORMITY WITH THE SPECIFIC E ENGINEER DOES NOT WARRANT OR REPRE NIMED ON THIS DRAWING/DOCUMENT IS EITH LE RESPONSIBLTY FOR CORRECT DESIGN, D THE PARTY SUBMITTING THE DEAWING/DOCI	SENT ER AC ETAIL	THAT TH CCURATE S & DIME	OR			



# CERTIFICATE OF ACCEPTANCE OF SOIL SUBGRADE SURFACE

THE SPECIFICATIONS. AT OR REPRESENT THAT THE MINUTES THEM EXCURATE OR MINUTES THE
PROJECT NAME: Mary River Project
PROJECT NUMBER: CT 5000 71
OWNER: Battinkand Iron Mine Corporation
LOCATION: Land farm.
I, the undersigned, a duly appointed representative of Layfield Environmental Systems Ltd. (LESL), have visually observed the soil subgrade described below, and found it to be an acceptable surface on which to install geomembrane.
This certification is based on observations of the surface of the subgrade only. No subterranean inspections or tests have been performed by Layfield Environmental Systems, and LESL makes no representations or warranties regarding conditions which may exist below the surface of the subgrade. Layfield Environmental Systems accepts no responsibility for conformance of the subgrade to this project's specifications.
The soil subgrade accepted on this date refers to its present condition. Any changes in the subgrade condition that result from the effects of inclement weather and/or other forces beyond the control of Layfield Environmental Systems and remedial work to correct the resulting deficiencies, will be the direct responsibility of the General Contractor.
Area Being Accepted: Land Farm. "11637n2 all the Floor up to the crawn." 1s coreptable to install liner with two layers of LP 7 Geo textile." out side slopes is rocks out of the Containtment System.
LAYFIELD ENVIRONMENTAL SYSTEMS REPRESENTATIVE:
Date: 16 July 2014
Signature:
Name: Yoratan Spindoli
Title: Supervisor.
OWNERS REPRESENTATIVE:
Date: 16- 54-2014
Signature:
Name: SHAWN TUCKEN
Title: Construction Manager Hatch.
Company: 1+exteh.



PROJECT NUMBER:	CT-000071		PROJECT TITLE:	Mary River Project		
OWNER:			CONTRACTOR:			
LOCATION:	Land Farm	_				
GEOMEMBRANE	SECONDARY	PRIMARY	CLOSURE	OTHER		
SUBGRADE CONDITION (S	URFACE COMPACTION, PROTRUSION					
REMARKS:				DATE: 15-Jul-1	4	
				SHEET NUMBER:		
DEPLOYMENT EQUIPMENT	NT:					
DEL DO TIMENT EQUITION						
	PANEL LOCATION REFERENCE	PANEL LO	CATION REFERENCE	PANEL LOCATION R	EFERENCE	
	NUMBER P1	NUMBER	P2	NUMBER	P3	
PANEL/ROLL NUMBER	P27	R27		R27		
DEPLOYMENT LENGTH	39m	39m		39m		
AMBIENT AIR TEMP. VISUAL OBSERVATION	12 OK	12 OK		12 OK		
OBSERVED OVERLAP	6 INCH	6 INCH		6 INCH		
CHECKED BY	TW	TW		TW		
ADJACENT PANEL	N= P2 S=	N= F	P3 S= P1	N= P4	S= P2	
	E= W=	E=	W=	E=	W=	
DESCRIPTION	PANEL LOCATION REFERENCE	PANEL LO	CATION REFERENCE	PANEL LOCATION R	EFERENCE	
DESCRIPTION	NUMBER P4	NUMBER	P5	NUMBER	P6	
PANEL/ROLL NUMBER	R27	R30		R30		
DEPLOYMENT LENGTH	39m	39m		15m		
AMBIENT AIR TEMP.	12	12		18		
VISUAL OBSERVATION	OK 6 INCH	OK 6 INCH		OK 6 INCH		
OBSERVED OVERLAP CHECKED BY	6 INCH TW	6 INCH TW		6 INCH TW		
ADJACENT PANEL	N= P5		P6 S= P4	N= P1	S= P7	
THE STREET (THE THE SEE	E= W=		W=	E= P9		
DEG CD IDTION	PANEL LOCATION REFERENCE	PANEL LO	CATION REFERENCE	PANEL LOCATION R	EFERENCE	
DESCRIPTION	NUMBER P7	NIIMBER	P8	NUMBERP9		
			10		17	
PANEL/ROLL NUMBER	R30	P30		R30		
DEPLOYMENT LENGTH AMBIENT AIR TEMP.	15m	16m	18	16m	18	
VISUAL OBSERVATION	OK	OK	10	OK	10	
OBSERVED OVERLAP	6 INCH	6 INCH		6 INCH		
CHECKED BY	TW	TW		TW		
ADJACENT PANEL	N= P6 S=	N= F	P1 S=	N= P1	S=	
	E= P9 W=	E= P	99 W= P7	E= P10	W= P8	
DESCRIPTION	PANEL LOCATION REFERENCE	PANEL LO	CATION REFERENCE	PANEL LOCATION R	EFERENCE	
	NUMBER P10	NUMBER		NUMBER		
DANIEL /DOLL NUMBER	D20	7				
PANEL/ROLL NUMBER DEPLOYMENT LENGTH	R30 16m					
AMBIENT AIR TEMP.	Toni	18				
VISUAL OBSERVATION	OK					
OBSERVED OVERLAP	6 INCH					
CHECKED BY	TW					
ADJACENT PANEL	N= P1 S=	N=	S=	N=	S=	
	E= W= P9	E=	W=	E=	W=	

SUBMITTED BY: TW

DATE: <u>15-Jul-14</u>



PROJECT NUMBER:	CT-000071		PROJECT TITLE:	Mary River Project		
OWNER:	Baffinland Iron Mine Corporation		CONTRACTOR:			
LOCATION:	Land Farm					
GEOMEMBRANE	SECONDARY	PRIMARY	CLOSURE	OTHER		
SUBGRADE CONDITION (S	URFACE COMPACTION, PROTRUSIONS, I	DESICCATION, EX	CESSIVE MOISTURE):			
REMARKS:				<b>DATE:</b> 16-Jul-14		
				SHEET NUMBER:		
DEPLOYMENT EQUIPMEN	NT:			_		
22, 20 12. (1 2 (0 12.						
	PANEL LOCATION REFERENCE	PANEL LOCA	ATION REFERENCE	PANEL LOCATION REF	FERENCE	
	NUMBER P11	NUMBER_	P12	NUMBERF	213	
PANEL/ROLL NUMBER	R34	R34		R34		
DEPLOYMENT LENGTH	39m	39m		39m		
AMBIENT AIR TEMP.	9	9		9		
VISUAL OBSERVATION	OK	OK		OK		
OBSERVED OVERLAP	6 INCH	6 INCH		6 INCH		
CHECKED BY	TW	TW		TW		
ADJACENT PANEL	N= P12 S= P5	N= P13	S= P11	N= P14	S= P12	
	E= W=	E=	W=	E=	W=	
	PANEL LOCATION REFERENCE	PANEL LOCA	ATION REFERENCE	PANEL LOCATION REF	ERENCE	
DESCRIPTION	NUMBER P14	NUMBER		NUMBER F		
	NUMBER F14	NUMBER	FIJ	NUMBER F	-10	
PANEL/ROLL NUMBER	R34	R30		R20		
DEPLOYMENT LENGTH	39m	39m		14m		
AMBIENT AIR TEMP.	13	13		17		
VISUAL OBSERVATION	OK	OK		OK		
OBSERVED OVERLAP	6 INCH	6 INCH		6 INCH		
CHECKED BY	TW	TW		TW		
ADJACENT PANEL	N= P15 S= P13	N= P16	5-P21 S= P14	N=		
	E= W=	E=	W=	E= P17	W=	
DESCRIPTION	PANEL LOCATION REFERENCE	PANEL LOCA	ATION REFERENCE	PANEL LOCATION REF	FERENCE	
	NUMBER P17	NUMBER	P18	NUMBER P19		
PANEL/ROLL NUMBER	R20	R20		R20		
DEPLOYMENT LENGTH	14m	14m		14m		
AMBIENT AIR TEMP.	17	14111	17	14111	17	
VISUAL OBSERVATION	OK 17	OK	17	OK	17	
OBSERVED OVERLAP	6 INCH	6 INCH		6 INCH		
CHECKED BY	TW	TW		TW		
			71.5		715	
ADJACENT PANEL	N= S= P15	N=	S= P15	N=	S= P15	
	E= P18 W= P16	E= P19	W= P17	E= P20	W= P18	
DESCRIPTION	PANEL LOCATION REFERENCE	PANEL LOCA	ATION REFERENCE	PANEL LOCATION REF	FERENCE	
	NUMBER P20	NUMBER	P21	NUMBER		
PANEL/ROLL NUMBER	R20	R20				
DEPLOYMENT LENGTH	14m	14m	. =			
AMBIENT AIR TEMP.	17	0.77	17			
VISUAL OBSERVATION	OK	OK				
OBSERVED OVERLAP	6 INCH	6 INCH				
CHECKED BY	TW	TW				
ADJACENT PANEL	N= S= P15	N=	S= P15	N=	S=	
	E= P21 W= P19	E=	W= P20	E=	W=	
				L	**	

DATE: 16-Jul-14

SUBMITTED BY: TW



PROJECT NUMBER:	CT-000071		PROJECT TITLE:	Mary River Project			
OWNER:	Baffinland Iron Mine Corporation		CONTRACTOR:				
LOCATION:							
GEOMEMBRANE	SECONDARY	PRIMARY	CLOSURE	OTHER			
SUBGRADE CONDITION (S	URFACE COMPACTION, PROTRUSION	S, DESICCATION, EX	CESSIVE MOISTURE):				
REMARKS:				DATE: 22-Jul-1	4		
<del></del>				SHEET NUMBER:			
DEPLOYMENT EQUIPMENT	NT:						
	PANEL LOCATION REFERENCE		ATION REFERENCE	PANEL LOCATION F			
	NUMBER P22	NUMBER_	P23	NUMBER	P24		
PANEL/ROLL NUMBER	R20	R20		R10			
DEPLOYMENT LENGTH	36m	17m		97m			
AMBIENT AIR TEMP. VISUAL OBSERVATION	10 OK	10 OK		10 OK			
OBSERVED OVERLAP	6 INCH	6 INCH		6 INCH			
CHECKED BY	TW	TW		TW			
ADJACENT PANEL	N= P23, P24 S=	N= P24	4 S= P22	N= P25, P26	S= P23		
	E= W=	E=	W=	E=	W=		
	PANEL LOCATION REFERENCE	PANEL LOCA	PANEL LOCATION REFERENCE		REFERENCE		
	NUMBER P25	NUMBER	P26	NUMBER	P27		
PANEL/ROLL NUMBER	R10	R25		R25			
DEPLOYMENT LENGTH	61m	36m		97m			
AMBIENT AIR TEMP.	10	10		10			
VISUAL OBSERVATION	OK	OK		OK			
OBSERVED OVERLAP	6 INCH	6 INCH		6 INCH			
CHECKED BY	TW	TW		TW	200		
ADJACENT PANEL	N= P27		7 S= P24	N= P28, P29	*		
	E= P26 W=	E=	W= P25	E=	W=		
	DANIEL LOCATION REFERENCE	DANIEL LOC	ATION DEFEDENCE	DANIEL LOCATION I	DEEEDENCE		
DESCRIPTION	PANEL LOCATION REFERENCE	PANEL LOCA	PANEL LOCATION REFERENCE		PANEL LOCATION REFERENCE		
	NUMBER P28	NUMBER_	P29	NUMBER	P30		
PANEL/ROLL NUMBER	R25	R8		R8			
DEPLOYMENT LENGTH	25m	72m		86m			
AMBIENT AIR TEMP.		10	10		12		
VISUAL OBSERVATION	OK	OK		OK			
OBSERVED OVERLAP CHECKED BY	6 INCH TW	6 INCH TW		6 INCH TW			
					740 740		
ADJACENT PANEL	N= P30 S= P27	N= P30	0, P31 S= P27	N= P32	s= P28, P29		
	E= P29 W=	E=	W= P28	E= P31	W=		
	DANIEL LOCATION DECEDENCE	DANIEL LOC	ATION DECEDENCE	DANIEL LOCATION I	DEEEDENCE		
DESCRIPTION	PANEL LOCATION REFERENCE	PANEL LOCA	ATION REFERENCE	PANEL LOCATION F	REFERENCE		
	NUMBER P31	NUMBER_	P32	NUMBER	P33		
PANEL/ROLL NUMBER	R31	R31		R31			
DEPLOYMENT LENGTH	11m	97m		50m			
AMBIENT AIR TEMP.		12	12		12		
VISUAL OBSERVATION	OK C DICH	OK		OK C DIGIT			
OBSERVED OVERLAP	6 INCH TW	6 INCH TW		6 INCH TW			
CHECKED BY			2 72				
ADJACENT PANEL	N= P32		3, P34 S= P30, P31	N= P35, P36	S= P32		
	E= W= P30	E=	W=	E= P34	W=		

SUBMITTED BY: TW

DATE: <u>22-Jul-14</u>



PROJECT NUMBER:	CT-000071		PROJECT TITLE:	Mary River Project		
OWNER:	Baffinland Iron Mine Corporation		CONTRACTOR:			
LOCATION:	Land Farm					
GEOMEMBRANE	SECONDARY	PRIMARY	CLOSURE	OTHER		
SUBGRADE CONDITION (S	URFACE COMPACTION, PROTRUSIONS	, DESICCATION, EXCE	SSIVE MOISTURE):			
REMARKS:				DATE: 22-Jul	-14	
				SHEET NUMBER:		
DEPLOYMENT EQUIPMEN	NT:				-	
		1	1			
	PANEL LOCATION REFERENCE		ON REFERENCE	PANEL LOCATION		
	NUMBER P34	NUMBER	P35	NUMBER	P36	
PANEL/ROLL NUMBER	R7	R7		R7		
DEPLOYMENT LENGTH	47m	48m		50m		
AMBIENT AIR TEMP.	15 OV	15 OV		15 OK		
VISUAL OBSERVATION OBSERVED OVERLAP	OK 6 INCH	OK 6 INCH		6 INCH		
CHECKED BY	TW	TW		TW		
	N= P36 S= P32		38, P39 S= P33	N=	S= P33, P34	
ADJACENT PANEL					·	
	E= W= P33	E= P36	W=	E=	W= P35	
		1				
DESCRIPTION	PANEL LOCATION REFERENCE		ON REFERENCE	PANEL LOCATION		
	NUMBER P37	NUMBER	P38	NUMBER	P39	
PANEL/ROLL NUMBER	R7	R20		R20		
DEPLOYMENT LENGTH	13m	17.5m		17.5m		
AMBIENT AIR TEMP.	15	15		15		
VISUAL OBSERVATION	OK	OK		OK		
OBSERVED OVERLAP	6 INCH	6 INCH		6 INCH		
CHECKED BY	TW	TW		TW		
ADJACENT PANEL	N= S= P35	N=	S= P35	N=	S= P35	
	E= P38 W=	E= P39	W= P37	E=	W= P38	
	DANES A GOLDHON DEFENDANCE	DANKET TOGAK	ON PETER PAGE	DANIEL LOGATION	DEFENENCE	
DESCRIPTION	PANEL LOCATION REFERENCE	PANEL LOCATION REFERENCE		PANEL LOCATION REFERENCE		
	NUMBER	NUMBER	NUMBER_			
PANEL/ROLL NUMBER						
DEPLOYMENT LENGTH		1				
AMBIENT AIR TEMP.						
VISUAL OBSERVATION						
OBSERVED OVERLAP						
CHECKED BY						
ADJACENT PANEL	N= S=	N=	S=	N=	S=	
	E= W=	E=	W=	E=	W=	
		_				
DESCRIPTION	PANEL LOCATION REFERENCE	PANEL LOCATI	ON REFERENCE	PANEL LOCATION	REFERENCE	
DESCRIPTION	NUMBER	NUMBER		NUMBER		
DANIEL DOLL MARCES						
PANEL/ROLL NUMBER DEPLOYMENT LENGTH						
AMBIENT AIR TEMP.		1				
VISUAL OBSERVATION		1				
OBSERVED OVERLAP		1				
CHECKED BY		1				
ADJACENT PANEL	N= S=	N=	S=	N=	S=	
	E= W=	E=	W=	E=	W=	

July 22B

SUBMITTED BY: TW

DATE: 22-Jul-14



PROJECT NUMBER:	CT-000071		PROJECT TITLE:	Mary River Project		
OWNER:			CONTRACTOR:			
LOCATION:						
<u></u>	SECONDARY	PRIMARY	CLOSURE	OTHER		
SUBGRADE CONDITION (S	URFACE COMPACTION, PROTRUSION					
REMARKS:				<b>DATE:</b> 23-Jul-1	4	
				SHEET NUMBER:		
DEPLOYMENT EQUIPMENT	NT.		-			
DEFLOTMENT EQUIPMEN	N1.					
	PANEL LOCATION REFERENCE	PANEL LOC	ATION REFERENCE	PANEL LOCATION R	EFERENCE	
	NUMBER P40	NUMBER_	P41	NUMBER	P42	
PANEL/ROLL NUMBER	R4	R4		R4		
DEPLOYMENT LENGTH	13m	12m		12m		
AMBIENT AIR TEMP.	11	11		11		
VISUAL OBSERVATION OBSERVED OVERLAP	OK 6 INCH	OK 6 INCH		OK 6 INCH		
CHECKED BY	TW	TW		TW		
ADJACENT PANEL	N= P22 S=	N= P2	22 S=	N= P22	S=	
	E= P41 W= P10	E= P4	2 W= P40	E= P43	W= P41	
DEGCD IDENOV	PANEL LOCATION REFERENCE	PANEL LOC	ATION REFERENCE	PANEL LOCATION R	EFERENCE	
DESCRIPTION	NUMBER P43	NUMBER	P44	NUMBER	P45	
DANIEL/DOLL NUMBER	R4	R4		R4		
PANEL/ROLL NUMBER DEPLOYMENT LENGTH	12m	12m		6.6m		
AMBIENT AIR TEMP.	11	11		11		
VISUAL OBSERVATION	OK	OK		OK		
OBSERVED OVERLAP	6 INCH TW	6 INCH TW		6 INCH TW		
CHECKED BY					S=	
ADJACENT PANEL		N= P2		12.	5-	
	E= P44 W= P42	E= P4	5 W= P43	E= P46	W= P44	
	PANEL LOCATION REFERENCE	PANEL LOC	ATION REFERENCE	PANEL LOCATION R	FFFRENCE	
DESCRIPTION				NUMBER P48		
	NUMBER P46	NUMBER_	P47	NUMBER	P48	
PANEL/ROLL NUMBER	R4	R4		R4		
DEPLOYMENT LENGTH AMBIENT AIR TEMP.	12m	12m	11	12m	11	
VISUAL OBSERVATION	OK	OK	11	OK	11	
OBSERVED OVERLAP	6 INCH	6 INCH		6 INCH		
CHECKED BY	TW	TW		TW		
ADJACENT PANEL	N= P24 S=	N= P2	24 S=	N= P24	S=	
	E= P47 W= P45	E= P4	8 W= P46	E= P49	W= P47	
				<u> </u>		
DESCRIPTION	PANEL LOCATION REFERENCE	PANEL LOC	ATION REFERENCE	PANEL LOCATION R	EFERENCE	
DESCRIPTION	NUMBER P50	NUMBER	P51	NUMBER	P52	
		<b> </b>				
PANEL/ROLL NUMBER	R4	R4		R4		
DEPLOYMENT LENGTH AMBIENT AIR TEMP.	12m	12m	13	12m	13	
VISUAL OBSERVATION	OK	OK OK	13	OK	13	
OBSERVED OVERLAP	6 INCH	6 INCH		6 INCH		
CHECKED BY	TW	TW		TW		
ADJACENT PANEL	N= P24 S=	N= P2	24 S=	N= P24	S=	
	E= P51 W= P49	E= P5:	2 W= P50	E= P53	W= P51	
				<del>_</del>		

SUBMITTED BY: TW

DATE: <u>23-Jul-14</u>



PROJECT NUMBER:	CT-000071		PROJECT TITLE:	Mary River Project	
OWNER:	Baffinland Iron Mine Corporation		CONTRACTOR:		
•	Land Farm				
	SECONDARY		CLOSURE	OTHER	
	URFACE COMPACTION, PROTRUSIO				
				DATE: 23-Jul-	1.4
KEWAKKS.					4B
				SHEET NUMBER.	4D
DEPLOYMENT EQUIPMEN	NT:				
	PANEL LOCATION REFERENCE	PANEL LOCA	ATION REFERENCE	PANEL LOCATION	REFERENCE
	NUMBER P53	NUMBER_		NUMBER_	
DANIEL (DOLL MINIDED					
PANEL/ROLL NUMBER DEPLOYMENT LENGTH	R4 12m	R20 12m		R4 12m	
AMBIENT AIR TEMP.	13	13		13	
VISUAL OBSERVATION	OK	OK		OK	
OBSERVED OVERLAP	6 INCH	6 INCH		6 INCH	
CHECKED BY	TW	TW		TW	
ADJACENT PANEL	N= P24 S=		S=	N= P24	
	E= P54 W= P52	E= P55	5 W= P53	E=	W= P54
	-			<del> </del>	
DESCRIPTION	PANEL LOCATION REFERENCE		ATION REFERENCE	PANEL LOCATION	
	NUMBER	NUMBER_		NUMBER	
PANEL/ROLL NUMBER					
DEPLOYMENT LENGTH					
AMBIENT AIR TEMP.					
VISUAL OBSERVATION OBSERVED OVERLAP					
CHECKED BY					
ADJACENT PANEL	N= S=	N=	S=	N=	S=
	E= W=	E=	W=	E=	W=
				-	
DESCRIPTION	PANEL LOCATION REFERENCE	PANEL LOCA	ATION REFERENCE	PANEL LOCATION	REFERENCE
DESCRIPTION	NUMBER	NUMBER		NUMBER	
	T.C.I.B.D.K.	=		TTOTAL STATE OF THE STATE OF TH	
PANEL/ROLL NUMBER					
DEPLOYMENT LENGTH AMBIENT AIR TEMP.					
VISUAL OBSERVATION					
OBSERVED OVERLAP					
CHECKED BY					
ADJACENT PANEL	N= S=	N=	S=	N=	S=
	E= W=	E=	W=	E=	W=
				ì	
DESCRIPTION	PANEL LOCATION REFERENCE	PANEL LOCA	ATION REFERENCE	PANEL LOCATION	REFERENCE
DESCRIPTION	NUMBER	NUMBER		NUMBER	
PANEL/ROLL NUMBER					
DEPLOYMENT LENGTH AMBIENT AIR TEMP.					
VISUAL OBSERVATION					
OBSERVED OVERLAP					
CHECKED BY					
ADJACENT PANEL	N= S=	N=	S=	N=	S=
	E= W=	E=	W=	E=	W=

SUBMITTED BY: TW

DATE: <u>23-Jul-14</u>



PROJECT NUMBER:	CT-000071		PROJECT TITLE:	Mary River Project	
OWNER:	Baffinland Iron Mine Corporation		CONTRACTOR:		
LOCATION:		_	_		
GEOMEMBRANE	SECONDARY	PRIMARY	CLOSURE	OTHER	
	URFACE COMPACTION, PROTRUSION			OTHER	
				DATE: 24 Iol 1	4
REMARKS:				DATE: 24-Jul-1	
				SHEET NUMBER:	5A
DEPLOYMENT EQUIPMENT	N <u>T:</u>				
	PANEL LOCATION REFERENCE	PANEL LOCA	ATION REFERENCE	PANEL LOCATION F	REFERENCE
	NUMBER P56	NUMBER		NUMBER	
DANEL POLL MINDED					
PANEL/ROLL NUMBER DEPLOYMENT LENGTH	R7 4m	R9 14m		R9 16m	
AMBIENT AIR TEMP.	9	9		9	
VISUAL OBSERVATION	OK C DIGIT	OK		OK 6 PUCH	
OBSERVED OVERLAP CHECKED BY	6 INCH TW	6 INCH TW		6 INCH TW	
ADJACENT PANEL	N= S= P37	N=	S=	N=	S=
	E= W=	E= P58	8 W= P21	E= P59	W= P57
DECCRIPTION	PANEL LOCATION REFERENCE	PANEL LOCA	ATION REFERENCE	PANEL LOCATION F	REFERENCE
DESCRIPTION	NUMBER P59	NUMBER	P60	NUMBER	P61
DANIEL /DOLL NILIMPED	R9	R9		R9	
PANEL/ROLL NUMBER DEPLOYMENT LENGTH	16m	16m		16m	
AMBIENT AIR TEMP.	9	9		9	
VISUAL OBSERVATION OBSERVED OVERLAP	OK 6 INCH	OK 6 INCH		OK 6 INCH	
CHECKED BY	TW	TW		TW	
ADJACENT PANEL	N= S=	N=	S=	N=	S=
	E= P59 W= P58	E= P61	w= P59	E= P62	w= P60
DESCRIPTION	PANEL LOCATION REFERENCE	PANEL LOCA	ATION REFERENCE	PANEL LOCATION F	REFERENCE
	NUMBER P62	NUMBER	P63	NUMBER	P64
PANEL/ROLL NUMBER	R9	R9		R9	
DEPLOYMENT LENGTH	16m	16m		16m	
AMBIENT AIR TEMP.		9	11		11
VISUAL OBSERVATION	OK 6 INCH	OK 6 INCH		OK 6 INCH	
OBSERVED OVERLAP CHECKED BY	TW	TW		TW	
ADJACENT PANEL	N= S=	N=	S=	N=	S=
	E= P63 W= P61	E= P64		E= P65	W= P63
			,, = 1 02		11 - 1 00
	PANEL LOCATION REFERENCE	PANEL LOCA	ATION REFERENCE	PANEL LOCATION F	REFERENCE
DESCRIPTION	NUMBER P65	NUMBER	P66	NUMBER	P67
		NOWBER_	100	NOWIDER	107
PANEL/ROLL NUMBER	R9	R9		R24	
DEPLOYMENT LENGTH AMBIENT AIR TEMP.	16m	16m	11	16m	11
VISUAL OBSERVATION	OK	OK	11	OK	
OBSERVED OVERLAP	6 INCH	6 INCH		6 INCH	
CHECKED BY	TW	TW		TW	
ADJACENT PANEL	N= S=	N=	S=	N=	S=
	E= P66 W= P64	E= P67	W= P65	E= P68	W= P66

SUBMITTED BY: TW

DATE: <u>24-Jul-14</u>



PROJECT NUMBER:	CT-000071		PROJECT TITLE:	Mary River Project	
OWNER:			CONTRACTOR:		
LOCATION:	Land Farm		_		
GEOMEMBRANE	SECONDARY	PRIMARY	CLOSURE	OTHER	
SUBGRADE CONDITION (S	URFACE COMPACTION, PROTRUSION				
REMARKS:				DATE: 24-Jul-1	4
				SHEET NUMBER:	
DEPLOYMENT EQUIPMEN	NT·				
DELECTIMENT EQUILINE	N <u>I:</u>				
	PANEL LOCATION REFERENCE	PANEL LOC	ATION REFERENCE	PANEL LOCATION R	EFERENCE
	NUMBER P68	NUMBER_	P69	NUMBER	P70
PANEL/ROLL NUMBER	R24	R24		R24	
DEPLOYMENT LENGTH	16m	16m		16m	
AMBIENT AIR TEMP. VISUAL OBSERVATION	11 OK	11 OK		11 OK	
OBSERVED OVERLAP	6 INCH	6 INCH		6 INCH	
CHECKED BY	TW	TW		TW	
ADJACENT PANEL	N= S=	N=	S=	N=	S=
	E= P69 W= P67	E= P7	0 W= P68	E= P70	W= P69
			_		
DESCRIPTION	PANEL LOCATION REFERENCE	PANEL LOC	ATION REFERENCE	PANEL LOCATION R	EFERENCE
DESCRIPTION	NUMBER P71	NUMBER	P72	NUMBER_	P73
PANEL/ROLL NUMBER	R24	R24		R24	
DEPLOYMENT LENGTH	16m	16m		16m	
AMBIENT AIR TEMP.	11	11		11	
VISUAL OBSERVATION	OK	OK		OK	
OBSERVED OVERLAP CHECKED BY	6 INCH TW	6 INCH TW		6 INCH TW	
ADJACENT PANEL	N= S=		S=	N=	S=
ADJACENT FANEL	E= P72 W= P70		3 W= P71	E= P74	
	E- 172 W=170	E- 17	3 W= 1 / 1	L- 1/4	W= 1 /2
	PANEL LOCATION REFERENCE	PANEL LOC	ATION REFERENCE	PANEL LOCATION R	FFFRENCE
DESCRIPTION					
	NUMBER P74	NUMBER_		NUMBER	
PANEL/ROLL NUMBER	R24				
DEPLOYMENT LENGTH	16m	11			
AMBIENT AIR TEMP. VISUAL OBSERVATION	OK	11			
OBSERVED OVERLAP	6 INCH				
CHECKED BY	TW				
ADJACENT PANEL	N= S=	N=	S=	N=	S=
	E= W= P73	E=	W=	E=	W=
		<b>-</b>			
DESCRIPTION	PANEL LOCATION REFERENCE	PANEL LOC	ATION REFERENCE	PANEL LOCATION R	EFERENCE
DESCRIPTION	NUMBER	NUMBER		NUMBER	
	TONBER			TOMBER	
PANEL/ROLL NUMBER					
DEPLOYMENT LENGTH					
AMBIENT AIR TEMP. VISUAL OBSERVATION		$\dashv$			
OBSERVED OVERLAP		<b>-</b>			
CHECKED BY					
ADJACENT PANEL	N= S=	N=	S=	N=	S=
	E= W=	E=	W=	E=	W=
			n-	<u>-</u> -	11 -

SUBMITTED BY: TW

DATE: <u>24-Jul-14</u>



PROJECT NUMBER:	CT-000071		PROJECT TITLE:	Mary River Project					
OWNER:	Baffinland Iron Mine Corporation		CONTRACTOR:						
LOCATION:	Land Farm		_						
	SECONDARY		CLOSURE	OTHER					
SUBGRADE CONDITION (S	URFACE COMPACTION, PROTRUSIC	ONS, DESICCATION, EX	CESSIVE MOISTURE):						
REMARKS:				DATE: 27-Jul	-14				
				SHEET NUMBER:					
DEPLOYMENT EQUIPMEN	NT:								
	PANEL LOCATION REFERENCE		ATION REFERENCE	PANEL LOCATION	REFERENCE				
	NUMBER P75	NUMBER_		NUMBER					
PANEL/ROLL NUMBER	R2								
DEPLOYMENT LENGTH AMBIENT AIR TEMP.	12m 10								
VISUAL OBSERVATION	OK								
OBSERVED OVERLAP CHECKED BY	6 INCH TW								
ADJACENT PANEL	N= S=	N=	S=	N=	S=				
THEST CERT THINEE	E= P74 W=	E=	W=	E=	W=				
DESCRIPTION	PANEL LOCATION REFERENCE	PANEL LOC	ATION REFERENCE	PANEL LOCATION	REFERENCE				
DESCRIPTION	NUMBER	NUMBER		NUMBER					
PANEL/ROLL NUMBER									
DEPLOYMENT LENGTH									
AMBIENT AIR TEMP.									
VISUAL OBSERVATION OBSERVED OVERLAP									
CHECKED BY									
ADJACENT PANEL	N= S=	N=	S=	N=	S=				
	E= W=	E=	W=	E=	W=				
DESCRIPTION	PANEL LOCATION REFERENCE	PANEL LOC	ATION REFERENCE	PANEL LOCATION	REFERENCE				
	NUMBER	NUMBER		NUMBER					
PANEL/ROLL NUMBER									
DEPLOYMENT LENGTH									
AMBIENT AIR TEMP.									
VISUAL OBSERVATION OBSERVED OVERLAP									
CHECKED BY									
ADJACENT PANEL	N= S=	N=	S=	N=	S=				
	E= W=	E=	W=	E=	W=				
DESCRIPTION	PANEL LOCATION REFERENCE	PANEL LOC	ATION REFERENCE	PANEL LOCATION	REFERENCE				
	NUMBER_	NUMBER		NUMBER					
PANEL/ROLL NUMBER									
DEPLOYMENT LENGTH									
AMBIENT AIR TEMP.									
VISUAL OBSERVATION									
OBSERVED OVERLAP CHECKED BY									
ADJACENT PANEL	N= S=	N=	S=	N=	S=				
ADJACENT LANEL		E=	S= W=	E=	S= W=				
	E= W=	E-	w=	L-	vv =				

SUBMITTED BY: TW

DATE: <u>27-Jul-14</u>



ADDITION:   Land Furn   SECONDARY   PRIMARY   CLOSURE   SUBGRADE CONTITION (SURFACE COMPACTION, PROTRUSIONS, DESICCATION, EXCESSIVE MOISTURE):   DATE:   28-Jul-14   SHEET NUMBER:   7	PROJECT NUMBER:	CT-000071		PROJECT TITLE:	Mary River Project	
SECONDARY	OWNER:	Baffinland Iron Mine Corporation		CONTRACTOR:		
DATE   28-Jul-14   SHEET NUMBER: 7	LOCATION:	Land Farm				
DATE   28-Jul-14   SHEET NUMBER   7	GEOMEMBRANE	SECONDARY	PRIMARY	CLOSURE	OTHER	
DEPLOYMENT EQUIPMENT:    PANEL LOCATION REFERENCE   NUMBER   P76   NUMBER   P78   NUMBER   P79   NUMBER   NUMBER   P79   NUMBER   NUMBER	SUBGRADE CONDITION (S	URFACE COMPACTION, PROTRUSIONS	S, DESICCATION, EX	XCESSIVE MOISTURE):		
DEPLOYMENT EQUIPMENT:    PANEL LOCATION REFERENCE   NUMBER   P76   NUMBER   P78   NUMBER   P79   NUMBER   NUMBER   P79   NUMBER   NUMBER	REMARKS:				<b>DATE:</b> 28-Jul-1	4
PANEL LOCATION REFERENCE   NUMBER   PANEL LOCATION REFERENCE   NUMBER   P76   NUMBER   P78   NUMBER   P79   NUMBER   NUMBER					SHEET NUMBER:	7
NUMBER	DEPLOYMENT EQUIPMEN	NT:				
NUMBER						
PANEL ROLL NUMBER   R6   10m   10m			1 1			
DOB   DEPLOYMENT LENGTH   S		NUMBER F/0		Γ//	·	F / 0
S	PANEL/ROLL NUMBER					
OK			_			
DESCRIPTION	VISUAL OBSERVATION		_			
ADJACENT PANEL    N=   P75   S=   P77     E=   W=	OBSERVED OVERLAP	6 INCH	6 INCH			
B	CHECKED BY					
PANEL LOCATION REFERENCE   NUMBER   P30   PANEL LOCATION REFERENCE   NUMBER   P80   PANEL LOCATION REFERENCE   NUMBER   P80   PANEL LOCATION REFERENCE   NUMBER   P81   PANEL LOCATION REFERENCE   NUMBER   P82   PANEL LOCATION REFERENCE   NUMBER   P82   PANEL LOCATION REFERENCE   NUMBER   PANEL LOCATION REFEREN	ADJACENT PANEL	N= P75 S= P77	N= P7	6 S= P78	N= P77	s= P79
NUMBER		E= W=	E=	W=	E=	W=
NUMBER						
NUMBER   P79   NUMBER   P80   NUMBER   P81	DESCRIPTION	PANEL LOCATION REFERENCE	PANEL LOC	ATION REFERENCE	PANEL LOCATION R	EFERENCE
DEPLOYMENT LENGTH AMBIENT AIR TEMP.   DIM	DESCRIPTION	NUMBER P79	NUMBER_	P80	NUMBER	P81
DEPLOYMENT LENGTH AMBIENT AIR TEMP.   DIM	PANEL/ROLL NUMBER	R6	R11		R2	
OK	DEPLOYMENT LENGTH					
OBSERVED OVERLAP CHECKED BY   ADJACENT PANEL   Find the part of	AMBIENT AIR TEMP.	10				
TW	VISUAL OBSERVATION					
ADJACENT PANEL    N=   P78			_			
E			_			704
DESCRIPTION	ADJACENT PANEL		1 1			
NUMBER		E= W=	E=	W=	E=	W=
NUMBER		PANEL LOCATION REFERENCE	PANEL LOC	ATION REFERENCE	PANEL LOCATION R	EFFRENCE
PANEL/ROLL NUMBER   DEPLOYMENT LENGTH   AMBIENT AIR TEMP.	DESCRIPTION					
DEPLOYMENT LENGTH AMBIENT AIR TEMP.		NUMBER P82	NUMBER		NUMBER	
AMBIENT AIR TEMP.  VISUAL OBSERVATION OBSERVED OVERLAP CHECKED BY  ADJACENT PANEL  DESCRIPTION  PANEL LOCATION REFERENCE NUMBER  PANEL/ROLL NUMBER  PANEL/ROLL NUMBER  DEPLOYMENT LENGTH AMBIENT AIR TEMP. VISUAL OBSERVATION OBSERVED OVERLAP CHECKED BY  ADJACENT PANEL  N= S=  PANEL LOCATION REFERENCE NUMBER	PANEL/ROLL NUMBER	R3				
VISUAL OBSERVATION			_			
OBSERVED OVERLAP			0			
TW						
ADJACENT PANEL  N= P81 S= E= W= P55  DESCRIPTION  PANEL LOCATION REFERENCE NUMBER  PANEL/ROLL NUMBER  PANEL/ROLL NUMBER  DEPLOYMENT LENGTH AMBIENT AIR TEMP. VISUAL OBSERVATION OBSERVED OVERLAP CHECKED BY  ADJACENT PANEL  N= S= N= S= N= S= N= S= N= S=			<b>-</b>			
DESCRIPTION  PANEL LOCATION REFERENCE NUMBER  PANEL/ROLL NUMBER DEPLOYMENT LENGTH AMBIENT AIR TEMP. VISUAL OBSERVATION OBSERVED OVERLAP CHECKED BY ADJACENT PANEL  E= W=  PANEL LOCATION REFERENCE NUMBER  NUMBER  PANEL LOCATION REFERENCE NUMBER			N=	S-	N=	S-
PANEL LOCATION REFERENCE NUMBER  PANEL/ROLL NUMBER  PANEL/ROLL NUMBER  PANEL/ROLL NUMBER  PANEL/ROLL NUMBER  PANEL/ROLL NUMBER  PANEL LOCATION REFERENCE NUMBER  NUMBER  PANEL LOCATION REFERENCE NUMBER  NUMBER  PANEL LOCATION REFERENCE NUMBER	TIDVITCEI(TTITCE					
NUMBER		L- W- 1 33	L-	W –	Ľ-	<b>vv</b> –
NUMBER		PANEL LOCATION REFERENCE	PANEL LOC	ATION REFERENCE	PANEL LOCATION R	EFERENCE
PANEL/ROLL NUMBER DEPLOYMENT LENGTH AMBIENT AIR TEMP. VISUAL OBSERVATION OBSERVED OVERLAP CHECKED BY ADJACENT PANEL N= S= N= S= N= S=	DESCRIPTION			THO VICE EXERCE		EL EREITEE
DEPLOYMENT LENGTH AMBIENT AIR TEMP. VISUAL OBSERVATION OBSERVED OVERLAP CHECKED BY ADJACENT PANEL N= S= N= S= N= S=		NUMBER	NUMBER		NUMBER	
AMBIENT AIR TEMP. VISUAL OBSERVATION OBSERVED OVERLAP CHECKED BY ADJACENT PANEL N= S= N= S= N= S=	PANEL/ROLL NUMBER					
VISUAL OBSERVATION OBSERVED OVERLAP CHECKED BY ADJACENT PANEL N= S= N= S= N= S=	DEPLOYMENT LENGTH					
OBSERVED OVERLAP CHECKED BY ADJACENT PANEL N= S= N= S= N= S=	AMBIENT AIR TEMP.					<u> </u>
CHECKED BY         N=         S=         N=         S=         N=         S=         S=         N=         S=         S=         N=	VISUAL OBSERVATION		_			
ADJACENT PANEL N= S= N= S=			-			
f E= f W= f W= f W= f W= f W=	ADJACENT PANEL	N= S=	N=	S=	N=	S=
		E= W=	E=	W=	E=	W=

SUBMITTED BY: TW

DATE: <u>28-Jul-14</u>

<b>LAYFIELD</b>		LAYFIEL	.D
-----------------	--	---------	----

# GEOMEMBRANE TRIAL SEAM LOG

PROJECT NUMBER:	CT-000071	_PROJECT TITLE:	Mary River Project
OWNER:	Baffinland Iron Mine Corporation	_CONTRACTOR:	
LOCATION:	Land Farm	_SHEET NUMBER:	<u>1</u>

TF - # FUSION X TX - # = EXTRUSION

TS - # = SOLVENT

					TEMPERA	ATURES					TES	ΓRES	ULTS					PASS		
SAMPLE NUMBER	APPROX. TIME & DATE	WELDING MACHINE NUMBER	WELD TECH.	AMBIENT AIR TEMP.	PREHEAT OR MACHINE SPEED	EXTRUDER	WEDGE TEMP. Deg F	PEF	NSIDE EL MO  RENG	DE 		PEE	UTSID EL MO RENG	DE 		SHEAR STREE		OR RE - TEST	CH'KD BY	REMARKS
TX 1	4:27 15-Jul	PX 6234	MB	18	480	500					118	102	108	103	100	115	121	P	TW	
TX 2	2:00 16-Jul	PX 6234	MB	17	485	500					102	92	102	96	105	125	121	P	TW	
TX 3	12:00 17-Jul	PX 6234	MB	9	485	500					91	114	110	105	103	126	129	P	TW	
TX 4	3:30 22-Jul	PX 6234	MB	15	485	500					105	105	101	95	104	113	111	P	TW	
TX 5	1:00 23-Jul	PX 6234	MB	16	485	500					107	106	107	105	103	118	120	P	TW	
TX 6	4:00 24-Jul	PX 6234	MB	12	485	500					114	103	117	114	113	112	118	P	TW	
TX 7	7:30 25-Jul	PX 6234	MB	12	485	500					111	105	92	113	112	123	120	P	TW	
TX 8	8:00 28-Jul	PX 6234	MB	10	485	500					100	88	93	97	81	114	118	P	TW	
TX 9	7:30 29-Jul	PX 6234	MB	9	485	500					98	92	95	93	104	118	124	P	TW	

SUBMITTED BY:	TW	
DATE:		

<b>LAYFIELI</b>	C
-----------------	---

X TF - # FUSION

# GEOMEMBRANE TRIAL SEAM LOG

PROJECT NUMBER:	CT-000071	_PROJECT TITLE:	Mary River Project
OWNER:	Baffinland Iron Mine Corporation	_CONTRACTOR:	
LOCATION:	Land Farm	SHEET NUMBER:	1

TX - # = EXTRUSION

	T		1																			
					TEMPER	ATURES							TES	T RES	ULTS					PASS		
SAMPLE NUMBER	APPROX. TIME & DATE	WELDING MACHINE NUMBER	WELD TECH.		PREHEAT OR MACHINE SPEED	EXTRUDER	WEDGE TEMP. Deg F		PE	INSIDI EL MC  RENG	DE 			PEI	UTSIE EL MO RENG	DE		SHEAR STRE		OR RE - TEST	CH'KD BY	REMARKS
TF 12	7:15 28-Jul	PW 3370	JB	8	60%		850	107	105	106	110	106	105	107	103	103	108	123	124	P	TW	
TF 13	12:30 28-Jul	PW 3370	JB	10	60%		850	111	109	112	110	110	107	106	110	110	109	118	117	P	TW	

SUBMITTED BY:	TW
DATE: 28-Jul	

TS - # = SOLVENT

<b>LAYFIELD</b>
-----------------

NON- DESTRUCTIVE	
T	
CHECKED BY	
TW	
TW	

	LAYFIELD
--	----------

PROJECT NUMBER: CT-000071						PROJE	ECT T	ITLE:	Mary Rive	er Projec	t			
OWNER: Baffinland Iron Mine Corporation				CONT	RACT	OR:								
LOCATION: Land farm					-									
					PASSING	TRIAL SEA	AMS							
				NO.		TIME		CH ID						
X	FUSION		TF		7:50	16-Jul-1	TECH ID  14 JB		JB	1				
	-		TF	4	12:30	16-Jul-1			JB	]				
	EXTRUSION						+			ł	SHEE	Γ NUMBER:	2	
	EATRUSION									†		DATE:	16-Jul-14	
										]				
	SOLVENT									-				
										1				
					PREHEAT	MACHINE TE	MPERATU	IRES	A DDD OV				NON-	
SEAM SEAM START NUMBER POINT	SEAM SECTION * START FINISH	APPROX. START	AMB. AIR	WELD	OR MACH. SPEED	DIGITAL SET	INDICA	ATOR	APPROX. LENGTH	DESTR.	CHK'D	REMARKS	DESTRUCTIVE	
		TIME	TEMP.	TECH.		WEDGE OR	WEDG	E OR	WELDED 1 (M)	NUMBER	BY	KLIVITIKKS	TEST	CHECKED
					~~	BARREL	BARREL		. ,				DATE	BY
P5 / P11	EEOS-WEOS	8:45	9	JB	60%	850			39m				16-Jul-14	TW
P11 / P12	EEOS-WEOS	9:11	9	JB	60%	850			39m	DT-2	TW	PASS	16-Jul-14	TW
P12 / P13	EEOS-WEOS	10:45	9	JB	60%	850			39m				16-Jul-14	TW
P13 / P14	EEOS-WEOS	11:00	13	JB	60%	850			39m				16-Jul-14	TW
P14 / P15	EEOS-WEOS	11:30	13	JB	60%	850			39m				16-Jul-14	TW
P16 / P17	SEOS-NEOS	1:40	17	JB	60%	850			14m				16-Jul-14	TW
P17 / P18	SEOS-NEOS	1:53	17	JB	60%	850			14m				16-Jul-14	TW
P18 / P19	SEOS-NEOS	2:05	17	JB	60%	850			14m				16-Jul-14	TW
P19 / P20	SEOS-NEOS	2:20	17	JB	60%	850			14m				16-Jul-14	TW
P20 / P21	SEOS-NEOS	2:30	17	JB	60%	850			14m	DT-3	TW	PASS	16-Jul-14	TW
/														
							LY TOTA	AL	265m	]				
* PEEEDENCE SE	AM ENDPOINTS FROM AN	I END OF SEA	M(FOS)	A DEDAI	P OP A POINT	LOCATION ON TH	IE CEAM				SHRM	HTTED RV.	TW	

DATE: <u>16-Jul-14</u>

	LAYFIELD
--	----------

PROJECT NUMBER:	CT-000071	[		P	ROJECT TITLE:	Mary River Project				
OWNER:	Baffinland	Iron Mine Corp	oration	C	ONTRACTOR:					
LOCATION:	Land farm									
			PASSIN(	G TRIAL SEAN	MS					
		NO.		TIME	TECH ID					
X FUSION		TF 5	7:00	22-Jul-14	JB					
		TF 6	7:10	22-Jul-14	TW					
						SHEET NUMBER:	3A			
EXTRUSION										
						DATE:	22-Jul-14			
SOLVENT						_				

				WELD TECH.	PREHEAT OR	MACHINE TE	MPERATURES	APPROX.			REMARKS	NON- DESTRUCTIVE	
SEAM NUMBER	SEAM SECTION * START FINISH	APPROX. START	AMB. AIR			DIGITAL SET	INDICATOR	LENGTH WELDED	DESTR. NUMBER	CHK'D BY			
NUMBER	POINT POINT	TIME	TEMP.	TECH.	MACH. SPEED	WEDGE OR BARREL	WEDGE OR BARREL	(M)	NUMBER	Б1		TEST DATE	CHECKED BY
P22 / P23	NEEOS-SWEOS	7:50	10	JB	60%	850		14.5m				23-Jul-14	TW
P22 23 P24	EEOS-WEOS	8:28	10	JB	60%	850		33m				23-Jul-14	TW
P24 25 P26	EEOS-WEOS	8:55	10	JB	60%	850		97m	DT-4	TW	PASS	23-Jul-14	TW
P25 / P26	SEOS-NEOS	9:00	10	TW	60%	850		6.5m				23-Jul-14	TW
P25 26 P27	EEOS-WEOS	9:30	10	TW	60%	850		97m				23-Jul-14	TW
P27 28 P29	EEOS-WEOS	10:25	10	JB	60%	850		97m				23-Jul-14	TW
P28 / P29	SEOS-NEOS	10:30	10	TW	60%	850		6.5m				23-Jul-14	TW
P28/2930 P31	EEOS-WEOS	11:15	10	JB	60%	850		97m	DT-5	TW	PASS	23-Jul-14	TW
P30 / P31	SEOS-NEOS	11:20	12	TW	60%	850		6.5m				23-Jul-14	TW
P30 31 P32	EEOS-WEOS	11:55	12	JB	60%	850		97m				23-Jul-14	TW
P32 33 P34	EEOS-WEOS	12:20	12	TW	60%	850		97m	DT-6	TW	PASS	23-Jul-14	TW
						DAII	LY TOTAL	649m					

SUBMITTED BY: TW

DATE: <u>15-Jul-14</u>

<sup>\*</sup> REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR, OR A POINT LOCATION ON THE SEAM.

	LAYFIELD
--	----------

PROJECT NUMBER: CT-000071							PROJECT TITLE: Mary River Project							
OWNER:	R: Baffinland Iron Mine Corporation CONTRAC							RACT	TOR:					
LOCATION: Land farm														
					PASSING	TRIAL SEA	MS							
				NO.		TIME	TE	ECH ID						
X	FUSION		TF		7:00	22-Jul-1								
			TF 6		7:10 2:00	22-Jul-1 22-Jul-1			TW JB		СПЕЕ	Γ NUMBER:	3B	
	EXTRUSION		11	'	2.00	22-Jul-1	т		1D		SHEE	I NUMBER.	35	
												DATE:	22-Jul-14	
	SOLVENT													
	SOLVENT													
		I			T				1	I				
	SEAM SECTION *	APPROX.	AMB.	WELD TECH.	PREHEAT OR MACH.	MACHINE TE			APPROX.	DESTR. NUMBER			NON- DESTRUCTIVE	
SEAM NUMBER	START FINISH	START	AIR			DIGITAL SET	INDIC	ATOR	LENGTH WELDED		CHK'D BY	REMARKS	DESTRUCTIVE	
NONBLK	POINT POINT	TIME	TEMP.	TECH.	SPEED	WEDGE OR BARREL	WEDGE OR BARREL		(M)		D1		TEST DATE	CHECKED BY
P33 / P34	SEOS-NEOS	12:30	15	JB	60%	850			6.5m				23-Jul-14	TW
P33/3435 P36	EEOS-WEOS	1:15	15	TW	60%	850			97m	DT-7	TW	PASS	23-Jul-14	TW
P37 P38	SEOS-NEOS	2:22	15	JB	60%	850			6.5m				23-Jul-14	TW
P38 / P39	SEOS-NEOS	2:27	15	JB	60%	850			4m				23-Jul-14	TW
P35/3637P38/39	EEOS-WEOS	2:35	15	JB	60%	850			97m				23-Jul-14	TW
P22 to P37	SEOS-NEOS	3:40	15	JB	60%	850			73m	DT-8	TW	PASS	23-Jul-14	TW
/														
/														
* DEFEDENCE SEA	M ENDPOINTS FROM AN	I END OF SEA	M (FOS)	A DEDAII	P OP A POINT		LY TOT		284m	J	SHRM	ITTED BY:	TW	

DATE: 22-Jul-14

	AYFIELD
--	---------

PROJECT NU	JMBER:	CT-000071	l				PROJECT	TITLE:	Mary River Project						
OWNER: Baffinland Iron Mine Corporation							CONTRAC	CTOR:							
LOCATION: Land farm															
					PASSING	TRIAL SEA	AMS								
				NO.		TIME	TECH I	D							
X	FUSION		TF	8	7:00	23-Jul-1	4	JB							
										SHEE'	T NUMBER:	4			
	EXTRUSION										·				
									_		DATE:	23-Jul-14			
	SOLVENT														
	-														
					MACHINE TE	MPERATURES	, ppp ov				N	ON-			
SEAM	SEAM SECTION * START FINISH	START FINISH START		START FINISH START AIR	WELD OR		DIGITAL SET	INDICATOR		DESTR.	CHK'D	REMARKS	DESTRUCTIVE		
NUMBER	POINT POINT TIME		I TECH		MACH. SPEED	WEDGE OR	WEDGE OR	WELDED (M)	NUMBER	BY		TEST	CHECKED		

SEAM NUMBER	SEAM SECTION * START FINISH POINT POINT			WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TE	MPERATURES	APPROX.	DESTR. NUMBER	CHK'D BY	REMARKS	NO	ON-
		APPROX. START	AMB. AIR			DIGITAL SET	INDICATOR	LENGTH WELDED				DESTRUCTIVE	
		TIME	TEMP.			WEDGE OR BARREL	WEDGE OR BARREL	(M)	NUMBER			TEST DATE	CHECKED BY
P10 / P40	SEOS-NEOS	8:02	11	JB	60%	850		13m				23-Jul-14	TW
P40 / P41	SEOS-NEOS	8:10	11	JB	60%	850		12m				23-Jul-14	TW
P41 / P42	SEOS-NEOS	8:17	11	JB	60%	850		12m				23-Jul-14	TW
P42 / P43	SEOS-NEOS	8:23	11	JB	60%	850		12m				23-Jul-14	TW
P43 / P44	SEOS-NEOS	8:27	11	JB	60%	850		12m				23-Jul-14	TW
P44 P45	SEOS-NEOS	8:45	11	JB	60%	850		12m				23-Jul-14	TW
P45 / P46	SEOS-NEOS	8:52	11	JB	60%	850		6.6m				23-Jul-14	TW
P46 / P47	SEOS-NEOS	9:05	11	JB	60%	850		12m				23-Jul-14	TW
P47 / P48	SEOS-NEOS	9:12	11	JB	60%	850		12m				23-Jul-14	TW
P48 / P49	SEOS-NEOS	9:15	11	JB	60%	850		12m				23-Jul-14	TW
P49 / P50	SEOS-NEOS	10:25	13	JB	60%	850		12m				23-Jul-14	TW

DAILY TOTAL 127.6m

SUBMITTED BY: TW

DATE: <u>23-Jul-14</u>

<sup>\*</sup> REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR, OR A POINT LOCATION ON THE SEAM.

	AYFIELD
--	---------

PROJECT NUMBER:		CT-00007	1				PROJI	TTLE:	Mary Rive	er Projec	t			
OWNER: Baff			Iron Mi	ine Corp	oration		CONT	RACT	OR:					
LOCATION:		Land farm												
					PASSING	TRIAL SEA	AMS							
				NO.		TIME								
X	FUSION		TF		7:00	23-Jul-1			JB	]				
			TF 9		12:30	23-Jul-1	4	JB		-	CHEE	Γ NUMBER:	1	
	EXTRUSION									1	SHEE	I NUMBER.	4	
	•									]		DATE:	23-Jul-14	
	SOLVENT									1				
-										<u> </u>				
		1				) ( ) ( ) ( ) ( ) ( ) ( ) ( ) ( ) ( ) (	A CDED A ST	IDE6	I	1				
	SEAM SECTION * START FINISH POINT POINT	APPROX.	X. AMB.	WELD TECH.	PREHEAT OR MACH. SPEED		E TEMPERATURES		APPROX. LENGTH	DESTR. NUMBER			NON- DESTRUCTIVE	
SEAM NUMBER		START	AIR			DIGITAL SET	INDICA	INDICATOR			CHK'D BY	REMARKS	BESTRECTIVE	
		TIME	TEMP.			WEDGE OR BARREL	WEDG BARI		(M)				TEST DATE	CHECKED BY
P50 / P51	SEOS-NEOS	10:30	13	JB	60%	850			12m				23-Jul-14	TW
P51 / P52	SEOS-NEOS	10:37	13	JB	60%	850			12m				23-Jul-14	TW
P52 / P53	SEOS-NEOS		13	JB	60%	850			12m	DT-9	TW	PASS	23-Jul-14	TW
P53 / P54	SEOS-NEOS		13	JB	60%	850			12m				23-Jul-14	TW
P54 / P55	SEOS-NEOS		13	JB	60%	850			12m				23-Jul-14	TW
P40 P55	WEOS-EEOS		16	JB	60%	850			99m				23-Jul-14	TW
/														
/														
/														
/														
/														
	AM ENDROINTS EROM A						LY TOT	AL	159m	J	GLIDA	HTTED DV.	TOTAL .	

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR, OR A POINT LOCATION ON THE SEAM.

DATE: 23-Jul-14

	LAYFIELD
--	----------

PROJECT NU	CT-00007	CT-000071						ITLE:	Mary River Project					
OWNER: Baffinland Iron Mine Corporation							CONT	RACT	OR:					
LOCATION:		Land farm												
					PASSING	TRIAL SEA	MS							
V			NO.	0.50	TIME	TECH ID		7						
X FUSION			TF 10		6:50 24-Jul-1		14 JB		1					
										1	SHEE	T NUMBER:	4A	
EXTRUSION												DATE:	24-Jul-14	
	SOLVENT													
	BOLVERT									<u> </u>				
	START FINISH ST	T FINISH START		TECH	PREHEAT OR MACH. SPEED	MACHINE TE	MPERATI	URES	APPROX.				NON-	
SEAM NUMBER			AMB. AIR			DIGITAL SET	INDIC.			DESTR. NUMBER	CHK'D BY	REMARKS	DESTRUCTIVE	
NONBER			TEMP.			WEDGE OR BARREL	WEDO		(M)	NUMBER			TEST DATE	CHECKED BY
P56 / P37	EEOS-WEOS	8:00	9	JB	60%	850			4m				25-Jul-14	TW
P57 / P21	NEOS-SEOS	8:20	9	JB	60%	850			14m				25-Jul-14	TW
P57 / P58	SEOS-NEOS	8:30	9	JB	60%	850			16m	DT-10	TW		25-Jul-14	TW
P58 / P59	SEOS-NEOS	9:00	9	JB	60%	850			16m				25-Jul-14	TW
P59 / P60	SEOS-NEOS	9:10	9	JB	60%	850			16m				25-Jul-14	TW
P60 P61	SEOS-NEOS	10:10	9	JB	60%	850			16m				25-Jul-14	TW
P61 / P62	SEOS-NEOS	10:20	9	JB	60%	850			16m				25-Jul-14	TW

850

850

850

850

DAILY TOTAL

11

11

11

JΒ

JΒ

JB

JΒ

60%

60%

60%

60%

10:35

10:50

11:02

11:24

SUBMITTED BY: TW

DATE: 24-Jul-14

25-Jul-14

25-Jul-14

25-Jul-14

25-Jul-14

TW

TW

TW

TW

P62

P63

P64 /

P65 / P66

/ P63

P64

P65

SEOS-NEOS

SEOS-NEOS

SEOS-NEOS

SEOS-NEOS

16m

16m

16m

16m

162m

<sup>\*</sup> REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR, OR A POINT LOCATION ON THE SEAM.

	LAYFIELD
--	----------

PROJECT NU	CT-00007	1				TITLE:	Mary Riv	er Projec	et				
OWNER:	Baffinland	Iron Mi	ine Corp	oration		CONTRAC	TOR:						
LOCATION:		Land farm											
					PASSING	TRIAL SEA	AMS						
				NO.		TIME	TECH II	)					
X	FUSION		TF	11	12:30	24-Jul-1	4	JB					
									4	SHFF'	T NUMBER:	4B	
	EXTRUSION									SHLL	I NOMBER.		
											DATE:	24-Jul-14	
	SOLVENT								+				
	1								]				
						MACHINE TE	MPERATURES		1				
	SEAM SECTION * START FINISH POINT POINT	APPROX.	AMB. AIR TEMP.	WELD TECH.	PREHEAT OR MACH. SPEED			APPROX.			REMARKS	NON- DESTRUCTIVE	
SEAM NUMBER		START				DIGITAL SET	INDICATOR	LENGTH WELDED	DESTR. NUMBER	CHK'D BY			ı
		TIME				WEDGE OR BARREL	WEDGE OR BARREL	(M)				TEST DATE	CHECKED BY
P66 / P67	EEOS-WEOS	1:24	11	JB	60%	850		16m	DT-11			25-Jul-14	TW
P67 / P68	NEOS-SEOS	1:56	12	JB	60%	850		16m				25-Jul-14	TW
P68 / P69	SEOS-NEOS	2:10	12	JB	60%	850		16m				25-Jul-14	TW
P69 / P70	SEOS-NEOS	2:20	12	JB	60%	850		16m				25-Jul-14	TW
P70 / P71	SEOS-NEOS	2:35	12	JB	60%	850		16m				25-Jul-14	TW
P71 P72	SEOS-NEOS	2:53	12	JB	60%	850		16m				25-Jul-14	TW
P72 / P73	SEOS-NEOS	3:05	12	JB	60%	850		16m				25-Jul-14	TW
P73 / P74	SEOS-NEOS	3:15	12	JB	60%	850		16m				25-Jul-14	TW
P74 / P57	EEOS-WEOS	4:15	12	JB	60%	850		113m	DT-12		TIE-IN	25-Jul-14	TW
/													
/													
DAILY TOTAL							241m						

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR, OR A POINT LOCATION ON THE SEAM.

SUBMITTED BY: TW
DATE: 24-Jul-14

LS FORM 4



LS FORM 4

PROJECT NU		PROJECT TITLE: Mary River Project												
OWNER:		Baffinland	Iron Mi	ne Corp	oration		CONT	RACT	OR:					
LOCATION:		Land farm					_'							
					PASSING	TRIAL SEA	AMS							
				NO.		TIME		ECH ID						
X	FUSION		TF		12:30	27-Jul-1		CITID	JB	]				
											CHEE	r nii imded.	5	
	EXTRUSION									1	SHEE	Γ NUMBER:	- 5	
										]		DATE:	27-Jul-14	
	SOLVENT													
										]				
						MACHINE TE	MDEDATI	IDEC						
SEAM	SEAM SECTION *	APPROX.	AMB.	WELD	PREHEAT OR	DIGITAL SET	INDIC		APPROX. LENGTH	DESTR.	CHK'D			ON- UCTIVE
NUMBER	START FINISH POINT POINT	START TIME	AIR TEMP.	TECH.	MACH.			WEDGE OR	WELDED	NUMBER	BY	REMARKS	The state of the s	avraven.
					SPEED	WEDGE OR BARREL	BAR		(M)				TEST DATE	CHECKED BY
P74 / P75	SEOS-NEOS	1:38	13	JВ	60%		85	50	12m				29-Jul-14	JB
P74 75 P76	EEOS-WEOS	4:00	13	JB	60%		85	50	10m				29-Jul-14	JB
/														
/														
/														
/														
/														
/		1								<u> </u>				
/														
/														
/		1	<u> </u>			<u>I</u> Daii	LY TOT	'AL			<u> </u>	<u> </u>		
* REFERENCE SEA	AM ENDPOINTS FROM AN	END OF SEA	M (EOS),	A REPAII	R, OR A POINT					4	SUBM	ITTED BY:	TW	
												DATE:		

	LAYFIELD
--	----------

## **GEOMEMBRANE SEAM LOG**

PROJECT NUMBER: CT-000071 PROJECT TITLE:										ver Projec	et		
OWNER:		Baffinland	Iron Mi	ine Corp	oration		CONTR	ACTOR:					
LOCATION:		Land farm					_						
					PASSING	TRIAL SEA	AMS						
				NO.		TIME	TEC	H ID					
X FUSION				12	7:15	28-Jul-14							
	TF 13 12:30		28-Jul-1	28-Jul-14 JB			SHEE	T NUMBER:	6				
	EXTRUSION			SHEE	I NUMBER.								
										DATE:	28-Jul-14		
	SOLVENT												
	•												
						MACHINE TE	MDEDATID	EC			<u> </u>		
	SEAM SECTION *	APPROX.	AMB.		PREHEAT			APPR					ON- UCTIVE
SEAM NUMBER	START FINISH POINT POINT	START TIME	AIR TEMP.	WELD TECH.	OR MACH.	DIGITAL SET	INDICAT	OR LENC			REMARKS		1
	POINT POINT	TIME	TEMP.		SPEED	WEDGE OR BARREL	WEDGE BARRE	(212	)			TEST DATE	CHECKED BY
P76 / P77	WEOS-EEOS	8:00	13	JB	60%		850	121	n			29-Jul-14	JB
P77 / P78	WEOS-EEOS	8:27	13	JB	60%		850	101	n			29-Jul-14	JB
P78 / P79	WEOS-EEOS	9:30	13	JB	60%		850	101	n			29-Jul-14	JB
P79 / P80	WEOS-EEOS	10:00	13	JB	60%		850	101	n			29-Jul-14	JB
P80 / P81	WEOS-EEOS	2:30	13	JB	60%		850	101	n			29-Jul-14	JB
P82 / P55	SEOS-NEOS	2:40	13	JB	60%		850	101	n			29-Jul-14	JB
P81 82 P55	WEOS-EEOS	2:50	13	JB	60%		850	121	n			29-Jul-14	JB
P76 to P81	SEOS-NEOS	4:20	13	JB	60%		850	39.6	m DT-13	TW		29-Jul-14	JB
/													
/													
/													
* PEEEDEWGE GE	AM ENDROINTE FROM A	I END OF CE	M (EQC)	4 DED 4 T	n on 1 norm		LY TOTA	L 123	m	CLIDA	AITTED DV.	TW	

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR, OR A POINT LOCATION ON THE SEAM.

SUBMITTED BY: TW

DATE: <u>29-Jul-14</u>

# LAYFIELD GEOMEMBRANE VACUUM / AIR LANCE TEST LOG

PROJECT NUMBER:	CT-000071	PROJECT TITLE:	Mary River Project		
OWNER:	Baffinland Iron Mine Corporation	_CONTRACTOR:			
LOCATION:	Land Farm	<u>-</u>			
VACUUM BOX X	AIR LANCE		SHEET NUMBER:	1	

	SEAMS										REPAIRS						
					COMPLETE												
SEAM	SEAM SECTION *	TEST	TECH	DEFECTS	NO	CHK'D	REMARKS	DEFECT	TEST	TECH	DEFECTS	CHK'D	REMARKS				
NUMBER	FROM TO	DATE	ID	**	YES	BY	**	CODE	DATE	ID	**	BY	**				
/	-							1 A	15-Jul-14	JB		TW	T-WELD				
/	-							1 B	15-Jul-14	JB		TW	T-WELD				
/	-							1 C	15-Jul-14	JB		TW	T-WELD				
/	-							1 D	15-Jul-14	JB		TW	3' PATCH				
/	-							1 E	15-Jul-14	JB		TW	T-WELD				
/	-							1 F	15-Jul-14	JB		TW	6" WELD				
/	-							1 G	15-Jul-14	JB		TW	6" WELD				
/	-							1 H	15-Jul-14	JB			6" WELD				
/	-							1 I	16-Jul-14	JB		TW	6" WELD				
/	-							1 J	16-Jul-14	JB		TW	6" WELD				
/	-							1 K	16-Jul-14	JB		TW	6" WELD				
/	-							1 L	16-Jul-14	JB		TW	6" WELD				
/	-							1 M	16-Jul-14	JB		TW	T-WELD				
/	-							1 N	16-Jul-14	JB			T-WELD				
/	-							1 O	16-Jul-14	JB			T-WELD				
/	-							1 P	16-Jul-14	JB		_	T-WELD				
/	-							1 O	16-Jul-14	JB			T-WELD				
/	-							1 R	23-Jul-14	JB			2' PATCH				
/	-							1 S	23-Jul-14	JB		+	3' PATCH				
/	-							1 T	23-Jul-14	JB		TW	2' PATCH				

<sup>\*</sup> REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER. OR A POINT LOCATION ON THE SEAM

SUBMITTED BY:	TW
DATE:	#####

<sup>\*\*</sup> RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS

PROJECT NUMBER:	CT-000071	PROJECT TITLE:	Mary River Project		
OWNER:	Baffinland Iron Mine Corporation	_CONTRACTOR:			
LOCATION:	Land Farm	_			
VACUUM BOX X	AIR LANCE		SHEET NUMBER:	2	

SEAMS									REPAIRS					
					COMPLETE									
SEAM	SEAM SECTION *	TEST	TECH		NO	CHK'D	REMARKS	DEFECT	TEST	TECH	DEFECTS	CHK'D	REMARKS	
NUMBER	FROM TO	DATE	ID	**	YES	BY	**	CODE	DATE	ID	**	BY	**	
/	-							2 A	23-Jul-14	JB		TW	6" WELD	
/	-							2 B	23-Jul-14	JB		TW	6" WELD	
/	-							2 C	23-Jul-14	JB		TW	6" WELD	
/	-							2 D	23-Jul-14	JB		TW	T-WELD	
/	-							2 E	23-Jul-14	JB		TW	T-WELD	
/	-							2 F	23-Jul-14	JB		TW	6" WELD	
/	-							2 G	23-Jul-14	JB		TW	6" WELD	
/	-							2 H	23-Jul-14	JB		TW	6" WELD	
/	-							2 I	23-Jul-14	JB		TW	T-WELD	
/	-							2 J	23-Jul-14	JB		TW	T-WELD	
/	-							2 K	23-Jul-14	JB		TW	T-WELD	
/	-							2 L	23-Jul-14	JB		TW	T-WELD	
/	-							2 M	23-Jul-14	JB		TW	T-WELD	
/	-							2 N	23-Jul-14	JB		TW	T-WELD	
/	-							2 O	23-Jul-14	JB		TW	T-WELD	
/	-							2 P	23-Jul-14	JB		TW	6" WELD	
/	-							2 Q	23-Jul-14	JB		TW	6" WELD	
/	-							2 R	23-Jul-14	JB		TW	T-WELD	
/	-							2 S	23-Jul-14	JB		TW	T-WELD	
/	-							2 T	23-Jul-14	JB		TW	T-WELD	

<sup>\*</sup> REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER. OR A POINT LOCATION ON THE SEAM

SUBMITTED BY:	TW
DATE:	#####

<sup>\*\*</sup> RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS

PROJECT NUMBER:		CT-000071	PROJECT TITLE:	Mary River Project	
OWNER:		Baffinland Iron Mine Corporation	<b>CONTRACTOR:</b>		
LOCATION:		Land Farm	_		
VACUUM BOX X	X	AIR LANCE		SHEET NUMBER:	3

	SEAMS									REPAIRS						
					COMPLETE											
SEAM	SEAM SECTION *	TEST	TECH	DEFECTS	NO	CHK'D	REMARKS	DEFECT	TEST	TECH	DEFECTS	CHK'D	REMARKS			
NUMBER	FROM TO	DATE	ID	**	YES	BY	**	CODE	DATE	ID	**	BY	**			
/	-							3 A	23-Jul-14	JB		TW	T-WELD			
/	-							3 B	23-Jul-14	JB		TW	T-WELD			
/	-							3 C	23-Jul-14	JB		TW	T-WELD			
/	-							3 D	23-Jul-14	JB		TW	T-WELD			
/	-							3 E	23-Jul-14	JB		TW	T-WELD			
/	-							3 F	23-Jul-14	JB		TW	T-WELD			
/	-							3 G	23-Jul-14	JB		TW	T-WELD			
/	-							3 H	23-Jul-14	JB		TW	T-WELD			
/	-							3 I	23-Jul-14	JB		TW	T-WELD			
/	-							3 J	23-Jul-14	JB		TW	T-WELD			
/	-							3 K	23-Jul-14	JB		TW	T-WELD			
/	-							3 L	23-Jul-14	JB		TW	T-WELD			
/	-							3 M	23-Jul-14	JB		TW	T-WELD			
/	-							3 N	23-Jul-14	JB		TW	T-WELD			
/	-							3 O	23-Jul-14	JB		TW	T-WELD			
/	-							3 P	23-Jul-14	JB		TW	2' PATCH			
/	-							3 Q	23-Jul-14	JB		TW	4m WELD			
/	-							3 R	23-Jul-14	JB		TW	2' PATCH			
/	-							3 S	23-Jul-14	JB		TW	2' PACTH			
/	-							3 T	23-Jul-14	JB		TW	2' PATCH			

<sup>\*</sup> REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER. OR A POINT LOCATION ON THE SEAM

SUBMITTED BY:	TW
DATE:	#####

<sup>\*\*</sup> RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS

PROJECT NUMBER:	CT-000071	PROJECT TITLE:	Mary River Project		
OWNER:	Baffinland Iron Mine Corporation	_CONTRACTOR:			
LOCATION:	Land Farm	_			
VACUUM BOX X	AIR LANCE		SHEET NUMBER:	4	

	SEAMS								REPAIRS					
					COMPLETE									
SEAM	SEAM SECTION *	TEST	TECH	DEFECTS		CHK'D	REMARKS	DEFECT	TEST	TECH	DEFECTS	CHK'D	REMARKS	
NUMBER	FROM TO	DATE	ID	**	YES	BY	**	CODE	DATE	ID	**	BY	**	
/	-							4 A	23-Jul-14	JB		TW	T-WELD	
/	-							4 B	23-Jul-14	JB		TW	T-WELD	
/	-							4 C	23-Jul-14	JB		TW	T-WELD	
/	-							4 D	23-Jul-14	JB		TW	T-WELD	
/	-							4 E	23-Jul-14	JB		TW	T-WELD	
/	-							4 F	23-Jul-14	JB		TW	T-WELD	
/	-							4 G	23-Jul-14	JB		TW	T-WELD	
/	-							4 H	23-Jul-14	JB		TW	T-WELD	
/	-							4 I	23-Jul-14	JB		TW	T-WELD	
/	-							4 J	23-Jul-14	JB		TW	T-WELD	
/	-							4 K	23-Jul-14	JB		TW	T-WELD	
/	-							4 L	23-Jul-14	JB		TW	T-WELD	
/	-							4 M	23-Jul-14	JB		TW	T-WELD	
/	-							4 N	23-Jul-14	JB		TW	T-WELD	
/	-							4 O	23-Jul-14	JB		TW	T-WELD	
/	-							4 P	23-Jul-14	JB		TW	T-WELD	
/	-					1		4 Q	24-Jul-14	JB		TW	T-WELD	
/	-							4 R	24-Jul-14	JB		TW	T-WELD	
/	-		1					4 S	24-Jul-14	JB		TW	T-WELD	
/	-							4 T	24-Jul-14	JB		TW	T-WELD	

<sup>\*</sup> REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER. OR A POINT LOCATION ON THE SEAM

SUBMITTED BY:	TW
DATE:	#####

<sup>\*\*</sup> RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS

PROJECT NUMBER:	CT-000071	PROJECT TITLE:	Mary River Project		
OWNER:	Baffinland Iron Mine Corporation	CONTRACTOR:			
LOCATION:	Land Farm	<u>-</u>			
VACUUM BOX X	AIR LANCE		SHEET NUMBER:	1	

	SEAMS							REPAIRS					
					COMPLETE								
SEAM	SEAM SECTION *	TEST	TECH		NO	CHK'D	REMARKS	DEFECT	TEST	TECH	DEFECTS	CHK'D	REMARKS
NUMBER	FROM TO	DATE	ID	**	YES	BY	**	CODE	DATE	ID	**	BY	**
/	-							5 A	24-Jul-14	JB		TW	T-WELD
/	-							5 B	24-Jul-14	JB		TW	T-WELD
/	-							5 C	24-Jul-14	JB		TW	T-WELD
/	-							5 D	24-Jul-14	JB		TW	T-WELD
/	-							5 E	24-Jul-14	JB		TW	T-WELD
/	-							5 F	24-Jul-14	JB		TW	T-WELD
/	-							5 G	24-Jul-14	JB		TW	T-WELD
/	-							5 H	24-Jul-14	JB		TW	T-WELD
/	-							5 I	25-Jul-14	JB		TW	T-WELD
/	-							5 J	25-Jul-14	JB		TW	T-WELD
/	-							5 K	25-Jul-14	JB		TW	T-WELD
/	-							5 L	25-Jul-14	JB		TW	2m PATCH
/	-							5 M	25-Jul-14	JB		TW	2' PATCH
/	-							5 N	25-Jul-14	JB		TW	T-WELD
/	-							5 O	25-Jul-14	JB		TW	T-WELD
/	=							5 P	25-Jul-14	JB		TW	T-WELD
/	-							5 Q	29-Jul-14	JB		TW	2' PATCH
/	-							5 R	29-Jul-14	JB		TW	2' PATCH
/	-							5 S	29-Jul-14	JB		TW	3' PATCH
/	-							5 T	29-Jul-14	JB		TW	2' PATCH

<sup>\*</sup> REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER. OR A POINT LOCATION ON THE SEAM

SUBMITTED BY:	TW
DATE:	#####

<sup>\*\*</sup> RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS

# LAYFIELD GEOMEMBRANE VACUUM / AIR LANCE TEST LOG

PROJECT NUMBER:	CT-000071	PROJECT TITLE:	Mary River Project		
OWNER:	Baffinland Iron Mine Corporation	_CONTRACTOR:			
LOCATION:	Land Farm	<u>_</u>			
VACUUM BOX X	AIR LANCE		SHEET NUMBER:	6	

		SE	AMS					REPAIRS					
					COMPLETE								
SEAM	SEAM SECTION *		TECH			CHK'D	REMARKS	DEFECT	TEST	TECH	DEFECTS	CHK'D	REMARKS
NUMBER	FROM TO	DATE	ID	**	YES	BY	**	CODE	DATE	ID	**	BY	**
/	-							6 A	29-Jul-14	JB		TW	T-WELD
/	-							6 B	29-Jul-14	JB		TW	T-WELD
/	-							6 C	29-Jul-14	JB		TW	T-WELD
/	-							6 D	29-Jul-14	JB		TW	3' PATCH
/	-							6 E	29-Jul-14	JB		TW	2' PATCH
/	-							6 F	29-Jul-14	JB		TW	2' PATCH
/	-							6 G	29-Jul-14	JB		TW	T-WELD
/	-							6 H					
/	-							6 I					
/	-							6 J					
/	-							6 K					
/	-							6 L					
/	-							6 M					
/	-							6 N					
/	-							6 O					
/	-							6 P					
/	-							6 Q					
/	-							6 R					
/	-							6 S					
/	-							6 T					

<sup>\*</sup> REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER. OR A POINT LOCATION ON THE SEAM

SUBMITTED BY:	TW
DATE:	#####

<sup>\*\*</sup> RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS



LS FORM 5

# LAYFIELD GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT :	NUMBER:	CT-0000	)71					PROJECT 7	TITLE: Mary R	iver Proj	ect	
OWNER:		Baffinla	Baffinland Iron Mine Corporation					CONTRAC'	ГО <b>R</b> :			
LOCATION	N:	Land Fa	rm									
											15-Jul-14 NUMBER:	1
SEAM NUMBER	SEAM SE FROM	ECTION * TO	TECH. ID	PRESS PS Start		TI START	ME FINISH	RESULTS PASS FAIL	SEAM COMPLETE NO YES	CH'KD BY	REMARKS **	
P1 / P2	EEOS -	WEOS	TW	40 :	40	14:35	14:40	PASS	YES	TW		
P2 / P3	EEOS -	- WEOS	TW	40 :	40	14:35	14:40	PASS	YES	TW		
P3 / P4	EEOS -	- WEOS	TW	40 :	40	14:35	14:40	PASS	YES	TW		
P4 / P5	EEOS -	- WEOS	TW	40 :	40	14:35	14:40	PASS	YES	TW		
/		-		:								
/		-		:								
/		-		:								
/		-		:								
/		-		:								
/	-	-		:								
/		-		:								
/	-	-		:								
/	-	-		:								
/	-	-		:								
/	-	-		<u> </u>								
/	-	-		<u> </u>								
/	<u> </u>								W DEFECT COD	E IN REN DATE:	T ON THE SEAM. MARKS.	



PROJECT NUMBER:	CT-000071	PROJECT TITLE: Mary River Project	
OWNER:	Baffinland Iron Mine Corporation	CONTRACTOR:	
LOCATION:	Land Farm		
		TO A PROPERTY AND A STATE AND	

**DATE:** 16-Jul-14

SEAM NUMBER	SEAM SECTION *	TECH. ID	PRESSURE PSI	TI	ME	RESULTS PASS FAIL	SEAM COMPLETE	CH'KD BY	REMARKS **
NUMBER	FROM TO	ш	Start Finish	START	FINISH	PASS FAIL	NO YES	БΙ	
P1 / P10	WEOS - EEOS	TW	40 : 40	7:50	7:55	PASS	YES	TW	
P9 / P10	NEOS - SEOS	TW	40 : 40	7:50	7:55	PASS	YES	TW	
P1 / P9	EEOS - WEOS	TW	40 : 40	7:50	7:55	PASS	YES	TW	
P8 / P9	NEOS - SEOS	TW	40 : 40	8:10	8:15	PASS	YES	TW	
P1 / P8	EEOS - WEOS	TW	40 : 40	8:10	8:15	PASS	YES	TW	
P6 / P8	NEOS - SEOS	TW	40 : 40	8:10	8:15	PASS	YES	TW	
P1 / P6	EEOS - WEOS	TW	40 : 40	8:10	8:15	PASS	YES	TW	
P6 / P8	SEOS - NEOS	TW	40 : 40	1:09	1:14	PASS	YES	TW	
P6 / P7	EEOS - WEOS	TW	40 : 40	1:09	1:14	PASS	YES	TW	
P7 / P8	NEOS - SEOS	TW	40 : 40	1:09	1:14	PASS	YES	TW	
P5 / P11	EEOS - WEOS	TW	40 : 40	1:25	1:30	PASS	YES	TW	
P11 / P12	EEOS - WEOS	TW	40 : 40	1:25	1:30	PASS	YES	TW	
P12 / P13	EEOS - WEOS	TW	40 : 40	1:25	1:30	PASS	YES	TW	
P13 / P14	EEOS - WEOS	TW	40 : 40	1:25	1:30	PASS	YES	TW	
P14 / P15	EEOS - WEOS	TW	40 : 40	1:25	1:30	PASS	YES	TW	
P15 / P16	EEOS - WEOS	TW	40 : 40	3:30	3:35	PASS	YES	TW	
P16 / P17	SEOS - NEOS	TW	40 : 40	3:30	3:35	PASS	YES	TW	

<sup>\*</sup> REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT ON THE SEAM.

DATE:		16-Jul	
SUBMITTED BY:	TW		

<sup>\*\*</sup> RECORD ANY QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

( LAYFIELD
------------

## GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER:	CT-000071	PROJECT TITLE: $\underline{\mathbf{M}}$	Mary River Projec	t	
OWNER:	Baffinland Iron Mine Corporation	CONTRACTOR:			
LOCATION:	Land Farm				
			DATE.	16-Iul-14	

DATE: 16-Jul-14
SHEET NUMBER:

2B

SEAM NUMBER	SEAM SECTION *	TECH. ID	PRESSURE PSI		ME	RESULTS PASS FAIL	SEAM COMPLETE	CH'KD BY	REMARKS **
	FROM TO		Start Finish	START	FINISH		NO YES		
P15 / P17	WEOS - EEOS	TW	40 : 40	3:30	3:35	PASS	YES	TW	
P17 / P18	SEOS - NEOS	TW	40 : 40	3:30	3:35	PASS	YES	TW	
P15 / P18	WEOS - EEOS	TW	40 : 40	3:40	3:45	PASS	YES	TW	
P18 / P19	SEOS - NEOS	TW	40 : 40	3:40	3:45	PASS	YES	TW	
P15 / P19	WEOS - EEOS	TW	40 : 40	3:40	3:45	PASS	YES	TW	
P19 / P20	SEOS - NEOS	TW	40 : 40	3:40	3:45	PASS	YES	TW	
P15 / P20	WEOS - EEOS	TW	40 : 40	3:47	3:52	PASS	YES	TW	
P20 / P21	SEOS - NEOS	TW	40 : 40	3:47	3:52	PASS	YES	TW	
P15 / P21	WEOS - EEOS	TW	40 : 40	3:47	3:52	PASS	YES	TW	
/	-		:						
/	-		:						
/	-		:						
/	-		:						
/	-		:						
/	-		:						
/	-		:						
/	-		:						

<sup>\*</sup> REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT ON THE SEAM.

SUBMITTED BY: TW	DATE:	16-Jul
	SUBMITTED BY:	TW

<sup>\*\*</sup> RECORD ANY QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.



PROJECT NUMBER:	CT-000071	PROJECT TITLE:	Mary River Project
OWNER:	Baffinland Iron Mine Corporation	<b>CONTRACTOR:</b>	
LOCATION:	Land Farm		

**DATE:** 23-Jul-14

SEAM	SEAM SECTION *	ТЕСН.	PRESSURE PSI	TI	ME	RESULTS	SEAM COMPLETE	CH'KD	REMARKS **
NUMBER	FROM TO	ID	Start Finish	START	FINISH	PASS FAIL	NO YES	BY	1123/11 21415
P24 / P25	WEOS - EEOS	TW	40 : 40	8:00	8:05	PASS	YES	TW	
P24 / P26	EEOS - WEOS	TW	40 : 40	8:00	8:05	PASS	YES	TW	
P25 / P26	SEOS - NEOS	TW	40 : 40	8:00	8:05	PASS	YES	TW	
P25 / P27	EEOS - WEOS	TW	40 : 40	8:06	8:11	PASS	YES	TW	
P26 / P27	WEOS - EEOS	TW	40 : 40	8:06	8:11	PASS	YES	TW	
P22 / P23	NEEOS - SWEOS	TW	40 : 40	8:10	8:15	PASS	YES	TW	
P23 / P24	EEOS - WEOS	TW	40 : 40	8:10	8:15	PASS	YES	TW	
P22 / P24	WEOS - EEOS	TW	40 : 40	8:10	8:15	PASS	YES	TW	
P27 / P28	EEOS - WEOS	TW	40 : 40	8:20	8:25	PASS	YES	TW	
P27 / P29	WEOS - EEOS	TW	40 : 40	8:20	8:25	PASS	YES	TW	
P28 / P29	SEOS - NEOS	TW	40 : 40	8:20	8:25	PASS	YES	TW	
P29 / P30	WEOS - EEOS	TW	40 : 40	8:20	8:25	PASS	YES	TW	
P28 / P30	EEOS - WEOS	TW	40 : 40	8:20	8:25	PASS	YES	TW	
P29 / P31	WEOS - EEOS	TW	40 : 40	8:30	8:35	PASS	YES	TW	
P30 / P31	SEOS - NEOS	TW	40 : 40	8:30	8:35	PASS	YES	TW	
P31 / P32	WEOS - EEOS	TW	40 : 40	8:30	8:35	PASS	YES	TW	
P30 / P32	EEOS - WEOS	TW	40 : 40	8:30	8:35	PASS	YES	TW	

<sup>\*</sup> REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT ON THE SEAM.

DATE:	23-Jul	
SUBMITTED BY:	TW	

<sup>\*\*\*</sup> RECORD ANY QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.



PROJECT NUMBER:	CT-000071	PROJECT TITLE: Mary River Project	
OWNER:	Baffinland Iron Mine Corporation	CONTRACTOR:	
LOCATION:	Land Farm		

**DATE:** 23-Jul-14

SEAM NUMBER	SEAM SECTION *	TECH. ID	PRESSURE PSI	TI	ME	RESULTS PASS FAIL	SEAM COMPLETE	CH'KD BY	REMARKS **
NUMBER	FROM TO	ID	Start Finish	START	FINISH	PASS FAIL	NO YES	БІ	
P32 / P33	EEOS - WEOS	TW	40 : 40	8:40	8:45	PASS	YES	TW	
P32 / P34	WEOS - EEOS	TW	40 : 40	8:40	8:45	PASS	YES	TW	
P33 / P34	SEOS - NEOS	TW	40 : 40	8:40	8:45	PASS	YES	TW	
P33 / P35	EEOS - WEOS	TW	40 : 40	8:40	8:45	PASS	YES	TW	
P33 / P36	WEOS - EEOS	TW	40 : 40	8:40	8:45	PASS	YES	TW	
P35 / P36	SEOS - NEOS	TW	40 : 40	8:55	9:00	PASS	YES	TW	
P34 / P36	WEOS - EEOS	TW	40 : 40	8:55	9:00	PASS	YES	TW	
P35 / P39	WEOS - EEOS	TW	40 : 40	9:00	9:05	PASS	YES	TW	
P35 / P38	EEOS - WEOS	TW	40 : 40	9:00	9:05	PASS	YES	TW	
P38 / P39	SEOS - NEOS	TW	40 : 40	9:00	9:05	PASS	YES	TW	
P37 / P38	SEOS - NEOS	TW	40 : 40	9:05	9:10	PASS	YES	TW	
P35 / P37	EEOS - WEOS	TW	40 : 40	9:05	9:10	PASS	YES	TW	
P37 / P15	SEOS - NEOS	TW	40 : 40	9:27	9:32	PASS	YES	TW	
P35 / P15	NEOS - SEOS	TW	40 : 40	9:27	9:32	PASS	YES	TW	
P35 / P14	SEOS - NEOS	TW	40 : 40	9:27	9:32	PASS	YES	TW	
P33 / P14	NEOS - SEOS	TW	40 : 40	9:27	9:32	PASS	YES	TW	
P33 / P13	SEOS - NEOS	TW	40 : 40	9:30	9:35	PASS	YES	TW	

<sup>\*</sup> REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT ON THE SEAM.

DATE:		23-Jul		
SURMITTED RV	TW			

<sup>\*\*</sup> RECORD ANY QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.



PROJECT NUMBER:	CT-000071	PROJECT TITLE:	Mary River Project
OWNER:	Baffinland Iron Mine Corporation	<b>CONTRACTOR:</b>	
LOCATION:	Land Farm		

**DATE:** 23-Jul-14

SEAM NUMBER	SEAM SECTION *	TECH. ID	PRESSURE PSI	TIN		RESULTS PASS FAIL	SEAM COMPLETE	CH'KD BY	REMARKS **
TYOMBER	FROM TO		Start Finish	START	FINISH	11122	NO YES		
P32 / P13	NEOS - SEOS	TW	40 : 40	9:30	9:35	PASS	YES	TW	
P32 / P12	SEOS - NEOS	TW	40 : 40	9:30	9:35	PASS	YES	TW	
P30 / P12	NEOS - SEOS	TW	40 : 40	9:30	9:35	PASS	YES	TW	
P30 / P11	SEOS - NEOS	TW	40 : 40	9:45	9:50	PASS	YES	TW	
P28 / P11	NEOS - SEOS	TW	40 : 40	9:45	9:50	PASS	YES	TW	
P28 / P5	SEOS - NEOS	TW	40 : 40	9:45	9:50	PASS	YES	TW	
P27 / P5	NEOS - SEOS	TW	40 : 40	9:45	9:50	PASS	YES	TW	
P27 / P4	SEOS - NEOS	TW	40 : 40	9:50	9:55	PASS	YES	TW	
P25 / P4	NEOS - SEOS	TW	40 : 40	9:50	9:55	PASS	YES	TW	
P24 / P3	SEOS - NEOS	TW	40 : 40	9:55	10:00	PASS	YES	TW	
P24 / P2	NEOS - SEOS	TW	40 : 40	9:55	10:00	PASS	YES	TW	
P23 / P2	SEOS - NEOS	TW	40 : 40	9:55	10:00	PASS	YES	TW	
P23 / P1	NEOS - SEOS	TW	40 : 40	10:00	10:05	PASS	YES	TW	
P22 / P1	SEOS - NEOS	TW	40 : 40	10:00	10:05	PASS	YES	TW	
P10 / P1	EEOS - WEOS	TW	40 : 40	5:00	5:05	PASS	YES	TW	
P40 / P1	NEOS - SEOS	TW	40 : 40	5:00	5:05	PASS	YES	TW	
P40 / P22	WEOS - EEOS	TW	40 : 40	5:00	5:05	PASS	YES	TW	

<sup>\*</sup> REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT ON THE SEAM.

DATE:	
SUBMITTED BY:	
I AVEIELD ENVIDONMENTAL SYSTEMS	

<sup>\*\*</sup> RECORD ANY QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

LAYFIEL	.D

### GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER:	CT-000071	<b>PROJECT TITLE:</b> Mary River Pro	ject
OWNER:	Baffinland Iron Mine Corporation	CONTRACTOR:	
LOCATION:	Land Farm		

**DATE:** 23-Jul-14

SHEET NUMBER: 3D

SEAM NUMBER	SEAM SECTION * FROM TO	TECH. ID	PRESSURE PSI		ME	RESULTS PASS FAIL	SEAM COMPLETE	CH'KD BY	REMARKS **
P40 / P41	NEOS - SEOS	TW	Start Finish 40 : 40	START 5:00	FINISH 5:05	PASS	NO YES YES	TW	
P41 / P22	EEOS - WEOS	TW	40 : 40	5:02	5:07	PASS	YES	TW	
P41 / P42	NEOS - SEOS	TW	40 : 40	5:02	5:07	PASS	YES	TW	
P42 / P22	WEOS - EEOS	TW	40 : 40	5:02	5:07	PASS	YES	TW	
P42 / P43	NEOS - SEOS	TW	40 : 40	5:10	5:15	PASS	YES	TW	
P43 / P22	EEOS - WEOS	TW	40 : 40	5:10	5:15	PASS	YES	TW	
P43 / P44	NEOS - SEOS	TW	40 : 40	5:10	5:15	PASS	YES	TW	
P44 / P22	WEOS - EEOS	TW	40 : 40	5:10	5:15	PASS	YES	TW	
P44 / P45	NEOS - SEOS	TW	40 : 40	5:15	5:20	PASS	YES	TW	
P45 / P46	NEOS - SEOS	TW	40 : 40	5:15	5:20	PASS	YES	TW	
P46 / P24	EEOS - WEOS	TW	40 : 40	5:17	5:22	PASS	YES	TW	
P46 / P47	NEOS - SEOS	TW	40 : 40	5:17	5:22	PASS	YES	TW	
P47 / P24	WEOS - EEOS	TW	40 : 40	5:17	5:22	PASS	YES	TW	
/	-		:						
/	-		:						
/	-		:						
/	-		:						

<sup>\*</sup> REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT ON THE SEAM.

DATE:	23-Jul	
SUBMITTED BY:	TW	

<sup>\*\*</sup> RECORD ANY QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

( LAYFIELD
------------

### GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER:	CT-000071	PROJECT TITLE:	Mary River Project
OWNER:	Baffinland Iron Mine Corporation	CONTRACTOR:	
LOCATION:	Land Farm		

DATE: 24-Jul-14
SHEET NUMBER:

SEAM	SEAM SECTION *	ТЕСН.	PRESSURE PSI	TII	ME	RESULT		SEAM COMPLETE	CH'KD	REMARKS **
NUMBER	FROM TO	ID	Start Finish	START	FINISH	PASS FA	AIL N	O YES	BY	
P47 / P48	NEOS - SEOS	TW	40 : 40	7:00	7:05	PASS		YES	TW	
P48 / P24	EEOS - WEOS	TW	40 : 40	7:00	7:05	PASS		YES	TW	
P48 / P49	NEOS - SEOS	TW	40 : 40	7:00	7:05	PASS		YES	TW	
P49 / P24	WEOS - EEOS	TW	40 : 40	7:00	7:05	PASS		YES	TW	
P49 / P50	NEOS - SEOS	TW	40 : 40	7:07	7:12	PASS		YES	TW	
P50 / P24	EEOS - WEOS	TW	40 : 40	7:07	7:12	PASS		YES	TW	
P50 / P51	NEOS - SEOS	TW	40 : 40	7:07	7:12	PASS		YES	TW	
P51 / P24	WEOS - EEOS	TW	40 : 40	7:07	7:12	PASS		YES	TW	
P51 / P52	NEOS - SEOS	TW	40 : 40	7:20	7:25	PASS		YES	TW	
P52 / P24	EEOS - WEOS	TW	40 : 40	7:20	7:25	PASS		YES	TW	
P52 / P53	NEOS - SEOS	TW	40 : 40	7:20	7:25	PASS		YES	TW	
P53 / P24	WEOS - EEOS	TW	40 : 40	7:20	7:25	PASS		YES	TW	
P53 / P54	NEOS - SEOS	TW	40 : 40	7:30	7:35	PASS		YES	TW	
P54 / P24	EEOS - WEOS	TW	40 : 40	7:30	7:35	PASS		YES	TW	
P55 / P24	WEOS - EEOS	TW	40 : 40	7:30	7:35	PASS		YES	TW	
/	-		:							
/	-		:							

<sup>\*</sup> REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT ON THE SEAM.

DATE:	24-Jul	
SUBMITTED BY:	TW	

<sup>\*\*</sup> RECORD ANY QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.



PROJECT NUMBER:	CT-000071	PROJECT TITLE:	Mary River Project
OWNER:	Baffinland Iron Mine Corporation	<b>CONTRACTOR:</b>	
LOCATION:	Land Farm		

**DATE:** 25-Jul-14

SEAM NUMBER	SEAM SECTION *	TECH. ID	PRESSURE PSI		ME	RESULTS PASS FAIL	SEAM COMPLETE	CH'KD BY	REMARKS **
NONBER	FROM TO	110	Start Finish	START	FINISH	TASS TAIL	NO YES	БТ	
P74 / P36	WEOS - EEOS	TW	40 : 40	7:30	7:35	PASS	YES	TW	
P73 / P74	SEOS - NEOS	TW	40 : 40	7:30	7:35	PASS	YES	TW	
P73 / P36	EEOS - WEOS	TW	40 : 40	7:30	7:35	PASS	YES	TW	
P72 / P73	SEOS - NEOS	TW	40 : 40	7:30	7:35	PASS	YES	TW	
P72 / P36	WEOS - EEOS	TW	40 : 40	7:40	7:45	PASS	YES	TW	
P71 / P72	SEOS - NEOS	TW	40 : 40	7:40	7:45	PASS	YES	TW	
P71 / P36	EEOS - WEOS	TW	40 : 40	7:40	7:45	PASS	YES	TW	
P70 / P71	SEOS - NEOS	TW	40 : 40	7:40	7:45	PASS	YES	TW	
P70 / P36	WEOS - EEOS	TW	40 : 40	7:48	7:53	PASS	YES	TW	
P69 / P70	SEOS - NEOS	TW	40 : 40	7:48	7:53	PASS	YES	TW	
P69 / P36	EEOS - WEOS	TW	40 : 40	7:48	7:53	PASS	YES	TW	
P68 / P69	SEOS - NEOS	TW	40 : 40	7:48	7:53	PASS	YES	TW	
P68 / P36	WEOS - EEOS	TW	40 : 40	7:55	8:00	PASS	YES	TW	
P67 / P68	SEOS - NEOS	TW	40 : 40	7:55	8:00	PASS	YES	TW	
P67 / P36	EEOS - WEOS	TW	40 : 40	7:55	8:00	PASS	YES	TW	
P66 / P67	SEOS - NEOS	TW	40 : 40	7:55	8:00	PASS	YES	TW	
P66 / P36	WEOS - EEOS	TW	40 : 40	8:05	8:10	PASS	YES	TW	

<sup>\*</sup> REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT ON THE SEAM.

DATE:		25-Jul		
SURMITTED RV	TW			

<sup>\*\*</sup> RECORD ANY QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.



PROJECT NUMBER:	CT-000071	PROJECT TITLE: Mary River Project
OWNER:	Baffinland Iron Mine Corporation	CONTRACTOR:
LOCATION:	Land Farm	

**DATE:** 25-Jul-14

SEAM	SEAM SECTION *	ТЕСН.	PRESSURE PSI	TI	ME	RESU	JLTS	SEAM COMPLETE	CH'KD	REMARKS **
NUMBER	FROM TO	ID	Start Finish	START	FINISH	PASS	FAIL	NO YES	BY	INEANI INING
P65 / P66	SEOS - NEOS	TW	40 : 40	8:05	8:10	PASS		YES	TW	
P65 / P36	WEOS - EEOS	TW	40 : 40	8:05	8:10	PASS		YES	TW	
P65 / P39	EEOS - WEOS	TW	40 : 40	8:05	8:10	PASS		YES	TW	
P64 / P65	SEOS - NEOS	TW	40 : 40	8:15	8:20	PASS		YES	TW	
P64 / P39	WEOS - EEOS	TW	40 : 40	8:15	8:20	PASS		YES	TW	
P63 / P64	SEOS - NEOS	TW	40 : 40	8:15	8:20	PASS		YES	TW	
P63 / P39	EEOS - WEOS	TW	40 : 40	8:15	8:20	PASS		YES	TW	
P62 / P63	SEOS - NEOS	TW	40 : 40	8:20	8:25	PASS		YES	TW	
P62 / P39	WEOS - EEOS	TW	40 : 40	8:20	8:25	PASS		YES	TW	
P62 / P38	EEOS - WEOS	TW	40 : 40	8:20	8:25	PASS		YES	TW	
P61 / P62	SEOS - NEOS	TW	40 : 40	8:20	8:25	PASS		YES	TW	
P61 / P38	WEOS - EEOS	TW	40 : 40	8:30	8:35	PASS		YES	TW	
P60 / P61	SEOS - NEOS	TW	40 : 40	8:30	8:35	PASS		YES	TW	
P59 / P60	SEOS - NEOS	TW	40 : 40	8:30	8:35	PASS		YES	TW	
P59 / P56	EEOS - WEOS	TW	40 : 40	8:30	8:35	PASS		YES	TW	
P56 / P38	EEOS - WEOS	TW	40 : 40	8:35	8:40	PASS		YES	TW	
P58 / P59	SEOS - NEOS	TW	40 : 40	8:35	8:40	PASS		YES	TW	

<sup>\*</sup> REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT ON THE SEAM.

DATE:	25-Jul	
SUBMITTED BY:	TW	

<sup>\*\*</sup> RECORD ANY QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

( LAYFIELD
------------

## GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER:	CT-000071	PROJECT TITLE: Mary River Project
OWNER:	Baffinland Iron Mine Corporation	CONTRACTOR:
LOCATION:	Land Farm	
		<b>DATE:</b> 25-Jul-14
		SHEET NUMBER: 5C

SEAM NUMBER	SEAM SECTION * FROM TO	TECH. ID	PRESSURE PSI Start Finish	TI! START	ME FINISH	RESULTS PASS FAIL	SEAM COMPLETE NO YES	CH'KD BY	REMARKS **
P58 / P37	WEOS - EEOS	TW	40 : 40	8:35	8:40	PASS	YES	TW	
P57 / P58	SEOS - NEOS	TW	40 : 40	8:35	8:40	PASS	YES	TW	
P57 / P37	EEOS - WEOS	TW	40 : 40	8:35	8:40	PASS	YES	TW	
/	-		:						
/	-		:						
/	-		:						
/	-		:						
/	-		:						
/	-		:						
/	-		:						
/	-		:						
/	-		:						
/	-		:						
/	-		:						
/	-		:						
/	-		:						
/	-		:						

<sup>\*</sup> REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT ON THE SEAM.

	DATE:	25-Jul	
	SUBMITTED BY:	TW	
Y A VIEWEY D. ENWIND ON D. CENTRAL AVIGRACIA	~		

<sup>\*\*</sup> RECORD ANY QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

LAYFIEL	.D

### GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER:	CT-000071	PROJECT TITLE: Mary River Project
OWNER:	Baffinland Iron Mine Corporation	CONTRACTOR:
LOCATION:	Land Farm	

DATE: 29-Jul-14
SHEET NUMBER:

6

SEAM	SEAM SECTION *	ТЕСН.	PRESSURE PSI	TII	ME	RESULTS	SEAM COMPLETE	CH'KD	REMARKS **
NUMBER	FROM TO	ID	Start Finish	START	FINISH	PASS FAIL	NO YES	BY	RESVII MERES
P74 / P75	SEOS - NEOS	JB	40 : 40	8:00	8:05	PASS	YES	TW	
P75 / P76	EEOS - WEOS	JB	40 : 40	8:00	8:05	PASS	YES	TW	
P76 / P32	NEOS - SEOS	JB	40 : 40	8:13	8:17	PASS	YES	TW	
P76 P77	WEOS - EEOS	JB	40 : 40	8:15	8:20	PASS	YES	TW	
P77 / P31	NEOS - SEOS	JB	40 : 40	8:15	8:20	PASS	YES	TW	
P77 / P78	WEOS - EEOS	JB	40 : 40	8:25	8:30	PASS	YES	TW	
P78 P29	NEOS - SEOS	JB	40 : 40	8:25	8:30	PASS	YES	TW	
P78 / P79	WEOS - EEOS	JB	40 : 40	8:28	8:33	PASS	YES	TW	
P79 / P27	NEOS - SEOS	JB	40 : 40	8:28	8:33	PASS	YES	TW	
P79 / P80	WEOS - EEOS	JB	40 : 40	8:30	8:35	PASS	YES	TW	
P80 / P26	NEOS - SEOS	JB	40 : 40	8:30	8:35	PASS	YES	TW	
P80 P81	WEOS - EEOS	JB	40 : 40	8:50	8:55	PASS	YES	TW	
P81 / P55	WEOS - EEOS	JB	40 : 40	8:50	8:55	PASS	YES	TW	
P82 / P55	NEOS - SEOS	JB	40 : 40	8:50	8:55	PASS	YES	TW	
/	-		:						
/	-		:						
/	-		:						

<sup>\*</sup> REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT ON THE SEAM.

DATE:	30-Jul
SUBMITTED BY:	TW

<sup>\*\*</sup> RECORD ANY QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

LAYFIELI	GEO	<b>MEMBRA</b>	NE DEST	RUCTIVE	E TEST REI	PORT		
PROJECT NUM	<b>BER:</b> CT-000071			PROJECT TITLE	E: Mary Rive	er Project		
OWNER:	Baffinland I	ron Mine Corporation		_CONTRACTOR:				
LOCATION:	Land Farm			_SHEET NUMBER	R:	<u>1</u>		
DESTRUCTIVE SEAM NUMBER	TEST NUMBER*:			TEST DATE:	15-Jul-14 <b>LAYFIELD</b>	_ OWNER	FNCINFFD	
SAMPLE LOCA		End of WEOS			YES			
		15-Jul-14 -			DED TO LAB			
TYPE OF SEAM		Fusion			RESULTS REC'D _			
		FIELI	D TEST RESUI	LTS (units = lbf. / i	in. width = ppi)			
SHEAR STRENGTH				PEEL ADHESION				
SPECIMEN		** LOCUS OF	SPECIMEN	SPECIMEN INSIDE			TSIDE SEAM	
NUMBER	SEAM STRENGTH	BREAK CODE	NUMBER	ADHESION STRENGTH	LOCUS OF BREAK CODE	ADHESION STRENGTH	** LOCUS OF BREAK CODE	
1	118	ES-1	2	106	ES-1	101	ES-1	
3	112	ES-1	4	106	ES-1	100	ES-1	
5	118	ES-1	6	104	ES-1	108	ES-1	
7	117	ES-1	8	106	ES-1	98	ES-1	
9	115	ES-1	10	107	ES-1	103	ES-1	
11			12					
	TEST NUMBERS SHOU (FUSION), DX (EXTRUS	•		PREFIXED	LPL: PAS	SS X	FAIL	
** REFER TO LOC SUPPORTED M	CUS OF BREAK CODE I MATERIALS.	DIRECTORIES PROVII	DED FOR UNSUP	PORTED AND	3RD PAR	TY / LAB: PASS _	FAIL	
NOTES:					CHECKED BY:	TW		

LAYFIELD ENVIRONMENTAL SYSTEMS

DATE: 15-Jul-14

LS FORM 8 (OPTIONAL)

<b>LAYFIELD</b>	GEOMEMBRANE	DESTRUCTIVE TI	EST REPORT	
PROJECT NUMBER:	CT-000071	PROJECT TITLE:	Mary River Project	
OWNER:	Baffinland Iron Mine Corporation	CONTRACTOR:		
LOCATION:	Land Farm	SHEET NUMBER:	2	
DESTRUCTIVE TEST N	UMBER*: DT-2	<b>TEST DATE:</b> <u>17-J</u>	ul-14	
SEAM NUMBER:	P11-P12	ARCHIVE LAY	FIELD OWNER	<b>ENGINEER</b>

SAMPLE LOCATION: End of WEOS 3RD PARTY YES NO WHO?

DATE SEAMED / SAMPLED: 16-Jul-14 - DATE FORWARDED TO LAB

TYPE OF SEAM: Fusion DATE LAB TEST RESULTS REC'D \_\_\_\_\_

#### **FIELD TEST RESULTS (units = lbf. / in. width = ppi)**

	SHEAR STRENGTH			PEEL ADHESION					
SPECIMEN NUMBER	SEAM STRENGTH	** LOCUS OF BREAK CODE	SPECIMEN NUMBER	INSIDE ADHESION STRENGTH	E SEAM LOCUS OF BREAK CODE	OUTSID ADHESION STRENGTH	E SEAM  ** LOCUS OF  BREAK CODE		
1	133	ES-1	2	112	ES-1	106	ES-1		
3	131	ES-1	4	11	ES-1	107	ES-1		
5	137	ES-1	6	96	ES-1	110	ES-1		
7	134	ES-1	8	111	ES-1	108	ES-1		
9	136	ES-1	10	104	ES-1	106	ES-1		
11			12						

9	136	ES-1	10	104	ES-1	106	ES-1
11			12				
	TEST NUMBERS SHOU	•		PREFIXED	LPL: PASS	S X	FAIL
BY EITHER DT (	FUSION), DX (EXTRUS	SION) OR DS (SOLVEN	NT).				
** REFER TO LOC SUPPORTED M	US OF BREAK CODE I ATERIALS.	DIRECTORIES PROVIE	DED FOR UNSUPP	ORTED AND	3RD PART	Y/LAB: PASS	FAIL
NOTES:					CHECKED BY:	TW	_
				-	DATE: <u>17-Jul-14</u>		-

LS FORM 8 (OPTIONAL)

(LAYFIELD	GEO	MEMBRANE I	DESTRUCTIVE	TEST R	EPORT	
PROJECT NUMBER:	CT-000071		PROJECT TITLE	: Mary	y River Project	
OWNER:	Baffinland	Iron Mine Corporation	CONTRACTOR:			
LOCATION:	Land Farm		SHEET NUMBER	:	3	
DESTRUCTIVE TEST N	UMBER*:	DT-3	TEST DATE:	17-Jul-14		
<b>SEAM NUMBER:</b>		P20-P21	ARCHIVE	LAYFIELD	OWNER	ENGINEER
SAMPLE LOCATION:		End of NEOS	3RD PARTY	YES	NO	WHO?
DATE SEAMED / SAMP	LED:	16-Jul-14 -	DATE FORWARI	DED TO LAB		
TYPE OF SEAM:		Fusion	DATE LAB TEST	RESULTS REC	''D	

	SHEAR STRENGTH			PEEL ADHESION					
SPECIMEN NUMBER	SEAM STRENGTH	** LOCUS OF BREAK CODE	SPECIMEN NUMBER	INSIDE ADHESION STRENGTH	E SEAM LOCUS OF BREAK CODE	OUTSID ADHESION STRENGTH	E SEAM  ** LOCUS OF  BREAK CODE		
1	137	ES-1	2	105	ES-1	104	ES-1		
3	133	ES-1	4	105	ES-1	107	ES-1		
5	132	ES-1	6	105	ES-1	103	ES-1		
7	132	ES-1	8	105	ES-1	101	ES-1		
9	128	ES-1	10	103	ES-1	102	ES-1		
11			12						

9	128	ES-1	10	103	ES-1	102	ES-1
11			12				
	TEST NUMBERS SHOU FUSION), DX (EXTRUS	•		PREFIXED	LPL: PASS	S X	FAIL
	US OF BREAK CODE I	·	•	ORTED AND	3RD PART	Y/LAB: PASS	FAIL
NOTES:					CHECKED BY: DATE: 17-Jul-14	TW	
				_	1/-Jul-14		

LS FORM 8 (OPTIONAL)

<b>LAYFIELD</b>	GEOMEMBRANE DEST	RUCTIVE	TEST REPO	ORT
PROJECT NUMBER:	CT-000071	PROJECT TITLE:	Mary River P	roject
OWNER:	Baffinland Iron Mine Corporation	<b>CONTRACTOR:</b>		
LOCATION:	Land Farm	SHEET NUMBER:	4	
DESTRUCTIVE TEST NUM	MBER*: DT-4	_TEST DATE:	23-Jul-14	
<b>SEAM NUMBER:</b>	P24-P25	ARCHIVEI	AYFIELDOV	VNER ENGINEER
SAMPLE LOCATION:	End of WEOS	3RD PARTY	YES NO	O WHO?
DATE SEAMED / SAMPLE	<b>D:</b> 22-Jul-14 -	DATE FORWARDI	ED TO LAB	

DATE LAB TEST RESULTS REC'D \_\_\_\_\_

	SHEAR STRENGTH			PEEL ADHESION					
SPECIMEN NUMBER	SEAM STRENGTH	** LOCUS OF BREAK CODE	SPECIMEN NUMBER	INSIDE SEAM ADHESION LOCUS OF STRENGTH BREAK CODE		OUTSID ADHESION STRENGTH	E SEAM  ** LOCUS OF  BREAK CODE		
1	114	ES-1	2	100	ES-1	96	ES-1		
3	116	ES-1	4	100	ES-1	94	ES-1		
5	120	ES-1	6	100	ES-1	90	ES-1		
7	117	ES-1	8	100	ES-1	98	ES-1		
9	122	ES-1	10	101	ES-1	96	ES-1		
11		_	12						

9	122	ES-1	10	101	ES-1	96	ES-1
11			12				
* DESTRUCTIVE T	TEST NUMBERS SHOU	LD BE SEQUENTIAL A	AND ARE TO BE P	PREFIXED	LPL: PASS	S X	FAIL
BY EITHER DT (	FUSION), DX (EXTRUS	SION) OR DS (SOLVEN	VT).				
** REFER TO LOC SUPPORTED M	US OF BREAK CODE I ATERIALS.	DIRECTORIES PROVID	DED FOR UNSUPPO	ORTED AND	3RD PART	Y / LAB: PASS	FAIL
NOTES:					CHECKED BY:	TW	
•				•	DATE: <u>23-Jul-14</u>		

LS FORM 8 (OPTIONAL)

TYPE OF SEAM:

Fusion

LAYFIELD	<b>GEOMI</b>	EMBRANE I	DESTRUCTIVE	E TEST R	<b>EPORT</b>	
PROJECT NUMBER:	CT-000071		PROJECT TITLE	E: Mary	River Project	
OWNER:	Baffinland Iron M	ine Corporation	CONTRACTOR:			
LOCATION:	Land Farm		SHEET NUMBER	₹:	5	
DESTRUCTIVE TEST N	UMBER*:	DT-5	TEST DATE:	23-Jul-14		
SEAM NUMBER:	P28-F	230	ARCHIVE	_LAYFIELD	OWNER	ENGINEER
SAMPLE LOCATION:	End o	of WEOS	3RD PARTY	YES	NO	WHO?
DATE SEAMED / SAMP	LED:	22-Jul-14 -	DATE FORWAR	DED TO LAB		
TYPE OF SEAM:	Fusio	n	DATE LAB TEST	RESULTS REC	D	

	SHEAR STRENGTH			PEEL ADHESION					
SPECIMEN NUMBER	SEAM STRENGTH	** LOCUS OF BREAK CODE	SPECIMEN NUMBER	INSIDE SEAM  ADHESION LOCUS OF  STRENGTH BREAK CODE		OUTSIE ADHESION STRENGTH	E SEAM  ** LOCUS OF  BREAK CODE		
1	120	ES-1	2	115	ES-1	99	ES-1		
3	126	ES-1	4	116	ES-1	100	ES-1		
5	122	ES-1	6	109	ES-1	105	ES-1		
7	124	ES-1	8	110	ES-1	105	ES-1		
9	119	ES-1	10	110	ES-1	103	ES-1		
11			12						

	11/	20.		110	20 1	100	2	
11			12					
* DESTRUCTIVE T	TEST NUMBERS SHOU	LD BE SEQUENTIAL	AND ARE TO BE F	PREFIXED	LPL: PAS	S X	FAIL	
BY EITHER DT (	FUSION), DX (EXTRUS	SION) OR DS (SOLVEN	NT).					
	US OF BREAK CODE D	3RD PART	TY / LAB: PASS	FAIL				
SUPPORTED M	ATERIALS.							
NOTES:					CHECKED BY:	TW		
				_	DATE: <u>23-Jul-14</u>			
					•			

LS FORM 8 (OPTIONAL)

<b>LAYFIELD</b>	GEOMEM	IBRANE D	ESTRUCTIVI	E TEST R	<b>EPORT</b>		
PROJECT NUMBER:	CT-000071		PROJECT TITLI	E: Mary	River Project		
OWNER:	Baffinland Iron Mine C	orporation	<b>CONTRACTOR:</b>				
LOCATION:	Land Farm		SHEET NUMBER	R:	6		
DESTRUCTIVE TEST N	U <b>MBER*:</b> D	T-6	TEST DATE:	23-Jul-14			
<b>SEAM NUMBER:</b>	P32-P33		ARCHIVE	_ LAYFIELD	OWNER	ENGINEER	
SAMPLE LOCATION:	End of WE	OS	3RD PARTY	YES	NO	WHO?	
DATE SEAMED / SAMP	L <b>ED:</b> 22-Jul	-14 -	DATE FORWAR	DED TO LAB		·	
TYPE OF SEAM:	Fusion		DATE LAB TEST	TRESULTS REC	'D		

	SHEAR STRENGTH			PEEL ADHESION					
SPECIMEN NUMBER	SEAM STRENGTH	** LOCUS OF BREAK CODE	SPECIMEN NUMBER	INSIDE ADHESION STRENGTH	E SEAM LOCUS OF BREAK CODE	OUTSIE ADHESION STRENGTH	DE SEAM  ** LOCUS OF  BREAK CODE		
1	117	ES-1	2	117	ES-1	116	ES-1		
3	120	ES-1	4	118	ES-1	115	ES-1		
5	118	ES-1	6	111	ES-1	112	ES-1		
7	118	ES-1	8	114	ES-1	113	ES-1		
9	122	ES-1	10	111	ES-1	109	ES-1		
11			12						

11			12					
* DESTRUCTIVE T	EST NUMBERS SHOU	LD BE SEQUENTIAL A	AND ARE TO BE F	PREFIXED	LPL: PAS	S X	FAIL	
BY EITHER DT (	FUSION), DX (EXTRUS	SION) OR DS (SOLVEN	VT).					
** REFER TO LOCUS OF BREAK CODE DIRECTORIES PROVIDED FOR UNSUPPORTED AND					3RD PARTY / LAB: PASS FAIL			
SUPPORTED M	ATERIALS.							
NOTES:					CHECKED BY:	TW	-	
				_	DATE: <u>23-Jul-14</u>		_	

LS FORM 8 (OPTIONAL)

LAYFIELD	GEOMEN	<b>IBRANE D</b>	ESTRUCTIVE	E TEST R	<b>EPORT</b>	
PROJECT NUMBER:	CT-000071		PROJECT TITLE	E: Mary	River Project	
OWNER:	Baffinland Iron Mine	Corporation	CONTRACTOR:			
LOCATION:	Land Farm		SHEET NUMBER	R:	7	
DESTRUCTIVE TEST NU	MBER*:	DT-7	TEST DATE:	23-Jul-14		
SEAM NUMBER:	P33-P35		ARCHIVE	_LAYFIELD	OWNER	ENGINEER
SAMPLE LOCATION:	End of W	EOS	3RD PARTY	YES	NO	WHO?
DATE SEAMED / SAMPL	E <b>D:</b> 22-J	ul-14 -	DATE FORWAR	DED TO LAB		
TYPE OF SEAM:	Fusion		DATE LAB TEST	RESULTS REC'	D	

	SHEAR STRENGTH			PEEL ADHESION					
SPECIMEN NUMBER	SEAM STRENGTH	** LOCUS OF BREAK CODE	SPECIMEN NUMBER	INSIDE ADHESION STRENGTH	E SEAM LOCUS OF BREAK CODE	OUTSIE ADHESION STRENGTH	DE SEAM  ** LOCUS OF  BREAK CODE		
1	121	ES-1	2	111	ES-1	110	ES-1		
3	122	ES-1	4	109	ES-1	110	ES-1		
5	125	ES-1	6	103	ES-1	105	ES-1		
7	119	ES-1	8	105	ES-1	107	ES-1		
9	120	ES-1	10	107	ES-1	105	ES-1		
11		_	12						
	DESTRUCTIVE TEST NUMBERS SHOULD BE SEQUENTIAL AND ARE TO BE PREFIXED  LPL: PASS X FAIL BY EITHER DT (FUSION), DX (EXTRUSION) OR DS (SOLVENT).								

\*\* REFER TO LOCUS OF BREAK CODE DIRECTORIES PROVIDED FOR UNSUPPORTED AND SUPPORTED MATERIALS.

NOTES: CHECKED BY: TW
DATE: 23-Jul-14

LS FORM 8 (OPTIONAL)

LAYFIELD ENVIRONMENTAL SYSTEMS

3RD PARTY / LAB: PASS \_\_\_\_\_ FAIL \_\_\_\_

( LAYFIELD	GEO	MEMBRA	NE DEST	RUCTIVE	TEST REP	PORT			
PROJECT NUMI	BER: <u>CT-000071</u>			PROJECT TITLE:		Mary River Project			
OWNER: Baffinland Iron		Iron Mine Corporation		CONTRACTOR:					
LOCATION:	Land Farm			SHEET NUMBER:	8	_			
SEAM NUMBER: P37-P15 SAMPLE LOCATION: End of N		DT-8 P37-P15 End of NEOS 22-Jul-14 - Fusion	TEST DATE: 23-Jul-14 ARCHIVE LAYFIELD OWNER STAND PARTY YES NO DATE FORWARDED TO LAB DATE LAB TEST RESULTS REC'D				WHO?		
		FIELI	TEST RESUI	LTS (units = lbf. / in	$\mathbf{n.} \ \mathbf{width} = \mathbf{ppi})$				
SHEAR STRENGTH				PEEL ADHESION					
SPECIMEN		** LOCUS OF	SPECIMEN		E SEAM		E SEAM		
NUMBER SE	SEAM STRENGTH	BREAK CODE	NUMBER	ADHESION	LOCUS OF	ADHESION	** LOCUS OF		
TOMBER			TOMBER	STRENGTH	BREAK CODE	STRENGTH	BREAK CODE		

7	121	ES-1	8	102	ES-1	106	ES-1	
9	120	ES-1	10	110	ES-1	103	ES-1	
11			12					
	TEST NUMBERS SHOU	•	PREFIXED	LPL: PASS	S X	FAIL		
BY EITHER DT (FUSION), DX (EXTRUSION) OR DS (SOLVENT).  ** REFER TO LOCUS OF BREAK CODE DIRECTORIES PROVIDED FOR UNSUPPORTED AND SUPPORTED MATERIALS.					3RD PARTY / LAB: PASS FAIL			
NOTES:					CHECKED BY: DATE: 23-Jul-14	TW		

2

4

6

8

ES-1

ES-1

ES-1

LS FORM 8 (OPTIONAL)

3

5

117

118

119

LAYFIELD ENVIRONMENTAL SYSTEMS

105

106

101

ES-1

ES-1

ES-1

104

105

104

ES-1

ES-1

ES-1

(LAYFIELD	GEOMEMBRANE I	DESTRUCTIVE TH	EST REPORT
PROJECT NUMBER:	CT-000071	PROJECT TITLE:	Mary River Project
OWNER:	Baffinland Iron Mine Corporation	CONTRACTOR:	
LOCATION:	Land Farm	SHEET NUMBER:	9
DESTRICTIVE TEST N	IIMDED*. DT 0	TEST DATE: 26 L	-1 14

 DESTRUCTIVE TEST NUMBER\*:
 DT-9
 TEST DATE:
 26-Jul-14

 SEAM NUMBER:
 P52-P53
 ARCHIVE
 LAYFIELD
 OWNER
 ENGINEER

 SAMPLE LOCATION:
 End of NEOS
 3RD PARTY
 YES
 NO
 WHO?

 DATE SEAMED / SAMPLED:
 23-Jul-14
 DATE FORWARDED TO LAB

TYPE OF SEAM: DATE LAB TEST RESULTS REC'D\_\_\_\_\_

#### **FIELD TEST RESULTS (units = lbf. / in. width = ppi)**

	SHEAR STRENGTH			PEEL ADHESION					
SPECIMEN NUMBER	SEAM STRENGTH	** LOCUS OF BREAK CODE	SPECIMEN NUMBER	INSIDE ADHESION STRENGTH	E SEAM LOCUS OF BREAK CODE	OUTSID ADHESION STRENGTH	E SEAM  ** LOCUS OF  BREAK CODE		
1	122	ES-1	2	116	ES-1	117	ES-1		
3	118	ES-1	4	110	ES-1	109	ES-1		
5	124	ES-1	6	114	ES-1	101	ES-1		
7	121	ES-1	8	114	ES-1	100	ES-1		
9	120	ES-1	10	114	ES-1	100	ES-1		
11			12						

9	120	ES-1	10	114	ES-1	100	ES-1
11			12				
	TEST NUMBERS SHOU	•		PREFIXED	LPL: PASS	S X	FAIL
BY EITHER DT (	FUSION), DX (EXTRUS	SION) OR DS (SOLVEN	NT).				
** REFER TO LOC'SUPPORTED M.	US OF BREAK CODE I ATERIALS.	DIRECTORIES PROVID	ORTED AND	3RD PART	Y / LAB: PASS	FAIL	
NOTES:				_	CHECKED BY:	TW	
-				_	DATE: 26-Jul-14		

LS FORM 8 (OPTIONAL)

	LAYF	FIEL	D
PRO	IECT	NIIV	ſŔ

### GEOMEMBRANE DESTRUCTIVE TEST REPORT

			PROJECT TITLE	Mary Dive	D				
			_I ROULCI IIILL	• Ivialy Kive	er Project				
Land Farm			SHEET NUMBER	:	9				
_			TEST DATE:	26-Jul-14	_	ENGNIEFD			
	P57-P58								
	End of NEOS								
			_DATE FORWARL	DECITIES DECID					
	Fusion		DATE LAD IEST	KESULIS KEU D _					
	FIELI	O TEST RESUL	LTS (units = lbf. / i	$\mathbf{n.} \ \mathbf{width} = \mathbf{ppi})$					
AR STRENGT	Н			PEEL ADHESIO	)N				
	** I OCUS OF	SDECIMEN			OU	TSIDE SEAM			
M STRENGTH	BREAK CODE	NUMBER	ADHESION STRENGTH	LOCUS OF BREAK CODE	ADHESION STRENGTH				
118	ES-1	2	111	ES-1	107	ES-1			
122	ES-1	4	109	ES-1	103	ES-1			
119	ES-1	6	105	ES-1	110	ES-1			
121	ES-1	8	112	ES-1	109	ES-1			
123	ES-1	10	110	ES-1	108	ES-1			
		12							
	-		PREFIXED	LPL: PAS	SS X	FAIL			
BREAK CODE D	,	*	PORTED AND	3RD PAR	TY/LAB: PASS	FAIL			
				CHECKED BY:	TW				
			_	DATE: 26-Jul-14					
	NUMBER*: PLED:  AR STRENGT  M STRENGTH  118 122 119 121 123  UMBERS SHOULD  N), DX (EXTRUSE BREAK CODE DALS.	NUMBER*: DT-10 P57-P58 End of NEOS PLED: 24-Jul-14 Fusion  FIELI  AR STRENGTH  *** LOCUS OF BREAK CODE  118 ES-1 122 ES-1 119 ES-1 121 ES-1 123 ES-1 UMBERS SHOULD BE SEQUENTIAL N), DX (EXTRUSION) OR DS (SOLVER BREAK CODE DIRECTORIES PROVINALS.	DT-10	NUMBER*:   DT-10	NUMBER*:   DT-10   TEST DATE:   26-Jul-14   P57-P58   ARCHIVE   LAYFIELD   TEST DATE:   26-Jul-14   P57-P58   ARCHIVE   LAYFIELD   PLED:   24-Jul-14   DATE FORWARDED TO LAB   Fusion   DATE LAB TEST RESULTS REC'D   DATE LAB TEST RESULTS REC'D	NUMBER*:   DT-10			

LAYFIELD ENVIRONMENTAL SYSTEMS

LS FORM 8 (OPTIONAL)

( LAYFIELD	GEOMEMBRANE I	DESTRUCTIVE TE	ST REPORT
PROJECT NUMBER:	CT-000071	PROJECT TITLE:	Mary River Project
OWNER:	Baffinland Iron Mine Corporation	CONTRACTOR:	
LOCATION:	Land Farm	SHEET NUMBER:	9

**TEST DATE: DESTRUCTIVE TEST NUMBER\*:** DT-11 26-Jul-14 ARCHIVE LAYFIELD OWNER ENGINEER **SEAM NUMBER:** P66- P67 3RD PARTY \_\_\_\_\_ YES \_\_\_\_ NO\_\_\_\_ **SAMPLE LOCATION:** End of NEOS WHO?

DATE SEAMED / SAMPLED: 24-Jul-14 -DATE FORWARDED TO LAB \_

TYPE OF SEAM: Fusion DATE LAB TEST RESULTS REC'D \_\_\_\_\_

#### **FIELD TEST RESULTS (units = lbf. / in. width = ppi)**

	SHEAR STRENGT	'H	PEEL ADHESION						
SPECIMEN NUMBER	SEAM STRENGTH	** LOCUS OF BREAK CODE	SPECIMEN NUMBER	INSIDE ADHESION STRENGTH			E SEAM  ** LOCUS OF  BREAK CODE		
1	116	ES-1	2	108	ES-1	100	ES-1		
3	122	ES-1	4	102	ES-1	104	ES-1		
5	117	ES-1	6	114	ES-1	107	ES-1		
7	119	ES-1	8	104	ES-1	103	ES-1		
9	121	ES-1	10	101	ES-1	102	ES-1		
11			12						

9	121	ES-1	10	101	ES-1	102	ES-1
11			12				
* DESTRUCTIVE T	TEST NUMBERS SHOU	LD BE SEQUENTIAL A	AND ARE TO BE P	PREFIXED	LPL: PASS	S X	FAIL
BY EITHER DT (	FUSION), DX (EXTRUS	SION) OR DS (SOLVEN	VT).				
** REFER TO LOC SUPPORTED M	US OF BREAK CODE D ATERIALS.	DIRECTORIES PROVID	DED FOR UNSUPPO	ORTED AND	3RD PART	Y / LAB: PASS	FAIL
NOTES:					CHECKED BY:	TW	
·	·	·	·		DATE: <u>26-Jul-14</u>		

LS FORM 8 (OPTIONAL)

<b>LAYFIELD</b>	GEOMEMBRANE DEST	RUCTIVE T	TEST REPORT
PROJECT NUMBER:	CT-000071	_PROJECT TITLE: _	Mary River Project
OWNER:	Baffinland Iron Mine Corporation	CONTRACTOR:	
LOCATION:	Land Farm	SHEET NUMBER:	12
DESTRUCTIVE TEST NUM	MBER*: DT-12	_TEST DATE: 2	6-Jul-14
<b>SEAM NUMBER:</b>	P74-P34	ARCHIVE LA	AYFIELD OWNER ENGINEER
SAMPLE LOCATION:	Start of seam	3RD PARTY	YES NO WHO?
DATE SEAMED / SAMPLE	<b>ED:</b> 24-Jul-14	DATE FORWARDEI	O TO LAB

DATE LAB TEST RESULTS REC'D \_\_\_\_\_

	SHEAR STRENGT	Ή	PEEL ADHESION						
SPECIMEN NUMBER	SEAM STRENGTH	** LOCUS OF BREAK CODE	SPECIMEN NUMBER	INSIDE ADHESION STRENGTH	E SEAM LOCUS OF BREAK CODE	OUTSID ADHESION STRENGTH	E SEAM  ** LOCUS OF  BREAK CODE		
1	103	ES-1	2	93	ES-1	89	ES-1		
3	104	ES-1	4	95	ES-1	94	ES-1		
5	108	ES-1	6	90	ES-1	100	ES-1		
7	109	ES-1	8	89	ES-1	94	ES-1		
9	109	ES-1	10	103	103 ES-1		ES-1		
11			12						

9	109	ES-1	10	103	ES-1	90	ES-1
11			12				
* DESTRUCTIVE T	TEST NUMBERS SHOU	LD BE SEQUENTIAL	AND ARE TO BE P	PREFIXED	LPL: PAS	S X	FAIL
BY EITHER DT (	FUSION), DX (EXTRUS	SION) OR DS (SOLVEN	NT).				
	US OF BREAK CODE I	DIRECTORIES PROVID	DED FOR UNSUPPO	ORTED AND	3RD PART	TY / LAB: PASS	FAIL
SUPPORTED M	ATERIALS.						
NOTES:				_	CHECKED BY:	TW	
				•	DATE: 26-Jul-14		
				-			

LS FORM 8 (OPTIONAL)

TYPE OF SEAM:

Fusion

<b>LAYFIELD</b>	GEOMEMBRANE I	DESTRUCTIVE TEST REPORT
PROJECT NUMBER:	CT-000071	PROJECT TITLE: Mary River Project
OWNER:	Baffinland Iron Mine Corporation	CONTRACTOR:
LOCATION:	Land Farm	SHEET NUMBER: 13
DESTRUCTIVE TEST N	UMBER*: DT-13	<b>TEST DATE:</b> 30-Jul-14
<b>SEAM NUMBER:</b>	P81-P24	ARCHIVE LAYFIELD OWNER ENGINEER
<b>SAMPLE LOCATION:</b>	End of SEOS	3RD PARTY YES NO WHO?
DATE SEAMED / SAMP	<b>LED:</b> 28-Jul-14	DATE FORWARDED TO LAB
TYPE OF SEAM:	Fusion	DATE LAB TEST RESULTS REC'D

	SHEAR STRENGT	Ή	PEEL ADHESION						
SPECIMEN NUMBER	SEAM STRENGTH	** LOCUS OF BREAK CODE	SPECIMEN NUMBER	INSIDE ADHESION STRENGTH	E SEAM LOCUS OF BREAK CODE	OUTSIE ADHESION STRENGTH	E SEAM  ** LOCUS OF  BREAK CODE		
1	103	ES-1	2	100	ES-1	102	ES-1		
3	108	ES-1	4	98	ES-1	101	ES-1		
5	100	ES-1	6	89	ES-1	93	ES-1		
7	101	ES-1	8	89	ES-1	94	ES-1		
9	107	ES-1	10	87	ES-1	89	ES-1		
11			12						
* DESTRUCTIVE	DESTRUCTIVE TEST NUMBERS SHOULD BE SEQUENTIAL AND ARE TO BE PREFIXED LPL: PASS X FAIL								

	107	100		07	ED 1	0)	1		
11			12						
* DESTRUCTIVE 7	ΓEST NUMBERS SHOU	LD BE SEQUENTIAL .	AND ARE TO BE I	PREFIXED	LPL: PAS	S X	FAIL		
BY EITHER DT (	FUSION), DX (EXTRUS	SION) OR DS (SOLVEN	NT).						
** REFER TO LOC	US OF BREAK CODE I	DIRECTORIES PROVID	DED FOR UNSUPP	ORTED AND	3RD PARTY / LAB: PASS FAIL _				
SUPPORTED M	ATERIALS.								
NOTES:				_	CHECKED BY:	TW	•		
					DATE: 30-Jul-14				
·				_		_	•		

LS FORM 8 (OPTIONAL)



PROJECT NUMBER: CT-000071 PROJECT						T TITLE:	Mary River Project						
OWNER	:	Baffinla	nd Iron Mine Corporation		CONTRACTOR:								
LOCATI	ON:	Land Far	rm		SHEET N	NUMBER:	1	1					
			DEFECT LOCATION										
DEFECT CODE	LOG DATE	SEAM OR PANEL NO.	DEFECT LOCATION DESCRIPTION	DEFECT TYPE	REPAIR TYPE	WELD TECH.	REPAIR DATE	REM	ARKS *	TEST DATE	CHECKED BY		
1 A	15-Jul-14	P1 P9 P10	6.6m EEOS-WEOS	Т	G&W	MB	15-Jul-14	T-W	ELD	16-Jul-14	TW		
1 B	15-Jul-14	P1 P8 P9	6.6m WEST OF 1A	Т	G&W	MB	15-Jul-14	T-WELD		16-Jul-14	TW		
1 C	15-Jul-14	P1 P6 P8	6.6m WETS OF 1B	Т	G&W	MB	15-Jul-14	T-W	ELD	16-Jul-14	TW		
1 D	15-Jul-14	P6 / P8	2.5m SOUTH OF 1C	WR	P	MB	15-Jul-14	3' P.A	ТСН	16-Jul-14	TW		
1 E	15-Jul-14	P6 P7 P8	6.6m SOUTH OF 1C	Т	G&W	MB	15-Jul-14		ELD	16-Jul-14	TW		
1 F	15-Jul-14	P1 /	1m EEOS-WEOS/ 2m SOUTH OF P2	D	G&W	MB	16-Jul-14	6" W	'ELD	16-Jul-14	TW		
1 G	15-Jul-14	P1 /	1m EEOS-WEOS/4m SOUTH OF P2	D	G&W	MB	16-Jul-14	6" W	6" WELD		TW		
1 H	15-Jul-14	P1 /	1m EEOS-WEOS/4.5m SOUTH OF P2	D	G&W	MB	16-Jul-14	6" W	'ELD	16-Jul-14	TW		
1 I	16-Jul-14	P11 /	11m EEOS-WEOS/ 1' NORTH OF P5	D	G&W	MB	16-Jul-14	6" W	6" WELD		TW		
1 J	16-Jul-14	P11 /	20m EEOS-WEOS/ 6" SOUTH OF P12	D	G&W	MB	16-Jul-14	6" WELD		16-Jul-14	TW		
1 K	16-Jul-14	P11 /	23m EEOS-WEOS/ 6" SOUTH OF P12	D	G&W	MB	16-Jul-14	6" WELD		16-Jul-14	TW		
1 L	16-Jul-14	P12 /	12m EEOS-WEOS/ 6" SOUTH OF P13	D	G&W	MB	16-Jul-14	6" W	'ELD	16-Jul-14	TW		
1 M	16-Jul-14	P15 P16 P17	6.6m WEOS-EEOS	Т	G&W	MB	16-Jul-14	T-W	ELD	16-Jul-14	TW		
1 N	16-Jul-14	P15 P17 P18	6.6m EAST OF 1M	Т	G&W	MB	16-Jul-14	T-W	ELD	16-Jul-14	TW		
10	16-Jul-14	P15 P18 P19	6.6m EAST OF 1N	Т	G&W	MB	16-Jul-14	T-W	ELD	16-Jul-14	TW		
1 P	16-Jul-14	P15 P19 P20	6.6m EAST OF 10	Т	G&W	MB	16-Jul-14	T-W	ELD	16-Jul-14	TW		
1 0	16-Jul-14	P15 P20 P21	6.6m EAST OF 1P	Т	G&W	MB	16-Jul-14	T-W	ELD	16-Jul-14	TW		
1 R	22-Jul-14	P24 25 P26	36m EEOS-WEOS	Т	G&W	MB	22-Jul-14	T-W	ELD	23-Jul-14	TW		
1 S	22-Jul-14	P25 26 P27	36m EEOS-WEOS	Т	G&W	MB	22-Jul-14	T-W	ELD	23-Jul-14	TW		
1 T	22-Jul-14	P26 /	1m WEOS-EEOS/ 1m SOUTH OF P27	D	G&W	MB	22-Jul-14	6" W	ELD	23-Jul-14	TW		
DEFECT TYPE:	AD - ANIMAL RELATE	D DAMAGE	EE - EARTHWORK EQUIPMENT DAMAGE	PT - PRESSURE TEST	T CUT						1		
	B - UNDISPERSED RES	SIN BEAD	EXT - EXTENSION	SI - SOIL SURFACE I	RREGULARITY				SSING TRIAL SEAMS				
	BO - FUSION WELDER		FM - FISHMOUTH	SL - SLAG ON TEXT				NO.	TIME	TECH ID.	l		
	BS - BOOT/SKIRT FROM FML PENETRATION		FS - FAILED SEAM LENGTH	T - THREE PANEL IN					4:27				
	CO - CHANGE OF OVE	RLAP	FTS - FIELD TEST STRIP	VL - VACUUM TEST	LEAK		-	TX-1	15-Jul-14	MB	ł		
	CR - CREASE	MAGE	HT - HEAT TACK BURN	WR - WRINKLE	ADT			TX-2	2:00 16-Jul-14	MB			
	D - INSTALLATION DA		IO - INSUFFICIENT OVERLAP (UNDER SPEC.)  MD. MANUFACTURED DELIVEDY DAMAGE	WS - WELDER RESTART OTHER:				1 A-2	3:30	IVID	ł		
D5.# - DESTRUCTIVE TEST NUMBER MD - MANUFACTURER DELIVERY DAMAGE REPAIR TYPE: P - PATCH, C - CAP, RS - RECONSTRUCTED SEAM, G&W - GRIND/WELD							Į	TX-4	22-Jul-14	МВ			

\*\* COLUMNS TO BE USED BY THE PROJECT SUPERVISOR OR LEAD TECHNICIAN ONLY. LPL FORM 7 LAYFIELD ENVIRONMENTAL SYSTEMS

SUBMITTED BY: TW

DATE: 22-Jul



PROJEC	ROJECT NUMBER: CT-000071 PROJECT TITLE: Mar						Mary Rive	er Project			
OWNER	:	Baffinla	nd Iron Mine Corporation		CONTRA	ACTOR:					
LOCATI	ON:	Land Far	rm		SHEET N	NUMBER	R: <u>2</u>				
			DEFECT LOCATION								
DEFECT CODE	LOG DATE	SEAM OR PANEL NO.	DEFECT LOCATION DESCRIPTION	DEFECT TYPE	REPAIR TYPE	WELD TECH.	REPAIR DATE		ARKS **	TEST DATE	CHECKED BY
2 A	22-Jul-14	P26	1m WEOS-EEOS/ 2.5m SOUTH OF P27	D	G&W	MB	22-Jul-14	6" W	/ELD	23-Jul-14	TW
2 B	22-Jul-14	P26	1m WEOS-EEOS/ 1m NORTH OF P24	D	G&W	MB	22-Jul-14	6" WELD		23-Jul-14	TW
2 C	22-Jul-14	P26 /	3m WEOS-EEOS/ 1m SOUTH OF P27	D	G&W	MB	22-Jul-14	6" W	/ELD	23-Jul-14	TW
2 D	22-Jul-14	P29 P30 P31	11m EEOS-WEOS	Т	G&W	MB	22-Jul-14	T-W	ELD	23-Jul-14	TW
2 E	22-Jul-14	P30 P31 P32	11m EEOS-WEOS	Т	G&W	MB	22-Jul-14	T-W	'ELD	23-Jul-14	TW
2 F	22-Jul-14	P31 /	1m WEOS-EEOS/ 1m SOUTH OF P32	D	G&W	MB	22-Jul-14		/ELD	23-Jul-14	TW
2 G	22-Jul-14	P31 /	2' WEOS-EEOS/ 3m SOUTH OF P32	D	G&W	MB	22-Jul-14		6" WELD		TW
2 H	22-Jul-14	P31 /	1m WEOS-EEOS/ 2m NORTH OF P29	D	G&W	MB	22-Jul-14		/ELD	23-Jul-14 23-Jul-14	TW
2 I	22-Jul-14	P32 P33 P34	47m EEOS-WEOS T G&W MB 22-Jul-14				T-W	'ELD	23-Jul-14	TW	
2 J	22-Jul-14	P33 P34 P36	47m EEOS-WEOS	Т	G&W	MB	22-Jul-14	T-W	ELD	23-Jul-14	TW
2 K	22-Jul-14		50m EEOS-WEOS	Т	G&W	MB	22-Jul-14	T-W	T-WELD		TW
2 L	22-Jul-14	P35 P38 P39	12m EEOS-WEOS	Т	G&W	MB	22-Jul-14		T-WELD		TW
2 M	22-Jul-14	P35 P37 P38	18m WEST OF 2L	Т	G&W	MB	22-Jul-14		ELD	23-Jul-14 23-Jul-14	TW
2 N	22-Jul-14		72m EEOS-WEOS	Т	G&W	MB	22-Jul-14	T-W	ELD	23-Jul-14	TW
2 0	22-Jul-14	P27 P28 P29	72m EEOS-WEOS	Т	G&W	MB	22-Jul-14		ELD	23-Jul-14	TW
2 P	22-Jul-14	P29 /	1m WEOS-EEOS/ 2.5m SOUT OF P30	D	G&W	MB	22-Jul-14		/ELD	23-Jul-14	TW
2 Q	22-Jul-14	P29 /	1m WOES-EEOS/ 1m NORTH OF P27	D	G&W	MB	22-Jul-14		/ELD	23-Jul-14	TW
2 R	22-Jul-14		6.5m NEOS-SEOS	T	G&W	MB	22-Jul-14	T-W	ELD	23-Jul-14	TW
2 S	22-Jul-14		6.5m NEOS-SEOS	Т	G&W	MB	22-Jul-14		ELD	23-Jul-14	TW
2 T	22-Jul-14		6.5m SOUTH OF 2R	Т	G&W	MB	22-Jul-14		ELD	23-Jul-14	TW
	AD - ANIMAL RELATE		EE - EARTHWORK EQUIPMENT DAMAGE	PT - PRESSURE TEST							
	B - UNDISPERSED RES	SIN BEAD	EXT - EXTENSION	SI - SOIL SURFACE I	RREGULARITY				SSING TRIAL SEAMS	1	
	BO - FUSION WELDER		FM - FISHMOUTH	SL - SLAG ON TEXT				NO.	TIME	TECH ID.	Į
	BS - BOOT/SKIRT FRO		FS - FAILED SEAM LENGTH	T - THREE PANEL IN					3:30		
	CO - CHANGE OF OVE	RLAP	FTS - FIELD TEST STRIP	VL - VACUUM TEST LEAK				TX-4	22-Jul-14	MB	ł
	CR - CREASE D - INSTALLATION DA	MACE	HT - HEAT TACK BURN WR - WRINKLE  10 - INSUFFICIENT OVERLAP (UNDER SPEC.) WS - WELDER RESTART								
	DS-# - DESTRUCTIVE	IO - INSUFFICIENT OVERLAP (UNDER SPEC.)  MD - MANUFACTURER/DELIVERY DAMAGE	OTHER:	ARI						1	
REPAIR TYPE:		S - RECONSTRUCTED SEAM, G&		011/ER							
											•

 $\ast\ast$  COLUMNS TO BE USED BY THE PROJECT SUPERVISOR OR LEAD TECHNICIAN ONLY.

LPL FORM 7 LAYFIELD ENVIRONMENTAL SYSTEMS

SUBMITTED BY: TW
DATE: 22-Jul



PROJECT NUMBER: CT-000071					PROJECT TITLE: Mary River Project							
OWNER	<b>!:</b>	Baffinla	and Iron Mine Corporation CONTRACTOR:									
LOCATION: Land Fa			rm	R:	3							
DEFECT CODE	LOG DATE		DEFECT LOCATION	Deres	REPAIR TYPE	WEV 5		DEDATE				
		SEAM OR PANEL NO.	DEFECT LOCATION DESCRIPTION	DEFECT TYPE		WELD TECH.		REPAIR DATE		ARKS *	TEST DATE	CHECKED BY
3 A	22-Jul-14	P35 P33 P13	6.5m SOUTH OF 2S	Т	G&W	MB		22-Jul-14	T-W	ELD	23-Jul-14	TW
3 B	22-Jul-14	P33 P13 P12	6.5m SOUTH OF 2T	Т	G&W	MB		22-Jul-14	T-W	ELD	23-Jul-14	TW
3 C	22-Jul-14	P33 P32 P12	6.5m SOUTH OF 3A	Т	G&W	MB		22-Jul-14	T-W	ELD	23-Jul-14	TW
3 D	22-Jul-14	P32 P12 P11	6.5m SOUTH OF 3B	Т	G&W	MB		22-Jul-14	T-W	ELD	23-Jul-14	TW
3 E	22-Jul-14	P32 P30 P11	6.5m SOUTH OF 3C	Т	G&W	MB		22-Jul-14	T-W	ELD	23-Jul-14	TW
3 F	22-Jul-14	P30 P11 P5	6.5m SOUTH OF 3D	Т	G&W	MB		22-Jul-14	T-WELD		23-Jul-14	TW
3 G	22-Jul-14	P30 P28 P5	6.5m SOUTH OF 3E	Т	G&W	MB		22-Jul-14	T-WELD		23-Jul-14	TW
3 H	22-Jul-14	P28 P5 P4	6.5m SOUTH OF 3F	Т	G&W	MB		22-Jul-14	T-WELD		23-Jul-14	TW
3 I	22-Jul-14	P28 P27 P4	6.5m SOUTH OF 3G	Т	G&W	MB		22-Jul-14	T-WELD		23-Jul-14	TW
3 J	22-Jul-14	P27 P4 P3	6.5m SOUTH OG 3H	Т	G&W	MB		22-Jul-14	T-WELD		23-Jul-14	TW
3 K	22-Jul-14	P27 P25 P3	6.5m SOUTH OF 3I	Т	G&W	MB		22-Jul-14	T-WELD		23-Jul-14	TW
3 L	22-Jul-14	P25 P3 P2	6.5m SOUTH OF 3J	Т	G&W	MB		22-Jul-14	T-WELD		23-Jul-14	TW
3 M	22-Jul-14	P25 P24 P2	6.5m SOUTH OF 3K	T	G&W	MB		22-Jul-14	T-WELD		23-Jul-14	TW
3 N	22-Jul-14	P24 P2 P1	6.5m SOUTH OF 3L	Т	G&W	MB		22-Jul-14	T-W	ELD	23-Jul-14	TW
3 0	22-Jul-14	P24 P23 P1	6.5m SOUTH OF 3M	Т	G&W	MB		22-Jul-14	T-W	ELD	23-Jul-14	TW
3 P	22-Jul-14	P23 P40 P1	6.5m SOUTH OF 3N	Т	P	MB		22-Jul-14	2' PATCH		23-Jul-14	TW
3 0	22-Jul-14	P22 P23 40/41	FROM 3P TP 3S	IO	G&W	MB		22-Jul-14	4m WELD		23-Jul-14	TW
3 R	22-Jul-14	P22 P2 P1	4m SOUTH OF 3P/2mWEST OF P41	WR	P	MB		22-Jul-14	2' PA	тсн	23-Jul-14	TW
3 S	23-Jul-14	P22 P40 P41	4m SE OF 3P	Т	P	MB		23-Jul-14	2' PACTH		23-Jul-14	TW
3 T	23-Jul-14	P22 / P41	3m EAST OF 3S	CR	P	MB		23-Jul-14	2' PATCH		23-Jul-14	TW
DEFECT TYPE:	AD - ANIMAL RELATE	D DAMAGE	EE - EARTHWORK EQUIPMENT DAMAGE	PT - PRESSURE TES	T CUT					-		
B - UNDISPERSED RESIN BEAD		IN BEAD	EXT - EXTENSION	SI - SOIL SURFACE	IRREGULARITY				PA	SSING TRIAL SEAMS		
	BO - FUSION WELDER	BURN	FM - FISHMOUTH	SL - SLAG ON TEXTURED SHEET				ļ	NO.	TIME	TECH ID.	l
	BS - BOOT/SKIRT FROM		FS - FAILED SEAM LENGTH	T - THREE PANEL INTERSECTION						3:30		
	CO - CHANGE OF OVE	RLAP	FTS - FIELD TEST STRIP	VL - VACUUM TEST LEAK				ļ	TX-4	22-Jul-14	MB	Į
	CR - CREASE		HT - HEAT TACK BURN	WR - WRINKLE						1:00		
	D - INSTALLATION DA DS-# - DESTRUCTIVE T		IO - INSUFFICIENT OVERLAP (UNDER SPEC.)  MD - MANUFACTURER/DELIVERY DAMAGE	WS - WELDER REST	TART			ŀ	TX-5	23-Jul-14	MB	
	DOTE - DESTRUCTIVE	LOI NUMBER		OTHER:								

\*\* COLUMNS TO BE USED BY THE PROJECT SUPERVISOR OR LEAD TECHNICIAN ONLY. LPL FORM 7

REPAIR TYPE: P - PATCH, C - CAP, RS - RECONSTRUCTED SEAM, G&W - GRIND/WELD

LAYFIELD ENVIRONMENTAL SYSTEMS

SUBMITTED BY: TW

DATE: 23-Jul



PROJECT NUMBER: CT-000071					PROJEC	T TITLE	: Mary Riv	y River Project						
OWNER: Baffinland Iron Mine Corporation					CONTRA	ACTOR:								
LOCATION: Land Farm			rm	SHEET NUMBER:					4					
			DEFECT LOCATION											
DEFECT CODE	LOG DATE	SEAM OR PANEL NO.	DEFECT LOCATION DESCRIPTION	DEFECT TYPE	REPAIR TYPE	WELD TECH.	REPAIR DATE	REM	IARKS **	TEST DATE	CHECKED BY			
4 A	23-Jul-14	P22 P23 P24	15m EAST OF 3O	Т	G&W	MB	23-Jul-14	T-V	T-WELD		TW			
4 B	23-Jul-14	P41 P42 P22	6.5m EAST OF 4A	Т	G&W	MB	23-Jul-14	T-V	VELD	23-Jul-14	TW			
4 C	23-Jul-14	P42 P43 P22	6.5m EAST OF 4B	Т	G&W	MB	23-Jul-14		VELD	23-Jul-14	TW			
4 D	23-Jul-14	P43 P44 P22	6.5m EAST OF 4C	Т	G&W	MB	23-Jul-14		VELD	23-Jul-14	TW			
4 E	23-Jul-14	P44 P45 P22	6.5m EAST OF 4D	T	G&W	MB	23-Jul-14		VELD	23-Jul-14	TW			
4 F	23-Jul-14	P45 P46 P24	1.5m EAST OF 4E	Т	G&W	MB	23-Jul-14	T-V	VELD	23-Jul-14	TW			
4 G	23-Jul-14	P46 P47 P24	6.5m EAST OF 4F	T	G&W	MB	23-Jul-14		VELD	23-Jul-14	TW			
4 H	23-Jul-14	P47 P48 P24	6.5m EAST OF 4G	T	G&W	MB	23-Jul-14		VELD	23-Jul-14	TW			
4 I	23-Jul-14	P48 P49 P24	6.5m EAST OF 4H	Т	G&W	MB	23-Jul-14	T-V	T-WELD		TW			
4 J	23-Jul-14	P49 P50 P24	6.5m EAST OF 4I	Т	G&W	MB	23-Jul-14	T-V	T-WELD		TW			
4 K	23-Jul-14	P50 P51 P24	6.5m EAST OF 4J	T	G&W	MB	23-Jul-14		T-WELD		TW			
4 L	23-Jul-14	P51 P52 P24	6.5m EAST OF 4K	T	G&W	MB	23-Jul-14		T-WELD		TW			
4 M	23-Jul-14	P52 P53 P24	6.5m EAST OF 4L	T	G&W	MB	23-Jul-14		T-WELD		TW			
4 N	23-Jul-14	P53 P54 P24	6.5m EAST OF 4M	T	G&W	MB	23-Jul-14		VELD	23-Jul-14 23-Jul-14	TW			
4 0	23-Jul-14	P54 P55 P24	6.5m EAST OF 4N	Т	G&W	MB	23-Jul-14		T-WELD		TW			
4 P	23-Jul-14	P44 P45 P46	6.5m SOUTH OF 4F	T	G&W	MB	23-Jul-14		VELD	23-Jul-14 23-Jul-14	TW			
4 0	24-Jul-14	P73 P74 P36	6.5m WEST OF END	T	G&W	MB	24-Jul-14		VELD	24-Jul-14	TW			
4 R	24-Jul-14	P72 P73 P36	6.5m WEST OF 4Q	T	G&W	MB	24-Jul-14	T-WELD		24-Jul-14	TW			
4 S	24-Jul-14	P71 P72 P36	6.5m WEST OF 4 R	T	G&W	MB	24-Jul-14				TW			
4 T	24-Jul-14	P70 P71 P36	6.5m WEST OF 4S	T	G&W	MB	24-Jul-14				TW			
DEFECT TYPE:	AD - ANIMAL RELATE		EE - EARTHWORK EQUIPMENT DAMAGE	PT - PRESSURE TEST			1 = 1 = 1			24-Jul-14				
B - UNDISPERSED RESIN BEAD		SIN BEAD	EXT - EXTENSION	SI - SOIL SURFACE IRREGULARITY				P	ASSING TRIAL SEAMS	S				
BO - FUSION WELDER BURN		t BURN	FM - FISHMOUTH	SL - SLAG ON TEXT	URED SHEET			NO.	TIME	TECH ID.				
BS - BOOT/SKIRT FROM FML PENETRATION		M FML PENETRATION	FS - FAILED SEAM LENGTH	T - THREE PANEL IN	NTERSECTION				1:00					
CO - CHANGE OF OVERLAP		ERLAP	FTS - FIELD TEST STRIP	VL - VACUUM TEST	LEAK			TX-5	23-Jul-14	MB	l			
CR - CREASE			HT - HEAT TACK BURN	WR - WRINKLE					4:00					
D - INSTALLATION DAMAGE			IO - INSUFFICIENT OVERLAP (UNDER SPEC.)	WS - WELDER REST	ART			TX-6	24-Jul-14	MB	l			
DS-# - DESTRUCTIVE TEST NUMBER			MD - MANUFACTURER/DELIVERY DAMAGE	OTHER:										
REPAIR TYPE:	P - PATCH, C - CAP, R	S - RECONSTRUCTED SEAM, G	&W - GRIND/WELD						I		l			

\*\* COLUMNS TO BE USED BY THE PROJECT SUPERVISOR OR LEAD TECHNICIAN ONLY. LPL FORM 7

LAYFIELD ENVIRONMENTAL SYSTEMS

SUBMITTED BY: TW

DATE: 25-Jul



PROJECT NUMBER: CT-000071					PROJECT TITLE: Mary Riv					ver Project			
OWNER: Baffinland Iron Mine Corporation				CONTRACTOR:									
LOCATION: Land Farm			rm	SHEET NUMBER: 5									
			DEFECT LOCATION									1	
DEFECT CODE LO	OG DATE S	SEAM OR PANEL NO.	DEFECT LOCATION DESCRIPTION	DEFECT TYPE	REPAIR TYPE	WELD TECH.		REPAIR DATE		ARKS *	TEST DATE	CHECKED BY	
5 A 24	1-Jul-14	P69 P70 P36	6.5m WEST OF 4T	Т	G&W	MB		24-Jul-14	T-W	ELD	24-Jul-14	TW	
5 B 24	1-Jul-14	P68 P69 P36	6.5m WEST OF 5A	Т	G&W	MB		24-Jul-14	T-W	ELD	24-Jul-14	TW	
		P67 P68 P36	6.5m WEST OF 5B	Т	G&W	MB		24-Jul-14		ELD	24-Jul-14	TW	
			6.5m WEST OF 5C	Т	G&W	MB		24-Jul-14		ELD	24-Jul-14	TW	
			6.5m WEST OF 5D	T	G&W	MB		24-Jul-14		ELD	24-Jul-14	TW	
5 F 24	1-Jul-14	P65 P35 P36	3m WEST OF 5E	Т	G&W	MB		24-Jul-14	T-WELD		24-Jul-14	TW	
			6.5m WEST OF 5E	Т	G&W	MB		24-Jul-14	T-WELD		24-Jul-14	TW	
			6.5m WEST OF 5G	Т	G&W	MB		24-Jul-14	T-WELD		24-Jul-14	TW	
			6.5m WEST OF 5H	Т	G&W	MB		25-Jul-14	T-WELD		25-Jul-14	TW	
			4m WEST OF 5I	Т	G&W	MB		25-Jul-14	T-WELD		25-Jul-14	TW	
			6.5m WEST OF 5I	Т	G&W	MB		25-Jul-14	T-WELD		25-Jul-14	TW	
			6.5m WEST OF 5K	Т	P	MB		25-Jul-14	2m PATCH		25-Jul-14	TW	
			6.5m WEST OF 5L	T	P	MB		25-Jul-14	2' PA		25-Jul-14	TW	
			6.5m WEST OF 5M	Т	G&W	MB		25-Jul-14	T-W		25-Jul-14	TW	
			6.5m WEST OF 5N	T	G&W	MB		25-Jul-14	T-WELD		25-Jul-14	TW	
		P21 P15 P37	1m SOUTH OF 50	Т	G&W	MB		25-Jul-14		ELD	25-Jul-14	TW	
			6.5m EAST OF 5S	Т	Р	MB		28-Jul-14	2' PA		29-Jul-14	TW	
			3m WEST OF 50/ 1.5m NORTH OF P76	WR	P	MB		28-Jul-14			29-Jul-14	TW	
			3m WEST OF 5R	Т	P	MB		28-Jul-14	· · · · · · · · · · · · · · · · · · ·		29-Jul-14	TW	
				Т	P	MB		28-Jul-14	2' PA		29-Jul-14	TW	
DEFECT TYPE: AD - AI			EE - EARTHWORK EQUIPMENT DAMAGE	PT - PRESSURE TEST	T CUT	IIID		20 341 1 1	2 111		25 Jul 11	1 11	
B - UNDISPERSED RESIN BEAD		BEAD	EXT - EXTENSION	SI - SOIL SURFACE IRREGULARITY					PASSING TRIAL SEAMS				
BO - FUSION WELDER BURN		JRN	FM - FISHMOUTH	SL - SLAG ON TEXTURED SHEET					NO.	TIME	TECH ID.		
BS - BOOT/SKIRT FROM FML PENETRATION		FML PENETRATION	FS - FAILED SEAM LENGTH	T - THREE PANEL INTERSECTION						4:00			
CO - CHANGE OF OVERLAP			FTS - FIELD TEST STRIP	VL - VACUUM TEST LEAK					TX-6	24-Jul-14	MB	l	
CR - CREASE			HT - HEAT TACK BURN	WR - WRINKLE						7:30			
D - INSTALLATION DAMAGE			IO - INSUFFICIENT OVERLAP (UNDER SPEC.)	WS - WELDER REST	ART				TX-7	25-Jul-14	MB	l	
DS-# - DESTRUCTIVE TEST NUMBER REPAIR TYPE: P - PATCH, C - CAP, RS - RECONSTRUCTED SEAM, O			MD - MANUFACTURER/DELIVERY DAMAGE W - GRIND/WELD	OTHER:					TX-8	8:00 28-Jul-14	MB		

\*\* COLUMNS TO BE USED BY THE PROJECT SUPERVISOR OR LEAD TECHNICIAN ONLY. LPL FORM 7

LAYFIELD ENVIRONMENTAL SYSTEMS

SUBMITTED BY: TW

DATE: 28-Jul



PROJECT NUMBER: <u>CT-</u>		ER: <u>CT-0000</u>	000071 PROJECT TITLE:					Mary River Project					
OWNER: Baffinl			nd Iron Mine Corporation		CONTRA	ACTOR:							
LOCATION: Land Fa			rm	SHEET	NUMBER	: 6	6						
DEFECT CODE	LOG DATE	SEAM OR PANEL NO.	DEFECT LOCATION  DEFECT LOCATION DESCRIPTION	DEFECT TYPE	REPAIR TYPE	WELD TECH.	REPAIR DATE	REMARKS **		TEST DATE	CHECKED BY		
				TIPE			DATE				Б1		
6 A	28-Jul-14	P29 P31 77/78	6.5m SOUTH OF 5T	T	G&W	MB	29-Jul-14	T-W	/ELD	29-Jul-14	JB		
6 B	28-Jul-14	P27 P29 78/79	6.5m SOUTH OF 6A	T	G&W	MB	29-Jul-14	T-W	/ELD	29-Jul-14	JB		
6 C	28-Jul-14	P26 P27 79/80	6.5m SOUTH OF 6B	T	G&W	MB	29-Jul-14	T-W	/ELD	29-Jul-14	JB		
6 D	28-Jul-14	P24 P26 80/81	6.5m SOUTH OF 6C	T	P	MB	29-Jul-14	3' PA	ATCH	29-Jul-14	JB		
6 E	28-Jul-14	P24 P55 P81	6.5m SOUTH OF 6D	T	P	MB	29-Jul-14	2' PA	ATCH	29-Jul-14	JB		
6 F	28-Jul-14	P55 /	2m SOUTH OF 6E	WR	P	MB	29-Jul-14	2' PA	ATCH	29-Jul-14	JB		
6 G	28-Jul-14	P55 P81 P82	4m EAST OF 6E	Т	G&W	MB	29-Jul-14	T-W	/ELD	29-Jul-14	JB		
6 H		/											
6 I		/											
6 J		/											
6 K		/											
6 L		/											
6 M		/							-				
6 N		/							-				
6 O		/											
6 P		/											
6 Q		/											
6 R		/											
6 S		/											
6 T		/											
DEFECT TYPE:	AD - ANIMAL RELATE	ED DAMAGE	EE - EARTHWORK EQUIPMENT DAMAGE	PT - PRESSURE TES	T CUT						•		
	B - UNDISPERSED RES		EXT - EXTENSION	SI - SOIL SURFACE IRREGULARITY					ASSING TRIAL SEAM	_			
	BO - FUSION WELDER BURN BS - BOOT/SKIRT FROM FML PENETRATION		FM - FISHMOUTH FS - FAILED SEAM LENGTH	SL - SLAG ON TEXTURED SHEET T - THREE PANEL INTERSECTION				NO.	TIME 7:30	TECH ID.			
	CO - CHANGE OF OVE		FTS - FIELD TEST STRIP	VL - VACUUM TEST				TX-9	29-Jul-14	MB			
CR - CREASE			HT - HEAT TACK BURN	WR - WRINKLE							1		
D - INSTALLATION DAMAGE		AMAGE	IO - INSUFFICIENT OVERLAP (UNDER SPEC.)	WS - WELDER RESTART					ļ		1		
	DS# - DESTRUCTIVE TEST NUMBER MD - MANUFACTURER/DELIVERY DAMAGE												
KEPAIR TYPE:	P - PATCH, C - CAP, R	S - RECONSTRUCTED SEAM, G&	kW - GRIND/WELD							1	1		
** (	OI HMNS TO	RE USED RV TU	IE PROJECT SUPERVISOR OR LEAD TECHN	ICIAN ONI V			SUBMITTED BY:	TW					
** COLUMNS TO BE USED BY THE PROJECT SUPERVISOR OR LEAD TECHNICIAN ONLY.  LPL FORM 7 LAYFIELD ENVIRONMENTAL SYSTEMS						•	DATE:	30-Jul			-		
LPL FORM 7			LATTILLE ENVIRONMENTAL STSTEMS				DATE: 30-Jul						

