

# CONSTRUCTION SUMMARY REPORT

Agnico Eagle Mines Ltd

Report

653281-0004-40ER-0002\_0

January 29, 2019

Prepared by:

**Israël Gagnon**, P Eng., MBA  
Mechanical Engineer

Approved by:

**Alain Parent**  
Project Construction Manager - Amaruq

# EXECUTIVE SUMMARY

---

SNC-Lavalin Stavibel Inc. was retained by Agnico Eagle Mines Limited to prepare a construction summary (as built) report for the fresh water intake for the Whale Tail Project, Nunavut. SNC Lavalin Stavibel Inc. previously prepared the construction drawings and specifications for the fresh water intake.

SNC Lavalin Stavibel Inc. was not involved in the construction of the fresh water intake. The information presented in this report was provided by Agnico Eagle.

The construction of the fresh water intake was completed in October 2018. The construction monitoring and quality assurance was managed by AEM.

This report summarizes the construction as-built information for the fresh water intake.

# Table of contents

---

1. Introduction	5
<hr/>	
2. Construction summary	5
2.1 Site location plan	5
2.2 Pumping station	6
2.3 Suction pipeline	7
2.4 Ground pipeline	7
2.5 Drawings and photographs	7
3. Field decisions	7
3.1 Pumping station	7
3.2 Suction pipeline	7
3.3 Ground pipeline	7
4. Mitigation measures	8
<hr/>	
5. Construction monitoring and inspection test plan	8
<hr/>	
6. Closure	8

---

---

## Figures

Figure 1 Fresh water intake localization .....	6
--	---

---

## Appendices

Appendix A Construction drawing of the fresh water intake
Appendix B As-built drawings of the fresh water intake
Appendix C Photographs of the fresh water intake
Appendix D Inspection Test Plan



## 1. Introduction

This document presents the construction summary report of the fresh water intake pumping station required by the Water License 2AM-WTP1826 Part D Item 15. As required by Water License Schedule D, this report contains the final design and construction drawings, a summary of construction activities including photographic recorded during and after construction. The as-built drawings, detailed explanation of field decision to reflect any deviations from the original construction drawings/plans and how such deviations may affect performance of engineered structures, a discussion of the mitigation measures implemented during construction and its effectiveness are also presented. There was no blast or water use for the dust emission during the construction of the freshwater water intake.

## 2. Construction summary

### 2.1 Site location plan

Agnico Eagle is developing the Whale Tail Project in the Kivalliq Region of Nunavut (65°24'25"N, 96°41'50"W). The 99,878-hectare Amaruq property is located on Inuit-owned and Federal Crown Land, approximately 55 km north of the Meadowbank mine. The Meadowbank mine is accessible from Baker Lake, located 70 kilometers to the south.




Figure 1 Fresh water intake localization

## 2.2 Pumping station

All mechanical and electrical pumping station equipment are housed in a heated and insulated enclosure. Electrical equipment (e.g. control panel, junction boxes, VFD/soft starters, etc.) are separated from the mechanical equipment (e.g. pumps, isolation valves, piping, piping accessories, etc.) by a wall and each room have its own access door. The enclosure has been constructed following the site information and design coefficients (temperature, wind load, snow load, etc.) from the Agnico Eagle general guidelines to resist to the Nunavut climatic conditions. The enclosure is installed on a leveled coarse compacted gravel surface. All surfaces are painted in accordance with Agnico Eagle requirements to ensure corrosion resistance over the years of operation.

## 2.3 Suction Pipeline

The suction line sections were assembled on the shore, with the fish strainer and ballasts. The fish strainer was redesigned to respect DFO's Freshwater Intake End-of-Pipe Fish Screen Guideline. Screen opening was changed from 13 mm to a screen with a mesh size opening of 2,54 mm. It was deployed on the lake ice. Once the suction line was located correctly, the suction was flooded by cutting ice underneath, to sink into its place.

## 2.4 Ground Pipeline

The above-ground pipeline lie directly on the tundra along the access road to the Pumping Station. The sharp stones were removed before the pipeline installation to reduce the risks of tears and premature wear. Since the pipeline is water tight, no hazards or disturbances are expected after installation. After the complete installation, a hydrostatic test was performed to confirm the water tightness of the pipeline.

## 2.5 Drawings and photographs

All final design and construction drawings are available in the appendix A, as-built drawings are in appendix B, construction pictures are available in appendix C.

# 3. Field decisions

## 3.1 Pumping station

The construction work led to no variations from the original design in the pumping station.

## 3.2 Suction pipeline

The water suction location has been moved 100 meters north-west to have it in appropriate water depth. To do so, the construction team reviewed the pipe line layout from the pumping station to the lake bed. The new layout can be reviewed in appendix B.

## 3.3 Ground Pipeline

The pipeline position regarding the access road to the fresh water intake was changed. The line is installed on the west side of the road instead of the east side as it was specified in the original construction drawing. This modification was made because all the vehicles pull out bays along the access road are built on the east side. By placing the pipe line on the west side, access to the line is eased. Again, the final layout can be reviewed in appendix B. Those two decision will not affect the fresh water pump station nor cause any other risk to the environment than the original design.

## 4. Mitigation Measures

To protect the lake and limit machinery circulation within 31 meters from the shore, Agnico Eagle Mine elected to install the intake pipe line on ice with a telehandler, instead of with a boat and a helicopter. Using that telehandler on the pump station gravel pad, the telescoping boom was used to push the pipeline on its pipe supports and on the ice. Once the fish screen was over the prescribe water depth, ice was cut from underneath the pipe line so that the line could sink, helped with ballast. Picture of this operation can be found in appendix C.

## 5. Construction Monitoring and Inspection Test Plan

During the commissioning phase, the pipeline from the pumping station to the construction camp has been tested for leaks. The line was filled with water then capped and put under pressure for 5 hours. Results are shown in Table 1: Pipeline leak test pressure record.

**Table 1: Pipeline leak test pressure record**

Time	Water pressure (kPa)
19:08	390
21:00	700
22:00	700
23 :00	690
23:58	680


The results shown in table1 are within the acceptance limits for the pipeline. The pressure drop recorded on the 5 hours is less than 3% and confirms that no leaks are present on the line. This variation can be attributed in part to HDPE pipe expansion, in part to ambient temperature change during the test period and in part to the fact that closing the pipe line at the camp end was a butterfly valve, which are known to leak in such use.



## 6. Closure

The construction summary report of the fresh water intake pumping station presented in this document was done in regard to Water License 2AM-WTP1826 Part D Item 15. Trough review of site location, final plan, and the review of field decision took during construction, mitigation results and the pipeline test, requirements are fulfilled. The following appendices are there to support the summary.

# Appendix A

Final design construction drawings of the fresh water intake



PLAN CLÉ  
KEY PLAN

NOTES GÉNÉRALES / GENERAL NOTES

POUR CONSTRUCTION  
FOR CONSTRUCTION

ARNDT BROS. DATE : 2018-07-16

CHIFFRONS O-CENTRE EST LA PROPRIÉTÉ DE JACOBO-CARL C/EE ET DOIT ÊTRE RETOURNÉ SUR DEMANDE. TOUTE REPRODUCTION DE  
MÉTÉOLOGIE, TOUTE TRANSMISSION DE CONTENU À AUTRES ET TOUTE VÉRIFICATION SONT DES CRIMES POUR LAQUELS CHIFFRONS O-C/

DESSINS EN RÉFÉRENCE / REFERENCE DRAWING

TITLE / TITRE	# DVD



**AGNICO EAGLE**

0	2018-07-16	ISSUED FOR CONSTRUCTION	L.R.F.	D.L.	
REV.	DATE	DESCRIPTION	PWR/ENI	APP.	CUE
<b>REVISIONS</b>					

AMARUQ PROJECT

TIME / TITLE  
AGNICO EAGLE - MEADOWBANK DIVISION  
692 - FRESH WATER  
210 - GENERAL  
PLAN & PROFILE  
FRESH WATER

PIPELINE ROUTING - NEMO to EXPLORATION CAM

DESSINÉ PAR DRAWN BY	J. CRETE	DATE 2017-05-
-------------------------	----------	------------------

VERIFIÉ PAR CHECKED BY	D. LAFLAMME	2013-08
---------------------------	-------------	---------

APPROUVE PAR	
--------------	--

APPROVED BY		
Signature of	DATE	

SCORES SCALE	N/A	DATE	2017-05-11
-----------------	-----	------	------------



NO. DESIGN  
DRAWING NO. 61-692-210-003

NO. 890-127	SECTION	PAGE 1
-------------	---------	--------

REV. PROJECT PROJECT NO.	REVISION	FIGURE / SHEET
6115	0	1 /


6113	0	7
------	---	---

1



Pumping station

**PERMIT TO PRACTICE**  
**SNC - LAVALIN STAVIBEL INC.**  
Signature: *[Signature]*  
Date: 2017-11-23  
**PERMIT NUMBER: P 718**  
NT/NU Association of Professional  
Engineers and Geoscientists



**PAD & BUILDING ARRANGMENT**  
1:250

**NOTES:**

**POUR CONSTRUCTION**  
**FOR CONSTRUCTION**  
AGNICO EAGLE  
DATE: 2017-11-22



CONSTRUCTION IS SUBJECT TO THE POWER OF AGNICO EAGLE LTD. IT IS NOT FOR RETURN TO AGNICO EAGLE LTD. WITHOUT THE WRITTEN  
AGNICO EAGLE LTD.  
THE INFORMATION HEREIN IS FOR THE PURPOSE OF AGNICO EAGLE LTD. AND NOT BE RETURNED TO AGNICO EAGLE LTD.  
AGNICO EAGLE LTD.

—	—
—	—
—	—
—	—
—	—
TITRE / TITLE	# DWG

**DESSINS EN RÉFÉRENCE/REFERENCE DRAWINGS**

REV	DESCRIPTION	DATE	PAR	BY
4	ISSUED FOR CONSTRUCTION	2017-11-22	J.C.	
3	BUILDING INFORMATION	2017-10-10	J.C.	
2	ELECTRICAL ROOM LOCALISATION	2017-08-10	J.C.	
1	UPDATED PATH & PUMP HOUSE	2017-07-12	J.C.	

**REVISIONS**


DESSIN PAR	LYSANNE R.FRENETTE	DATE	2017-05-09
VÉRIFIÉ PAR	DANY LAFLAMME	DATE	2017-05-09
APPROUVÉ PAR	PATRICE AUDET	DATE	2017-11-22

NL PROJECT	6115
DATE	2017-05-09


**TITRE / TITLE**  
**AGNICO EAGLE — MEADOWBANK DIVISION**  
**AMARUQ**  
**692 — FRESH WATER PUMPING STATION**  
**210 — GENERAL ARRANGEMENT**  
**PUMP HOUSE & SUCTION PIPE PATH**

ÉCHELLE/ SCALE	N/A	PROJET FILE	61-692-210-001_R4.dwg
NL DESSIN/ DRAWING NO.	61-692-210-001	REVISION	4
		FEMILLE/SHT	1 / 1







TOP VIEW  
SCALE 3/8" = 1'-0"  
NOTE: ROOF REMOVED FOR SAKE OF CLARITY




ELEVATION VIEW  
SCALE 3/8" = 1'-0"  
NOTE: WALLS REMOVED FOR SAKE OF CLARITY




BACK ELEVATION VIEW  
SCALE 3/8" = 1'-0"




BACK ELEVATION VIEW  
SCALE 3/8" = 1'-0"



ISOMETRIC VIEW  
NOTE: WALL REMOVED FOR SAKE OF CLARITY



SIDE ELEVATION VIEW  
SCALE 3/8" = 1'-0"



SIDE ELEVATION VIEW  
SCALE 3/8" = 1'-0"  
NOTE: WALL REMOVED FOR SAKE OF CLARITY

NOTES & SPECIFICATIONS

FOR COMMENTS  
POUR COMMENTAIRES  
2017-06-09

WORK IN PROGRESS  
EN PROGRES  
2017-06-09

DO NOT USE FOR CONSTRUCTION  
NE PAS UTILISER POUR CONSTRUCTION

REVISIONS			
#	DESCRIPTION	DATE	APP
1	ISSUED FOR COMMENTS	2017-06-09	W.B.
2	SELECTED FOR PROPOSAL	2017-06-09	C.L.

AGNICO-EAGLE

Technosub

PROJECT MANAGER  
W. BOLDUC, P.Eng.

DESIGNER  
D. LARIVIERE

QUALITY ASSURANCE  
W. BOLDUC, P.Eng.


ENGINEER  
W. BOLDUC, P.Eng.

THE INFORMATION CONTAINED IN THIS DOCUMENT IS THE PROPERTY OF TECHNOSUB INC. AND IS NOT TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT THE WRITTEN PERMISSION OF TECHNOSUB INC.

AMARUK  
FRESH WATER PUMPING STATION  
GENERAL ARRANGEMENT

PROJECT: P1704282 - 1000 - 1/1 - B





NOTES & SPECIFICATIONS

FOR COMMENTS  
POUR COMMENTAIRES  
2017-06-09

WORK IN PROGRESS  
EN PROGRES  
2017-06-09

DO NOT USE FOR CONSTRUCTION  
NE PAS UTILISER POUR CONSTRUCTION

REVISIONS			
#	DESCRIPTION	DATE	APP.
1	ISSUED FOR COMMENTS	2017-06-09	W.B.
2	ISSUED FOR PROPOSAL	2017-06-09	W.B.


AGNICO-EAGLE  
**Techno**sub  
SEAL


PROJECT MANAGER  
W. BOLDUC, P.Eng.  
DESIGNER  
D. LARIVIERE  
QUALITY ASSURANCE  
W. BOLDUC, P.Eng.  
ENGINEER  
W. BOLDUC, P.Eng.

INFORMATION CONTAINED IN THIS DOCUMENT IS THE PROPERTY OF AMARUK INC. ET/OU  
TOUTE INFORMATION CONTENUE DANS CE DOCUMENT EST LA PROPRIETE DE AMARUK INC. ET/OU  
TOUTE INFORMATION CONTENUE DANS CE DOCUMENT EST LA PROPRIETE DE AMARUK INC. ET/OU  
TOUTE INFORMATION CONTENUE DANS CE DOCUMENT EST LA PROPRIETE DE AMARUK INC. ET/OU

AMARUK  
FRESH WATER PUMPING STATION  
GENERAL ARRANGEMENT

PROJECT: P1704282 - 1000 - 1/1 - B





NOTES & SPECIFICATIONS

ITEM	QTE	DESCRIPTION
A	2	FLANGE ADAPTER VICTAULIC 4" NO. 45F AVEC THREADED 1/2" NPT
B	4	FLANGE ADAPTER VICTAULIC 4" NO. 45F
C	2	VALVE ORBINOX BIDIRECTIONNELLE 4" #22-3434801 ORLO-HW
D	2	REDUIT EXCENTRIQUE VICTAULIC 10" X 4" NO. 51
E	1	TUYAU VICTAULIC 10" ACIER C240-4/55 9/16 LG. AVEC PEINTURE NOIR BAR RUST 235
F	1	COUDE 45DEG VICTAULIC 10" NO. 139
G	1	TUYAU VICTAULIC 10" ACIER C240-4/54 5/8 LG. AVEC PEINTURE NOIR BAR RUST 235
H	1	LATERAL VICTAULIC 10" NO. 38
I	1	FLANGE ADAPTER VICTAULIC BF CUSTOM 10" CLASSE 150 25 1/2" LG. AVEC PEINTURE NOIR BAR RUST 235
J	1	TUYAU VICTAULIC 10" ACIER C240-4/54 13/10" LG. AVEC PEINTURE NOIR BAR RUST 235
K	4	FLANGE ADAPTER VICTAULIC 8" NO. 48F
L	2	FLANGE ADAPTER VICTAULIC 3" NO. 48F AVEC THREADED 1/2" NPT
M	5	COUDE 90DEG VICTAULIC 3" NO. 180
N	2	VALVE PAPILLON 3" VICTAULIC M3300-LH
O	1	REDUIT VICTAULIC 6" X 3" NO. 50
P	1	TUYAU VICTAULIC 6" ACIER C240-4/51 10/16" LG. AVEC PEINTURE NOIR BAR RUST 235
Q	1	TE REDUIT VICTAULIC 6" X 3" NO. 25
R	1	TUYAU VICTAULIC 3" ACIER C240-4/7 3/4 LG. AVEC PEINTURE NOIR BAR RUST 235
S	1	TUYAU VICTAULIC 6" ACIER C240-4/51 10/16" LG. AVEC PEINTURE NOIR BAR RUST 235
T	2	FLANGE ADAPTER VICTAULIC 6" NO. 48B
U	1	TUYAU VICTAULIC 6" ACIER C240-4/51 10/16" LG. AVEC PEINTURE NOIR BAR RUST 235
V	1	TE VICTAULIC 6" NO. 38
W	1	FLANGE ADAPTER VICTAULIC BF CUSTOM 6" CLASSE 150 13" LG. AVEC PEINTURE NOIR BAR RUST 235
X	1	CAP VICTAULIC 10" NO. 40 AVEC OULET 2" VICE SOUDE DANS LE BAS (POUR DRAINAGE)
Y	1	VALVE PAPILLON 2" VICTAULIC M3300-LH
Z	1	TUYAU VICTAULIC 2" ACIER C240-4/51 10" LG. AVEC PEINTURE NOIR BAR RUST 235
AA	7	CLAMP VICTAULIC 10" NO. 77
BB	8	CLAMP VICTAULIC 6" NO. 77
CC	4	CLAMP VICTAULIC 4" NO. 77
DD	12	CLAMP VICTAULIC 3" NO. 77
EE	2	CLAMP VICTAULIC 2" NO. 77

FOR COMMENTS  
POUR COMMENTAIRES  
2017-01-05

DO NOT USE FOR CONSTRUCTION  
NE PAS UTILISER POUR CONSTRUCTION

REVISIONS			
N	DESCRIPTION	DATE	APP
A	ENVS POUR COMMENTAIRES	17-08-21	M.B.

AGNICO-EAGLE (AMARUQ)  
**Techno**sub

SEAL


PROJECT MANAGER  
W. BOLDUC, ing.  
DESIGNER  
D. LARIVIÈRE  
QUALITY ASSURANCE  
P. MARQUIS  
ENGINEER  
W. BOLDUC, ing.

LES INFORMATIONS CONTENUES DANS LE PRÉSENT DOCUMENT SONT LA PROPRIÉTÉ DE AGNICO-EAGLE INC. ET NE DOIVENT ÊTRE REPRODUITES NI UTILISÉES SANS L'AUTORISATION ÉCRITE D'AGNICO-EAGLE INC. TOUTE REPRODUCTION OU UTILISATION NON AUTORISÉE PEUT ÊTRE POURSUIVIE EN JUSTICE. LE PRÉSENT DOCUMENT EST UN DOCUMENT CONFIDENTIEL.


FRESH WATER PUMPING STATION  
ARRANGEMENT TUYAUTERIE  
LISTE DE PIÈCES

PROJECT P1704282 - 1001 - 1/1 - A

NOTE:  
- UTILISER JOINT D'ÉTANCHÉITÉ GARLOCK  
BLUE-GARD STYLE 3000 8" ép. OU  
ÉQUIVALENT APPROUVÉ;  
- UTILISER BOULONS GRADE 8 PLAQUÉS ZINC  
AVEC FINITION 'JAUNE' (YELLOW  
DICHROMATE ZINC PLATING) OU ÉQUIVALENT  
APPROUVÉ;  
- TOUTE LA TUYAUTERIE DOIT ÊTRE  
ADÉQUATEMENT SUPPORTÉE PAR DES  
SUPPORTS APPROPRIÉS (NON ILLUSTRÉS).




13-MODRIS-PTL-PROJETS-REV. 27-03-2017 - Autor: Jacky Aumont - Tous droits réservés. Toute réimpression ou utilisation non autorisée sans la permission écrite de la Techno@sub est formellement interdite.



# Appendix B



Appendix B As-built drawings of the fresh water intake






NOTE:

Suction Line  
±200m TO BE  
ABLE TO REACH  
NEEDED DEPTH




Pumping station

**PERMIT TO PRACTICE**  
**SNC - LAVALIN STAVIBEL INC.**  
Signature *[Signature]*  
Date 2017-11-23  
**PERMIT NUMBER: P 718**  
NT/NU Association of Professional  
Engineers and Geoscientists



**PAD & BUILDING ARRANGMENT**  
1:250



NOTES:

**POUR CONSTRUCTION**  
**FOR CONSTRUCTION**  
AGNICO EAGLE  
DATE : 2017-11-22

**AGNICO EAGLE**

THIS DRAWING IS THE PROPERTY OF AGNICO EAGLE. IT IS TO BE USED ONLY FOR THE PROJECT AND LOCATION SPECIFICALLY IDENTIFIED HEREIN. ANY REUSE OR MODIFICATION OF THIS DRAWING WITHOUT THE WRITTEN PERMISSION OF AGNICO EAGLE IS PROHIBITED.

TITRE / TITLE # DWG

DESSINS EN RÉFÉRENCE/REFERENCE DRAWINGS

REV	DESCRIPTION	DATE	PAR
4	ISSUED FOR CONSTRUCTION	2017-11-22	J.C.
3	BUILDING INFORMATION	2017-10-10	J.C.
2	ELECTRICAL ROOM LOCALISATION	2017-08-10	J.C.
1	UPDATED PATH & PUMP HOUSE	2017-07-12	J.C.

REVISIONS

DESSINÉ PAR	LYSANNE R.FRENETTE	DATE	2017-05-09
VÉRIFIÉ PAR	DANY LAFLAMME	DATE	2017-05-09
APPROUVÉ PAR	PATRICE AUDET	DATE	2017-11-22

No. PROJET  
PROJECT NO. 6115

DATE 2017-05-09

TITRE / TITLE  
AGNICO EAGLE - MEADOWBANK DIVISION  
AMARUQ  
692 - FRESH WATER PUMPING STATION  
210 - GENERAL ARRANGEMENT  
PUMP HOUSE & SUCTION PIPE PATH


ÉCHELLE/  
SCALE N/A

FICHIER  
FILE 61-692-210-001\_R4.dwg

No. DESSIN/  
DRAWING NO. 61-692-210-001

REVISION  
FEUILLE/SHIT  
4 1 / 1






PART	QUANTITY	LENGTH	UNIT	DESCRIPTION	ORDER
1	1	-	EA	FISH SCREEN	-
2	1	± 450	FT	SOFT HDPE 10" DR11 PE4710 PIPE	OC - 620437
3	9	-	EA	STUB END 10" HDPE DR11 FLANGED CLASS 150 FLANGE RING	OC - 620437
4	1	-	EA	STUB END 10" HDPE DR11 COMPLETE INSULATION KIT	OC - 620437
5	1	-	EA	EXISTING 6" FLANGE (PUMPING STATION)	-
6	1	± 7600	FT	PIPING HDPE 6" DR17 INSULATE	OC - 624533
7	1	-	EA	T. 6" x 6" x 6" HDPE DR17 FLANGED END	OC - 627466
8	1	± 85	FT	T. 6" HDPE DR17 COMPLETE INSULATION KIT	OC - 624533
9	1	± 400	FT	PIPING HDPE 6" DR17 INSULATE	OC - 624533
10	3	-	EA	ELBOW 45° - 6" HDPE DR17 FLANGED ENDS	OC - 627466
11	1	± 315	FT	ELBOW 45° - 6" HDPE DR17 COMPLETE INSULATION KIT	OC - 624533
12	1	± 250	FT	PIPING HDPE 6" DR17 INSULATE	OC - 624533
13	1	± 65	FT	PIPING HDPE 6" DR17 INSULATE	OC - 624533
14	1	± 25	FT	PIPING HDPE 6" DR17 INSULATE	OC - 624533
15	1	± 8	FT	PIPING HDPE 6" DR17 INSULATE	OC - 624533
16	2	-	EA	ELBOW 90° - 6" HDPE DR17 COMPLETE INSULATION KIT	OC - 627466
17	1	± 100	FT	PIPING HDPE 6" DR17 INSULATE	OC - 624533
18	1	± 6	FT	PIPING HDPE 6" DR17 INSULATE	OC - 624533
19	1	± 7	FT	PIPING HDPE 6" DR17 INSULATE	OC - 624533
20	1	± 8	FT	PIPING HDPE 6" DR17 INSULATE	OC - 624533
-	0	-	EA	STUB END 6" HDPE DR11 (FLANGE 6" CLASS 150 DUCTILE IRON)	OC - 627466
-	0	-	EA	STUB END 6" HDPE DR11 COMPLETE INSULATION KIT	OC - 620437
-	11	-	EA	10" RED RUBBER FULL FACED GASKET 1/8"	OC - 620437
-	0	-	EA	6" RED RUBBER FULL FACED GASKET 1/8"	OC - 627466
-	0	-	EA	3/4" UNC GRADE 5 BOLT - 5" LENGTH (6" FLANGE)	OC - 627466
-	0	-	EA	3/4" UNC GRADE 5 NUT	OC - 627466
-	0	-	EA	3/4" WASHER 1/8" THICK	OC - 627466
-	0	-	EA	10 FEET 3/4" UNC ROD	OC - 627466
-	0	-	EA	7/8" UNC GRADE 5 BOLT (10" FLANGE)	OC - 620437
-	0	-	EA	7/8" UNC GRADE 5 NUT	OC - 620437
-	0	-	EA	7/8" WASHER 1/8" THICK	OC - 620437
-	0	-	EA	10 FEET 7/8" UNC ROD	OC - 620437

NOTE: ALL LENGTH AND QUANTITY NEED TO BE VALIDATED ON CONSTRUCTION SITE.

POUR CONSTRUCTION  
FOR CONSTRUCTION  
AGNICO EAGLE  
DATE : 2018-07-13

PERMIT TO PRACTICE  
SNC - LAVALIN STAVELIN INC.  
Signature: [Signature]  
Date: 2018/07/13  
PERMIT NUMBER: P 718  
NTNU Association of Professional  
Engineers and Geoscientists



#### NOTES GÉNÉRALES / GENERAL NOTES

- ALL LENGTH AND QUANTITY NEED TO BE VALIDATED ON CONSTRUCTION SITE.
- THE HDPE 6DR17 (PE 4710 IPS) PIPE FROM NEMO LAKE WILL BE OPERATED NEAR ITS PRESSURE LIMIT. ADEQUATE MEASURES TO ATTENUATE THE WATER HAMMER EFFECT DURING PUMP STARTUP AND SHUTOFF OR DUE TO A SUDDEN VALVE CLOSURE OR PUMP TRIP MUST BE ADDED. MEASURES MUST INCLUDE VARIABLE FREQUENCY DRIVES (VFD) ON THE PUMPS, SLOW CLOSING VALVES (5 SECONDS PER INCH OF PIPE DIAMETER), SURGE TANKS AT THE PUMP END AND PRESSURE RELIEF VALVES AT THE VALVE ENDS.

PIPING ON GROUND

PIPING IN TRENCH

THE DESIGN AND MATERIALS ON THIS DRAWING ARE ASSUMED BY AGNICO EAGLE.

SNC-LAVALIN  
SNC-Lavalin Stavelin Inc.  
150 rue Dufferin Ouest  
Rouge-à-l'Écluse (Québec) J9X 0B7  
Tel: 514 344-8811 Fax: 514 344-8812  
www.snc-lavalin.com

Project # : 644819-0000

INFORMATION: A COPY OF THIS PROJECT'S WORKSHEET IS TO BE SUBMITTED TO THE LOCAL GOVERNMENT FOR REVIEW AND APPROVAL. THE WORKSHEET IS TO BE SUBMITTED TO THE LOCAL GOVERNMENT FOR REVIEW AND APPROVAL. THE WORKSHEET IS TO BE SUBMITTED TO THE LOCAL GOVERNMENT FOR REVIEW AND APPROVAL.

DESIGNS EN RÉFÉRENCE / REFERENCE DRAWINGS

TYPE / TYPE	NO.
GENERAL ARRANGEMENT / SERVICES PIPING	61-000-270-200
FRESH WATER PIPING (MAINTENANCE SHOP)	61-401-270-201
FRESH WATER PIPING (SERVICES BUILDING)	61-401-270-202
FRESH WATER PIPING (SA & PROFIL)	61-692-210-002
TRUCK FRESH WATER PUMPING STATION	61-692-270-003



NO.	DATE	DESCRIPTION	PROJ.	APP.	TRAC.
0	2018-07-13	ISSUED FOR CONSTRUCTION	N.B.G.	C.L.G.	K.P.M.
REVISIONS					

TITLE / TITRE  
AGNICO EAGLE - WHALE TAIL (AMARUQ)  
692 - FRESH WATER PUMPING STATION  
270 - PIPING  
PLAN VIEW  
FRESH WATER PIPING (ROUTING)  
FROM NEMO LAKE TO EXPLORATION CAMP

DESIGNED BY	NICOLAS BORDELEAU G. TECH.	DATE	2018-07-13
CHECKED BY	KEVIN PLANTÉ-MARQUIS, ING.	DATE	2018-07-13
APPROVED BY	CHRISTIAN VAN GUNTHER, ING.	DATE	2018-07-13
REVISED BY	N.T.S.	DATE	2017-12-01


NO. DESIGN  
DRAWING NO. 61-692-270-201

NO. PROJET	REVISION	FEUILLE / SHEET
6115	0	1 / 2



# Appendix C

Appendix C Pictures fresh water intake





Picture 1 Pumping station installation



Picture 2 Pump section of pumping station





Picture 3 Electrical substation after construction



Picture 4 Pumping station after construction





Picture 5 Telehandler pushing pipe with boom



Picture 6 suction line with ballast on lake ice





Picture 7 Suction line localization




Picture 8 Suction line sinking



Picture 9 Final suction line installation

# Appendix D

Inspection Test Plan





Picture 10 Pipeline pressurization




Picture 11 Pressure readout at 21:00






Picture 12 Pressure readout at 22:00



Picture 13 Pressure readout at 23:00



Picture 14 Pressure readout at 23:58