

MAMMOTH LAKE TREATED WATER DIFFUSERS WHALE TAIL PROJECT

Construction Summary Report

Submitted by:
Agnico Eagle Mines Limited
Meadowbank Division
P.O. Box 540
Baker Lake, Nunavut
X0C 0A0

EXECUTIVE SUMMARY

Agnico Eagle Mines Limited ("AEM") has prepared this as-built report (construction summary) for the treated water diffusers installed in Mammoth Lake. These diffusers are required when discharging treated water from the water treatment plant (WTP) in Mammoth Lake.

The overall schedule for the installation of the diffusers in Mammoth Lake was the following:

- On-ice installation of diffusers between April 22, 2019 and May 22, 2019
- Completion of diffuser sinking on ice sheet on July 5, 2019
- Relocation of Eastern summer diffuser on August 4, 2019
- Relocation of Western summer diffuser on August 18, 2019
- Commissioning of Western diffuser on August 26, 2019
 Commissioning of Eastern diffuser on June 17, 2020

The system was installed by AEM. The controls applied during the construction and installation were used to confirm that installation was completed in compliance with the design intent of the construction document.

During the course of the installation, a field adjustment was made to correct the installation location of the Eastern and Western diffusers which drifted during installation.

DOCUMENT CONTROL

Document Version	Date	Revised Section	Revision
Final	09/09/2020	-	-

TABLE OF CONTENTS

EXECUTIVE SUMMARY	
DOCUMENT CONTROL	i
SECTION 1.0 - INTRODUCTION	1
1.1 Roles and Responsibilities	1
1.2 Overall Project Schedule	2
1.3 Construction Documents	2
1.4 As-Built Drawings	3
SECTION 2.0 - INSTALLATION	
SECTION 3.0 – QA/QC PROGRAM	4
SECTION 4.0 – DESIGN CHANGES AND FIELD ADJUSTMENTS	4
SECTION 5.0 - COMMISSIONING	4
SIGNATURE	5
TABLES	
Table 1: Roles, Responsibilities and Key Personnel	
Table 2: List of Construction Documents	2 ຈ

APPENDICES

APPENDIX A1 – CONSTRUCTION DRAWINGS APPENDIX A2 – AS BUILT DRAWINGS APPENDIX B – PHOTOGRAPHS

SECTION 1.0 – INTRODUCTION

The objective of the Treated Water Diffuser in Mammoth Lake (diffusers) is to diffuse the residual contaminants from the outflow of the water treatment plant (WTP). The diffusers are designed to attain a sufficient diffusion factor for arsenic and phosphorus, which have been identified as the main contaminants from the contact water treated by WTP.

This document presents the construction summary report of the Mammoth Lake diffusers required by the Water License 2AM-WTP1830 Part D Item 16. This report presents a summary of the installation activities, the QA/QC activities, as well as the overall information used to produce the as-built drawings.

1.1 Roles and Responsibilities

The engineering design and construction documents of the diffusers was developed by SNC Lavalin based on diffusion calculations made by Golder. Agnico Eagle Mines Limited ("AEM") was responsible for the construction and installation of the system and the QA/QC during construction.

Table 1 presents a summary of the general roles and responsibilities for each of the parties involved during the diffuser's installation. This table also includes the key companies and the key personnel that contributed to the various construction activities.

Table 1: Roles, Responsibilities and Key Personnel

Company	Role	Responsibility	Key Personnel	Position
		Produce as-built drawings	Yan Côté	Engineering Superintendant
Agnico Eagle Mines Limited	Owner	Manage construction activity	Guillaume Gemme	E&I Superintendant
		Operation of diffusers Supervise work	Shawn Valiquette / Gaetan Martel	Construction Supervisor
SNC Lavalin	Designer	Engineering of the system (report and construction drawing)	Dan Chen / Holman Tellez / Anh-Long Nguyen	Engineer

1.2 Overall Project Schedule

The overall schedule for the installation and commissioning of the diffusers in Mammoth Lake was the following:

- On-ice installation of three diffusers between April 22, 2019 and May 22, 2019
- Completion of diffusers sinking on ice sheet on July 5, 2019
- Re-Installation of Eastern summer diffuser on August 4, 2019
- Re-installation of Western summer diffuser on August 18, 2019
- Commissioning of Western diffuser on August 28, 2019
- Commissioning of Eastern diffuser on June 17, 2020

1.3 Construction Documents

The Design Report and Construction Drawings of the diffusers in Mammoth Lake were completed by SNC Lavalin. Table 2 presents the available construction documents that were submitted as part of the 60 days' notice. These documents can be found in Appendix A1. Refer to the original design report for the signed and stamped version.

Table 2: List of Construction Documents

Document Number	Date	Rev	Title
1789310_247-TM	2019/01/10	-	Technical Memorandum – Effluent Plume Modelling in Mammoth Lake
Report 651298-8000- 40ER-0002	2019/02/13	E02	Treated water diffuser design
Drawing 61-695-270-204	2018/08/31	R0	Profile view - Pipeline and diffuser installed in Mammoth Lake
Drawing 61-695-270-205	2018/08/31	R1	Piping details – Typical details for diffuser and boulder installation
Drawing 61-695-270-206	2019/01/28	00	Profile view – Pipeline and diffuser installed in Mammoth Lake for winter operation
Drawing 61-695-270-207	2019/01/28	R0	Piping details – Typical details for diffuser and boulders installation for winter operation

1.4 As-Built Drawings

Table 3 presents the as-built drawings list for the diffusers installed in Mammoth Lake. The survey and the as-built drawings were done by AEM. The as-built drawings are presented in Appendix A2.

Table 3: List of As-Built Drawings

Drawing #	Drawing Title	Date	Rev
0	Drawing Index	3/08/2020	1
1	Treated Water Diffuser in Mammoth Lake - Plan View	3/08/2020	1
2	Treated Water Diffuser in Mammoth Lake – Cross-Section	3/08/2020	1
3	Treated Water Diffuser in Mammoth Lake - Outlet and Ballasting Details	3/08/2020	1

SECTION 2.0 – INSTALLATION

The diffusers system installation in Mammoth Lake consisted of the following components:

- Eastern and Western diffusers (designed for summer use) consisting each of a ballasted 14"
 HDPE pipe with 10 discharge ports at a spacing of 12.5 m. The submerged diffusers were installed in a deep part of Mammoth Lake.
- Central diffuser (Winter diffuser) designed for winter use consisting of a ballasted 14" HDPE pipe with 3 discharge ports at 14 m spacing. The submerged diffuser was installed in a deep part of Mammoth Lake.
- The Eastern and Western diffuser are connected to the WTP by an insulated 14" HDPE pipe
- The winter diffuser will be connected to the WTP by an insulated and heat traced 6" HDPE pipe

A blind flange was installed at the end of each the HDPE pipe. Each discharge port consisted of an Ø80 mm diameter pipe (725 mm long) mounted on a saddle. The end of the pipe is equipped with an orifice plate with an opening of 61 mm. The diffuser and submerged portion of the pipelines are weighted using boulders as ballasts. Eye bolts were installed on each boulder and they were attached by a steel wire to clamp rings installed on the pipe. The distance between each ballast was set at 20 m and the minimum weight of each boulder was set at 1500 kg. That anchoring configuration was chosen to accommodate the installation method selected which was on ice installation.

The assembly and installation of the diffusers and pipelines took place in April and May 2019 as to minimize erosion issues during installation. The sections to be submerged were assembled on the Mammoth Lake shore, before being dragged out over the ice. The diffusers were positioned at the planned location and positioned as straight as possible perpendicular to the shoreline. The Western and Eastern diffusers were positioned 100 m apart and the winter diffuser in the middle between them so there was 50 m between each diffuser. The first flange of the submerged section of pipeline of each diffuser was positioned on the shoreline and the horizontal distance from the south shoreline to the end of the diffusers was 311 m for the summer diffusers and 273.5 m for the winter diffuser.

Once the spring melt began, the winter diffuser sank as planned, but the Eastern and Western diffusers kept afloat and drifted due to the wind and the water currents. With the help of boats and professional

divers, the summer diffusers were reinstalled back into their original alignment and successfully sunk. The Eastern diffuser was sunk on August 4, 2019 while the Western diffuser was sunk on August 14, 2019.

Selected photographs of the work progress taken throughout the installation are shown in Appendix B.

SECTION 3.0 – QA/QC PROGRAM

After the installation of all equipment on ice, a quality control check was performed by AEM to confirm the system integrity. A visual inspection was done to confirm no equipment was missing or improperly installed. The location of the pipe was also surveyed on ice and on the shore.

During the reinstallation of the Western and Eastern diffusers a surveyor was present in the boat to ensure the diffusers were relocated in their original alignments.

No deficiencies were found during construction and commissioning.

SECTION 4.0 – DESIGN CHANGES AND FIELD ADJUSTMENTS

A field adjustment was implemented during the installation to adapt the construction to an unforeseen issue.

Field Adjustment – Relocation and Sinking of the Western and Eastern Diffusers

Due to air trapped in the HDPE pipe, the ballasting weight was not enough to sink the Eastern and Western diffusers. Following the ice sheet thaw of Mammoth Lake, they remained afloat and drifted out of place. With the help of boats, AEM towed the diffusers back into place. Professional divers then partially opened the blind flange letting water enter the diffuser and removed the discharge port caps letting air escape. Once the diffusers and pipelines were full of water, they sank into place on the lake bed. The divers then closed the blind flange and reinstalled the discharge port caps.

SECTION 5.0 – COMMISSIONING

The Western diffuser was commissioned on August 26 2019 and the Eastern diffuser was commissioned on June 17, 2020. The winter diffuser has not been commissioned yet.

SIGNATURE

Mark Morin, Engineering General Supervisor


NAPEG # L4003

Agnico Eagle Mines Limited

Meadowbank, Nunavut Division

APPENDIX A1 – CONSTRUCTION DRAWINGS	

Treated Water Diffuser in Mammoth Lake - Construction Summary Report




100

200

300mm

TYPICAL DETAIL
DIFFUSER OUTLETS AND BALLASTING
ELEVATION VIEW

1:10



SNC+LAVALIN

Mining & Metallurgy

Mining & Metallurgy 5500, des Galeries Blvd., bur. 200, Quebec (Quebec), Canada G2K 2E2 Telephone: (418) 621-5500, Fax: (418) 621-8887

PROJECT No SUBDIVISION SUBJECT SERIAL REV. 651298 8200 41 | D6 0006 E01

NOTES GÉNÉRALES / GENERAL NOTES

 Boulders are used as ballast. They are installed every 20m approximately along the pipeline, from the diffuser end to the shoreline.

sclaimer :

The proposed method for ballasting the diffuser and submerged pipeline length is not according to standard practice nor does it comply with the pipe manufacturer's recommendations. It is based upon AEM's experience and site constraints.

constraints. 2) The spacing between ballasts here specified is greater than the maximum recommended spacing and may cause the pipeline to arc upwards between ballasts. This may cause air to be entrapped along the line and reduce pumping capacity. The air should be pushed out of the line once pumping starts. However, if this is not the case, air pockets may be evacuated subsequently by drilling a small hole at the apex of the submerged arc. This will require a diver. Pre-Drilling is not recommended and will affect the pipe's structural integrity. 3) The proposed spacing dictates the boulder sizing. The greater the spacing, the greater the boulder size. The proposed boulders are important weights acting on a small pipe surface and may cause the pipeline to kink, especially given the cold temperatures that could render the pipe more brittle. 4) Given AEM's chosen installation method, the final pipeline location cannot be guaranteed. The pipeline may sink elsewhere than at the intended coordinates, determined by Golder Associates Inc. Indeed, the rate at wich it will sink, as well as where it sink are dependent upon the climate and weather as well as the rate at wich the ice melts. To mitigate the risk: a) Allow for a longer pipeline length on the south shore of

Mammoth Lake. If the pipeline is dragged towards the lake, the end will not be lost underwater.b) Properly anchor the pipeline on both the south and the north shores, according to recommendations. The anchors will attempt to prevent important displacements, but cannot guarantee that minor displacements will occur.

L'INFORMATION CI-CONTENUE EST LA PROPRIÉTÉ DE AGNICO EAGLE LIÉE ET DOIT ÊTRE RETOURNÉE SUR DEMANDE. SANS AUTORISATION ÉCRITE PRÉALABLE, TOUTE TRANSMISSION DE COPIÉS) À AUTRUI ET TOUTE UTILISATION AUTRE QUE CELLE POUR LAQUELLE L'INFORMATION EST PRÈTÉE SONT INTERDITES. (C) AGNICO EAGLE LIÉE

THE INFORMATION HERE-ON IS THE PROPERTY OF ASNICO EAGLE LTD. AND MUST BE RETURNED UPON REQUEST, WITHOUT WRITTEN PERMISSION, ANY COPYING TRANSMITTAL TO OTHERS AND ANY USE EXCEPT THAT FOR WHICH IT IS LOANED ARE PROHIBITED.

DESSINS_EN_REFERENCE / REFERENCE _DRAWINGS



R1 2018-12-18 ISSUED FOR CONSTRUCTION PC ALN
R0 2018-10-24 ISSUED FOR CONSTRUCTION PC ALN
REV. DATE DESCRIPTION PAR/BY APP. CLIENT
REVISIONS

AGNICO EAGLE — AMARUQ DIVISION
695 — WATER MANAGEMENT
270 — PIPING
PIPING DETAILS
TYPICAL DETAILS FOR DIFFUSER
AND BOULDERS INSTALLATION

DESSINE PAR DRAWN BY

STÉPHANE LANTEIGNE

VERIFIÉ PAR CHECKED BY

PIERRE CARIGNAN

APPROUVÉ PAR APPROVED BY

ANH-LONG NGUYEN, RENÉ LAVIOLETTE

SCALE

1:10

DATE
2018-08-31

ECHELLE SCALE

1:10


DATE
2018-08-31


61-695-270-205

NO. PROJET PROJECT NO.

6118

REVISION FEUILLE / Sh





APPENDIX A2 – AS BUILT DRAWINGS	


Treated Water Diffuser in Mammoth Lake - Construction Summary Report


AGNICO EAGLE - MEADOWBANK COMPLEX AMARUQ PROJECT


\Cambfs01\groups\Engineering\05-Geotechnic\14- Amaruq\04- Water Management\2- Construction\1- Dewatering PH1\4- Deliverable\1- As-Built Report\As-built Drawings\WhaleTail North Basin Dewatering Layout_V4.dwg, 03 Aug 2020

DRAWING No.	TITLE	REVISION	DATE
0	DRAWING INDEX	1	03/08/2020
1	MAMMOTH LAKE PERMANENT DIFFUSERS	1	03/08/2020
2	DIFFUSER CROSS SECTION	1	03/08/2020
3	OUTLET AND BALLASTING DETAILS	1	03/08/2020

KF	Y F	LAN																		7
	•	•																		
	_						G	ΕN	IER.	AL	NO	TE	ES							
ı																				
TH- AN	: INFO	RMATION TIME TRAI	HERE ON				OF AGNY US	ONICO- SE EXC	-f-agle L	TD. AND) MUST BE	: RETI	urned ur anked are	YON REQUI		ithout writhout wrong. Acrosco-Ee	TTEN	PER E LTI	RMISSION	ı,
THE	: INFO	RMATION TRAI	HERE ON		PROPE PROPE		OF AC	GNICO- SE EXC	-FAGLE L	TD. AND) Must be	RETIS LOV	urned ui aned are	°ON REQUIENT		ithout writh Aonico-E DWG	TTEN	PER E LTI	RMISSION	I
THAN	E INFO	RMATION TRAI	HERE ON				' OF AC	ONICO-SE EXC	-EAGLE L EEPT THA	TD. ANC) MUST BE MHICH IT I	: RETI	urned ur	YON REQUE			TTEN	PER E L'II	RMISSION D.	4.
TH AAA	E INFO	RMATION TRAI	HERE ON		TTLE	E					DRA						TTEN	PER LTI	RMISSION D.	4.
TH	E INFO	RMATION TRAI	HERE ON		TTLE	E											TTEN ACLE	PER LTI	RMISSION D.	4.
TH- AA	: MFO COP	RMATION TRAI	HERE ON		TTLE	E											TTEN	PER LIT	RMISSION D.	
THAN	E INFO	FMATION TRAI	HERE ON		TTLE	E											TEN	PER LTI	RMISSION D.	
				T	F	RE	FE	ERI	ENC	EE_				SS .	#	DWG		PER LTI	RMISSION D.	
THE AND		03/0		T	F	RE	FE	t D	ENC	rgs RIPTIG	DRA				#				LIENT	
		03/0	08/2	T	F	RE	FE	t D	ENC	rgs RIPTIG	DRA			SS TO	#	DWG				
		03/0	08/2	2020	As	RE	Built	ERE DI	rawir	ngs RIPTIO	DRA ON:	S	/ING	TI BY	#	DWG				
RE	I XV.	03/0	08/2	2020	As	RE	Built	ERE DI	rawiring	ngs RIPTIO	DRA	NW S	/ING	TI BY	#	DWG				
RE	I IV.	03/0	08/2 DATE	T	As	RE GL	3 I	t Di	rawiring ESCREV	ngs RIPTIO VISI	DRA ON ON:	S	/ING	TE BY	# D	DWG	0	CL	LIENT	
RE	I IV.	03/0	08/2 DATE	T	As	RE GL	3I E AK	t D	rawiring PE	IN ME	DRA ON ON:	S	VING MBA BAI	TE BY	# D	FLB APP.	0	CL	LIENT	
RE	I IV.	03/0	08/2 DATE	T	As	RE GL	3I E AK	t D	rawiring PE	IN ME	DRA ON: ADO MAN	S	VING MBA BAI	TE BY	# D	FLB APP.	0	CL	LIENT	
RE	I VV.	03/0	D08/2 DATE	T	As	RE GL	3I E AK	ERE DO F	rawir ESCR EV PE AWII	ING ME	DRA ON:	S	VING MBA BAI	TE BY	# D D - F	FLB APP.	ORIR	cı	LIENT	
RE	I I I I I I I I I I I I I I I I I I I	O3/C	DATE	T	AS AC	RE GL	3 I E AK	t D D R	rawiring PE	DIE ALERING	DRA ON:	S	VING MBA BAI	TE BY	# D D ()	FLB APP.	O.F.R	CL CL	LIENT	1 1 1 20
TITI	I I I I I I I I I I I I I I I I I I I	O3/C	DB/2DATE	T	As As	RE GL	E AK C	ERE DE DI	rawiring Section 1981	mgs MEA ERING ahn	DRA ON ON ADO MAN INI	S	VING MBA BAI	TE BY	D D (()	FLB APP.	O [R		LIENT	7 7 200
DR CH	LEEAA()	O3/C	DB/2DATE	T	As As	RE GL	E AK C	ERE DE DI	rawiring ESCREV	mgs MEA ERING ahn	DRA ON:	S	VING WBA BAI INT	TI BY	D D	FLB APP.	O.R.		LIENT	7 7 200
DR CH	LEEAA()	O3/C	DB/2DATE	T	As As	RE GL	E AK C	ERE DE DI	rawiring ESCREV	mgs MEA ERING ahn	DRA ON ON INI	S	VING WBA BAI INT	TI BY	D D	FLB APP. ATE D3/0 D3/0 D3/0	O.R.		LIENT	7 7 200
DR CH	AWM EECH PRO	O3/C	DATE COMMO	T	As As	RE GL	E AK C	ERE DE DI	rawiring ESCREV	ME AERING	DRA ON ON INI	S S WWW JEEDE	VING WBA BAI INT	TTE BY	D D	FLB APP.	O.R.	CCL CL	LIENT	7 7 200







APPENDIX B - PHOTOGRAPHS

Treated Water Diffuser in Mammoth Lake - Construction Summary Report



Photograph 1 – View of the West summer diffuser installed on the icesheet (looking SE). The blind flange, discharge port and ballasting can be observed



Photograph 2 – View of the East summer diffuser installed on the icesheet(looking SE). The blind flange, discharge port and ballasting can be observed



Photograph 3 – View of all three diffusers (looking South)




Photograph 4 – View of one of the discharge port



Photograph 5 – View of the boats used to re-install the diffusers into place (looking NW)



Photograph 6 – View of the summer diffusers afloat (looking SW)



Photograph 7 – Arial view of the summer diffusers afloat and the sunk winter diffuser (looking NW)



Photograph 8 – East diffuser reinstallation – Aug 2019



Photograph 9 – Aerial plan view after reinstallation – Summer 2020



Photograph 10 – View of Diffuser entering into Mammoth Lake – Summer 2020