



Daily Field Report

	Client	Groupe Gilbert – KCG	Inspection Date	2020-03-25
	Site	Amaruq	☐ Drill and Blast	☐ Expertise
	Project	Whale Tail Dike	☐ Foundation Prep.	☐ Vibration Monitoring
			☒ Rockfill Placement	☒ Water Management
		☒ Sampling	☐ Grout curtain	
		☐ Compaction	☐ Liner / Geotextile	
		☐ Secant Wall		
		☐ Other (specify):		
Project N° :		11204932-B1		
I HAVE: ☒ my JSEAs ☒ my PPE ☒ Proper Training				-20 °C
I SEE: ☐ Unexpected Hazards		I NEED: ☐ an S-RAF		
Field Results				
- Injection on the Whale Tail Dike ; Downstream : Q-664 ; Q-523 and Q-478 - Upstream : P-679 - Checking injection, Marsh test, gravity test, bleeding and check the temperature of the grout are done every 5 batches. - All the measurements (casings lengths, waters, stick-up and rocks) have been take and compare to the Qc program or Grout curtain register and the workers work with the injection directive sheet prepared every day by the assistant project manager.				
Corrective action to be taken:				
Follow up visit required: Yes ☒ No ☐				

Site Representative : _____

Inspector : Jean-Philippe Boutin
(Print Name)

From : _____

Signature* : JPBF

Project Manager : Marc-Olivier Parent

Time on site : 12h

* By signing this form I acknowledge that I have consulted the appropriate JSEA for the current project and I am in compliance with the JSEA procedures for this site at this time.

D-7 QC Grout Register

FRESH GROUT TESTS & INFORMATION																													
General Information				Grout																Water			Cement He		Conditions		Sample		Tech.
Date	# Hole	Stage	Type of MIX	Time of test (hh:mm)	Specific Gravity (Mud Balance) (g/cm³)	Viscosity (Marsh Cone) (sec.)	Temp. (°C)	Filter Press (initial volume of grout:			Cohesion Test		Bleeding at 2 hours			Vicat Needle (Method A -			Clearness (C or NC)	Temp. (°C)	Ph	Storage conditions (C or NC)	Temp. (°C)	Outdoor Temp. (°C)	Indoor Temp. (°C)	Time (hh:mm)	Sample Number		
2019-11-14			Trial Mix A	15H15	1.62	30	18.0	---	---	---	---	---	---	-5	5	3	---	---	---	C	10.0	---	C	17.0	-30	24.0	15H15	1	JPBF (GHD)
			Trial Mix B	15H30	1.73	41	20.0	---	---	---	---	---	---	-1	1	1	---	---	---	C	10.0	---	C	17.0		24.0	15h30	2	JPBF (GHD)
			Trial Mix C	16H00	1.80	77	20.0	---	---	---	---	---	---	0	0	2	---	---	---	C	10.0	---	C	17.0		24.0	---	---	JPBF (GHD)
2019-11-17			Trial Mix A+	14H00	1.62	30	23.0	---	---	---	---	---	---	-1.8	1.8	5	---	---	---	C	12.2	---	C	18.0	-31	24.0	---	---	JPBF (GHD)
			Trial Mix B+	14H30	1.67	32	23.0	---	---	---	---	---	---	-3.81	3.81	4	---	---	---	C	12.2	---	C	18.0		24.0	---	---	JPBF (GHD)
2019-11-19	T-749.5	Plug	Mix C	9h25	1.82	57	23.5	---	---	---	---	---	---	-2	2	6	---	---	---	C	12.8	---	C	21.0	-27	25.0	---	---	JPBF (GHD)
	S-734.5	Plug	Mix C	14h00	1.80	62	23.9	---	---	---	---	---	---	-1	1	7	---	---	---	C	15.2	---	C	29.0		25.0	---	---	JPBF (GHD)
2019-11-20	P-704.5	Plug	Mix C	8h00	1.77	61	22.2	---	---	---	---	---	---	-1	0.8	8	---	---	---	C	14.5	---	C	25.5	-20	25.0	---	---	JPBF (GHD)
	T-689.5	Plug	Mix C	14h20	1.80	68	25.6	90	11.0	0.060	65	---	---	-1.01	1.01	9	---	---	---	C	18.5	---	C	12.0		25.0	---	---	JPBF (GHD)
	T-701.5	Plug	Mix C	10h30	---	62	19.8	---	---	---	---	---	---	---	---	---	---	---	---	C	14.0	---	C	17.5		25.0	---	---	JPBF (GHD)
2019-11-21	T-650.5	Plug	Mix C	11h00	1.80	56	21.0	---	---	---	---	---	---	-1	1	10	---	---	---	C	14.0	---	C	11.0	-30	24.0	---	---	JPBF (GHD)
	T-641.5	plug	Mix C	14h40	1.62	57	17.0	---	---	---	---	---	---	-2	2	11	---	---	---	C	14.5	---	C	11.5		24.0	---	---	JPBF (GHD)
2019-11-24	P-632.5	Plug	Mix C	9h00	1.75	95	22.0	---	---	---	---	---	---	0	0	12	---	---	---	C	12.0	---	C	22.0	-35	24.0	---	---	JMR (GHD)
	T-617.5	Plug	Mix C	14h00	1.74	65	22.0	---	---	---	---	---	---	-1	1	13	---	---	---	C	12.5	---	C	22.1		24.0	---	---	JMR (GHD)
2019-11-25	T-557.5	Plug	Mix C	09h00	1.75	63	28.0	---	---	---	---	---	---	-1	1	14	---	---	---	C	18.7	---	C	19.2	-24	25.0	---	---	JMR (GHD)
	S-542.5	Plug	Mix C	14h00	1.67	62	25.0	---	---	---	---	---	---	-1	1	15	---	---	---	C	17.3	---	C	18.9		23.0	---	---	JMR (GHD)
	P-533.5	Plug	Mix C	15h00	1.70	67	26.0	---	---	---	---	---	---	---	---	---	---	---	---	C	17.5	---	C	18.7		22.5	---	---	JMR (GHD)
2019-11-26	S-530.5	Plug	Mix C	10h00	1.75	80	28.0	---	---	---	---	---	---	-1	1	16	---	---	---	C	14.5	---	C	29.0	-26.8	27.0	---	---	JMR (GHD)
	T-515.5	Plug	Mix C	13h15	1.69	67	27.1	---	---	---	---	---	---	-1	1	17	---	---	---	C	16.1	---	C	27.3		24.0	---	---	JMR (GHD)
2019-11-27	T-491.5	Plug	Mix C	7h20	1.74	76	25.4	---	---	---	---	---	---	0	0	18	---	---	---	C	26.2	---	C	27.5	-35	20.6	---	---	JMR (GHD)
	T-485.5	Plug	Mix C	8h30	1.69	62	26.9	---	---	---	---	---	---	---	---	---	---	---	---	C	24.5	---	C	26.4		21.6	---	---	JMR (GHD)
	T-473.5	Plug	Mix C	13h30	1.73	66	29.6	---	---	---	---	---	---	-1	1	19	---	---	---	C	23.6	---	C	28.2		21.7	---	---	JMR (GHD)
	S-470.5	Plug	Mix C	15h00	1.71	71	26.5	---	---	---	---	---	---	---	---	---	---	---	---	C	22.1	---	C	25.3		23.4	---	---	JMR (GHD)
	P-464.5	Plug	Mix C	16h30	1.56	41	27.3	---	---	---	---	---	---	---	---	---	---	---	---	C	22.4	---	C	24.6		23.3	---	---	JMR (GHD)
2019-11-30	P-740.5	Stage 1	Mix C	14h30	1.71	74	24.5	---	---	---	---	---	---	-1	1	20	---	---	---	C	18.1	---	C	22.0	-10	16.5	---	---	JMR (GHD)
	P-740.6	Stage 1	Mix C	15h10	1.77	276	23.0	---	---	---	---	---	---	---	---	---	---	---	---	C	17.3	---	C	20.5		21.2	---	---	JMR (GHD)
	P-740.7	Stage 1	Mix C	15h40	1.72	90	22.0	---	---	---	---	---	---	---	---	---	---	---	---	C	17.0	---	C	24.3		24.5	---	---	JMR (GHD)
	P-740.8	Stage 1	Mix C	16h10	1.70	77	20.0	---	---	---	---	---	---	---	---	---	---	---	---	C	14.3	---	C	20.6		23.7	---	---	JMR (GHD)
2019-12-01	P-728.5	Stage 1	Mix C	7h15	1.74	71	27.6	---	---	---	---	---	---	-1	1	21	---	---	---	C	29.5	---	C	26.7	-17	21.4	---	---	JMR (GHD)
	P-728.6	Stage 1	Mix C	8h20	1.76	67	26.9	---	---	---	---	---	---	---	---	---	---	---	---	C	28.7	---	C	25.9		20.4	---	---	JMR (GHD)
	P-716.5	Stage 1	Mix C	10h15	1.77	77	31.5	---	---	---	---	---	---	---	---	---	---	---	---	C	27.9	---	C	26.0		22.1	---	---	JMR (GHD)
	P-716.6	Stage 1	Mix C	10h35	1.77	77	29.0	---	---	---	---	---	---	---	---	---	---	---	---	C	28.1	---	C	23.4		17.6	---	---	JMR (GHD)
	P-716.7	Stage 1	Mix C	10h55	1.76	77	30.0	---	---	---	---	---	---	---	---	---	---	---	---	C	26.4	---	C	22.6		20.6	---	---	JMR (GHD)
	P-704.5	Stage 1	Mix C	14h55	1.78	73	23.5	---	---	---	---	---	---	-1.5	1.5	22	---	---	---	C	13.5	---	C	22.6		18.6	---	---	JMR (GHD)
	P-704.5	Stage 1	Mix C	15h35	1.77	71	20.4	---	---	---	---	---	---	---	---	---	---	---	---	C	13.2	---	C	23.1		17.1	---	---	JMR (GHD)
	P-704.5	Stage 1	Mix C	16h05	1.80	77	21.3	---	---	---	---	---	---	---	---	---	---	---	---	C	12.8	---	C	22.7		23.2	---	---	JMR (GHD)
2019-12-02	P-704.5	Stage 1	Mix C	16h25	1.77	77	20.5	---	---	---	---	---	---	---	---	---	---	---	---	C	13.4	---	C	23.0	-26	19.3	---	---	JMR (GHD)
	P-692.5	Stage 1	Mix C with Cellulose	9H45	1.81	R	21.0	---	---	---	---	---	---	---	---	---	---	---	---	C	17.5	---	C	35.0		---	---	---	MC (Sana)
	P-680.5	Stage 1	Mix C	13H45	1.70	63	22.5	---	---	---	---	---	---	-2	2.0	23	---	---	---	C	16.0	---	C	---		---	---	---	MC (Sana)
	P-680.5	Stage 1	Mix C	14H55	1.80	R	31.0	---	---	---	---	---	---	---	---	---	---	---	---	C	16.5	---	C	37.0		---	---	---	PF (Sana)
	P-680.5	Stage 1	Mix C with Cellulose	15H25	1.79	R	24.0	---	---	---	---	---	---	---	---	---	---	---	---	C	17.5	---	C	21.0		---	---	---	MC (Sana)
2019-12-03	P-680.5	Stage 1	Mix C with Cellulose	15H50	1.80	R	23.5	---	---	---	---	---	---	---	---	---	---	---	---	C	---	---	C	---	-20	---	---	---	PF (Sana)
	P-668.5	Stage 1	Mix C	7H40	1.80	80	35.0	---	---	---	---																		

2019-12-09	P-656.5	Stage 1	Mix D	14H30	1.79	R	12.6	---	---	---	---	---	---	---	---	---	---	C	8.6	---	C	10.9	-47	23.6	---	---	MB (GHD)		
	P-656.5	Stage 1	x C with Cell	14H45	1.81	R	13.3	---	---	---	---	---	---	---	---	---	---	C	9.1	---	C	14.2		20.9	---	---	MB (GHD)		
2019-12-11	P-644.5	Stage 1	Mix C	7h50	1.76	50	26.2	---	---	---	---	---	---	-1	1	32	---	---	---	C	18.5	---	C	13.0	-28	22.0	---	---	JPBF (GHD)
	P-620.5	Stage 1	Mix C	9h10	1.76	55	27.1	---	---	---	---	---	---	---	---	---	---	C	18.5	---	C	13.0	22.5	---		---	JPBF (GHD)		
	P-620.5	Stage 1	Mix D	9h30	1.78	NA	26.0	---	---	---	---	---	---	-0.4	0.4	33	---	---	---	C	16.0	---	C	21.5		22.5	---	---	JPBF (GHD)
	P-620.5	Stage 1	Mix D	10h00	1.80	NA	28.1	---	---	---	---	---	---	---	---	---	---	C	14.5	---	C	19.5	22.0	---		---	JPBF (GHD)		
	P-632.5	Stage 1	Mix C	14h00	1.79	66	25.0	---	---	---	---	---	---	-1	1	34	---	---	---	C	22.0	---	C	13.5		19.0	---	---	JPBF (GHD)
	P-632.5	Stage 1	Mix D	14h30	1.82	NA	20.2	---	---	---	---	---	---	---	---	---	---	C	16.0	---	C	10.5	19.0	---		---	JPBF (GHD)		
	P-632.5	Stage 1	Mix D	15h00	1.80	NA	22.4	---	---	---	---	---	---	---	---	---	---	C	17.0	---	C	11.0	19.0	---		---	JPBF (GHD)		
	P-632.5	Stage 1	Mix D	15h30	1.82	NA	24.5	---	---	---	---	---	---	---	---	---	---	C	16.0	---	C	15.5	28.0	---		---	JPBF (GHD)		
2019-12-12	P-596.5 B	Plug	Mix C	7h30	1.78	57	28.2	---	---	---	---	---	---	-1	1	35	---	---	---	C	19.5	---	C	24.0	-30	22.0	---	---	JPBF (GHD)
	P-632.5	Stage 1 Regrout	Mix C	9h30	1.82	63	23.0	---	---	---	---	---	---	---	---	---	---	C	17.0	---	C	21.5	22.5	---		---	JPBF (GHD)		
	S-746.5	Stage 1	Mix C	13h30	1.80	58	27.2	---	---	---	---	---	---	---	---	---	---	C	18.5	---	C	23.5	22.5	---		---	JPBF (GHD)		
	S-734.5	Stage 1	Mix C	14h00	---	---	---	---	---	---	---	---	---	0	0	36	---	---	---	---	---	---	---	20.0		---	---	JPBF (GHD)	
	S-710.5	Stage 1	Mix C	15h00	1.78	57	24.6	---	---	---	---	---	---	---	---	---	---	C	14.5	---	C	20.4	21.0	---		---	JPBF (GHD)		
	S-722.5	Stage 1	Mix C	15h30	1.80	58	22.5	---	---	---	---	---	---	---	---	---	---	C	14.0	---	C	20.0	20.5	---		---	JPBF (GHD)		
S-722.5	Stage 1	Mix C	16h00	1.82	65	19.5	---	---	---	---	---	---	---	---	---	---	C	13.0	---	C	13.0	20.5	---	---	JPBF (GHD)				
2019-12-13	S-698.5	Stage 1	Mix C	8h00	1.76	63	25.5	---	---	---	---	---	---	-1	1	37	---	---	---	C	14.0	---	C	25.5	-33	20.0	---	---	JPBF (GHD)
	S-686.5	Stage 1	Mix C	9h00	1.80	65	23.0	---	---	---	---	---	---	---	---	---	---	C	14.5	---	C	21.0	21.0	---		---	JPBF (GHD)		
	S-662.5	Stage 1	Mix C	13h30	1.67	47	26.5	---	---	---	---	---	---	-1	1	38	---	---	---	C	19.0	---	C	24.5		20.0	---	---	JPBF (GHD)
	S-638.5	Stage 1	Mix C	14h00	1.76	59	23.5	---	---	---	---	---	---	---	---	---	---	C	19.0	---	C	20.0	21.0	---		---	JPBF (GHD)		
2019-12-14	---	---	Mix C	8h30	---	---	21.5	---	---	---	---	---	---	---	---	---	262	555	3	C	17.0	---	C	18.0	-28	21.0	---	---	JPBF (GHD)
	S-526.5	Stage 1	Mix C	10h00	1.72	41	20.0	---	---	---	---	---	---	-1	1	39	---	---	---	C	19.0	---	C	20.0		20.0	---	---	JPBF (GHD)
	P-596.5 B	Stage 1	Mix C	13h30	1.75	43	24.8	---	---	---	---	---	---	-1.6	1.6	40	---	---	---	C	17.0	---	C	16.5		20.0	---	---	JPBF (GHD)
	S-674.5	Stage 1	Mix C	15h45	1.77	50	24.2	---	---	---	---	---	---	---	---	---	---	C	18.5	---	C	14.0	20.0	---		---	JPBF (GHD)		
2019-12-15	S-686.5	Stage 1	Mix C	8h25	---	107	28.2	---	---	---	---	---	---	-1	1	41	---	---	---	C	14.5	---	C	27.0	-33	23.0	---	---	JPBF (GHD)
	S-686.5	Stage 1	Mix C	8h45	1.77	59	28.2	---	---	---	---	---	---	---	---	---	---	C	14.5	---	C	27.0	23.0	8h45		3	JPBF (GHD)		
	S-686.5	Stage 1	Mix D	9h20	1.80	NA	26.0	---	---	---	---	---	---	---	---	---	---	C	16.0	---	C	19.0	20.0	---		---	JPBF (GHD)		
	S-686.5	Stage 1	Mix D	10h00	1.82	NA	24.5	---	---	---	---	---	---	---	---	---	---	C	16.0	---	C	18.0	19.0	---		---	JPBF (GHD)		
	S-698.5	Stage 1	Mix C	13h45	1.78	62	25.5	---	---	---	---	---	---	-1	1	42	---	---	---	C	16.0	---	C	26.5		20.0	---	---	JPBF (GHD)
	S-698.5	Stage 1	Mix D	14h15	1.81	NA	27.5	---	---	---	---	---	---	---	---	---	---	C	16.0	---	C	27.5	20.0	---		---	JPBF (GHD)		
	S-698.5	Stage 1	Mix D	15h00	1.82	NA	28.0	---	---	---	---	---	---	0	0	43	---	---	---	C	16.0	---	C	27.0		20.0	---	---	JPBF (GHD)
	S-698.5	Stage 1	Mix C	15h45	1.78	75	27.0	---	---	---	---	---	---	---	---	---	---	C	15.5	---	C	27.0	20.0	---		---	JPBF (GHD)		
2019-12-16	S-686.5	Stage 1 Regrout	Mix C	8h30	1.82	91	26.8	---	---	---	---	---	---	-1	1	44	---	---	---	C	12.0	---	C	26.0	-35	20.0	---	---	JPBF (GHD)
	S-686.5	Stage 1 Regrout	Mix C	9h00	1.79	67	22.5	---	---	---	---	---	---	---	---	---	---	C	13.0	---	C	15.5	20.0	---		---	JPBF (GHD)		
	S-698.5	Stage 1 Regrout	Mix C	9h40	1.80	75	23.0	---	---	---	---	---	---	---	---	---	---	C	13.0	---	C	17.0	20.0	---		---	JPBF (GHD)		
	S-746.5	Stage 1	Mix C	13h30	1.74	57	26.2	---	---	---	---	---	---	-1.6	1.6	45	---	---	---	C	18.0	---	C	13.0		20.0	---	---	JPBF (GHD)
	S-746.5	Stage 1	Mix D	14h00	1.79	NA	24.2	---	---	---	---	---	---	-1	1	46	---	---	---	C	17.5	---	C	13.0		20.0	---	---	JPBF (GHD)
	S-746.5	Stage 1	Mix D	14h45	1.82	NA	22.5	---	---	---	---	---	---	---	---	---	---	C	15.5	---	C	13.0	20.0	---		---	JPBF (GHD)		
	S-734.5	Stage 1	Mix C	15h30	1.76	61	20.5	---	---	---	---	---	---	---	---	---	---	C	14.0	---	C	12.0	20.0	---		---	JPBF (GHD)		
2019-12-17	S-734.5	Stage 1	Mix C	9h00	1.76	50	22.2	---	---	---	---	---	---	-1.6	1.6	47	---	---	---	C	14.5	---	C	21.0	-37	20.0	---	---	JPBF (GHD)
	S-746.5	Stage 1	Mix C	9h45	1.79	65	23.5	---	---	---	---	---	---	---	---	---	---	C	14.0	---	C	23.0	20.0	---		---	JPBF (GHD)		
	S-746.5	Stage 1	Mix C	10h15	1.80	70	24.0	---	---	---	---	---	---	---	---	---	---	C	14.0	---	C	24.0	20.0	---		---	JPBF (GHD)		
	S-722.5	Stage 1	Mix C	14h00	1.80	99	24.5	---	---	---	---	---	---	-1	1	48	---	---	---	C	14.0	---	C	19.0		22.0	---	---	JPBF (GHD)
	S-710.5																												

2020-01-15	T-683.5	Stage 1	Mix D	8h25	1.78	NA	27.7	---	---	---	---	---	---	0	0	64	---	---	---	C	11.8	---	C	30.1	-30	12.1	---	---	JMR (GHD)
	T-683.5	Stage 1	Mix D	9h30	1.77	NA	30.7	---	---	---	---	---	---	---	---	---	---	---	C	14.1	---	C	27.5	19.3		---	---	JMR (GHD)	
	T-677.5	Stage 1	Mix C	13h45	1.74	71	20.4	---	---	---	---	---	---	-1	1	65	---	---	---	C	11.8	---	C	30.9		10.1	---	---	JMR (GHD)
2020-01-16	T-665.5	Stage 1	Mix C	7h00	1.74	56	29.6	---	---	---	---	---	---	-1	1	66	---	---	---	C	21.1	---	C	22.5	-20	20.9	---	---	JMR (GHD)
	T-665.5	Stage 1	Mix D	7h25	1.74	NA	22.9	---	---	---	---	---	---	0	0	67	---	---	---	C	14.2	---	C	16.9		13.4	---	---	JMR (GHD)
	T-665.5	Stage 1	Mix D	8h30	1.75	NA	24.9	---	---	---	---	---	---	---	---	---	---	---	C	14.1	---	C	22.5	13.2		---	---	JMR (GHD)	
	T-659.5	Stage 1	Mix C	10h50	1.78	Stopped	20.9	---	---	---	---	---	---	---	---	---	---	---	C	13.7	---	C	19.8	19.7		---	---	JMR (GHD)	
	T-653.5	Stage 1	Mix C	14h20	1.76	106	20.6	---	---	---	---	---	---	-1	1	68	---	---	---	C	12.3	---	C	22.5		13.8	---	---	JMR (GHD)
	T-653.5	Stage 1	Mix D	14h40	1.74	NA	22.7	138	25	0.061	62	---	---	0	0	69	---	---	---	C	12.1	---	C	21.3		10.6	---	---	JMR (GHD)
2020-01-17	T-641.5	Stage 1	Mix C	7h00	1.73	58	32.8	---	---	---	---	---	---	-1.5	1.5	70	---	---	---	C	28.3	---	C	27.8	-26	14.9	---	---	JMR (GHD)
	T-725.5	Stage 1	Mix C	9h15	1.78	86	33.4	---	---	---	---	---	---	---	---	---	---	---	C	19.4	---	C	42.4	15.9		---	---	JMR (GHD)	
	T-719.5	Stage 1	Mix C	10h40	1.76	77	27.3	---	---	---	---	---	---	---	---	---	---	---	C	22.1	---	C	26.9	9.9		---	---	JMR (GHD)	
	S-686.5	Stage 1	Mix A	14h45	1.59	32	19.0	---	---	---	---	---	---	-2.5	2.5	71	---	---	---	C	11.8	---	C	27.0		11.9	---	---	JMR (GHD)
2020-01-18	T-629.5	Stage 1	Mix C	8h50	1.76	50	28.9	---	---	---	---	---	---	-1	1	72	---	---	---	C	12.8	---	C	29.9	-26	10.5	---	---	JMR (GHD)
	T-623.5	Stage 1	Mix C	10h00	1.79	86	27.2	---	---	---	---	---	---	---	---	---	---	---	C	15.4	---	C	24.0	26.5		---	---	JMR (GHD)	
2020-01-20	S-626.5	Stage 1	Mix C	7h40	1.75	72	19.8	---	---	---	---	---	---	-1	1	73	---	---	---	C	7.6	---	C	34.3	-22	28.9	---	---	JMR (GHD)
	S-626.5	Stage 1	Mix C	8h20	1.75	NA	16.0	---	---	---	---	---	---	0	0	74	---	---	---	C	9.8	---	C	27.5		21.9	---	---	JMR (GHD)
	T-593.5	Plug	Mix C	10h15	1.75	60	19.5	---	---	---	---	---	---	---	---	---	---	---	C	10.2	---	C	23.4	19.6		---	---	JMR (GHD)	
	S-554.5	Plug	Mix C	14h15	1.76	48	21.6	---	---	---	---	---	---	-1	1	75	---	---	---	C	12.8	---	C	22.4		13.9	---	---	JMR (GHD)
2020-01-21	T-617.5	Stage 1	Mix C	7h40	1.80	88	29.5	---	---	---	---	---	---	-1	1	76	---	---	---	C	14.0	---	C	39.1	-32	18.9	---	---	JMR (GHD)
	S-602.5	Stage 1	Mix C	9h55	1.74	67	18.4	---	---	---	---	---	---	---	---	---	---	---	C	13.2	---	C	40.1	22.5		---	---	JMR (GHD)	
	S-602.5	Stage 1	Mix D	13h25	1.72	NA	29.4	---	---	---	---	---	---	---	---	---	---	---	C	15.1	---	C	25.0	27.5		---	---	JMR (GHD)	
	P-584.5	Stage 1	Mix C	15h00	1.72	51	15.9	---	---	---	---	---	---	---	---	---	---	---	C	13.7	---	C	26.1	15.9		---	---	JMR (GHD)	
	P-584.5	Stage 1	Mix C	15h05	1.76	74	15.9	---	---	---	---	---	---	0	0	77	---	---	---	C	13.7	---	C	26.1		15.9	---	---	JMR (GHD)
2020-01-22	P-572.5	Stage 1	Mix C	8h35	1.77	60	18.8	---	---	---	---	---	---	-1	1	78	---	---	---	C	11.5	---	C	14.9	-40	16.0	---	---	JMR (GHD)
	P-572.5	Stage 1	Mix D	9h15	1.73	NA	16.6	---	---	---	---	---	---	0	0	79	---	---	---	C	13.8	---	C	0.6		18.7	---	---	JMR (GHD)
	P-572.5	Stage 1	Mix D	9h50	1.76	NA	17.6	---	---	---	---	---	---	---	---	---	---	---	C	11.3	---	C	7.5	11.0		---	---	JMR (GHD)	
	S-602.5	Stage 1	Mix C	13h50	1.73	75	20.1	---	---	---	---	---	---	-1	1	80	---	---	---	C	12.1	---	C	15.7		20.2	---	---	JMR (GHD)
	S-602.5	Stage 1	Mix C	14h45	1.75	63	19.3	---	---	---	---	---	---	---	---	---	---	---	---	C	13.7	---	C	8.0		12.7	---	---	JMR (GHD)
2020-01-23	P-572.5	Stage 1	Mix C+	7h40	1.75	63	33.9	---	---	---	---	---	---	-1.5	1.5	81	---	---	---	C	14.7	---	C	26.0	-42	33.6	---	---	JMR (GHD)
	P-560.5	Stage 1	Mix C	9h35	1.72	52	23.5	---	---	---	---	---	---	---	---	---	---	---	C	16.8	---	C	27.1	20.9		---	---	JMR (GHD)	
	P-536.5	Stage 1	Mix C	13h50	1.72	61	26.4	---	---	---	---	---	---	-1	1	82	---	---	---	C	14.7	---	C	15.6		24.8	---	---	JMR (GHD)
2020-01-25	P-524.5	Stage 1	Mix C	8h00	1.81	75	28.5	---	---	---	---	---	---	-1.5	1.5	83	---	---	---	C	17.0	---	C	28.0	-33	25.0	---	---	JPBF (GHD)
	P-512.5	Stage 1	Mix C	13h45	1.75	93	27.0	---	---	---	---	---	---	---	---	---	---	---	C	14.0	---	NC	38.0	25.0		---	---	JPBF (GHD)	
	P-512.5	Stage 1	Mix D	14h20	1.79	NA	24.5	---	---	---	---	---	---	-1	1	84	---	---	---	C	14.0	---	C	20.0		25.0	---	---	JPBF (GHD)
	P-500.5	Stage 1	Mix C	15h15	1.78	74	23.0	---	---	---	---	---	---	---	---	---	---	---	C	14.5	---	C	17.5	25.0		---	---	JPBF (GHD)	
2020-01-26	P-488.5	Stage 1	Mix C	7h30	1.76	81	29.5	---	---	---	---	---	---	-1	1	85	---	---	---	C	15.5	---	C	28.5	-23	25.5	---	---	JPBF (GHD)
2020-01-27	P-476.5	Stage 1	Mix C	7h15	1.78	85	26.5	---	---	---	---	---	---	-2	2	86	---	---	---	C	15.5	---	NC	35.0	-28	24.5	---	---	JPBF (GHD)
	P-464.5	Stage 1	Mix C	8h00	1.72	45	25.5	---	---	---	---	---	---	---	---	---	---	---	C	15.0	---	NC	33.0	24.0		---	---	JPBF (GHD)	
	P-461.5	Plug	Mx C	9h00	1.76	65	18.0	---	---	---	---	---	---	---	---	---	---	---	C	13.0	---	C	15.5	20.5		---	---	JPBF (GHD)	
	S-590.5	Stage 1	Mix C	14h00	1.76	77	22.0	---	---	---	---	---	---	-1.5	1.5	87	---	---	---	C	13.5	---	C	11.0		21.5	---	---	JPBF (GHD)
	S-578.5	Stage 1	Mix C	15h00	1.78	84	22.5	---	---	---	---	---	---	---	---	---	---	---	---	C	---	---	C	17.0		18.0	---	---	JPBF (GHD)
2020-01-29	S-566.5	Stage 1	Mix C	7h00	1.78	60	18.5	---	---	---	---	---	---	-1	1	88	---	---	---	C	11								

2020-02-04	T-563.5	Stage 1	Mix C	8h45	1.78	77	27.0	---	---	---	---	---	---	---	---	---	---	---	C	16.0	---	C	26.0	-35	21.0	---	---	JPBF (GHD)	
	T-563.5	Stage 1	Mix D	9h15	1.81	NA	25.5	---	---	---	---	---	---	0	0	98	---	---	---	C	16.0	---	C		25.0	22.0	---	---	JPBF (GHD)
	T-563.5	Stage 1	Mix D	9h45	1.81	NA	19.5	---	---	---	---	---	---	---	---	---	---	---	C	15.5	---	C	11.0		22.5	---	---	JPBF (GHD)	
	T-557.5	Stage 1	Mix C	14h30	1.77	66	24.5	---	---	---	---	---	---	---	---	---	---	---	C	14.5	---	C	27.5		23.0	---	---	JPBF (GHD)	
	T-551.5	Stage 1	Mix C	15h30	1.78	71	19.5	---	---	---	---	---	---	---	---	---	---	---	C	14.5	---	C	13.0		23.0	---	---	JPBF (GHD)	
2020-02-05	T-545.5	Stage 1	Mix C	10h15	1.76	53	18.5	---	---	---	---	---	---	---	---	---	---	---	C	13.0	---	C	13.0	-38	23.0	---	---	JPBF (GHD)	
	T-539.5	Stage 1	Mix C	14h00	1.78	64	19.5	---	---	---	---	---	---	-1	1	99	---	---	---	C	11.5	---	C		12.0	22.0	---	---	JPBF (GHD)
	T-533.5	Stage 1	Mix C	15h00	1.78	62	14.5	---	---	---	---	---	---	---	---	---	---	---	C	11.0	---	C	10.5		22.0	---	---	JPBF (GHD)	
	T-533.5	Stage 1	Mix D	15h30	1.81	NA	14.0	---	---	---	---	---	---	---	---	---	---	---	C	11.0	---	C	11.5		24.0	---	---	JPBF (GHD)	
	T-533.5	Stage 1	Mix D	16h00	1.82	NA	16.5	---	---	---	---	---	---	---	---	---	---	---	C	12.0	---	C	14.5		23.0	---	---	JPBF (GHD)	
2020-02-06	P-428.5	Stage 1	Mix C	8h30	1.78	64	19.5	---	---	---	---	---	---	-1.5	1.5	100	---	---	---	C	11.0	---	C	22.0	-35	19.0	---	---	JPBF (GHD)
	P-404.5	Stage 1	Mix C	10h30	1.77	59	18.0	---	---	---	---	---	---	---	---	---	---	---	C	11.5	---	C	19.5	21.0		---	---	JPBF (GHD)	
	P-392.5	Stage 1	Mix C	13h45	1.78	71	18.5	---	---	---	---	---	---	-1.5	1.5	101	---	---	---	C	11.0	---	C	15.5		20.0	---	---	JPBF (GHD)
	P-380.5	Stage 1	Mix C	15h00	1.76	60	16.5	---	---	---	---	---	---	---	---	---	---	---	C	11.0	---	C	14.0	21.0		---	---	JPBF (GHD)	
2020-02-08	T-365.5	plug	Mix C	6h 45	1.75	61	20.0	---	---	---	---	---	---	-1	1	102	---	---	---	C	18.0	---	C	21.0	-38	22.0	---	---	PH (GHD)
	T347.5	plug	Mix C	13H 30	1.74	62	19.0	---	---	---	---	---	---	-0.8	0.8	103	---	---	---	C	18.5	---	C	20.0		21.0	---	---	PH (GHD)
2020-02-09	T-329.5	Plug	Mix C	7H30	1.78	64	23.0	---	---	---	---	---	---	-0.8	0.8	104	---	---	---	C	21.0	---	C	24.0	-34	22.0	---	---	PH (GHD)
	T-299.5	Plug	Mix C	13H30	1.78	49	24.0	---	---	---	---	---	---	-1	1	105	---	---	---	C	22.0	---	C	23.0		21.5	---	---	PH (GHD)
2020-02-10	T-275.5	Plug	Mix C	9H00	1.80	149	24.5	---	---	---	---	---	---	-0.6	0.6	106	---	---	---	C	20.0	---	C	22.0	-38	20.0	---	---	PH (GHD)
	T-257.5	Plug	Mix C	14H30	1.77	52	18.0	---	---	---	---	---	---	-1	1	107	---	---	---	C	21.0	---	C	22.0		21.5	---	---	PH (GHD)
2020-02-11	T-527.5	Stage 1	Mix C	8H30	1.79	96	13.0	---	---	---	---	---	---	-1	1	108	---	---	---	C	13.5	---	C	14.5	-42	22.0	---	---	PH (GHD)
	T-515.5	Stage 1	Mix C	10H 30	1.77	57	21.0	---	---	---	---	---	---	-1	1	109	---	---	---	C	15.5	---	C	14.0	-43	20.0	---	---	PH (GHD)
2020-02-12	T-497.5	Stage 1	Mix C	9H00	1.77	62	30.0	---	---	---	---	---	---	-1	1	110	---	---	---	C	25.0	---	C	15.0	-34	20.5	---	---	PH(GHD)
	T-485.5	Stage 1	Mix C	13H30	1.75	95	15.5	---	---	---	---	---	---	-1	1	111	---	---	---	C	15.0	---	C	14.5	-34	21.5	---	---	PH(GHD)
	T-479.5	Stage 1	Mix C	14H 30	1.78	78	25.8	---	---	---	---	---	---	---	---	---	---	---	C	16.0	---	C	15.5	-34	21.0	---	---	PH(GHD)	
	T-479.5	Stage 1	Mix D	15H30	1.77	NA	15.2	---	---	---	---	---	---	0	0	112	---	---	---	C	16.5	---	C	13.5	-34	21.0	---	---	PH(GHD)
2020-02-13	T-473.5	Stage 1	Mix C	8H00	1.76	62	25.0	---	---	---	---	---	---	-1	1	113	---	---	---	C	25.0	---	C	14.0	-33	22.0	---	---	PH(GHD)
	T-455.5	Stage 1	Mix B	14H00	1.67	44	23.0	---	---	---	---	---	---	-2	2	114	---	---	---	C	23.0	---	C	15.5	-33	19.0	---	---	PH(GHD)
	T-461.5	Stage 1	Mix C	11H00	1.74	60	30.5	---	---	---	---	---	---	---	---	---	---	---	C	30.5	---	C	14.5	-33	21.5	---	---	PH(GHD)	
	T-449.5	Stage 1	Mix C	16H00	1.76	84	23.0	---	---	---	---	---	---	---	---	---	---	---	---	C	23.0	---	C	15.0	-33	20.5	---	---	PH(GHD)
2020-02-16	S-434.5	Stage 1	Mix C	7H30	1.74	64	37.0	---	---	---	---	---	---	-1	1	115	---	---	---	C	37.0	---	C	17.0	-38	21.0	---	---	PH(GHD)
	S-422.5	Stage 1	Mix C	8H30	1.73	53	31.0	---	---	---	---	---	---	---	---	---	---	---	C	34.0	---	C	15.5	-38	20.5	---	---	PH(GHD)	
	S-410.5	Stage 1	Mix C	11H00	1.75	95	25.0	---	---	---	---	---	---	---	---	---	---	---	C	31.0	---	C	16.0	-38	19.5	---	---	PH(GHD)	
	P-356.5	Stage 1	Mix C	13H30	1.78	72	28.0	---	---	---	---	---	---	-1	1	116	---	---	---	C	28.0	---	C	15.0	-38	22.0	---	---	PH(GHD)
2020-02-17	P-320.5	Stage 1	Mix C	8H00	1.74	58	30.5	---	---	---	---	---	---	-1	1	117	---	---	---	C	30.5	---	C	16.0	-33	21.0	---	---	PH(GHD)
	P-308.5	Stage 1	Mix C	10H00	1.76	72	32.5	---	---	---	---	---	---	-1	1	118	---	---	---	C	32.5	---	C	15.5	-33	22.0	---	---	PH(GHD)
	P-284.5	Stage 1	Mix C	14H00	1.76	54	22.5	---	---	---	---	---	---	-1	1	119	---	---	---	C	22.5	---	C	16.5	-33	21.5	---	---	PH(GHD)
2020-02-18	P-260.5	Stage 1	Mix B	9H30	1.68	40	19.0	---	---	---	---	---	---	-2	2	120	---	---	---	C	22.0	---	C	17.0	-34	22.0	---	---	PH(GHD)
	T-245.5	Stage 1	Mix C	14H00	1.75	52	16.0	---	---	---	---	---	---	-1	1	121	---	---	---	C	18.0	---	C	16.0	-34	21.5	---	---	PH(GHD)
2020-02-19	S-230.5	Stage 1	Mix C	7H30	1.76	80	24.0	---	---	---	---	---	---	-1	1	122	---	---	---	C	24.0	---	C	11.0	-32	22.0	---	---	PH(GHD)
	P-212.5	Stage 1	Mix C	9H00	1.75	56	27.5	---	---	---	---	---	---	---	---	---	---	---	C	25.0	---	C</							

2020-03-02	T-293.5	Stage 1	Mix C	9h00	1.78	65	17.5	---	---	---	---	---	---	-1.5	1.5	143	---	---	---	C	10.0	---	C	18.0	-32	22.0	---	---	JPBF (GHD)
	T-293.5	Stage 1	Mix D	9h15	1.83	NA	16.0	---	---	---	---	---	---	---	---	---	---	---	---	C	10.0	---	C	18.0		22.0	---	---	JPBF (GHD)
	T-281.5	Stage 1	Mix B	14h15	1.73	49	14.0	---	---	---	---	---	---	-2	2	144	---	---	---	C	10.5	---	C	16.0		23.0	---	---	JPBF (GHD)
2020-03-03	T-269.5	Stage 1	Mix B	10h00	1.70	47	14.5	---	---	---	---	---	---	-2	2	145	---	---	---	C	11.0	---	C	14.0	-35	23.0	---	---	JPBF (GHD)
	T-251.5	Stage 1	Mix B	14h15	1.71	49	16.0	---	---	---	---	---	---	-2.5	2.5	146	---	---	---	C	10.5	---	C	17.0		22.0	---	---	JPBF (GHD)
2020-03-04	T-233.5	Stage 1	Mix B	7h15	1.72	50	14.5	---	---	---	---	---	---	-2	2	147	---	---	---	C	11.0	---	C	29.0	-31	21.0	---	---	JPBF (GHD)
	T-233.5	Stage 1	Mix C	8h00	1.77	100	16.0	---	---	---	---	---	---	-1	1	148	---	---	---	C	11.0	---	C	23.0		22.0	---	---	JPBF (GHD)
	T-221.5	Stage 1	Mix C	10h00	1.79	72	17.5	---	---	---	---	---	---	---	---	---	---	---	---	C	10.0	---	C	22.0		22.0	---	---	JPBF (GHD)
	T-221.5	Stage 1	Mix D	10h30	1.82	NA	16.0	---	---	---	---	---	---	---	---	---	---	---	---	C	10.0	---	C	22.0		22.0	---	---	JPBF (GHD)
	T-221.5	Stage 1	Mix D	11h00	1.83	NA	17.0	---	---	---	---	---	---	---	---	---	---	---	---	C	10.5	---	C	23.0		22.0	---	---	JPBF (GHD)
	T-215.5	Stage 1	Mix B	15h00	1.68	48	17.5	---	---	---	---	---	---	---	---	---	---	---	---	NC	9.0	---	C	18.0		22.0	---	---	JPBF (GHD)
2020-03-05	T-209.5	Stage 1	Mix B	7h15	1.73	53	23.5	---	---	---	---	---	---	-2	2	149	---	---	---	C	12.0	---	C	27.0	-25	22.0	---	---	JPBF (GHD)
	T-197.5	Stage 1	Mix B	8h30	1.70	48	22.0	---	---	---	---	---	---	---	---	---	---	---	---	C	11.5	---	C	22.0		22.0	---	---	JPBF (GHD)
	T-197.5	Stage 1	Mix C	8h40	1.79	NC	16.5	---	---	---	---	---	---	---	---	---	---	---	---	C	12.0	---	C	18.5		22.0	---	---	JPBF (GHD)
	T-197.5	Stage 1	Mix C	8h45	1.79	72	16.5	---	---	---	---	---	---	---	---	---	---	---	---	C	12.0	---	C	18.5		22.0	---	---	JPBF (GHD)
	T-197.5	Stage 1	Mix D	9h15	1.80	NA	17.0	---	---	---	---	---	---	0	0	150	---	---	---	C	12.0	---	C	18.0		22.0	---	---	JPBF (GHD)
	T-197.5	Stage 1	Mix D	10h00	1.83	NA	19.0	---	---	---	---	---	---	---	---	---	---	---	---	C	11.0	---	C	15.0		22.0	---	---	JPBF (GHD)
2020-03-07	T-191.5	Stage 1	Mix C	7:45	1.75	NA	18.0	---	---	---	---	---	---	-1	1	151	---	---	---	C	15.0	---	C	11.0	-42	16.5	---	---	PH(GHD)
	T-185.5	Stage 1	Mix B	8:15	1.63	42	14.5	---	---	---	---	---	---	-2	2	152	---	---	---	C	18.0	---	C	11.5	-42	21.0	---	---	PH(GHD)
	T-179.5	Stage 1	Mix B	14:00	1.67	55	28.0	---	---	---	---	---	---	-2	2	153	---	---	---	C	19.0	---	C	12.0	-39	27.0	---	---	PH(GHD)
2020-03-08	Q-697	Stage 1	Mix C	13:00	1.69	48	24.0	---	---	---	---	---	---	-1	1	154	---	---	---	C	21.0	---	C	16.0	-39	26.0	---	---	PH(GHD)
	Q-694	Stage 1	Mix C	13:30	1.74	65	24.5	---	---	---	---	---	---	-1	1	155	---	---	---	C	18.0	---	C	14.0	-39	25.0	---	---	PH(GHD)
2020-03-09	Q-667	Stage 1	Mix C	7:30	1.75	NA	27.0	---	---	---	---	---	---	-1	1	156	---	---	---	C	18.0	---	C	7.0	-39	22.0	---	---	PH(GHD)
	T-652	Stage 1	Mix C	13:30	1.70	50	23.0	---	---	---	---	---	---	-1	1	157	---	---	---	C	17.0	---	C	11.0	-39	24.0	---	---	PH(GHD)
2020-03-10	Q-739	Stage 1	Mix B	7:30	1.65	39	28.5	---	---	---	---	---	---	-2	2	158	---	---	---	C	20.0	---	C	10.0	-25	24.0	---	---	PH(GHD)
	Q-718	Stage 1	Mix C	8:30	1.72	63	34.0	---	---	---	---	---	---	-1	1	159	---	---	---	C	18.0	---	C	11.0	-25	22.0	---	---	PH(GHD)
	Q-691	Stage 1	Mix B	13:30	1.65	51	24.0	---	---	---	---	---	---	-2	2	160	---	---	---	C	18.5	---	C	8.5	-25	20.5	---	---	PH(GHD)
	Q-685	Stage 1	Mix C	14:30	1.69	56	29.5	---	---	---	---	---	---	-1	1	---	---	---	---	C	17.0	---	C	8.0	-25	21.0	---	---	PH(GHD)
2020-03-11	P-739	Stage 1	Mix C	7:30	1.73	>100	33.0	---	---	---	---	---	---	---	---	---	---	---	---	C	22.0	---	C	26.0	-30	22.0	---	---	PH(GHD)
	P-727	Stage 1	Mix C	9:00	1.74	79	29.0	---	---	---	---	---	---	-1	1	161	---	---	---	C	21.5	---	C	32.0	-30	21.0	---	---	PH(GHD)
	P-715	Stage 1	Mix C	13:30	1.73	70	28.3	---	---	---	---	---	---	-1	1	162	---	---	---	C	22.5	---	C	29.0	-30	23.5	---	---	PH(GHD)
2020-03-12	S-697	Stage 1	Mix C	7:30	1.71	52	24.5	---	---	---	---	---	---	-1	1	163	---	---	---	C	23.0	---	C	34.0	-39	21.0	---	---	PH(GHD)
	P-679	Stage 1	Mix C	13:30	1.70	56	26.5	---	---	---	---	---	---	-1	1	164	---	---	---	C	22.0	---	C	12.0	-39	17.5	---	---	PH(GHD)
	T-676	Stage 1	Mix C	14:00	1.71	65	27.0	---	---	---	---	---	---	---	---	---	---	---	---	---	C	8.0	---	C	-39	18.0	---	---	PH(GHD)
2020-03-13	P-619	Stage 1	Mix C	8:30	1.74	85	22.5	---	---	---	---	---	---	-1	1	165	---	---	---	C	21.5	---	C	14.5	-39	16.5	---	---	PH(GHD)
	T-604	Stage 1	Mix C	15:00	1.73	65	23.0	---	---	---	---	---	---	-1	1	166	---	---	---	C	22.0	---	C	16.5	-39	20.5	---	---	PH(GHD)
2020-03-14	T-592	Stage 1	Mix C	8:00	1.74	93	22.7	---	---	---	---	---	---	---	---	---	---	---	---	C	22.0	---	C	11.0	-43	22.5	---	---	PH(GHD)
	T-586	Stage 1	Mix C	9:00	1.74	64	23.0	---	---	---	---	---	---	-1	-1	167	---	---	---	C	21.5	---	C	12.0	-43	18.0	---	---	PH(GHD)
2020-03-15	P-571	Stage 1	Mix C	8:00	1.74	54	30.0	---	---	---	---	---	---	-1	1	168	---	---	---	C	26.0	---	C	28.0	-17	26.0	---	---	PH(GHD)
	P-559	Stage 1	Mix C	10:30	1.74	64	26.0	---	---	---	---	---	---	---	---	---	---	---	---	C	22.5	---	C	26.0	-17	21.5	---	---	PH(GHD)
	S-553	Stage 1	Mix C	14:00	1.72	65	29.0	---	---	---	---	---	---	-1	1	169	---	---	---	C	23.0	---	C	31.0	-17	23.0	---	---	PH(GHD)
2020-03-16	T-538	Stage 1	Mix C	8:30	1.74	64	29.5	---	---	---	---	---	---	-1	1	170	---	---	---	C	23.0	---	C	28.5	-41	21.0	---	---	PH(GHD)
	Q-526	Stage 1	Mix C	9:00	1.74	52	28.5	---	---	---	---	---	---	---	---	---	---</												

COMPRESSIVE STRENGHT RESULTS

Sample #	Date of Sampling	Date of test	Age of the specimen (days)	Length				Height				Surface (mm²)	Load (KN)	Strength (Mpa)	Average (Mpa)
				1 (mm)	2 (mm)	3 (mm)	Average (mm)	1 (mm)	2 (mm)	3 (mm)	Average (mm)				
1 (mix B)	2019-11-14	2019-11-21	7	50.01	50.00	49.99	50.00	49.98	50.00	50.02	50.00	2500.00		30.81	30.85
	2019-11-14	2019-11-21	7	50.02	49.98	48.99	49.66	50.01	50.03	50.00	50.01	2483.83		32.07	
	2019-11-14	2019-11-21	7	50.02	50.01	49.97	50.00	50.03	50.01	50.00	50.01	2500.67		29.67	
	2019-11-14	2019-12-12	28	50.02	50.03	50.02	50.02	50.02	50.02	50.03	50.02	2502.33	100.1	40.12	39.59
	2019-11-14	2019-12-12	28	50.01	50.02	50.01	50.01	50.02	50.03	50.01	50.02	2501.67	94.6	37.88	
	2019-11-14	2019-12-12	28	50	50.01	50.01	50.01	50.02	50.02	50.03	50.02	2501.50	101.8	40.78	
2 (Mix C)	2019-11-14	2019-11-21	7	50.00	50.00	49.99	50.00	50.01	50.30	50.04	50.12	2505.67		46.8	43.68
	2019-11-14	2019-11-21	7	49.99	49.99	50.01	50.00	50.01	49.99	50.01	50.00	2500.00		43.06	
	2019-11-14	2019-11-21	7	49.88	50.00	50.02	49.97	49.99	50.04	49.99	50.01	2498.67		41.18	
	2019-11-14	2019-12-12	28	50.01	50.01	50.02	50.01	50.02	50.03	50	50.02	2501.50	125.4	50.21	49.92
	2019-11-14	2019-12-12	28	50	50.02	50.03	50.02	50.01	50.01	50.02	50.01	2501.50	126.1	50.53	
	2019-11-14	2019-12-12	28	50.03	50.03	50.02	50.03	50.02	50.02	50.03	50.02	2502.50	122.3	49.03	
3 (Mix D)	2019-12-15	2020-01-12	28	50.02	50.02	49.99	50.01	50.02	50.03	48.99	49.68	2484.50	141.7	56.8	44.93
	2019-12-15	2020-01-12	28	49.99	50.01	50.02	50.01	49.99	50.02	50.01	50.01	2500.67	108.2	43.36	
	2019-12-15	2020-01-12	28	50	49.97	50.02	50.00	50.01	49.98	49.99	49.99	2499.50	86.4	34.64	
	2019-12-15	2020-01-12	28	50.01	49.99	49.98	49.99	49.99	50.03	50.02	50.01	2500.33	122.4	49.95	49.61
	2019-12-15	2020-01-12	28	49.97	50.02	50.02	50.00	49.98	50.02	48.99	49.66	2483.33	109.6	43.94	
	2019-12-15	2020-01-12	28	50.02	50.01	50.01	50.01	50.03	49.98	50.01	50.01	2501.00	137.1	54.94	

[illegible]

General information					Casing					Drilled Bedrock @5m or 1.5m							Drilled Bedrock @ 3.5m stage							Plug						
Hole #	Type	Station	Ground Elev.	Theorical Bedrock Elev.	Bottom Casing Elevation	Anchor of the casing (m)	Stick-up (m)	Length (m)	Encountered bedrock depth (m)	Encountered Bedrock Elev.	Drilling Date	Final depth (m)	Added casing length (m)	Total casing length (m)	Bottom casing to end of hole (m)	Lost of water return (Yes/no)	Depth of lost (m)	Drilling Date	Final depth (m)	Added casing (m)	Total casing length (m)	Bottom casing to end of hole (m)	Lost of water return (Yes/no)	Depth of lost (m)	BACKFILLED	Poured date	Type of Mix	Total Volume injected (L)	Pressure (BAR)	
1	P	176.5	159.110	151.970	151.510	0	0.35	7.95	NOT FOUND	NOT FOUND																				
1B	P	176.5	159.110	151.970	151.120	0.30	0.29	8.28	7.69	151.420	2020-02-21	13.4		8.28	5.41	NO	-								BACKFILLED	2020-02-20	C	38.2	1.38	
2	T	179.5	159.112	151.970	151.112	0.14	0.35	8.35	7.86	151.252	2020-03-02	13.4		8.35	5.40	NO	-								BACKFILLED	2020-02-20	C	26.8	1.42	
3	S	182.5	159.117	151.620	151.527	0.30	0.35	7.94	7.29	151.827	2020-02-27	12.8		7.94	5.21	NO	-								BACKFILLED	2020-02-20	C	28.3	1.60	
4	T	185.5	159.135	151.540	150.825	1.00	0.35	8.66	7.31	151.825	2020-03-02	13.7		8.66	5.39	NO	-								BACKFILLED	2020-02-20	C	25	1.94	
5	P	188.5	159.150	151.600	151.050	0	0.35	8.45	NOT FOUND	NOT FOUND				8.45																
5B	P	188.5	159.150	151.500	150.720	0.30	0.35	8.78	8.13	151.020	2020-02-21	13.9		8.78	5.47	NO	-								BACKFILLED	2020-02-20	C	28.3	1.60	
6	T	191.5	159.102	151.500	150.652	-0.25	0.35	8.8	8.70	150.402	2020-03-02	14.2		8.80	5.75	NO	-								BACKFILLED	2020-02-20	C	16.9	1.98	
7	Q	193			-10.060	0.30	0.24	10.3	9.76					10.30																
8	S	194.5	159.036	150.630	149.416	0.32	0.35	9.97	9.30	149.736	2020-02-27	15		9.97	5.38	NO	-								BACKFILLED	2020-02-19	C	143.1	2.26	
9	Q	197			-10.560	0.30	0.24	10.8	10.26					10.80																
10	T	197.5	159.084	149.980	150.584	-0.34	0.35	8.85	8.84	150.244	2020-03-02	14.4		8.85	5.90	NO	-								BACKFILLED	2020-03-05	D	67.1	4.14	
11	Q	199			-9.720	0.30	0.24	9.96	9.42					9.96																
12	P	200.5	159.122	149.650	149.072	0.33	0.35	10.4	9.72	149.402	2020-02-21	15.3		10.40	5.25	NO	-								BACKFILLED	2020-02-19	C	23.2	2.16	
13	T	203.5	159.186	149.580	149.036	0.11	0.35	10.5	10.04	149.146	2020-03-02	15.5		10.50	5.35	NO	-								BACKFILLED	2020-02-19	C	18	2.47	
14	S	206.5	159.265	149.360	149.015	0.22	0.35	10.6	10.03	149.235	2020-02-26	15.7		10.60	5.45	NO	-								BACKFILLED	2020-02-19	C	23.1	2.06	
15	T	209.5	159.258	149.270	149.168	0.49	0.35	10.44	9.60	149.658	2020-03-02	15.5		10.44	5.41	NO	-								BACKFILLED	2020-02-19	C	173.3	\	
16	P	212.5	159.216	149.630	149.286	0.33	0.35	10.28	9.60	149.616	2020-02-21	15.1		10.28	5.17	NO	-								BACKFILLED	2020-02-19	C	20.2	1.95	
17	T	215.5	159.280	149.530	148.980	0.30	0.35	10.65	10.00	149.280	2020-03-02	15.7		10.65	5.40	NO	-								BACKFILLED	2020-02-19	C	20.5	1.94	
18	S	218.5	159.148	149.530	148.598	0.35	0.35	10.9	10.20	148.948	2020-02-26	15.8		10.90	5.25	NO	-								BACKFILLED	2020-02-19	C	177.2	1.11	
19	Q	220			-10.760	0.30	0.27	11.03	10.46					11.03																
20	T	221.5	159.103	149.270	148.793	0.51	0.35	10.66	9.80	149.303	2020-03-02	15.7		10.66	5.39	NO	-								BACKFILLED	2020-02-19	C	19.6	1.85	
21	Q	223			-9.890	0.30	0.30	10.19	9.59					10.19																
22	P	224.5	159.068	149.270	150.168	-0.10	0.35	9.25	9.00	150.068	2020-02-21	14.6		9.25	5.70	NO	-								BACKFILLED	2020-02-19	C	36.8	1.44	
23	T	227.5	159.042	150.120	150.142	-0.11	0.35	9.25	9.01	150.032	2020-03-01	14.4		9.25	5.50	NO	-								BACKFILLED	2020-02-19	C	15.5	0.12	
24	S	230.5	159.067	150.130	150.217	-0.15	0.35	9.2	9.00	150.067	2020-02-26	14.2		9.20	5.35	NO	-								BACKFILLED	2020-02-19	C	179.9	0.17	
25	T	233.5	159.072	150.020	150.182	0.26	0.35	9.24	8.63	150.442	2020-03-01	14.2		9.24	5.31	NO	-								BACKFILLED	2020-02-18	C	333	3.03	
26	P	236.5	159.126	150.220	150.046	0.13	0.35	9.43	8.95	150.176	2020-02-21	14.5		9.43	5.42	NO	-								BACKFILLED	2020-02-18	C	25.5	2.12	
27	T	239.5	159.149	150.580	150.199	0.30	0.35	9.3	8.65	150.499	2020-03-01	14.3		9.30	5.35	NO	-								BACKFILLED	2020-02-18	C	153.7	0.47	
28	S	242.5	159.203	150.590	150.063	0.14	0.35	9.49	9.00	150.203	2020-02-26	14.3		9.49	5.16	NO	-								BACKFILLED	2020-02-18	C	20	1.98	
29	T	245.5	159.278	150.840	150.298	0.30	0.35	9.33	8.68	150.598	2020-03-01	14.4		9.33	5.42	NO	-								BACKFILLED	2020-02-18	C	151.2	1.34	
30	P	248.5	159.265	150.480	149.995	0.30	0.35	9.62	8.97	150.295	2020-02-21	14.5		9.62	5.23	NO	-								BACKFILLED	2020-02-18	C	158	0.80	
31	T	251.5	159.323	150.250	150.273	0.09	0.35	9.4	8.96	150.363	2020-03-01	14.5		9.40	5.45	NO	-								BACKFILLED	2020-02-10	C	20.2	2.04	
32	S	254.5	159.163	150.410	149.893	0.27	0.35	9.62	9.00	150.163	2020-02-26	14.8		9.62	5.53	NO	-								BACKFILLED	2020-02-10	C	156.9	0.06	
33	T	257.5	159.158	150.620	149.978	0.28	0.35	9.53	8.90	150.258	2020-03-01	14.6		9.53	5.42	NO	-								BACKFILLED	2020-02-10	C	19.3	2.01	
34	P	260.5	159.153	150.510	149.683	0.32	0.35	9.82	9.15	150.003	2020-02-12	14.5		9.82	5.03	NO	-								BACKFILLED	2020-02-10	C	162.6	0.09	
35	T	263.5	159.151	150.410	149.901	0.35	0.35	9.6	8.90	150.251	2020-02-29	14.5		9.60	5.25	NO	-								BACKFILLED	2020-02-10	C	38.7	2.16	
36	S	266.5	159.085	150.460	149.915	0.25	0.35	9.52	8.92	150.165	2020-02-21	14.5		9.52	5.33	NO	-								BACKFILLED	2020-02-10	C	30.5	1.76	
37	T	269.5	159.081	150.430	150.011	0.30	0.35	9.42	8.77	150.311	2020-02-26	14.4		9.42	5.33	NO	-								BACKFILLED	2020-02-10	C	75.3	1.53	
38	P	272.5	159.137	150.710	150.537	0	0.35	8.95	NOT FOUND	NOT FOUND				8.95											BACKFILLED					
38B	P	272.5	159.137	151.120	150.387	0.12	0.35	9.1	8.63	150.507	2020-02-12	14		9.10	5.25	NO	-								BACKFILLED	2020-02-10	C	32.8	1.32	
39	T	275.5	159.142	151.120	149.932	0.30	0.35	9.56	8.91	150.232	2020-02-26	14.5		9.56	5.29	NO	-								BACKFILLED	2020-02-10	C	27.5	1.58	
40	S	278.5	159.152	150.720	150.222	0.35	0.35	9.28	8.58	150.572	2020-02-18	14.3		9.28	5.37	NO	-								BACKFILLED	2020-02-10	C	26.6	1.46	
41	T	281.5	159.094	150.610	149.984	0.42	0.35	9.46	8.69	150.404	2020-02-26	14.4		9.46	5.29	NO	-								BACKFILLED	2020-02-10	C	27.8	1.51	
42	P	284.5	159.122	150.470	150.122	0.30	0.35	9.35	8.70	150.422	2020-02-12	14.2		9.35	5.20	NO	-								BACKFILLED	2020-02-10	C	28.5	1.75	
43	T	287.5	159.090	150.940	150.560	0.30	0.35	8.88	8.23	150.860	2020-02-26	13.9		8.88	5.37	NO	-								BACKFILLED	2020-02-10	C	20.4	1.77	
44	S	290.5	159.177	150.980	150.277	0.28	0.35	9.25	8.62	150.557	2020-02-18	14.4		9.25	5.50	NO	-								BACKFILLED	2020-02-09	C			
45	Q	292			-8.900	0.30	0.26	9.16	8.60					9.16																
46	T	293.5	159.226	150.900	150.326	0.19	0.35	9.25	8.71	150.516	2020-02-25	14.1		9.25	5.20	NO	-								BACKFILLED	2020-02-09	C	28.8	1.40	
47	Q	295			-8.980	0.30	0.26	9.24	8.68					9.24																
48	P	296.5	159.203	150.820	150.873	0.30	0.31	8.64	8.03	151.173	2020-02-12	13.4		8.64	5.07	NO	-								BACKFILLED	2020-02-09	C	151.2	0.20	
49	T	299.5	159.201	151.060	151.401	0.30	0.35	8.15	7.50	151.701	2020-02-25	13.2		8.15	5.40	NO	-								BACKFILLED	2020				

75		T	377.5	159.001	147.750	147.371	0.30	0.35	11.98	11.33	147.671	2020-02-25	16.9		11.98	5.27	NO	-																BACKFILLED	2020-02-03	C	22	1.67			
76	P		380.5	158.945	148.070	148.005	0	0.35	11.29	NOT FOUND	NOT FOUND				11.29																			BACKFILLED							
76B	P		380.5 B	158.945	148.310	146.495	0.30	0.35	12.8	12.15	146.795	2020-02-04	17.7		12.80	5.25	NO	-																	BACKFILLED	2020-02-03	C	31.2	1.91		
77	T		383.5	158.943	148.310	147.003	0.30	0.35	12.29	11.64	147.303	2020-02-17	17.3		12.29	5.36	NO	-																	BACKFILLED	2020-02-03	C	21.3	2.48		
78	S		386.5	158.991	147.390	146.031	0.30	0.35	13.31	12.66	146.331	2020-02-10	17.7		13.31	4.74	NO	-																	BACKFILLED	2020-02-03	C	27	2.25		
79	T		389.5	159.011	147.130	147.621	0	0.35	11.74	NOT FOUND	NOT FOUND				11.74																										
79B	T		389.5 B	159.011	148.260	146.191	0.30	0.35	13.17	12.52	146.491	2020-02-17	18.2		13.17	5.38	NO	-																	BACKFILLED	2020-02-03	C	63	2.00		
80	P		392.5	158.981	148.260	146.881	0	0.35	12.45	NOT FOUND	NOT FOUND				12.45																										
80B	P		392.5 B	158.981	147.910	146.301	0.30	0.35	13.03	12.38	146.601	2020-02-04	17.8		13.03	5.12	NO	-																			BACKFILLED	2020-02-02	C	59.6	1.87
81	T		395.5	158.978	147.910	146.688	0.23	0.35	12.64	12.06	146.918	2020-02-17	17.4		12.64	5.11	NO	-																		BACKFILLED	2020-02-02	C	18	1.94	
82	S		398.5	158.978	147.500	147.728	0.30	0.35	11.6	10.95	148.028	2020-02-10	16		11.60	4.75	NO	-																		BACKFILLED	2020-02-02	C	27.4	1.90	
83	T		401.5	158.944	147.680	147.584	0.30	0.35	11.71	11.06	147.884	2020-02-17	16.5		11.71	5.14	NO	-																		BACKFILLED	2020-02-02	C	19.9	1.82	
84	P		404.5	158.944	147.940	145.504	0	0.35	13.79	NOT FOUND	NOT FOUND				13.79																										
84B	P		404.5 B	158.944	146.520	144.324	0.30	0.35	14.97	14.32	144.624	2020-02-03	19.8		14.97	5.18	NO	-																			BACKFILLED	2020-02-02	C	20.4	1.95
85	T		407.5	158.945	146.520	146.695	0.25	0.35	12.6	12.00	146.945	2020-02-17	17.4		12.60	5.15	NO	-																		BACKFILLED	2020-02-02	C	82.6	1.82	
86	S		410.5	158.943	146.880	148.133	0.36	0.35	11.16	10.45	148.493	2020-02-09	15.5		11.16	4.69	NO	-																		BACKFILLED	2020-02-02	C	47	1.84	
87	T		413.5	158.940	148.250	147.800	0.30	0.35	11.49	10.84	148.100	2020-02-17	16.4		11.49	5.26	NO	-																		BACKFILLED	2020-02-02	C	18	1.82	
88	P		416.5	158.963	148.250	148.013	0.29	0.35	11.3	10.66	148.303	2020-02-03	16.2		11.30	5.25	NO	-																		BACKFILLED	2020-02-02	C	23.5	1.84	
89	T		419.5	158.971	148.190	148.161	0.33	0.35	11.16	10.48	148.491	2020-02-17	15.7		11.16	4.89	NO	-																		BACKFILLED	2020-02-02	C	31.9	1.74	
90	S		422.5	159.026	148.380	148.456	0.30	0.35	10.92	10.27	148.756	2020-02-09	15.5		10.92	4.93	NO	-																		BACKFILLED	2020-02-02	C	40.2	1.80	
91	T		425.5	159.046	148.650	148.136	0.30	0.35	11.26	10.61	148.436	2020-02-17	15.8		11.26	4.89	NO	-																		BACKFILLED	2020-02-01	C	184.9	0.60	
92	P		428.5	158.931	148.410	148.441	0.30	0.35	10.84	10.19	148.741	2020-02-03	15.7		10.84	5.21	NO	-																		BACKFILLED	2019-11-29	C	29.53	1.73	
93	T		431.5	159.052	148.710	148.522	0.30	0.35	10.88	10.23	148.822	2020-02-17	15.4		10.88	4.87	NO	-																		BACKFILLED	2019-11-29	C	176.4	1.52	
94	S		434.5	159.061	148.840	148.871	0.30	0.35	10.54	9.89	149.171	2020-02-09	15		10.54	4.81	NO	-																		BACKFILLED	2020-02-01	C	20.7	1.64	
95	T		437.5	159.179	148.950	148.879	0.30	0.35	10.65	10.00	149.179	2020-02-17	15.8		10.65	5.50	NO	-																		BACKFILLED	2019-11-29	C	21.62	1.63	
96	P		440.5		148.910						0.000				0.00																										
97	T		443.5	159.034	148.930	148.434	0.21	0.35	10.95	10.39	148.644	2020-02-02	15.8		10.95	5.20	NO	-																		BACKFILLED	2019-11-28	C	177.3	0.46	
98	S		446.5	159.031	148.930	148.311	0.30	0.35	11.07	10.42	148.611	2020-01-29	16.3	0.8	11.87	4.78	YES	14.1																		BACKFILLED	2020-01-27	C	16.3	1.24	
99	T		449.5	159.044	149.060	147.924		0.00	11.12	-	-	2020-02-02	16		11.12	4.88	NO	-																		BACKFILLED	2019-11-28	C	23.44	1.66	
100	P		452.5	159.033	148.980	148.873	0.68	0.35	10.51	9.48	149.553	2020-01-21	15.4		10.51	5.24	YES	14.8																		BACKFILLED	2019-11-28	C	28.09	1.51	
101	T		455.5	159.054	148.970	148.514	0.30	0.38	10.92	10.24	148.814	2020-02-02	15.8		10.92	5.26	NO	-																		BACKFILLED	2019-11-28	C	88.5	1.56	
102	S		458.5	159.044	149.000	148.474	0.30	0.35	10.92	10.27	148.774	2020-01-28	16		10.92	5.43	NO	-																		BACKFILLED	2019-11-28	C	19.29	1.57	
103	T		461.5	159.039	149.070	148.579	0.30	0.35	10.81	10.16	148.879	2020-02-02	15.8		10.81	5.34	NO	-																		BACKFILLED	2020-01-27	C	4.2	1.09	
104	P		464.5	159.045	149.040	148.835	0.30	0.35	10.56	9.91	149.135	2020-01-21	15.2		10.56	4.99	NO	-																		BACKFILLED	2019-11-27	C	147.8	1.49	
105	T		467.5	158.999	149.280	148.799	0.30	0.35	10.55	9.90	149.099	2020-02-02	15.5		10.55	5.30	NO	-																		BACKFILLED	2019-11-27	C	172.7	0.02	
106	S		470.5	159.016	149.460	148.916	0.30	0.35	10.45	9.80	149.216	2019-11-28	15.1		10.45	5.00	NO	-																		BACKFILLED	2019-11-27	C	20.56	1.48	
107	T		473.5	159.019	149.540	149.269	0.30	0.35	10.1	9.45	149.569	2020-02-02	15		10.10	5.25	NO	-																		BACKFILLED	2019-11-27	C	163.1	0.02	
108	P		476.5	159.036	149.680	148.996	0.30	0.35	10.39	9.74	149.296	2019-11-30	15.2		10.39	5.16	NO	-																		BACKFILLED	2019-11-27	C	24.95	1.61	
109	Q		478		149.590	148.945	0.30	0.25	10.35	9.80	149.245	2020-03-24	15.3		10.35	5.20	NO	-																		BACKFILLED	2020-03-17	C	55.4	1.78	
110	T		479.5	158.996	149.534	148.856	1.10	0.40	10.54	9.04	149.956	2020-02-02	15.4		10.54	5.26	NO	-																		BACKFILLED	2019-11-27	C	27.93	1.51	
111	Q		481		149.540	148.847	0.30	0.25	10.45	9.90	149.147	2020-03-21	15.2		10.45	5.00	NO	-																		BACKFILLED	2020-03-17	C	21.1	2.08	
112	S		482.5	159.005	149.690	150.025	0.30	0.40	9.38	8.68	150.325	2020-01-28	14.2		9.38	5.22	NO	-																		BACKFILLED	2019-11-27	C	28.12	1.62	
113	T		485.5	158.989	149.620	149.209	0.30	0.40	10.18	9.48	149.509	2020-02-02	15.1		10.18	5.32	NO	-																		BACKFILLED	2019-11-27	C	19.1	1.45	
114	P		488.5	158.967	149.670	148.837	0.35	0.35	10.48	9.78	149.187	2019-11-30	15.1		10.48	4.97	NO	-																		BACKFILLED	2019-11-27	C	60.2	1.68	
115	T		491.5	159.004	149.600	149.034	0.23	0.40	10.37	9.74	149.264	2020-02-02	15.1																												

159	T	617.5	158.978	147.820	147.718	0.30	0.40	11.66	10.96	148.018	2020-01-13	16.9		11.66	5.64	NO	-							BACKFILLED	2019-11-24	C	26.37	2.11	
160	P	620.5	158.969	147.970	147.319	0.30	0.40	12.05	11.35	147.619	2019-11-30	16.4		12.05	4.75									BACKFILLED	2019-11-24	C	20.88	1.94	
161	T	623.5	159.002	147.820	146.822	0.36	0.40	12.58	11.82	147.182	2020-01-12	17.3		12.58	5.12	NO	-							BACKFILLED	2019-11-24	C	16.47	1.87	
162	S	626.5	159.014	147.510	147.134	0.38	0.40	12.28	11.50	147.514	2019-12-12	13.58		12.28	1.70	NO	-	2019-12-15	16.9		12.280	3.320	YES	13.5	BACKFILLED	2019-11-24	C	18.44	2.03
163	Q	628	159.128	147.500	146.758	0.30	0.23	12.6	12.07	147.058	2020-03-14	17.6		12.60	5.23	NO	-							BACKFILLED	2020-03-09	C	19.8	2.23	
164	T	629.5	159.053	147.487	146.883	0.18	0.40	12.57	11.99	147.063	2020-01-13	17.1		12.57	4.93	NO	-							BACKFILLED	2019-11-24	C	31.98	2.01	
165	P	632.5	159.049	147.580	146.669	0	0.40	12.78	NOT FOUND	NOT FOUND	2019-11-30	18.1		12.78	5.72									BACKFILLED	2019-11-24	C	24.87	1.92	
166	T	635.5	159.034	147.530	147.314	0.30	0.40	12.12	11.42	147.614	2020-01-12	17.1		12.12	5.38	NO	-							BACKFILLED	2019-11-21	C	18.2	1.68	
167	S	638.5	159.023	147.690	147.993	0.24	0.40	11.43	10.79	148.233	2019-12-12	12.73		11.43	1.70	NO	-	2019-12-15	16.2		11.430	3.470	YES	13.6	BACKFILLED	2019-11-21	C	20.92	1.55
168	T	641.5	159.056	148.100	148.046	0.30	0.40	11.41	10.71	148.346	2020-01-13	16.4		11.41	5.39	NO	-							BACKFILLED	2019-11-21	C	23.95	1.75	
169	P	644.5	158.989	148.210	147.699	0.41	0.40	11.69	10.88	148.109	2019-11-29	16.5		11.69	5.21	NO	-							BACKFILLED	2019-11-21	C	29.43	2.10	
170	T	647.5	159.012	148.050	147.312	0.22	0.40	12.1	11.48	147.532	2020-01-13	16.8		12.10	5.10	NO	-							BACKFILLED	2019-11-21	C	35.79	1.88	
171	S	650.5	159.030	147.890	147.640	0.72	0.40	11.79	10.67	148.360	2019-12-12	13.09		11.79	1.70	NO	-	2019-12-15	16.59		11.790	3.500	YES	13.6	BACKFILLED	2019-11-21	C	19.32	1.89
172	T	653.5	159.041	147.840	147.771	0.30	0.40	11.67	10.97	148.071	2020-01-13	16.5		11.67	5.23	NO	-							BACKFILLED	2019-11-21	C	127.2	1.93	
173	P	656.5	159.088	147.680	147.188	0.19	0.40	12.3	11.71	147.378	2019-11-29	16.8		12.30	4.90	NO	-							BACKFILLED	2019-11-21	C	26.08	1.91	
174	T	659.5	159.035	147.720	148.135	1.00	0.40	11.3	9.90	149.135	2020-01-13	16.1		11.30	5.20	NO	-							BACKFILLED	2019-11-21	C	27.9	1.80	
175	S	662.5	159.083	148.130	148.063	0.32	0.40	11.42	10.70	148.383	2019-12-12	12.72		11.42	1.70	NO	-	2019-12-15	16.22		11.420	3.500	YES	13.4	BACKFILLED	2019-11-21	C	18.94	1.88
176	Q	664	159.176	148.390	148.526	0.30	0.28	10.93	10.35	148.826	2020-03-24	15.7		10.93	5.05	NO	-							BACKFILLED	2020-03-09	C	18.5	1.87	
177	T	665.5	158.897	148.700	148.437	0.30	0.40	10.86	10.16	148.737	2020-01-13	15.9		10.86	5.44	NO	-							BACKFILLED	2019-12-03	C	12.64	1.67	
178	Q	667	159.213	148.700	148.353	0.30	0.28	11.14	10.56	148.653	2020-03-12	15.8		11.14	4.94	NO	-							BACKFILLED	2020-03-09	C	20.42	0.40	
179	P	668.5	159.147	148.666	148.207	0.30	0.40	11.34	10.64	148.507	2019-12-01	16.6		11.34	5.66	NO	-							BACKFILLED	2019-11-20	C	28.29	1.88	
180	T	671.5	159.036	148.680	148.776	0.31	0.35	10.61	9.95	149.086	2020-01-13	15.5		10.61	5.24	NO	-							BACKFILLED	2019-12-03	C	17.72	1.73	
181	S	674.5	159.047	148.650	148.167	0.30	0.35	11.23	10.58	148.467	2019-12-11	12.58		11.23	1.70	NO	-	2019-12-14	16.14		11.230	3.560	YES	13.2	BACKFILLED	2019-12-03	C	16.98	1.77
182	T	677.5	159.126	148.800	148.146	0	0.40	11.38	NOT FOUND	NOT FOUND	2020-01-12	16.3		11.38	5.32	NO	-							BACKFILLED	2019-11-20	C	19.96	1.89	
183	P	680.5	159.103	148.810	148.703	0.00	0.40	10.8	10.40	148.703	2019-11-29			10.80															
183B	P	680.5-B	159.103	148.980	147.013	0.34	0.35	12.44	11.75	147.353	2019-12-01	17.6		12.44	5.51	NO	-							BACKFILLED					
184	Q	682	159.201	148.980	148.731	0.30	0.30	10.77	10.17	149.031	2020-03-12	15.4		10.77	4.93	NO	-							BACKFILLED	2020-03-08	C	16.4	2.03	
185	T	683.5	159.071	149.256	148.461	0.31	0.46	11.07	10.30	148.771	2020-01-12	15.7		11.07	5.09	NO	-							BACKFILLED	2019-11-20	C	20.22	1.93	
186	Q	685	159.195	149.060	147.995	0.30	0.30	11.5	10.90	148.295	2020-03-09	14		11.50	2.80	NO	-							BACKFILLED	2020-03-08	C	26.5	1.99	
187	S	686.5	159.063	149.140	149.093	0.30	0.43	10.4	9.67	149.393	2019-12-11	11.67		10.40	1.70	YES	10.4	2019-12-13	15		10.400	3.330	YES	13	BACKFILLED	2019-11-20	C	18.52	3.22
188	Q	688	159.190	149.150	148.630	0.30	0.30	10.86	10.26	148.930	2020-03-12	15.5		10.86	4.94	NO	-							BACKFILLED	2020-03-08	C	20.4	1.95	
189	T	689.5	159.063	149.191	148.883	0.30	0.40	10.58	9.88	149.183	2020-01-12	15.4		10.58	5.22	NO	-							BACKFILLED	2019-11-20	C	21.58	1.76	
190	Q	691	159.161	149.210	148.541	0.30	0.28	10.9	10.32	148.841	2020-03-09	15.4		10.90	4.78	NO	-							BACKFILLED	2020-03-08	C	17.9	1.96	
191	P	692.5	159.041	149.268	148.191	0.30	0.40	11.25	10.55	148.491	2019-11-28	16		11.25	5.15	NO	-							BACKFILLED	2019-11-20	C	9.63	2.92	
192	Q	694	159.134	149.290	149.294	0.30	0.28	10.12	9.54	149.594	2020-03-12	14.9		10.12	5.06	NO	-							BACKFILLED	2020-03-08	C	16.4	2.03	
193	T	695.5	159.041	149.401	148.651	0.23	0.40	10.79	10.16	148.881	2020-01-12	15.8		10.79	5.41	NO	-							BACKFILLED	2019-11-20	C	65.37	1.80	
194	Q	697	159.143	149.420	148.883	0.30	0.28	10.54	9.96	149.183	2020-03-09	15.3		10.54	5.04	NO	-							BACKFILLED	2020-03-08	C	23.5	1.92	
195	S	698.5	159.008	149.691	148.998	0.11	0.40	10.41	9.90	149.108	2019-12-11	11.71		10.41	1.70	NO	-	2019-12-13	15.2		10.410	3.490	YES	12.5	BACKFILLED	2019-11-20	C	169.2	0.84
196	T	701.5	159.035	149.620	149.035	1.00	0.40	10.4	9.00	150.035	2020-01-12	15.4		10.40	5.40	NO	-							BACKFILLED	2019-11-20	C	44.56	1.54	
197	P	704.5	158.994	149.800	149.004	1.17	0.40	10.39	8.82	150.174	2019-11-28	14.8		10.39	4.81	NO	-							BACKFILLED	2019-11-20	C	168.5	0.92	
198	T	707.5	159.063	150.070	146.923	0.28	0.35	12.49	11.86	147.203	2020-01-12	17.5		12.49	5.36	NO	-							BACKFILLED	2019-12-03	C	24.56	2.01	
199	S	710.5	159.060	150.200	145.730	0.30	0.35	13.68	13.03	146.030	2019-12-11	15.03		13.68	1.70	NO	-	2019-12-13	18.65		13.680	3.620	YES	17	BACKFILLED	2019-12-03	C	24.8	2.04
200	T	713.5	159.042	150.210	145.232	0.31	0.35	14.16	13.50	145.542	2020-01-12	19.2		14.16	5.39	NO	-							BACKFILLED	2019-12-03	C	18.42	2.20	
201	P	716.5	159.001	150.080	147.071	0.30	0.35	12.28	11.63	147.371	2019-11-28	16.6		12.28	4.67	YES	12.5							BACKFILLED					
202	Q	718	159.101	149.860	147.191	0.30	0.28	12.19	11.61	147.491	2020-03-09	16.6		12.19	4.69	NO	-							BACKFILLED	2020-03-08	C	18.91	1.98	
203	T	719.5	158.998	149.910	148.998	0.30	0.35	10.35	9.70	149.298	2020-01-12	16.3	1.5	11.85	4.80	NO	-							BACKFILLED	2019-12-03	C	22.97	1.65	
204	S	722.5	158.933	150.150	149.883	0	0.35	9.4	NOT FOUND	NOT FOUND	2019-12-12	13.95	3.4	12.80	1.50	NO	-	2019-12-13	17.9	3.4	12.800	3.950	YES	15.9	BACKFILLED	2019-11-19	C	154.3	0.50
205	T	725.5	159.011	150.280	149.761	0	0.35	9.6	NOT FOUND	NOT FOUND	2020-01-11	16.6	2.2	11.80	5.15	NO	-							BACKFILLED	2019-11-19	C	2.99	3.02	
206	P	728.5	158.928	150.130	149.778	0.34	0.40	9.55	8.81	150.118	2019-11-27	16.2	1.67	11.22	5.38	NO	-							BACKFILLED	2019-11-19	C	4.59	2.95	
207	T	731.5	159.042	150.080	149.342	0	0.40	10.1	NOT FOUND	NOT FOUND	2020-01-11	16		10.10	6.30	NO	-							BACKFILLED	2019-11-19	C	3.62	2.90	
208	Q	733	159.130	150.241	149.000	0.																							

General information					Stages																													QC Representative	
Hole #	Type	Station	Ground Elev.	Theoretical Bedrock Elev.	Stage 1 (5m)					Stage 1 (REGROUT 1)				Stage 1 (REGROUT 2)				Stage 1 (REGROUT 3)				Stage 1 (1.5m)				Stage 2 (3.5m)					Stage 2 (REGROUT 1)				
					Poured date	Type of Mix	Total Volume injected (L)	Pressure (BAR)	Depth after grouting (before backfill)	Poured date	Type of Mix	Total Volume injected (L)	Pressure (BAR)	Poured date	Type of Mix	Total Volume injected (L)	Pressure (BAR)	Poured date	Type of Mix	Total Volume injected (L)	Pressure (BAR)	Poured date	Type of Mix	Total Volume injected (L)	Pressure (BAR)	Poured date	Type of Mix	Total Volume injected (L)	Pressure (BAR)	Depth after grouting (before backfill)	Poured date	Type of Mix	Total Volume injected (L)	Pressure (BAR)	
1	P	176.5	159.110	151.970																															
1B	P	176.5	159.110	151.970	2020-02-26	B	508.7	3.00	---																								JPBF		
2	T	179.5	159.112	151.970	2020-03-07	B	52.8	3.05																											
3	S	182.5	159.117	151.620	2020-02-29	B	112.2	2.96	---																									JPBF	
4	T	185.5	159.135	151.540	2020-03-07	B	53.4	2.80																											
5	P	188.5	159.150	151.600																															
5B	P	188.5	159.150	151.500	2020-02-26	B	403.5	2.94	---																									JPBF	
6	T	191.5	159.102	151.500	2020-03-07	B	116.6	2.94																											
7	Q	193																																	
8	S	194.5	159.036	150.630	2020-02-28	B, C, D	1863.2	4.34	7.50																									JPBF	
9	Q	197																																	
10	T	197.5	159.084	149.980	2020-03-05	B, C, D	1742	4.01	7.60																									JPBF	
11	Q	199																																	
12	P	200.5	159.122	149.650	2020-02-25	B	40.5	2.93																										JPBF	
13	T	203.5	159.186	149.580	2020-03-05	B	107.9	2.82	---																									JPBF	
14	S	206.5	159.265	149.360	2020-02-28	B	75.7	3.18	---																									JPBF	
15	T	209.5	159.258	149.270	2020-03-05	B	271.5	3.53	---																									JPBF	
16	P	212.5	159.216	149.630	2020-02-25	B	62.4	3.15																										JPBF	
17	T	215.5	159.280	149.530	2020-03-04	B	324.7	3.44	---																									JPBF	
18	S	218.5	159.148	149.530	2020-02-28	B	56.2	3.24	---																									JPBF	
19	Q	220																																	
20	T	221.5	159.103	149.270	2020-03-04	B, C, D	1584	3.98	8.30																									JPBF	
21	Q	223																																	
22	P	224.5	159.068	149.270	2020-02-25	B	63.3	2.98																										JPBF	
23	T	227.5	159.042	150.120	2020-03-04	B	64.1	2.93	---																									JPBF	
24	S	230.5	159.067	150.130	2020-02-28	B	257.2	3.05	---																									JPBF	
25	T	233.5	159.072	150.020	2020-03-04	B, C	688.3	3.06	---																									JPBF	
26	P	236.5	159.126	150.220	2020-02-25	B	53.9	2.95	---																									JPBF	
27	T	239.5	159.149	150.580	2020-03-03	B	54.9	3.24	---																									JPBF	
28	S	242.5	159.203	150.590	2020-02-27	B, C, D	988	3.45	9.00																									JPBF	
29	T	245.5	159.278	150.840	2020-03-03	B	65.7	3.07	---																									JPBF	
30	P	248.5	159.265	150.480	2020-02-25	B	66.7	3.21	---																									JPBF	
31	T	251.5	159.323	150.250	2020-03-03	B	80.6	3.17	---																									JPBF	
32	S	254.5	159.163	150.410	2020-02-27	B	50.9	2.97	---																									JPBF	
33	T	257.5	159.158	150.620	2020-03-03	B	50.7	3.22	---																									JPBF	
34	P	260.5	159.153	150.510	2020-02-18	B	262.7	2.44																										JPBF	
35	T	263.5	159.151	150.410	2020-03-03	B	54.1	3.39	---																										

[illegible]

159	T	617.5	158.978	147.820	2020-01-21	C	60.64	3.65																					JMR	
160	P	620.5	158.969	147.970	2019-12-11	C, D	1322	3.59																					JMR, JPF	
161	T	623.5	159.002	147.820	2020-01-18	C	261.6	3.61																					JMR	
162	S	626.5	159.014	147.510																									JMR, JPBF	
163	Q	628	159.128	147.500	2020-03-22	B	103.5	2.89																					JPBF	
164	T	629.5	159.053	147.487	2020-01-18	C	531.9	3.61																					JMR	
165	P	632.5	159.049	147.580	2019-12-11	C, D	1427	4.37		2019-12-12	C, D	167.4	2.58																JMR, JPF	
166	T	635.5	159.034	147.530	2020-01-17	C	64.44	3.49																					JMR	
167	S	638.5	159.023	147.690																									JPBF / JMR	
168	T	641.5	159.056	148.100	2020-01-17	C	111.1	3.70																					JMR	
169	P	644.5	158.989	148.210	2019-12-11	C	109.1	3.05																					JPBF	
170	T	647.5	159.012	148.050	2020-01-16	C	165.7	3.37																					JMR	
171	S	650.5	159.030	147.890																									JPBF	
172	T	653.5	159.041	147.840	2020-01-16	C, D	847	3.67																					JMR	
173	P	656.5	159.088	147.680	2019-12-09	C	1067	2.41																						
174	T	659.5	159.035	147.720	2020-01-16	C	326.7	3.36																					JMR	
175	S	662.5	159.083	148.130																									JPBF	
176	Q	664	159.176	148.390	2020-03-25	B	116.4	3.20																					JPBF	
177	T	665.5	158.897	148.700	2020-01-16	C, D	2213	4.09																					JMR	
178	Q	667	159.213	148.700	2020-03-22	B	87.9	3.13																					JPBF	
179	P	668.5	159.147	148.666	2019-12-04	C, C+(0.2%)	2327	2.76		2019-12-08	C,C+(0.2%)	1113	2.31																JPBF	
180	T	671.5	159.036	148.680	2020-01-15	C	184.3	3.30																					JMR	
181	S	674.5	159.047	148.650																									JPBF	
182	T	677.5	159.126	148.800	2020-01-15	C	67.97	3.54																					JPBF	
183	P	680.5	159.103	148.810																										
183B	P	680.5-B	159.103	148.980	2019-12-02	C, C+(0.2%)	2064	1.20		2019-12-05	C, D, E	1383	1.14	2019-12-08	C, C+(0.2%)	342.9	38.32													
184	Q	682	159.201	148.980	2020-03-22	B	512.1	2.95																					JPBF	
185	T	683.5	159.071	149.256	2020-01-15	C, D	1156	3.90																					JPBF	
186	Q	685	159.195	149.060	2020-03-10	B,C	524.7	3.03																						
187	S	686.5	159.063	149.140	2020-01-17	A	61.8	1.92																						
188	Q	688	159.190	149.150	2020-03-21	B	183.7	3.21																					JPBF	
189	T	689.5	159.063	149.191	2020-01-14	C, D	1176	3.79																					JPBF	
190	Q	691	159.161	149.210	2020-03-10	B	111.1	3.23																						
191	P	692.5	159.041	149.268	2019-12-02	C, C+(0.2%)	2076	1.12																					JPBF	
192	Q	694	159.134	149.290	2020-03-21	B	146.2	3.21																					JPBF	
193	T	695.5	159.041	149.401	2020-01-14	C, D	2194	0.58																					JPBF	
194	Q	697	159.143	149.420	2020-03-10	B	223.4	3.20																						
195	S	698.5	159.008	149.691																										
196	T	701.5	159.035	149.620	2020-01-14	C, D	190.5	3.12																					JPBF	
197	P	704.5	158.994	149.800	2019-12-01	C, C+(0.2%)	1901	0.72		2019-12-05	C, C+(0.2%), D	5.538	1.98																JPBF	
198	T	707.5	159.063	150.070	2020-01-14	C, D	863	3.86																					JMR	
199	S	710.5	159.060	150.200																									JPBF	
200	T	713.5	159.042	150.210	2020-01-13	C	161.3	3.70																					JMR	
201	P	716.5	159.001	150.080	2019-12-01	C, C+(0.2%)	1958	0.47		2019-12-04	C, C+(0.2%), D	1247	1.48																	
202	Q	718	159.101	149.860	2020-03-10	B,C	669.3	3.55																						
203	T	719.5	158.998	149.910	2020-01-17	C	524.3	1.20																						
204	S	722.5	158.933	150.150																									JMR	
205	T	725.5	159.011	150.280	2020-01-17	C	472.2	2.06																					JPBF	
206	P	728.5	158.928	150.130	2019-12-01	C, C+(0.2%)	428.8	3.45																					JPBF	
207	T	731.5	159.042	150.080	2020-01-13	C	2.1	3.93																					JPBF	
208	Q	733	159.130	150.241	2020-03-10	B	105.1	3.10																						
209	S	734.5	159.039	150.210																										
210	Q	736	159.123	150.182	2020-03-21	B	77.6	2.78																					JPBF	
211	T	737.5	159.062	150.180	2020-01-13	C, D	1381	3.23																					JPBF	
212	Q	739	159.185	150.200	2020-03-10	B,C	111.2	3.50																						
213	P	740.5	159.023	150.410	2019-11-30	C, C+(0.2%)	2079	0.08		2019-12-04	C, C+(0.2%), D	1401	1.89	2019-12-04	C, C+(0.2%), D	445.1	1.05	2019-12-07	C, C+(0.2%)	238.9	19.20								JPBF/JMR (stage 1)	
214	T	743.5	159.031	150.730	2020-01-12	C	421.6	3.12																					JMR	
215	S	746.5	159.007	150.650																									JPBF	
216	T	749.5	159.029	150.600	2020-01-12	C	50.22	3.00																					JMR	

General information					Casing					Drilled Bedrock @5M or XM								Stages										QC Representative
Hole #	Type	Station	Ground Elev.	Theorical Bedrock Elev.	Bottom Casing Elevation	Anchor of the casing (m)	Stick-up (m)	Length (m)	Encountered bedrock depth (m)	Encountered Bedrock Elev.	Drilling Date	Final depth (m)	Added casing length (m)	Total casing length (m)	Bottom casing to end of hole (m)	Lost of water return (Yes/no)	Depth of lost (m)	BACKFILLED	Plug				Stage 1 (5m)					
																			Poured date	Type of Mix	Total Volume injected (L)	Pressure (BAR)	Poured date	Type of Mix	Total Volume injected (L)	Pressure (BAR)	Depth after grouting (before backfill)	
209	P	P-487		149.620	159.056	0.30	0.26	11.44	10.88					11.44						2020-03-17	C	30.6	2.29					
210	Q	Q-488.5		149.600																								
211	T	T-490		149.590																								
212	Q	Q-491.5		149.590																								
213	S	S-493		149.640	148.906	0.30	0.26	10.39	9.83					10.39						2020-03-17	C	18.6	1.96					
214	Q	Q-494.5		149.660																								
215	T	T-496		149.660																								
216	Q	Q-497.5		149.580																								
217	P	P-499		149.550	148.113	0.30	0.26	11.24	10.68					11.24						2020-03-17	C	17.4	2.29					
218	Q	Q-500.5		149.500																								
219	T	T-502		149.530																								
220	Q	Q-503.5		149.650																								
221	S	S-505		149.660	148.425	0.30	0.26	10.93	10.37					10.93						2020-03-16	C	74.3	2.03					
222	Q	Q-506.5		149.660																								
223	T	T-508		149.700																								
224	Q	Q-509.5		149.650																								
225	P	P-511		149.620	148.698	0.30	0.25	10.64	10.09					10.64						2020-03-16	C	37.5	1.87					
226	Q	Q-512.5		149.650																								
227	T	T-514		149.640																								
228	Q	Q-515.5		149.650																								
229	S	S-517		149.710	148.299	0.30	0.26	11.04	10.48					11.04						2020-03-16	C	8.7	2.00					
230	Q	Q-518.5		149.550																								
231	T	T-520		149.520																								
232	Q	Q-521.5		149.560																								
233	P	P-523		149.590	148.970	0.30	0.26	10.37	9.81					10.37														
234	Q	Q-524.5		149.530																								
235	T	T-526		149.520	148.254	0.30	0.25	11.03	10.48					11.03						2020-03-16	C	60.7	1.80					
236	Q	Q-527.5		149.550																								
237	S	S-529		149.520	149.915	0.30	0.29	9.41	8.82					10.47						2020-03-16	C	24.3	2.00					
238	Q	Q-530.5		149.530																								
239	T	T-532		149.570	148.436	0.30	0.26	10.87	10.31					10.87						2020-03-16	C	23.5	2.07					
240	Q	Q-533.5		149.590																								
241	P	P-535		149.590	148.715	0.30	0.26	10.59	10.03					10.59						2020-03-16	C	25.8	1.98					
242	Q	Q-536.5		149.530																								
243	T	T-538		149.430	148.988	0.30	0.26	10.32	9.76					10.32						2020-03-16	C	171	1.84					
244	Q	Q-539.5		149.390																								
245	S	S-541		149.370	149.128	0.30	0.26	10.21	9.65					10.21						2020-03-15	C	84.8	1.98					
246	Q	Q-542.5		149.430																								
247	T	T-544		149.500	149.209	0.30	0.26	10.1	9.54					10.10						2020-03-15	C	62.2	1.98					
248	Q	Q-545.5		149.540																								
249	P	P-547		149.450	148.559	0.30	0.25	10.77	10.22					10.77						2020-03-15	C	20.8	2.00					
250	Q	Q-548.5		149.420																								
251	T	T-550		149.470	149.170	0.31	0.26	10.17	9.60					10.17						2020-03-15	C	58	1.92					
252	Q	Q-551.5		149.520																								
253	S	S-553		149.470	149.108	0.30	0.26	10.26	9.70					10.26						2020-03-15	C	25.1	1.97					
254	Q	Q-554.5		149.440																								
255	T	T-556		149.380	148.936	0.30	0.26	10.43	9.87					10.43						2020-03-15	C	171.5	0.24					
256	Q	Q-557.5		149.380																								
257	P	P-559		149.400	148.393	0.30	0.26	10.95	10.39					10.95						2020-03-15	C	55.1	2.13					
258	Q	Q-560.5		149.640																								
259	T	T-562		149.670	149.026	0.30	0.25	10.27	9.72					10.27						2020-03-15	C	51.7	2.08					
260	Q	Q-563.5		149.640																								
261	S	S-565		149.600	146.887	0.30	0.25	12.41	11.86					12.41						2020-03-15	C	28	2.13					
262	Q	Q-566.5		149.530																								
263	T	T-568		149.410	146.302	0.30	0.30	13.08	12.48					13.08						2020-03-15	C	229.2	0.19					
264	Q	Q-569.5		149.320																								
265	P	P-571		149.300	145.801	0.30	0.25	13.56	13.01					13.56						2020-03-15	C	220.5	1.07					
266	Q	Q-572.5		149.380																								
267	T	T-574		149.250	147.579	0.30	0.26	11.82	11.26					11.82						2020-03-15	C	24	2.00					
268	Q	Q-575.5		149.050																								
269	S	S-577		148.820	147.444	0.30	0.26	11.95	11.39					11.95						2020-03-15	C	21.5	2.18					
270	Q	Q-578.5		148.830																								
271	T	T-580	159.129	148.900	147.429	0.30	0.26	11.96	11.40					11.96						2020-03-14	C	25.9	1.96					
272	Q	Q-581.5		148.860																								
273	P	P-583	159.129	148.830	146.489	0.30	0.27	12.91	12.34					12.91						2020-03-14	C	73.1	2.29					
274	Q	Q-584.5		148.820																								
275	T	T-586	159.126	148.750	147.026	0.30	0.26	12.36	11.80					12.36						2020-03-14	C	199.6	0.77					
276	Q	Q-587.5		148.710																								
277	S	S-589	159.147	148.710	146.687	0.30	0.26	12.72	12.16					12.72						2020-03-14	C	67.6	2.34					
278	Q	Q-590.5		148.700																								
279	T	T-592	159.173	148.540	147.313	0.30	0.26	12.12	11.56					12.12						2020-03-14	C	83.7	2.18					
280	Q	Q-593.5		148.450																								
281	P	P-595	159.148	148.160	146.958	0.30	0.28	12.47	11.89					12.47						2020-03-13	C	127.6	2.36					
282	Q	Q-596.5		148.140																				</				

293	S	S-613	159.039	147.660	146.849	0.30	0.20	12.39	11.89					12.39					2020-03-18	C	5.8	2.80						
294	Q	Q-614.5		147.820																								
295	T	T-616	159.055	147.960	147.845	0.30	0.26	11.47	10.91					11.47					2020-03-18	C	39.3	2.13						
296	Q	Q-617.5		147.970																								
297	P	P-619	159.056	147.890	147.576	0.30	0.26	11.74	11.18					11.74					2020-03-13	C	37.5	1.81						
298	Q	Q-620.5		147.820																								
299	T	T-622	159.076	147.550	147.386	0.30	0.26	11.95	11.39					11.95					2020-03-13	C	37.5	1.81						
300	Q	Q-623.5		147.510																								
301	S	S-625	159.075	147.480	146.065	0.30	0.28	13.29	12.71					13.29					2020-03-12	C	106.6	2.23						
302	Q	Q-626.5		147.500																								
303	T	T-628	159.096	147.490	147.016	0.30	0.26	12.34	11.78					12.34					2020-03-12	C	84.1	2.21						
304	Q	Q-629.5		147.580																								
305	P	P-631	159.112	147.630	146.622	0.30	0.15	12.64	12.19					12.64					2020-03-12	C	197.6	0.36						
306	Q	Q-632.5		147.530																								
307	T	T-634	159.135	147.590	146.605	0.30	0.28	12.81	12.23					12.81					2020-03-12	C	40.5	2.20						
308	Q	Q-635.5		147.690																								
309	S	S-637	159.102	147.800	147.762	0.30	0.28	11.62	11.04					11.62					2020-03-18	C	98.5	2.11						
310	Q	Q-638.5		148.100																								
311	T	T-640	159.107	148.250	147.737	0.30	0.28	11.65	11.07					11.65					2020-03-09	C	59.9	1.79						
312	Q	Q-641.5		148.210																								
313	P	P-643	159.051	148.180	147.521	0.30	0.28	11.81	11.23					11.81					2020-03-09	C	75.5	1.96						
314	Q	Q-644.5		148.050																								
315	T	T-646	159.078	147.980	147.568	0.30	0.26	11.77	11.21					11.77					2020-03-18	C	191.3	0.82						
316	Q	Q-647.5		147.890																								
317	S	S-649	159.070	147.850	147.450	0.30	0.26	11.88	11.32					11.88					2020-03-18	C	87	1.99						
318	Q	Q-650.5		147.840																								
319	T	T-652	159.078	147.780	147.038	0.30	0.26	12.3	11.74					12.30					2020-03-09	C	18.3	2.16						
320	Q	Q-653.5		147.680																								
321	P	P-655	159.081	147.590	146.391	0.30	0.28	12.97	12.39					12.97														
322	Q	Q-656.5		147.720																								
323	T	T-658	159.106	148.190	147.586	0.30	0.28	11.8	11.22					11.80					2020-03-21	C	191.6	1.32						
324	Q	Q-659.5		148.130																							JPBF	
325	S	S-661	159.095	148.230	147.575	0.30	0.21	11.73	11.22					11.73					2020-03-09	C	20.1	2.03						
326	Q	Q-662.5		148.390																								
327	T	T-664	159.171	148.520	147.661	0.30	0.28	11.79	11.21					11.79					2020-03-21	C	29.7	1.94					JPBF	
328	Q	Q-665.5		148.700																								
329	P	P-667		148.680																								
330	Q	Q-668.5		148.680																								
331	T	T-670		148.610																								
332	Q	Q-671.5		148.650																								
333	S	S-673	159.079	148.780	148.099	0.30	0.30	11.28	10.68					11.28					2020-03-12	C	16.5	2.31						
334	Q	Q-674.5		148.800																								
335	T	T-676	159.155	148.810	148.395	0.30	0.26	11.02	10.46					11.02					2020-03-12	C	179.9	0.40						
336	Q	Q-677.5		148.810																								
337	P	P-679	159.125	148.830	147.825	0.30	0.28	11.58	11.00	148.125	2020-03-23	16.4		11.58	5.10	NO	-	BACKFILLED	2020-03-12	C	24.6	2.08	2020-03-25	B	146	3.37	JPBF	
338	Q	Q-680.5		148.980																								
339	T	T-682	159.143	149.020	148.553	0.30	0.28	10.87	10.29					10.87					2020-03-12	C	18.9	2.04						
340	Q	Q-683.5		149.060																								
341	S	S-685	159.140	149.140	147.920	0.30	0.28	11.5	10.92					11.50					2020-03-12	C	18.2	2.08						
342	Q	Q-686.5		149.150																								
343	T	T-688	159.199	149.190	148.639	0.30	0.28	10.84	10.26					10.84					2020-03-12	C	18.6	1.92						
344	Q	Q-689.5		149.210																								
345	P	P-691	159.125	149.230	148.275	0.30	0.28	11.13	10.55	148.575	2020-03-22	16		11.13	5.15	YES	15.5	BACKFILLED	2020-03-12	C	18.4	1.96	2020-03-24	B	278.7	3.34	JPBF	
346	Q	Q-692.5		149.290																								
347	T	T-694	159.145	149.340	148.325	0.30	0.30	11.12	10.52					11.12					2020-03-12	C	32.2	1.94						
348	Q	Q-695.5		149.420																								
349	S	S-697	159.110	149.540	148.220	0.30	0.28	11.17	10.59					11.17					2020-03-12	C	181.2	0.84						
350	Q	Q-698.5		149.620																								
351	T	T-700	159.152	149.750	148.292	0.30	0.28	11.14	10.56					11.14					2020-03-11	C	181.3	0.25						
352	Q	Q-701.5		149.800																								
353	P	P-703	159.127	150.000	148.027	0.30	0.28	11.38	10.80	148.327	2020-03-22	16.5		11.38	5.40	YES	15.2	BACKFILLED	2020-03-11	C	185.6	0.42	2020-03-24	B, C	838	3.53	JPBF	
354	Q	Q-704.5		150.070																								
355	T	T-706	159.098	150.060	148.098	0.30	0.28	11.28	10.70					11.28					2020-03-11	C	18.2	2.02						
356	Q	Q-707.5		150.200																								
357	S	S-709	159.096	150.260	146.286	0.30	0.30	13.11	12.51					13.11					2020-03-11	C	213	0.62						
358	Q	Q-710.5		150.210																								
359	T	T-712	159.099	150.140	145.489	0.30	0.30	13.91	13.31					13.91					2020-03-11	C	57.5	2.25						
360	Q	Q-713.5		150.080																								
361	P	P-715	159.082	149.930	145.462	0.30	0.30	13.92	13.32	145.762	2020-03-22	14.5		13.92	0.88	YES	14.3		2020-03-11	C	16.4	2.16	2020-03-24	B, C	627.8	1.05	JPBF	
362	Q	Q-716.5		149.860																								
363	T	T-718	159.072	149.840	145.492	0.30	0.33	13.91	13.28					13.91					2020-03-11	C	18.7	2.31						
364	Q	Q-719.5		149.910																								
365	S	S-721	159.066	150.050	147.016	0.30	0.28																					

[illegible]

D-8 Contractor NCR

Non-Conformity relative to ☒ Product ☐ System, Concerned by ☒ Quality ☐ Environment ☐ Health & Safety ☐ Geotechnical

Project Title : South Whale Tail Dike

Contract # : 11-311

Contractor : KCG(TCG)


Subcontractor :

NCR Title: Non-conform injection zones

1. Description of the Non-Conformity

Two zones haven't been drilled and injected accordingly to the specifications. The tertiary holes around the secondary holes S-614.5 and S-626.5 have been drilled 5m into the bedrock before the stage 2 injection of those secondary holes was completed.

Responsible : William Lavoie

Signature 

Date 2020-02-06

2. Root Cause

The injection technician thought that those secondary holes had already been injected. When he realised his mistake, it was too late.

3. Resolution/Disposition Proposed :

- ☐ Leave as is. See document: _____
☐ Repair as per attached instruction
☒ Rework to specification / drawing requirements
☐ Scrap (Not to be used or incorporated in the work)

Corrective Action

Is a corrective action necessary? ☒ Yes ☐ No

If yes, describe the corrective action :

The injection procedure for those holes is changed. The tertiary holes need to be injected first while the secondary holes in-between have an inflated packer at the bottom of their casing. When done, if there's any kind of communication between the secondary and tertiary holes, the secondary needs to be injected right away.

Proposed by : Muhammad Saleem, M.Eng., P.Eng.,
Geotechnical Eng.

Signature 

Date 08/02/2020

4. Acceptance of resolution/Disposition proposed

☒ YES

☐ NO

Commentaries

Responsible : Pier-Eric McDonald, Geotechnical Eng.

Signature 

Date 03/02/2020

5. Vérification of the treatment / Close Out

Responsible of the treatment : William Lavoie

Date 2020-02-06

Client Representative : Pier-Eric McDonald,
Geotechnical Eng., AEM

Date 03/02/2020

Non-Conformity relative to ☒ Product ☐ System, Concerned by ☒ Quality ☐ Environment ☐ Health & Safety ☐ Geotechnical

Project Title : Whale Tail Dike injection

Contract # : 11-811

Contractor : KCG(TCG)


Subcontractor :

NCR Title: Stuck packer in station T-719.5

1. Description of the Non-Conformity

While injecting station T-719.5, grout went over the packer, pushing the water out of the casing. The injection rods could be removed, but the packer remained stuck.

Responsible : William Lavoie

Signature : 

Date 1020-02-06

2. Root Cause

The packer was supposed to be in-between the rock and the casing. Perhaps, it somehow got lowered under the casing. Since the rock is altered, the grout infiltrated it and went above the packer.

3. Resolution/Disposition Proposed :

- ☒ Leave as is
☐ Repair as per attached instruction
☐ Rework to specification / drawing requirements
☐ Scrap (Not to be used or incorporated in the work)

Muhammad Saleem, M.Eng., P.Eng., Geotechnical Eng. called Tom Xue, P.Eng., Geotechnical Eng. and they decided to leave it as is since the other holes around where low takers and the pressure was building up before the injection stopped.

Corrective Action

Is a corrective action necessary? ☐ Yes ☒ No

If yes, describe the corrective action :

Proposed by : Muhammad Saleem, M.Eng., P.Eng.,
Geotechnical Eng.

Signature : 

Date 08/02/2020


4. Acceptance of resolution/Disposition proposed

☒ YES

☐ NO

Commentaries

Responsible : Pier-Eric McDonald, Geotechnical Eng., AEM

Signature : 

03/02/2020

Date

5. Verification of the treatment / Close Out

Responsible of the treatment : William Lavoie

Date 2020-02-06

Client Representative : Pier-Eric McDonald,
Geotechnical Eng.

Date

03/02/2020



Groupe
GILBERT

NON-CONFORMITY REPORT

NC: 17

Non-Conformity relative to ☒ Product ☐ System, Concerned by ☒ Quality ☐ Environment ☐ Health & Safety ☐ Geotechnical

Project Title : Whale Tail Dike injection

Contract # : 11-811

Contractor : KCG(TCG)

Subcontractor :

NCR Title: Stuck packer in station P-524.5

1. Description of the Non-Conformity

The grouting of the hole P-524.5 went well. No regrout needed. When the workers started to pull out the packer, it was stuck in the hole. They tried everything to get it out but no result.

Responsible : Alex Penney

Signature :

Date 03/02/2020

2. Root Cause

Bad condition of the interior of the casing or deformation of the casing at the bottom of the hole.

3. Resolution/Disposition Proposed :

- ☒ Leave as is
☐ Repair as per attached instruction
☐ Rework to specification / drawing requirements
☐ Scrap (Not to be used or incorporated in the work)

Sébastien Viau, ing., P.Eng., Geology Eng., spoke with Tom Xue, P.Eng., Geotechnical Eng. and they gave there approbation to backfill over it.

Corrective Action

Is a corrective action necessary? ☐ Yes ☒ No

If yes, describe the corrective action :

Proposed by : Sébastien Viau, ing., P.Eng., Geology Eng.

Signature :

Date 03/02/2020

4. Acceptance of resolution/Disposition proposed

☒ YES

☐ NO

Commentaries

Responsible : Pier-Eric McDonald, Geotechnical Eng., AEM

Signature :

Date

5. Verification of the treatment / Close Out

Responsible of the treatment : Alex Penney

Date 03/02/2020

Client Representative : Pier-Eric McDonald,
Geotechnical Eng.

Date

D-9 Rock Stage Data

Injection Stage Plug – 2019-11-18

PM Station	Rods	Stick-Up	Pression (Bar) Mix C	Total (L)
S-722.5	5.0	0.90	1.58	154.04
T-725.5	5.0	0.80	1.63	155.66
P-728.5	5.0	0.85	1.63	154.85
T-731.5	5.0	0.30	1.77	163.77
S-734.5	5.0	0.81	1.61	155.50
T-737.5	5.0	0.83	1.59	155.17
P-740.5	5.0	0.60	1.63	158.90
T-743.5	6.0	0.82	1.75	179.66
S-746.5	5.0	0.71	1.65	157.12
T-749.5	6.0	1.41	1.36	170.09

*** La pression correspond à la pression maximale à ne pas dépasser. Si le coulis circule avec une pression plus basse, c'est parfait.

*** The pression corresponds to the maximum allowed pression for each hole. If the grout is flowing properly at a lower pression, keep it like that.

Injection Stage Plug – 2019-11-20

PM Station	Rods	Stick-Up	Pression (Bar) Mix C	Total (L)
P-704.5	6.0	1.51	1.60	168.47
T-701.5	6.0	1.5	1.55	168.63
S-698.5	6.0	1.49	1.59	168.79
T-695.5	6.0	1.11	1.70	174.96
P-692.5	6.0	0.65	1.83	182.42
T-689.5	6.0	1.32	1.58	171.55
S-686.5	6.0	1.5	1.54	168.63
T-683.5	6.0	1.29	1.63	172.04
P-680.5	6.0	1.1	1.68	175.12
T-677.5	6.0	0.52	1.84	184.52
P-668.5	6.00	0.56	1.84	183.87
T-665.5	6.00	1.04	1.65	176.09
S-662.5	6.00	0.48	1.81	185.17
T-659.5	6.00	0.6	1.83	183.23
P-656.5	7.00	1.1	1.81	199.44
T-653.5	6.00	0.23	1.90	189.23
S-650.5	7.00	1.61	1.72	191.17
T-647.5	7.00	1.3	1.81	196.20
P-644.5	6.00	0.21	1.96	189.55
T-641.5	6.00	0.49	1.88	185.01
S-638.5	6.00	0.47	1.89	185.33

*** La pression correspond à la pression maximale à ne pas dépasser. Si le coulis circule avec une pression plus basse, c'est parfait.

*** The pression corresponds to the maximum allowed pression for each hole. If the grout is flowing properly at a lower pression, keep it like that.

Injection Stage Plug – 2019-11-21

PM Station	Rods	Stick-Up	Pression (Bar) Mix C	Total (L)
T-635.5	7	1.28	1.697	196.52
P-632.5	7	0.62	2.071	207.22
T-629.5	7	0.83	1.927	203.82
S-626.5	7	1.12	1.813	199.12
T-623.5	7	0.82	1.926	203.98
P-620.5	7	1.35	1.839	195.39
T-617.5	6	0.24	2.011	189.06
S-614.5	6	0.26	1.969	188.74
T-611.5	7	0.93	1.951	202.20
T-605.5	7	0.55	1.776	208.36
S-602.5	7	0.73	1.985	205.44
T-599.5	7	1.12	1.851	199.12
P-596.5	7	0.93	1.88	202.20

*** La pression correspond à la pression maximale à ne pas dépasser. Si le coulis circule avec une pression plus basse, c'est parfait.

*** The pression corresponds to the maximum allowed pression for each hole. If the grout is flowing properly at a lower pression, keep it like that.



Injection datas (plug stage)

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Total (L)
T-557.5	6	1.07	1.67	175.60
*S-554.5	6	0.57	1.78	183.71
T-551.5	6	1.31	1.55	171.71
*P-548.5	6	1.24	1.56	172.85
T-545.5	5	0.88	1.51	154.36
S-542.5	5	1.03	1.44	151.93
T-539.5	6	1.63	1.45	166.52
P-536.5	6	1.61	1.46	166.85
T-533.5	6	0.60	1.81	183.23
S-530.5	5	0.52	1.60	160.20

*Holes got filled with mud and need to be analysed on the field before injection (see pre-injection measurements)



Injection datas (plug stage)

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Total (L)
T-557.5	6	1.07	1.67	175.60
*S-554.5	6	0.57	1.78	183.71
T-551.5	6	1.31	1.55	171.71
*P-548.5	6	1.24	1.56	172.85
T-545.5	5	0.88	1.51	154.36
S-542.5	5	1.03	1.44	151.93
T-539.5	6	1.63	1.45	166.52
P-536.5	6	1.61	1.46	166.85
**T-533.5	6	0.60	1.81	183.23
S-530.5	5	0.52	1.60	160.20
T-527.5	6	1.34	1.61	171.23
P-524.5	6	0.53	1.86	184.36
T-521.5	6	1.57	1.55	167.50
S-518.5	6	1.38	1.55	170.58
T-515.5	6	1.11	1.63	174.96
P-512.5	6	1.00	1.68	176.74
T-509.5	6	0.70	1.92	181.60
S-506.5	6	1.58	1.59	167.34
T-503.5	6	1.46	1.60	169.28
P-500.5	6	1.05	1.63	175.93

*Holes got filled with mud and need to be analysed on the field before injection (see measurements)

**Casing didn't reach bedrock. It won't be grouted before it's been redrilled



Injection datas (plug stage)

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Total (L)
T-497.5	6	0.76	1.73	180.63
S-494.5	6	1.56	1.49	167.66
T-491.5	6	1.53	1.48	168.15
P-488.5	6	1.42	1.58	169.93
T-485.5	6	1.72	1.42	165.07
S-482.5	5	1.02	1.51	152.09
T-479.5	6	1.36	1.53	170.90
P-476.5	6	1.51	1.53	168.47
T-473.5	5	0.30	1.69	163.77



Injection datas (plug stage)

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Total (L)
S-470.5	6	1.45	1.53	169.44
T-467.5	6	1.35	1.53	171.06
P-464.5	6	1.34	1.51	171.23
*T-461.5	6	1.09	1.53	175.28
S-458.5	6	0.98	1.61	177.06
T-455.5	6	0.98	1.62	177.06
P-452.5	6	1.39	1.50	170.42
T-449.5	6	0.78	1.68	180.31
*S-446.5	6	0.83	1.67	179.50
T-443.5	6	0.95	1.64	177.55
T-437.5	6	1.25	1.52	172.69
T-431.5	6	1.02	1.61	176.42
P-428.5	6	1.06	1.66	175.77
T-425.5	6	0.64	1.78	182.58
S-422.5	6	0.98	1.61	177.06
T-419.5	6	0.74	1.70	180.96
P-416.5	6	0.60	1.70	183.23
*T-413.5	6	0.41	1.67	186.31
S-410.5	6	0.74	1.57	180.96
T-407.5	7	0.80	1.69	204.30
**P-404.5	8	1.11	1.85	223.60

*Holes got filled with tight stuff (secant pile cement) and need to be analysed on the field before injection

**Casing didn't reach bedrock. It won't be grouted before it's been redrilled



Rock injection datas

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Total (L)	Pre-fill (L)
P-740.5	6	0.70	3.21	2120	32.9
P-728.5	7	0.46	3.45	2104	32.6
P-716.5	8	1.17	3.30	1948	30.2



Injection datas (plug stage)

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Total (L)
T-593.5	7	0.25	2.14	213
T-569.5	7	1.30	1.85	196
P-560.5	5	0.25	1.78	165
S-554.5	6	0.57	1.87	184
P-548.5	6	1.24	1.64	173
T-533.5 B	7	0.52	1.66	183



Rock injection datas

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
S-626.5	8	1.12	3.90	4.57	1328	20.6
T-617.5	8	1.44	3.53	4.19	2456	38.1
T-611.5	8	0.63	3.43	4.10	2128	33.0
S-614.5	7	0.26	4.00	4.66	1344	20.9
S-602.5	8	0.43	4.18	4.85	2932	45.5



Rock injection datas

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
T-617.5	8	1.44	3.53	4.19	2456	38.1
T-611.5	8	0.63	3.43	4.10	2128	33.0
S-614.5	7	0.26	4.00	4.66	1344	20.9
S-602.5	8	0.43	4.18	4.85	2932	45.5
P-584.5	9	1.34	3.50	4.17	2360	36.6
P-572.5	9	0.96	3.59	4.27	2324	36.1



Rock injection datas - Re-grout

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
S-602.5	8	1.23	4.25	4.92	1200	51.3



Rock injection datas

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
P-572.5	9	0.96	3.59	4.27	2324	36.1
P-560.5	7	1.45	3.04	3.70	2280	35.4
P-548.5	7	0.94	3.06	3.72	2100	32.6
P-536.5	7	1.31	2.87	3.52	2084	32.3



Rock injection datas - Re-grout

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
P-572.5	9	1.76	3.63	4.30	1200	39.8



Rock injection datas

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
P-560.5	7	1.45	3.04	3.70	2280	35.4
P-548.5	7	0.94	3.06	3.72	2100	32.6
P-536.5	7	1.31	2.87	3.52	2084	32.3



Rock injection datas

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
P-524.5	7	0.23	3.28	3.94	2180	33.8
P-512.5	7	0.70	3.60	4.26	2720	42.2
P-500.5	7	0.75	3.09	3.75	2084	32.3
P-488.5	7	1.12	3.08	3.74	2208	34.3
P-476.5	7	1.21	3.00	3.66	2264	35.1



Injection datas (plug stage)

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Total (L)
T-461.5	6	1.09	1.59	175
S-446.5	5	0.33	2.00	179



Rock injection datas

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
S-590.5	9	1.34	3.48	4.15	2316	35.9
S-578.5	8	0.73	3.48	4.15	2312	35.9
S-566.5	7	0.30	3.43	4.08	2300	35.7



Rock injection datas

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
P-464.5	7	1.04	3.00	3.66	2196	34.1
P-452.5	7	1.09	3.10	3.76	2448	38.0

Plug stage datas

S-446.5	5	0.33	2.00		179	
T-461.5	6	1.09	1.59		175	



Rock injection datas

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
S-554.5	7	0.27	3.47	4.13	2600	40.3
S-542.5	6	0.73	3.12	3.77	2372	36.8
S-530.5	7	1.17	3.22	3.87	2568	39.9
P-524.5	BACKFILL					



Rock injection datas - Re-grout

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
P-524.5	5	1.03	3.27	3.92	1200	36.8



Rock injection datas

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
S-518.5	7	1.08	3.10	3.76	2200	34.1
S-506.5	7	0.93	3.22	3.88	2492	38.7
S-494.5	7	1.26	3.09	3.75	2264	35.1
S-482.5	6	0.72	3.09	3.74	2288	35.5
S-470.5	7	1.15	2.99	3.65	2200	34.1
S-458.5	7	0.68	3.26	3.92	2372	36.8
S-446.5	8	1.23	3.07	3.74	2112	32.8



Injection datas (plug stage)

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Total (L)
S-434.5	6	1.36	1.55	171
T-425.5	6	0.64	1.81	183
S-422.5	6	0.98	1.71	177
T-419.5	6	0.74	1.75	181
P-416.5	6	0.60	1.76	183
T-413.5	6	0.41	1.77	186
S-410.5	6	0.74	1.76	181
T-407.5	7	0.80	1.78	204
P-404.5 B	9	1.43	1.91	224
T-401.5	6	0.19	1.78	190



Rock injection datas - Re-grout(2)

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
P-524.5	5	1.03	3.27	3.92	1200	36.8



Rock injection datas

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
S-518.5	7	1.08	3.10	3.76	2200	34.1
S-506.5	7	0.93	3.22	3.88	2492	38.7
S-494.5	7	1.26	3.09	3.75	2264	35.1
S-482.5	6	0.72	3.09	3.74	2288	35.5
S-470.5	7	1.15	2.99	3.65	2200	34.1
S-458.5	7	0.68	3.26	3.92	2372	36.8
S-446.5	8	1.23	3.07	3.74	2112	32.8



Injection datas (plug stage)

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Total (L)
S-434.5	6	1.36	1.55	171
T-425.5	6	0.64	1.81	183
S-422.5	6	0.98	1.71	177
T-419.5	6	0.74	1.75	181
P-416.5	6	0.60	1.76	183
T-413.5	6	0.41	1.77	186
S-410.5	6	0.74	1.76	181
T-407.5	7	0.80	1.78	204
P-404.5 B	9	1.43	1.91	224
T-401.5	6	0.19	1.78	190

Injection datas (plug stage)

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Total (L)
S-398.5	6	0.30	1.82	188
T-395.5	7	0.76	1.89	205
P-392.5 B	7	0.37	1.94	202
T-389.5 B	7	0.23	2.11	190
S-386.5	7	0.09	2.00	216
T-383.5	7	1.11	2.59	199
P-380.5 B	7	0.60	1.98	183
T-377.5	7	1.42	1.71	194
S-374.5	6	0.11	1.86	191
T-371.5	7	0.15	1.97	215



Rock injection datas

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
T-605.5	8	0.25	3.74	4.40	2392	37.1
T-599.5	9	1.32	3.47	4.15	2248	34.9
T-593.5	9	1.45	3.37	4.04	2288	35.5
T-587.5	8	0.32	3.61	4.27	2348	36.4
T-581.5	8	0.74	3.41	4.08	2276	35.3
T-575.5	8	0.27	3.47	4.13	2168	33.6
T-569.5	8	1.00	3.36	4.03	2300	35.7
T-563.5	7	0.26	3.39	4.05	2280	35.4



Rock injection datas

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
T-557.5	7	0.77	3.25	3.91	2348	36.4
T-551.5	7	1.01	3.11	3.77	2292	35.6
T-545.5	6	0.58	3.88	4.53	3192	49.5
T-539.5	7	1.33	3.08	3.73	2332	36.2
T-533.5 B	8	0.22	3.89	4.55	2668	41.4
T-527.5	7	1.04	3.11	3.77	2380	36.9
T-521.5	7	1.27	3.11	3.76	2320	36.0
T-515.5	7	0.21	3.38	4.04	2524	39.2



Rock injection datas

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
P-428.5	7	0.76	3.21	3.87	2284	35.4
P-416.5	7	0.30	3.34	3.99	2296	35.6
P-404.5 B	10	1.13	3.35	4.03	2272	35.3
P-392.5 B	8	0.07	3.45	4.11	2248	34.9
P-380.5 B	8	0.30	3.39	4.05	2300	35.7



Injection datas (plug stage)

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Total (L)
S-266.5	5	0.88	1.61	154
T-263.5	5	0.80	1.56	156
P-260.5	5	0.58	1.62	159
T-257.5	5	0.87	1.53	155
S-254.5	5	0.78	1.56	156
T-251.5	5	1.00	1.50	152
P-248.5	5	0.78	1.54	156
T-245.5	5	1.07	1.48	151
S-242.5	5	0.91	1.53	154
T-239.5	5	1.10	1.47	151
P-236.5	5	0.97	1.52	153
T-233.5	5	1.16	1.45	150
S-230.5	5	1.20	1.45	149
T-227.5	5	1.15	1.45	150
P-224.5	5	1.15	1.45	150
T-221.5	6	1.24	1.61	173
S-218.5	6	1.00	1.68	177



Rock injection datas

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
T-527.5	7	1.04	3.14	3.79	2380	36.9
T-521.5	7	1.27	3.12	3.78	2320	36.0
T-515.5	7	0.21	3.42	4.08	2524	39.2
T-509.5	8	1.50	3.28	3.94	2392	37.1
T-503.5	7	1.16	3.11	3.77	2348	36.4
T-497.5	7	0.46	3.32	3.98	2280	35.4
T-491.5	7	1.23	3.03	3.68	2224	34.5
T-485.5	7	1.42	3.11	3.77	2328	36.1



Rock injection datas

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
T-479.5	7	1.06	3.10	3.75	2624	40.7
T-473.5	7	1.50	2.95	3.60	2300	35.7
T-467.5	7	1.05	3.10	3.76	2320	36.0
T-461.5	7	0.79	3.18	3.84	2336	36.2
T-455.5	7	0.68	3.18	3.83	2304	35.8
T-449.5	7	0.48	3.31	3.96	2152	33.4
T-443.5	7	0.65	3.21	3.87	2244	34.8



Rock injection datas

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
S-434.5	7	1.06	2.91	3.57	2124	33.0
S-422.5	7	0.68	3.07	3.73	2172	33.7
S-410.5	7	0.44	3.07	3.73	2100	32.6
S-398.5	8	1.50	2.79	3.46	2100	32.6
S-386.5	9	1.29	3.04	3.71	2096	32.5



Rock grouting data

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
P-368.5	10	0.32	3.64	4.32	2268	35.2
P-356.5 B	10	0.27	3.51	4.19	2128	33.0
P-344.5 B	9	0.82	3.30	3.97	2188	34.0
P-332.5	8	1.00	3.00	3.66	2120	32.9
P-320.5	7	0.92	3.09	3.75	2160	33.5



Rock grouting data

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
T-437.5	7	0.95	3.26	3.92	2260	35.1
T-431.5	7	0.72	3.07	3.73	2008	31.2
T-425.5	7	0.34	3.17	3.82	2016	31.3
T-419.5	7	0.44	3.08	3.74	2028	31.5
T-413.5	7	0.11	3.51	4.17	2164	33.6
T-407.5	8	0.50	3.07	3.74	2100	32.6
T-401.5	8	1.39	2.92	3.59	2116	32.8
T-395.5	8	0.46	3.26	3.92	2076	32.2



Rock grouting data

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix B	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
T-389.5 B	9	1.43	2.34	3.26	3.92	2352	36.5
T-383.5	8	0.81	2.32	3.24	3.91	2344	36.4
S-374.5	8	1.31	2.02	2.95	3.61	2204	34.2
S-362.5	11	1.35	2.49	3.39	4.08	2080	32.3
S-350.5	9	0.67	2.30	3.21	3.88	2112	32.8
S-338.5 B	9	0.34	3.49	4.40	5.07	2356	36.6
S-326.5	7	0.23	2.16	3.09	3.75	2432	37.7
S-314.5	6	0.67	2.01	2.96	3.61	2380	36.9
S-302.5	6	1.10	2.01	2.96	3.61	2380	36.9
S-290.5	6	0.85	2.13	3.08	3.73	2392	37.1



Rock grouting data

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix B	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
S-278.5	6	0.82	2.10	3.05	3.70	2368	36.7
S-266.5	6	0.58	2.30	3.25	3.90	2312	35.9
P-248.5	6	0.48	2.05	2.99	3.65	2292	35.6
P-236.5	6	0.67	2.10	3.03	3.68	2300	35.7
P-224.5	6	0.85	2.22	3.15	3.80	2320	36.0
P-212.5	7	1.32	2.20	3.14	3.79	2280	35.4
P-200.5	7	1.20	2.24	3.18	3.84	2312	35.9
P-188.5 B	6	1.32	2.02	2.97	3.62	2388	37.1
P-176.5 B	5	0.32	2.05	3.01	3.65	2364	36.7



Rock grouting data

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix B	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
S-254.5	6	0.48	2.06	3.01	3.66	2400	37.2
S-242.5	6	0.61	1.97	2.91	3.56	2200	34.1
S-230.5	6	0.90	2.02	2.95	3.60	2160	33.5
S-218.5	7	0.70	2.21	3.15	3.81	2320	36.0
S-206.5	7	1.00	2.29	3.22	3.88	2348	36.4
S-194.5	6	0.13	2.19	3.13	3.79	2360	36.6
S-182.5	5	0.66	1.86	2.81	3.46	2284	35.4



Rock grouting data

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix B	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
T-377.5	8	1.12	2.22	3.14	3.81	2308	35.8
T-371.5	9	1.35	2.51	3.43	4.10	2340	36.3
T-365.5	11	0.20	2.86	3.75	4.44	2300	35.7
T-353.5 B	10	1.14	2.59	3.50	4.17	2316	35.9
T-347.5	9	1.12	2.28	3.24	3.91	2664	41.3
T-341.5	8	0.40	2.42	3.34	4.01	2440	37.9
T-329.5	7	0.19	1.78	2.72	3.38	2336	36.2
T-323.5	7	0.78	2.05	2.98	3.64	2292	35.6



Rock grouting data

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix B	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
T-317.5	6	0.17	2.02	2.96	3.61	2320	36.0
T-311.5 B	6	1.37	2.06	3.01	3.66	2408	37.4
T-305.5	5	0.19	1.96	2.91	3.56	2416	37.5
T-299.5	5	0.45	1.96	2.92	3.56	2360	36.6
T-293.5	6	0.85	2.05	2.99	3.64	2236	34.7
T-287.5	6	1.22	2.01	2.96	3.60	2348	36.4
T-281.5	6	0.64	2.05	3.00	3.65	2364	36.7
T-275.5	6	0.54	2.16	3.10	3.75	2316	35.9



Rock grouting data

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix B	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
T-269.5	6	0.68	2.15	3.10	3.75	2332	36.2
T-263.5	6	0.50	2.22	3.17	3.82	2320	36.0
T-257.5	6	0.57	2.10	3.04	3.69	2360	36.6
T-251.5	6	0.70	2.17	3.10	3.75	2296	35.6
T-245.5	6	0.77	2.14	3.09	3.74	2368	36.7
T-239.5	6	0.80	2.09	3.03	3.68	2340	36.3
T-233.5	6	0.86	2.06	3.01	3.66	2308	35.8
T-227.5	6	0.85	2.16	3.09	3.74	2236	34.7



Rock grouting data

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix B	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
T-221.5	7	0.94	2.23	3.18	3.83	2440	37.9
T-215.5	7	0.95	2.44	3.38	4.03	2360	36.6
T-209.5	7	1.16	2.26	3.21	3.87	2440	37.9
T-203.5	7	1.10	2.25	3.17	3.83	2264	35.1
T-197.5	6	0.95	2.21	3.12	3.77	2304	35.8
T-191.5	6	1.30	2.14	3.06	3.71	2280	35.4
T-185.5	6	1.44	1.97	2.95	3.60	2636	40.9
T-179.5	5	0.25	2.05	2.99	3.64	2296	35.6

*** Packer Half and Half Bottom Casing ***



Rock grouting data

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix B	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
Q-739	7	0.80	2.32	3.26	3.92	2160	33.5
Q-733	7	1.19	2.30	3.24	3.90	2276	35.3
Q-718	8	0.91	2.38	3.31	3.97	2076	32.2
Q-697	7	1.06	2.31	3.25	3.90	2216	34.4
Q-691	7	0.70	2.26	3.19	3.85	2112	32.8
Q-685	7	0.10	1.64	2.57	3.23	1320	20.5



Injection datas (plug stage)

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Total (L)
T-748	5	0.92	1.45	154
P-739	5	0.36	1.78	163
T-736	5	0.80	1.78	156
S-733	5	0.15	1.86	166
T-730	6	1.09	1.71	175
P-727	7	1.51	2.02	193
T-724	7	1.02	2.06	201
S-721	7	1.07	2.04	200
T-718	8	0.99	2.21	226
P-715	8	0.98	2.16	226
T-712	8	0.99	2.22	226
S-709	7	0.29	2.12	213
T-706	6	0.62	1.91	183
P-703	6	0.52	1.94	185
T-700	6	0.76	1.92	181



Injection datas (plug stage)

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Total (L)
P-595	7	0.93	2.25	202
T-592	7	1.28	2.20	197
S-589	7	0.68	2.20	206
T-586	7	1.04	1.96	200
P-583	7	0.49	2.19	209
T-580	7	1.44	2.07	194
S-577	7	1.45	2.11	194
T-574	6	0.08	2.05	192
P-571	8	1.34	1.93	220
T-568	7	0.32	2.20	212
S-565	7	0.99	2.13	201
T-562	5	0.13	2.08	167
P-559	6	0.95	2.17	178
T-556	6	1.47	2.09	169
S-553	5	0.14	2.02	166



Injection datas (plug stage)

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Total (L)
T-550	5	0.23	1.88	165
P-547	6	1.13	1.88	175
T-544	5	0.30	1.92	164
S-541	5	0.19	1.89	166
T-538	6	1.58	1.94	167
P-535	6	1.31	1.86	172
T-532	6	1.03	1.84	176
S-529	6	1.43	1.27	170
T-526	6	0.87	2.00	179
S-517	6	0.86	1.88	179
P-511	6	1.26	1.64	173
S-505	6	0.97	2.08	177
P-499	6	0.66	2.07	182
S-493	6	1.51	1.63	168
P-487	6	0.46	2.12	185



Injection datas (plug stage)

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Total (L)
Q-526	6	0.33	1.86	181
Q-523	6	1.53	1.75	168
Q-481	6	1.45	1.75	170
Q-478	6	1.55	1.79	179
Q-295	5	1.16	1.71	149
Q-292	5	1.24	1.70	144
Q-223	5	0.21	1.67	173
Q-220	6	0.87	1.75	177
Q-199	5	0.44	1.64	143
Q-197	6	1.10	1.67	162
Q-193	5	0.10	1.74	143



Injection datas (plug stage)

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Total (L)
T-598	7	0.60	2.28	208
S-601	7	0.76	2.19	205
S-613	7	1.01	2.22	201
T-616	6	0.43	2.09	186
S-637	6	0.28	2.08	188
T-646	6	0.13	1.98	191
S-649	7	1.52	2.11	193
T-658	6	0.10	2.10	191
T-664	6	0.11	2.10	191
T-742	5	0.79	1.74	156
S-745	5	1.05	1.69	152



Rock injection datas - Upstream Rock

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
P-739	7	1.56	3.17	3.83	2224	34.5
P-727	8	1.21	3.39	4.05	2188	34.0
P-715	9	0.68	2.20	2.87	552	8.6
P-703	7	0.22	3.44	4.10	2360	36.6
P-691	7	0.47	3.36	4.02	2260	35.1

***** P-715 is grouted in two stages. The hole caved at 1m under the bottom of the casing**



Rock grouting data

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix B	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
Q-664	7	0.67	2.27	3.20	3.86	2220	34.4
Q-523	7	1.23	2.38	3.32	3.97	2272	35.3
Q-478	7	1.25	2.34	3.27	3.93	2280	35.4



Rock injection datas - Upstream Rock

PM Station	Rods	Stick-up (m)	Pressure (Bar) for Mix C	Pressure (Bar) for Mix D	Total (L)	Pre-fill (L)
P-679	8	1.52	3.29	3.95	2240	34.8

D-10 Equipment Calibration Certificate

Saleem, Muhammad

From: Pier-Eric McDonald <pier-eric.mcdonald@agnicoeagle.com>
Sent: December 4, 2019 11:58 AM
To: Quan, Nina; Jesse Clark; Audrey Bilodeau Groupe Gilbert; Jeannot Gagnon
Cc: Frederick Bolduc; Patrice Gagnon; Thomas Lepine; Xue, Tom; El Bensi, Abdellah; Du, Jin Dong; Saleem, Muhammad; Alexandre Lavallee
Subject: RE: [EXTERNAL] RE: 669034- Remediation Work for WTD Seepage : Downstream Blanket Grouting Submittals
Attachments: 9- SNC submittals.zip

Hi Nina,

Yes, I am sorry for the delay, find information attached as well as an update in red of submittal section 2.5.

AEM, its here on the network: [P:\Engineering\05-Geotechnic\14- Amarug\01 - Dewatering Dikes\1 - Whale Tail Dike\3 - Construction\2- Remedial Grouting 2019-2020\1 - Planning](#)

- a. Manufacturer's specifications and material safety data sheets of the proposed products; **See in attached folder**
- b. Drilling and grouting method statement including details of drilling, water testing and grouting procedures, the proportions of the proposed grout mixes, mixing procedure, the type of admixtures proposed and specifications and photographs of all equipment to be used in water pressure testing, batching, transporting, pumping and monitoring of the grout, inclusive of proposed standby equipment; **See in attached folder**
- c. Test results of the proposed grout mixes; **See in attached folder**
- d. Effective and gauge pressures chart based on pressure head loss in the grout lines, grout column and water level in the hole using different type of grout mixes; **See in attached folder (should have been carried out in field trials with QA, I don,t have this information)**
- e. Layout showing location and elevations of equipment in relation to discharge point, as well as proposed pumping distances including characteristics and dimensions of the shelter proposed to perform grouting works, including heating and water supply systems; **Not available now, could be produced if its really needed, would an overview photo work out since a photo is worth a thousand words?**
- f. All equipment calibration certificates be calibrated based on the manufacturer's recommendations; As per Ken Lachance, **All the equipment is new from manufacturer, therefore no certicate of calibration exists when equipment is new from what he tells me. If you want to calibrate once in awhile, a method could be proposed by SNC to do double checks.**
- g. Proposed work schedule detailing the number of shifts and size of crews; **See attached**
- h. CVs of the proposed drilling and grouting specialists and field supervisors. **KCG looking into providing CV of key personal. Audrey please follow up.**

Please tell us if this is suitable.



Pier-Eric McDonald | Geotechnical Engineer
pier-eric.mcdonald@agnicoeagle.com | Direct 819.759.3555 x4606726 |
Agnico Eagle Mines Limited - Meadowbank Division, Suite 540 - Baker Lake, Nunavut, Canada X0C 0A0

From: Quan, Nina [mailto:Nina.Quan@snclavalin.com]

Sent: December 4, 2019 10:42 AM

To: Pier-Eric McDonald <pier-eric.mcdonald@agnicoeagle.com>; Jesse Clark <jesse.clark@agnicoeagle.com>

Cc: Frederick Bolduc <frederick.bolduc@agnicoeagle.com>; Patrice Gagnon <patrice.gagnon@agnicoeagle.com>;

Thomas Lepine <thomas.lepine@agnicoeagle.com>; Xue, Tom <Tom.Xue@snclavalin.com>; El Bensi, Abdellah

<Abdellah.ElBensi@snclavalin.com>; Du, Jin Dong <JinDong.Du@snclavalin.com>; Saleem, Muhammad

<Muhammad.Saleem@snclavalin.com>; Alexandre Lavallee <alexandre.lavallee@agnicoeagle.com>

Subject: [EXTERNAL] RE: 669034- Remediation Work for WTD Seepage : Downstream Blanket Grouting Submittals

CAUTION : EXTERNAL

Hi Pier-Eric and Jesse

Just want to follow up with the request below regarding the submittals for drilling and grouting works. Do you have those documents for us? Attached are the documents we received last year for reference.

Thanks in advance

Best Regards

Nina Quan, P. Eng.

Ingénieur en Géotechnique/Geotechnical Engineer

Capital de maintien/Sustainable Capital Toronto Office

Mines et métallurgie/Mining & Metallurgy

Tel.: (416) 252-5315 x 54162

Cell.: (416) 434-1851

Fax: (416) 231-5336

SNC-Lavalin

195 The West Mall

Toronto | Ontario | Canada | M9C 5K1

From: Quan, Nina

Sent: November 28, 2019 3:35 PM

To: Alexandre Lavallee <alexandre.lavallee@agnicoeagle.com>

Cc: 'Frederick Bolduc' <frederick.bolduc@agnicoeagle.com>; 'Patrice Gagnon' <patrice.gagnon@agnicoeagle.com>; Pier-

Eric McDonald <pier-eric.mcdonald@agnicoeagle.com>; 'Thomas Lepine' <thomas.lepine@agnicoeagle.com>; Xue, Tom

<Tom.Xue@snclavalin.com>; El Bensi, Abdellah <Abdellah.ElBensi@snclavalin.com>; Baba, Hafeez

<Hafeez.Baba@snclavalin.com>; Du, Jin Dong <JinDong.Du@snclavalin.com>; Saleem, Muhammad

<Muhammad.Saleem@snclavalin.com>

Subject: 669034- Remediation Work for WTD Seepage : Downstream Blanket Grouting Submittals

Hi Alexandre

Our field engineer mentioned that there is a possibility that grouting will start within few days. As required in the technical specifications, we would like to have the submittals for drilling and grouting works from the contractor prior to start for approval.

Thank you very much in advance for the information.

Best Regards

Nina Quan, *P. Eng.*

Ingénieur en Géotechnique/Geotechnical Engineer
Capital de maintien/Sustainable Capital Toronto Office
Mines et métallurgie/Mining & Metallurgy

Tel.: (416) 252-5315 x 54162

Cell.: (416) 434-1851

Fax: (416) 231-5336

SNC-Lavalin

195 The West Mall

Toronto | Ontario | Canada | M9C 5K1

D-11 KGC Rock Drilling Report



97
70
167

ALEX PARÉ

9932

26-11-19

☒☐

Good at 2
13.2 m



Employé:

#Foreuse:

Date:

Jour : 

Nuit : [illegible]



Employé:

#Foreuse:

9932

Date:

30-11-19

Jour : 

Nuit : ☐[illegible]



Employé:

ALEX. PARE

#Foreuse:

9932

Date:

01-12-19

Jour : ☒ 1

Nuit : ☐[illegible]



Bedrock drilling report


#Foreuse

129

Jour : 

Nuit : 

[illegible]

$$-0.40 + 0.20 = n.22 \text{ m}$$


Dominic Oulet
9937

Jour: ☒ Nuit: ☐

12-12-19

Bedrock drilling report

Station	Rock Depth (m)	Casing length (m)	Depth drilled to reach bedrock (m)	Depth drilled into the bedrock (m)	Final depth (m)	Water loss (Y/N)	Water loss depth (m)	Washing time (min)	Comments
S-662.5	10.70	11.42	11.22	1.5	12.72	N		2	
S-650.5	10.67	11.79	11.59	1.5	13.09	N		2	
S-638.5	10.79	11.43	11.23	1.5	12.73	N		2	
S-626.5	11.50	12.28	12.08	1.5	13.58	N		2	
S-614.5	10.94	11.64	11.44						
S-602.5	10.94	12.47	12.47						
S-590.5	12.8	12.45	1.5	13.95	N			2	AT 13m lot of water



Employé:


#Foreuse:

Date:

9932
 13-12-19

Jour: ☒ Nuît: ☐

[illegible]



Employé:
#Foreuse:


Daniel Delet
9932

Date:

13-12-19

Jour: ☒
Nuit: ☐

[illegible]



Employee: Dominic Orde
#Foreuse: 9932
Date: 2019-12-14(15)

2019-12-14(15)

Jour: ☒ Nuit: ☐

[illegible]



Employé:

9932

#Foreuse:

2020-01-11 (12)

Jour : ☒

Nuit: ☐

Date:

[illegible]



Employé:

#Foreuse:

9932

Date:

2020-81-12

Jour : ☒

Nuit: [illegible]



KIVALLIQ CONTRACTORS
GROUP LTD

Bedrock drilling report

Employé:

Alex. Paré

#Foreuse:

9932

Date:

13-01-20

Jour: ☒

Nuit: ☐

Station	Rock Depth (m)	Casing length (m)	Depth drilled to reach bedrock (m)	Depth to drilled into the bedrock (m)	Final depth (m)	Final Measured Depth	Water loss (Y/N)	Water loss depth (m)	Washing time (min)	Comments
T-671.5	9.95	10.61	10.5	5	15.5	15.5	N	—	2min	Good rock
T-665.5	10.16	10.86	10.9	5	15.9	15.9	N	—	2min	Good rock
T-659.5	9.90	11.30	11	16.5	16	16.1	N	—	2min	Good rock
T-653.5	10.97	11.67	11.5	16.5	16.5	16.5	N	—	2min	Good rock
T-647.5	11.48	12.10	11.8	5	16.8	16.8	N	—	2min	Good rock
T-641.5	10.71	11.41	11.3	16.3	16.3	16.4	N	—	2min	Good rock
T-635.5	11.42	12.12	12	17.5	17	17.1	N	—	2min	Good rock
T-629.5	11.97	12.57	12.1	5	17.1	17.1	N	—	2min	Good rock
T-623.5	11.82	12.58	12.3	5	17.3	17.3	N	—	2min	Good rock
T-617.5	10.76	11.66	11.4	5	16.4	16.4	N	—	2min	Good rock
T-611.5	11.78	12.47	11.9	5	16.9	16.4	N	—	2min	Good rock
T-605.5	12.12	12.85	5							
T-599.5	12.28	5								
Clean S-626.5	11.50	12.25	—	—	16.9	17.1				Clean
Clean S-614.5	10.94	11.64	—	—	16.3	16.3				Clean.
Clean S-602.5	12.67	—	—	—	19.4					

(+3.5)



Employé:

Alex. Rose

Jour : ☒

#Foreuse:

9932

Nuit : ☐

Date:

2026-01-14

[illegible]



Employé:

Alex. Puce

Jour : 

#Foreuse:

9932

Nuit : ☐

Date:

2020-01-15

[illegible]

Push down casing }
- rock drill 5m



KIVALLIQ CONTRACTORS
GROUP LTD

Bedrock drilling report

Employé:

Dominic Dube

Jour: ☒

#Foreuse:

9932

Nuit: ☐

Date:

2020-01-21

Station	Rock Depth (m)	Casing length (m)	Depth drilled to reach bedrock (m)	Depth to drilled into the bedrock (m)	Final depth (m)	Final Measured Depth	Water loss (Y/N)	Water loss depth (m)	Washing time (min)	Comments
P-584.5					16.30	✓				
P-572.5					18.60	✓				
P-560.5	9.50	10.15		5	15.0	✓				
P-548.5	9.85	10.66		5	14.9	✓				
P-536.5					14.60	✓				
P-524.5					15.90	✓				
P-512.5					16.80	✓				
P-500.5					15.40	✓				
P-488.5					15.10	✓				
P-476.5					15.20	✓				
P-464.5	9.91	10.56		5	15.2	✓				
P-452.5	9.48	10.51		5	15.4	✓	✓	14.8		

Ver. Fg

Ver. Fg

Ver. Fg


Ver. Fg

Ver. Fg

Ver. Fg

Ver. Fg

Ver. Fg





Employee: Dominic Drole
#F09user: 9938
Date: 2020-01-25

Date:

2020-01-02

Nut: ☐[illegible]

[illegible]



Employee: Dominic Drolet
#Foreuse: 9932
Date: 2020-01-27

2020-01-27

Jour: ☒ Nuit: ☐

[illegible]




Employé:
#Foreuse:
Date:

Dominic Drelof
9932
2020-01-28

Jour: ☒ Nuit: ☐

[illegible]



Employee: Dominic Drele +
#FF or cause: 9930
Date: 2020-01-28 (29)

ପ୍ରସଙ୍ଗ:

2020-01-20 (28)

Jour: ☒
Nuit: ☐

[illegible]



Bedrock drilling report

Alexine PALE
Bernice Dole

9932

2020-10-02

Nuit: ☐

Station	Rock Depth (m)	Casing length (m)	Depth drilled to reach bedrock (m)	Depth to drilled into the bedrock (m)	Final depth (m)	Final Measured Depth	Water loss (Y/N)	Water loss depth (m)	Washing time (min)	Comments
T-587.5	12.13	12.78	12.63	5	17.7	17.8	N	—	2min	
T-581.5	11.71	12.36	12.21	5	17.2	17.2	N	—	2min	
T-575.5	11.43	12.08	11.93	5	17.5	17.4	N	—	2min	Rock at 12.5m add casing length
T-569.5	11.45	12.10	11.95	5	17	17	N	—	2min	
T-563.5	10.70	11.34	11.20	5	16.2	16.2	N	—	2min	
T-557.5	10.13	10.83	10.63	5	15.7	15.8	N	—	2min	
T-551.5	9.87	10.59	10.39	5	15.4	15.4	N	—	2min	
T-545.5	8.82	9.52	9.32	5	15.6	16.6	N	—	2min	Rock at 11.6m. add casing
T-539.5	9.57	10.27	10.07	5	15.1	15.2	N	—	2min	
T-533.5	12.23	12.88	12.73	5	18.7	18.7	N	—	2min	Rock at 13.7. (Hole is good at 18.7m)



KIVALLIQ CONTRACTORS
GROUP LTD


Bedrock drilling report

Employé: Alex Pare
#Foreuse: 9932

Date: 2020-02-02

Jour: ☒
 Nuit: ☐

Station	Rock Depth (m)	Casing length (m)	Depth drilled to reach bedrock (m)	Depth to drilled into the bedrock (m)	Final depth (m)	Final Measured Depth	Water loss (Y/N)	Water loss depth (m)	Washing time (min)	Comments
T-527.5	9.65	10.54	10.36	5	15.4	15.4	N	—	6 min	
T-521.5	9.60	10.33	10.13	5	15.2	15.2	N	—	6 min	
T-515.5	10.09	11.39	11.19	5	16.2	16.2	N	—	6 min	
T-509.5	10.62	11.60	11.40	5	16.4	16.4	N	—	6 min	
T-503.5	9.63	10.44	10.29	5	15.3	15.3	N	—	6 min	
T-497.5	10.50	11.14	10.99	5	16	16	N	—	6 min	
T-491.5	9.74	10.37	10.17	5	15.2	15.1	N	—	6 min	
T-485.5	9.48	10.18	9.98	5	15	15.1	N	—	6 min	
T-479.5	9.04	10.74	10.34	5	15.4	15.4	N	—	6 min	
T-473.5	9.45	10.10	9.95	5	15	15	N	—	6 min	
T-467.5	9.90	10.55	10.40	5	15.5	15.5	N	—	6 min	
T-461.5	10.16	10.81	10.66	5	15.7	15.8	N	—	6 min	
T-455.5	10.24	10.92	10.74	5	15.8	15.8	N	—	6 min	
T-449.5	—	11.12	11.32	5	16	16	N	—	6 min	TOUCH THE ROCK AT 16m.
T-443.5	10.39	10.95	10.80	5	15.8	15.8	N	—	6 min	



Bedrock drilling report

* Casing cleaning before grout plugs *

Employé:

Date:


clean
:of do

2020-02-02

☒ Jour:

Nuit: ☐

[illegible]



Bedrock drilling report

* cleaning before graft plugs *


clean
up to:

Employee: Alex Paré
#OfcUse: 9932
Date: 2020-02-03

Jour: ☒

Nuit: ☐

[illegible]



Bedrock drilling report

THE CONCLUSION

#Foreuse:

2020-03-03

...

[]

[illegible]



Employé: Alex Dane
#Foreuse: 9932
Date: 2020-03-04

Jour:

Nuit:

[illegible]



Employé:

Alex. PARÉ

Jour : 7

#Foreuse:

9932

Nuit : ☐

Date:

2020-02-09

not done
yet }



Bedrock drilling report

Employé:

Alex. PARE

Jour : ☒

#Foreuse:

9932

Nuit : ☐

Date:

10-02-2020

[illegible]

not
done
yet



KIVALLIQ CONTRACTORS
GROUP LTD

Bedrock drilling report

Employé:

ARX. PANE

#Foreuse:

9932.

Date:

11-02-2020

Jour: ☒

Nuit: ☐

Station	Rock Depth (m)	Casing length (m)	Depth drilled to reach bedrock (m)	Depth to drilled into the bedrock (m)	Final depth (m)	Final Measured Depth	Water loss (Y/N)	Water loss depth (m)	Washing time (min)	Comments
P-344.5	13.13	13.78	13.5	5	18.5	18.4	N	-	6min	
P-332.5	11.40	12.10	11.5	5	16.5	16.5	N	-	6min	
P-320.5	10.0	10.68	10.2	5	15.2	15.2	N	-	6min	
P-308.5	7.90	8.30		5						
P-296.5	8.03	8.64		5						
P-284.5	8.70	9.35		5						
P-272.5	8.63	9.10		5						
P-260.5	9.15	9.82		5						

not done yet



Bedrock drilling report

Date:

9932

12-02-2020

Nuit : [illegible]



Dominic Ordet

9932

2020-02-17

Jour : ☒

Nuit: ☐[illegible]



Employé:

Dominic Drolet

Jour : ☒

#Foreuse:

9932

Nuit : ☐

Date:

2020-02-17

[illegible]



KIVALLIQ CONTRACTORS
GROUP LTD

Bedrock drilling report

Employé:

Dominic Dodel

Jour : 4

#Foreuse:


9932

Nuit :

Date:

2020-02-18

[illegible]



Bedrock drilling report

#Foreuse

000120112

Jour: ☐

Nuit: ☐

Jour: ☐

Nuit: ☐

[illegible]




Bedrock drilling report

Dominic Drole
9932
2020-07-25

Jour: ☒ Nuit: ☐

[illegible]



Employé: Dominic Drobot
#Foreuse: 9932
Date: 2020-02-26

000-00000

Jour: ☒
Nuit: ☐

[illegible]



Employee: Dominic Doret
#Foruse: 9932
Date: 2020-02-27

7-20-000

Jour: ☒

Nuit: ☐

[illegible]



KIVALLIQ CONTRACTORS
GROUP LTD

Bedrock drilling report

Employé: Alexandre Paré
#Foreuse: 9932
Date: 2020-03-29 (2020-03-01), (2020-03-02)

Jour: ☒
Nuit: ☐

Station	Rock Depth (m)	Casing length (m)	Depth drilled to reach bedrock (m)	Depth to drill into the bedrock (m)	Final depth (m)	Final Measured Depth	Water loss (Y/N)	Water loss depth (m)	Washing time (min)	Comments
T-203.5	8.90	9.60	9.45	5	14.5	14.5	N	—	6min	
T-257.5	8.90	9.53	9.6	5	14.6	14.6	N	—	6min	
T-251.5	8.96	9.40	9.5	5	14.5	14.6	N	—	6min	
T-245.5	8.68	9.33	9.4	5	14.4	14.6	N	—	6min	
T-239.5	8.65	9.30	9.3	5	14.3	14.3	N	—	6min	
T-233.5	8.63	9.24	9.2	5	14.2	14.1	N	—	6min	
T-227.5	9.01	9.25	9.4	5	14.4	14.4	N	—	6min	
T-221.5	9.80	10.66	10.7	5	15.7	15.7	N	—	6min	
T-215.5	10.00	10.65	10.7	5	15.7	15.9	N	—	6min	
T-209.5	9.60	10.44	10.5	5	15.5	15.8	N	—	6min	
T-203.5	10.04	10.50	10.5	5	15.5	15.5	N	—	6min	
T-197.5	8.84	8.85	9.4	5	14.4	14.3	N	—	6min	Touch the rock at (9.4m)
T-191.5	8.70	8.80	9.2	5	14.2	14.1	N	—	6min	" " " " (9.2m)
T-185.5	7.31	8.46	8.7	5	13.7	13.7	N	—	6min	
T-179.5	7.86	8.35	8.4	5	13.4	13.4	N	—	6min	



Employé:

Alex. ZARE

Jour : ☐

#Foreuse:

9932

Nuit :

Date:

09-03-2020

[illegible]



Employé:

ALEXANDRE PARE

Jour : ☒

#Foreuse:

9932

Nuit: ☐

Date:

2020-03-19

[illegible]



Employé:

Dominic Droleb

Jour : ☒

#Foreuse:

9932


Nuit :

Date:

2020-03-19

[illegible]

TO BE
DONE
LATER



Bedrock drilling report


#Foreuse:

2020-05-27

Jour: ☐

Nuit: ☐

[illegible]



Employé: Dominic Deslet
Ofcuse: 9932
Date: 2020-03-22

2020-02-02

Jour:

Nuit:

[illegible]



Bedrock drilling report

3

#Foreuse:

Date:

000-000000

9930

Dominic Dolet

jour

Nuit: ☐

[illegible]



Bedrock drilling report

#Foreuse

Date:

2000-03-21

Dominic Deolet

Jour: ☒ Nuit: ☐

Nuit: ☐

[illegible]

Appendix E

Construction Photographs

WTD Remedial Drilling and Grouting As-Built Report		Original -V.00
2020/08/10	669034-0000-4GER-0001	Technical Report



Photo 1: View of the WTD with injection unit and drilling rig dome



Photo 2: Inside view of the Injection unit



Photo 3: Inside view of the grout batching area



Photo 4: Moving injection unit



Photo 5: 1000 kg HE cement bag



Photo 6: Cement screening and placing into 20 kg bucket



Photo 7: Seepage collection trench along downstream toe of dike



Photo 8: 20 kg cement buckets stored in heated C-can




Photo 9: Calibration of Marsh Funnel



Photo 10: Performing marsh test to calculate marsh seconds



Photo 11: Preparing sample for filtration test



Photo 12: Performing Filtration Test



Photo 13: Performing Vicat Test



Photo 14: Performing Mud Balance Test



Photo 15: Casing Installation



Photo 16: Checking Casing Installation



Photo 17: Casing installed showing casing offset from instrumentation cables



Photo 18: Pressure and Flow control unit



Photo 19: Set up of packer and collar gauge for blanket grouting



Photo 20: Adding celbex through open throat pump




Photo 21: Showing pressure comparison at the colar gauge and monitor



Photo 22: Setting up of dummy packer while grouting tertiary hole when adjacent secondary hole was not grouted yet



Photo 23: Backfilling hole after pressure grouting completed

Appendix F

Daily Construction Meeting Reports (AEM Reports)

WTD Remedial Drilling and Grouting As-Built Report		Original -V.00
2020/08/10	669034-0000-4GER-0001	Technical Report

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: 11/6/2019

Time: 7h30

Presents:

AEM: LC, PEM,

KCG: FC, AB.

QA: _____

QC: _____

Health & Safety & Environment:

Lots of new personnel onsite. Lots of structure & training given.
Procedure sent for casing installation
QA to come onsite Saturday in KCG pick up casing & training.

Daily Advance:

KCG:

4 casings NS & 3 casings DS done in last 24 hrs.
Need to send FC. total casings & strategy
↳ total for Blanket of 576 casings (more to come w/ exclusion zones).
AEM: > 3 months storage found for heated location @ AMQ maintenance shop.

QA/QC:

- Less Grout hit than in the first few days.
- Water hit 2m above BR around O#675.
- In that current zone mostly all holes encounter Bedrock i.e. & cut/mass reached unlike the first few holes.

General Planning/Comments:

KCG:

- Maintenance (optimization) will be done on drill this morning.
- 4 racks on going for cement buckets.
- Set up for Turntable water tank & genset.
- Organize logistics for bringing API filter press, & vial needle.
- Sort out inclinometer problem, & disconnects with the cold.

QA/QC: AEM:

- Grout committee meeting minutes to be sent. (CPM)
- LC to take care of administrative follow up.
- Electrical connection to be done for Grout dome, KCG Dry
- ENV needs weekly report of Grout qty injected.

Report By: P-E McDonald

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: 11/07/2019

Time: 7h30

Presents:

KCG: Audrey Bilodeau, Pierre Gauthier

ACM: PEM, LC

QA: _____

QC: _____

Health & Safety & Environment:

- Make sure welder & grinder wear faceshield.
- Lots of cuttings projection around drill, make workers aware of alternative to use goggles

Daily Advance:

KCG:

- 1 hole DS & 5 holes done on NS.
- Supplier contacted (inclinometer) for trouble shooting.
- Yesterday the drill got optimized - maintenance done.
- Preparation on-going for injection

AEM: Location found for admixture storage in Mechanic shop (heated location).
Plywood w/ float fighter put around frozen admixtures tote. **TEMPORARY.**
Celltex received onsite.

QA/QC: All holes drilled encountered bedrock, within +/- 0.5m of expected values

General Planning/Comments:

- KCG:**
- Cross shifting of drilling superintendants: Dale Burton replaces Francis Collard.
 - tests to be done inside injection unit for carbon monoxide alarm device.
 - Continue casing drilling.
 - KCG to send all drill logs & QC sheets to distribution list.
 - Sylvain Simard to continue injection preparation

QA/QC:

- AEM:**
- Discussion held w/ SNC: IF max DR is reached on 2 straight holes → skip 5 & leave area on side b
 - 2 offices (seacans) to come & get installed @ JWA offices (from Baker).
 - Follow up ~~for~~ with E&I for plugging electricity on dry.
 - Follow up on admixtures' location and logistics to bring them back onsite. (LC)

Report By:

Pier-Eric McDonald.

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: 11/8/2019

Time: 7h30

Presents:

AEM: Alex Larallée, Pier - Eric McDonald
KCG: Dale Burton, Sahin Larouche, Aubrey Bilodeau
QA: QC:

Health & Safety & Environment:

New workers arriving today, PPE to be distributed.
Work methods will be presented to the workers to their specific job.

Daily Advance:

KCG: - Preparation for plan B for heated admixtures.
- Saline ditch: 2nd culvert (close to Nemo Road), cr-ging → ripping + excavation
- casing: 4 holes DS 623.5 to 632.5, 4 holes NS 635.5 to 596.5
 ↳ 30 holes done excl. last 24 hrs
- Centralizer for inclinometer to come on plane Monday.

QA/QC: All holes reached bedrock, all lower than expected bedrock.

AEM: Admixtures: - Celhex, Mastermatrix & Fastset in heated mechanical shop. ^{↳ was frozen}
- Waiting news from Warehouse for Calcium & Sodium Silicate.
- transpalette borrowed from O/G for duration of works ↳ Kelco-crete coming on the plane this week.

General Planning/Comments:

KCG: - Continue preparation for injections
- Arrival of new injection team. → trainings in MBK.
- Continue drilling the casings
- Continue culvert excavation & Saline ditch.

AEM: - Need to check with ENV for batch disposal area
QA/QC: - Send grant committee minutes
- Weekly construction meeting.
- SNCC QA arrival, to follow SOP training tomorrow & get onsite w/ KCG @
- Larry leaves today, & earthwork foreman until Dr Beland arrival on Wednesday. mon.

Report By: Pier-Eric McDonald

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: 11/9/2019

Time: 7h30

Presents:

AEM: P-E McDonald

KCG: Sabin Larouche, Pierre Gauthier, Charles Dufour

QA: _____ QC: _____

Health & Safety & Environment:

- Tests done with carbon monoxide
- Water shower placed in injection unit.
- Blizard ^{eye} stopped operations from 2AM
- Visitors travel on the dike, sensibilization to be done.

Daily Advance:

KCG:

- Continue set up. to get ready
- Arrival of injection crew.
- 605-596 on DS & 0+545 to 0+536 NS for casing installation
- Saline ditch excavated, bedding backfilled. Work stopped @ 17h for blizard
- 46 holes total are done.

QA/QC:

- On DS, only 1 hook reached bedrock
- on NS, BR reached on all holes, on 2 70.8m higher than expected
- CB reached on 3 holes mid wall @ $\approx 5m$ depth, the other hole, CB was @ bottom
- AEM: - Saleem arrived to AMQ, following SOP training today
- Minutes sent to KCG & all stakeholders for Grant committee

General Planning/Comments:

- KCG:**
- Optimization on-going for big bags unloading
 - Backfill culverts for saline ditch
 - Continue casing installation
 - Injection crew preparing arrival of 2nd half
 - KCG to send proposal for grant dump location

QA/QC:

AEM: - Sit down w/ Saleem for establishing grant test program.

Report By:

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: 11/10/2019

Time: 7h30

resents:

AEM: Alex Lavallee, P-E McDonald
KCG: AB, PG, DB, SL, SF
QA: SM QC: HP

Health & Safety & Environment:

Yesterday's work had to stop a few hours for wind, (2.25 hrs)

Daily Advance:

KCG:

- Casings advance: DS: 0+548.5 to 0+554.5 & NS: 0+557 to 0+509.
- Injection set up preparation
- MBK injection crew was stuck @ MBK due to road closed - Bligny and
- AB said that finally Ø centralizing specific to our casings are available, therefore last year's strategy to be adopted i.e. stick instrument on casing side to get 2 axis readings

QA/QC:

- the last hole drilled on DS has seen grout
- Bedrock reached @ expected values on each hole.

AEM: - shop supervisor Regis Bruffard advised us to use asap clean space in shop for admixtures before anybody takes it.

General Planning/Comments:

- KCG:**
- Continue drilling casings
 - Grout dump location proposed, PEM: West abutment is better for Ø having same problem as this year
 - Injection preparation on-going. Should be fully operational Tuesday
 - Injection crew arrival need for welder
 - AB to validate QC name. Placeholders may have been used.
 - Continue saline ditch culvert installation & pump #4 much for pad Bender

QA/QC:

- SM: Short term actions when Injection unit will be ready:
 - 1) head loss calculations for every mix in lines.
 - 2) Mix tests, sit w/ QC in the afternoon
 - SM: investigate negative casing anchor value for hole 0+683.5
- AEM: TH value to be provided to SNC (BR to) & PEM to check for Calcium Chloride.

Report By:

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: 2019/11/11

Time: 7h30

Presents:

AEM: P-E McDonald

KCG: AB, DB, AP.

QA: SM QC: HP, JPB

Health & Safety & Environment:

2 hrs meeting w/ new crew to go over procedures
Visit on regular basis to make sure PPE & procedures are followed.
SM: lots of dust last year in injection unit.
Daily Advance: slow down on the dike → email to send.

KCG:

trouble with O+521.5 & O+524.5, hammer broke in hole, left @ bottom & holes moved on E-W axis along O.7 offset alignment. To be filled when grouting.
DS: 2 holes 518.5 - 520.5 / NS: 524.5 to 533.5 (not finished), ≈ 50 holes.
Culvert works for saline ditch.

QA/QC:

- on NS: reminder that casing has to be anchored in rock (weak or competent).
AEM: need to check gravel part, location

General Planning/Comments:

KCG: - Continue casing, drilling & tests (mixes & pressure tests)
- start injection unit
- Make sure admixtures are brought inside mechanic shop.

QA/QC: - test set up → discussion with QA/QC.
- Tom Xue arriving onsite, from SNC

AEM: Underground 1m³ slates to fill w/ grout and stone heated. } in Permodome
: bring calcium chloride from Underground.
Master Matrix from BASF → frozen? OK?

Report By:

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: 11/12/2019

Time: 7h30

Presents:

AEM: Thomas Lepine, DE McDonald,

KCG: AP, KL, DB,

QA: SM, TX QC: JFB, HP

Health & Safety & Environment:

Ø

Daily Advance:

KCG:

- Coring drilling 533.5 → 2 redrills, casing broke.
 - ↳ drilled on NS
- NS 0+488.5 6 holes.
- Finish welding of grouting plant
- administrative check up - Cement warmed up in heated room.

QA/QC:

- Lab check up w/ GHD
- API filter press & Vicat needle arrived
 - ↳ specs & standard for tests checked w/ QC

AEM: - all administrative ready
- U/G sites for reject batches

General Planning/Comments:

- KCG:**
- Mix tests tomorrow.
 - HE cement warming in heated room, to add today for tests.
 - Continue drilling casing.
 - Start batch plant. (permanence).
 - Lined reject grout pond to build on West abutment.

QA/QC:

- Exclusion Zones should be have from SNC in PM.
 - Get set up in offices (trailer)
 - WPT strategy to start thinking about → SNC to provide strategy.
- AEM: - need to clarify location for tests → E to W matter if tests are done in low or high flow zones.
- test mix sequence.

Report By: [Signature]

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: Nov 13th 2019

Time: 7h30

Present:

AEM: P6-T6

KCG: SL-JG-OB-K2-AD

QA: SM-TX

QC: HP-SPB-

Health & Safety & Environment:

- Nothing to report

Daily Advance:

KCG: - drilling: lower compressor air to save bits
491.5 to 503.5 Day > 6
506.5 to 489.5 Night > 4

- finish prep lot of plant heated room
- " setup for tomorrow

QA/QC: - 533: 4.5m broke twice → survey other holes
- 488.5 bit in the hole
- casings not covered → fine particles inside

General Planning/Comments:

KCG: - drilling continues
- start putting cement in buckets
- start pond at West abutment
- overall progress asked by Alex

QA/QC: - exclusion zones coordinates to be received
- follow-up grouting
- few water pressure test only in primaries

Report By: [Signature]

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: Nov 14th 2019

Time: 7h30

Presents:

AEM: PG-JFB-Jc-FB

KCG: PG-SL-AP-KL-JG-DB

QA: SM-TX

QC: HP

Health & Safety & Environment:

- Lots of new workers → all procedures reviewed lately
- Nothing to report on yesterday

Daily Advance:

KCG: - Drilling 4 hole days, 5 night
452.5 to 574.5 377.5 to 389.5

- Prepare buckets (3 tons) of cement

QA/QC: Nothing to report

General Planning/Comments:

- KCG: - Continue drilling
- Mix testing (A-B-C)
 - Flight availability is an issue for next week

QA/QC: - Need as much information as possible on the logs & report from drilling

- Follow up on testing

- 20 buckets will be coming from MBK today - TH & inclinometer cut the casings

Report By: ATG

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019

Date: Nov 15th 2019

Time: 7h30



AGNICO EAGLE
MEADOWBANK

Presents:

AEM: DG-SFB-

KCG: SL-KL-AP-DB-PG-JG

QA: SM-TX

QC: —

Health & Safety & Environment:

— Stop operation yesterday at 4 pm to 8h30 pm,

Daily Advance:

KCG: — Drilling day : 389.5 to 398.5
Night : 398.5 to 407.5 } 7 holes completed

— Mix testing & heat loss testing with success

QA/QC: — QC needs training for filter press — likely today

— testing was OK, a bit limit on Mix C bleeding

— received plastic buckets

General Planning/Comments:

KCG: — Continue drilling
— Modify the injection
— Start plugs at the end of day
— Vicat needle broke in transportation
— Office setup for QA/QC

QA/QC: — Follow up on grouting

Report By: _____

[Signature]

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019

Date: Nov 16th 2019

Time: 7h30



AGNICO EAGLE
MEADOWBANK

Presents:

AEM: PG-JFB -

KCG: PG-5L-AP-DB-KL-

QA: SM QC: JPB

Health & Safety & Environment:

- Nothing to report

Daily Advance:

KCG: - Drilling day (6) : 407.5 to 347.5
Night 2 : 347.5 to 366.5

- Filled 4/6 buckets → 3 out of 4 completed 5000 kg cement
3000 l water

QA/QC: - Water level in holes are measured 4.5 and 5 m → 686.5 & 689.5
on drill report
- Needs to be measured also when holes is completed

General Planning/Comments:

KCG: - Continue drilling casings
- Admixture set up (heated)
- Complete the 4/6 buckets

QA/QC: - Follow-up grouting

- Offices installation AEM & QA/QC

Report By: _____

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019

Date: Nov 17th 2019

Time: 7h30



AGNICO EAGLE
MEADOWBANK

Presents:

AEM: PG-JFB

KCG: JG-KL-OP-AP-PG

QA: SM TX QC: PH

Health & Safety & Environment:

- Nothing to report

- Do not let pickup idle at the main camp during lunch

Daily Advance:

KCG: - Drilling (9) day : 266.5 to 290.5 → last 6 were dry
(6) night : 293.5 to 308.5

- Grouting admixture shelter is now ready → only Celhex at shop

- Casing inventory : 4 x 90 casing x 10m = 4300m at Meadow

QA/QC : ~ 1000m already installed, missing qty is what is already prepared at Amlo → today

- water level measurement with probe

* GHD schedule

General Planning/Comments:

KCG: - Continue drilling
- mix testing with Glenium - and Rheomac 4W540
- bucket for w/b
- confirm water level in casing
- start plug
- casing done on D/S on Dec 6th (forecast)

QA/QC:

- Follow-up on grouting
- SWTC pad for pump

Report By: PG

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: Nov 18th 2019

Time: 7h30

Presents:

AEM:

PG-JFB

KCG:

AP-KL-DB

QA:

SM

QC:

PH

Health & Safety & Environment:

- Nothing to report

- Move the injection unit today → coactivity

Daily Advance:

KCG: - Drilling: day 6 : 0308.5 to 048.5
night 4 : 048.5 to 036.5 → 5 hrs mechanics (down)

- Injection: mix testing with admixtures A⁺, B⁺, C⁺, D & E

- Injection unit down last night,

- Up & going complete

QA/QC: - Water depth in holes measured 749 to 742

- Need to double check the level in each hole on East abutment

-

General Planning/Comments:

KCG: - Continue drilling casings

- Move injection unit - Start plugs

-

QA/QC: Follow-up on grouting & injection

* Electric shut down today at KCG *

Report By: _____

AC

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: Nov 19th 2019

Time: 7h30

Presents:

AEM: PG-JFB

KCG: AP-KL-JG-LB-ML

QA: SM

QC:

Health & Safety & Environment:

- Nothing to report

Daily Advance:

KCG: - Drilling: Day 7 hole 236.5 to 246.5 → 130 drilled on 192
Night: no drilling, operator sick

- Injection: finish setups and moved the unit on dike

- SWTC drilling pad ongoing with Mine

QA/QC: - QC & drilling reports shown discrepancies → need to be reviewed by KCG before signing

- Mud/cement in holes while measurement taken → Appears to be from recent pile

- Culvert SAA cut and capped (3/4)

General Planning/Comments:

KCG: - Casing drilling continues
- Grant plugs (for real)

- Following the SWTC capping, building the remaining cap

QA/QC: - Follow-up on grant plugs

- Continue measure holes

Report By: _____

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: Nov 20th 2019

e: 7h30

Presents:

AEM:

PG-JFB

KCG:

SL-KL-DB-AP-WL-JG

QA:

SM11

QC:

Health & Safety & Environment:

- Chats mandatory on dike as of now!
- MSDS sheet needs to be available at grant shack
- Whip guards needs to be installed on grant pipes

Daily Advance:

KCG:

- Drilling: 5 days 215.5 to 191.5
5 night 188.5 to 176.5

Casing drilled

140

/ 192

Injection

7

/ 192

Water cons.

1000

liters

- Surot almost completed
Injection: 10 plugs: 749.5 to 722.5

QA/QC:

* 3 could not be injected because of CB presence in hole → need to drive casing lower pass the recent pile

- Need to verify depth right after casing is completed
- Discrepancies to be corrected in the QC hole measurement file
hole depth needs to be measured and not estimated from casing depth as the bit is drilling 20m ahead of casing.

General Planning/Comments:

KCG:

- Drilling continued
- Grant plug "

QA/QC:

- Make sure the holes are clean before attempting plug or injection
- Follow-up on drilling & grouting
- * Fuel farm closed from 10 to 12 *

Report By:

[Signature]

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019

Date: Nov 21st 2019

e: 7h30

Presents:

AEM: DG-JFB-MH

KCG: AP-KL-WL-MZ-LB

QA: SM

QC:

Health & Safety & Environment:

- MSDS sheets in unit ^{OK} - First aid yesterday - ^{small} cut on finger with sharpnel on casing
- Stop signs will be install on both sides of grout unit
- Reduce speed around workers who work at pad Q; whip guards for hoses to be installed

Daily Advances:

KCG: - Drilling Day: 5 = 237.5 to 260.5 / 314.5 to 320.5
5 = 323.5 to 329.5 / 330.5 to 333.5

Casing drilled 150 / 192

Injection 20 / 192

Water cons. 2000 liters

Cement 960 Kg

- injection: 10 plugs, all good

- QA/QC: - reviewed the casing embedment in rock with everyone
- drilling measurement done

General Planning/Comments:

KCG: - Continue drilling & injecting

- measure holes

- more water truck on dike (generator was broken in unit)

QA/QC: - Follow-up today new QA arrival, training & cross-shifting

- DC shift change day tomorrow → cross-shifting

Report By: DG

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: Nov 22nd 2019

e: 7h30

Presents:

AEM: PG-JFB-MH

KCG: KL-WL- DP- JG-FC

QA: JDO

QC: -

Health & Safety & Environment:

- Nothing to report
- Install stop signs

TCG to install whip guards on grout pressure pipes

Daily Advance:

KCG: Drilling: day = 3 = 356.5 to 413.5
night = 4 : 419.5 to 428

in your report it is

Injection: 10 grout plugs

- SWTC: pad completed

Casing drilled 157 / 192

Injection 27 / 192

Water cons. 2652 liters

cement 900 kg

* 416 casing broken in hole

- QA/QC: - gage pressure is different than on the datalogger, KCG to take a look
- 353.5 casing stopped at bedrock, needs to be Q.I into bedrock
 - 635.5 needs to be re-drilled and casing driven lower

This is different from your report, please verify prior to issue. verify with TCG logs

General Planning/Comments:

KCG: - Continue drilling casing

- Injection → crew change, no grouting for today

QA/QC: - Follow-up on grouting

Report By: ACG

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: Nov 23rd 2019

e: 7h30

Presents:

AEM: PG-JFB-MH

KCG: WL-JG

QA: training sep QC: -

Health & Safety & Environment:

- Stop signs to install today around injection unit

Daily Advance:

KCG: - drilling: day : 3 431 to 437 (2.5h downtime on drilling)
night: 6 443 to 464

Casing drilled	166	/ 192
- Injection	27	/ 192
Water cons.	0	liters

- injection: nothing done, plane arrived at 5pm, crew at MBK

QA/QC: - Follow-up on grouting & casing installation

General Planning/Comments:

KCG: - Continue drilling casings

- Training for new employees on injection at MBK
integration of new employees at AMB

- if time permits, injection

- Try to throw sodium silicate → entering it in heated shack for slow thawing

QA/QC: - Measure hole & water level

SWTC:

Report By: 

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019

Date:

Nov 24th 2019

Time: 7h30



AGNICO EAGLE
MEADOWBANK

Presents:

AEM:

PG-MH-JFB

KCG:

K2-JG-WL-LB-FC

QA:

JDD

QC:

Health & Safety & Environment:

- Nothing to report, No night shift on drilling as of yesterday → No supervisors
- Frost bite risk
- Make sure to report incident right away

Daily Advances:

KCG:

- Drilling: 3 day from 667.5 to 670.5 & 806.5 (3h delay)
- Nothing done for grouting (new crew in)

Casing drilled 169 / 192

Injection 2.7 / 192

Water cons. liters

QA/QC:

- water level, hole measurements,

General Planning/Comments:

KCG:

- Drilling continue on East abutment to complete missing holes
- Grout plugs
- Test holes on SWTC

QA/QC:

- double checks on hole location is done before implementing in field

Report By:

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: Nov 25th 2019

Time: 7h30

Presents:

AEM: PG-JFB-MH

KCG: K2-FC-JG-LB-WL

QA: JDD

QC:

Health & Safety & Environment:

- Idle policy reviewed

- Small spill 5 liters compressor oil - report to follow - on WTD

Daily Advance:

KCG:	- Drilling: 707.5 (1) 2.35m bedrock lower than max depth	Casing drilled	170	/ 192
		Injection	38	/ 192
	- injection: 11 grout plugs 639.5 to 599.5	Water cons.	2434	liters
	- drill broken for most of day	Cement	640 kg	

QA/QC: - for hole that bedrock is not reached and casing not embedded, skip them and come back later once casing is driven lower

- hole 530.5 need to be reviewed

- hole 506.5 need to be investigated also (depth)

General Planning/Comments:

KCG: - Continue drilling & injection

QA/QC: - whip guards installed
- follow-up on injection

Report By:

AG

DAILY CONSTRUCTION MEETING**WHALE TAIL DIKE 2019****AGNICO EAGLE**
MEADOWBANK

Date: 26/11/2019

Time: 7h30

Presents:

AEM: MH, JFB, YS

KCG: WL, RL, JG, LB

QA: JDD

QC: /

Health & Safety & Environment:

Pickup backed up into another pickup in SANA parking lot.
Stop signs installed on grout trucks.

Daily Advance:**KCG:**

Casings: 4 (DS only) 710.5 → 719.5 (deeper than expected)
Plugs: 9

Casing drilled 174 / 192

Injection 47 / 192

Water cons. 1845 liters

Cement 600 kg

QA/QC: asked to stake out the centerline to check offset on the field.

General Planning/Comments:KCG: grouting + drilling
(plugs)

Will check the scenarios for cement bags. They have to unstack scenarios as they are piled up but hyster wasn't available.

Jeanne Gagnon leaving today, Audrey Bibeau comes in tomorrow.

QA/QC: keep following up on grouting plugs
weekly report to be issued today.

Report By:

Florian Haberger

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: 27/11/2019

Time: 7h30

Presents:

AEM: MH, YS

KCG: KL, WL, FC

QA: JDD

QC: ✓

Health & Safety & Environment:

Ice on the dike: sanding will be done. Watch your step when going out of the injection unit.

Daily Advance:

KCG:	drilling 2 casings, broken for 4h. 674, 671 → moved to other section	Casing drilled	176	/ 192
	grout plugs: 10 → 494.5	Injection	57	/ 192
	drill 1 hole (740.5) into the bedrock. 5 m into BR.	Water cons.	3150	liters
		Cement	580 kg	

QA/QC: Plugs are good, crew is efficient.
Length of hole/casing corrected.

General Planning/Comments:

KCG: casings → AEM recommended QA does spot checks on GHD depth measurements
bedrock drilling
grout plugs
no nightshift at all.

QA/QC: Check GHD measurements.

Report By:

DAILY CONSTRUCTION MEETING**WHALE TAIL DIKE 2019****AGNICO EAGLE**
MEADOWBANK

Date: 28/11/2019

e: 7h30

Presents:

AEM: NH, YS

KCG: AB, WL, KL, FC

QA: JDD

QC: /

Health & Safety & Environment:

Icy surfaces.

Daily Advance:

KCG:	Drilling 4 casing	593 → 584	Casing drilled	180	/ 192
	Plugs: 10 plugs	491 → 464 (lots of take)	Injection	67	/ 192
			Water cons.	2800	liters
			Cement	400	kg

Bedrock drilling 727.5 wasn't successful: previous depth was not suitable (not into the bedrock). Identify such casings and redrill casing.

QA/QC: /

General Planning/Comments:

KCG: Review logs with holes where casings are too shallow.
Drilling casings, bedrock. Bedrock: abandon 2nd hole, move to 3rd.
Plug grouting.

QA/QC: To attend 3-weeks meeting.
Asked to see a work plan/schedule before grouting works begin. AETI reminded that SNC, AETI and KCG agreed to start before final specs with the site instructions document as a guide.

Report By:

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: Nov 29th 2019.

Time: 7h30

Presents:

AEM: KL, AB, LB, FC.
KCG: JC, PEM, MA, VS, WL.
QA: JDD. QC:

Health & Safety & Environment:

Windy conditions onsite.

Daily Advance:

KCG: - 3 casings done 581 - 575	Casing drilled 183 / 192
- 4 drilling holes done in BR. Manual BR drilling @ 708.5	Injection 72 / 192
- 5 plugs done & problem w/ mixer in the tube, need to clean up	Water cons. 2150 liters
- QC crew change yesterday.	6 casings left to drill • 480kg 2150 kg water


QA/QC:

- Need to confirm w/ designer for 0+716.5 where plug wasn't done, no take in holes adjacent & logistically hard.
0+449.5, no record on it but confirmation that it's drilled @ right depth & location.
AEM: make sure planning is sufficient for snow around the dike.

General Planning/Comments:

KCG: drilling casing.
- grout plugs morning & BR grouting in afternoon.
- need to provide section 2.5 documents from specifications.

QA/QC: filter up 0+716.5

Report By: 

DAILY CONSTRUCTION MEETING**WHALE TAIL DIKE 2019**
AGNICO EAGLE
 MEADOWBANK

 Date: Nov 30th 2019

Time: 7h30

Presents:

AEM: MH, VS, JC, PEM.

KCG: KL, WL

QA: JDD

QC:

Health & Safety & Environment:

Blizzard Break during a couple of hours.

Daily Advance:

KCG: 3 grout plugs done.

Casing drilled / 192

3 BR drilling at 0+582.5 Ø BR reached, coming in F.F.

Injection / 192

↳ 7 holes ready for injection

Water cons. 4000 liters

casing drilling on 3 holes 0+566.5 to 0+572.5.

- Deviation survey was sent to SNC. for the 3 most concerning ones, re-measure for orientation was undertaken.

 480kg cement
 tank flushed for blizzard.
QA/QC:

- Target pressures were raised from plugs to grouting. Calculations are now OK & considering pressure loss.

↳ BR elevations more accurate w/ Tamarack water drill.

- Few holes are out of spec. The instrument's error is very close to the spec.

↳ E-W orientation is known. Centalizers are present around inclinometers.

- For hole w/ no plug, the grouting can be done w/ packer half way in casing & BR.

General Planning/Comments:

KCG: - BR inclination to be measured at first to show that there is no problem in deviation & (AEM) we can remove it from the spec.

- AEM: Info from SNC: w/ new specs, the casings in F.F. can be lowered to BR, otherwise it won't be groutable.

- Casing, BR, drilling, grouting.

QA/QC: JDD to check w/ designer if deviation is problematic & if mitigation is required.

- JDD to check if mix C + 0.2% is the mix to start with as (AEM) it's different from grout committee letter, it seems aggressive.

AEM: Tech specs section 2.5 to be sent to SNC.

Report By:

Date: Dec 1st 2019

e: 7h30

Presents:

AEM: DEM, JC, YS, MH

KCG: FC, WL, KL

QA: JDD

QC: Ø

Health & Safety & Environment:

Finger pinched in the door.

Evaluation for need of mask for the butler.

Daily Advance:

- KCG: • 2 casings 0+563, 0+560. Returned to 680.5 to deepen into rock.
 • 1st primary hole done. Mix C @ 0.5 → Ø pressure → +0.2% celhex.
 ↳ casing open because the hole would take it, need to wait for set time today & backfill it. Thickest mix was used.
 • 8 holes drilled in BR.

BR drilled:	8 / 189
Plugs:	75 / 189
Casing drilled	188 / 189
Injection	1 / 189
Water cons.	- 6650 liters
	2250 kg Cement.

QA/QC: holes 0+254.5 & 0+434.5 will be offsetted as per KCG proposal.

- Equation fixed for target pressure.
- Communication sent for 0+228 that was only put against BR, Ø anchor.
 ↳ put packer 1/2 & 1/2 right away, was agreed.
- Designer to look at solution, first hole got refusal by wl: mix Ø thick enough.
- Check ups done on D/E trench for grout migration.

General Planning/Comments:

KCG: Deepen in 17 holes w/ Rockmaster that didn't reach rock.

- Continue for grouting.
- hole 0+740 Ø backfill until discussion w/ designer.
- KL: we can flush set a plug w/ dropping sodium silicate from the top.
- logistic & speed is good for bringing buckets to injection unit.

QA/QC:

- Field follow up.
- Follow up w/ designer.

Report By:

DAILY CONSTRUCTION MEETING**WHALE TAIL DIKE 2019**
AGNICO EAGLE
 MEADOWBANK

Date: 12/2/2019

Time: 7h30

resents:

AEM: YS, MH, PEM.

KCG: KL, FC, WL

QA: JDD. QC: —

Health & Safety & Environment:

Hask provided to batches for dust protection
 Monitoring on skin irritation at the batch mixing permeadane.

Daily Advance:

KCG: - 3 primaries holes = 2 x 200L (max V.) & 1 x 480L
 - 16 holes to redrill as of yesterday to anchor casing in BR.
 ↳ plug wasn't done on those.
 - Some holes the plug was done but they ~~do~~ reach BR.
 ↳ check w/ Tannock drill water drilling
 - 596 - 533 - 404 Casings deepened in BR.

Plugs	75 / 189
Casing drilled	188 / 192
Injection	4 / 192
Water cons.	6250 / 189

5400kg of cement

QA/QC:

= KCG & SNC agreed to create a simplified procedure including lesson learned, not to repeat the same mistakes and confusion early in the project

* - GHD tech leased as emergency ~~to~~ tech until Friday, KCG tech will do tests & overseen by GHD, Saguenay office.
 - keep going w/ casing drilling.

General Planning/Comments:

KCG: - P-680.5 has no plug but natural fill (grout from second pile) acts as a natural plug, it was deepened & redrilled. 1.6m 1/2-1/2 packer can be done.
 ↳ all the other primaries up to 596 have a good plug.
 - the high take holes measurement after grouting revealed the grout was 1m above the total height, which means grout goes in BR. (First 2 primaries).

- Ken Lachance Xshirt. Stéphane Breton & Patrice Fortin replace him.

QA/QC: - JDD to check for casing that needs to be backfilled (at 740.5 + 3 other primaries)
 ↳ the ones where Vmax was reached.

- field follow up.

Report By:

DAILY CONSTRUCTION MEETING**WHALE TAIL DIKE 2019**
AGNICO EAGLE
 MEADOWBANK

Date: 12/3/2019

Time: 7h30

resents:

AEM:

YS, PEM, JC,

KCG:

LG, WL,

QA:

JDD,

QC:

—

Health & Safety & Environment:

Skin irritation (rash) @ batch plant on 3 people.

↳ Fan system to be installed.

Look for more options such as mill full suits w/ breathing system

Daily Advance:

KCG:

Casing drilled

/ 192

- Grouted 2 holes P-680 & P 692.5 → max V. reached.

↳ Some kind of pressure was able to build up.

Injection

/ 192

- 3 casings deepened. 0+392.5, 0+389.5, 0+380.5, mostly within 1m deep.

Water cons.

4800

liters

- BR drilling cause primaries are done in 1st Zone. → 1 worker on stand by.

QA/QC:

- Mix C + 0.2% Celbex → Mix D → Sodium Silicate (already yd).

↳ not for today since not approved as per JDD.

- Need to have the Vicat needle up & running, will be done today w/ help of max Côté (WL)

- (PEM) Need to do 5-6 BR inclino values to keep for fact. to be able to move off spec

AEM: pH 9 measured in D/S trench. Will be tested daily & turbidity (TSD)

General Planning/Comments:

KCG: → 4 primaries left in 1st Zone, leave on std by and grant. secondaries & tertiaries @ same time. So we don't have crews on std by & work is more efficient.

- 1 hole for injection P-0+656 & then moving on plugs.

- BR drilling until plugs are done

- Casing redrills, 9 left. casing drilling left.

- Checking Batch plant issue

QA/QC:

- clarify what happens w/ Max volume, holes i.e. see if we have to come back.
 ↳ need to measure grout elevation

AEM: deliverable list & frequency sent to KCG.

Report By:

DAILY CONSTRUCTION MEETING**WHALE TAIL DIKE 2019**
AGNICO EAGLE
 MEADOWBANK

Date: 12/3/2019

Time: 7h30

resents:

AEM:

YS, PEM, JC,

KCG:

LG, WL,

QA:

JDD,

QC:

—

Health & Safety & Environment:

Skin irritation (rash) @ batch plant on 3 people.

↳ Fan system to be installed.

Look for more options such as mill full suits w/ breathing system

Daily Advance:

KCG:

Casing drilled

/ 192

- Grouted 2 holes P-680 & P 692.5 → max V. reached.

Injection

/ 192

↳ Some kind of pressure was able to build up.

Water cons.

4800

liters

- 3 casings deepened. O+392.5, O+389.5, O+380.5, mostly within 1m deep.

- Ø BR drilling cause primaries are done in 1st Zone. → 1 worker on stand by.

QA/QC:

- Mix C + 0.2% Celbex → Mix D → Sodium Silicate (already yd).

↳ not for today since not approved as per JDD.

- Need to have the Vicat needle up & running, will be done today w/ help of max Côté (WL)

- (PEM) Need to do 5-6 BR inclino values to keep for fact. to be able to move off spec.

AEM: pH 9 measured in D/S trench. Will be tested daily & turbidity (TSD)

General Planning/Comments:KCG: → 4 primaries left in 1st Zone, leave on std by and grant. secondaries & tertiaries @ same time. So we don't have crews on std by & work is more efficient.

- 1 hole for injection P-O+656 & then moving on plugs.

- Ø BR drilling until plugs are done

- Casing redrills, 9 left. casing drilling left.

- Checking Batch plant issue

QA/QC:

- clarify what happens w/ Max volume, holes i.e. see if we have to come back.
↳ need to measure grout elevation

AEM: deliverable list & frequency sent to KCG.

Report By:

DAILY CONSTRUCTION MEETING**WHALE TAIL DIKE 2019**
AGNICO EAGLE
 MEADOWBANK

Date: Dec 4th 2019

e: 7h30

Presents:

AEM: PEM, YS

KCG: FC, WL

QA: JDD

QC: —

Health & Safety & Environment:

- Full face mask to be received this morning. Yesterday Tyvek + masks tried and it's much better. More ventilation was installed.
- Rash compiled as a "reported event", the Nurse gave the OK.

Daily Advance:**KCG:**

- 3 Casings done P356.5 - T353.5 - P344.5

↳ 5 left + 3 need to be drilled

- Plug 7 holes 675 671 674 707 710 713 719. (tertiary & secondary)

↳ normal takes a 20L.

- DR drilling

QA/QC: - This Direction sent to contractor

- Sodium Silicate has to be mixed w/ special packer in the hole.

- Explanation of proposal to freeze water w/ special packer / rod arrangement

 Plugs 84 / 192
 Casing drilled 189 / 192

Injection 7 / 192

Water cons. TBD. liters

 cement consumption { Dec 2nd 5280kg
 Dec 3rd 3360kg

AEM: Daily pH & NTU turbidity sampled in O/S trench.

General Planning/Comments:

KCG: - 1st Vicat needle tests

- DR inclinometer.

- WL to check with Stephane Brien if Sodium Silicate set up is possible to build dam to avoid moves of injection unit later on.

- Fresh to deepen casings & remaining 3 holes drilling

- Re-grouting w/ new driers 716.5 740.5.

QA/QC:

- Field follow up.

- Communication w/ designer for freeze proposal, AEM challenges SNC since it is expected to add lots of time consuming manipulation. Reasons summarized in AEM email to be sent.

Report By:

DAILY CONSTRUCTION MEETING**WHALE TAIL DIKE 2019**
AGNICO EAGLE
 MEADOWBANK

Date: 7h30.

Time: 7h30

resents:

AEM: YS, PEM

KCG: FC, LG, WL

QA: JDD, SM. QC: —

Health & Safety & Environment:

Cement situation better (solved at 75%). Other fan to be put + geotextile.
 Raskal mask to be tried today (2 found), required for the worker with glasses.

Daily Advance:

KCG: - All casings deepened are done on D15. 3 more casings to be done. Tomorrow the drill will go to IVR dike for TH.

Casing drilled	189. / 192
Injection	7 / 192
Water cons.	4000 - liters
Cement	3480 kg

- Re-grouting 740.5 (2 times & Vmax reached) 716.5 (Vmax but great leak in casing → OK)
 - Permeameter & water drill moved.
 - BR drilled. will start on Saturday.

QA/QC:

- SNC's instruction followed for re-grouting. Modify: start right away w/ 0.2% Celhex rather than starting w/ mix C & add 0.2% Celhex after 400k.
 L 704.5 692.5 (buckled only) 680.5.
 - Tremie method
 - Vicat done for mix C + 0.2% celhex 4h39 for initial set.

General Planning/Comments:

KCG: Re-grouting: 704.5 692.5 (buckled only) 680.5. 668.
 - Drilling remaining casing. S-254.5 T-365.5 S-434.5.
 - Saturday BR drilling restart for secondaries.
 - Finish BR values for vicat.
 - X shifting of KCG tech tomorrow - They will spend couple hours together.

QA/QC:

over weekend
 - Vicat test mix C w/out Celhex & mix D. (initial & final set time).
 - Imbibition test w/out Celhex (mix C) & mix D.
 - Field follow up of re-grouting.
 - Daily NTU & pH of seep trench will be sent daily by AEM.

Report By:

DAILY CONSTRUCTION MEETING**WHALE TAIL DIKE 2019****AGNICO EAGLE**
MEADOWBANK

Date: 2019-12-07

Time: 7h30

resents:

AEM: VS, PEM.

KCG: AP, LG

QA: SM

QC: _____

Health & Safety & Environment:

Dust Investigation is closed
Meeting held w/ new crew.

Daily Advance:

KCG:

Casing drilling is finished.
Crew change
Set up of new pump.

Casing drilled _____ / 192

Injection _____ / 192

Water cons. $\emptyset$ liters $\emptyset$ cement

QA/QC:

Site instructions sent for new pump.
4 holes cancelled 335.5 359.5 440.5 608.5.

AEM: relocate at HOK since Nov 29th. To bring with other admixtures.

General Planning/Comments:

KCG:

Finish open throat installation
tests on 3 holes to report. → meeting in injection unit before.
Bedrock Drilling TBD.

QA/QC:

Field follow up.

Report By: _____

DAILY CONSTRUCTION MEETING**WHALE TAIL DIKE 2019**
AGNICO EAGLE
 MEADOWBANK

Date: 12-08-2019

Time: 7h30

resents:

AEM:

PEM, JC, YS, JC

KCG:

DB, AP, AB, LG.

QA:

QC:

Health & Safety & Environment:

Investigation sent & closed

Daily Advance:

KCG:

 Ø drilling, casing done.
 Ø BR drilling

 Learning curve of open throat pump. 0+740.5. → now moved to
 Chart of flow rate vs % Celbex given to
 QA & grout specialists (KCG) as a problem solving,

QA/QC:

to of water & pH testing.

BR drill	17/188
Plug	85/188
Casing drilled	127/188
Injection	7/188
Water cons.	1800 liters

Same as previous.

cement. 600kg.

General Planning/Comments:

KCG:

 Ø Drilling (casing or BR).
 680.5 grouting → after 0+668.5.

QA/QC:

Field follow up.

 AEM: Jérôme Collard to patch up YS & PEM until Patrice
 comes in on Tuesday PM.

Report By:

DAILY CONSTRUCTION MEETING**WHALE TAIL DIKE 2019**
AGNICO EAGLE
 MEADOWBANK

Date: 12/9/2019

e: 7h30

Presents:

AEM:

YS, PEM, JC

KCG:

AP, LG

QA:

SM.

QC:

—

Health & Safety & Environment:

Risk of blizzard - Procedure reviewed with the crew.
 Make sure whip checks are in place.

Daily Advance:

KCG:

 b2 drill
 17/188
 85/188
 127/188
 Casing drilled

Injection

7/188

Water cons.

1300 liters

cement:

1200 kg

- 2 regrant: 680 & 668 holes considered closed
- first flight of work after those holes, grouting was discontinued for the day.
- Problem with Tamrock, currently under investigation & being fixed.

QA/QC:

- closed the 2 holes.
- Solutions developed were effective & now it's working fine.
- Open throat only to be used w/ regrant.
- Reach refusal criteria w/ open throat pump. Need to talk w/ designer.

General Planning/Comments:

KCG:

- Grouting of new holes of 5m, pressure adjusted w/ water depth.
- Tamrock trouble shooting.
- automatic celbox distributor was discussed. Might be better manual.
- for several discussed w/ Alex.

QA/QC:

- field follow up - (original spec to be applied for new holes).
 $C \rightarrow C + 0.2\% \rightarrow D \rightarrow$ open throat (0.5%). -- Because of open throat limitations
- talk w/ designer for refusal criteria.

Report By:

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: Dec 12th 2019

Time: 7h30

Presents:

AEM: PG-JC-JFB

KCG: AD-JG

QA: MS

QC:

Health & Safety & Environment:

- Nothing to report

- Icey conditions around the injection unit;

Daily Advance:

KCG: - Grouting 3 holes, primaries 690, 632, 644 (5m stages)
* last ones on 5m stages

Casing drilled / 192

Injection / 192

Water cons. 3400 liters

- Drilling 6 holes secondaries 726.5 to 674.5 except 722.5 cement 4320 kg
- 722.5 casing will need to be deepened 1.5m to bedrock


QA/QC: - Mix D was used to close holes, no Celbex was used

General Planning/Comments:

KCG: - Continue grouting 15th stage 1.5m on secondaries

- Continue drilling with 722.5 and secondaries

QA/QC: - Follow-up on grouting

Report By: 

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: Dec 13th 2019

Time: 7h30

Presents:

AEM:

PG-JFB

KCG:

AP-Step-DB-JG

QA:

SM

QC:

Health & Safety & Environment:

- Nothing to report
- Stop sign missing at injection unit
- MSDS review in unit

Daily Advance:

KCG:

Drilling: drilled 792.5 to bedrock +1.5m, secondaries 699 to 626
4 holes

Casing drilled / 192

Injection / 192

Injection: repair 632, Plug 596, grout sec. 746, 734, 722, 710
(1.5m steps)

Water cons. 1980 liters

Cement 2040 Kg

QA/QC:

- All went well, drilling is perfect in bedrock
- All injected holes closed with Mix C without Celbox

General Planning/Comments:

KCG:

- Inject 3 holes secondaries
- Drill 596 3m AEM allow it for sequencing purposes only

QA/QC:

- Follow-up on injection & drilling

Report By:

AG

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019

Date:

Dec 15th 2019

Time: 7h30



AGNICO EAGLE
MEADOWBANK

Presents:

AEM:

PG-JFB-FB

KCG:

AP-LG-GT-SG-CG

QA:

SM

QC:

Health & Safety & Environment:

- Safety meeting on circulation sub, batch plan needs fit test; needs to be shaven (Penetration) and wear a mask
- GT is here to perform H&S inspections of all KCG installations; Recognition program will be implemented in 2020
- Will perform inspections AEM & KCG in the future

Daily Advance:

KCG:

- Bedrock drilling 1 hole 674
- grouting 626, 1.5m; 614.5, 1.5m; 5m on 596.5
- 674.5; 3.5m

Casing drilled / 192

Injection / 192

Water cons. 1860 liters

Cement 600 Kg

QA/QC:

- All holes filled with Mix C no Celhex, reached Max pressure

General Planning/Comments:

KCG:

- injection continues 686 towards west
- drill 602.5 to 674

QA/QC:

- Follow up on injection & drilling

Meeting at 1h pm
SWTC ice removal & pipe removal from lake
Report By:

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: Dec 16th 2019

Time: 7h30

Presents:

AEM:

PG-JFB

KCG:

AP-

QA:

SM

QC:

Health & Safety & Environment:

- Nothing to report
- Radio issue at SWTC in hump truck
- Working on a new procedure for electrical shut down in injector unit

Daily Advances:

KCG:	- injection : 5686.5 & 648.5 → open throat & Celbex ↳ still open this morning - report	Casing drilled	/ 192
		Injection	/ 192
		Water cons.	3849 liters
		Cement	3968 Kg
		- bedrock drilling 5662 to 5602 3.5m and 602 at 1.5m	

QA/QC: - Grouting → still high peaks when using Celbex
for 648.5 tried using 1L of theomac but washed away anyways


General Planning/Comments:

- KCG: - Report 686 & 648 → same procedure
- injection 746 towards East
 - No drilling today

QA/QC: - Follow-up grouting

- Meeting with Designer today

AEM: installed YH at 740 results to come

Report By: 

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: Dec 17th 2019

Time: 7h30

Presents:

AEM:

PG-JFB

KCG:

AP-JG-SL-LB-SL

QA:

SM

QC:

Health & Safety & Environment:

- Nothing to report
- Cold conditions outside

Daily Advance:

KCG:

= No drilling bedrock

Casing drilled / 192

Injection / 192

Water cons. 3860 liters

Cement 3000 Kg

- request 686.5 Celbex 699.5 without Celbex

- grant 5746.5 5734.5 → lower level this morning
↳ 5m

QA/QC: - Pressure & flow adjusted in field to follow specs with different admixtures

- Usage of celbex → need to stop when peak in pressure at 10km

General Planning/Comments:

KCG:

- request 746.5 & 734.5
- inject 722.5 710.5
- backfill 686 & 699

QA/QC:

- Follow-up on grouting

SATC: Continue working on road, removed Russian pipe

Report By:

[Signature]

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: Dec 18th 2019

Time: 7h30

Presents:

AEM: PG

KCG: AP - LB - SG - CG

QA: SM

QC:

Health & Safety & Environment:

- Nothing to report
- Report on H&S by KCG done → share it with AEM
- Windy & cold → wear proper clothes

Daily Advances:

KCG: SWTC = continue ice removal & road construction 0-3/4 : survey today
No drilling
Grouting: 5746.5 & 734.5 regrout → backfilled
5782.5 - 710.5 initial 3.5m with Mix C

Casing drilled	/ 192
Injection	/ 192
Water cons.	3100 liters
Cement	2160 Kg

QA/QC: - All good closure of holes, everything went well

General Planning/Comments:

KCG: - Grouting 662 to 602

QA/QC: - Follow up on grouting

- SWTC: continue excavation of ice in road access

Report By: 

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: Jan 18th 2020

Time: 7h30

WTD

Presents:

AEM: PG-JFB-JG

KCG: LG-KL-WL

QA: SM

QC:

Health & Safety & Environment:

- 2 new workers - reviewed procedure with them
- Nothing to report
- Slippery conditions still prevailing

Daily Advance:

- KCG:
- Drilled 2 test holes 686 - 746
 - 5 testicles 749 to 725
 - 5 grout plugs - 578 took max volume
 - 2nd stage 686-5 drilled & grout

Casing drilled / 192

Injection / 192

Water cons. 6500 liters

Cement 720 Kg

- QA/QC:
- Test hole 746 was good, 686 was cased to start with, no water trapped
 - SNC is of the opinion that what was done before Christmas was effective
 - when plugging casing and we have high takes -> Collex should be added

General Planning/Comments:

- KCG:
- Continue drilling
 - " grout plugs
 - Start grouting testicles

- QA/QC:
- Vicat needle needs to be done for mix D

Report By: _____

AG

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019

Date: Jan 13th 2020

WTD



AGNICO EAGLE
MEADOWBANK

Time: 7h30

Presents:

AEM: PG-JFB-JG

KCG: KL-WZ-

QA: SM

QC:

Health & Safety & Environment:

- Nothing to report

Daily Advance:

KCG: - Injection: 4 plugs, 2 tertiary injection → low takes mix C
- Drilling bedrock: 8' tertiary
- backfilled 746.5 with grout

Casing drilled / 192

Injection / 192

Water cons. 4000 liters

Cement 1560 Kg

QA/QC: - 530.5 measure is not right
- 548 needs to be cleaned, 1m of material inside
- 723.5 - 719.5 hole caved, casing not in bedrock → skip and return when casing is pushed down

General Planning/Comments:

KCG: - drilling continues
- injection continues

QA/QC: Follow-up injection

Report By: 

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019

Date: Jan 11th 2020

WTD



AGNICO EAGLE
MEADOWBANK

Time: 7h30

Presents:

AEM:

PG-SFB

KCG:

KC-WL

QA:

SM

QC:

Health & Safety & Environment:

- Near miss at batch plant - door fell on the floor
- Nothing else

Daily Advance:

- KCG:
- Injection 3 tertiary, 737, 731, 713
 - Drilled 11 holes tertiary,

Casing drilled / 192

Injection / 192

Water cons. 5858 liters

Cement 2280 Kg

- QA/QC:
- Grant communication between 737 & 731

- Grant committee meeting, minutes of meeting hopefully by Friday

General Planning/Comments:

- KCG:
- Continue grouting of tertiary,
 - Drilling plugs & secondary

- QA/QC:
- Followup on injection

Report By:

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019

Date: Jan 15th 2020

Time: 7h30

WTD



AGNICO EAGLE
MEADOWBANK

Presents:

AEM: PG-JFB-FLB

KCG: JO-KL-WL

QA: SM

QC:

Health & Safety & Environment:

→ Door fixed on the dome - Paperwork completed for near miss

Daily Advance:

KCG: - Grouting 4 testholes 707.5 to 689.5
- Drilling 2 primaries, clean-up some snow & ice

Casing drilled	/ 192
Injection	/ 192
Water cons.	5800 liters
Cement	5640 Kg

QA/QC: - Coarse particles in cement powder
- Temperature varies a bit (grout)

General Planning/Comments:

KCG: - Continue grouting
- Push casing down 725 - 719

QA/QC: - Grouting 686 (test hole with mix B)
- follow up grouting

Report By: 

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019

Date: Jan 16th 2020

Time: 7h30

Presents:

AEM:

RG-SFB

KC:

JD - KL - W2

QA:

SM

QC:

Health & Safety & Environment:

- New stop sign on road 7

- High winds, low visibility

Daily Advance:

CG: - Drilling: pushed casing 703.5 → 2m; drilled 5m to bedrock

Casing drilled / 192

719.5 → 1m

Injection / 192

- Injection: 3 holes 683.5 to 671.5 tertiaries, all backfilled

Water cons. 4900 liters

Cement 2640 Kg

QA/QC: - Need to have inclination of holes

- Tertiaries are done only spaced at 6m → OK if no communication between holes

- Still high temperature of grout - KGC to work on solution

AEM to send pH results

General Planning/Comments:

CG: - Continue grouting

- " drilling + clean-up

QA/QC: - Follow-up on injection

Report By:

RG



AGNICO EAGLE
MEADOWBANK

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019

Date: Jan 17th 2020

Time: 7h30



WTD

Presents:

AEM: PG-JEB

KCG: DP-JD - CG - WB - KL

QA: SM

QC:

Health & Safety & Environment:

- Nothing to report
- Permodome: fixed on hinge on door

Daily Advance:

KCG: - injection: 4 holes, 665 to 647 all tertiaires

Casing drilled / 192

Injection / 192

Water cons. 5678 liters

Cement 4440 Kg

- drilling: no drilling

- QA/QC:
- 4 holes completed and backfilled,
 - Turbidity in the trench is increasing

General Planning/Comments:

KCG: - Continue injection of tertiaires 725, 719, 686

- Drilling primaries, cleaning holes, → crew change today

QA/QC: - Use proper procedure to inject the hole where casings were advanced into bedrock

Report By: 

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019

Date: Jan 18th 2020

Time: 7h30

Presents:

AEM:

PG-JFB

KCG:

DP-AB-CG-JD-WL

QA:

QC:

Health & Safety & Environment:

- Nothing to report
- Blipped warning in effect

Daily Advance:

- KCG: - injection 5 holes 0+723, 0+719, 0+686, 0+641, 0+635
0+719 best packer in hole,
- no drilling

Casing drilled	/ 192
Injection	/ 192
Water cons.	4200 liters
Cement	5640 Kg

QA/QC: - SNC aware of 0+719 situation; they proposed the path forward → hole backfilled with packer still inside as results were satisfactory in adjacent holes

General Planning/Comments:

- KCG: - Continue injection in the zone where secondary was not injected between 2 open
tertiaries
- " " plugs

QA/QC: - Follow-up on grouting

Report By:

[Signature]

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: Jan 19th 2020

Time: 7h30

Presents:

AEM:

PG-JFB

KCG:

AB-DP-JD-

QA:

SM

QC:

Health & Safety & Environment:

- Nothing to report
- Stop blizzard at noon
- Near miss review on SAA cover

Daily Advance:

KCG:

- Injection complete 2 tertiary 624.5 & 623.5

Casing drilled

/ 192

Injection

/ 192

Water cons.

liters

Cement

Kg

- No drilling

- Clean-up holes to check plugs(8)

QA/QC:

- Tertiary grouted pressure refusal, no communication with secondary
- packer installed in 626.5 in casing, empty after injection of tertiary

General Planning/Comments:

KCG:

- Stand by blizzard

- Maybe restart this afternoon

QA/QC:

Weekly report QA

Report By: AG

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: Jan 30th 2020

Time: 7h30

Presents:

AEM:

PG-JFB

KCG:

WL-DP-JD

QA:

SM

QC:

Health & Safety & Environment:

- Nothing to report

- Near miss SAA reviewed with crew

Daily Advance:

KCG:

- Stand by after blizzard, No water at injection unit

Casing drilled / 192

Injection / 192

Water cons. liters

Cement Kg

- Cleaned holes

QA/QC:

- Weekly report done, sent for approval

20 holes last week, total 44 for the entire job

General Planning/Comments:

KCG:

- Injection of 1 secondary and plugs

- No drilling today

QA/QC:

- Follow-up injection

Report By:

AG

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: Jan 21st 2020

Time: 7h30

Presents:

AEM: PG-JFB

KCG: WL-JD

QA: SM

QC:

Health & Safety & Environment:

- Nothing to report

Daily Advance:

KCG: - Injection 5626.5 closed max volume

Casing drilled / 192

Injection / 192

Water cons. 4000 liters

Cement 2640 Kg

- Plugs (6) 593.5 to 533.5

- No drilling (Regrouting)

QA/QC: - Injection was stopped at max vol - measured - went up in casing → good

- Temperature of grout good


General Planning/Comments:

KCG: - Continue injection 614 - 617 - 611 - 609

- Drilling primaries plugged yesterday

QA/QC: - Follow-up on grouting

- Cross shift Sébastien Vion arriving today

Report By: 

DAILY CONSTRUCTION MEETING**WHALE TAIL DIKE 2019**
AGNICO EAGLE
 MEADOWBANK

Date: 22/01/2019

Time: 7h30

Presents:

AEM: PET, PH, JFB

KCG: DP, WL, JD

QA: ST, SV

QC: —

Health & Safety & Environment:

No event. Reminder: 10 km/h around camp and mechanic shop.

Ice situation on the dike: sand and reject put every day.

Daily Advance:

KCG:	injected 5 holes (2T, 2S, 1P). One S to be completed.	Casing drilled	/ 192
	One casing may have to be pushed deeper (O+602).	Injection	/ 192
	drilled 4 P holes (P560.5, P548.5, P464.5, P462.5)	Water cons.	4180 liters
		Cement	1080 Kg

QA/QC: S hole stopped
 grout tests: temperature is better than last week. Tests are good, mostly.

→ O+602: all holes completed except 1T

General Planning/Comments:

KCG: water truck pump is frozen, batch plant's genset is down. Will be fixed ASAP.
 new tower light will be brought
 injection. Not much drilling over the next days.
 SO+602: casing pushed, if possible injection after P holes
 (?) limits of next blanket zones (AET)

QA/QC: follow-up on the field
 around cables: test on both sides how much take there is, then decide if we keep the hole.

Report By: PH

DAILY CONSTRUCTION MEETING

WHALE TAIL DIKE 2019



AGNICO EAGLE
MEADOWBANK

Date: 23/01/2020

Time: 7h30

Presents:

AEM: PET, MH, YS

KCG: JD, SB, AP

QA: MS, SV

QC: ✓

Health & Safety & Environment:

Blast 12:45. Yesterday 2 blasters got frostbites. Reminder to check each other.

Daily Advance:

KCG: redrill S602.5, injected with Celbex, backfilled
grouting P 572.5 (next sequence), high take
graphs are spiky but general trend is fine.
no drilling

Casing drilled / 192

Injection / 192

Water cons. 4322 liters

Cement 4200 Kg

QA/QC: tests are good.

General Planning/Comments:

KCG: regROUT P 572.5
continue primary holes

QA/QC: follow-up, new QA training
suggestion: review meeting time to optimize operations. Crews start working
around 7:15 → move meeting to 7:00.

Report By:

MH

DAILY CONSTRUCTION MEETING

South Whale Tail Channel

WTD growing



AGNICO EAGLE
MEADOWBANK

Date: 24/01/2020

Time: 7h30

Presents:

AEM: PET, FH, YS

KCG: WL, AP, JD

QA: SV

QC: ✓

Health & Safety & Environment:

No event.

Daily Advance:

KCG: regrant P572.5 (no open throat needed, Flex C)
grout P560.5
P548.5
P536.5 not much take

water: 2960 L
cement: 2400 kg

QA/QC: good progression

General Planning/Comments:

KCG: clean-up for crew change today. No infection today.
try to reach 452 at this point, then do S.
Either close the blanket (all holes) before moving on, or go back. Favorite
option is the one with the less down time.

QA/QC: ✓

Report By:

FH

DAILY CONSTRUCTION MEETING**WHALE TAIL DIKE 2019**
AGNICO EAGLE
 MEADOWBANK

 Date: 25/01/2020

 Time: 7h30
Presents:
 AEM: PET, PH, YS

 KCG: JD, SB, AP

 QA: — (SOP) QC: —
Health & Safety & Environment:

SSE point: safe approach of heavy equipment → never in blind spots, always with first a radio or positive visual communication. 10 m safety radius around working zone.

Daily Advance:

KCG:	Crew change: no injection	Casing drilled	/ 192
	① about injecting T 605.5 before S 590.5 (12 m distance)	Injection	/ 192
	→ to validate with QA, document in QA daily report	Water cons.	<u>—</u> liters
		Cement	<u>—</u> Kg

 QA/QC: —
General Planning/Comments:

KCG: 5 P holes planned to inject
drilling 2T and S with 12 m distance of last P.

 QA/QC: follow-up

AETI: will forward the signed and sealed design documents (updated) to SANAA

 Report By: PH

DAILY CONSTRUCTION MEETING**WHALE TAIL DIKE 2019**
AGNICO EAGLE
 MEADOWBANK

Date: 26/01/2020

Time: 7h30

Presents:

AEM: PET, FH, YS

KCG: AB, JT, AP, SB, JD

QA: SV

QC: ✓

Health & Safety & Environment:

Minor first aid: eye irritation.

Windy conditions and snow, possibility of low visibility.

Daily Advance:

KCG: • 3 holes injected. One packer stuck at the bottom of the hole, will be left in place. No safe effective mean to retrieve it.
 P 524.5 : packer stuck
 P 512.5 : good (Mix C+D)
 P 500.5 : good (low hole) loader overheated after that.
 • drilling: cleaning 2 holes (plugs); T605.5, T599.5 (casing lowered) drilled through bedrock
 S590.5, S578.5, S566.5
 QA/QC: misunderstanding on injection sequence, but it worked well.

Casing drilled	/ 192	
Injection	/ 192	
Water cons.	3700	liters
Cement	1440	Kg

General Planning/Comments:

KCG: inj. 2P remaining, then 2 plugs
 Next sequence on the other side of the instrument shack.
 After 500.5, drilling through bedrock (P holes).

QA/QC: follow operations

Report By:

FH