

RECEIVED

By Licensing Administrator at 12:40 pm, Apr 26, 2011

ATTACHMENT A

PROJECT DESCRIPTION DETAILS
(“DESIGN REPORT”)

ARVIAT – EMERGENCY WATER SUPPLY AND TREATMENT PROJECT

DESIGN REPORT



Prepared for:

Government of Nunavut
Community & Government Services
PO Box 1000 STN 700
4th Floor, W.G. Brown Building
Iqaluit, Nunavut X0A 0H0
Tel: 867-975-5400 Fax: 867-975-5305

Prepared by:

Nunami Stantec
10160 – 112 Street
Edmonton, Alberta T5K 2L6
Tel: 780-917-7036 Fax: 780-917-1808

Project No.:

149239001

April 8, 2011



NUNAMI STANTEC



EXECUTIVE SUMMARY

Stantec Consulting Ltd. (Stantec) was retained by the Nunavut Government to determine a solution that will ensure the Hamlet of Arviat, Nunavut has sufficient drinking water supply to last until the end of June 2011, at which time its traditional water source in WolfCreek becomes available.

Arviat currently has two water storage cells which are designed to store enough water for the town during the winter. Treated water (filtered and chlorination) is stored in the reservoirs, and pumped out on a daily basis supplying water to each user via a cistern tank.

Recently, damage to reservoir cell #1 has significantly depleted the available water for the community, and there are valid concerns that the village may run out of water before the end of June, when local waterways become ice free and additional water can be obtained.

In response to this development, the Government of Nunavut has explored a number of potential water sources to augment water supply in the Hamlet and it was determined to pursue the option of providing an advanced water treatment (RO) system to treat saline water ranging from brackish to sea water conditions.

It must be emphasized that the unit must be procured by the supplier, tested, refurbished as may be necessary, and available for shipment to site by April 25, 2011. This date is non-negotiable.

DRAFT

TABLE OF CONTENTS

List of Appendices	3
1 Water supply and treatment process.....	4
1.1 Scope of Work.....	4
1.2 Design Assumptions	4
1.3 Systems Description	4
1.4 List of Materials	9
1.5 Budget Information.....	9
1.6 Schedule Information	9
2 STRUCTURAL SYSTEM	11
2.1 Introduction	11
2.2 Design Assumptions	11
2.3 Systems Description	11
2.3.1 Prefabricated Structure	11
2.3.2 Anchorage of Prefabricated Structure.....	11
2.3.3 Feasible Options.....	12
2.4 List of Materials	13
2.5 Budget Information.....	14
2.6 Critical Schedule	14
2.7 List of Suppliers Contacted	14
3 MECHANICAL SYSTEM	16
3.1 Scope of Work.....	16
3.2 Design Assumptions	16
3.3 Systems Description	16
3.4 List of Materials	17
3.5 Budget Information.....	17
3.6 Schedule Information	18
4 electrical system	19
4.1 Scope of Work.....	19
4.2 Design Assumptions	19
4.3 Systems Description	19
4.4 List of Materials	19
4.5 Budget Information.....	20
4.6 Schedule Information	20

List of Appendices

Appendix A	Tentative Schedule
Appendix B	Capital Cost Estimate
Appendix C	Process Engineering
Appendix D	Structural Engineering
Appendix E	Mechanical Engineering
Appendix F	Electrical Engineering

DRAFT

1 WATER SUPPLY AND TREATMENT PROCESS

The following summarizes Stantec's design of the Reverse Osmosis (RO) system to provide potable water to the Hamlet.

1.1 Scope of Work

The design of the water supply and treatment process includes all needed equipment to remove water from the Hudson's Bay and produce potable water for delivery to the Hamlet by transfer trucks. The treatment process is capable of treating raw water from the Hudson's Bay to meet potable water quality requirements specified by the *Canadian Drinking Water Quality Guidelines*.

1.2 Design Assumptions

The water quality of the Hudson's Bay was assumed to be a worst case scenario of saline sea water with the following characteristics:

- TDS: 35,000 mg/L
- Temperature: -2°C prior to the introduction to the RO system

A sample from the Hudson's Bay was taken on March 23, 2011, and was analyzed by Maxxim Analytics. The results of this testing will be used to refine the design as the project progresses.

From speaking to representatives of the Hamlet, it was determined that the Hamlet would require 220 m³ of potable water a day. This water would be delivered to residents by transfer trucks, which would be able to operate throughout each day as required in this emergency situation.

The gathering of information required for design is an ongoing process, and in lieu of exact data professional judgment has been used for preliminary sizing to discuss availability of equipment with suppliers. Exact design parameters will be confirmed prior to procurement of equipment.

1.3 Systems Description

The water treatment system has been designed to ensure reliability from the RO units as well consistency in operation. A Process Flow Diagram can be found in Appendix A, which outlines the treatment process designed by Stantec. The following sections outline the design parameters of significant process components.

Raw Water Pump

A submersible turbine pump will be used to remove water from the Hudson's Bay and transport it to the water treatment system. The pump will be positioned in the water to minimize scour and any impacts on aquatic life. The pump will need to be compatible with sea water to limit corrosion of the equipment. It is expected for the pump to be run continuously to prevent freezing of the intake pipe, regardless of the operation of the RO unit. The design parameters of the pump are as follows:

- Flow: 1,600 L/min (2 RO trains in operation)
- Discharge Pressure: 590 kPa (85 psi)
- Materials: 316SS

- Discharge: 150mm
- Control: Variable Frequency Drive

The design of the pump takes into consideration the tidal variation (+/- 4m), grade of the warf relative to the water level and position of the water treatment system relative to the placement of the pump. Final position of all equipment will be confirmed in the final design.

Piping from the raw water pump to the water treatment system will be 150mm HDPE piping complete with insulation and heat tracing. Prior to the cartridge filters, a bypass line complete with isolation valves will be installed to divert pumped flow back to Hudson's Bay in the event any of the upstream process require shutdown for maintenance or repair. In addition, due to the position of the raw water pump in the ice on the bay, breakaway couplings will be incorporate to protect the system from sudden or unexpected ice movement that may impact the pump and discharge line.

Fish Screen

It will be necessary to incorporate a fish screen on the raw water pump suction to ensure fish are not suctioned into the intake line. Details on the requirements of the fish screen are provided through the Department of Fisheries & Oceans (DFO). The screen will be designed with specific pore sizing and fabricated from 316SS materials to reduce the impact of corrosion in the sea water.

Preliminary Design Characteristics:

- Materials: 316SS
- Screen Size

The final design of the screen will incorporate these details in conjunction with the final design and selection of the raw water pump.

Cartridge Filters

Cartridge filters will be used to remove particles from the pressurized influent raw water. The intent of the filter system is to maintain the integrity of the RO membranes. The filter models were chosen to replicate the filter system that is already in place at the Hamlet to filter reservoir water to simplify operations and maintenance for staff. The design parameters of the pump are as follows:

- Flow: 1,600 L/min (2 RO trains in operation)
- Two (2) cartridge filters
- One cartridge filter is to have remove particles larger than 20 microns. One cartridge filter is to remove particles larger than 5 microns
- Both cartridge filters must be manufactured to be compatible with raw water quality as specified above. This may include the application of coatings to protect from corrosion
- Both cartridge filters must be supplied with inlet and outlet fittings of 100mm
- 10 spare cartridges for each filter

Circulation Heater

A circulation heater will be used to increase the temperature of the influent raw water. The membranes of the RO units are sensitive to low temperatures, and cannot treat water below freezing temperatures. A pressure release valve will likely be needed upstream of the heater in order to

reduce the influent pressure to less than 96 kPa (14 psi) to avoid having to obtain a Canadian Registration Number for a pressurized vessel. The design parameters for the circulation heater are as follows:

- Flow: 1,600 L/min (2 RO trains in operation)
- Vessel must be compatible with sea water and corrosion resistant
- Influent temperature of -2 °C
- Must raise temperature to minimum 1 °C

Final selection of equipment is based on availability. The water heater may consist of an electric inline water heater or a boiler/heat exchanger system. Final details of the system will be confirmed with the detail design.

Raw Water Tank

A raw water tank will be used to equalize flow to the RO unit to help ensure consistent operation of the RO units. As well, the tank allows for a buffer volume for the RO feed pump to draw from during require maintenance of the cartridge filters. The tank will be fitted with an overflow outlet, which ultimately will discharge back into the Hudson's Bay. Water will overflow when the RO units are not in operation due to the continuous operation of the raw water pump. Water may also overflow during RO operation due to the slight over sizing of the raw water pump. From discussions with operational staff for the Hamlet, Stantec was informed that the Hamlet possessed a tank suitable for this application. Details of this tank as provided to Stantec by the Hamlet, include:

- Volume: 6,000L
- Diameter: 2.06m (81 inches)
- Height: 1.8m (estimated) (71 inches)
- Inlets/Outlets: To be determined

RO Units

The RO unit will treat water to remove salinity. The RO unit will be supplied from Canadian Water Technologies, as per the tender received by the Hamlet on April 5, 2011. The RO system is to have the following components:

- RO membranes
- Two trains
- RO feed pump c/w starters
- RO High pressure pumps c/w VFDs
- PLC c/w HMI
- Pre-filtration system
- Instrumentation including flow meters, pressure gauges, conductivity, etc.
- Antiscalant injection system c/w sufficient antiscalant for 3 months of operation
- Clean In Place (CIP) System

The RO system is capable of producing 720 L/min with both trains operating, assuming the water quality characteristics specified above. Exact operating parameters will be determined using water quality data provided by Maxxim and from testing of the units to be done once the units are procured.

As the equipment is considered a surplus unit and currently owned by a third party, details of the system are still outstanding. Once the system is purchased and transported to Calgary by Canadian

Water Technologies, all outstanding mechanical, hydraulic, electrical and control details will be made available.

Static Mixer

A static inline mixer will be used to provide adequate mixing for the permeate flow and injected chemicals. The design parameters for the mixer are as follows:

- Water at 720 L/min
- Pressure less than 140 kPa (20 psi)
- Uniform flow pattern
- Horizontal installation
- 100mm diameter
- NSF approved material
- $G = 1000 \text{ s}^{-1}$
- Mixer to include injection ports for post-treatment chemicals

Chemical Metering Pumps

RO permeate will require post chemical addition to increase the pH of the water and for disinfection. The pH of the permeate will be increased by the use of sodium carbonate (Na_2CO_3), which will also help to stabilize the alkalinity of the water. Sodium carbonate will be dosed to achieve a pH of 7. Sodium carbonate is supplied as powder, and will need to be made into a solution by staff.

Disinfection will be achieved by the addition of calcium hypochlorite (CaOCl). Calcium hypochlorite is supplied as powder, and will need to be made into a solution by staff. Sodium hypochlorite will be dosed to achieve a chlorine concentration of 1 mg/L. The permeate flow is assumed to be 720 L/min.

Two peristaltic pumps will be used pump these chemicals into the permeate line through the inline static mixer.

Final details and selection of the pumps will be confirmed with the detail design and will be based on final chemical requirement calculations. The RO system may contain provisions for chemical addition and need to be further investigated prior to determine if a chemical feed system is required to be installed by the Owner.

Process Tanks

Two tanks will be used to provide enough retention for disinfection to occur. The tanks will be hydraulically linked to optimize mixing in the tanks as much as possible. Mixing will be based on the inclusion of the static inline mixer, tank (bulk) mixing, overflow to second tank as well as consideration of retention time in downstream storage tanks and water haulers.

- Volume: 9,500 L (each tank)
- Target CT: 12 mg/L/min
- Baffling Factor: 0.3
- Inlets/Outlets: To be determined

Based on these parameters, two tanks with a combined capacity of 19,000 L (17,100 L operating volume assumed) will provide a CT equal to or greater than 12 mg/L/min for flows through a single

train. Should flows be greater than one train (>800 L/min), the volume of the downstream storage tanks will provide the remaining retention time for complete disinfection of the treated water.

Storage Tanks

Two tanks will be used to provide enough storage for trucking operations. These tanks, in conjunction with the operation of the RO system will provide sufficient water to keep trucks moving at a rate of 3 trucks/90 minutes for single train operation and 3 trucks/60 minutes (or better) with two trains in full operation. The storage tanks will be hydraulically linked near the bases to allow single inlet/outlet flows.

- Volume: 9,500 L (each tank)
- Diameter: 2.41m (91 inches)
- Height: 2.77m (109 inches)
- Inlets/Outlets: To be determined

Final determination of storage tank volume will be determined based on discussions with GN CG&S personnel as well as final determination of the operation control system for the RO system.

Transfer Pumps

A small transfer pump will be installed at the base of one storage tanks to pump water from the storage tank into the transfer truck. The pumps will be sized for a flow of 1,200 L/min (10 minute truck fill).

- Flow: 1,200 L/min
- Discharge Pressure: 40 kPa (7 psi)
- Materials: 316SS
- Discharge: 100mm
- Control: Constant Speed

1.4 List of Materials

The following is a list of equipment that will be included in the treatment process. This list is not meant to be exhaustive, and will be refined during the design process.

- Fish screen
- Raw pump(s)
- Breakaway couplings
- Filters and cartridges
- Pressure release valve
- Circulation heater
- Raw water tank
- RO Unit
- Chemical feed system
- Inline static mixer
- Process storage tanks
- Storage tanks
- Transfer pump
- Piping (complete with insulation and heat trace), fittings and valves
- Spill containment

1.5 Budget Information

Stantec's opinion of probable cost for the treatment process can be found Appendix B. A Class 5 estimate type was completed based on supplier information, data from similar projects and professional judgment.

1.6 Schedule Information

Delivering of equipment is of critical importance and to the construction of the RO system, which must be operational by May 7, 2011. Delivery information for the treatment process components are briefly outlined in the following sections.

Raw Water Pump

Final selection of raw water pump to be completed. Projected delivery based on discussions with vendor is end of April.

Cartridge Filters

Delivery is 3-4 weeks once ordered, and must be built as they are not in stock.

Circulation Heater

Discussions with the regional representative of Chromalox indicate that the heater can be delivered within 2 weeks of ordering. Confirmation of details from vendor pending.

RO Units

According to the tender received by the Hamlet on April 5, 2011 the RO unit will be delivered to site on April 30, 2011. This date is subject to contract execution with Canadian Water Technologies.

Chemical Metering Pumps

Discussions with the supplier, Capital H2O Systems, indicate that these items are in stock in Calgary.

Static Mixer

Discussion with the supplier, Waste n Watertech indicate the item is in stock and available.

Process Tanks

Discussions with the supplier, Norwesco, indicate that tanks are available in stock depending on the size required. The addition of fittings may increase delivery time.

Storage Tanks

Discussions with the supplier, Norwesco, indicate that tanks are available in stock depending on the size required. The addition of fittings may increase delivery time.

Transfer Pumps

Final selection of raw water pump to be completed. Projected delivery based on discussions with vendor is end of April.

Project Information:**Case-specific:****System Details**

Feed Flow to Stage 1	422.22 gpm	Pass 1 Permeate Flow	190.04 gpm	Osmotic Pressure:	
Raw Water Flow to System	422.22 gpm	Pass 1 Recovery	45.01 %	Feed	306.36 psig
Feed Pressure	774.83 psig	Feed Temperature	1.0 C	Concentrate	566.52 psig
Fouling Factor	0.85	Feed TDS	33127.25 mg/l	Average	436.44 psig
Chem. Dose (100% H2SO4)	0.00 mg/l	Number of Elements	84	Average NDP	321.70 psig
Total Active Area	33600.00 ft ²	Average Pass 1 Flux	8.14 gfd	Power	177.92 kW
Water Classification: Seawater (Open Intake) SDI < 5				Specific Energy	15.60 kWh/kgal

Stage	Element	#PV	#Ele	Feed Flow (gpm)	Feed Press (psig)	Recirc Flow (gpm)	Conc Flow (gpm)	Conc Press (psig)	Perm Flow (gpm)	Avg Flux (gfd)	Perm Press (psig)	Boost Press (psig)	Perm TDS (mg/l)
1	SW30ULE-400i	12	7	422.22	769.83	0.00	232.19	744.56	190.04	8.14	0.00	0.00	86.28

Pass Streams (mg/l as Ion)					
Name	Feed	Adjusted Feed	Concentrate	Permeate	
			Stage 1	Stage 1	Total
NH4	0.00	0.00	0.00	0.00	0.00
K	394.00	394.00	715.34	1.38	1.38
Na	10100.00	10100.00	18340.95	31.14	31.14
Mg	1210.00	1210.00	2199.68	0.80	0.80
Ca	411.00	411.00	747.17	0.27	0.27
Sr	0.00	0.00	0.00	0.00	0.00
Ba	0.00	0.00	0.00	0.00	0.00
CO3	3.43	3.43	9.25	0.00	0.00
HCO3	160.00	160.00	284.34	0.75	0.75
NO3	0.04	0.04	0.07	0.00	0.00
Cl	15000.00	17947.86	32595.59	51.12	51.12
F	0.91	0.91	1.65	0.00	0.00
SO4	2900.00	2900.00	5272.86	0.82	0.82
SiO2	0.00	0.00	0.00	0.00	0.00
Boron	0.00	0.00	0.00	0.00	0.00
CO2	2.89	2.84	4.62	3.38	3.38
TDS	30179.39	33127.25	60166.91	86.28	86.28
pH	7.70	7.70	7.76	5.73	5.73

Design Warnings

-None-

Solubility Warnings

Langelier Saturation Index > 0

CaF2 (% Saturation) > 100%

Antiscalants may be required. Consult your antiscalant manufacturer for dosing and maximum allowable system recovery.

Stage Details

Stage 1 Element	Recovery	Perm Flow (gpm)	Perm TDS (mg/l)	Feed Flow (gpm)	Feed TDS (mg/l)	Feed Press (psig)
1	0.09	3.31	46.14	35.19	33127.25	769.83
2	0.09	2.96	56.29	31.88	36557.53	764.70
3	0.09	2.60	69.64	28.92	40292.94	760.23
4	0.09	2.24	87.37	26.32	44269.87	756.32
5	0.08	1.89	111.07	24.07	48386.02	752.87
6	0.07	1.56	143.05	22.18	52507.30	749.81
7	0.06	1.27	186.21	20.62	56480.64	747.06

Scaling Calculations

	Raw Water	Adjusted Feed	Concentrate
pH	7.70	7.70	7.76
Langelier Saturation Index	0.25	0.25	0.80
Stiff & Davis Stability Index	-0.58	-0.58	-0.27
Ionic Strength (Molal)	0.64	0.68	1.28
TDS (mg/l)	30179.39	33127.25	60166.91
HCO ₃	160.00	160.00	284.34
CO ₂	2.89	2.89	4.62
CO ₃	3.43	3.43	9.25
CaSO ₄ (% Saturation)	23.47	23.47	45.81
BaSO ₄ (% Saturation)	0.00	0.00	0.00
SrSO ₄ (% Saturation)	0.00	0.00	0.00
CaF ₂ (% Saturation)	45.24	45.24	271.00
SiO ₂ (% Saturation)	0.00	0.00	0.00
Mg(OH) ₂ (% Saturation)	0.10	0.10	0.25

To balance: 2947.86 mg/l Cl added to feed.

2 STRUCTURAL SYSTEM

2.1 Introduction

Due to time constraints and our unique situation, to date three suppliers were able to meet most if not all of the requirements; “All Weather Shelters”, “Sprung” and “G & B Portable” (partnered with LX construction). More information about these three suppliers can be found in the “Description of Systems” section below.

2.2 Design Assumptions

The design assumptions for this temporary structure are listed below.

- 20'x100' building foot print
- 8'x8' (or larger) roll up fabric door
- Two man doors (one at each end)
- Structure expected to be in place for 3-12 months
- High wind loads based on National Building Code
- Insulated structure with an R-value of 10 or greater

Please refer to the performance specification on tensioned fabric structures for additional requirements.

2.3 Systems Description

2.3.1 Prefabricated Structure

There were numerous systems that were looked at when trying to find a temporary structure for this application. The systems that were looked at include:

- Module Wood framed structure
- Mobile, multipurpose expandable trailer and power supply
- Tensioned fabric membrane with engineered steel frames
- Engineered steel frames with metal corrugated roof

The recommended system is tension fabric membrane with engineered steel frames.

2.3.2 Anchorage of Prefabricated Structure

The other major structural component of this project is how the prefabricated structure is tied down to the existing Wharf. There are two potential options that are still being looked into.

- Ground Anchors (Rock/Earth anchors)
- Ballast (various configurations, various material)

Option one – Ground Anchors

There are several types of anchors available to tie the prefabricated structure to the ground. Suppliers have used wedge anchors, earth anchors, ground stakes, duckbills and other types of anchors that will resist loading that is put on the prefabricated structure. A geotechnical report is required to design this anchorage system. No geotechnical information is currently available though we continue to investigate.

Option two – Ballast System

Heavy material is used to weigh down both sides of the prefabricated structure. The concern with this option is getting suitable ballast material to site. Ballast can come in several forms, as long as it has the weight capacity to withstand the overturning caused by potential strong winds. Gabions filled with rock, ballast boxes filled with gravel and containers filled with water are some options. There is however a limited amount of gravel available on site during the expected erection period as well as limited space in the Hercules aircraft to transport ballast material to site.

More information is required to carry through with either of these options as we continue to investigate. Information about the geotechnical conditions of the Wharf, the availability of gravel, or the availability of ballast containers that can be filled with local material or water is necessary to come to a final conclusion.

2.3.3 Feasible Options

2.3.3.1 All Weather Shelter

Here are preliminary details regarding what this supplier indicates they can provide:

- 20'x100' foot print structure made up of white poly fabric supported on an engineered frame
- Engineering design and seal of the prefabricated structure
- Engineering design and seal of the connection between the anchor and structure
- NOTE: Engineering design and seal of the connection between the anchor and ground CANNOT BE DONE WITHOUT MORE INFORMATION ON SOIL CONDITIONS
- Supply of own crew to erect the building
- Shipment of material to nearest international airport
- Erection done by the 29th of April
- Flexible to work with anchors or ballast.

This supplier has given us the most confidence to date based on our initial investigation.

2.3.3.2 Sprung

Here are preliminary details regarding what Sprung has indicated they can provide:

- 20'x100' foot print structure made up of white poly fabric supported on an engineered frame
- Engineering design and seal of the prefabricated structure
- Engineering design and seal of the connection between the anchor and structure

- NOTE: Engineering design and seal of anchors to ground CANNOT BE DONE WITHOUT MORE INFORMATION ON SOIL CONDITIONS
- Local crew for labor force with a supplied Foreman
- Shipment of material to nearest international airport
- Erection done by the 29th of April
- Flexible to work with anchors or ballast.

2.3.3.3 G & B Portables (Partnered with LX Construction)

Here are preliminary details regarding what G & B Portables has indicated they can provide:

- 24'x 96' foot print structure made up of white poly fabric supported on an engineered frame
- Engineering design and seal of the prefabricated structure
- Engineering design and seal of the connection between the anchor and structure
- NOTE: Engineering design and seal of anchors to ground CANNOT BE DONE WITHOUT MORE INFORMATION ON SOIL CONDITIONS
- Will provide own crew or use local crew
- Erection done by the 29th of April
- Quoted for a ballast container fill with local gravel for an anchorage system

2.4 List of Materials

Here is a list of material that will be required to supply, deliver, erect, and tie down the prefabricated structure.

Supplied by Prefabricator

- Prefabricated Structure
 - Membrane
 - Engineered Frame
 - Doors & Door Hardware
 - Patch/opening/sleeve kits
- Anchorage material
 - Ground anchors or,
 - Ballast containers and Ballast material
- Appropriate fall protection
- Insulation
- Possible equipment
 - Jack hammer for anchorage
 - Drill machine

Supplied by Owner

- Scissor lift or Scaffolding for erection of structure
- Transportation to and from site for Prefabricated personnel
- Erection Crew (local labour)

- Electrical power on site

2.5 Budget Information

Attached to this report are four preliminary quotations. The four suppliers are listed below:

- G & B Portable (LX Construction)
- Future Steel
- All Weather Shelters
- Sprung

Only three out of these four quotations are of interest. Future Steel uses a corrugated deck membrane instead of a fabric membrane. The attached quotes are substantially different and require further attention by the bidder as information, site specific requirements and conditions have continued to evolve.

2.6 Critical Schedule

Suppliers indicated they can meet the deadlines laid out for them. Suppliers can have the temporary structure shipped to the nearest International Airport for pick up via Hercules Aircraft by April 19th, 2011. It was assured with the man power and equipment listed above that the structure can be erected by April 29th.

2.7 List of Suppliers Contacted

Weatherhaven*

Mike Ball (1 604 451 8900)

Tami Mackenzie (1 604 636 1305)

Dome Shelter Systems

Manny (1 416 614 9167 ext. 222)

Cover Tech

Sales Rep (1 506 325 2968)

Big Top Manufacturing

Sales Rep (1 850 584 7786)

Star Building Supplies

Rob Horwood (204 233-8687)

McDiarmid Lumber Farm & Commercial Buildings

Jeremy (1 204 667 4737)

G & B Portable (LX Construction)

Alex (1 204 803 0887)

Future Steel

Gregg Hann (1 800 668 5111 ext. 241)

Sprung

Bart Ellis (1 403 601 2292)

All Weather Shelters

Craig Sims cell (1 780 669 9181) work (780 930 1551)

Norseman**

Dave Moffat (1 403 543 3366)

*In addition to the suppliers mentioned Weatherhaven was called numerous times with no answer.

**Norseman does not have an engineered structure with the width required. Only non-engineered structures.

DRAFT

3 MECHANICAL SYSTEM

3.1 Scope of Work

Provide coordination installation of existing heating furnaces for heating and ventilation, to maintain adequate services temperature levels for the building, once information is provided as per discussion in meeting April 07, 2011. Size of units (two according discussion) will be reviewed for suitability based on revised heat loss calculation for the building, as per new information received at said meeting.

3.2 Design Assumptions

The systems provided are based on existing equipment available on site, as per discussion in meeting April 07, 2011. According to discussion in this meeting two (2) furnaces will be adequate for the heating and ventilation of the RO building and equipment. Building design criteria is based on a outdoor air temperature of -50F and a indoor temperature of +40F (according discussion in meeting, the building only has to be maintained at just above freezing). Based on heat loss calculation, total heat required is 67.9 kw (231,620 BTUH).

No building automation system is being provided as part of the overall control of the associated equipment being provided for the building heating and ventilation, as this is considered a short term emergency facility.

No costs have been provided for the owner supplied equipment (furnaces, fuel oil tank and piping for the furnaces, and fire extinguishers).

The life expectancy of the systems provided is based on 12 months, as a temporary facility until the original water reservoir is repaired for the Hamlets potable water service.

3.3 Systems Description

Heating Systems:

Building heat loss requirements are to be covered, utilizing oil fired residential type furnaces, with self contained line voltage thermostats for control, as a source of heat for the building. Total number of furnace and size of the furnaces is to reviewed once information is received from the Hamlet, based on discussion in meeting April 07, 2011. Confirmation of control is also required.

Ventilation Systems:

Ventilation of the building will be through the furnaces with a couple of exhaust opening with back draft dampers, with snow traps, for relief of ventilation air. Requirements will be confirmed once information is received on the owner supplied furnaces, is received.

Fire Protection:

Fire protection for the building will be in the form of hand held fire extinguishers. According to discussion in the April 07, 2011 meeting, the Owner has fire extinguishers in stock and will provided

them for the project. Confirmation is required on the type and size for the record, as part of the building layout drawings.

3.4 List of Materials

Heating Systems

Total of two (2) oil fired residential type furnaces; Make = _____, Model = _____, two-stage heating (high/low) capacity ____ kw (____ MBH)/ ____ kw (____ MBH), ____ L/S (____ CFM), ____ C (____ F) temperature rise, Motor ____ HP ____ volt, ____ phase, ____ amps/____ amps , totally enclosed permanent split capacitor, ball type bearings, unit mounted line voltage 2-stage thermostat, and summer/winter switch ? .

Ventilation Systems

Ventilation will be through the two (2) owner supplied furnace units.

Supply air ducting should be provided for supply air through to the far end of the building, with supply air openings along the length of this duct complete with balancing dampers. As part of this installation an exhaust fans should be considered with outdoor and intake openings (____ mm x ____ mm or ____ " x ____ ")

Fire Protection

Fire extinguishers will be provided for each exit and over head door. Additional fire extinguishers will be placed strategically to ensure proper access to fire extinguishers in an emergency condition.

3.5 Budget Information

Heating Systems

Furnaces are to be supplied by the Hamlet. Fuel oil tank and piping will also be required for the installation of the furnaces, which would be covered by the Hamlet.

If electric unit heaters are considered as additional heating and as back-up to the furnaces (ie. two heaters = to 135 MBH output, estimated cost per heater only is \$2200.00).

Ventilation Systems

Estimate of probable cost for labour and material for the installation of the distribution ductwork, supply air grilles, balancing dampers and duct insulation = \$30,000.00.

Balancing of the furnaces \$4,000.00 for labour and report not including travel and accommodations.

Fire Protection

Fire extinguishers are to be supplied and installed by the Hamlet.

3.6 Schedule Information

Heating Systems

Delivery of electric unit heaters from time of order is about three weeks to Winnipeg as part of an emergency purchase order for Modine PTE400, 2 stage heaters.

Ventilation Systems

Duct work, duct accessories (take-offs, balancing dampers and grilles) and supply air insulation is about two weeks from time of order. Balancing of the distribution ductwork may be considered to ensure air flow through all of the supply air grilles.

DRAFT

4 ELECTRICAL SYSTEM

4.1 Scope of Work

The scope of work entails the installation of the water system and making all required connections to the service entrance switchboard (SES), motor control center (MCC), Distribution panelboards, generator distribution, HVAC equipment, heat tracing, RO systems controllers, and miscellaneous equipment. The generator and transfer system is required to be tendered and purchased for the installation once all the loads are identified and the system modeled. Also transformers for reducing the voltage from 480V to 120/208V, 3 phase, 4 wire including required panelboards for branch circuits will also be sized and tendered after the loads are identified and calculated. The Electrical Contractor shall also be required to coordinate his work with the other trades and systems providers.

4.2 Design Assumptions

The electrical assumptions will be that the entire electrical system will be designed around a 277/480V, 3 phase, 4 wire system and where required transformers and distribution required to step down the voltage and be sized based on the selection of the equipment. There will be no 600V system designed. Also a generator will be the primary power source for the new RO unit. If the unit is to be powered for an extended period of time a determination of providing utility grid normal power may be considered. Off the shelf equipment, to the extent possible, will be specified for readily available purchase and shipment to the site.

4.3 Systems Description

The electrical system will consist of a service entrance switchboard (SES), motor control center (MCC) and distribution equipment purchased with the RO system. The existing electrical service is a 1200A, 277/480V, 3 phase, 4 wire system. A new or used generator and transfer system will be required to power the RO system, building lighting, HVAC and other miscellaneous loads. The size of the generator is still to be determined due to lack of information on the RO system and sizing of other equipment. Preliminary sizing of the generator indicates that a 740KW generator will be required. All cabling will be Teck 90 cabling and sized for the loads and the Canadian Electrical Code (CEC). The Teck 90 cabling will be supported from the building or routed on the ground and protected with sand bags as required

4.4 List of Materials

Generator - Minimum of a 740KW generator or combination of multiple generators in parallel will be required. Sizing will be verified once all loads are accounted for.

Manual Transfer Switch – Sized according to the loads to be served and the Canadian Electrical Code.

Step Down Transformers – Nominal 30 KVA to 75KVA, 480-120/208V transformers will be specified as required.

Teck 90 Cabling – Sizes ranging from #12 AWG to #500 kcmil will be required. Where parallel runs of smaller conductors can be used to minimize cable sizes, it will be allowed or specified.

Panelboards – Branch Circuit panelboards with circuit breakers will be specified as required. Panels fed from step-down transformers will be specified with main circuit breakers.

4.5 Budget Information

Once the selection of equipment is made the final selection of the electrical equipment can be determined. At this time there is insufficient information to make any assumptions on the electrical budget.

4.6 Schedule Information

The schedule of deliverables is dependent on the size of the generator and availability of a unit. Once the final load study is completed, the search for a unit will commence.

Respectfully submitted,

Nunami Stantec Limited

Reviewed by:

Original signed by:

Jason Street, P.Eng.
Environmental Engineer

Original signed by:

Gerry Devine, MBA, P.Eng.
Project Manager

DRAFT

DRAFT

DRAFT

APPENDIX A

Tentative Schedule

DRAFT

Activity ID	Activity Name	Original Duration	Start	Finish	Arviat Emergency Water Project																																															
					pr 03	Apr 03				Apr 10				Apr 17				Apr 24				May 01				May 08				May 15				May 22				May 29				Jun 05										
					W	T	F	S	S	M	T	W	T	Fri	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M
Arviat Emergency Water Project		36	24-Mar-11 A	27-May-11																																																
Key Project Milestones		45	24-Mar-11 A	22-May-11																																																
M0000	Commence Arviat Emergency Water Project	0	24-Mar-11 A																																																	
M0010	Haul Water to Residents	0		22-May-11	◆ Haul Water to Residents																																															
Design		4	08-Apr-11	13-Apr-11																																																
D0000	Design Building Space	2	08-Apr-11	11-Apr-11	Design Building Space																																															
D0010	Confirm Building Dimensions	1	08-Apr-11	08-Apr-11	Confirm Building Dimensions																																															
D0020	Design Piping, Tanks, etc	2	11-Apr-11	12-Apr-11	Design Piping, Tanks, etc																																															
D0030	Design Electrical System	2	11-Apr-11	12-Apr-11	Design Electrical System																																															
D0040	Design Heating, Ventilation, Fire System	1	11-Apr-11	11-Apr-11	Design Heating, Ventilation, Fire System																																															
D0050	Design Building Anchor System	2	12-Apr-11	13-Apr-11	Design Building Anchor System																																															
D0060	Determine add'l Power for Building Services	1	12-Apr-11	12-Apr-11	Determine add'l Power for Building Services																																															
D0070	Confirm Power Requirement for RO Equip...	1	13-Apr-11	13-Apr-11	Confirm Power Requirement for RO Equipment																																															
D0080	Determine Genset Size	1	13-Apr-11	13-Apr-11	Determine Genset Size																																															
Procurement		15	11-Apr-11	29-Apr-11																																																
P0000	Purchase RO System	7	11-Apr-11	17-Apr-11	Purchase RO System																																															
P0040	Order Genset	0		13-Apr-11	◆ Order Genset																																															
P0010	Order Building	0		14-Apr-11*	◆ Order Building																																															
P0020	Order Material for Building Foundation	0		14-Apr-11	◆ Order Material for Building Foundation																																															
P0050	Refurbish RO System	8	18-Apr-11	27-Apr-11	Refurbish RO System																																															
P0030	Ship Building to Site	3	27-Apr-11*	29-Apr-11	Ship Building to Site																																															
Construction		47	11-Apr-11	27-May-11																																																
C0000	Prepare Building Surface	3	11-Apr-11	13-Apr-11	Prepare Building Surface																																															
C0040	Receive the RO Unit in Arviat	1	28-Apr-11	28-Apr-11	Receive the RO Unit in Arviat																																															
C0010	Erect Building	10	29-Apr-11	08-May-11	Erect Building																																															
C0020	Anchor Building	4	06-May-11	09-May-11	Anchor Building																																															
C0030	Mechanical Fit Out	8	09-May-11	16-May-11	Mechanical Fit Out																																															
C0050	Assemble RO in Place	5	09-May-11	13-May-11	Assemble RO in Place																																															
C0140	Electrical Fit Out	7	09-May-11	15-May-11	Electrical Fit Out																																															
C0090	Place Tanks	5	11-May-11	15-May-11	Place Tanks																																															
C0060	Place Pumps	5	11-May-11	15-May-11	Place Pumps																																															
C0070	Place Feeder Pipe, Pump	5	11-May-11	15-May-11	Place Feeder Pipe, Pump																																															
C0080	Place Waste Pipe	5	11-May-11	15-May-11	Place Waste Pipe																																															
C0100	Install System Piping Inside Building	5	11-May-11	15-May-11	Install System Piping Inside Building																																															
C0110	System Start Up	3	17-May-11	19-May-11	System Start Up																																															
C0120	Commission System	3	20-May-11	22-May-11	Commission System																																															
C0130	Training	7	21-May-11	27-May-11	Training																																															

Actual Work

Remaining Work

Critical Remaining Work

◆

◆ Milestone

Stantec

Data Date: 08-Apr-11

Arviat Emergency Water Supply & Treatment Project

Rev 1

Stantec # 149239001

Date	Revision	Checked	Approved
08-Apr-...	Initial Schedule	PJB	BJ
13-Apr-...	Updated Deliverables	PJB	BJ

DRAFT

DRAFT

APPENDIX B

Capital Cost Estimate

DRAFT

OPINION OF PROBABLE COST SUMMARY

Hamlet of Arviat
RO WTP
Estimate Type: Class 5

Job No: 149239001
Prepared By: Stantec
Revision No: 2
Date: 8-Apr-11

Item	Description	Unit	Qty	Unit Cost	Total Cost	Notes
	MATERIAL COST					
1.0	Raw Water Intake Pump					
	Raw Water Pump (2 supplied/1 installed), c/w VFD	ea	2	\$ 20,000.00	\$ 40,000.00	Pump details/pricing to be confirmed by vendor (estimate)
	Fish Screen	ls	1	\$ 4,500.00	\$ 4,500.00	Fish screen fabrication to be sourced (estimate)
	Breakaway couplings	ea	2	\$ 7,500.00	\$ 15,000.00	
	Interconnecting Piping to pre-filtration system c/w heat tracing and insulation	m	40	\$ 160.00	\$ 6,400.00	Final placement of pumps to be confirmed with GN
2.0	Pre-Filtration System					
	Harmsco filtration system (2 filters) c/w 20 spare filter cartridges	ls	1	\$ 38,000.00	\$ 38,000.00	two filters (25 and 5 microns with 10 cartridges of each)
	Thermal blanket	m2	10	\$ 120.00	\$ 1,200.00	
	Interconnecting Piping to RO System c/w heat tracing and insulation	m2	15	\$ 160.00	\$ 2,400.00	
	Heater/Boiler	ea	1	\$ 75,000.00	\$ 75,000.00	Subject to equipment selection, availability and vendor confirmation
	Heat Exchanger	ea	2	\$ 10,100.00	\$ 20,200.00	
3.0	RO System					
	Pre-storage tank (6,000L)	ea			\$ -	Provided by GN
	Feed Pump (duplex)	ea		\$ -	\$ -	Included in RO System
	RO System	ls	1	\$ 1,255,000.00	\$ 1,255,000.00	RO System to be determined through RFQ
	Chemicals - antiscalant, NaOCl, anticorrosion inhibitor	ls	1	\$ 15,000.00	\$ 15,000.00	Estimate - details to be confirmed once RO system selected
	Chemicals - CIP system	ls	1	\$ 5,000.00	\$ 5,000.00	Estimate - details to be confirmed once RO system selected
	Onsite chemical containment	ls	1	\$ 6,200.00	\$ 6,200.00	Estimate - details to be confirmed once RO system selected
	Chemical Metering Pump	ea	2	\$ 4,000.00	\$ 8,000.00	
	Warranty	ea	1	\$ 200,000.00	\$ 200,000.00	
	Installation Services	ea	14	\$ 950.00	\$ 13,300.00	2 people, 4 days on site, 2 days travel each (plus travel expenses)
	Commissioning Services	ea	8	\$ 950.00	\$ 7,600.00	1 person on site, 4 days on site, 2 days travel (plus travel expenses)
	Training Services	ea	12	\$ 950.00	\$ 11,400.00	1 person on site, 5 days on site, 2 days travel (plus travel expenses)
4.0	Post-Treatment System					*** Number of days to be confirmed
	Inline static mixer	ls	1	\$ 3,500.00	\$ 3,500.00	Vendor to confirm pricing
	Process Storage	ea	2	\$ 1,800.00	\$ 3,600.00	9500L (2500 Usgal)
	Thermal blanket	m2	50	\$ 80.00	\$ 4,000.00	
	Interconnecting Piping to RO System c/w heat tracing and insulation	m	15	\$ 160.00	\$ 2,400.00	
5.0	Storage					
	Storage Tanks c/w gooseneck vent and birdscreen	ea	2	\$ 1,800.00	\$ 3,600.00	9500L (2500 Usgal)
	Pump for truck fill	ea	2	\$ 5,000.00	\$ 10,000.00	Pump details/pricing to be confirmed by vendor (estimate)
	Interconnecting Piping w/ heat tracing and Insulation	m	10	\$ 160.00	\$ 1,600.00	
6.0	Heating					
	Fuel Oil Storage Tank	ea	1	\$ -	\$ -	Available on site - details to be confirmed
	Furnaces / Unit Heaters, ducting	ls	1	\$ 45,000.00	\$ 45,000.00	Final HVAC design to be completed
7.0	Electrical					
	Starter/Control Panel for raw water and truck fill pumps c/w on/off switch, alarm, transformer(s), power distribution panel, power supply and cabling	ls	1	\$ 30,000.00	\$ 30,000.00	
	750kW Diesel Generator	ea	1	\$ 250,000.00	\$ 250,000.00	Generator size/source to be confirmed upon selection of RO system
8.0	Building					
	Supply of building structure	ls	1	\$ 70,000.00	\$ 70,000.00	Pricing and scope to be confirmed by vendor; installation by local labor
	Anchor/Base	ls	1	\$ 15,000.00	\$ 15,000.00	Design of building anchor to be completed, cost is estimate only
	Civil/Site	ls	1	\$ 20,000.00	\$ 20,000.00	Estimate - site preparation for building, truck access, etc.
	TOTAL MATERIAL COST				\$ 2,182,900.00	
	Installation				\$ 37,500.00	Estimate of labour costs; based on 5 people/10 hours per day/10 days/\$75 per hour.
	Freight				\$ 275,000.00	Dependent upon location of material and transportation requirements - estimate only
	Indirect Capital Cost				\$ 75,000.00	Including mod/demob, tools and equipment and third party testing
	SUBTOTAL				\$ 2,570,400.00	
	Contingency					
	TOTAL				\$ 2,570,400.00	

DRAFT

DRAFT

APPENDIX C

Process Engineering

DRAFT

DRAFT


DRAFT

APPENDIX D

Structural Engineering

DRAFT

DRAFT

[illegible]

Permit-Seal

PRELIMINARY
NOT TO BE USED FOR CONSTRUCTION

ISSUED FOR QUOTATION
APRIL 8, 2011

Copyright Reserved

The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to Stantec without delay.
The Copyrights to all designs and drawings are the property of Stantec. Reproduction or use for any purpose other than that authorized by Stantec is forbidden.

Stantec
10160 – 112 Street
Edmonton AB Canada
T5K 2L6
Tel. 780.917.7000
Fax. 780.917.8588
www.stantec.com

Title

PREFABRICATED
TEMPORARY STRUCTURE
SCHEMATIC LAYOUT

Project No.
149239001

Drawing No.

Scale

Sheet

Issue / Revision

S002

2 of 2

C

DRAFT

ATTACHMENT B

NEED FOR UPGRADES OF WHARF/BREAKWATER

ARVIAT (601)

DESCRIPTION OF CURRENT FACILITIES FOR LOCAL VESSELS AND FLOAT EQUIPPED AIRCRAFT

- Rock armoured steel / timber wharf with an added timber face. 4.5m x 25m plus hammerhead. 15m free docking length on both sides. Construction completed by DOT in 1989. An extra timber crib was added by the community in 1990. Total cost to GNWT to date: \$175,000.
- Extensive beach front for landing local vessels.
- Annual O&M requirements are estimated at \$10,000.

DESCRIPTION OF CURRENT FACILITIES FOR MARINE RESUPPLY

- Beach pushout for landing dry cargo East of community wharf
- POL manifold next to Community Wharf.
- Annual O&M requirements are estimated at \$5,000-\$10,000 (DPW&S).

INSPECTIONS AND COMMUNITY PERSPECTIVES

- 1996: Responsibility for the maintenance of resupply facilities have been transferred to DoT from DPW&S.
- March 7, 1995: Transportation staff met with community representatives. After reviewing the DoT's conceptual designs for the harbour development the hamlet council proposed the following: remove the hammerhead protection, construct a 60 m extension to existing wharf, remove existing timber crib and dredge area adjacent to it, upgrading & 5 m extension to the existing steel and timber dock structure, and construction of a similar structure parallel to it. The Department will respond by preparing a new conceptual design to reflect these requests.
- November 16, 1993 : Arviat SAO Bob Lawson wrote to John Todd, Minister Transportation, stating that *"...we are aware that plans are being developed to enhance the existing community wharf probably during 1994-95. Unfortunately, the concept plan which we expected to receive after the short visit earlier this summer with officials from Yellowknife has yet to materialize. While it is understood that the view of the value of the community's participation is limited, some local involvement would serve to sense to engender an element of ownership and ultimately community pride."*
- The Department responded : *"...to properly respond to this need, the Department requires the community's input. Local perspectives and suggestions are key to ensuring that the wharf facility meets the needs of local boaters...Department staff inspected Arviat's wharf in July 1993. As a result, we are in the process of preparing a conceptual improvement plan for the Arviat wharf. We will forward the conceptual plan to the Arviat Hamlet Council early in the new year. Once council has had an opportunity to adequately review the proposal, and to develop comments and suggestions, my staff will travel to Arviat to discuss the appropriate course of action. Subject to all parties agreeing on the type of improvement required, I will do my best to see that remedial work on the wharf is initiated as soon as funds can be identified."*
- Transportation staff had initially met with SAO Bob Lawson on August 3, 1993.

ASSESSMENT OF NEED

- The existing local facility is in poor condition and requires an upgrade or replacement.
- The wharf provides moorage for 1 Peterhead only; a larger structure that could accommodate 2 of these vessels would be more suitable to the community.

The following table identifies potential marine facility needs in Arviat:


<u>Arviat</u>	<u>REQUIREMENT</u>	<u>EST COST</u>	<u>PRIORITY</u>
<i>local</i>	construct partial breakwater	\$ 150,000	Short
	floating wharf construction/O&M	\$ 90,000	Short
	wharf/breakwater repairs	\$ 300,000	Short
	Projected annual O&M years 4 to 7	\$ 10,000	
<i>resupply</i>	expand marshalling area	\$ 100,000	Medium
	relocate sealift facility (phase 1)	\$ 225,000	Short
	relocate sealift facility (phase 2)	\$ 350,000	Medium
	Rebuild pushout, grade/gravel landing and marshalling area	\$ 10,000	Annual O&M

CURRENT PLANS / COMMITMENTS

- Wharf enhancement (advanced from 97/98), approval pending.
 - 1996/97 CCG Minor Works Program, Vote 4/5. \$5,000 has been committed for the maintenance of the sealift landing.
 - O&M Community Wharves seasonal repairs, \$10,000.
 - Marine pre-engineering to complete feasibility studies and conceptual designs - \$5,000. Presentation to Community proposed for October, 1995.
 - Arviat has been identified as a priority under the present five year capital plan.
 - Engineering division is presently working on a proposal to be presented to the community for approval.
-

INFORMATION NEEDS

- Consultations with the Hamlet are required to reach a consensus on facility development.
- The volume of local vessel activity should be monitored to determine the size and layout of the proposed facility.
- Consultation with DPW&S for take over of future sealift O&M activities in 1995/96.



ATTACHMENT C

DIURNAL TIDE TABLE FOR ARVIAT

January-janvier

February-février

March-mars

Day	Time	Metres	jour	heure	mètres	Day	Time	Metres	jour	heure	mètres	Day	Time	Metres	jour	heure	mètres
1	0317	3.2	16	0239	3.0	1	0509	3.3	16	0416	3.2	1	0353	3.2	16	0243	3.1
	0917	1.0		0841	1.3		1109	1.0		1019	1.0		0959	1.2		0848	1.2
SA	1532	3.3	SU	1454	3.1	TU	1725	3.3	WE	1631	3.3	TU	1617	3.2	WE	1504	3.1
SA	2153	0.7	DI	2118	1.0	MA	2324	0.7	ME	2248	0.6	MA	2228	0.9	ME	2123	0.9
2	0422	3.3	17	0344	3.1	2	0557	3.4	17	0512	3.4	2	0450	3.3	17	0349	3.2
	1021	1.0		0946	1.2		1156	0.8		1115	0.7		1053	1.0		0955	0.9
SU	1634	3.3	MO	1555	3.2	WE	1811	3.4	TH	1728	3.5	WE	1710	3.3	TH	1611	3.3
DI	2251	0.6	LU	2217	0.8	ME			JE	2340	0.4	ME	2317	0.8	JE	2225	0.6
3	0519	3.4	18	0443	3.3	3	0018	0.6	18	0602	3.6	3	0535	3.4	18	0447	3.5
	1118	0.9		1044	1.0		0638	3.6		1204	0.5		1137	0.8		1053	0.7
MO	1730	3.4	TU	1652	3.3	TH	1236	0.7	FR	1819	3.7	TH	1752	3.5	FR	1709	3.5
LU	2343	0.5	MA	2311	0.6	JE	1851	3.6	VE			JE	2357	0.6	VE	2318	0.4
4	0609	3.5	19	0535	3.4	4	0056	0.5	19	0027	0.2	4	0613	3.5	19	0537	3.7
	1207	0.8		1136	0.8		0714	3.6		0648	3.8		1214	0.7		1143	0.4
TU	1821	3.5	WE	1745	3.5	FR	1313	0.7	SA	1250	0.3	FR	1828	3.5	SA	1800	3.7
MA			ME	2359	0.4	VE	1927	3.6	SA	1907	3.9	VE			SA		
5	0029	0.5	20	0624	3.6	5	0130	0.5	20	0112	0.1	5	0032	0.6	20	0006	0.2
	0654	3.6		1223	0.6		0748	3.7		0732	4.0		0647	3.6		0624	3.9
WE	1252	0.7	TH	1835	3.7	SA	1346	0.6	SU	1334	0.2	SA	1248	0.6	SU	1228	0.2
ME	1906	3.5	JE			SA	1959	3.6	DI	1952	4.0	SA	1901	3.6	DI	1847	3.9
6	0112	0.5	21	0046	0.3	6	0202	0.5	21	0155	0.1	6	0103	0.6	21	0050	0.1
	0735	3.7		0709	3.8		0819	3.7		0815	4.0		0717	3.7		0707	4.0
TH	1332	0.7	FR	1308	0.5	SU	1418	0.7	MO	1417	0.1	SU	1318	0.6	MO	1312	0.0
JE	1946	3.6	VE	1923	3.8	DI	2031	3.6	LU	2037	4.0	DI	1932	3.6	LU	1931	4.0
7	0151	0.5	22	0130	0.2	7	0232	0.6	22	0237	0.1	7	0132	0.6	22	0132	0.1
	0813	3.7		0754	3.9		0849	3.7		0858	4.0		0746	3.7		0749	4.1
FR	1410	0.7	SA	1353	0.4	MO	1449	0.8	TU	1501	0.2	MO	1348	0.6	TU	1355	0.0
VE	2024	3.6	SA	2010	3.8	LU	2102	3.5	MA	2122	3.9	LU	2002	3.6	MA	2015	4.0
8	0228	0.5	23	0214	0.2	8	0302	0.8	23	0321	0.3	8	0201	0.7	23	0214	0.2
	0849	3.7		0838	3.9		0920	3.6		0941	3.9		0815	3.6		0831	4.0
SA	1446	0.7	SU	1437	0.3	TU	1521	0.9	WE	1547	0.3	TU	1418	0.7	WE	1438	0.1
SA	2100	3.6	DI	2056	3.8	MA	2135	3.4	ME	2210	3.7	MA	2033	3.5	ME	2101	3.9
9	0303	0.6	24	0259	0.2	9	0333	0.9	24	0408	0.5	9	0231	0.8	24	0258	0.4
	0924	3.6		0922	3.9		0952	3.5		1028	3.7		0845	3.6		0915	3.9
SU	1522	0.8	MO	1523	0.4	WE	1556	1.0	TH	1638	0.5	WE	1449	0.8	TH	1523	0.3
DI	2135	3.5	LU	2143	3.8	ME	2212	3.3	JE	2303	3.5	ME	2106	3.5	JE	2148	3.7
10	0337	0.8	25	0345	0.4	10	0409	1.1	25	0501	0.8	10	0303	0.9	25	0345	0.6
	0958	3.5		1008	3.8		1029	3.3		1120	3.5		0918	3.5		1002	3.7
MO	1558	1.0	TU	1612	0.5	TH	1635	1.1	FR	1735	0.8	TH	1523	0.8	FR	1613	0.5
LU	2211	3.4	MA	2233	3.6	JE	2254	3.2	VE			JE	2143	3.4	VE	2242	3.5
11	0411	1.0	26	0434	0.5	11	0451	1.2	26	0006	3.3	11	0339	1.0	26	0439	0.9
	1033	3.4		1057	3.7		1112	3.2		0605	1.1		0955	3.4		1056	3.4
TU	1636	1.1	WE	1705	0.6	FR	1723	1.2	SA	1224	3.2	FR	1602	0.9	SA	1710	0.8
MA	2250	3.2	ME	2328	3.4	VE	2346	3.0	SA	1846	1.0	VE	2225	3.2	SA	2344	3.3
12	0449	1.1	27	0528	0.8	12	0544	1.3	27	0121	3.1	12	0421	1.1	27	0545	1.2
	1112	3.3		1150	3.5		1205	3.1		0725	1.3		1038	3.2		1203	3.2
WE	1719	1.2	TH	1805	0.8	SA	1821	1.2	SU	1343	3.0	SA	1649	1.0	SU	1822	1.0
ME	2335	3.1	JE			SA			DI	2008	1.1	SA	2316	3.1	DI		
13	0533	1.3	28	0031	3.3	13	0050	2.9	28	0242	3.1	13	0512	1.3	28	0058	3.1
	1157	3.2		0631	1.0		0649	1.4		0849	1.3		1131	3.1		0705	1.3
TH	1809	1.3	FR	1251	3.3	SU	1309	3.0	MO	1507	3.0	SU	1746	1.1	MO	1325	3.0
JE			VE	1912	0.9	DI	1930	1.2	LU	2126	1.0	DI			LU	1946	1.1
14	0028	3.0	29	0143	3.1	14	0201	3.0	14	0018	3.0	14	0018	3.0	29	0216	3.1
	0628	1.4		0744	1.2		0802	1.4		0616	1.3		0616	1.3		0827	1.3
FR	1250	3.1	SA	1401	3.2	MO	1418	3.0	MO	1236	3.0	MO	1236	3.0	TU	1446	3.1
VE	1908	1.3	SA	2027	0.9	LU	2042	1.0	LU	1856	1.1	LU	1856	1.1	MA	2103	1.1
15	0131	2.9	30	0259	3.1	15	0312	3.1	15	0130	3.0	15	0130	3.0	30	0324	3.2
	0732	1.4		0901	1.2		0915	1.2		0732	1.3		0732	1.3		0934	1.1
SA	1351	3.0	SU	1517	3.1	TU	1527	3.1	TU	1350	3.0	TU	1350	3.0	WE	1551	3.2
SA	2013	1.2	DI	2139	0.9	MA	2149	0.8	MA	2011	1.0	MA	2011	1.0	ME	2202	1.0
			31	0410	3.2										31	0419	3.3
				1012	1.1											1026	1.0
			MO	1627	3.2										TH	1642	3.3
			LU	2242	0.8										JE	2249	0.9

April-avril

May-mai

June-juin

Day	Time	Metres	jour	heure	mètres	Day	Time	Metres	jour	heure	mètres	Day	Time	Metres	jour	heure	mètres
1	0503	3.4	16	0419	3.5	1	0459	3.4	16	0443	3.6	1	0535	3.4	16	0605	3.6
FR	1109	0.9		1029	0.6		1112	0.9		1057	0.4		1149	0.7		1218	0.3
VE	1723	3.4	SA	1648	3.5	SU	1725	3.3	MO	1718	3.6	WE	1809	3.4	TH	1844	3.6
	2328	0.8	SA	2254	0.5	DI	2327	0.9	LU	2319	0.5	ME			JE		
2	0540	3.5	17	0511	3.7	2	0535	3.4	17	0532	3.7	2	0008	0.9	17	0041	0.6
	1146	0.8		1120	0.3		1146	0.8		1145	0.2		0615	3.4		0654	3.6
SA	1759	3.4	SU	1739	3.7	MO	1801	3.4	TU	1808	3.7	TH	1227	0.6	FR	1304	0.3
SA			DI	2342	0.3	LU			MA			JE	1849	3.5	VE	1930	3.7
3	0002	0.7	18	0557	3.8	3	0001	0.9	18	0007	0.5	3	0046	0.8	18	0127	0.6
	0613	3.5		1206	0.1		0609	3.5		0619	3.8		0654	3.5		0741	3.7
SU	1219	0.7	MO	1826	3.8	TU	1219	0.7	WE	1231	0.1	FR	1305	0.5	SA	1348	0.3
DI	1832	3.5	LU			MA	1836	3.5	ME	1855	3.8	VE	1928	3.6	SA	2014	3.8
4	0033	0.7	19	0027	0.2	4	0035	0.8	19	0053	0.5	4	0124	0.8	19	0211	0.6
	0643	3.6		0641	4.0		0643	3.5		0705	3.8		0735	3.6		0827	3.7
MO	1249	0.6	TU	1250	0.0	WE	1252	0.6	TH	1316	0.1	SA	1343	0.5	SU	1432	0.4
LU	1903	3.5	MA	1911	3.9	ME	1911	3.5	JE	1942	3.8	SA	2009	3.6	DI	2057	3.7
5	0103	0.7	20	0110	0.2	5	0109	0.8	20	0139	0.5	5	0204	0.8	20	0254	0.7
	0713	3.6		0725	4.0		0717	3.5		0752	3.8		0816	3.6		0910	3.6
TU	1319	0.6	WE	1333	0.0	TH	1325	0.6	FR	1401	0.2	SU	1424	0.5	MO	1515	0.5
MA	1935	3.6	ME	1956	3.9	JE	1947	3.6	VE	2028	3.8	DI	2050	3.6	LU	2139	3.7
6	0133	0.8	21	0154	0.3	6	0143	0.8	21	0225	0.6	6	0245	0.8	21	0338	0.8
	0744	3.6		0808	3.9		0754	3.5		0839	3.7		0859	3.5		0954	3.5
WE	1349	0.6	TH	1417	0.1	FR	1401	0.6	SA	1447	0.4	MO	1506	0.5	TU	1558	0.7
ME	2008	3.5	JE	2042	3.8	VE	2025	3.5	SA	2115	3.7	LU	2134	3.6	MA	2222	3.6
7	0205	0.8	22	0239	0.5	7	0220	0.8	22	0312	0.7	7	0330	0.8	22	0422	0.9
	0817	3.5		0854	3.8		0832	3.5		0928	3.6		0947	3.5		1038	3.4
TH	1422	0.7	FR	1503	0.3	SA	1439	0.6	SU	1535	0.6	TU	1553	0.6	WE	1642	0.9
JE	2043	3.5	VE	2131	3.7	SA	2105	3.5	DI	2204	3.6	MA	2222	3.5	ME	2305	3.4
8	0239	0.9	23	0328	0.7	8	0259	0.9	23	0402	0.9	8	0421	0.9	23	0509	1.1
	0852	3.5		0943	3.6		0912	3.4		1019	3.4		1039	3.4		1123	3.2
FR	1458	0.7	SA	1552	0.6	SU	1521	0.7	MO	1627	0.8	WE	1645	0.7	TH	1727	1.1
VE	2121	3.4	SA	2223	3.5	DI	2149	3.4	LU	2255	3.5	ME	2315	3.4	JE	2349	3.3
9	0316	1.0	24	0421	0.9	9	0344	1.0	24	0456	1.0	9	0518	0.9	24	0559	1.2
	0930	3.4		1038	3.4		0958	3.3		1114	3.3		1139	3.3		1213	3.1
SA	1538	0.8	SU	1649	0.8	MO	1608	0.8	TU	1723	1.0	TH	1745	0.9	FR	1816	1.3
SA	2204	3.3	DI	2322	3.4	LU	2238	3.3	MA	2349	3.3	JE			VE		
10	0359	1.1	25	0524	1.1	10	0435	1.1	25	0555	1.2	10	0014	3.3	25	0037	3.2
	1014	3.3		1142	3.2		1052	3.2		1212	3.2		0622	0.9		0654	1.3
SU	1625	0.9	MO	1757	1.0	TU	1702	0.9	WE	1823	1.1	FR	1245	3.2	SA	1309	3.0
DI	2255	3.2	LU			MA	2335	3.2	ME			VE	1850	0.9	SA	1912	1.4
11	0450	1.2	26	0028	3.2	11	0536	1.1	26	0046	3.2	11	0117	3.3	26	0129	3.1
	1107	3.1		0636	1.2		1156	3.1		0658	1.2		0730	0.9		0753	1.3
MO	1721	1.0	TU	1255	3.1	WE	1807	1.0	TH	1313	3.1	SA	1354	3.2	SU	1409	2.9
LU	2355	3.1	MA	1912	1.1	ME			JE	1924	1.2	SA	1958	0.9	DI	2012	1.4
12	0553	1.3	27	0137	3.2	12	0040	3.2	27	0142	3.2	12	0220	3.3	27	0225	3.0
	1213	3.0		0750	1.2		0646	1.1		0801	1.2		0837	0.8		0851	1.2
TU	1829	1.1	WE	1407	3.1	TH	1308	3.1	FR	1414	3.0	SU	1501	3.2	MO	1509	3.0
MA			ME	2023	1.2	JE	1918	1.0	VE	2023	1.3	DI	2103	0.9	LU	2113	1.4
13	0104	3.1	28	0241	3.2	13	0147	3.2	28	0236	3.1	13	0321	3.4	28	0320	3.1
	0708	1.3		0855	1.2		0758	1.0		0858	1.2		0939	0.6		0946	1.1
WE	1328	3.0	TH	1510	3.1	FR	1420	3.2	SA	1511	3.0	MO	1604	3.3	TU	1605	3.1
ME	1944	1.0	JE	2121	1.1	VE	2028	0.9	SA	2117	1.3	LU	2205	0.8	MA	2209	1.2
14	0216	3.1	29	0335	3.2	14	0251	3.3	29	0326	3.2	14	0419	3.4	29	0414	3.2
	0824	1.1		0948	1.1		0904	0.8		0948	1.1		1037	0.5		1035	0.9
TH	1443	3.1	FR	1603	3.2	SA	1526	3.3	SU	1602	3.1	TU	1702	3.4	WE	1656	3.2
JE	2056	0.9	VE	2209	1.0	SA	2132	0.8	DI	2206	1.2	MA	2301	0.8	ME	2258	1.1
15	0321	3.3	30	0420	3.3	15	0350	3.5	30	0411	3.2	15	0513	3.5	30	0503	3.3
	0931	0.9		1033	1.0		1004	0.6		1032	1.0		1129	0.4		1121	0.7
FR	1550	3.3	SA	1647	3.2	SU	1625	3.4	MO	1647	3.2	WE	1755	3.5	TH	1743	3.4
VE	2159	0.7	SA	2251	1.0	DI	2228	0.6	LU	2250	1.1	ME	2353	0.7	JE	2343	0.9
									31	0454	3.3						
										1112	0.8						
										1729	3.3						
										2330	1.0						

July-juillet

August-août

September-septembre

Day	Time	Metres	jour	heure	mètres	Day	Time	Metres	jour	heure	mètres	Day	Time	Metres	jour	heure	mètres
1	0549 1203 1827	3.4 0.6 3.5	16	0032 0647 1253 1916	0.7 3.6 0.4 3.7	1	0047 0701 1308 1931	0.5 3.7 0.2 3.8	16	0132 0747 1349 2006	0.5 3.7 0.5 3.8	1	0153 0812 1413 2032	0.1 4.0 0.1 4.0	16	0207 0823 1420 2034	0.6 3.6 0.8 3.6
2	0025 0634 1245 1909	0.8 3.5 0.4 3.6	17	0114 0730 1334 1956	0.6 3.7 0.4 3.8	2	0130 0746 1351 2013	0.4 3.8 0.2 3.9	17	0205 0820 1420 2037	0.6 3.7 0.6 3.7	2	0236 0857 1456 2115	0.1 3.9 0.3 3.9	17	0238 0855 1452 2106	0.7 3.5 0.9 3.5
3	0106 0718 1326 1951	0.7 3.6 0.3 3.7	18	0154 0809 1413 2034	0.6 3.7 0.4 3.8	3	0213 0831 1434 2056	0.3 3.8 0.2 3.9	18	0238 0852 1451 2108	0.7 3.6 0.7 3.7	3	0321 0943 1541 2201	0.2 3.8 0.5 3.8	18	0311 0930 1526 2141	0.8 3.4 1.0 3.4
4	0148 0802 1408 2034	0.6 3.7 0.3 3.8	19	0232 0847 1450 2110	0.6 3.7 0.5 3.7	4	0257 0917 1518 2140	0.3 3.8 0.3 3.9	19	0310 0925 1523 2140	0.8 3.5 0.9 3.5	4	0409 1034 1632 2251	0.4 3.6 0.7 3.5	19	0347 1010 1605 2221	0.9 3.3 1.2 3.2
5	0231 0847 1451 2117	0.6 3.7 0.4 3.7	20	0309 0924 1525 2145	0.7 3.6 0.7 3.6	5	0343 1004 1604 2226	0.4 3.7 0.5 3.7	20	0344 1000 1557 2215	0.9 3.3 1.0 3.4	5	0504 1133 1731 2351	0.7 3.3 1.0 3.3	20	0430 1056 1652 2309	1.1 3.1 1.3 3.1
6	0316 0934 1537 2203	0.6 3.6 0.5 3.7	21	0346 1000 1600 2220	0.8 3.5 0.9 3.5	6	0433 1056 1655 2317	0.5 3.5 0.7 3.6	21	0421 1040 1636 2255	1.0 3.2 1.2 3.2	6	0609 1244 1846	0.9 3.2 1.2	21	0522 1153 1750	1.1 3.0 1.4
7	0404 1023 1626 2252	0.6 3.5 0.6 3.6	22	0424 1038 1637 2258	1.0 3.3 1.1 3.4	7	0529 1155 1753	0.7 3.3 0.9	22	0505 1128 1724 2344	1.2 3.1 1.3 3.1	7	0106 0729 1405 2011	3.1 1.0 3.1 1.3	22	0009 0626 1259 1901	3.0 1.2 3.0 1.4
8	0457 1118 1720 2346	0.7 3.4 0.7 3.5	23	0505 1121 1719 2340	1.1 3.1 1.3 3.2	8	0015 0633 1304 1904	3.3 0.8 3.1 1.1	23	0559 1226 1825	1.2 2.9 1.4	8	0231 0851 1521 2128	3.0 1.0 3.1 1.2	23	0120 0738 1411 2016	3.0 1.1 3.0 1.3
9	0556 1219 1821	0.8 3.3 0.9	24	0552 1211 1809	1.2 3.0 1.4	9	0124 0747 1421 2023	3.2 0.9 3.1 1.2	24	0045 0704 1335 1936	3.0 1.3 2.9 1.4	9	0347 1000 1624 2228	3.1 0.9 3.3 1.0	24	0232 0850 1517 2125	3.1 1.0 3.2 1.0
10	0045 0701 1327 1928	3.4 0.8 3.2 1.0	25	0030 0648 1311 1911	3.1 1.3 2.9 1.5	10	0241 0904 1537 2140	3.1 0.9 3.1 1.2	25	0153 0815 1445 2049	3.0 1.2 3.0 1.3	10	0446 1054 1713 2316	3.3 0.7 3.4 0.8	25	0340 0955 1617 2224	3.2 0.8 3.4 0.8
11	0149 0810 1439 2039	3.3 0.8 3.1 1.1	26	0130 0753 1418 2020	3.0 1.3 2.9 1.4	11	0357 1013 1642 2243	3.1 0.8 3.3 1.0	26	0302 0923 1550 2155	3.1 1.0 3.2 1.1	11	0533 1138 1755 2357	3.5 0.6 3.6 0.7	26	0440 1050 1709 2316	3.4 0.5 3.6 0.5
12	0256 0919 1549 2149	3.2 0.8 3.2 1.0	27	0233 0858 1523 2127	3.0 1.2 3.0 1.3	12	0459 1110 1734 2335	3.3 0.7 3.4 0.8	27	0406 1023 1647 2251	3.2 0.7 3.4 0.8	12	0613 1216 1831	3.6 0.6 3.6	27	0533 1140 1757	3.7 0.3 3.8
13	0403 1023 1652 2251	3.3 0.7 3.3 0.9	28	0336 0959 1623 2226	3.1 1.0 3.2 1.1	13	0551 1158 1818	3.4 0.6 3.6	28	0503 1116 1737 2340	3.4 0.5 3.6 0.6	13	0033 0648 1250 1904	0.6 3.6 0.5 3.7	28	0003 0621 1225 1842	0.2 3.8 0.2 3.9
14	0505 1119 1746 2345	3.3 0.6 3.4 0.8	29	0433 1052 1715 2317	3.2 0.7 3.4 0.9	14	0018 0634 1238 1857	0.7 3.6 0.5 3.7	29	0555 1204 1823	3.6 0.3 3.8	14	0106 0721 1321 1934	0.6 3.6 0.6 3.7	29	0048 0707 1308 1925	0.1 3.9 0.1 4.0
15	0559 1209 1833	3.4 0.5 3.6	30	0526 1140 1803	3.4 0.5 3.5	15	0056 0712 1315 1933	0.6 3.7 0.4 3.7	30	0026 0642 1248 1907	0.4 3.8 0.2 3.9	15	0137 0752 1351 2004	0.6 3.6 0.7 3.7	30	0131 0752 1351 2008	0.0 4.0 0.2 4.0
			31	0003 0614 1225 1848	0.7 3.6 0.3 3.7				31	0110 0728 1331 1950	0.2 3.9 0.1 4.0						

October-octobre

November-novembre

December-décembre

Day	Time	Metres	jour	heure	mètres	Day	Time	Metres	jour	heure	mètres	Day	Time	Metres	jour	heure	mètres
1	0215 0837 SA 1435 SA 2051	0.0 3.9 0.3 3.9	16	0211 0831 SU 1427 DI 2038	0.7 3.5 0.9 3.5	1	0330 1000 TU 1558 MA 2215	0.4 3.7 0.8 3.5	16	0303 0930 WE 1525 ME 2138	0.7 3.5 1.0 3.4	1	0405 1033 TH 1634 JE 2252	0.6 3.6 0.9 3.4	16	0329 0957 FR 1554 VE 2211	0.6 3.5 0.8 3.4
2	0259 0925 SU 1521 DI 2138	0.2 3.8 0.5 3.7	17	0245 0908 MO 1502 LU 2115	0.7 3.4 1.0 3.4	2	0425 1056 WE 1657 ME 2316	0.7 3.5 1.0 3.3	17	0346 1015 TH 1611 JE 2227	0.8 3.4 1.0 3.3	2	0459 1126 FR 1731 VE 2349	0.8 3.5 1.0 3.3	17	0416 1044 SA 1646 SA 2305	0.7 3.5 0.9 3.3
3	0348 1016 MO 1613 LU 2231	0.4 3.6 0.8 3.5	18	0322 0948 TU 1542 MA 2156	0.8 3.4 1.1 3.3	3	0528 1159 TH 1805 JE	0.9 3.3 1.1	18	0435 1106 FR 1705 VE 2323	0.9 3.3 1.1 3.2	3	0558 1222 SA 1833 SA	1.0 3.3 1.1	18	0510 1138 SU 1744 DI	0.8 3.4 0.9
4	0442 1115 TU 1715 MA 2333	0.7 3.4 1.0 3.3	19	0405 1033 WE 1629 ME 2244	0.9 3.3 1.2 3.2	4	0025 0639 FR 1307 VE 1918	3.2 1.0 3.3 1.2	19	0532 1204 SA 1808 SA	0.9 3.2 1.1	4	0051 0700 SU 1320 DI 1937	3.2 1.1 3.2 1.2	19	0006 0610 MO 1237 LU 1849	3.2 0.9 3.3 0.9
5	0549 1224 WE 1829 ME	0.9 3.2 1.2	20	0456 1127 TH 1725 JE 2343	1.0 3.2 1.3 3.1	5	0138 0752 SA 1413 SA 2027	3.1 1.1 3.2 1.1	20	0029 0638 SU 1308 DI 1917	3.1 1.0 3.2 1.0	5	0153 0802 MO 1416 LU 2038	3.1 1.2 3.2 1.1	20	0113 0716 TU 1340 MA 1957	3.2 1.0 3.3 0.9
6	0050 0709 TH 1341 JE 1951	3.1 1.1 3.2 1.2	21	0557 1230 FR 1833 VE	1.1 3.1 1.3	6	0245 0855 SU 1511 DI 2126	3.2 1.1 3.3 1.0	21	0139 0747 MO 1413 LU 2026	3.1 1.0 3.3 0.9	6	0254 0900 TU 1510 MA 2133	3.0 1.2 3.2 1.1	21	0222 0824 WE 1444 ME 2103	3.2 1.0 3.3 0.7
7	0212 0829 FR 1453 VE 2104	3.1 1.1 3.2 1.1	22	0052 0707 SA 1339 SA 1946	3.0 1.1 3.1 1.2	7	0342 0949 MO 1602 LU 2216	3.2 1.0 3.3 0.9	22	0248 0854 TU 1514 MA 2129	3.2 0.9 3.4 0.7	7	0349 0953 WE 1559 ME 2221	3.1 1.2 3.2 1.0	22	0329 0930 TH 1546 JE 2206	3.2 0.9 3.4 0.6
8	0323 0935 SA 1554 SA 2202	3.2 1.0 3.3 1.0	23	0206 0819 SU 1445 DI 2055	3.1 1.0 3.2 1.0	8	0431 1035 TU 1645 MA 2258	3.3 1.0 3.4 0.8	23	0351 0955 WE 1611 ME 2227	3.3 0.7 3.5 0.5	8	0438 1040 TH 1644 JE 2302	3.1 1.2 3.2 0.9	23	0432 1032 FR 1645 VE 2302	3.3 0.8 3.4 0.4
9	0420 1027 SU 1643 DI 2250	3.3 0.8 3.4 0.8	24	0314 0925 MO 1545 LU 2157	3.2 0.8 3.4 0.7	9	0514 1115 WE 1723 ME 2336	3.3 0.9 3.4 0.8	24	0449 1050 TH 1704 JE 2319	3.5 0.6 3.6 0.3	9	0520 1121 FR 1725 VE 2340	3.2 1.1 3.3 0.8	24	0529 1128 SA 1740 SA 2354	3.5 0.7 3.5 0.3
10	0506 1110 MO 1723 LU 2330	3.4 0.8 3.5 0.7	25	0416 1023 TU 1640 MA 2251	3.4 0.6 3.6 0.4	10	0552 1152 TH 1758 JE	3.4 0.9 3.4	25	0542 1141 FR 1754 VE	3.6 0.5 3.7	10	0559 1159 SA 1804 SA	3.3 1.0 3.4	25	0621 1219 SU 1832 DI	3.6 0.6 3.6
11	0545 1148 TU 1759 MA	3.5 0.7 3.6	26	0510 1114 WE 1729 ME 2340	3.6 0.4 3.8 0.2	11	0009 0627 FR 1225 VE 1832	0.7 3.4 0.9 3.5	26	0008 0632 SA 1230 SA 1843	0.2 3.7 0.5 3.8	11	0016 0637 SU 1235 DI 1842	0.7 3.5 0.9 3.5	26	0042 0708 MO 1306 LU 1921	0.3 3.7 0.5 3.7
12	0006 0621 WE 1221 ME 1832	0.6 3.5 0.7 3.6	27	0600 1202 TH 1816 JE	3.8 0.3 3.9	12	0042 0701 SA 1258 SA 1906	0.7 3.5 0.9 3.5	27	0054 0720 SU 1317 DI 1931	0.1 3.8 0.5 3.8	12	0052 0715 MO 1311 LU 1920	0.6 3.5 0.8 3.5	27	0128 0754 TU 1352 MA 2008	0.3 3.8 0.5 3.7
13	0038 0654 TH 1253 JE 1902	0.6 3.5 0.7 3.6	28	0026 0648 FR 1247 VE 1901	0.1 3.9 0.3 3.9	13	0114 0736 SU 1332 DI 1941	0.6 3.5 0.9 3.5	28	0140 0807 MO 1404 LU 2019	0.2 3.8 0.5 3.7	13	0129 0753 TU 1348 MA 1959	0.5 3.6 0.8 3.6	28	0213 0838 WE 1436 ME 2053	0.3 3.8 0.5 3.7
14	0109 0726 FR 1323 VE 1933	0.6 3.5 0.8 3.6	29	0111 0734 SA 1332 SA 1946	0.0 3.9 0.3 3.9	14	0148 0812 MO 1407 LU 2017	0.6 3.5 0.9 3.5	29	0227 0854 TU 1452 MA 2108	0.3 3.8 0.6 3.7	14	0207 0832 WE 1427 ME 2040	0.5 3.6 0.8 3.6	29	0257 0921 TH 1520 JE 2137	0.4 3.8 0.6 3.7
15	0139 0758 SA 1354 SA 2005	0.6 3.5 0.8 3.5	30	0155 0821 SU 1418 DI 2032	0.1 3.9 0.4 3.8	15	0224 0850 TU 1444 MA 2056	0.6 3.5 0.9 3.5	30	0315 0943 WE 1541 ME 2159	0.4 3.7 0.7 3.6	15	0247 0913 TH 1509 JE 2124	0.5 3.6 0.8 3.5	30	0340 1004 FR 1604 VE 2222	0.5 3.7 0.8 3.5
			31	0241 0909 MO 1506 LU 2121	0.2 3.8 0.6 3.7										31	0425 1048 SA 1651 SA 2308	0.7 3.6 0.9 3.4

ATTACHMENT D

**EXAMPLES OF PUBLIC
COMMUNICATIONS**

Arviat finds solution for its water woes

CBC News

Posted: Mar 11, 2011 1:53 PM CST

Residents in Arviat, Nunavut, may soon have a solution to water problems in their community, after having to put up with murky and salty water that, in some cases, even came with tiny fish.



The central Nunavut hamlet of Arviat is located 265 kilometres north of Churchill, Man. It is about 1,300 kilometres west of the territorial capital of Iqaluit. (CBC)

The hamlet council in Arviat passed a motion on Friday to set up a new pumphouse to draw water from Goose Lake, located 13 kilometres from the community, Mayor Bob Leonard told CBC News.

The Nunavut government will build a road to the Goose Lake site, then "we'll move the pumphouse out there, and that's where people will get the water from," Leonard said.

Water quality in the central Nunavut hamlet, which has a population of more than 2,000, has been a problem since a reservoir sprang a leak and almost dried up a few weeks ago.

The hamlet brought in chunks of ice for drinking water, then it started pumping water from nearby Landing Lake. But residents

complained that the Landing Lake water was often discoloured and smelly.

"I tired giving my son a bath but the water was too yellow," resident Madeline Issakiark said earlier this week.

"It was salty, it was muddy, and it smelled like fish, so I told him, 'Eh, I'll give you a bath some other time.'"

Minnows found

Issakiark said she and other residents also found small minnows in their water tanks earlier this week, when the hamlet was drawing from Landing Lake.

"I was shocked to see the fish, and I tried fishing to take out the fish but it was hard because the tank is too deep," she said. "So I just left it. They're still in my tank."

Leonard said there was a hole in the Landing Lake water filtration system, and that allowed fish to get through. The hole has since been fixed.

Furthermore, the hamlet council decided on Friday that it will no longer use Landing Lake for its water supply. For now, water will be supplied from the leaking reservoir, which still has a very limited supply.

Leonard said the water quality in Goose Lake has been tested and deemed to be excellent, but the challenge will be getting to and from the site.

It will take about a week and a half to tap into the new water supply at Goose Lake, he said.

NEWS: Nunavut March 01, 2011 - 11:52 am

Leaky reservoir causes

Arviat to use ice for water

"We'll figure out some way to keep up with the demand"

JANE GEORGE

The hamlet of Arviat is scrambling to find ways to conserve water and find new sources of drinking water.

To lessen the demand for trucked water, hamlet officials have decided going back to an old-fashioned method of supplying drinking water: cutting ice.

"People in this town, they actually prefer ice for drinking water. We quit hauling ice a few years ago, and people have been bugging us to start up again," mayor Bob Leonard told *Nunatsiaq News* on March 1.

Even with this measure, the water left in the reservoir could run out by the middle of May.

That's because the main reservoir that supplies water to the Nunavut community of 2,300 sprang a leak late last year.

Now water is being pumped out of its smaller, intact reservoir cell— but this source of water could run out by mid-May, said a Feb. 25 hamlet update on the water crisis in the community.

Local officials want to reduce water consumption in Arviat by about a third.

The hamlet has started to cut fresh water ice out of a Wolf Creek and bring it into town to four distribution spots where Arviatmiut may take home the fresh ice to use for drinking water.

"People are welcome to use as much of this ice as they want, and we'll figure out some way to keep up with the demand," said the hamlet update.

Members of Canadian armed forces from 38 Canadian Brigade Group, who arrived in the community by snowmobile from Churchill late last week— and then couldn't leave the community due to a blizzard, also lent a hand to the ice-cutting efforts.

Ice for home use should be ready by later this week, Leonard said.

Due to poor weather, the plan to cut ice has suffered some delays, he said.

"The weather has been terrible," he said.

Even when the ice is ready for distribution, the hamlet will continue to deliver what remains of the reservoir water to restaurants, the health centre, the elders' residence, schools, and the daycare centre so that they have a regular supply of drinking water.

To draw on another source of water, workers with Nunavut's community and government services department set up a second pump house on nearby Landing Lake, about seven kilometres outside town.

The Landing Lake water has been tested, said the hamlet update. Although it is within Canadian safe water standards, many in the community find its water salty, and council members decided "it is now below the standards that we would like to see the people of Arviat using for drinking water."

The department is also setting up a fill station in the local fire hall, where residents will be able bring water containers and fill them with drinking water until about 7 p.m.. Five-gallon containers will be supplied, if needed.

Once all the ice and drinking water stations are set up and running properly, four water trucks will start hauling water from Landing Lake to Arviat homes, offices and businesses for regular use in bathrooms and kitchens, while one truck will be reserved solely for reservoir water.

Although the hamlet said the situation won't last very long, and everything should be back to normal by late spring, it will require everyone's patience until the smaller reservoir cell can be refilled, Leonard said.

"People have been very very good. The inconvenience and the uncertainty of using another water source, some people are uncomfortable with that. But they're typical northerners. When there's a problem, everyone gets together," he said.

As for the leak in the reservoir, this may due to repairs to its plastic liner last summer— and will have to undergo repairs later this year.

   SHARE    COMMENT ON THIS STORY

(3) Comments:

#1. Posted by Yuck on March 01, 2011

The water we're getting right now tastes awful, like bleach or something, it's quite disgusting...

#2. Posted by Raymond Kaslak on March 01, 2011

One thing that may have to be taken into engineering consideration is the isostatic rebound, the land is still rebounding upwards from the last glacial incubus. On a big scale you can see it in raised beaches and cracks in reservoirs and on smaller scale you can see it in cracks on the walls of buildings.

#3. Posted by Citizen on March 01, 2011

If your using bleach to treat the water, make sure your using enough bleach in the trucks...it's kinda illogical but bleach smells more in water when not enough is being used...or too much, of course.

February 25, 2011: Update
Hamlet of Arviat – Water Issues

The Hamlet is offering all of our assistance to C&GS to help us all through the water shortage problem created by the leaking reservoir. We will run extra hours, as necessary, to provide the same level of service as the community has now, and we are planning to offer some additional services.

The larger reservoir cell is now empty, and C&GS is pumping water from the smaller cell. If we don't add other sources of water, there might only be enough water in this cell to last the community until the middle of May or so. We might not be able to start refilling this reservoir until the middle of June, depending on how warm our Spring weather is this year.

C&GS have set up a second pump house on Landing Lake, as they discussed doing when they were here in January. The Landing Lake water has been tested, and although it is within Canadian safe water standards, Council members have agreed that it is now below the standards that we would like to see the people of Arviat using for drinking water.

The Hamlet will begin cutting fresh water ice and bringing it into town, to 4 distribution spots, so that Arviatmiut may take home fresh ice to use for drinking water if they wish. People are welcome to use as much of this ice as they want, and we'll figure out some way to keep up with the demand. The ice cutting program will start Monday, and we plan to have ice ready for home use by Wednesday or so.

C&GS is also setting up a fill station in the Fire Hall, so residents can bring water containers to the Fire Hall and fill them with regular drinking water. This will be water from the reservoir, not Landing Lake, so it is the same water we are drinking today. C&GS is flying in 5 gallon water cans to help anyone who doesn't have their own containers. The fill station will be open until 7 or 8 o'clock each night, so that everyone can get water whenever they want.

The Hamlet will continue to deliver reservoir water to the Restaurants, Health Centre, Elders' Residence, Schools (for drinking only), Day-Care and other sensitive buildings, so that they have a regular supply of drinking water.

Once all of these additional ice and drinking water stations are set up and running properly, the water trucks will start hauling water from Landing Lake to the homes, offices and businesses for regular use - toilets, bathing, laundry, etc. We have been assured by C&GS that this water is absolutely safe in every way and it is well within the Canadian guidelines for safe drinking water. C&GS will continue to monitor the water quality daily, until we no longer have to use the Landing Lake water.

The Hamlet would like to thank everybody for their understanding and cooperation. The Hamlet Council and Hamlet staff are working closely together with C&GS to help everybody get through the next 2 to 3 months with as little disruption as possible. This situation won't last very long, and everything should be back to normal by late Spring.

If anyone has advice or ideas for us on how we might improve our services, please pass them on to the Community C&GS Maintainers, or any of the Councillors, or to me. We would appreciate any help that you can give us, or we could pass along any concerns you have to C&GS in Rankin Inlet if you wish.