

ID	Task Name	Start	Finish	Duration	
1	Design development phase	Mon 7/29/24	Fri 2/7/25	140 days	
2	IFT drawings and specifications	Thu 1/30/25	Fri 2/7/25	7 days	
3					
4	Construction and contract administration	Mon 2/10/25	Tue 12/4/29	1257 days	
5	Tendering & Contract Award	Mon 2/10/25	Fri 3/21/25	30 days	
6	Contractor's shop drawing review and approval	Mon 3/24/25	Thu 7/17/25	84 days	
7	Onsite Construction Year 1 - Civil, Foundations, Procurement & Equipment Delivery and Storage	Thu 5/15/25	Wed 10/15/25	110 days	
8	Onsite Construction Year 2 - Tanks & N. Pumphouse Construction, Equipment Delivery and Storage	Fri 5/15/26	Thu 10/15/26	110 days	
9	Commissioning of New Storage Tanks on Existing System	Mon 8/31/26	Fri 9/11/26	10 days	
10	Decomission/Tear Down Old Storage Tank	Mon 9/14/26	Fri 9/18/26	5 days	
11	Onsite Construction Year 3 - Williamson Building and Process Equipment & New Intakes	Sat 5/15/27	Fri 10/15/27	111 days	
12	Start Up & Commissioning & Inspection	Mon 10/18/27	Fri 11/26/27	30 days	
13	Decomissioning Existing Infrastructure (2028)	Mon 5/15/28	Fri 9/15/28	90 days	
14	Final Inspection (2028)	Mon 9/18/28	Fri 9/29/28	10 days	
15	WARRANTY	Mon 11/29/27	Tue 11/27/29	522 days	
16	Warranty Services	Mon 11/29/27	Tue 11/27/29	522 days	

Project: Gantt - Rankin_SCHEDU
Date: Thu 1/9/25

Task

Split

Milestone

Summary

◆

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

◆

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

Page 1