



Since 1957

154 Colonnade Road S.
Ottawa, ON
K2E 7J5

Tel: (613) 225-9940
Fax: (613) 225-7337

Buildings

Environment

Geotechnical

Infrastructure

Materials & Quality

***Integrated
Solutions***
That Make Sense

www.trow.com



February 3, 2010

Ref: OTCD00019054A

Mr. Bhabesh Roy, M.A.Sc., P.Eng.
Municipal Planning Engineer
Community & Government Services
Baffin Region, Government of Nunavut
P.O. Box 379
Pond Inlet, NU X0A 0S0

Via Facsimile: 867-899-7328

Construction Progress Report Arctic Bay Sewage Lagoon

Dear Mr. Roy:

As requested, please accept the following letter as a construction progress report for the new sewage lagoon and decommissioning of the existing lagoon project in Arctic Bay.

The following report summarizes the work completed to date and the proposed schedule for the remaining works, including construction of the access road, construction of the new sewage lagoon and decommissioning of the existing facility.

The project was tendered during June 2009 and the contract was awarded to Kudlik Construction who was the low tender.

Kudlik Construction mobilized their equipment to Arctic Bay late in the summer of 2009. Due to the late mobilization the amount of work undertaken was limited to the starting of the access road. Work completed prior to the end of the 2009 construction season included excavation of the roadbed for approximately 500 m, supply, delivery and compaction of the roadbed material for approximately 500 m and delivery of materials including culverts and lagoon liner. Kudlik Construction completed approximately 23% of the value of the works in 2009. The attached pictures provide an overview of the works completed.

The proposed schedule for 2010 includes completion of construction of the access road, including the installation of drainage structures, completion of construction of the sewage lagoon berms, including installation of the liner, completion of the decant structure and installation of the truck discharge locations.

The sewage lagoon will not be operational until the berms have experienced freeze-back which is anticipated to require one winter season. After the winter of 2010/2011 the new sewage lagoon will be ready for operations, allowing the contractor to decommission the existing sewage disposal facility. This will be scheduled for the summer of 2011, thereby completing the works under this project.

If you have any questions or require any additional information with regards to the above construction progress and contractor's schedule please do not hesitate to contact Steve Douglas at 613-225-9940.

Yours truly,
Trow Associates Inc.



Stephen Douglas
Senior Designer
Infrastructure Services



Steven Burden, P.Eng.
Senior Project Manager
Infrastructure Services



Photograph No. 1



Photograph No. 2



Photograph No. 3



Photograph No. 4