



DAILY SITE REPORT

Project Name: City of Iqaluit Sewage Lagoon West Dyke Repairs

Report #: 6

Date: August 17, 2006

Report by: Paul Matergio

Project No.: 06-1426

Distribution: City of Iqaluit (Geoff Baker)
File

Weather: Partly Cloudy, +9°C

Contractor: BBS Construction

Personnel on Site: 7

Equipment: Cat 235 Excavator, Tri-Axle Dump, Bomag Vibratory Roller, Plate Tamper

Progress:

- Arrival on site at approximately 0700 hours. Construction monitoring until departure from jobsite to Iqaluit airport at approximately 12 noon.
- Activities today:
 - Compaction of backfill in upper and toe trenches over northern half of berm
 - Application of rip-rap over southern portion of berm