

Appendix F

Reclamation Costs Summary

Appendix F
Reclamation Costs Summary

Description	Jul-04	Aug-04	Sep-04	Oct-04	Nov-04	Dec-04	Total Cost	
							Since Closure Plan Approval July to Dec	2004 Total Jan to Dec
Water Quality Monitoring	41,310.74	19,133.28	19,358.12	6,607.23	3,125.00	206.25	89,740.62	96,907.67
Geotechnical Monitoring West Twin Dyke	9,284.16	15,303.22	20,818.72	22,154.85	7,892.59	295.57	75,749.11	127,373.02
Closure Studies	11,318.21	13,205.28	9,070.79	703.57	1,660.34	14,023.61	49,981.80	194,321.02
Tailings Impoundment & Dump Ponds	7,120.47	25,138.80	5,188.62	1,759.03	18,026.23	1,632.50	58,865.65	124,403.70
Spillway	-6,123.29	0.00	0.00	0.00	0.00	0.00	-6,123.29	65,132.19
Tailings Cover	13,014.84	46,554.63	1,794,893.46	1,536,936.99	43,440.67	237,433.14	3,672,273.73	3,701,626.61
Material Haulage	84.50	130.88	10,542.16	3,111.27	5,125.60	16,770.08	35,764.49	52,402.95
Open Pits & Waste Rock	240.41	712.45	751.43	0.00	0.00	0.00	1,704.29	13,231.23
Buildings & Equipment	101,884.53	128,809.63	147,681.14	142,789.87	255,690.97	44,883.16	821,739.30	1,130,819.25
Tank Farm & Dock	28.00	3,517.78	0.00	0.00	0.00	0.00	3,545.78	3,545.78
Townsite	23,550.42	25,606.95	16,271.79	12,914.41	20,676.37	17,835.01	116,854.95	127,132.04
Landfill Site	0.00	0.00	0.00	0.00	422.47	0.00	422.47	12,935.68
Mine Closure(Sealing entrances)	1,000.87	296.84	1,290.95	14,631.23	2,427.02	0.00	19,646.91	19,646.91
Hazardous Material Disposal	1,587.39	2,671.37	10.30	7,245.63	0.00	0.00	11,514.69	12,216.38
Tailings & Water Line Recovery	-2.76	0.00	0.00	0.00	0.00	0.00	-2.76	3,226.52
Access Road Cleanup, Culvert Removal	214.58	0.00	99.26	4,119.56	0.00	0.00	4,433.40	5,481.85
Vehicle Maintenance	9,522.58	6,083.41	37,950.46	16,894.02	19,916.79	6,608.02	96,975.28	118,508.54
Inventory Adjustments	0.00	8,206.34	-80,899.97	0.00	0.00	0.00	-72,693.63	-24,381.94
Total	214,035.65	295,370.86	1,983,027.23	1,769,867.66	378,404.05	339,687.34	4,980,392.79	5,784,529.40

Appendix G

Revised Implementation Schedule

NANISIVIK MINE - 2005 RECLAMATION SCHEDULE

ID	Task Name	Duration	Start	Finish	2005	2006
41	Downstream face WT dike	3 days	Mon 15/08/05	Wed 17/08/05		
42	Tailings @ toe WT dike	3 days	Thu 18/08/05	Sat 20/08/05		
43	Area 14 waste rock	1 day	Sun 21/08/05	Sun 21/08/05		
44	Transition zone tailings WT dike (bedding)	0.5 days	Mon 22/08/05	Mon 22/08/05		
45	Transition zone tailings, toe of Test Cell dike (bedding)	0.5 days	Mon 22/08/05	Mon 22/08/05		
46	LANDFILL:	0 days	Mon 22/08/05	Mon 22/08/05		
47	Move equipment	1 day	Tue 23/08/05	Tue 23/08/05		
48	Access road construction	1 day	Wed 24/08/05	Wed 24/08/05		
49	Shale cover (part 1)	7 days	Thu 25/08/05	Wed 31/08/05		
50	Sand & gravel cover (part 1)	4 days	Thu 01/09/05	Sun 04/09/05		
51	EAST OPEN PIT - Sand & gravel covers	0 days	Sun 04/09/05	Sun 04/09/05		
52	Move equipment	1 day	Mon 05/09/05	Mon 05/09/05		
53	East open pit	3 days	Tue 08/09/05	Thu 08/09/05		
54	East trench	1 day	Fri 09/09/05	Fri 09/09/05		
55						
56	LOST TIME (weather, servicing, shift changes)	11 days	Sat 10/09/05	Tue 20/09/05		
57						
58	Prepare & move Alcon equipment to dock (SHIP DATE??)	2 days	Thu 08/10/05	Fri 07/10/05		
59	Desgagne (Final ship)	0 days	Sat 08/10/05	Sat 08/10/05		
60						
61						
62	Minesite fleet activities:	294 days	Sat 01/01/05	Fri 21/10/05		
63	Un-occupied houses (21) phase 1	42 days	Sat 01/01/05	Fri 11/02/05		
64	Snow & ice removal @ Surface & Test cells	40 days	Wed 02/03/05	Sun 10/04/05		
65	Water treatment at reservoir	23 days	Fri 15/04/05	Sat 07/05/05		
66	Contaminated soils Phase 1:	0 days	Sat 02/04/05	Sat 02/04/05		
67	Utility location, dock, townsite, indust complex	2 days	Mon 04/04/05	Tue 05/04/05		
68		5 days	Mon 04/04/05	Fri 08/04/05		
69		2 days	Sat 08/04/05	Sun 10/04/05		
70		1 day	Thu 07/04/05	Thu 07/04/05		
71		1 day	Fri 08/04/05	Fri 08/04/05		
72		14 days	Thu 07/04/05	Wed 20/04/05		
73		4 days	Thu 21/04/05	Sun 24/04/05		
74		1 day	Mon 25/04/05	Mon 25/04/05		
75		6 days	Tue 26/04/05	Sun 01/05/05		
76		8 days	Mon 02/05/05	Mon 09/05/05		
77		3 days	Tue 10/05/05	Thu 12/05/05		
78		3 days	Fri 13/05/05	Sun 15/05/05		
79	Closure of 039 Portal and 038-11 stope	9 days	Mon 16/05/05	Tue 24/05/05		
80		3 days	Wed 25/05/05	Fri 27/05/05		

Task	Progress	Summary	External Tasks	Deadline
Project: Nanisivik Integrated Schedule d Date: Tue 29/03/05	Milestone	Project Summary	External Milestone	
Split				

NANISIVIK MINE - 2005 RECLAMATION SCHEDULE

ID	Task Name	Duration	Start	Finish	2005	2006
81		2 days	Sat 28/05/05	Sun 29/05/05	Dec	Jan
82	Contaminated soils Phase 2	0 days	Sun 29/05/05	Sun 29/05/05	Jan	Feb
83		2 days	Mon 30/05/05	Tue 31/05/05	Feb	Mar
84		2 days	Wed 01/06/05	Thu 02/06/05	Mar	Apr
85		10 days	Fri 03/06/05	Sun 12/06/05	Apr	May
86		4 days	Mon 13/06/05	Thu 16/06/05	May	Jun
87		25 days	Fri 17/06/05	Mon 11/07/05	Jun	Jul
88	Contingency time	7 days	Tue 12/07/05	Mon 18/07/05	Jul	Aug
89	Rip rap processing	14 days	Wed 01/08/05	Tue 14/08/05	Aug	Sep
90	West open pit 05S waste rock excavation, transport	34 days	Tue 19/07/05	Sun 21/08/05	Sep	Oct
91	00-11 slope blast and reclamation	3 days	Wed 10/08/05	Fri 12/08/05	Oct	Nov
92		3 days	Sat 13/08/05	Mon 15/08/05	Nov	Dec
93		7 days	Tue 16/08/05	Mon 22/08/05	Dec	
94	Rip rap transportation and placement	14 days	Tue 23/08/05	Mon 05/09/05		
95	East Twin Creek Diversion Channel reclamation	2 days	Tue 06/09/05	Wed 07/09/05		
96	Reclamation of Tailings Dump Ponds	6 days	Thu 08/09/05	Tue 13/09/05		
97		5 days	Wed 14/09/05	Sun 18/09/05		
98	EATF removal	14 days	Mon 19/09/05	Sun 02/10/05		
99	Road Reclamation	7 days	Mon 03/10/05	Sun 09/10/05		
100	Culvert Removal	40 days	Sun 14/08/05	Thu 22/09/05		
101	Removal of polishing Pond Sediments (2006?)	14 days	Sat 08/10/05	Fri 21/10/05		
102	WT Outlet channel	5 days	Sat 02/04/05	Wed 06/04/05		
103	Spraying shoreline of Reservoir	10 days	Thu 01/09/05	Sat 10/09/05		
104		14 days	Thu 01/09/05	Wed 14/09/05		
105						
106						
107	To do list 2006 or items not assigned:	0 days	Sun 01/01/06	Sun 01/01/06		
108	3. Quarries	1 day?	Sun 01/01/06	Sun 01/01/06		
109	Landfill - final closure	1 day	Sun 01/01/06	Sun 01/01/06		
110	Twin Lake gravel - final closure	1 day	Sun 01/01/06	Sun 01/01/06		
111	4. Landfill & STOL airport	1 day?	Sun 01/01/06	Sun 01/01/06		
112		1 day	Sun 01/01/06	Sun 01/01/06		
113	Shale cover, part 2 (to complete cover)	14 days	Sun 01/01/06	Sat 14/01/06		
114	Sand & gravel cover, part 2 (to complete cover)	7 days	Sun 01/01/06	Sat 07/01/06		
115	Install instrumentation	2 days	Sun 01/01/06	Mon 02/01/06		
116	Final survey	1 day	Sun 01/01/06	Sun 01/01/06		
117		1 day	Sun 01/01/06	Sun 01/01/06		
118	5. West Twin Disposal Area / East Lake	1 day?	Sun 01/01/06	Sun 01/01/06		
119	Surface and Test Cells (thermal barriers)	1 day	Sun 01/01/06	Sun 01/01/06		
120	Reclaiming instrument installation	0 days	Sun 01/01/06	Sun 01/01/06		



NANISIVIK MINE - 2005 RECLAMATION SCHEDULE

ID	Task Name	Duration	Start	Finish	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	2006
121	Final Survey	7 days	Sun 01/01/06	Sat 07/01/06														
122	7. Reservoir/Polishing Pond	1 day	Sun 01/01/06	Sun 01/01/06														
123	Polishing Pond Sediment Assessment	1 day	Sun 01/01/06	Sun 01/01/06														
124	Lower Reservoir Water Level (370.2m)	49 days	Sun 01/01/06	Sat 18/02/06														
125	Relocate Tailings High Spots	7 days	Sun 01/01/06	Sat 07/01/06														
126	Water management	2 days	Sun 01/01/06	Mon 02/01/06														
127	Pump water from reservoir	1 day	Sun 01/01/06	Sun 01/01/06														
128	Water treatment at reservoir	0 days	Sun 01/01/06	Sun 01/01/06														
129	Remediate Perimeter Areas	30 days	Sun 01/01/06	Mon 30/01/06														
130	Breach Baffle Dike	31 days	Sun 01/01/06	Tue 31/01/06														
131	Remove Polishing Pond Sediments	3 days	Sun 01/01/06	Tue 03/01/06														
132	Final Survey	7 days	Sun 01/01/06	Sat 07/01/06														
133	Lower Reservoir Water Level # 2	5 days	Sun 01/01/06	Thu 05/01/06														
134	Construct Outlet Structure	21 days	Sun 01/01/06	Sat 21/01/06														
135	Final Survey	28 days	Sun 01/01/06	Sat 28/01/06														
136	East Lake	5 days	Sun 01/01/06	Thu 05/01/06														
137	Outlet Dike Erosion Protection	1 day?	Sun 01/01/06	Sun 01/01/06														
138	Remove East Lake Pump Station	14 days	Sun 01/01/06	Sat 14/01/06														
139	Breach East Lake Road	7 days	Sun 01/01/06	Sat 07/01/06														
140	8. Rock Piles and Open Pits & portals	7 days	Sun 01/01/06	Sat 07/01/06														
141	Area14:	0 days	Sun 01/01/06	Sun 01/01/06														
142	Install Instrumentation	0 days	Sun 01/01/06	Sun 01/01/06														
143	Final Survey	4 days	Sun 01/01/06	Wed 04/01/06														
144	Final Survey	1 day	Sun 01/01/06	Sun 01/01/06														
145	K-Baseline:	6 days	Sun 01/01/06	Fri 06/01/06														
146	Relocate Waste Rock to East Open Pit/Trench	0 days	Sun 01/01/06	Sun 01/01/06														
147	Final Survey	3 days	Sun 01/01/06	Tue 03/01/06														
148	Final Survey	3 days	Sun 01/01/06	Tue 03/01/06														
149	Final Survey	7 days	Sun 01/01/06	Sat 07/01/06														
150	Oceanview:	8 days	Sun 01/01/06	Fri 06/01/06														
151	Final Survey	0 days	Sun 01/01/06	Sun 01/01/06														
152	Final Survey	1 day	Sun 01/01/06	Sun 01/01/06														
153	East Open Pit, East Trench and 39N/S Rock Pile:	16 days	Sun 01/01/06	Fri 06/01/06														
154	Install Instrumentation	0 days	Sun 01/01/06	Sun 01/01/06														
155	Final Survey	2 days	Sun 01/01/06	Mon 02/01/06														
156	Final Survey	1 day	Sun 01/01/06	Sun 01/01/06														
157	West Open Pit:	7 days	Sun 01/01/06	Sat 07/01/06														
158	Geochemical Investigation of access Rd	0 days	Sun 01/01/06	Sun 01/01/06														
159	Final Survey	0 days	Sun 01/01/06	Sun 01/01/06														
160	Final Survey	0 days	Sun 01/01/06	Sun 01/01/06														

NANISIVIK MINE - 2005 RECLAMATION SCHEDULE

ID	Task Name	Duration	Start	Finish	2005	2006
161	Materials to be buried	1 day	Sun 01/01/06	Sun 01/01/06	Dec	Jan
162	Shale cover	1 day	Sun 01/01/06	Sun 01/01/06	Feb	Mar
163	Sand and gravel placement	1 day	Sun 01/01/06	Sun 01/01/06	Apr	May
164	Arfo station and contaminated soil	13 days	Sun 01/01/06	Fri 13/01/06	Jun	Jul
165	Backfill West Open Pit	0 days	Sun 01/01/06	Sun 01/01/06	Aug	Sep
166	9S portal to West pit Rd. AFTER pit fill??	15 days	Sun 01/01/06	Sun 15/01/06	Oct	Nov
167		15 days	Sun 01/01/06	Sun 15/01/06	Dec	Jan
168	Thermal Barrier Cover (shale & gravel)	21 days	Sun 01/01/06	Sat 21/01/06	Feb	Mar
169	Install Instrumentation	2 days	Sun 01/01/06	Mon 02/01/06	Apr	May
170	Final Survey	3 days	Sun 01/01/06	Tue 03/01/06	Jun	Jul
171	9. East Adit Treatment Facility	1 day?	Sun 01/01/06	Sun 01/01/06	Aug	Sep
172	Remove Sediment	7 days	Sun 01/01/06	Sat 07/01/06	Oct	Nov
173	Close/Remediate Facility	7 days	Sun 01/01/06	Sat 07/01/06	Dec	Jan
174	10. Underground Mine and Openings	1 day?	Sun 01/01/06	Sun 01/01/06	Feb	Mar
175	Stability Assessment	0 days	Sun 01/01/06	Sun 01/01/06	Apr	May
176	Utilize Workings	0 days	Sun 01/01/06	Sun 01/01/06	Jun	Jul
177	Design Report Sealing Openings	0 days	Sun 01/01/06	Sun 01/01/06	Aug	Sep
178	Seal Openings to Main Workings	21 days	Sun 01/01/06	Sat 21/01/06	Oct	Nov
179	17 N portal	2 days	Sun 01/01/06	Mon 02/01/06	Dec	Jan
180	11. Town	1 day?	Sun 01/01/06	Sun 01/01/06	Feb	Mar
181	Townsite - rip, excavate, haul HC soils Part 2	1 day	Sun 01/01/06	Sun 01/01/06	Apr	May
182	Dome day tank	10 days	Sun 01/01/06	Tue 10/01/06	Jun	Jul
183	Carpenter shop	5 days	Sun 01/01/06	Thu 05/01/06	Aug	Sep
184	Buildings/Equipment Teardown	0 days	Sun 01/01/06	Sun 01/01/06	Oct	Nov
185	Partial electrical disconnect	2 days	Sun 01/01/06	Mon 02/01/06	Dec	Jan
186	Hotel	5 days	Sun 01/01/06	Thu 05/01/06	Feb	Mar
187	Town centre	0 days	Sun 01/01/06	Sun 01/01/06	Apr	May
188	Temporary camp construction	0 days	Sun 01/01/06	Sun 01/01/06	Jun	Jul
189	Disconnect services to town	0 days	Sun 01/01/06	Sun 01/01/06	Aug	Sep
190	Demolish, remove houses (25) phase 2	14 days	Sun 01/01/06	Sat 14/01/06	Oct	Nov
191	Hockey arena	2 days	Sun 01/01/06	Mon 02/01/06	Dec	Jan
192	Carpenter's shop	7 days	Sun 01/01/06	Sat 07/01/06	Feb	Mar
193	Government Garage	7 days	Sun 01/01/06	Sat 07/01/06	Apr	May
194	Dome	7 days	Sun 01/01/06	Sat 07/01/06	Jun	Jul
195	Pano building	7 days	Sun 01/01/06	Sat 07/01/06	Aug	Sep
196	Surface Contouring	35 days	Sun 01/01/06	Sat 04/02/06	Oct	Nov
197	Final Survey	1 day	Sun 01/01/06	Sun 01/01/06	Dec	Jan
198	Backfill West Open Pit	11 days	Sun 01/01/06	Wed 11/01/06	Feb	Mar
199	12. Dock Area	0 days	Sun 01/01/06	Sun 01/01/06	Apr	May
200	Cleaning/Teardown of Fuel Tanks and Pipelines	14 days	Sun 01/01/06	Sat 14/01/06	Jun	Jul

Task	Progress	Summary	External Tasks	Deadline
Split	Milestone	Project Summary	External Milestone	

Project: Nanisivik Integrated Schedule d
Date: Tue 29/03/05

NANISIVIK MINE - 2005 RECLAMATION SCHEDULE

ID	Task Name	Duration	Start	Finish	2005	2006
201		21 days	Sun 01/01/06	Sat 21/01/06	Dec	Jan
202		6 days	Sun 01/01/06	Fri 06/01/06	Feb	Mar
203		6 days	Sun 01/01/06	Fri 06/01/06	Apr	May
204		15 days	Sun 01/01/06	Sun 15/01/06	Jun	Jul
205		14 days	Sun 01/01/06	Sat 14/01/06	Aug	Sep
206	Cover Concrete Shed Floor (gravel)	1 day	Sun 01/01/06	Sun 01/01/06	Oct	Nov
207	Final Survey	0 days	Sun 01/01/06	Sun 01/01/06	Dec	Dec
208	13. Industrial Complex Area	0 days	Sun 01/01/06	Sun 01/01/06		
209	Equipment removal and buildings teardown	0 days	Sun 01/01/06	Sun 01/01/06		
210	Remove Machinery	0 days	Sun 01/01/06	Sun 01/01/06		
211	Walls removed to foundation	48 days	Sun 01/01/06	Fri 17/02/06		
212	Mill area and compressor station buildings	0 days	Sun 01/01/06	Sun 01/01/06		
213	Warehouse yard	7 days	Sun 01/01/06	Sat 07/01/06		
214	Disconnect generators	7 days	Sun 01/01/06	Sat 07/01/06		
215	Day tanks	32 days	Sun 01/01/06	Wed 01/02/06		
216	Industrial Complex slab assessment	7 days	Sun 01/01/06	Sat 07/01/06		
217	Finalize Remedial Proposal for Slab	0 days	Sun 01/01/06	Sun 01/01/06		
218	Shale cover	0 days	Sun 01/01/06	Sun 01/01/06		
219	Sand and gravel placement	1 day	Sun 01/01/06	Sun 01/01/06		
220	Install Instrumentation	2 days	Sun 01/01/06	Mon 02/01/06		
221	Final Survey	1 day	Sun 01/01/06	Sun 01/01/06		
222		0 days	Sun 01/01/06	Sun 01/01/06		
223		16 days	Sun 01/01/06	Mon 16/01/06		
224		5 days	Sun 01/01/06	Thu 05/01/06		
225		7 days	Sun 01/01/06	Sat 07/01/06		
226		1 day	Sun 01/01/06	Sun 01/01/06		
227		1 day	Sun 01/01/06	Sun 01/01/06		
228		1 day	Sun 01/01/06	Sun 01/01/06		
229		1 day	Sun 01/01/06	Sun 01/01/06		
230	Other issues	0 days	Sun 01/01/06	Sun 01/01/06		
231		1 day	Sun 01/01/06	Sun 01/01/06		
232		1 day	Sun 01/01/06	Sun 01/01/06		
233		1 day	Sun 01/01/06	Sun 01/01/06		

NANISIVIK MINE - 2005 RECLAMATION SCHEDULE

ID	Task Name	Duration	Start	Finish	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	ATCON activities:	188 days	Sat 02/04/05	Sat 08/10/05																									
2	Surveys & prep equipment	6 days	Sat 02/04/05	Thu 07/04/05																									
3	Access Rd. ETQ to WTDA	1 day	Fri 08/04/05	Fri 08/04/05																									
4	WTDA - SHALE COVERS: (fr ET quarry)	0 days	Fri 08/04/05	Fri 08/04/05																									
5	Surface Cell	11 days	Sat 09/04/05	Tue 19/04/05																									
6	Test Cell	13 days	Wed 20/04/05	Mon 02/05/05																									
7	Transition zone tailings WT dike	1 day	Tue 03/05/05	Tue 03/05/05																									
8	Downstream face WT dike	2 days	Wed 04/05/05	Thu 05/05/05																									
9	Tailings @ toe WT dike	6 days	Fri 06/05/05	Wed 11/05/05																									
10	Transition zone tailings - toe Test Cell dike	2 days	Thu 12/05/05	Fri 13/05/05																									
11	Reclaim E Twin quarry	1 day	Sat 14/05/05	Sat 14/05/05																									
12	SPILLWAY:	0 days	Sat 14/05/05	Sat 14/05/05																									
13	Earth excavation & berms	9 days	Sun 15/05/05	Mon 23/05/05																									
14	Broken rock excavation	3 days	Tue 24/05/05	Thu 26/05/05																									
15	Rock excavation	2 days	Fri 27/05/05	Sat 28/05/05																									
16	Overexcavation & refill	1 day	Sun 29/05/05	Sun 29/05/05																									
17	EAST OPEN PIT & AREA:	0 days	Sun 29/05/05	Sun 29/05/05																									
18	Move equipment	1 day	Mon 30/05/05	Mon 30/05/05																									
19	Build access roads (waste rock areas to pit)	1 day	Tue 31/05/05	Tue 31/05/05																									
20	Move waste rock, 39N/S	20 days	Wed 01/06/05	Mon 20/06/05																									
21	Shale cover East open pit	8 days	Tue 21/06/05	Tue 28/06/05																									
22	OCEANVIEW & K-BASELINE:	0 days	Tue 28/06/05	Tue 28/06/05																									
23	Build access roads	1 day	Wed 29/06/05	Wed 29/06/05																									
24	Consolidate waste rock	1 day	Thu 30/06/05	Thu 30/06/05																									
25	Shale cover Oceanview pit	7 days	Fri 01/07/05	Thu 07/07/05																									
26	Shale cover Oceanview portal	2 days	Fri 08/07/05	Sat 09/07/05																									
27	Shale cover, K-Baseline	0.5 days	Sun 10/07/05	Sun 10/07/05																									
28	Sand & gravel, K-Baseline	0.5 days	Sun 10/07/05	Sun 10/07/05																									
29	Shale cover, East trench	1 day	Mon 11/07/05	Mon 11/07/05																									
30	Sand & gravel, Oceanview pit	1 day	Tue 12/07/05	Tue 12/07/05																									
31	Sand & gravel, Oceanview portal	1 day	Wed 13/07/05	Wed 13/07/05																									
32	Final reclaim Shale Hill quarry	1 day	Thu 14/07/05	Thu 14/07/05																									
33	AREA 14:	0 days	Thu 14/07/05	Thu 14/07/05																									
34	Move equipment	1 day	Fri 15/07/05	Fri 15/07/05																									
35		1 day	Sat 16/07/05	Sat 16/07/05																									
36		1 day	Sun 17/07/05	Sun 17/07/05																									
37	Final reclaim Mt Fuji quarry	1 day	Mon 18/07/05	Mon 18/07/05																									
38	SAND & GRAVEL COVERS, (fr. Twin Lakes pit):	0 days	Mon 18/07/05	Mon 18/07/05																									
39	Surface Cell	21 days	Tue 19/07/05	Mon 08/08/05																									
40	Test Cell	6 days	Tue 09/08/05	Sun 14/08/05																									

Project: Nanisivik Integrated Schedule d
Date: Tue 29/03/05

Task Split

Progress Milestone

Summary Project Summary

External Tasks External Milestone

Deadline