
APPENDIX 9:

BEAR ISLAND PROJECT SCHEDULE

BEAR ISLAND MID-CANADA LINE RADAR STATION REMEDIATION PROJECT

ID	Task Name	Duration	Start	Finish	2005		2006				2007				2008				2009				2010				2011			
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
1	1 Care and Maintenance	521 days	Fri 05-04-01	Sun 07-04-01																										
2	2 Regulatory Approvals	160 days	Mon 08-04-07	Fri 08-11-14																										
3	2.1 Land and Water Use Permit for Site Restoration	160 days	Mon 08-04-07	Fri 08-11-14																										
4	2.1.1 Prepare documents	40 days	Mon 08-04-07	Fri 08-05-30																										
5	2.1.2 Regulatory Review	120 days	Mon 08-06-02	Fri 08-11-14																										
6	3 Consultation	850 days	Mon 07-08-06	Fri 10-11-05																										
7	3.1 During Phase III ESA	10 days	Mon 07-08-06	Fri 07-08-17																										
8	3.2 Presentation of Phase III Results & Draft RAP	5 days	Mon 08-02-25	Fri 08-02-29																										
9	3.3 Pre-Construction Community Meeting	5 days	Mon 09-05-04	Fri 09-05-08																										
10	3.4 Mid-Construction Community Meeting	5 days	Mon 10-05-03	Fri 10-05-07																										
11	3.7 Post-Construction Community Meeting	5 days	Mon 10-11-01	Fri 10-11-05																										
12	4 Site Investigation and Assessment	260 days	Mon 07-04-02	Fri 08-03-28																										
13	4.1 Background Review	5 days	Mon 07-04-02	Fri 07-04-06																										
14	4.2 Gap Analysis for Phase III ESA and Engineering	40 days	Mon 07-04-09	Fri 07-06-01																										
15	4.3 Develop TOR for all site assessment	20 days	Mon 07-04-02	Fri 07-04-27																										
16	4.4 Obtain Contracts for Site Assessment	10 days	Mon 07-04-30	Fri 07-05-11																										
17	4.5 Site Assessment	120 days	Mon 07-08-06	Fri 08-01-18																										
18	4.5.1 Conduct Site Assessment	10 days	Mon 07-08-06	Fri 07-08-17																										
19	4.5.2 Complete Draft Repor	60 days	Mon 07-08-20	Fri 07-11-09																										
20	4.5.3 Report Review	30 days	Mon 07-11-12	Fri 07-12-21																										
21	4.5.4 Finalize Reporting	20 days	Mon 07-12-24	Fri 08-01-18																										
22	4.6 RAP Development and Cost Estimates	50 days	Mon 08-01-21	Fri 08-03-28																										
23	4.6.1 RAP Development	20 days	Mon 08-01-21	Fri 08-02-15																										
24	4.6.2 Internal Review	20 days	Mon 08-02-18	Fri 08-03-14																										
25	4.6.3 Finalize RAP	10 days	Mon 08-03-17	Fri																										

Project: Work Program Schedule Date: Mon 08-07-28	Task		Milestone		Rolled Up Task		Rolled Up Progress		External Tasks		Group By Summary	
	Progress		Summary		Rolled Up Milestone		Split		Project Summary			