



ID	Task Name	Duration	Start	Finish	Predecessors	May '10	Jun '10	Jul '10	Aug '10	Sep '10	Oct '10	Nov '10	Dec '10
49	Containerization of Hazardous waste materials and Tier II contaminated soils for shipment off site	39 days	Wed 6/30/10	Sun 8/8/10									
50	Transport containerized Hazardous waste and Tier II soils to Temporary Storage area	39 days	Wed 6/30/10	Sun 8/8/10									
51	Backfill and grading of all excavated areas using local borrow material	17 days	Sun 8/15/10	Wed 9/1/10									
52	Recommence quarrying of Type 2 and 3 at borrow areas	2 days	Sun 8/15/10	Tue 8/17/10									
53	Transport granular material to excavated areas	17 days	Sun 8/15/10	Wed 9/1/10									
54	Compact and grade granular fill to specifications	17 days	Sun 8/15/10	Wed 9/1/10									
55	Demolition, segregation and disposal of buildings and infrastructure	63 days	Thu 7/1/10	Thu 9/2/10									
56	Remove all Hazardous waste materials and asbestos containing products from buildings and infrastructure	60 days	Thu 7/1/10	Mon 8/30/10									
57	Remove and containerize all loose paint	60 days	Thu 7/1/10	Mon 8/30/10									
58	Demolish all structures as per Items 02 41 16-1 to 02 41 16-10	60 days	Thu 7/1/10	Mon 8/30/10									
59	All Non-Hazardous demolition debris transported and placed in the Non-Hazardous Waste Landfill including packaged asbestos	60 days	Thu 7/1/10	Mon 8/30/10									
60	Compaction of NHW in .5M lifts with heavy equipment	60 days	Thu 7/1/10	Mon 8/30/10									
61	Placement of .15M Teir 1, PHC F3-F4 or Type 6 as intermediate fill over each lift	60 days	Thu 7/1/10	Mon 8/30/10									
62	All Hazardous demolition debris containerized and transported to the Temporary Storage Area	60 days	Thu 7/1/10	Mon 8/30/10									
63	Regrading of all foundations to specifications	3 days	Sun 8/29/10	Wed 9/1/10									
64	Final demolition cleanup	3 days	Mon 8/30/10	Thu 9/2/10	62								
65	Closure of Non-Hazardous Landfill (NHL)	10 days	Fri 9/3/10	Mon 9/13/10									
66	Transport of Type 2 material for cover of NHL	2 days	Fri 9/3/10	Sun 9/5/10	64								
67	Substantial Closure: final compaction and grading of NHL	2 days	Sun 9/5/10	Tue 9/7/10	66								
68	Final closure with placement of barrels and "pulled" culverts	2 days	Sat 9/11/10	Mon 9/13/10									
69	Collection, cleaning and disposal of barrels and contents, including containerization of hazardous barrel contents	16 days	Fri 8/20/10	Sun 9/5/10									
70	Establish a barrel processing area	2 days	Fri 8/20/10	Sun 8/22/10									
71	Clean,crush and transport empty drums to Non-Hazardous Waste Landfill	10 days	Sun 8/22/10	Wed 9/1/10									
72	Test contents of remaining barrels	1 day	Wed 9/1/10	Thu 9/2/10									
73	Containerize Hazardous barrel contents and transport to Temporary Storage Area	2 days	Fri 9/3/10	Sun 9/5/10									
74	On-site incineration of unpainted, untreated wood and barrel contents including solid and liquid Non-Hazardous Wastes	4 days	Mon 9/6/10	Fri 9/10/10									
75	Incinerate Untreated Wooden debris	1 day	Mon 9/6/10	Tue 9/7/10									
76	Incinerate Non-Hazardous barrel contents	3 days	Tue 9/7/10	Fri 9/10/10									
77	Notify PWGSC Rep of Substantial Completion	0 days	Thu 9/9/10	Thu 9/9/10									
78	Offsite Disposal To Contractors Designated Facilities	30 days	Fri 9/10/10	Sun 10/10/10									
79	Transport and offsite disposal of Tier II soils	30 days	Fri 9/10/10	Sun 10/10/10									
80	Transport and disposal of containerized hazardous materials	30 days	Fri 9/10/10	Sun 10/10/10									
81	Final cleanup and removal of culverts, erosion protection	1 day	Sun 9/12/10	Mon 9/13/10									
82	Final Inspection	1 day	Mon 9/13/10	Tue 9/14/10	81								
83	Interim Certificate of Completion	0 days	Tue 9/14/10	Tue 9/14/10									
84	Demobilization	7 days	Wed 9/15/10	Wed 9/22/10									
85	Community meeting in Kugluktuk	1 day	Thu 9/30/10	Fri 10/1/10									
86	Closeout Submittals	30 days	Thu 9/30/10	Sat 10/30/10									
87	Final Certificate of Completion	0 days	Tue 11/9/10	Tue 11/9/10									

Project: PINB08RNGANTT2010Draft3B

Date: Mon 1/12/09

Task

Critical Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Critical Task

Rolled Up Milestone

Rolled Up Progress

Split

External Tasks

Project Summary

Group By Summary

Deadline

Page 2