

APPENDIX III

Environmental Protection Plan

**DEPARTMENT OF NATIONAL DEFENCE
SPECIFICATIONS FOR THE CLEAN UP
OF THE
PIN-3 LADY FRANKLIN POINT
DEW LINE SITE
ENVIRONMENTAL PROTECTION PLAN**

Prepared by:
UMA Engineering Ltd.

In association with:
The SGE Group Inc.

TABLE OF CONTENTS

LIST OF ACRONYMS

LIST OF ACRONYMS	4
1.0 INTRODUCTION	1-1
1.1 SCOPE AND OBJECTIVES.....	1-1
2.0 PROJECT DESCRIPTION OVERVIEW.....	2-1
2.1 PROJECT RATIONALE	2-1
2.2 PROJECT ACTIVITIES	2-2
3.0 REGULATORY OVERVIEW	3-1
3.1 INTRODUCTION.....	3-1
3.2 FEDERAL ACTS, REGULATIONS AND GUIDELINES	3-1
3.3 NUNAVUT AND NORTHWEST TERRITORIES ACTS, REGULATIONS AND GUIDELINES	3-4
3.4 TUNGVAVIK FEDERATION OF NUNAVUT	3-5
3.5 OTHER 3-5	
3.6 PERMITS	3-5
4.0 GENERAL ENVIRONMENTAL PROTECTION MEASURES.....	4-1
4.1 GENERAL	4-1
4.2 SITE OPERATIONS.....	4-1
4.3 ROAD CONSTRUCTION AND MAINTENANCE	4-3
4.4 STREAM CROSSING AND DIVERSION	4-4
4.5 BORROW PIT AND QUARRY DEVELOPMENT AND OPERATION	4-5
4.6 HAZARDOUS MATERIAL PROCESSING AREAS	4-6
4.7 CONTAMINATED SOILS.....	4-6
4.8 HYDROCARBON CONTAMINATED SOILS	4-7
4.9 LANDFILL CLOSURE AND DEVELOPMENT.....	4-8
4.10 LANDFILL EXCAVATION	4-8
4.11 DISPOSAL OF SITE DEBRIS	4-9
4.12 DEMOLITION OF BUILDINGS AND STRUCTURES.....	4-10
4.13 MARINE VESSEL MOVEMENTS.....	4-10
4.14 AIRCRAFT MOVEMENTS	4-10
4.15 HANDLING OF HAZARDOUS MATERIALS.....	4-10
4.16 EXPLOSIVES	4-14
4.17 WORK SITE CLEAN UP AND ABANDONMENT.....	4-15
5.0 PROTECTION MEASURES FOR VALUED ENVIRONMENTAL COMPONENTS.....	5-1
5.1 GENERAL	5-1
5.2 HUMAN HEALTH AND SAFETY	5-1
5.3 LOCAL RESOURCE USE.....	5-2
5.4 LOCAL ECONOMY AND CONTACT WITH LOCAL RESIDENTS.....	5-2
5.5 AESTHETIC VALUE.....	5-2
5.6 SURFACE WATER AND FISH HABITAT	5-3
5.7 PERMAFROST SOILS.....	5-3
5.8 COASTAL MARINE RESOURCES	5-4
5.9 TERRESTRIAL RESOURCES.....	5-5
5.10 HERITAGE RESOURCES	5-6
6.0 ENVIRONMENTAL INSPECTION	6-1
6.1 GENERAL	6-1
7.0 CONTINGENCY PLANS.....	7-1

7.1	GENERAL	7-1
7.2	FUEL AND HAZARDOUS MATERIAL SPILLS.....	7-1
7.3	WILDLIFE ENCOUNTER	7-5
7.4	HERITAGE RESOURCES	7-6
7.5	KEY CONTACT LIST.....	7-7

LIST OF ACRONYMS

CCME	Canadian Council of Ministers of Environment
CEPA	Canadian Environmental Protection Act
DCC	DEW Line Clean Up Criteria
DCL	Defence Construction (1951) Ltd.
DEW Line	Distant Early Warning Line
DIAND	Department of Indian Affairs and Northern Development
DND	Department of National Defence ("Owner")
EARP	Environmental Assessment and Review Process
EPP	Environmental Protection Plan
GNWT	Government of the Northwest Territories
ILA	Inuvialuit Lands Administration
IRC	Inuvialuit Regional Corporation
IMDGC	International Marine Dangerous Goods Code
LRR	Long Range Radar
LSS	Logistic Support Site or Station
MOU	Memorandum of Understanding
MSDS	Material Safety Data Sheets
NFC	National Fire Code
NWS	North Warning System
NWT	Northwest Territories
PAP	PCB Amended Painted
PCB	Polychlorinated biphenyl
PMO	Project Management Office
POL	Petroleum, Oils and Lubricants
SRR	Short Range Radar
TDGA	Transportation of Dangerous Goods Act
TPH	Total Petroleum Hydrocarbons
WHMIS	Workplace Hazardous Materials Information System

1.0

INTRODUCTION

1.1 SCOPE AND OBJECTIVES

- .1 This Environmental Protection Plan (EPP) has been prepared to detail mitigative measures for potential environmental impacts associated with the construction and clean up activities at the PIN-3, Lady Franklin Point site as identified during the Environmental Screening Process. Environmental Screenings are a formal part of the Federal Environmental Assessment and Review Process (EARP). These screenings and all available environmental and engineering information were used to prepare this EPP. Although the *Canadian Environmental Assessment Act* is now in effect, this project was initiated under EARP and is subject to the requirements of that process.
- .2 The EPP is to be implemented by the Contractor through appropriate actions and the application of contingency plans. The EPP is designed to be used during clean up activities in conjunction with the Contract Drawings and Specifications. It forms part of the Contract Documents and reference to it can be found throughout the Contract Specifications.
- .3 The EPP provides:
 - .1 an overview of the activities involved in construction of a work camp, clean up and demolition activities and closure of those portions of the DEW Line site not required as part of the North Warning System (NWS) (Section 2.0);
 - .2 an overview of the regulatory environment which includes legislation and regulations from federal and territorial authorities. It also describes the requirements of other regional agencies (Section 3.0);
 - .3 a description of the general environmental protection measures required to minimize or avoid potential adverse effects (Section 4.0);
 - .4 a description of protection measures required for specific valued environmental components at the PIN-3 Lady Franklin Point site (Section 5.0);
 - .5 details related to environmental inspection responsibilities and procedures (Section 6.0); and
 - .6 contingency plans describing emergency actions and reporting requirements (Section 7.0).
- .4 The protection measures described herein are to be implemented by the Contractor to minimize or avoid potential adverse environmental impacts. These procedures are considered appropriate for known and anticipated situations and conditions. However, should certain procedures or protection measures prove impractical, imprudent or insufficient in field situations, appropriate modifications or

substitutions are to be proposed by field personnel, reviewed and approved by the Engineer in consultation with regulatory officials.

2.0 PROJECT DESCRIPTION OVERVIEW

2.1 PROJECT RATIONALE

- .1 In March 1985, Canada and the United States signed a Memorandum of Understanding (MOU) agreeing to modernize the North American Air Defence System. The memorandum sets out the requirements for replacement of the Distant Early Warning (DEW) Line with an upgraded system called the North Warning System (NWS).
- .2 Of the original 42 DEW Line sites, 21 sites were closed in 1963 and are currently under the administration of Indian and Northern Affairs Canada (DIAND), formerly the Department of Indian Affairs and Northern Development. The other 21 sites continue to be administered by the Department of National Defence (DND). Eight of these sites have been converted to NWS Long Range Radar (LRR) sites, eight to NWS Short Range Radar (SRR) sites, and the other five sites have been decommissioned and closed. The LRR sites, including PIN-3, are remotely operated and personnel are only on site for short periods for maintenance and inspection.
- .3 Environmental investigations of the DEW Line sites were carried out to identify the principal contaminants and determine the impact of these substances on the Arctic ecosystem. In addition, an evaluation of past waste disposal practices, specifically landfill locations, contamination sources and potential for contaminant migration, were conducted at each site. Based on the information obtained during the environmental studies, the DEW Line Clean Up Protocol was developed and provided a consistent approach to the clean up of the sites.
- .4 Following the environmental investigations, engineering site investigations were conducted to obtain the information required to develop clean up design drawings and specifications, and included surveys of contaminated areas, characterization of debris and landfill areas, investigation of proposed landfill development areas and identification of granular borrow sources.
- .5 The environmental and engineering surveys at the PIN-3 site were carried out over the period of 1989 to 1994 and documented the environmental implications and potential effects of the clean up work. An environmental and engineering site investigation was carried out in 2000 and 2001 with the objectives of more accurately delineating known contaminated areas, and verifying overall site conditions.
- .6 In 1998, a Co-operation Agreement (Environmental Provisions) between DND and NTI was signed, which specifically relates to the cooperation between DND and the

Nunavutmiut for the restoration and clean up of the DEW Line sites, and related activities occurring at sites located within Nunavut.

.7 Specific to the PIN-3, Lady Franklin Point, the primary clean up requirements are as follows:

- X demolition and disposal of all site infrastructure no longer required for the operation of the NWS LRR including containerization of materials with PCB Amended Paint (CEPA levels);
- X excavation and disposal of contaminated soils;
- X collection and disposal of debris;
- X closure of four existing landfills;
- X excavation of one landfill;
- X development of one landfill for the disposal of non-hazardous demolition wastes;
- X development and operation of a hydrocarbon contaminated soil treatment area; and
- X development of a new landfill for the disposal of all Tier II contaminated soils.

2.2 PROJECT ACTIVITIES

.1 The clean up activities at PIN-3 are based on the DEW Line Clean Up Protocol outlined in the DND-NTI Cooperation Agreement, which targets contaminated soil, landfills, demolition and exposed debris for cleanup. The following sections describe the major activities to be performed in the clean up of the PIN-3 site. Detailed requirements are described in the Contract Specifications and Drawings. It is intended that the EPP be read in conjunction with these documents to determine all project requirements.

.2 The major clean up activities include the following:

- X mobilization;
- X establishment of a construction camp, including:
 - access and supply routes,
 - water supply,
 - waste management,
 - fuel handling and storage,
 - equipment and vehicle use, storage and maintenance;
- X excavation of contaminated soil;
- X excavation and treatment of hydrocarbon contaminated soils;
- X collection of site debris;
- X collection and containerization of hazardous waste material;
- X disposal of non-hazardous waste materials;
- X demolition of existing facilities;

- X containerization of demolition debris containing PCB-amended paint;
- X closure of existing landfills;
- X development of new landfills;
- X development of granular borrow areas;
- X site grading; and
- X demobilization.

.3 Construction Camps

.1 Siting

- .1 The construction camp shall meet all requirements of Section 01591 of the Contract Specifications.
- .2 Locate the construction camp and/or associated storage areas in areas of previous disturbance to minimize damage to previously undisturbed areas.

.2 Access

- .1 Access to the PIN-3 site is generally provided by commercial and charter aircraft. Sealift transport is available for transport of build materials and equipment.
- .2 Local access to construction, demolition, clean up and other work areas is generally via existing road networks. Graded areas are to be used for temporary storage of materials.
- .3 Do NOT interfere with NWS operations at the site.

.3 Water Supply

- .1 The existing water supply may be used as a potable water source, providing the water withdrawal rate by the Contractor does not adversely affect fish habitat. If required, an alternative water supply is to be located, tested and approved in accordance with the Water Use License.
- .2 Routinely monitor water quality to ensure that it meets or exceeds the Guidelines for Canadian Drinking Water Quality. The results of analyses of the samples collected from the water supply lakes are provided in Section 01591 of the Specification.

.4 Waste Management

- .1 Provide waste management for all facilities operated by the Contractor.
- .2 Only domestic and human wastewater shall be collected and disposed of in a wastewater treatment system. This excludes items such as waste oil and liquids containing hazardous material. The wastewater shall be disposed of in accordance with the appropriate discharge criteria provided in Section 01560 of the Contract Specifications.
- .3 Dispose of non-hazardous solid wastes, generated as part of the operation of the construction camp, on site in the Non-Hazardous Waste Landfill.

- .4 Domestic non-hazardous waste may be incinerated and residue disposed of as described above.
- .5 Fuel Handling and Storage
 - .1 Transport fuel to the site and store in approved facilities, as described in Section 4.2, at the construction camp, storage compound or existing fuel storage facilities, if available.
- .6 Equipment and Vehicle Use, Storage and Maintenance
 - .1 Transport equipment and vehicles to the site, store in approved locations, use only for contracted work, and maintain as required.
 - .2 Limit vehicle use, other than for contracted work, to the existing road network. No recreational use of vehicles, including all terrain vehicles (ATVs), is permitted off the existing road network.

.4 Excavation of Contaminated Soil

- .1 For this project, the definition of contaminated soil has been established in accordance with the DEW Line Clean Up Criteria (DCC) as shown in Table 2.1. Soils contaminated at levels above DCC Tier I but less than DCC Tier II Criteria are to be landfilled on site. Soils containing contaminants equal to or exceeding DCC Tier II Criteria are to be containerized for off-site disposal at a licensed disposal facility. These criteria are designed to be protective of the Arctic ecosystem.
- .2 All work related to the excavation and disposal of contaminated soils is to be completed in accordance with Section 02066 of the Contract Specifications.

TABLE 2.1 DEW LINE CLEAN UP CRITERIA (DCC) FOR CONTAMINATED SOIL		
Substance	Criteria	
	DCC Tier I (ppm)	DCC Tier II (ppm)
Arsenic (As)	--	30
Cadmium (Cd)	--	5
Chromium (Cr)	--	250
Cobalt (Co)	--	50
Copper (Cu)	--	100
Lead (Pb)	200	500
Mercury (Hg)	--	2
Nickel (Ni)	--	100
Zinc (Zn)	--	500
Polychlorinated Biphenyls (PCBs)	1	5

.5 Excavation and Treatment/Disposal of Hydrocarbon Contaminated Areas

- .1 A risk management approach has been used in the development of the clean up requirements for hydrocarbon contaminated areas at the PIN-3, Lady Franklin Point DEW Line site. A preliminary evaluation criterion of 2500 ppm Total Petroleum Hydrocarbon (TPH) concentration in the soil is used. On this basis,

specific areas have been targeted for remediation as indicated on the Drawings and in the Specifications.

- .2 For the purposes of this project, Type A and Type B hydrocarbon contaminated soil have been defined as follows:
 - .1 Type A: Hydrocarbon contaminated soil where the primary hydrocarbon product in the soil consists of lubricating oil and grease as determined by laboratory analysis.
 - .2 Type B: Hydrocarbon contaminated soil where the primary hydrocarbon product in the soil consists of diesel, fuel oil, or gasoline as determined by laboratory analyses.
- .3 Contaminated soils which contain contaminants in excess of DCC Tier I or Tier II criteria, and are co-contaminated with Type B hydrocarbons, are to be treated as DCC Tier II soil in accordance with Section 02066 of the Contract Specifications.
- .4 Contaminated soils which contain contaminants in excess of DCC Tier I criteria, and are co-contaminated with Type A hydrocarbons, are to be treated as DCC Tier I soil in accordance with Section 02066 of the Contract Specifications.
- .5 All work related to the excavation and treatment/disposal of hydrocarbon a contaminated soil is to be completed in accordance with Sections 02066 and 02067 of the Contract Specifications.

.6 Handling of Hazardous Waste Materials

- .1 "Hazardous" waste materials are defined as follows:

Hazardous waste materials are wastes or materials that are designated as "hazardous" under Northwest Territories or Federal legislation; or as "dangerous goods" under the *Transportation of Dangerous Goods Act* (TDGA). The *Canadian Environmental Protection Act* (CEPA) regulates material containing PCBs at greater than fifty parts per million (ppm). Specifically identified hazardous materials include: batteries; asbestos; fuel tank bottom sludges; solvents; PCB-containing liquids; fuels and lubricating oils; alcohols and glycols; and heavy metal-contaminated liquids. Disposal requirements of these hazardous materials are presented in Table 2.2.

- .2 Hazardous waste materials may be encountered during sorting of site and demolition debris and during the excavation of the landfills. Collect and sort hazardous materials using equipment suitable for the task.

TABLE 2.2 HAZARDOUS WASTE MATERIAL DISPOSAL REQUIREMENTS	
Hazardous Material	Disposal Requirement
X batteries	Off-site licensed treatment/disposal facility.
X heavy metal-contaminated organic liquids: - Cadmium > 2 ppm	

<ul style="list-style-type: none"> - Chromium > 10 ppm - Lead > 100 ppm X liquids containing organic compounds with chlorine concentrations > 1000 ppm X liquids containing organic compounds with PCB concentrations > 2 ppm and < 50 ppm X liquids containing organic compounds other than those described above 	
X asbestos	Double bag and dispose offsite at an engineered landfill in accordance with Sections 02081 and 02209 of the Contract Specifications.
<ul style="list-style-type: none"> X fuel tank bottom sludges X fuels, lubricating oils, alcohols and glycols 	Off-site licensed treatment/disposal facility or on-site incineration in accordance with Sections 02090 and 01546 of the Contract Specifications.
X liquids and solids containing organic compounds with PCB concentration > 50 ppm (excepting PCB Amended Painted Materials)	Off-site licensed treatment and disposal facility; e.g. Alberta Special Waste Management System Facility - Swan Hills, Alberta.

- .3 If a substance is discovered that is suspected to be explosive, immediately eliminate all ignition sources in the area (including smoking, flares or flames in the immediate area). Clean up the material and dispose of only under the supervision of a permitted explosives expert. If fire or heat threatens the area of the potentially explosive material, all personnel will move to a distance of at least 1000 m from the material. Implement the procedure outlined in the Contractor's Contingency Plan for dealing with such substances.
- .4 Test any suspected radioactive material and handle, package, and dispose of all confirmed radioactive materials as outlined under the *Transportation of Dangerous Goods Act* and the *Atomic Energy Control Act*.
- .5 Transport hazardous materials in accordance with the Transportation of Dangerous Goods Regulations, as applicable.
- .6 Conduct all work related to hazardous materials in accordance with Section 02090 of the Contract Specifications.

.7 Disposal of Non-Hazardous Materials

- .1 Non-hazardous materials collected or generated during the cleanup are anticipated to include wood, metal, empty barrels, creosote treated timbers, power cables, and concrete. Dispose of these materials on site in the Non-Hazardous Waste Landfill, in accordance with Section 02209 of the Contract Specifications.

.8 Demolition of Existing Facilities

- .1 Dismantle facilities such as buildings, billboards, antennae, and fuel storage tanks not required as part of the NWS operations at PIN-3 in accordance with Section 02060 of the Contract Specifications.
- .2 Remove hazardous materials from structures prior to demolition. (See Section 2.2.5.)
- .3 Some facilities to be demolished have been identified as being PCB contaminated up to and greater than 50 ppm with consideration of the substrate (PCB contaminated paint). Workers are to wear appropriate personal protective equipment when handling these materials, as directed in Section 02060 of the Contract Specifications.
- .4 Containerize PCB-Amended painted materials and transfer containers to the Temporary Storage Area.
- .5 Dispose of non-hazardous materials, and asbestos in a suitable on site landfill. Double-bag asbestos materials prior to placement in the landfill as described in Sections 02081 and 02090 of the Contract Specifications.

.9 Landfill Closure

- .1 The PIN-3 site has four identified landfill areas, that were used for the disposal of domestic waste, abandoned machinery and equipment, structural remains, barrels and other material.
- .2 Remove surface debris from within the immediate area of the landfill. Debris will be disposed of as described in Clauses 2.2.6 and 2.2.7. Closure of three of the four existing landfills will include placement of granular fill over the landfill and grading of the area to restore natural drainage, as detailed in the Contract Drawings and Specifications.
- .3 Two options still exist for the Main Landfill: To install a leachate containment system, consisting of a synthetic liner system that is keyed into the underlying permafrost or partial excavation and reggrading.

.10 Landfill Excavation

- .1 Excavate the South Landfill at the PIN-3 site in accordance with Section 02240 of the Contract Specifications.
- .2 Transport excavated material to a hazardous materials processing area. Classify debris as hazardous or non-hazardous, and dispose of in accordance with the Specifications. The Owner will analyze potentially contaminated soil for classification purposes. Handle and transport contaminated soil as outlined in Section 02066 of the Specifications.

.11 Landfill Development

- .1 Develop one new landfill at the PIN-3 site, in the designated areas as indicated on the Drawings, for the disposal of non-hazardous wastes materials generated during the cleanup of the PIN-3 site
 - .2 Develop a new landfill, DCC Tier II Disposal Facility, in the area designated on the Drawings, for the disposal of DCC Tier II contaminated soils.
 - .3 Construct the new landfills in accordance with Section 02209, 02498, and 02499 of the Contract Specifications.
- .12 Development of Granular Borrow Areas
- .1 Several sources of granular borrow material are identified on the Contract Drawings. Where possible, use existing sources of borrow material during clean up. Use of alternate sources requires approval from the Engineer. After site clean up, grade all borrow areas to match surrounding contours.
- .13 Site Grading
- .1 Site grading operations are to focus on shaping and grading disturbed areas to blend in with natural contours. Disturbed areas include:
 - X contaminated soil excavation areas;
 - X existing landfill areas;
 - X debris areas;
 - X areas disturbed during demolition operations;
 - X granular borrow areas; and
 - X any area disturbed during the establishment and operation of the construction camp, equipment storage and maintenance facilities.
 - .2 During grading operations, restore natural drainage where feasible. This applies to areas which can be restored by excavation or placement of common fill material. Reshaping during the period of maximum thaw requires careful supervision by the Contractor.
 - .3 Areas not to be disturbed include:
 - the operating LRR facilities including grounding grids, helipad, satellite ground terminals, fuel storage tanks, fuel lines and communications and fibre optic cables, as designated in the Contract Specifications and Drawings.
 - X areas susceptible to permafrost degradation (refer to Section 5.7).
- .13 Roads
- .1 Remove culverts from existing access roads, if required, as directed in Section 02060 of the Contract Specifications and excavate trenches across roads to maintain drainage.
- .14 Demobilization

- .1 Following the completion of clean up activities, remove all equipment, remaining fuel, supplies, the construction camp from the site.

3.0 REGULATORY OVERVIEW

3.1 INTRODUCTION

- .1 The Contractor shall comply with all applicable environmental laws, regulations and requirements of Federal, Territorial, and other regional authorities, and will acquire and comply with such permits, approvals and authorizations as may be required. The Contractor is subject to and must comply with those permits and approvals obtained on behalf of and by DND to conduct this work. The Contractor, through all project phases, shall work in close cooperation with regulatory authorities and DND to ensure compliance.

3.2 FEDERAL ACTS, REGULATIONS AND GUIDELINES

- .1 Several federal Acts, regulations, and guidelines affect project activities across all Canadian jurisdictions. The most relevant to the DEW Line Clean Up EPP are outlined below:
 - .1 *The Canadian Environmental Protection Act* regulates toxic substances from their production or import, to consumption, storage and disposal. This Act also incorporates, amongst others, the former Ocean Dumping Regulations and PCB Storage Regulations.
 - .2 *The Transportation of Dangerous Goods Act and Regulations* promote public safety in the transportation of dangerous goods. The Act applies to all handling, offering for transport and transporting of dangerous goods by any means of transport whether or not the goods originate from or are destined for any place or places in Canada.
 - .3 *The Fisheries Act* protects fish and fish habitat from pollution, negative alteration or disturbance, or impediments to fish movement. Fisheries and Oceans Canada will be given the opportunity to review permit applications or restoration plans submitted by other agencies.
 - .4 *The Arctic Waters Pollution Prevention Act and Regulations* govern development and shipping activity in Arctic waters adjacent to the mainland and islands of the Canadian Arctic, to ensure the continuing welfare of the residents of the areas, and to protect the ecological balance in water, ice and land areas.
 - .5 *The Migratory Birds Convention Act* provides for the protection of designated migratory species, including birds of prey, their habitats, and the regulated harvest of certain species.

- .6 The *Canada Wildlife Act* provides for the involvement of the Government of Canada in cooperative research and management programs involving wildlife species normally the responsibility of provinces or territories. This is particularly relevant to rare and endangered species or species such as caribou which seasonally move across various regulatory boundaries.
- .7 The *Constitution Act* is the enabling legislation for the Inuvialuit Final Agreement (IFA). The IFA in turn details the terms and conditions for developments and other uses of lands within the Inuvialuit Settlement Region.
- .8 The *Canada Shipping Act* regulates shipping activities under the jurisdiction of Canada. Regulations cover technical standards of operation safety and pollution aspects related to shipping activities in Canadian waters.
- .9 The *Navigable Waters Protection Act* pertains to the erection of structures or facilities used to support or impede navigation in waters under the jurisdiction of Canada.
- .10 The *Territorial Lands Act* provides the authority for administering and protecting lands under the direct control of the Minister of Department of Indian Affairs and Northern Development (DIAND) (Territorial Lands). The following regulations are pursuant to this Act:
 - .1 The Territorial Land Use Regulations provide regulatory control for maintaining sound environmental practices for any land use activities on Territorial lands. These regulations require that land use permits be issued for such operations as work involving the use of heavy equipment, establishment of camps, use of explosives, and clearing of lines, trails and rights-of-way, including construction of access roads.
 - .2 The Territorial Quarrying Regulations establish the fee schedule and procedures for extracting Crown-owned limestone, granite, slate, marble, gypsum, loam, marl, gravel, sand, clay or stone from Territorial lands. The regulations specify permits, applications, staking and dimensions of quarries.
- .11 The *Nunavut Land Claims Agreement Act* provides for the conservation, development and use of the water resources of the Nunavut and for the establishment of a Water Board to license all such water usage and waste disposal activities.
- .12 *Canada Labour Act* and Regulations under the Act is the Labour code for all Federal Employees or activities on Federally owned or controlled land. Private Provincial or Territory employees are governed by the Provincial/ Territorial Labour Acts, even when working on Federal lands or facilities. The labour acts control such things as statutory holidays, maximum work hours and minimum wages.
- .13 *Atomic Energy Control Act* and Regulations describe the packaging requirements and approvals needed for the transportation of radioactive materials.

- .14 *Explosives Act* and Regulations define explosives, the permitting requirements needed to use explosive substances, packaging, handling and transporting requirements, and safety requirements.
- .15 National Fire Code (NFC) establishes the standard for fire prevention, fire fighting and life safety in buildings in use, including standards for the conduct of activities causing fire hazards, maintenance of fire safety equipment and egress facilities, standards for fire extinguishers, etc. In addition, the NFC establishes the standard for prevention, containment and fighting of fires originating outside buildings which may present a hazard to a nearby community, and sets the standards for the storage and handling of dangerous goods, flammable liquids and combustible liquids.

.2 The following guidelines were used as reference in the development of the DEW Line Clean Up Protocol and Contract Specifications. These guidelines are identified as reference materials only.

- .1 Guidelines for Effluent Quality and Wastewater Treatment at Federal Establishments indicate the degree of treatment and effluent quality that will be applicable to all wastewater discharged from existing and proposed Federal installations.
- .2 National Guidelines for the Landfilling of Hazardous Waste (CCME Report, April 1991) are to be used by regulators, designers, owners, and operators of hazardous waste facilities. They cover site selection, design, construction, closure and post-closure care, monitoring, and operation. They are intended for new, not existing facilities.
- .3 Guidelines for Preparation of Hazardous Material Spill Contingency Plans identify factors that should be considered in the development of hazardous material spill contingency plans and the information that should be incorporated into a comprehensive contingency plan.
- .4 Code of Good Practice on Dump Closing or Conversion to Sanitary Landfill at Federal Establishments (1977) outlines the guidelines to improve operation and properly close existing dumps. It is intended to promote a consistent approach to the clean up of existing dumps to prevent contamination of water, air and land and to ensure that the best particular control technology is used.
- .5 Code of Practice for Used Oil Management in Canada describes environmentally sound options for the handling, storage, collection, transportation, recycling, reuse and disposal of used oils in Canada. It is intended to provide guidance for used oil generators and to regulatory authorities in the formulation of provincial or regional used oil management strategies.

- .6 Canadian Environmental Quality Criteria for Contaminated Sites compiled by the Canadian Council of Ministers of the Environment (CCME) provide numerical limits for contaminants in soil and water intended to maintain, improve, or protect environmental quality and human health at contaminated sites. The criteria are intended to provide general technical and scientific guidance to provincial, federal, territorial, and non-governmental agencies in the assessment and remediation of contaminated sites across Canada. They serve as bench marks against which to assess the degree of contamination at a site.
- .7 Canadian Drinking Water Guidelines are also compiled by CCME for Canadian Drinking Water Quality for specified uses of water likely of concern at contaminated sites.
- .8 Technical Guidance on the Land Treatment of Petroleum Hydrocarbon Contaminated Soils at Federal Government Facilities or on Federal Crown Land (Environment Canada, 1993).

3.3 NUNAVUT AND NORTHWEST TERRITORIES ACTS, REGULATIONS AND GUIDELINES

- .1 In addition to the Federal and Territorial Acts and Regulations identified in Section 3.2, the clean up of the PIN-3 DEW Line site in Nunavut is governed by the following:
 - .1 Guidelines for Municipal Type Wastewater Discharges outline requirements for water quality effluent from these facilities.
 - .2 Guidelines for Discharge of Treated Municipal Wastewater outline requirements for water quality effluent from these facilities.
 - .3 *The Explosive Use Act* provides controls for surface blasting other than for mining purposes.
 - .4 *The Nunavut Wildlife Act* provides for the protection of wildlife and wildlife habitats as well as regulated harvest of selected species.
 - .5 *The Nunavut Environmental Protection Act* provides for protection of the environment from the discharge of contaminants, clean up of contaminants and unsightly premises. In addition, the powers of inspectors as well as offences and penalties are defined. The Act applies only to situations not authorized by other Canadian Acts in Nunavut. The following guidelines under the Nunavut Environmental Protection Act may be applicable to the cleanup of the PIN-3 site:
 - Guideline for the Management of Waste Asbestos;
 - Guideline for the Management of Waste Antifreeze;
 - Guideline for the Management of Waste Batteries;
 - Guideline for the Management of Waste Paint;
 - Guideline for the Management of Waste Solvents; and

- Guidelines for the General Management of Hazardous Waste in the NWT.
- .6 The Spill Contingency Planning and Reporting Regulations outline requirements for filing of a contingency plan and for reporting of spills.
- .7 *The Nunavut Fire Prevention Act* provides for regulation of, among other things, the decommissioning of fuel lines and fuel tanks.
- .8 The Nunavut Territorial Archaeological Sites Regulations, pursuant to the *Northwest Territories Act*, protects archaeological sites in the Northwest Territories from disturbance and prohibits the removal of archaeological specimens, except under permit.
- .9 *Safety Act: Occupational Health Regulations* outline the health and safety standards to be maintained at workplaces to ensure the health and safety of persons.
- .10 Guidelines for Removal of Materials Containing Friable Asbestos outline guidelines to be used to remove friable asbestos.

3.4 TUNGAVIK FEDERATION OF NUNAVUT

Activities associated with clean up of PIN-3 in the Nunavut may require the provision of Land Use Permits and Quarry Licenses if they occur outside the DND reservation as shown on the Contract Drawings. Under the terms of the permits and licenses, a variety of user fees are specified. Requirements governing access and use of ILA land are provided in the document "*Nunavut Land Claim Agreement*".

3.5 OTHER

Transportation and disposal of hazardous wastes is to be conducted by licensed waste handlers, in compliance with the appropriate legislation.

3.6 PERMITS

The Contractor involved in the site clean up process will be required to acquire and pay for all necessary permits, approvals and authorizations associated with the Contractor's site operations, and with the handling, transport and disposal of hazardous material. A partial list of these requirements is presented in Table 3.1.

TABLE 3.1 LIST OF AUTHORIZATIONS FOR CLEAN UP ACTIVITIES				
Authorization	Authority	Activity to Which Authorization Applies	Contact Number	Minimum Turnaround Time*
Archaeological Research Permit	Northwest Territories Act, Northwest Territories Archaeological Sites Regulations (must be applied for by qualified archaeologist)	Investigation of archaeological sites, mitigation, monitoring.	(867) 920-8084	3 weeks
Authorization for Works or Undertakings Affecting Fish Habitat	Fisheries and Oceans Canada (NWT)	Stream crossing, culverts, drainage, siltation and erosion control, effluent discharge.	(867) 920-6640	1 week
Transportation Permits	Transportation of Dangerous Goods Act	Shipping.		Advance notification 30 days
Transportation Permits	International Air Transport Association Dangerous Goods Regulations	Air transport.		Advance notification 30 days
Fishing Licenses	Department of Renewable Resources	Recreational fishing.	Any Renewable Resources office	None
Firearms Acquisition Certificates	RCMP	Use and storage of firearms.	Any RCMP detachment	6 weeks
Water Use and Waste Disposal Licenses	Northwest Territories Water Act	Water use and waste disposal.	NWT Water Board (867) 920-8191	8 weeks

* Minimum turnaround time is defined as the normal time required to process an application following receipt by the issuing authority.

4.0 GENERAL ENVIRONMENTAL PROTECTION MEASURES

4.1 GENERAL

The lands associated with the PIN-3, Lady Franklin Point, site have distinctive biophysical characteristics associated with arctic environments. Potential impacts related to the clean up of the site include degradation of the permafrost regime, disturbance of existing vegetation, uncontrolled erosion, point source contamination, and disruption of terrestrial and wildlife populations, as well as human health impacts. The procedures and requirements provided in this section are intended to be protective of these ecosystem components.

4.2 SITE OPERATIONS

.1 Construction Camp

- .1 At the PIN-3 site, the Contractor will likely establish a construction camp on the site.
- .2 Locate the camp site in an area with minimal vegetative ground cover. A potential construction camp site has been identified on the Construction Drawings.
- .3 Locate the construction camp in an area that is as close as practical to the main area(s) of clean up and where possible, on an existing gravel pad or former borrow area.
- .4 Do not impede surface drainage, and maintain a distance of at least 30 metres from the nearest water body.
- .5 Avoid ice-rich substrates, where possible.
- .6 Protect permafrost by construction of gravel pads and /or elevation of heated buildings on wooden supports
- .7 Avoid areas containing archaeological resources.
- .8 Do not interfere with LRR activities, and comply with provisions of the Site Use Restrictions (SUR).

.2 Equipment and Vehicle Use and Maintenance

- .1 Restrict vehicle and mobile equipment travel at the site to established roads, stream crossings and work pads unless specifically exempted by the Engineer. Recreational use of vehicles, including all terrain vehicles (ATVs) is NOT permitted off the existing road network.
- .2 Overland movement of equipment and vehicles is not allowed where damage to the vegetation or underlying soils may occur.

- .3 Following heavy rains, vehicle and heavy equipment use outside of road and work pad areas is not permitted until the soil has drained sufficiently to prevent excessive rutting, and until authorized by the Engineer.
- .4 Mobile equipment and vehicle operators shall yield the right-of-way to wildlife where safe to do so. Do not operate vehicles in a manner which harasses any species of wildlife.
- .5 Perform vehicle and equipment servicing in designated areas only, where special care can be taken to contain, handle and dispose of maintenance fluids, parts, and waste.
- .6 Conduct fuelling and lubrication of equipment in a manner that avoids spillage of fuels, oils, greases and coolants. When refuelling equipment, operators shall use leak-free containers and reinforced rip- and puncture-proof hoses and nozzles. Operators are to be in attendance for the duration of the refuelling operation and are to ensure that all storage container outlets are properly sealed after use.

.3 Storage and Handling of Fuel and Other Hazardous Substances

- .1 Locate fuel storage facilities as designated by the Engineer and such that there is no interference with the LRR activities.
- .2 Store fuel in self-dyking containers, or position over an impervious liner and surround by an impervious dyke of sufficient height to contain not less than 110% of the capacity of the tank.
- .3 Avoid sites that slope towards waterways or other environmentally sensitive areas; exhibit ponding or flooding; or have high groundwater tables, excessive seepage, or ice-rich (thaw-sensitive) soils. Avoid archaeological resources.
- .4 Smoking is prohibited within 7.5 metres of the fuel storage facility. Provide appropriate signage as detailed in Section 01546 of the Contract Specifications.
- .5 Inspect fuel storage facilities at least once each week for the duration of the project. Make available fire-fighting equipment for immediate access at each fuel storage facility.
- .6 Store all barrels containing fuel and/or other hazardous materials in an elevated position either on their side with bungs facing the 9 and 3 o'clock position or on pallets, upright, banded and encased in overpack containers.
- .7 All barrels shall be individually identified. The label shall be to industry standards and shall provide all information necessary for health and safety, and environmental purposes. Make available, to all personnel, Material Safety Data Sheets for all materials maintained in the construction camp.
- .8 Treat all waste petroleum products including used oil filters as hazardous material, and handle and dispose of following the requirements detailed in Section 02090 of the Contract Specifications. Do not use waste oil for dust suppression. Report all fuel spills to the Engineer and, as provided by

legislation, to the applicable government authorities, as indicated in Section 7.0.

- .9 Conduct regular inspections of all machinery hydraulic, fuel, and cooling systems. Repair leaks immediately.
- .10 Pre-assemble and maintain emergency spill equipment including at least two fuel pumps, empty 200 litre barrels and absorbent material sufficient to clean up a 1,000 litre spill at all permanent fuel storage sites and work camps (see Contingency Plans, Section 7.0).
- .11 Remove all barrels, redundant fuel storage facilities and associated materials and equipment from the site at the conclusion of the work.

.4 Water Management

- .1 The existing water supply at PIN-3 may be used as a potable water source providing such use does not adversely affect fish habitats.
- .2 Treat potable water where required to protect human health. The camp water supply shall be remote from sources of contamination.
- .3 Provide chlorine or iodine treatment of potable water, and test potable water for bacteria as required by the appropriate public health ordinances.
- .4 The Owner shall obtain a Water Use Licence from the Nunavut Water Board for the development of alternative water supply sources, as required. The Contractor is required to comply with all conditions of the license.
- .5 Water withdrawals must not endanger fish or draw down the water level so as to adversely affect fish habitat. Water withdrawal rates are not to exceed 10% of existing stream flow or 10% of total water body volume.
- .6 Equip all water intake hoses with screens with a mesh size of 2.5 millimetres or less to prevent the intake of fish.

.5 Domestic Waste Management

- .1 Dispose of all kitchen wastes and other non-hazardous wastes in the non-hazardous waste landfill unless otherwise specified. The landfill selection is to be determined jointly by the Contractor and the Engineer. The location is not to interfere with NWS Operations.
- .2 Temporarily store kitchen wastes in metal, animal-proof containers to prevent scavenging of waste by wildlife and reduce scattering of debris.
- .3 The Contractor, in consultation with the Engineer, will determine acceptable options for sewage disposal. Each construction camp shall provide at minimum primary sewage treatment, with a minimum retention time of 24 hours prior to discharge. Discharge of sewage wastewater shall meet the criteria outlined in Section 01560 of the Specifications.

4.3 ROAD CONSTRUCTION AND MAINTENANCE

- .1 Existing roads and trails provide access to most sources of aggregate, potable water and/or landfill locations. The 1984 DIAND report "Land Use Guidelines: Access Roads and Trails" shall be followed so that road and trail maintenance shall emphasize preservation of the permafrost regime, vegetation patterns, existing surface drainage patterns, water quality and stream flows.
- .2 Establishment of new roads off site is subject to approval of the Engineer.
- .3 Avoid any archaeological resources during clean up operations. Do not site roads within 30 metres of any other ecologically sensitive areas. Ice-rich soils, especially peatlands, are also to be avoided during road construction.
- .4 Prepare the road bed with a sufficient thickness of fill to prevent terrain damage. Install culverts to maintain natural cross drainage and prevent ponding. Remove these culverts from such roads and restore drainage at the end of the clean up operations.
- .5 Monitor access roads for signs of erosion and take remedial action where necessary. Do NOT use oil for dust control. Dust suppression, if directed by the Engineer, is to be effected with water only.

4.4 STREAM CROSSING AND DIVERSION

- .1 Adhere to all government regulations, licensing requirements/procedures and inspections regarding the protection of water quality and stream integrity to prevent destruction of spawning areas. Obtain Authorization from Fisheries and Oceans Canada for any works or undertakings affecting fish habitat including alterations, diversions, or crossings.
- .2 Prevent siltation of waterways and disruption of streambeds, using the following procedures:
 - .1 Minimize activities adjacent to watercourses.
 - .2 Install cofferdams, silt barriers, or other suitable barriers.
 - .3 Do NOT operate equipment in waterways.
 - .4 Do NOT use streambeds for borrow material.
 - .5 Do NOT dispose of excavated fill, waste material or debris in waterways.
 - .6 Avoid concentrations of fish during activities adjacent to waterways.
 - .7 Do NOT ford streams at or immediately upstream of locations containing concentrations of fish.
- .3 When removing culverts, the following procedures are to be followed to minimize disruption to stream beds and potential fish habitat:

- .1 Schedule removal of culverts to avoid concentrations of fish if such concentrations exist.
- .2 Install or construct cofferdams of non-erodible material, silt barriers, or other suitable methods to control siltation downstream of the work area.
- .3 Reshape site to conform to grade of adjacent stream bank following removal of the culvert.
- .4 Use riprap or other suitable methods, if required, to stabilize the bank at the worksite.
- .5 Remove all silt controls following completion of work, and ensure the grade of the streambed is restored.

4.5 BORROW PIT AND QUARRY DEVELOPMENT AND OPERATION

- .1 Environmental protection measures are for the purpose of minimizing the impact of development and extraction activities on surface drainage patterns, water quality, soil erosion, vegetation and, in some cases, wildlife or fish.
- .2 Comply with all terms and conditions of the Quarry Permit, including recontouring/reclaiming and site clean up prior to site abandonment.
- .3 Minimize the number of borrow pits opened by using existing borrow pits and aggregate stockpiles where feasible. Use of alternate sources is subject to approval by the Engineer.
- .4 Avoid all archaeological resources during the siting of borrow areas. Borrow areas are to be located at least 30 metres from the nearest water body providing potential fish habitat, and other sensitive resources.
- .5 Strip organic overburden, if present, and stockpile separately for use in restoring the borrow area.
- .6 Following excavation, recontour the area to restore natural drainage patterns and work overburden into the recontoured borrow area to prevent erosion. Provide drainage and run-off control using diversion ditches and sediment filters, as required, to prevent sediment-laden run-off from reaching water bodies.
- .7 During aggregate extraction, control vehicle and equipment operations in areas adjacent to the borrow pit to minimize the extent of disturbance.
- .8 Stockpile aggregate on ice-poor, well drained ground such that surface drainage is not impeded. Locate the stockpile area a minimum of 30 metres from archaeological resources, water bodies, and other sensitive resources.

- .9 If archaeological features or artifacts are encountered during borrow pit operations, notify the Engineer, avoid the area of the find, and restrict activities to other areas of the pit until further instructions are received. (See Section 5.0.)
- .10 Development of additional borrow areas that are not identified on site plans will be at the discretion of the Engineer and shall meet all siting criteria and permit requirements as discussed above.

4.6 HAZARDOUS MATERIAL PROCESSING AREAS

- .1 A hazardous material processing area shall be developed for the processing of hazardous materials in accordance with Section 02090 of the Contract Specifications.
- .2 Locate the hazardous material processing area a minimum of 100 metres from the nearest archaeological site or water body, on ice-poor, well drained soil, and as close to the location of work as is practicable.
- .3 Control movement of vehicles and equipment between the hazardous material processing area and work site to prevent the spread of potentially hazardous material along roadways.

4.7 CONTAMINATED SOILS

- .1 DEW Line Clean Up Criteria (DCC) have been established as remediation criteria for contaminated soil with inorganic elements and PCBs.
- .2 Cleanup of hydrocarbon contaminated soil at PIN-3 is based on an overall risk management approach, and a preliminary evaluation criteria of 2500 ppm TPH.
- .3 Locations of contaminated soil are delineated on the Drawings, and the levels of contamination are provided in the Contract Specifications. Soils exceeding the DCC criteria are to be removed as detailed in the Contract Specifications and Drawings.
- .4 Minimize disturbance to adjacent areas during excavation.
- .5 Avoid spillage of material during transportation between the excavation site and the container/disposal location.
- .6 Following excavation of DCC Tier II contaminated soil, decontaminate excavation equipment as detailed in Section 02066 of the Contract Specifications.
- .7 All workers are to wear appropriate protective clothing/equipment when handling contaminated soil as directed in Section 02066 of the Contract Specifications.

- .8 A program of sampling and confirmatory testing of specific contaminated areas will be carried out by the Owner as outlined in the Contract Specifications.

4.8 HYDROCARBON CONTAMINATED SOILS

- .1 The requirements for remediation of hydrocarbon contaminated soil at the PIN-3 site were developed using a risk management approach. Locations of hydrocarbon contaminated soil are indicated on the Drawings and levels of hydrocarbon contamination are provided in the Contract Specifications. Hydrocarbon contaminated soil areas designated for clean up are to be excavated and treated/ disposed of as detailed in the Contract Specifications and Drawings.
- .2 Minimize disturbance to adjacent areas during excavation.
- .3 Avoid spillage of material during transportation from the excavation site and the treatment location.
- .4 Following excavation of hydrocarbon contaminated soil, decontaminate excavation equipment as detailed in the Contract Specifications.
- .5 A program of sampling and confirmatory testing of hydrocarbon contaminated areas will be carried out by the Owner as outlined in the Specifications.
- .6 A landfarm facility for the treatment of Type B hydrocarbon contaminated soil will be constructed at the PIN-3 site, as detailed in the Contract Specifications and Drawings.
- .7 Locate the landfarm in an area with minimal vegetative ground cover. A potential landfarm site has been identified on the Construction Drawings.
- .8 Locate the landfarm in an area that is as close as practical to the main areas of hydrocarbon contaminated soil excavation, and where possible, on an existing gravel pad of former borrow area.
- .9 Do not impede surface water drainage and maintain a distance of at least 100 metres from the nearest water body.
- .10 The minimum distance between the landfarm and construction camp, Engineer office, and site laboratory is 500 metres. Locate facilities accordingly.
- .11 Avoid areas having an overall slopes greater than 6%.
- .12 Avoid areas containing archaeological resources.

- .13 Do NOT interfere with LRR activities and comply with provisions of the Site Use Restrictions (SUR).
- .14 Construct and operate the landfarm in accordance with Section 02067 of the Specifications.
- .15 A program of sampling and analytical testing of the hydrocarbon contaminated soil in the landfarm will be carried out by the Owner as outlined in the Specifications.
- .16 All workers to wear appropriate protective clothing/equipment when handling hydrocarbon contaminated soils as indicated in Section 02066 of the Specifications.
- .17 Avoid releasing any contaminated soil or contact water into the environment during the transport, handling, treatment and/or disposal of hydrocarbon contaminated soils.

4.9 LANDFILL CLOSURE AND DEVELOPMENT

- .1 Cover landfills with granular fill material to provide a minimum cover thickness as indicated on the Contract Drawings. Regrade the landfill areas to restore natural drainage patterns and topography.
- .2 Install geo-synthetic liner systems where indicated on the Contract Drawings. Cover landfills with granular fill material to provide a minimum cover thickness as indicated on the Contract Drawings. Regrade the landfill areas to restore natural drainage patterns and topography
- .3 Construct new landfills for the disposal of non-hazardous wastes generated during the cleanup of the PIN-3 site.
- .4 Provide drainage controls such as diversion ditches and sediment filters, as required, to prevent runoff from reaching water bodies during closure, remediation and construction of landfills.
- .5 Conduct all earthworks in accordance with Section 02209 of the Contract Specifications.
- .6 Install monitoring equipment as indicated on the Drawings or as directed by the Engineer in accordance with Section 02510 of the Contract Specifications.

4.10 LANDFILL EXCAVATION

- .1 Excavate the South Landfill to the lines and dimensions as indicated on the Contract Drawings and in accordance with Section 02240 of the Specifications.

- .2 Provide drainage controls such as diversion ditches and sediment filters to prevent runoff/leachate from reaching water bodies during excavation.
- .3 Transport excavated material to the hazardous material processing area, for classification and sorting.
- .4 Handle, containerize and label hazardous material in accordance with Section 02090 of the Contract Specifications.
- .5 Dispose of non-hazardous debris in an on-site landfill in accordance with Section 02209 of the Contract Specifications.
- .6 Handle and containerize or landfill contaminated soil as described in Section 02066 of the Contract Specifications.
- .7 All workers to wear appropriate protective clothing/equipment when handling hazardous or potential hazardous materials as directed in Section 02240 of the Contract Specifications.
- .8 Avoid releasing any hazardous materials or contaminated soil into the environment during the transport, handling or sorting of excavated waste materials. Invoke the emergency response plan (Section 7.0) and the appropriate action in the event of a spill or other emergency situation.

4.11 DISPOSAL OF SITE DEBRIS

- .1 Collect, sort and dispose of hazardous and non-hazardous site debris in accordance with Section 02219 of the Contract Specifications.
- .2 Test contents of intact barrels and dispose of as described in the Contract Specifications, Section 02090.
- .3 Handle and dispose of asbestos according to the methods described in the Contract Specifications, Section 02081.
- .4 Workers are to wear appropriate protective clothing when handling potentially hazardous material as directed in Section 02090 of the Contract Specifications.
- .5 Minimize off-road activity during collection of site debris.
- .6 Avoid releasing any hazardous materials into the environment during the handling of hazardous materials. Invoke the emergency response plan (Section 7.0) and take appropriate action in the event of a spill or other emergency situation.

4.12 DEMOLITION OF BUILDINGS AND STRUCTURES

- .1 Carry out demolition, sorting and disposal of hazardous and non-hazardous demolition waste in accordance with Section 02060 of the Contract Specifications.
- .2 All residual debris from the site is to be removed down to grade. Structures are to be demolished to the top of concrete foundation level. Remove creosote treated timber pile foundations. Non-hazardous demolition debris shall be disposed of as directed in the Contract Specifications and Drawings. Gravel pads and other foundations are to be regraded to restore natural drainage patterns and to match adjacent topography.

4.13 MARINE VESSEL MOVEMENTS

- .1 It is anticipated that marine vessels will be used for the transport of equipment and materials to and from the PIN-3 site. Under certain circumstances, marine vessels can adversely affect wildlife. Sea mammals and flocks of waterfowl are to be avoided by all shipping.
- .2 To minimize disruption to hunting and fishing activities, vessel traffic shall be restricted to traditional shipping lanes, where they exist. Vessel operators are to avoid marked fishing gear that may be encountered near shore.
- .3 Inform all marine vessel operators of all applicable EPP requirements when scheduling arrangements are made or at other appropriate periods prior to the arrival of the vessel at the site.

4.14 AIRCRAFT MOVEMENTS

- .1 It is anticipated that fixed wing chartered aircraft will be used to transport personnel, perishable supplies and various construction materials and equipment to and from the site.
- .2 Where concentrations of birds or mammals are known to be near construction sites, charter pilots shall be advised to maintain an altitude of at least 500 metres and preferably 1,000 metres, above ground or water, when passing over these areas. Low-level flights to observe or photograph wildlife shall not be permitted.
- .3 Inform all charter aircraft pilots of all applicable EPP requirements when scheduling arrangements are made or at other appropriate periods prior to the arrival of the aircraft at the site.

4.15 HANDLING OF HAZARDOUS MATERIALS

- .1 Treat and dispose of hazardous material, including hazardous barrel contents, in accordance with Section 02090 of the Contract Specifications.
- .2 Based on analytical test results, incinerate barrel contents as appropriate, with equipment capable of incinerating glycols and hydrocarbon/water solutions.
- .3 The incineration crew is to be equipped with material and equipment necessary for the safe and efficient execution of the work.
- .4 Store hazardous materials in accordance with Section 02090 of the Contract Specifications and ensure that each storage area is separated from the nearest water body by a 30 metre buffer zone; at beach storage areas consideration must be given to the reach of sea ice and storm tides.
- .5 Packaging and Shipping
 - .1 The *Transportation of Dangerous Goods Act* (TDGA) and the *International Air Transport Association* (IATA) Dangerous Goods Regulations govern the packaging and shipment of hazardous goods within Canada. If shipping out of Canada, Canadian regulations and regulations of the destination country both apply. Requirements of the International Marine Dangerous Goods Code (IMDGC) must be addressed in international waters (e.g. near Greenland).
 - .2 Any material classified as hazardous by the TDGA must be accompanied by the appropriate TDG shipping documents. The documents are to state the shipper, the receiver and all carriers involved in the transport of the shipment. Non-hazardous materials are also to be accompanied by a document indicating ownership and responsibility of the receiver.
 - .3 Package all hazardous material in accordance with the Transportation of Dangerous Goods Regulations.
 - .4 For TDG classification 9.3, dangerous goods in quantities larger than 5 kilograms or 5 litres, and for wastes that contain more than 500 grams of PCB mixture (a mixture with PCB concentration >50 ppm), the following procedures apply:
 - .1 Complete a waste manifest for each shipment, specifying a unique reference number and DND's waste generator number, to accompany the shipment to the final destination. The Department of Resources, Wildlife and Economic Development administers the manifesting system in the NWT and is responsible for issuing the generator numbers.
 - .2 Document on the manifest the origin and destination of the shipment.
 - .3 All manifests are to be reviewed and signed by the Engineer prior to submission.
 - .4 Deliver the manifest to the initial carrier and forward to the relevant government agencies within two days of sending the shipment.

- .5 On receipt of the dangerous goods, the receiver shall send a copy of the manifest to the sender, the carrier of the shipment, and the relevant government agencies within two working days.
- .6 The Contractor is responsible for submitting the signed TDG shipping documents and waste manifests to the relevant parties as detailed in the TDG Regulations.
- .7 Notify provincial and territorial governments of any shipments of PCB mixtures which pass through their borders.
- .8 Notify Transport Canada, Prairie and Northern Region-Marine (613-991-6006) of any shipments of PCB mixtures which are occurring by sea.
- .5 Test any waste of unknown TDGA hazard to determine whether any transport hazard exists according to the regulations. Package any substance which is considered hazardous under the TDGA in accordance with the regulations and the national standard Performance Packaging for Transportation of Dangerous Goods. The TDGA regulations specify the packaging requirements for dangerous or hazardous goods according to risk.

.6 Labelling

- .1 Label and placard packages according to class and division of the hazardous item. A label or placard design is unique to each classification. A partial list of these requirements is presented in Table 4.1.
- .2 Label all packages on at least two sides and write the name of the hazardous substance beside the label. Placard large containers as defined by the class and division with the TDG product identification number clearly displayed. The product identification number is indicated by the substance name in the regulations.

TABLE 4.1 TDGA CLASSIFICATION AND PACKAGING REQUIREMENTS		
Substance	Class/Packing Group	Packaging/Shipping Criteria
Petroleum Distillates, N.O.S. These types of petroleum hydrocarbons will include the majority of the liquid hydrocarbons to be removed from the site. (TDG)	3 III (3.3 III for Marine Vessels) - flammable liquids with a flashpoint between 23EC and 61EC, and a boiling point greater than 35EC (e.g. diesel, kerosene, lube oil). Packing Group III is the lowest risk for this class.	- by cargo vehicle or vessel, can be transported in standard large containers/barrels on land.
Hydrocarbons in Soils Flammable Solids N.O.S. (TDG)	4.1 III/II - flammable low (III) or medium (II) risk as tested. Criterion is how readily ignited the substance is. Assume most hydrocarbon contaminated soils are low risk.	- as above for cargo vehicles or vessels.
Tank Bottoms Sludges	6.1, 4.1 II	

TABLE 4.1
TDGA CLASSIFICATION AND PACKAGING REQUIREMENTS

Substance	Class/Packing Group	Packaging/Shipping Criteria
Waste Type 78 (TDG)	<ul style="list-style-type: none"> - a TDG defined waste type which is more poisonous (6.1) than flammable (4.1) but both risks must be labelled. The risk is medium (Packing Group II) for this substance. 	<ul style="list-style-type: none"> - cargo vehicle or vessel only, shipment must be registered. - should be packaged in sealed, leak proof containers.
Poisonous Solids, Flammable, N.O.S. (IATA)	6.1, 4.1 II <ul style="list-style-type: none"> - as above. 	
Polychlorinated Biphenyls (TDG)	9.3 I <ul style="list-style-type: none"> - hazardous waste with a high risk to human health (Packing Group I). This is for anything containing PCB mixtures (any item containing PCBs in concentrations greater than 50 ppm). 	<ul style="list-style-type: none"> - cargo vehicle or vessel only, shipment must be registered. - any item containing PCB mixtures and intended for disposal must be contained in a combination packaging where the inner package is made of earthenware, plastic, or metal and is leak-proof, and the outer packaging is a drum or box made of steel, aluminium, plywood, fibre or plastic. There must also be sufficient absorbent between the inner and outer packaging to prevent any liquid from escaping (if present) from the outer packaging.
Miscellaneous Degreasing Solvents, Waste Type 1 (TDG)	6.1 II <ul style="list-style-type: none"> - a poisonous liquid waste with a medium risk for this class. 	<ul style="list-style-type: none"> - cargo vehicle or vessel only. - should be packaged in sealed, leak-proof containers for ground transport.
Batteries, Wet, Acid Filled ₆ (TDG)	8 III <ul style="list-style-type: none"> - corrosive substances contained in equipment or part of an item are considered low risk (Packing Group III). 	<ul style="list-style-type: none"> - should be packaged in sealed, leak-proof containers for ground transport, or air transport.
Compressed Gases:	2.1 X	
i) Flammable Gases (TDG)	<ul style="list-style-type: none"> - any pressurized or liquified gas which is ignitable at normal atmospheric pressure when in a mixture of 13% or less in air by volume. 	<ul style="list-style-type: none"> - any compressed gas should be contained in cylinders according to the standards in the CSA document <u>Cylinders, Spheres, and Tubes for the Transportation of Dangerous Goods</u>.
ii) Non-Flammable, Non-Poisonous, Non-Corrosive Gases (TDG)	2.2 X <ul style="list-style-type: none"> - any pressurized or liquified gas which does not meet the criteria of divisions 2.1, 2.2 or 2.4. 	

TABLE 4.1
TDGA CLASSIFICATION AND PACKAGING REQUIREMENTS

Substance	Class/Packing Group	Packaging/Shipping Criteria
iii) Poison Gas (TDG,	2.3 X - any pressurized or liquified gas that has an LC50 value less than 5,000 mL/m ³ at normal atmospheric pressure by reason of toxicity.	
iv) Corrosive Gases (TDG)	2.4 X - any pressurized or liquified gas that has an LC50 value less than 5,000 mL/m ³ at normal atmospheric pressure by reason of corrosion effects on the tissues of the respiratory tract.	
Radioactive Material, N.O.S. (TDG,	7 X - any product, substance or article with activity greater than 74 kBq/kg.	- must be packaged and handled according to the <u>Transport Packaging of Radioactive Materials Regulations</u> .
<p>Note:</p> <ol style="list-style-type: none"> 1. Standard documentation applies for all of the above, except any item with "waste" in the name must have a waste manifest as well as a standard shipping document. (Ground and sea transport only.) 2. Special notification is needed for any PCB mixture transport. 3. These items may be shipped by a licensed TDG shipper only. 4. Packing Group X indicates special packaging required. 5. Wet acid filled batteries can be transported as described or alternatively they can be neutralized. Neutralization would make the batteries a "waste" under TDG and would require them to be manifested. 		

4.16 EXPLOSIVES

- .1 BLASTING SHALL NOT OCCUR UNLESS SPECIFIC PERMISSION IS GRANTED BY THE NORTH WARNING SYSTEM, DND, THROUGH THE SITE ENGINEER. The use of explosives is potentially dangerous to human and animal health. The following procedures apply:
 - .1 Obtain all necessary permits and licenses.
 - .2 Handle, transport, store, and use explosives and all other related hazardous material in accordance with all applicable laws, regulations and orders of regulating authorities.
 - .3 Electric detonation methods are prohibited.
 - .4 Restrict use of explosives to authorized and certified/licensed personnel who have been trained in their use.
 - .5 Minimize defacement of landscape features and other surrounding objects controlling the scatter of blasted material beyond the cleared working area.
 - .6 Minimize shock or instantaneous peak noise levels.

- .7 Prevent scatter from blasting from reaching fuel or hazardous substance storage locations. A minimum distance of 300 metres in rocky terrain, and 1,000 metres in the presence of metal is required.
- .8 Do NOT conduct blasting in the vicinity of concentrations of wildlife.
- .9 Restrict blasting to above water and a minimum of 100 metres from concentrations of fish.
- .10 Comply with all provision as detailed in the Site Use Restrictions.

4.17 WORK SITE CLEAN UP AND ABANDONMENT

- .1 Remove all temporary buildings, fuel barrels, vehicles, equipment and surplus materials from the site following completion of work.
- .2 Remove all waste materials from the site following completion of the work.
- .3 Stabilize all large earthwork slopes. Gravel access roads required for operation and maintenance may remain.
- .4 Regrade all disturbed areas to restore natural drainage patterns.
- .5 Remove culverts under roads and airstrip as directed in Section 02060 of the Contract Specifications. Breach and stabilize road embankments at culvert locations so the overland flow of surface runoff and the passage of fish are not impeded.

5.0 PROTECTION MEASURES FOR VALUED ENVIRONMENTAL COMPONENTS

5.1 GENERAL

- .1 This section describes the required protection measures for the valued environmental components identified at the PIN-3, Lady Franklin Point site. Comply with all requirements described in this section.

5.2 HUMAN HEALTH AND SAFETY

- .1 Potential hazards to human health and safety are present at the PIN-3 site in the form of hazardous materials and contaminated soil, hazardous local terrain and unpredictable weather conditions. Hazardous material and contaminated soil have the potential to enter water bodies and the food chain, and thereby affect vegetation, fish, wildlife and the health of people who travel, hunt and fish in these areas. Site debris may present a physical hazard to people travelling through these locations. All surface debris scattered throughout the site is to be collected and disposed of in accordance with Section 02219 of the Contract Specifications and Drawings.
- .2 Take all necessary precautions when handling and transporting hazardous waste materials and contaminated soil to ensure that the materials do not come into contact with site personnel or local residents. Site workers shall wear protective clothing as directed in the Contract Specifications when handling hazardous and contaminated materials.
- .3 All site personnel working on or in the vicinity of clean up operations must be trained in, made aware of, and adhere to the requirements of the Workplace Hazardous Materials Information System (WHMIS) program.
- .4 Outdoor recreation activities of site personnel have the potential to adversely affect nearby fish, wildlife and heritage resources. Subject to camp rules, terms of the Land Use Permit and the requirements of territorial fishing licenses and regulations, staff may be permitted to leave the site for recreational purposes. However, recreational use of vehicles, including ATVs, is NOT permitted off of the existing road network. Normal precautions for Arctic travel include: provision for rapidly changing weather conditions; tactics for possible bear and other wildlife encounters; filing a trip plan; first aid kit, survival kit and insect repellent.
- .5 Personal firearms are not permitted in the construction camp. However, the Contractor's Site Superintendent shall keep sufficient weapons (one for backup or replacement) for defence in the event of a bear encounter which threatens human

safety. When not in use, all weapons shall be locked as per all applicable legislation and access controlled by the Site Superintendent.

- .6 Store all food (including country foods) as to preclude the attraction of wildlife. At minimum, store all foods in properly refrigerated areas that are indoors within the construction camp.

5.3 LOCAL RESOURCE USE

- .1 The coastal marine waters in the area of the PIN-3 site are used for fishing and hunting, including traditional hunts of sea mammals. A potential concern involves physical conflicts between ship traffic and fishing nets, near shore pollution incidents during ship-to-shore transfer of fuel and equipment, shore-to-ship transfer of hazardous materials, and shoreline terrain damage during beach landing area preparation.
- .2 Clean up activities and related shipping shall not interfere with local resource use in excess of levels normally encountered by established local activities and shipping. To minimize disruption to hunting and fishing activities, restrict vessel traffic to traditional shipping lanes where they exist. Vessel operators are to avoid marked fishing gear that may be encountered near shore.
- .3 Schedule annual meetings with local associations to discuss these issues and to minimize any potential problems. This will include consultation to confirm the scheduling and locations of hunting and fishing activities. Assign a local contact person to answer questions and address concerns of local residents or resource users.

5.4 LOCAL ECONOMY AND CONTACT WITH LOCAL RESIDENTS

- .1 Maximize employment and business opportunities in the north, in accordance with the guidelines in the Contract Specifications. Provide communication with the local communities of Kugluktuk and Cambridge Bay to keep them informed of contracts and significant project developments for which local businesses and individuals may be qualified to work.
- .2 Schedule regular meetings with the local community of Kugluktuk to discuss ongoing work and to address any community concerns. Briefing meetings with all camp personnel are required to discuss and explain camp rules which must be established.

5.5 AESTHETIC VALUE

- .1 It is anticipated that the clean up activities will have an overall positive effect on the aesthetic value of the PIN-3 site in that redundant buildings and structures will be demolished, and all disturbed areas (landfills, debris piles, sewage outfalls and borrow pits) will be restored as closely as possible to their original appearance. Construction personnel are to ensure that their activities do not contribute to any additional degradation of the local environment.

5.6 SURFACE WATER AND FISH HABITAT

- .1 The following applies to work adjacent to waterways:
 - .1 Prevent siltation of water bodies supporting fish by the use of berms or silt fences as required, and by minimizing activities adjacent to watercourses.
 - .2 Do NOT operate equipment in waterways.
 - .3 Do NOT use streambeds for borrow material.
 - .4 Do NOT dispose of excavated fill, waste material or debris in waterways.
 - .5 Survey areas immediately upstream and for 100 m downstream of proposed work areas to determine presence of concentrations of fish.
 - .6 Avoid concentrations of fish during culvert removals and work adjacent to waterways.
 - .7 Do NOT ford streams at or immediately upstream of locations containing concentrations of fish.
 - .8 Restrict blasting to above water and more than 100 m from concentrations of fish.
 - .9 Where possible, conduct in-stream work during low flow periods.
 - .10 When removing culverts:
 - X slope banks to conform to grade of adjacent stream bank as applicable; and
 - X if required, stabilize bank using erosion resistant material.
- .2 Obtain authorization from Fisheries and Oceans Canada for alterations or crossings of any water body constituting fish habitat. (See Section 3.0.)

5.7 PERMAFROST SOILS

- .1 Ice-rich soils are common in areas that are maintained by extensive vegetation cover, and thus susceptible to permafrost degradation. The top layer provides a protective thermal barrier that prevents permafrost degradation. These soils are susceptible to erosion due to their fine texture and hilly topography. Erosion removes the thermal protection and causes permafrost degradation. Vehicle and equipment traffic, and soil excavation can disturb the surface layer and degrade the permafrost.
- .2 Minimize disturbance to permafrost soils by restricting vehicle and heavy equipment traffic to existing roads and designated work areas unless approved by the Engineer.
- .3 Minimize activity in areas adjacent to work areas.

- .4 Do NOT operate vehicles or heavy equipment off-road following heavy rain or melting snow until the soil has dried sufficiently to prevent excess rutting.
- .5 Install appropriate drainage and erosion control structures along access roads, where required.
- .6 Implement the following procedures during site clean up operations to minimize disruption of permafrost:
 - .1 Site facilities such as work camps and storage areas such that they do not impede surface drainage or result in ponding. Construct gravel pads or use other appropriate methods to protect ice-rich soil from thermal or physical damage.
 - .2 Minimize extent of disturbance during excavations.
 - .3 Promptly backfill excavated areas with granular fill as indicated on the Contract Drawings and Specifications.
 - .4 Minimize the development of new borrow areas.
 - .5 Do NOT store materials directly on unprotected ground.
 - .6 Regrade disturbed areas to restore natural drainage patterns.
- .7 Repair rutting that impedes local drainage or exposes permafrost in ice rich soils to the satisfaction of the Engineer.

5.8 COASTAL MARINE RESOURCES

- .1 The coastline adjacent to the PIN-3 station is used by marine mammals and seabirds for feeding, migration and breeding. Typical species found in the area of PIN-3 include: beared and ringed seals, arctic tern, and sabine's gulls.
- .2 Seabirds are also vulnerable to disturbance during the nesting period.
- .3 Where concentrations of birds and mammals are known to be near construction sites, advise chartered aircraft pilots to maintain an altitude of at least 500 metres and preferably 1,000 metres above ground or water when passing over these areas. Low-level flights to observe or photograph wildlife shall not be permitted. Inform charter aircraft pilots of all applicable EPP requirements when scheduling arrangements are made or at other appropriate periods prior to the arrival of the aircraft at the site.
- .4 Marine mammals and flocks of seabirds must be avoided by all shipping. Where feasible, ships shall maintain a minimum distance of one kilometre from known seabird colonies.

- .5 During transfer of fuel to land-based storage tanks, equip the hoses or pipes with properly functioning and approved check valves to prevent backflow of fuel in the case of failure. Attend all fuel transfer operations at all times. In the event of a spill of fuel, implement the appropriate contingency plan as detailed in Section 7.0 of this EPP.

5.9 TERRESTRIAL RESOURCES

- .1 Muskoxen, Peary caribou, Arctic fox, Arctic hare, and other wildlife have been reported seasonally or year round at PIN-3. Birds, including sandpipers, plovers, and a variety of ducks have been observed in the area. Raptors such as snowy owl, golden eagles, gyrfalcons, rough-legged hawks and peregrine falcons are known to occur in the region. Raptors are especially sensitive to disturbances. There is concern over human/wildlife contact which could include harassment by project personnel causing disruption of activities such as calving, breeding, nesting and rearing, all of which may take place on the site proper.
- .2 Prevent avoidable conflicts with wildlife using the following procedures:
- .1 EMPLOY A DEDICATED BEAR MONITOR(S) AT ALL TIMES.
 - .2 Require all on-site personnel to be familiar with the contents of "Safety in Bear Country".
 - .3 Do NOT feed, injure or harass wildlife.
 - .4 Ensure that clean up activities do NOT interfere with wildlife movement through the area.
 - .5 Do NOT disturb birds nesting on site.
 - .6 Vehicle, vessel and aircraft movements shall conscientiously avoid all known concentrations of wildlife or areas known to be frequented by important species or concentrations of wildlife.
 - .7 Do NOT attempt to chase, catch, divert, follow or otherwise harass wildlife by aircraft, vehicle, boat or on foot.
 - .8 Control refuse and make inaccessible to bears and other scavengers.
 - .9 In the event of unanticipated or unavoidable contact with mammals, act in accordance with the contingency plan (Section 7.0). Familiarize all individuals working at or visiting the site with this plan as part of their orientation to the work site.
 - .10 Equipment and vehicles shall yield to wildlife, where possible.
 - .11 Except in the vicinity of the airfield, advise charter aircraft pilots not to fly at elevations lower than 500 metres above ground or water.
 - .12 In the event that wildlife are spotted from the air, aircraft shall not make descents for observation or photography.
 - .13 Domestic or wild pets are not allowed in camps with the exception of controlled watch dogs.

- .14 Project personnel shall not be permitted to possess personal firearms. The only firearms allowed on site shall be for protection from bears and shooting of animals exhibiting aberrant behaviour. The firearms shall be controlled by the Contractor's Site Superintendent.
 - .15 Report vehicle collisions with wildlife, encounters with troublesome animals, and/or the presence of potentially troublesome animals to the Engineer and to the District Wildlife Officer.
- .3 Disruption of avifauna during the nesting period can result in reproductive failure. For this reason, concentrations of nesting birds should be avoided during this period. Raptors should be avoided because of their comparatively low abundance and their position at the top of the food web. Impacts on these species can be minimized by scheduling disruptive activities outside of the nesting period and by discouraging nesting at work areas.
- .4 The arrival of avifauna at specific locations in the Arctic is influenced by weather conditions and other factors. Inclement weather or a delayed spring melt may delay arrival by several weeks. In general however, the chronology of arrival, nesting, and departure is relatively consistent between years.
- .5 Typically within two weeks of arrival, nesting commences and continues for one to two months until the young leave the nest. Following this, the birds feed in preparation for the fall migration and depart by mid to late September.
- .6 The migration and breeding chronology of major groups of birds is shown in Table 5.1. Schedule work to minimize impacts on these species.

TABLE 5.1 APPROXIMATE NESTING AND BREEDING CHRONOLOGY FOR BIRDS OBSERVED NEAR DEW LINE STATIONS					
Group or Species	Arrival	Nesting Period		Length of Breeding Season	Departure
		From	To		
Raptors	Mid-May to Early June	Early June	Late August	65-75 days	Late September
Waterfowl	Late May to Early June	Early to Mid-June	Mid to late July	25-38 days	Early September
Shorebirds	Late May to Early June	Early June	Early to late July	20-25 days	Late August

5.10 HERITAGE RESOURCES

- .1 DEW Line sites are often located in areas which have been seasonally settled or visited by Inuit over the past 1,000 years; by their Palaeo-Eskimo predecessors for as many as three thousand years before the Inuit; and by Europeans and Eurocanadians over the past four centuries. Archaeological sites and recent camps and cemeteries exhibiting evidence of the presence of former occupants have been found on or adjacent to all of the DEW Line stations. Many of the sites have been disturbed by

previous DEW Line activities. The traditional and scientific value of heritage resources is greatly diminished if they are disturbed or moved. Archaeological sites in the Northwest Territories are protected by law, and disturbance of archaeological sites and collection of archaeological specimens is prohibited except under the terms of an archaeological research permit.

- .2 The PIN-3 site area is of high archaeological potential. Nine archaeological sites have been recorded at PIN-3. The location of these sites is indicated on the Contract Drawings. Mark the visible boundary of sites in the area of work activities and avoid these areas during the cleanup operations.
- .3 Obtain a generic pamphlet from the regulatory authorities for use at the site, which illustrates typical site and artifact types, and describes procedures to follow in the event of encountering an archaeological site.
- .4 In the event that heritage resources are discovered during clean up activities, the following procedures apply:
 - .1 Report discovery of archaeological site or artifacts immediately to the Engineer.
 - .2 Do NOT disturb archaeological sites or artifacts discovered and cease work in that area until appropriate authorities are notified.
 - .3 Report all archaeological finds in accordance with Section 7.4 of this EPP.
 - .4 Do NOT resume activities in the vicinity of the find until confirmation and direction from appropriate authorities is received.
- .5 Reports of archaeological sites found shall include:
 - .1 the identity of the person making the discovery;
 - .2 description of the site location, including topography, landmarks, etc.;
 - .3 the nature of the activity resulting in the discovery;
 - .4 description of the archaeological site, including size, features, or details visible, supplemented by sketches or photographs;
 - .5 actions currently taken to protect the archaeological features; and
 - .6 extenuating circumstances.
- .6 All personnel are to be discouraged from visiting archaeological and other heritage sites.

6.0

ENVIRONMENTAL INSPECTION

6.1

GENERAL

- .1 As part of its overall commitment to a strategy of environmental protection and quality assurance, the Owner intends to employ a dedicated environmental inspection staff to monitor its own compliance with the EPP and all applicable laws, regulations, permits, guidelines and standards.
- .2 The environmental inspection staff will be a part of the DEW Line Clean Up Project Management Office (PMO). The PMO has been formed as per the Terms of Reference of the Memorandum of Understanding between the Director General Environment and Defence Construction Canada (DCL).
- .3 The Owner will be represented at the site by the Engineer who will report to the DCL Contract Manager. Environmental inspection staff at each site will report to the Engineer.
- .4 The Contractor will maintain regular contact with the environmental inspection/ Quality Assurance team. This will include, but is not limited to:
 - X attendance at regular meetings as scheduled with the inspector;
 - X immediately reporting concerns over any aspect of this EPP; and
 - X immediately reporting any spills or other event that may have an effect on human or environmental health and/or safety.

7.0 CONTINGENCY PLANS

7.1 GENERAL

- .1 The following generic contingency plans present the prescribed course of action to be followed in the case of unanticipated events during clean up such as fuel or chemical spills, potentially dangerous wildlife encounters, and the discovery of heritage resources. The plans will enable persons in a particular contingency situation to maximize the effectiveness of the environmental protection response and meet all regulatory requirements for reporting to the appropriate authorities.
- .2 Submit to the Engineer for approval detailed spill contingency plans for the site. Identify response capabilities by detailing response times, and types and volumes of spills to which the Contractor can respond. The following information is required as a minimum:
 - .1 a description of pre-emergency planning;
 - .2 personnel roles, lines of authority and communication;
 - .3 emergency alerting and response procedures;
 - .4 evacuation routes and procedures, safe distances and places of refuge;
 - .5 emergency phone numbers;
 - .6 directions/methods of getting to the nearest medical facility;
 - .7 emergency decontamination procedure;
 - .8 emergency medical treatment and first aid;
 - .9 emergency equipment and materials;
 - .10 emergency protective equipment;
 - .11 procedures for reporting incidents; and
 - .12 spill response and containment plans for all materials which could potentially be spilled.

7.2 FUEL AND HAZARDOUS MATERIAL SPILLS

- .1 The objective of the fuel-related contingency plan is to protect the environment and human health by minimizing the impacts of spill events through clear and concise instructions to all personnel.
- .2 A variety of fuels and other hazardous materials may be in use at the PIN-3 site during clean up. The greatest volumes will likely involve Arctic diesel fuel. Other substances such as acids, solvents, lubricants, hydraulic fluid, antifreeze, fuel additives and engine coolants also pose potential environmental and safety hazards. For simplicity, POL and minor chemical spills will be considered together. As

chemicals are usually stored and transferred in barrels of 205 litres or smaller capacity, any spill quantity is likely to be small.

- .3 Based on the hazardous materials identified for disposal, Emergency Response Plans (ERPs) are not required during transport under the TDG regulations. If materials identified for disposal are listed on Schedule XII of the TDG regulations and are in volumes exceeding those specified in that schedule, register an ERP with the Director General of the Transport of Dangerous Goods Directorate. The ERP is to contain information such as the nature and risks of the particular dangerous good and contact names and numbers for emergency assistance.
- .4 If a spill or a dangerous occurrence is discovered during transport in excess of those volumes listed in Part 9, Table 1 of the TDG regulations, the person who has management or control of the goods at that time must immediately notify the Emergency Authority in the province where the occurrence took place. The appropriate authorities are listed in Part 9, Table 2 of the TDG regulations. The person must also notify his/her employer, the owner of the vehicle on which the goods were carried, and the owner of (consigner) the dangerous goods. The person's employer is then required to issue a written report to the Director General within 30 days of the occurrence in the form detailed by the TDG regulations.
- .5 The most common pollution incidents will probably involve spills of arctic diesel or aircraft fuel onto land or water resulting from:
 - X human error during transfer operations between holding tanks;
 - X rupture of lines, tanks, valves, dykes or barrels from deterioration or damage;
 - X seepage from fittings or valves;
 - X accidental spills during POL transport via vehicle or aircraft; and
 - X equipment failure.
- .6 A person in control of a substance at the time of a spill shall report the spill via the appropriate spill response line. Quantities of substances which represent "a spill" are listed in Schedule B of the Nunavut Spill Contingency and Reporting Regulations. Advise the Engineer of all spills.
- .7 In the event of a spill, protection of human health and safety is paramount. Contamination of personnel involved in clean up is a real possibility as is contamination of the surrounding workplace and environment.
 - .1 The individual discovering a spill shall:
 - .1 Warn people in the immediate vicinity and evacuate the area if necessary.
 - .2 Identify the spilled material if possible, and take all safety precautions before approaching it.

- .3 Attempt to immediately stop the leakage and contain the spill, if safe to do so.
- .4 Report to the Engineer the spill location, type of material, volume and extent, status of spill (direction of movement), and prevailing meteorological conditions.
- .5 In the event of a shoreline spill, provide information about beach location, contaminated area, beach characteristics, presence of wildlife and archaeological sites which might be threatened.
- .2 Both the Contractor and the Engineer have specific responsibilities in responding to a spill event. These are described as follows:
 - .1 Contractor's Responsibilities:
 - .1 Ensure response crew members are appropriately trained.
 - .2 Practice spill prevention by performing regular maintenance on all POL systems, and by using proper methods for the handling of POL products.
 - .3 Provide personnel, materials, and equipment necessary for adequate response to POL and hazardous material spills.
 - .4 Establish communications and verbally report all spills to the Engineer as soon as practical.
 - .5 Isolate and eliminate all ignition sources.
 - .6 Ensure safety and security at the spill site.
 - .7 Stop or reduce discharge, if safe to do so.
 - .8 Make every effort to contain the spill by dyking with earth or other barriers on land and containment booms on water.
 - .9 Assess potential for fuel/chemical recovery.
 - .10 Deploy on-site crews to mobilize pumps, empty 200 L drums, hand tools and absorbents to the spill site.
 - .11 Request assistance, if required, from DND (through the Engineer) and the Canadian Coast Guard.
 - .12 Hire additional assistance, if required, from northern residents, local communities, and commercial spill response firms.
 - .13 Follow all guidelines and regulations for disposal of spilled materials, associated debris, contaminated soil and water as established by appropriate government agencies.
 - .14 Assess potential terrain and wildlife disturbance, erosion and archaeological site disturbance in any areas to be affected by clean up operations and contact relevant authorities.
 - .15 Document all events/actions.
 - .16 Report the spill to the Spill Report Line and follow up with a written spill report. This report shall summarize the initial report information; confirmation of spill volume; actions taken; future remediation/monitoring requirements; and a sketch map and/or photographs of the spill area.

- .17 For spills on water, immediately mobilize additional containment and clean up equipment in consultation with the Coast Guard, Environment Canada and Fisheries and Oceans Canada if on-site equipment is inadequate. Close isolation valves to stop fuel flow, if required. Deploy light weight booms and oil absorbent materials to protect environmental resources along the coastline, as applicable. Track progress of spill, if of unknown origin, and report spills as described in Clause 7.2.7.6 below.
- .2 Engineer's Responsibilities:
 - .1 Commit resources, as required, to respond to and clean up a spill.
 - .2 Supervise containment, clean up and restoration operations.
 - .3 Document all events/actions.
 - .4 Notify appropriate government agencies using the contact list.
- .3 The final decision on clean up methods will be made by Environment Canada at the time of the notification of the spill.
- .4 The selected clean up methods shall:
 - .1 minimize danger to persons and wildlife;
 - .2 minimize danger to property;
 - .3 minimize water pollution;
 - .4 minimize the area and degree of disturbance to land and water surrounding the spill during clean up; and
 - .5 minimize environmental impacts of the spill.
- .5 The following general clean up procedures shall apply.
 - .1 Wear protective clothing as required for handling spills.
 - .2 Contain spills on soil or rock by constructing earthen dykes using available material. If soil is not available, place sorbent material or boom in path of spill. As the sorbent barrier becomes saturated, continually replace it. Fuel or liquids lying in pools, trenches or in specially constructed troughs are to be removed with pumps, buckets or skimmers.
 - .3 If ground is snow covered, create snow dykes and line with polyethylene liner for containment and recovery of ponded fuel.
 - .4 For spills on water, deploy containment booms and recover as much fuel as possible with a work boat and skimmer if the area has less than 1/10 ice cover. If the area is ice infested, burn any fuel spills using igniters.
 - .5 Apply sorbents, if necessary.
 - .6 Assess potential for disturbance of wildlife, fish, and archaeological sites by spill or clean up operations and notify the relevant authorities.
 - .7 Notify environmental authorities to discuss disposal and clean up options.
 - .8 Conduct required clean up operations.
 - .9 Assess and appropriately treat any areas disturbed by clean up activities.
 - .10 Ensure the site has been completely restored and leave the site only when all work is finalized.

- .6 Report spills immediately on the 24 Hour Spill Report Line (867) 920-8130 . Please confirm the operation of this number upon mobilization to the site. Prepare a written spill report and submit it to the Engineer and the supervisor of the Spill Report Line (Arctic Alarm and Communications) who shall forward copies to DIAND and Environment Canada.
- .7 Include the following specific information when reporting a spill:
 - .1 report date and time of spill;
 - .2 location and map coordinates (if known) and direction of spill movement;
 - .3 party responsible;
 - .4 product identification and quantity spilled;
 - .5 conditions at the spill site including weather, depth of snow cover, proximity of spill to bodies of water, wind speed and direction, and wave height (for marine spills);
 - .6 cause of spill;
 - .7 whether the spill has terminated or is continuing;
 - .8 extent of contaminated area;
 - .9 factors affecting spill recovery;
 - .10 containment measures;
 - .11 response actions to date;
 - .12 request for assistance;
 - .13 hazards and dangers;
 - .14 comments and recommendations;
 - .15 name of the person reporting the spill; and
 - .16 name of the person to whom the spill is reported.

7.3 WILDLIFE ENCOUNTER

- .1 Polar bear and grizzly bear occurrences are rare in the vicinity of the PIN-3 site. However, bears are a potential hazard to workers at all times and the situation can be aggravated by the presence of any substance that a bear perceives to be food.
- .2 EMPLOY DEDICATED BEAR MONITORS AT ALL TIMES DURING CLEAN UP OPERATIONS.
- .3 Be familiar with bear deterrent procedures and ensure that at least one designated staff member is competent with the camp firearms. Be familiar with the GNWT "Safety in Bear Country" manual and make available a reference copy at the site office.
- .4 Operators of vehicles and equipment shall make every effort to avoid encounters with large mammals. Congregations of animals near food or garbage are a potential problem which can be overcome by proper disposal of food wastes. Concentrations of scavenging animals such as wolves, foxes and bears increase the risk of diseases,

particularly rabies, and danger to personnel. The following precautions and actions are to be taken at each site:

- .1 The killing of wildlife for any reasons at variance with the Wildlife Act and regulations is an offence. Coordinate procedures for handling wildlife problems and incidents with the regional Government of Nunavut (GN) wildlife office.
- .2 Advise personnel to maintain watch for bears and immediately report any sighting to the Engineer. Immediately notify all personnel of the sighting. If the threat of attack is considered significant, assign a full time bear monitor to the specific areas or activities at risk.
- .3 Use vehicles, noisemakers and, if necessary, a firearm to frighten the bear away from the site.
- .4 Shoot the bear only if the bear returns repeatedly, refuses to leave and directly threatens human safety. Killing is considered a last resort and, if at all possible, contact the appropriate wildlife officer and alert them to the problem. If a bear is to be shot, assign the task only to a person familiar with and competent with the camp firearm. Wounded or otherwise aggravated bears can be extremely dangerous.
- .5 Report the death of a bear to the Engineer and the appropriate GN wildlife officer who will issue instructions as to disposal of the carcass and the formal reporting procedures to be followed.
- .6 Due to the possibility of rabies, shoot any animal which bites a human and retain the carcass intact pending instructions from the appropriate wildlife officer. If possible, notify the wildlife officer before any drastic action is taken. Seek medical advice from the appropriate medical facility for treatment of animal-inflicted wounds.

7.4 HERITAGE RESOURCES

- .1 Avoid all archaeological sites at the PIN-3 site during clean up activities.
- .2 Unrecorded archaeological sites containing such remains as habitation structures, hunting blinds, food caches and graves, and objects such as tools, utensils and butchered animal bone may be inadvertently discovered and disturbed during clean up activities. All site personnel are prohibited from knowingly disturbing any archaeological or other heritage site or collecting any artifacts. Removing artifacts is a criminal offence.
- .3 In the event of finding heritage resources:
 - .1 Cease site work immediately in the area; do NOT remove any artifacts or other associated objects from the site unless their integrity is threatened in any way.
 - .2 Mark the site's visible boundaries and avoid the area during clean up activities.

- .3 Report the discovery of the site immediately to the Engineer and the Prince of Wales Northern Heritage Centre by phone or fax and comply with any site protection instructions issued. Do not engage in any archaeological excavation activities.
- .4 Prepare reports of any discovery for the respective regulatory authority and DND/PMO indicating:
 - the identity of the person making the discovery;
 - the nature of the material;
 - the nature of the activity resulting in its discovery;
 - the location of the find including a description of the site location, topography, landmarks, etc.
 - a description of the archaeological site including size, features or details visible, supplemented by sketches or photographs;
 - protection measures instituted;
 - the present location of any heritage material removed for safekeeping; and
 - extenuating circumstances.

7.5 KEY CONTACT LIST

.1 24 Hour Spill Report Line

- .1 In the event of a spill, contact the 24 Hour Spill Report Line and provide with all the relevant details.

X Telephone: (867) 920-8130 Fax: (867) 873-6924

- .2 Environment Canada, as lead agency shall then be contacted by officials to ensure the appropriate response. The lines are staffed 24 hours a day and can also be used to coordinate a response in the event of a non-spill emergency outside of normal working hours.

.2 Other Contacts

- .1 In the event of a non-spill emergency (e.g. related to wildlife, fisheries, heritage resources, etc.) contacts are provided in Table 7.1 and Sections 7.2 and 7.3. The Site Use Restrictions outlines non-interference requirements with other operations on site. If any clean up or associated operations adversely affect the North Warning System Operations, they should be contacted immediately at (613) 922-9743.

.3 PMO Contacts

All significant events should be reported to the Project Management Office in Ottawa. Key contacts are as follows (Fax number is 613-998-1061):

- X Contract Manager - Shawn Helmerson (613) 998-4511
- X Project Manager – Pete Quinn (613) 998-9523
- X Project Engineer - Scott Munn (613) 990-9641

TABLE 7.1
CONTACTS FOR RESOURCE INTERESTS

Resource	Location	Agency	Phone No.	Fax No.
Land Use	Iqaluit	Indian and Northern Affairs	(867) 979-4405	(867) 979-6445
Fisheries, Marine Mammals	Iqaluit	Fisheries and Oceans Canada	(867) 979-8000	(867) 979-8039
Wildlife	Iqaluit	Department of Sustainable Development	(867) 975-5902	(867) 975-5980
Migratory Birds	Yellowknife	Canadian Wildlife Service	(867) 669-4700	(867) 873-8185
Heritage Resources	Iqaluit	Inuit Heritage Trust	(867) 979-0731	(867) 979-6700

APPENDIX IV

Site Plans

General Notes:

Legend:



BODY OF WATER

CONCEPTUAL DESIGN			
NO.	DATE	REVISION	APPROVED

UNMA	STRIE
SCALE - COORDINATE 200 100 0 200 400 800m	
PROJECT - PROJECT	
PIN-3 LADY FRANKLIN POINT	

DEW LINE CLEAN UP


© COPYRIGHT
HER MAJESTY THE QUEEN IN RIGHT OF
CANADA
MINISTER OF NATIONAL DEFENCE

TRADE - METERS	SYMBOL	DATE
SAFETY - SYMBOL		2001-XX-XX

OVERALL SITE PLAN

PRODUCTION	CONCURRENCE - ASSIGNMENT
DESIGNED BY/INT	DESIGNED BY/INT
ESTIMATED	ESTIMATED
DESIGNED BY	DESIGNED BY
DESIGNED BY/INT	DESIGNED BY/INT
COORDINATION	COORDINATION
DATE NO. - DESIGN NO.	DATE NO. - DESIGN NO.
H-137-8101-101	

1. ALL ELEVATIONS ARE REFERENCED TO MEAN SEA LEVEL. (REF. DMC, AAP-1, DEPT. OF THE AR FORCE, USAF).
2. ALL NON-HAZARDOUS DEBRIS WITHIN PLAIN AREA IS TO BE PLACED IN NON-HAZARDOUS WASTE LANDFILL.
3. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
4. HORIZONTAL CONTROL REFERENCED TO SURVEY CONTROL MONUMENTS.
5. ARCHAEOLOGICAL FEATURES LOCATED AS PER ENVIRONMENTAL CLEAN UP STUDY OF 21 DEW LINE SITES IN CANADA, VOL. 1, IMA 1931.
6. ALL LONG RANGE RADAR (LRR) FACILITIES ARE CURRENTLY OPERATIONAL, AND ARE NOT TO BE DISTURBED. SEE DMC, H-113/1-9101-201 FOR ADDITIONAL DETAILS.
7. VERY SCATTERED DEBRIS IS FOUND WITHIN 50M OF ALL SITE ROADS AND TYPICALLY CONSISTS OF SCRAP METAL, WOOD AND DOMESTIC WASTE, EXCEPT WHERE OTHERWISE NOTED. ALL UTTER AND UNARMED DEBRIS ALONG THE SITE ROADS IS TO BE REMOVED.

- 
- BODY OF WATER

	CONCEPTUAL DESIGN		
DATE	REVISION	REVISION	APPRO

SCALE - EGRETT 100 50 0 100 200 300m

HER MAJESTY THE QUEEN IN RIGHT OF CANADA 2001, AS REPRESENTED BY THE MINISTER OF NATIONAL DEFENCE.

PROJECT LAYOUT

WORKING	BEST CONCEPT
COORDINATION	REVIEWED - REVU
ASST	

General Notes:

1. ALL ELEVATIONS ARE REFERENCED TO MEAN SEA LEVEL.
2. ALL NON-HAZARDOUS DEBRIS WITHIN PLAN AREA TO BE PLACED IN NON-HAZARDOUS WASTE LANDFILL.
3. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
4. HORIZONTAL CONTROL REFERENCED TO SURVEY CONTROL MONUMENTS.
5. ALL LONG RANGE RADAR (LRR) FACILITIES ARE CURRENTLY OPERATIONAL AND ARE NOT TO BE DISTURBED. SEE DWG. H-113/1-9101-201 FOR ADDITIONAL DETAILS.

Legend:

- CH2 SURVEY CONTROL MONUMENT
- TM40 TEMPORARY BENCHMARK
- DCC TIER I CONTAMINATED SOIL
- DCC TIER II CONTAMINATED SOIL
- TEST PIT LOCATION (1992)
- UTILITY POLE
- PHOTOGRAPHIC VIEWPOINT
- BOOY OR WATER

CONCEPTUAL DESIGN	
NO.	DATE

UNMO SITE	
SCALE - EDDLE	20 10 0 20 40 60m

PROJECT - PROJECT
PIN-3 LADY FRANKLIN POINT

DEW LINE CLEAN UP

© COPYRIGHT
BY THE QUEEN IN RIGHT OF
CANADA 2001, AS REPRESENTED BY THE
MINISTER OF NATIONAL DEFENCE.

TRADE - METEN	SYTIME	DATE
		2001-XX-XX


STATION AREA
SITE PLAN

PRODUCTION		CONFORMANCE - ASSURANCE	
RECORD	SYR/198	SEA OFF	ADAPT CONCEPT
FLUIDE	SYR/198	SEA OFF	ADAPT CONCEPT
DRAWING	DAE	SEA OFF	ADAPT CONCEPT
DESIGN	DAE	SEA OFF	ADAPT CONCEPT
DRAWING	DAE	SEA OFF	ADAPT CONCEPT
DESIGN	DAE	SEA OFF	ADAPT CONCEPT
COORDINATION	DAE	SEA OFF	ADAPT CONCEPT

SURVEY CONTROL MONUMENTS			
COORDINATES		ELEV.	DESCRIPTION
NO.	NORTHING	EASTING	
1	10 223.150	10 441.880	13.721 REBAR
2	9 914.282	10 089.720	16.639 TICSAL #2
3	9 993.848	10 220.080	17.148 TICSAL #1
12	9 994.178	10 201.760	18.544 SPINE
13	9 716.755	10 193.930	14.564 SPINE
200	9 836.403	10 254.942	17.068 X
202	10 286.515	10 155.122	13.882 X
205	9 904.056	10 092.401	16.894 X
206	9 816.309	10 271.007	14.577 X
305	9 816.144	9 822.436	13.777 X
306	9 832.368	10 078.876	14.008 X
307	9 843.304	10 005.144	13.854 X

TEMPORARY BENCHMARKS			
COORDINATES		ELEV.	DESCRIPTION
NO.	NORTHING	EASTING	
1	10 223.150	10 441.880	13.721 REBAR
3	9 914.282	10 089.720	16.639 TICSAL #2
9	9 993.848	10 220.080	17.148 TICSAL #1
13	9 994.178	10 201.760	18.544 SPINE
13	9 716.755	10 193.930	14.564 SPINE
200	9 836.403	10 254.942	17.068 X
202	10 286.515	10 155.122	13.882 X
205	9 904.056	10 092.401	16.894 X
206	9 816.309	10 271.007	14.577 X
305	9 816.144	9 822.436	13.777 X
306	9 832.368	10 078.876	14.008 X
307	9 843.304	10 005.144	13.854 X

NOTE: BASELINE STATIONS SHOWN ARE IN IMPERIAL UNITS.



SEE DWG. H-113/1-9101-104

SEE DWG. H-113/1-9101-105

SEE DWG. H-113/1-9101-106

- General Notes:
1. ALL ELEVATIONS ARE REFERENCED TO MEAN SEA LEVEL.
 2. ALL NON-HAZARDOUS DEBRIS WITHIN PLAN AREA TO BE PLACED IN MAIN LANDFILL.
 3. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
 4. HORIZONTAL CONTROL REFERENCED TO SURVEY CONTROL MONUMENTS.

Legend:

- TEMPORARY BENCHMARK
- DCC TIER II CONTAMINATED SOIL
- BEDROCK OUTCROP
- TEST PIT LOCATION (2000)
- COORDINATE POINT
- PHOTOGRAPHIC VIEWPOINT
- BODY OF WATER

CONCEPTUAL DESIGN	
DATE	REVISION
DATE	REVISION
DATE	REVISION

SCALE - 1:5000	20 10 0 20 40 60m
PROJECT - PROJECT	
PIN-3	LADY FRANKLIN POINT


DEW LINE CLEAN UP

© COPYRIGHT
HER MAJESTY THE QUEEN IN RIGHT OF
CANADA 2001, AS REPRESENTED BY THE
MINISTER OF NATIONAL DEFENCE.

THICK - METERS	DATE
2001-XX-XX	


MAIN LANDFILL AREA
SITE PLAN

PRODUCTION		CONFORMANCE - ASSESSMENT	
DESIGNED	JMF/INT	DES OFF	ARCHT CONCEPT
DRAWN	DM	SECT NO	SECT NO
CHECKED	JTF/INT	DESIGN	DESIGN
APPROVED	REV	DESIGN	DESIGN
COORDINATION	REV	DESIGN	DESIGN
DATE		DATE	
H-113/1-9101-104		H-113/1-9101-104	



MATCH LINE

SEE DWG. H-113/1-9101-105



- General Notes:
1. ALL ELEVATIONS ARE REFERENCED TO MEAN SEA LEVEL.
 2. ALL NON-HAZARDOUS DEBRIS WITHIN PLANNED AREA TO BE PLACED IN MAIN LANDFILL.
 3. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
 4. HORIZONTAL CONTROL REFERENCED TO SURVEY CONTROL MONUMENTS.

Legend:

- TBM5 TEMPORARY BENCHMARK
- DCC TIER II CONTAMINATED SOIL
- ⊕ TEST PIT LOCATION (1992)
- ⊕ TEST PIT LOCATION (2000)
- ⊕ COORDINATE POINT
- PHOTOGRAPHIC VIEWPOINT
- BODY OF WATER

CONCEPTUAL DESIGN		
NO.	DATE	REVISION

SCALE - CHAIN 20 10 0 20 40 60m

PROJECT - PROJECT
PIN-3 LADY FRANKLIN POINT

DEW LINE CLEAN UP


© COPYRIGHT
HER MAJESTY THE QUEEN IN RIGHT OF
CANADA. COPIES NOT LOANED BY THE
MINISTER OF NATIONAL DEFENCE.

THICK - METRES	DATE
	2001-XX-XX



HANGAR AREA
SITE PLAN

PRODUCTION		COORDINANCE - ASSURANCE	
DRAWN	DATE	DESIGNED	DATE

DATE NO. - DESIGN NO.
H-1137-8101-105





TEMPORARY BENCHMARKS				
NO.	COORDINATES		ELEV.	DESCRIPTION
	NORTHING	EASTING		
5	9 420.680	9 636.306	10.432	REBAR
204	9 515.660	9 712.221	12.736	K
207	9 329.181	9 602.412	9.692	K
208	9 285.925	9 507.827	4.881	K



NON-HAZARDOUS WASTE LANDFILL AREA

TEMPORARY BENCHMARKS				
NO.	COORDINATES		ELEV.	DESCRIPTION
	NORTHING	EASTING		
214	9 522.916	10 113.669	14.39	X
215	9 447.141	10 556.362	14.394	X
216	9 466.931	10 946.044	15.334	X



TIER II DISPOSAL AREA

- General Notes:
1. ALL ELEVATIONS ARE REFERENCED TO MEAN SEA LEVEL.
 2. ALL NON-HAZARDOUS DEBRIS WITHIN PLAN AREA TO BE PLACED IN MAIN LANDFILL.
 3. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
 4. HORIZONTAL CONTROL REFERENCED TO SURVEY CONTROL MONUMENTS.

- Legend:
- TBM214 TEMPORARY BENCHMARK
 - ⊕ TEST PIT LOCATION (2000)
 - COORDINATE POINT
 - ⑦ PHOTOGRAPHIC VIEWPOINT

NO.	DATE	REVISION	REVISION	APPROVED

CONCEPTUAL DESIGN	
SCALE - TORQUE 20 10 0 20 40 60m	
PROJECT - PROJECT	
PIN-3 LADY FRANKLIN POINT	

DEW LINE CLEAN UP	
© COPYRIGHT	
HEN WASTESY THE QUEEN IN RIGHT OF CANADA 2001, AS REPRESENTED BY THE MINISTER OF NATIONAL DEFENCE.	
THICK - METERS	DATE 2001-XX-XX
SUBJECT - SUBJECT	

NON-HAZARDOUS WASTE LANDFILL AND TIER II DISPOSAL AREAS SITE PLANS	
PRODUCTION	CONFORMANCE - ASSEMBLY

DESIGNED 2001/100	DES. OFF.	
DRAWN 001	ASST. CONCEPT	
CHECKED 11/100	SECT. NO.	
VERIFIED 11/100	CHIEF SECT.	
COORDINATION 11/100	SECT. NO.	
	REVIEWED - NEW	

- General Notes:
1. ALL ELEVATIONS ARE REFERENCED TO MEAN SEA LEVEL.
 2. ALL NON-HAZARDOUS DEBRIS WITHIN PLUM WASTE TO BE PLACED IN NON-HAZARDOUS WASTE LANDFILL.
 3. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
 4. HORIZONTAL CONTROL REFERENCED TO SURVEY CONTROL MONUMENTS.
 5. CAPACITY OF NORTHERN DISPOSAL FACILITY BASED ON DEC TIER II CONTAMINATED SOIL VOLUMES FROM PIN-2, PIN-3 AND PIN-4.
 6. MONITORING WELL LOCATIONS TO BE DETERMINED FOLLOWING SITE SPECIFIC FIELD INVESTIGATION.

Legend:

- TBM7 TEMPORARY BENCHMARK
+ TEST PIT LOCATION (1992)
+ TEST PIT LOCATION (2000)
• COORDINATE POINT
○ BODY OF WATER


CONCEPTUAL DESIGN			
NO.	DATE	REVISION	REVISION

SCALE		UNIT	
SCALE - HORIZONTAL	20 10 0 20 40 60m	SCALE - VERTICAL	20 10 0 20 40 60m
PROJECT - PROJECT			
PIN-3 LADY FRANKLIN POINT			


DEW LINE CLEAN UP
© COPYRIGHT
HER MAJESTY THE QUEEN IN RIGHT OF
CANADA, AS REPRESENTED BY THE
MINISTER OF NATIONAL DEFENCE

SUBJECT - SUBJECT		DATE	
SUBJECT - SUBJECT	SYNOPSIS	2001-10-XX	2001-10-XX
NORTH AND SOUTH LANDFILL AREAS SITE PLANS			

PRODUCTION		CONFORMANCE - ASSURANCE	
DESIGNED BY/ING	ELIOTT	DIG OFF	AGENT CONCEPT
DRAWN BY	CHART	SECT NO	CHART SECT
CHECKED BY/ING	CHART	DIG WITH	DIG WITH
VERIFIED	CHART	DIG WITH	DIG WITH
COORDINATION	CHART	REVIEWED - REVIEW	REVIEWED - REVIEW
DRC NO. - DESIGN NO. N-11371-8101-107			



TEMPORARY BENCHMARKS			
NO.	COORDINATES		DESCRIPTION
	NORTHING	EASTING	
6	8 442.963	9 933.027	0.933 TBM401
7	8 504.362	10 367.680	2.936 TBM402
11	10 899.796	9 891.328	9.798 TBM403
210	8 551.767	8 888.850	2.603 TBM404
211	8 541.254	10 136.565	3.072 TBM405
400	10 555.740	10 063.415	10.543 TBM406
401	10 761.495	10 008.415	8.239 TBM407
405	10 841.284	10 014.520	7.358 TBM408



COORDINATE POINTS			
NO.	COORDINATES		ELEV.
	NORTHING	EASTING	
103	8 459.1	10 080.4	N/A
104	8 450.9	10 095.4	N/A
105	8 520.7	10 195.8	N/A
106	8 504.1	10 266.7	N/A

1. ALL ELEVATIONS ARE REFERENCED TO MEAN SEA LEVEL.
2. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
3. VARIABLE SLOPE ON LANDFILL SURFACE PERMITTED. MINIMUM 2% - MAXIMUM 4%.


		CONCEPTUAL DESIGN		
NO.	DATE	REVISION	REVISION	APPROV.

Canada

General Notes:


1. ALL ELEVATIONS ARE REFERENCED TO MEAN SEA LEVEL.
2. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
3. ELEVATION AND PROFILE OF EXISTING GROUND WAS ASSUMED BASED ON THE CONTOURS IN THE SURROUNDING AREA.
4. CAPACITY OF NORTHERN DISPOSAL FACILITY BASED ON DOC TIER II CONTAMINATED SOIL VOLUMES FROM PIN-2, PIN-3 AND PIN-4.
5. MONITORING WELL LOCATIONS TO BE DETERMINED FOLLOWING SITE SPECIFIC FIELD INVESTIGATION.
6. BOTTOM OF EXCAVATION ELEVATION TO BE CONFIRMED FOLLOWING SITE SPECIFIC FIELD INVESTIGATION.

Legend:




SECTION
B
105

NOTE:
PRELIMINARY DESIGN ONLY.
SUBJECT TO REVISION
AFTER DETAILED
GEOTECHNICAL INVESTIGATION.




DETAIL
2
107

TYPICAL MONITORING WELL DETAIL
N.T.S.



TYPICAL THERMISTOR INSTALLATION DETAIL
N.T.S.



NO.	DATE	REVISION	REVISION	APPROVED

SCALE - GRAPHIC	1 0 2 4 6m
PROJECT - PROJECT	PIN-3 LADY FRANKLIN POINT

DEW LINE CLEAN UP
© COPYRIGHT
HER MAJESTY THE QUEEN IN RIGHT OF
CANADA 2001, AS REPRESENTED BY THE
MINISTER OF NATIONAL DEFENCE.

TRACED - WATER	SITING	DATE	2001-XC-102
SUBJECT - SUBJECT			

NORTHERN DISPOSAL FACILITY
CROSS SECTION AND DETAILS




PRODUCTION	CONFORMANCE - ASSURANCE	DESIGN	DESIGN
DESIGNED: JMC/JMS	DESIGNED: JMC/JMS	DESIGNED: JMC/JMS	DESIGNED: JMC/JMS
DRAWN: DM	DRAWN: DM	DRAWN: DM	DRAWN: DM
CHECKED: J/J	CHECKED: J/J	CHECKED: J/J	CHECKED: J/J
VERIFIED: J/J	VERIFIED: J/J	VERIFIED: J/J	VERIFIED: J/J
COORDINATION: J/J	COORDINATION: J/J	COORDINATION: J/J	COORDINATION: J/J

AND ARE NOT TO BE DISTURBED.

SOIL SAMPLE TAG LOCATION

C-517	0.20
-------	------

5	10 018.5	10 116.8
---	----------	----------



ORIG. NO. - DESIGN NO.
H-1137-9101-106

General Notes:

1. ALL ELEVATIONS ARE REFERENCED TO MEAN SEA LEVEL.
2. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
3. INFORMATION REGARDING DELINEATION AND ANALYTICAL TESTING OF CONTAMINATED SOIL AREAS HAS BEEN PROVIDED BY ENVIRONMENTAL SCIENCES GROUP - ROYAL MILITARY COLLEGE (ESG), 2000.
4. DIMENSIONS OF CONTAMINATED AREAS TO BE FIELD VERIFIED BY CONTAMINATORY TESTING AT THE PERIMETER AND AT DEPTH BY ESG ON BEHALF OF THE ENGINEER.
5. ALL LONG RANGE RADAR (LRR) FACILITIES ARE CURRENTLY OPERATIONAL AND ARE NOT TO BE DISTURBED.

Legend:

- DCC TIER I CONTAMINATED SOILS
- DCC TIER II CONTAMINATED SOILS
- REFERENCE POINT (NOT SURVEYED)
- SOIL SAMPLE TAG LOCATION

CONCEPTUAL DESIGN			
NO.	DATE	REVISION	REVISION

UNO FILE

SCALE - EXHIBIT AS SHOWN

PROJECT - PROJECT PIN-3 LADY FRANKLIN POINT

DEW LINE CLEAN UP

© COPYRIGHT HER MAJESTY THE QUEEN IN RIGHT OF CANADA 2001, AS REPRESENTED BY THE MINISTER OF NATIONAL DEFENCE.


THICK - LETTER	STING	DATE
SUBJECT - SUBJECT	2001-XX-XX	

CONTAMINATED AREAS SECTION AND DETAILS SH. 2

PRODUCTION			
CONCOMITANT - ASSIGNMENT		DESIGN	
DESIGNED	BY/NO	DESIGN	BY/NO
DRAWN	ONE	DESIGNED	ONE
CHECKED	BY/NO	DESIGNED	ONE
REVIEWED	BY/NO	DESIGNED	ONE



DWG. NO. - DESIGN NO.	H-113/1-9101-108

FOR DEPTHS LESS THAN 0.5
FOR DEPTHS GREATER THAN 0.5




- NOTE:
1. MATERIAL TO BE REMOVED - DCC TIER I AND HYDROCARBON - TYPE A SOILS TO BE DISPOSED OF IN AN ON-SITE LANDFILL. DCC TIER II SOILS TO BE PLACED IN THE ON-SITE DCC TIER II SOIL DISPOSAL FACILITY. HYDROCARBON - TYPE B SOILS TO BE PLACED IN THE ON-SITE LANDFARM. CEPA CONTAMINATED SOILS TO BE CONTAMINERIZED FOR SHIPMENT OFF SITE.
 2. TYPE 3 GRANULAR FILL MATERIAL TO BE PLACED IN EXCAVATION, COMPACTED AND MOUND TO 100mm ABOVE GROUND SURFACE TO PROMOTE DRAINAGE, UNLESS NOTED OTHERWISE.


TYPICAL SECTION
N.T.S.



SEWAGE LAGOON SLUDGE (DWG. 109)



G-530 (DWG. 109)



O-504 (DWG. 109)



TABLE 1: CONTAMINATED SOIL	
AREA NO.	DEPTH OF EXCAVATION (m)
DCC TIER II	
G-530	0.40
O-504	0.40
LAGOON SLUDGE	0.30

COORDINATE POINTS		
NO.	NORTHING	EASTING
6	9 784.1	10 023.4
7	9 882.0	10 110.8
8	9 858.3	10 091.4

General Notes:

1. ALL ELEVATIONS ARE REFERENCED TO MEAN SEA LEVEL.
2. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
3. INFORMATION REGARDING DELINEATION AND ANALYTICAL TESTING OF CONTAMINATED SOIL AREAS HAS BEEN PROVIDED BY ENVIRONMENTAL SCIENCES GROUP - ROYAL MILITARY COLLEGE (ESG), 2000.
4. DIMENSIONS OF CONTAMINATED AREAS TO BE FIELD VERIFIED BY CONTAMINATORY TESTING AT THE PERIMETER AND AT DEPTH BY ESG ON BEHALF OF THE ENGINEER.
5. ALL LONG RANGE RADAR (LRR) FACILITIES ARE CURRENTLY OPERATIONAL AND ARE NOT TO BE DISTURBED.

Legend:

- DCC TIER I CONTAMINATED SOILS
- DCC TIER II CONTAMINATED SOILS
- REFERENCE POINT (NOT SURVEYED)
- SOIL SAMPLE TAG LOCATION

CONCEPTUAL DESIGN	
No.	DATE
REVISION	REVISION
APPROVED	

UMA SITE

SCALE - DIMENSIONS AS SHOWN

PROJECT - PRODUCT
PIN-3 LADY FRANKLIN POINT

DEW LINE CLEAN UP

© COPYRIGHT
HER MAJESTY THE QUEEN IN RIGHT OF
CANADA 2001, AS REPRESENTED BY THE
MINISTER OF NATIONAL DEFENCE.


TRADE - METRIC	SYMBOL	DATE
2001-XX-XX		

SH. 3
CONTAMINATED AREAS
SECTION AND DETAILS

PRODUCTION		CONFORMANCE - ASSIGNMENT	
DESIGNED <i>gme/jms</i>	DES. BY	DESIGNED <i>gme/jms</i>	DES. BY
DRAWN <i>ow</i>	ASST. CONCEPT	DRAWN <i>ow</i>	ASST. CONCEPT
CHECKED <i>jf/jbw</i>	CHIEF SECT	CHECKED <i>jf/jbw</i>	CHIEF SECT
VERIFIED <i>atw</i>	DES. WORK	VERIFIED <i>atw</i>	DES. WORK
COORDINATION <i>atw</i>	REVIEWED - REVIEW	COORDINATION <i>atw</i>	REVIEWED - REVIEW

DWG. NO. - DESIGN NO.
H-1137/-9101-110

Canada







- NOTE:
1. MATERIAL TO BE REMOVED, DCC TIER I AND HYDROCARBON - TYPE A SOILS TO BE DISPOSED OF IN AN ON-SITE LANDFILL. DCC TIER II SOILS TO BE PLACED IN THE ON-SITE DCC TIER II SOIL DISPOSAL FACILITY. HYDROCARBON - TYPE B SOILS TO BE PLACED IN THE ON-SITE LANDFILL. FOR CONTAMINATED SOILS TO BE CONTAMINATED FOR SPILLAGE OFF SITE.
 2. TYPE 3 GRANULAR FILL MATERIAL TO BE PLACED IN EXCAVATION, COMPACTED AND MOUND TO 100mm ABOVE GROUND SURFACE TO PROMOTE DRAINAGE, UNLESS NOTED OTHERWISE.

TYPICAL SECTION
N.T.S.

TABLE 1: CONTAMINATED SOIL	
AREA NO.	DEPTH OF EXCAVATION (m)
DCC TIER II	
P3-041	0.40
P3-042	0.40
L-526	0.20
L-528	0.20

COORDINATE POINTS		
NO.	COORDINATES	
	NORTHING	EASTING
9	9 986.1	9 382.6
10	9 928.3	9 335.1
11	IN HANGAR	IN HANGAR
12	IN HANGAR	IN HANGAR



APPENDIX V

Minutes from: PIN-3 Community Meeting in Kugluktuk, April 25, 2001

MINUTES FROM:
LADY FRANKLIN POINT (PIN-3) COMMUNITY MEETING IN
KUGLUKTUK ON WEDNESDAY 25 APRIL 2001

Summary of Presentation

1. Introductions of DLCU Team – Pete Quinn, DCC
2. Description of a Typical DEW Line Site and a Typical DEW Line Cleanup – Pete Quinn, DCC
3. Role of ESG, Findings of PIN-3 Site Investigation – Wayne Ingham, ESG
4. Role of UMA Engineering Ltd., Engineering Work at Landfills during Cleanup – Roland Merkosky, UMA
5. Questions & Answer Period – All

Attendees

- Pete Quinn, DCC - DLCU Project Manager
- Maj Al Cameron, North Warning System Office
- Wayne Ingham, ESG – DLCU Project Manager
- Amy Dumoulin-Jeromel – ESG
- Roland Merkosky – UMA Engineering Ltd.
- Capt Saunders, DND – Northern Area Headquarters
- Kevin Wilson, News North – Yellowknife Office
- ~20 residents of Kugluktuk

Summary of Question & Answer Session

1. The main focus is on the immediate burn site. There are hunters around the area year round. Have any vegetation or soil studies been done around the burn site?

No vegetation samples were collected from around the burn site. When the fire happened in January, there was contamination in the snow. Because animals use the area, we recommended that the contaminated snow be picked up and contained. If we did this there would be no contamination in the burn area during the melt that could enter the land or the plants. In early summer, soil samples were collected from these same areas. The analysis shows that there is no contamination in these areas. Since we picked up the contaminated snow, there were no contaminants left behind to enter the soil or plants.

2. There were high winds during the burning. Were the contaminants carried far?

Samples were collected in all directions around the module train in March to far distances. Very low concentrations of contaminants were seen farther out. All the snow with the high levels of contamination was cleaned-up.

3. How durable is the liner used in the landfills when it is frozen?

The liner is good up to -40°C . It does get stiffer as the temperature decreases. The liner has a lifespan of 100 years – it does not deteriorate quickly. UV or sunlight speeds up the deterioration but the liner is buried in the landfill. The lines at the landfill stay frozen.

4. Permafrost can heave or crack rocks from underneath. What does this do for the landfill?

The material used in the landfills is proven to work. It has been used successfully more than once. There is also monitoring of the landfills to make sure they don't heave. Soil and water samples are collected and the temperatures inside the landfill are monitored with probes. The monitoring program will catch any movement in the landfill. The temperature probes monitor the temperature inside the landfill to see if it has frozen back. These instruments read and record the temperature two times every day. In the Tier II landfill, there is a liner above and below the waste that forms a complete seal around the waste.

5. Things are getting warmer these last few years. Does the depth of fill used in the landfills taken global warming into account?

Yes, the modeling programs used to determine the depth of fill to use take global warming into account. There is also temperature monitoring used at the landfills to ensure they freeze back and remain frozen.

6. When is the sampling done for the landfills? It should be done during the melt.

The landfill samples are typically collected during July or August at the time of maximum thaw. They are collected from deep holes along the entire depth of the hole.

7. Are you examining the sea? Ocean dumping was common when the DEW Line was running. Do you look for drums etc along the shore?

The sea was not examined at PIN-3. We did investigate the shoreline at the site in Cambridge Bay and at another site located in the Eastern Arctic. Divers collected samples at depth. We found some debris but none of it was hazardous. There was no contamination in the sediment. There was low levels of PCBs but they were below the criteria. This type of investigation is not done at every site but we did do the

detailed study at two of the sites. Since the operations of all of the sites was similar we expect that the debris in the offshore areas would also be similar. A visual inspection of the shores of lakes and the sea is conducted at each site. If debris is visible, then we get the contractor to remove it during cleanup.

8. Are you planning to build another building at PIN-3?

We would like to but we have no money to do it now.

9. How far out were the snow samples collected?

In March, snow samples were collected to a distance of 5 km in all directions from the burned down module train. Samples were also collected from points halfway between PIN-3 and Kugluktuk and at two sites between PIN-3 and Cambridge Bay. None of these samples were contaminated.

10. Is it safe to go to the site?

Yes, it was safe to go to the site after the fire. Now all of the debris is contained. It is safe to be at the site as long as you don't go inside of the fences. The site will be even safer next summer.

11. Will the cleanup happen this summer?

No, it is scheduled to start in 2002.

12. Were residents of Kugluktuk involved with the fire cleanup?

No, ATCO Frontec did the first couple of trips into the site. In August, the stabilization and covering up of the rubble was done by the Kitikmeot Corporation and Nunasi. It was a fairly small crew. I don't know if any local residents were used for this work. The 2002 cleanup work falls under the DND/NTI Economic Agreement. This agreement lays out requirements for Inuit employment. The CAM-4 tender documents follow the spirit of this agreement and require a minimum of 75% of the employees be Inuit. This number is set for each site and partly depends on the number of people in the area that can be used in the workforce and other projects that are happening in the area. Anywhere between 65-85% of the workforce may be Inuit. Whoever wins the contract must employ the minimum percent of Inuit workers as specified for that site.

13. Will Kitikmeot-Nunasi be the primary contractor for the CAM-4 clean-up work?

We don't know that yet. The tender is closing shortly.

14. How long does the clean-up of a DEW Line site take?

That depends on the size of the site. Typically, the work will take between one and four years. You should expect the work at PIN-3 to last for two summers. The work at BAR-2 (Shingle Point), a site in the west, was completed in one year.

15. When the liner is installed in a landfill, it is expected to be good for a lifetime. If after 2 to 3 years it cracks, then what?

If the liner breaks, erodes or leaks DND will fix it. The monitoring program includes visual inspections that should catch this.

16. How long is the liner checked for?

The landfill monitoring plans last 25 years. In the early stages, we visit the sites the first year, the second year then a couple of years later. After 25 years, we will decide if we still need to come back to the site. If we see a problem, then we will visit the site more often. Typically, the timing of the visits get farther and farther apart as time pasts. The results of the inspections are reviewed not just by DND but by the NTI representatives as well.

17. Was local Inuit present in the meetings with NTI for PIN-3?

No local residents of Kugluktuk were at the meeting. During the investigation at PIN-3, the NTI representative came to the site and identified areas that were pointed out. Sheila Street is a scientist identified by NTI to visit the sites. Philippe Simon, an engineer, also reviews the work on behalf of NTI. These people review the scientific information and engineering design for the site and offer their recommendations. A Kugluktuk resident did visit PIN-3 to identify areas of concern at the site during the investigation.

18. When you did the assessment after the burn, who will tell me if it is safe to drink water from lakes or use geese from the area? People have concerns with contamination in wildlife. Who will tell us what the numbers mean? Are the numbers real? We are concerned especially with a burn of this magnitude. I think to myself, are the keeping these numbers low.

Samples from the drinking water lake show that there are no contaminants at high enough concentrations to indicate that you should be worried about the water. The numbers are shared with NTI for them to look at them. The numbers are also compared to different federal and provincial drinking water regulations. NTI looks at all of our numbers to see if they are right.

19. The NTI reps should talk to the people that they represent.

True. The NTI reps may be involved with the pre-construction meeting for the site.

20. There are different regulations used in different parts of Canada. Are they OK to use in the North?

In the early 1990s, we looked at contamination at sites all across the Arctic. We found proper standards for use in the Arctic from this work. The DEW Line Cleanup Criteria was developed just for use in the Arctic. It is more rigorous than southern standards. The numbers in this criteria were developed specifically for the Arctic to ensure that contamination is not getting in the food chain or the animals.