



APPENDIX 7:

HOPE LAKE
REMEDICATION PROJECT

PROJECT SCHEDULE

PWGSC Hope Lake Remediation Project
EGT 2014 Work Season

ID		Task Name	Duration	Start	Finish	Predecessors	Jan '14	Feb '14	Mar '14	Apr '14	May '14	Jun '14	Jul '14	Aug '14	Sep '14	Oct '14	Nov '14
1		Notification of Inter-Season Progress Meeting	1 day	Sat 2/1/14	Sun 2/2/14												
2		Inter-Season Progress Meeting	1 day	Sun 2/2/14	Mon 2/3/14	1											
3		Submission of presentation of community meeting for review	1 day	Fri 2/14/14	Sat 2/15/14												
4		Community meeting in Kugluktuk	1 day	Sat 2/15/14	Sun 2/16/14	3											
5		Cat Train Mobilization	38 days	Sat 3/1/14	Tue 4/8/14	4											
6		Worker Orientation Seminar for personnel at Kugluktuk Contractor's base	1 day	Sat 3/1/14	Sun 3/2/14												
7		Cat Train Equipment Preparatory Works	3 days	Sun 3/2/14	Wed 3/5/14	6											
8		Scout and mark winter trail to Hope Lake	2 days	Wed 3/5/14	Fri 3/7/14												
9		Mobilize Additional Personnel including PWGSC Personnel and Hold Worker Orientation Seminar new members of work force and PWGSC personnel	2 days	Thu 3/6/14	Sat 3/8/14												
10		Complete Cat Train DeMobilization of Hope Lake debris and full containers to Kugluktuk	28 days	Mon 3/10/14	Mon 4/7/14												
11		Demobilize personnel and equipment to Kugluktuk	0 days	Tue 4/8/14	Tue 4/8/14	7											
12		Incinerate Liquids	15 days	Tue 7/1/14	Wed 7/16/14												
13		Setup Liquid Waste Incinerator in Kugluktuk	3 days	Tue 7/1/14	Fri 7/4/14												
14		Incinerate Liquids	10 days	Fri 7/4/14	Mon 7/14/14	13											
15		Decomission Liquid Waste Incinerator	2 days	Mon 7/14/14	Wed 7/16/14	14											
16		Demobilization From Kugluktuk	9 days	Fri 8/1/14	Sun 8/10/14	10											
17		Load Barges in Kugluktuk with full containers, debris, wellsites and equipment	2 days	Fri 8/1/14	Sun 8/3/14												
18		Marine transport of equipment and wellsites to Tuktoyaktuk and full containers and debris to Inuvik	7 days	Sun 8/3/14	Sun 8/10/14	17											
19		Offsite Disposal To Contractors Designated Facilities	50 days	Mon 8/11/14	Tue 9/30/14	18											
20		Transport and disposal of containerized non-hazardous materials	50 days	Mon 8/11/14	Tue 9/30/14												
21		Transport and disposal of containerized hazardous materials	50 days	Mon 8/11/14	Tue 9/30/14												
22		Submission of presentation of community meeting for review	1 day	Mon 9/1/14	Tue 9/2/14												
23		Community meeting in Kugluktuk	1 day	Mon 9/15/14	Tue 9/16/14												
24		Closeout Submittals	60 days	Mon 9/1/14	Fri 10/31/14												
25		Final Certificate of Completion	0 days	Fri 10/31/14	Fri 10/31/14	24											

Project: HopeLakeGannt2014Feb24
Date: Sat 3/3/12

Task

Critical Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Critical Task

Rolled Up Milestone

Rolled Up Progress

Split

External Tasks

Project Summary

Group By Summary

Deadline

10/31

Page 1