IQALUIT INTERNATIONAL AIRPORT IMPROVEMENT PROJECT Iqaluit, NU - Canada


ARCTIC INFRASTRUCTURE PARTNERS











ORIGINATOR

ARCTIC INFRASTRUCTURE PARTNERS

TITLE

EROSION AND SEDIMENT CONTROL PLAN

Falme Rihan	1	Michel Bab	Logn	Soool
Prepared by	Approved by	Reviewed by	Reviewed by	Approved by
Patrice Richard	Céline Matha	Michel Boulianne	Igor Bogouchevski	John Wood
Bouygues-Sintra	Bouygues-Sintra	AIP	AIP	AIP

IIAIP

PS

Ζ

DBJV

TRA

G

00000

0

2014-07-14

Project

Phase

Zone

Issuer

Doc. Type

Disc.

Seq. Num.

Rev.

Date (YYYYMMDD)

CONTENTS

Object: EROSION & SEDIMENT CONTROL PLAN	3	
Key Individuals	3	
Scope of Work (Appendix B – Construction Site Scope of Work Map)	4	
Specific Mitigation Actions	5	
Dust Control	6	
Temporary Emergency Measures	6	
Records	6	
Weather Monitoring	6	
Responsibilities	6	
Appendix A – Topographic Maps of IIAIP		
Appendix B – Construction Site - Scope of Work Map	12	
Appendix C – Specific Environmental Mitigation Actions #1-0	13	
Appendix D – Specific Environmental Mitigation Actions #2-0	17	
Annendix F - Specific Environmental Mitigation Actions #3-0	24	

July 2nd, 2014

To: Government of Nunavut

Object: EROSION & SEDIMENT CONTROL PLAN

Artic infrastructure partners (AIP)
DBJV Bouygues/Sintra
Iqaluit International Airport Improvement Project (IIAIP)
Iqaluit, Nunavut, Canada

To whom it may concern,

In a concern to protect the environment, we are pleased to provide our comprehensive action plan on erosion and sediment control (ESC) for the IIAIP. This plan will define, in a general matter, the implementation of appropriate methods to limit erosion and sediment discharge in nearby streams.

We therefore transmit this report that includes environmental actions to be taken to control the impact of our work on water streams. In addition, this plan contains specific plans for particular work where sediment risk release appears to be higher.

Key Individuals

Quality Manager, AIP

Weekly and Monthly Reports and Monitoring on ESC (Weekly and Monthly Environmental Reports, official submittals)

Communication with AIP Environmental Director

Environmental Monitor, AIP

Monthly review on ESC (Monthly Environmental Reports, official submittals)

Annual report on ESC (Annual Environmental Reports, official submittals)

Communication with Civil Works Superintendent & Quality Manager

Audit work in his pick to control and ensure the proper fulfillment of commitments

Civil Work Superintendent, Sintra

Supervises the ESC execution

Oversees construction site environmental implementations

Manages Health, Safety and Environmental protocols

Monitors the weather

Transfer reports to key individuals and to mandatory authorities

Notifies the Project Construction Manager and the entire work team on changes to occur due to external impacts

Civil Works construction manager, D&B JV

Supervises the ESC execution

Manages quality of works

Oversees the superintendent in HSE duties (Health, Safety and Environment)

Oversees the scope of work operations

Audit work to ensure the proper fulfillment of commitments

Scope of Work (Appendix B – Construction Site Scope of Work Map)

Landside

Earthworks, buried services and paving works:

- Construction of new parking lots, pavement of roads (North Commercial Rd, Mivvik Rd, accesses to ATB and CSB buildings);
- Installation of drainage culverts, water and sanitary sewage lines, and electrical services; and
- Installation of pumps and pipes for a fueling system.

Airport runway, taxiways and aprons

Earthworks, paving works and lighting

- Repairs of Runway 17-35 and Aprons 1, 2 and 3 (cracks repairs, milling and resurfacing), extension of Apron 1 (earthworks and paving), Taxiway A new alignment and Taxiways C and D (earthworks, milling and paving), construction of Taxiways F and G (earthworks and paving), and installation of airfield lighting poles.

High-risk site Identifications (Appendix A – Site Topographic Map)

- 1- Drainage ditch between the Nunavut Arctic College building and the airport
- 2- Existing watercourse which passes through the inner-field of the airport.

Specific Mitigation Actions

Environmental mitigation actions for erosion and sediment control are referred to Table 1 and detailed in Appendix C.

	Table 1. Specific Environmental Mitigation Plans								
No	Site Identification	Area	Work Planned	Expected Impacts	Mesures				
Env-spec #1-0	Entire Work Zone	Airport Runway and Aprons Sector	July 2014 to September 2017 Earthworks (Cut and Fill)	Sediment discharge due to rain, snowmelt or water pumping	Temporary ditch construction to realign water drainage towards sedimentation traps or basins				
Env-spec #2-0	Landside ATB Sector	Proxymity of the Current Running Ditch	July to October 2014 Temporary realignment of the running ditch and arch culvert installation	Sediment discharge due to temporary realignment of the running ditch or due to cutting	Geotextile installation at the bottom of the realigned ditch. Trap and basin installment to protect against erosion.				
Env-spec #3-0	Landside CSB Sector	In Proximity of the Running Ditch	July to October 2014 Construction of permanent Culverts	Sediment discharge due to civil work proximity of the running ditch	Temporary ditch construction to realign water drainage towards sedimentation traps or basins				
Env-spec #4-0	Soil impacted areas	Landside	June to July 2014	None	Bitumen metal drum and soil decontamination Impacted groundwater decontaminated				
Env-spec #5-0	Soil impacted areas	Airport Runway and Aprons Sector	June to July 2014	None	Please refer to the Pre-Existing Contamination Mangement Plan for Remedial Options*				

^{*}PECMP, Section 6.0, APPLICATION OF REMEDIAL OPTIONS TO AREAS REQUIRING MANAGEMENT, May 2014.

Dust Control

Wind and dust is capable of causing erosion. Therefore, when and where needed, dust will be controlled by sprinkling water from a water-truck.

Temporary Emergency Measures

Accidental spills or equipment failures (trap or basin);

- Recovery spill kits placed on-site adjacent to two streams
- Absorbent booms (200 mm diameter) 2 on the construction site

Absorbent layers – all equipment shall be equipped with at least 5 layers;

Geotextile or web protection against erosion available on site;

Sediment traps with berms (Figure 1);

Sedimentation basin (Figure 2);

Temporary ditches to redirect water as needed;

No parking and storage area can be built within 15 meters of any watercourse;

Culvert edges maintenance;

Generators and water pumps must be enclosed in berms that have a capacity of 110 % of their fuel tank volume; and

Water-truck for dust suppression.

Records

- For inadvertent spills; and
- For unusual climate conditions.

Weather Monitoring

- Daily monitoring of weather forecasts; and
- In case of heavy rain, inspect the site and intervene if necessary.

Responsibilities

- Notify all workers and staff of the existence and requirements to follow the mitigation; actions of this Erosion and Sediment Control Plan;
- Machinery fording will not be tolerated in any stream;
- Temporary retention structures dismantling with the exception of culvert edges stabilization; and
- Notify Nunavut Environment Emergency Authority for all hazardous product spills that are over 4 liters.

FIGURE 1 – Trap and Berms








FIGURE 2 – Sedimentation Basin




Appendix A – Topographic Maps of IIAIP (Layout CC-102, CC-103, CC-109)







Appendix B – Construction Site - Scope of Work Map (Layout CC-110)



Appendix C – Specific Environmental Mitigation Actions #1-0 (Layouts CC-225, CC-226, CC-227)

2014-05-15

Sintra/AIP

Iqaluit International Airport Improvement project IIAIP

Specific Environmental Mitigation Actions #1-0 = Excavation

Site Identification: Entire Work Zone

Work Planned: Earthworks (Cut and Fill)


Schedule: July 2014 to September 2017


Expected Impacts: Sediment discharge due to rain, snowmelt or water pumping.


1- Airport Runway and Aprons Sector [Refer to detailed Plans in Appendix-A (CC-225 to CC-227)]

- Due to work areas that are close by, construction of two sedimentation basins (5m x 15 m) to control surface water and ditch runoffs.

- 2- Following the progress of work, manage the possibility to add sediment traps or berms.
- 3- Add cascading basins upstream if the two basins are ineffective







2014-05-15

Sintra/AIP

Iqaluit International Airport Improvement project IIAIP

Specific Environmental Mitigation Actions #2-0 = Landside, ATB sector

Site Identification: Proximity of the current running ditch


Work Planned: Temporary realignment of the running ditch and construction of an arch culvert


Schedule: July to October 2014


Expected Impacts: Sediment discharge due to temporary realignment of the running ditch or due to cutting


1- Landside, ATB sector [Refer to detailed Plans CC-104 and CC-105]


- 2- Temporary ditch realignment for New Arch Culver installation [Refer to Cutting Plane Figures SK099-101-112-113]
- 3- Before realignement and to limit sediment discharge, the running ditch will be protected or covered with a geotextile
- 4- Two temporary culverts are to be installed to give access to the arch culvert work
- 5- A cofferdam will be build upstream
- 6- Downstream of the arch culvert works, a temporary sediment basin will be build for better drainage control through water pumping














Appendix E – Specific Environmental Mitigation Actions #3-0 (Layout CC-120)

2014-05-15

Sintra/AIP

Iqaluit International Airport Improvement project IIAIP

Specific Environmental Mitigation Actions #2-0 = Landside, CSB sector

Site Identification: In Proximity of the Running Ditch

Work Planned: Construction of two new culverts near running ditch

Mivvik road construction

Schedule: July to October 2014

Expected Impacts: Sediment discharge due to the proximity of civil work close to the running ditch [Refer to detailed Plan CC-120]

- 1- Construction of a temporary sediment trap. First culvert
- 2- Temporary construction of a sedimentation basin for the second culvert
- 3- Construction of a temporary ditch to collect water surface from the Mivvik road works. The water will be discharged in the second culvert.

