

ID	Task Name	Duration	Start	Finish	2016												2018												2020			
					Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan						
1	Remediation Contract Tender	167 days?	Wed 19/08/15	Tue 05/04/16																												
2	Fairness Monitor Assessm	1 day?	Wed 19/08/15	Wed 19/08/15																												
3	Letter of Interest / Pretende	0 days	Wed 19/08/15	Wed 19/08/15																												
4	Submission of complete TC	0 days	Thu 15/10/15	Thu 15/10/15																												
5	Draft RFP (1 week)	6 days?	Thu 15/10/15	Thu 22/10/15																												
6	PM to review draft RFP (1	5 days	Fri 23/10/15	Thu 29/10/15																												
7	Risk, Legal and CLCA adv	10 days	Fri 30/10/15	Thu 12/11/15																												
8	Translation of Solicitation c	5 days	Fri 13/11/15	Thu 19/11/15																												
9	Approval Process – 2 weel	10 days	Fri 20/11/15	Thu 03/12/15																												
10	Tender Process – RFP Ph	40 days	Wed 16/12/15	Tue 09/02/16																												
11	Bidders Conference	0 days	Tue 05/01/16	Tue 05/01/16																												
12	Bid Evaluation – RFP Phas	20 days	Wed 10/02/16	Tue 08/03/16																												
13	Finalization of Contract Do	10 days	Wed 09/03/16	Tue 22/03/16																												
14	Contract Award (2 weeks)	10 days	Wed 23/03/16	Tue 05/04/16																												
15	Departmental Representative	56 days?	Wed 09/12/15	Wed 24/02/16																												
16	Development of SOW	6 days?	Wed 09/12/15	Wed 16/12/15																												
17	Tender Period	40 days	Thu 17/12/15	Wed 10/02/16																												
18	Contract Award	10 days	Thu 11/02/16	Wed 24/02/16																												
19	Remedation	873 days	Wed 15/06/16	Thu 17/10/19																												
20	Sea Lift Marshaling Deadli	0 days	Wed 15/06/16	Wed 15/06/16																												
21	Mobilization Sea Lift	30 days	Tue 23/08/16	Mon 03/10/16																												
22	Mobilization Cat Train	30 days	Wed 15/02/17	Tue 28/03/17																												
23	Field Season 1	40 days	Sat 01/07/17	Thu 24/08/17																												
24	Field Season 2	40 days	Mon 02/07/18	Fri 24/08/18																												
25	Demobilization Cat Train	30 days	Fri 15/02/19	Thu 28/03/19																												
26	Demobilization Sea Lift	30 days	Fri 06/09/19	Thu 17/10/19																												