

# **Appendix C: Project Schedule (proposed)**

### Summary of proposed Project Schedule (subject to changes)

Project Items	Milestones
Obtain all regulatory permits	March, 2007
Contract award for site remediation	April, 2007
Mobilize equipment and materials to Hope Bay Barge Landing Site (HBBL)	September, 2007
Store equipment and materials at HBBL (IOL)	September, 2007 – January, 2008
Prepare winter access routes from HBBL → Roberts Bay → Ida Bay	January, 2008
Mobilize equipment and materials to Roberts Bay and Ida Bay through winter access routes: HBBL → Roberts Bay → Ida Bay	Winter, 2008
Complete site remediation at Ida Bay	Spring, 2008
Complete site remediation at Roberts Bay	September, 2008
Demobilize from Roberts Bay and Ida Bay sites to HBBL through ice roads: Ida Bay → Roberts Bay → HBBL	Winter, 2009
Store equipment, materials and wastes at HBBL (hazardous wastes will be properly packaged and stored) (IOL)	April – September, 2009
Complete Demobilization: Transport equipment, materials and wastes (Hazardous wastes will be properly packaged) from HBBL to South	September, 2009
Site monitoring at Roberts Bay (Ida Bay will not require monitoring)	Starts 2009/10: once annually for first five yrs.; once every five years for the next 20 yrs.