
APPENDIX 7:

PIN-D ROSS POINT INTERMEDIATE
DISTANT EARLY WARNING (DEW)
LINE SITE REMEDIATION PROJECT

PROJECT SCHEDULE

PIN-D and PIN-E 2011 Schedule

E. Gruben's Transport Limited

| ID | Task Name | Duration | Start | Finish | '11 Jan | '11 Feb | '11 Mar | '11 Apr | '11 May | '11 Jun | '11 Jul | '11 Aug | '11 Sep | '11 Oct | '11 Nov | '11 Dec |
|-----|---|----------------|---------------------|---------------------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| 1 | Award of contract | 0 days | Tue 11-03-01 | Tue 11-03-01 | | | ◆ 03-01 | | | | | | | | | |
| 2 | Notification of project start-up teleconference meeting | 1 day | Tue 11-03-01 | Wed 11-03-02 | | | ↓ | | | | | | | | | |
| 3 | Project start-up teleconference | 10 days | Wed 11-03-02 | Sat 11-03-12 | | | ■ | | | | | | | | | |
| 4 | Submittals required within 30 days of award | 30 days | Tue 11-03-01 | Thu 11-03-31 | | | ■ | | | | | | | | | |
| 134 | Other Submittals | 60 days | Tue 11-03-01 | Sat 11-04-30 | | | ■ | | | | | | | | | |
| 19 | Procurement of materials and supplies | 90 days | Wed 11-03-02 | Tue 11-05-31 | | | ■ | | | | | | | | | |
| 20 | Notification of pre-construction meeting | 1 day | Sun 11-07-10 | Mon 11-07-11 | | | | | | | | | | | | |
| 21 | Preconstruction meeting | 1 day | Fri 11-07-22 | Sat 11-07-23 | | | | | | | | | | | | |
| 22 | Submission of presentation of community meeting for review | 1 day | Mon 11-07-04 | Tue 11-07-05 | | | | | | | | | | | | |
| 23 | Community meeting on PIN-E in Cambridge | 1 day | Tue 11-07-19 | Wed 11-07-20 | | | | | | | | | | | | |
| 24 | Community meeting on PIN-Diin Kugluktuk | 1 day | Wed 11-07-20 | Thu 11-07-21 | | | | | | | | | | | | |
| 25 | Submittals Prior to mobilization | 15 days | Sun 11-07-10 | Mon 11-07-25 | | | | | | | | | | | | |
| 44 | Premobilization Site Visit | 16 days | Thu 11-07-07 | Sat 11-07-23 | | | | | | | | | | | | |
| 48 | Mobilization | 16 days | Wed 11-08-10 | Fri 11-08-26 | | | | | | | | | | | | |
| 60 | Commissioning At PIND | 9 days | Thu 11-08-18 | Sat 11-08-27 | | | | | | | | | | | | |
| 66 | Commissioning At PINE | 10 days | Sun 11-08-21 | Wed 11-08-31 | | | | | | | | | | | | |
| 72 | Upgrading of site roads and airstrip at PIND | 3 days | Thu 11-08-25 | Sun 11-08-28 | | | | | | | | | | | | |
| 75 | Upgrading of site roads and airstrip at PINE | 2 days | Mon 11-08-29 | Wed 11-08-31 | | | | | | | | | | | | |
| 78 | Survey Requirements At PIND | 30 days | Mon 11-08-22 | Wed 11-09-21 | | | | | | | | | | | | |
| 86 | Survey Requirements At PINE | 16 days | Fri 11-08-26 | Sun 11-09-11 | | | | | | | | | | | | |
| 93 | Construction of Landfarm at PIND | 11 days | Sat 11-08-27 | Wed 11-09-07 | | | | | | | | | | | | |
| 99 | Excavation of Petroleum Hydrocarbon Contaminated Soils (PHC) and Placement in Landfarm at PIND | 5 days | Thu 11-09-08 | Tue 11-09-13 | | | | | | | | | | | | |
| 102 | Construction of on-site Non-Haz Landfill At PIND | 19 days | Fri 11-09-02 | Wed 11-09-21 | | | | | | | | | | | | |
| 107 | Construction of Landfarm at PINE | 14 days | Mon 11-08-29 | Mon 11-09-12 | | | | | | | | | | | | |
| 113 | Excavation of Petroleum Hydrocarbon Contaminated Soils (PHC) and Placement in Landfarm at PINE | 13 days | Sat 11-09-10 | Fri 11-09-23 | | | | | | | | | | | | |
| 116 | Demolition of Site Buildings and Infrastructure At PIND | 35 days | Sun 11-08-21 | Sun 11-09-25 | | | | | | | | | | | | |
| 123 | Demolition of Site Buildings and Infrastructure At PINE | 14 days | Sat 11-09-10 | Sat 11-09-24 | | | | | | | | | | | | |
| 126 | End of first season demobilization At PIND | 4 days | Mon 11-09-26 | Fri 11-09-30 | | | | | | | | | | | | |
| 130 | End of first season demobilization At PINE | 4 days | Mon 11-09-26 | Fri 11-09-30 | | | | | | | | | | | | |

PIN-D and PIN-E Site Remediation
2011 Schedule

Task



Summary



Rolled Up Progress



Group By Summary



Critical Task



Rolled Up Task



Split



Deadline



Progress



Rolled Up Critical Task



External Tasks



Milestone



Rolled Up Milestone

















Project Summary



PIN-D and PIN-E 2012 Schedule
E. Gruben's Transport Limited

| ID | Task Name | Duration | Start | Finish | '12 Jan | '12 Feb | '12 Mar | '12 Apr | '12 May | '12 Jun | '12 Jul | '12 Aug | '12 Sep | '12 Oct | '12 Nov | '12 Dec |
|-----|---|----------|--------------|--------------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| 1 | Inter-Season meeting | 1 day | Sun 12-04-08 | Mon 12-04-09 | | | | | | | | | | | | |
| 2 | Submission of presentation of community meeting for review | 1 day | Fri 12-05-25 | Sat 12-05-26 | | | | | | | | | | | | |
| 3 | Community meeting in Cambridge on PINE | 1 day | Mon 12-06-04 | Tue 12-06-05 | | | | | | | | | | | | |
| 4 | Community meeting in Kugluktuk on PIND | 1 day | Tue 12-06-05 | Wed 12-06-06 | | | | | | | | | | | | |
| 5 | 2012 Mobilization To PIND | 4 days | Fri 12-06-15 | Tue 12-06-19 | | | | | | | | | | | | |
| 10 | 2012 Commissioning At PIND | 6 days | Fri 12-06-15 | Thu 12-06-21 | | | | | | | | | | | | |
| 17 | 2012 Mobilization To PINE | 4 days | Mon 12-06-18 | Fri 12-06-22 | | | | | | | | | | | | |
| 22 | 2012 Commissioning At PINE | 5 days | Mon 12-06-18 | Sat 12-06-23 | | | | | | | | | | | | |
| 29 | Demolition, segregation and disposal of buildings and infrastructure at PIND | 43 days | Mon 12-06-25 | Tue 12-08-07 | | | | | | | | | | | | |
| 41 | Demolition, segregation and disposal of buildings and infrastructure at PINE | 27 days | Thu 12-06-28 | Wed 12-07-25 | | | | | | | | | | | | |
| 47 | Collection, transport and on-site disposal of non-hazardous waste at PIND to the Non-Hazardous Landfill (NHL) | 12 days | Sun 12-07-01 | Fri 12-07-13 | | | | | | | | | | | | |
| 51 | Collection, transport and on-site disposal of non-hazardous waste at PINE to Temporary Storage Area | 10 days | Wed 12-07-04 | Sat 12-07-14 | | | | | | | | | | | | |
| 55 | 2012 Survey Requirements At PIND | 64 days | Mon 12-06-25 | Tue 12-08-28 | | | | | | | | | | | | |
| 59 | 2012 Survey Requirements At PINE | 30 days | Thu 12-06-28 | Sat 12-07-28 | | | | | | | | | | | | |
| 63 | Excavation of buried debris at PIND, segregation of debris into waste streams (haz/nonhaz materials, haz/nonhaz soils), transport and onsite disposal at PIND | 21 days | Fri 12-07-06 | Fri 12-07-27 | | | | | | | | | | | | |
| 73 | Excavation of buried debris at PINE, segregation of debris into waste streams (haz/nonhaz materials, haz/nonhaz soils), transport to Temporary Storage Area at PINE | 16 days | Fri 12-07-06 | Sun 12-07-22 | | | | | | | | | | | | |
| 84 | Collect, sort and contain hazardous surface debris at PIND | 12 days | Sun 12-07-01 | Fri 12-07-13 | | | | | | | | | | | | |
| 88 | Collect, sort and contain hazardous surface debris at PINE | 10 days | Wed 12-07-04 | Sat 12-07-14 | | | | | | | | | | | | |
| 92 | Regrading of Landfills at PIND | 12 days | Tue 12-07-17 | Sun 12-07-29 | | | | | | | | | | | | |
| 95 | Regrading of Landfills at PINE | 7 days | Sat 12-07-14 | Sat 12-07-21 | | | | | | | | | | | | |
| 98 | Excavation, containerization and transport of Tier II contaminated soils from Site Areas at PIND | 1 day | Sun 12-07-22 | Mon 12-07-23 | | | | | | | | | | | | |
| 100 | Excavation, containerization and transport of Tier II contaminated soils from Site Areas at PINE | 1 day | Tue 12-07-24 | Wed 12-07-25 | | | | | | | | | | | | |
| 102 | Landfarm Operation and Closure At PIND | 23 days | Wed 12-06-27 | Fri 12-07-20 | | | | | | | | | | | | |
| 107 | Landfarm Operation and Closure At PINE | 35 days | Sat 12-06-23 | Sat 12-07-28 | | | | | | | | | | | | |
| 112 | Collection, cleaning and disposal of barrels and contents at PIND | 15 days | Sun 12-07-01 | Mon 12-07-16 | | | | | | | | | | | | |
| 117 | Collection, cleaning and disposal of barrels and contents at PINE | 15 days | Sun 12-07-08 | Mon 12-07-23 | | | | | | | | | | | | |
| 122 | On-site incineration of unpainted, untreated wood at PIND | 2 days | Tue 12-07-24 | Thu 12-07-26 | | | | | | | | | | | | |
| 125 | On-site incineration of unpainted, untreated wood at PINE | 3 days | Tue 12-07-24 | Fri 12-07-27 | | | | | | | | | | | | |
| 128 | Demobilization at PINE | 11 days | Wed 12-08-15 | Sun 12-08-26 | | | | | | | | | | | | |
| 135 | Closure of Non-Hazardous Landfill (NHL) at PIND | 33 days | Wed 12-07-25 | Mon 12-08-27 | | | | | | | | | | | | |
| 139 | Demobilization at PIND | 10 days | Sun 12-08-26 | Wed 12-09-05 | | | | | | | | | | | | |
| 144 | Offsite Disposal To Contractors Designated Facilities | 30 days | Tue 12-09-04 | Thu 12-10-04 | | | | | | | | | | | | |
| 147 | Final Completion of All Works at PINE and Final Inspection | 0 days | Sat 12-07-28 | Sat 12-07-28 | | | | | | | | | | | | |
| 148 | Final Completion of All Works at PIND and Final Inspection | 0 days | Tue 12-08-28 | Tue 12-08-28 | | | | | | | | | | | | |
| 149 | Post Mobilization Site Visit To PIND and PINE | 1 day | Fri 12-08-31 | Sat 12-09-01 | | | | | | | | | | | | |
| 150 | Community meeting in Cambridge on PINE | 1 day | Sat 12-09-29 | Sun 12-09-30 | | | | | | | | | | | | |
| 151 | Community meeting in Kugluktuk | 1 day | Sun 12-09-30 | Mon 12-10-01 | | | | | | | | | | | | |
| 152 | Closeout Submittals | 60 days | Sat 12-09-01 | Wed 12-10-31 | | | | | | | | | | | | |
| 153 | Final Certificate of Completion | 0 days | Wed 12-10-31 | Wed 12-10-31 | | | | | | | | | | | | |

| | | | | | | | | | | |
|---|---------------|---|----------------|--|-------------------------|---|-----------------|---|------------------|---|
| PIN-D and PIN-E Site Remediation 2012 Schedule | Task |  | Milestone |  | Rolled Up Critical Task |  | Split |  | Group By Summary |  |
| | Critical Task |  | Summary |  | Rolled Up Milestone |  | External Tasks |  | Deadline |  |
| | Progress |  | Rolled Up Task |  | Rolled Up Progress |  | Project Summary |  | | |