

CAM-D (Simpson Lake)
Remediation Project

ID	Task Name	Duration	Start	Finish
2008				
Oct o e Jan e Mar Apr a Jun Jul u e Oct o e				
1	1 Care and Maintenance	0 days	Fri 4/1/05	Fri 4/1/05
2	2 Regulatory Approvals	164 days	Thu 10/4/07	Tue 5/20/08
3	2.1 Land and Water Use Permit for Site Restoration	164 days	Thu 10/4/07	Tue 5/20/08
4	2.1.1 Prepare documents	51 days	Thu 10/4/07	Thu 12/13/07
5	2.1.2 Regulatory Review	113 days	Fri 12/14/07	Tue 5/20/08
6	3 Consultation	525 days	Mon 4/6/09	Fri 4/8/11
7	3.1 Pre-Season (Yr1) Community Meetings	5 days	Mon 4/6/09	Fri 4/10/09
8	3.2 Post Construction (Yr 1) & Pre-Season (Yr 2) Community Meetings	5 days	Mon 4/5/10	Fri 4/9/10
9	3.2 Post Construction (Yr 2) Community Meetings	5 days	Mon 4/4/11	Fri 4/8/11
10	4 Site Investigation and Assessment	500 days	Mon 1/2/06	Fri 11/30/07
15	5 Site Remediation	1065 days	Mon 10/1/07	Fri 10/28/11
16	5.1 Tender Documents Preparation	90 days	Mon 10/1/07	Fri 2/1/08
26	5.2 Contract Award Process	137 days	Mon 11/12/07	Tue 5/20/08
44	5.3 Remediation Activities	875 days	Mon 6/23/08	Fri 10/28/11
45	5.18 Sea Barge Mobilization	60 days	Mon 6/23/08	Fri 9/12/08
46	5.19 Winter CAT Train to site	45 days	Mon 3/2/09	Fri 5/1/09
47	5.20 Site Restoration Activities (Year 1)	70 days	Mon 6/15/09	Fri 9/18/09
48	5.21 Site Restoration Activities (Year 2)	70 days	Mon 6/14/10	Fri 9/17/10
49	5.22 Winter CAT Train from site	45 days	Mon 3/7/11	Fri 5/6/11
50	5.23 Sea Barge Demobilization	60 days	Mon 8/8/11	Fri 10/28/11
51	6 Monitoring Activities	525 days	Mon 7/6/09	Fri 7/8/11
52	6.1 Establish Baseline Conditions	30 days	Mon 7/6/09	Fri 8/14/09
53	6.4 Implement Monitoring Plan	5 days	Mon 7/4/11	Fri 7/8/11
54	7 Project Management	1890 days	Mon 1/3/05	Fri 3/30/12

CAM-D (Simpson Lake) Project Schedule Date: Wed 12/12/07	Task		Milestone		Rolled Up Task		Rolled Up Progress		External Tasks		Group By Summary	
	Progress		Summary		Rolled Up Milestone		Split		Project Summary		Deadline	