


**Appendix B**  
**DIAMONDEX RESOURCES LTD.**  
**ABANDONMENT & RESTORATION PLAN**  
**PEREGRINE PROPERTY CAMP**  
**NUNAVUT**

September 2005



## **Table of Contents**

	<b>Page</b>
<b>1. Preamble</b>	<b>3</b>
<b>2. Introduction</b>	<b>3</b>
<b>3. Schedule</b>	<b>3</b>
<b>4. Infrastructure</b>	<b>4</b>
<b>5. Seasonal Shutdowns</b>	<b>4</b>
<b>6. Final Abandonment and Restoration</b>	<b>5</b>

## **Peregrine Property Remote Camp Abandonment and Restoration Plan**

### **1. Preamble**

This Abandonment and Restoration (A&R) Plan is in effect as of September 01, 2005. It applies specifically to the Peregrine Property and Camp, which will be located at approximately N 67.141°, W 113.593°, see attached map. The camp supports a diamond exploration program.

### **2. Introduction**

This A&R Plan has been prepared specifically for the Peregrine Property Camp located to the east of Kikerk Lake. The temporary camp is located approximately 99.5 km SE of Kugluktuk. At peak times, the camp could populate a maximum of 20 people but for the most part there will be 12 people. The camp will operate seasonally.

This project is in the very early stages of exploration. The project consists of till sampling, geological mapping, ground geophysics and exploratory diamond drilling. No buildings, equipment or waste will remain once the project is complete.

### **3. Schedule**

The final restoration of the camp site will begin once the program is complete. All work under the Abandonment and Restoration Plan will be completed prior to the date of expiry of the land use permits and water licence unless a renewal is applied for. Empty fuel drums will be removed from site regularly. Once a fuel cache is retired, a thorough inspection will be conducted. Any contamination will be cleaned up according to the Spill Contingency Plan and debris will be removed from the site.

## **4. Infrastructure**

- 1 storage tent
- 1 dry tent
- 1 kitchen tent
- 1 office tent
- 3 sleep tents
- 1 generator shack
- 1 toilet shack
- fuel storage area
- burn barrel – incineration

### **Seasonal Shutdown**

#### **Buildings and Contents**

All tents will be dismantled and the canvas tents removed from site for drying and proper storage. Wood structures (generator and toilet shacks) and wooden floors of tents will be kept secured. Wooden bed frames will be turned upside down and secured to the wooden floors for over-winter storage. The generator will be removed from site for servicing and storage.

#### **Water system**

Pumps and hoses will be drained and dismantled. Pumps will be removed from site for servicing and storage. Hoses will be stored on site in the generator shack.

#### **Fuel caches and Chemical Storage**

An inventory will be conducted prior to leaving at the end of the field season. A thorough inspection of all fuel caches will be completed and empty fuel drums will be removed from site.

Chemicals will not be stored on site over winter. All chemicals, including cleaning products, will be removed from site for storage and or disposal.

#### **Waste**

Combustible waste: All combustible waste will be incinerated. The burn barrel will be stored at the camp site for use the following year.

Grey water sump: The grey water sump will be inspected, marked and covered securely for the winter.

Black water: The latrine sump will be inspected, marked and covered securely for the winter.

### **Drill sites**

The drill will be dismantled into its main components as per the drilling contractor procedure, packaged and secured along with its ancillary equipment and rods. The drill will be flown out by the drilling contractor.

All drill sites will be inspected for soil contamination. Any remaining waste will be taken to camp to be burned if possible or to be flown out to an approved disposal location. Greywater and sludge sumps will be filled and leveled.

As much as possible, drill sites will be restored immediately after the drill has been moved to the next site.

### **Contamination Clean Up**

Any soil around camp that has become contaminated and gone unnoticed will be treated as per the Spill Contingency Plan. Before and after photos will be taken to document the contamination and the clean up.

### **Inspection and Documentation**

A complete inspection will be conducted of all areas prior to seasonal closure. Photos will be taken to document the conditions prior to leaving the site for the winter. A full inventory will be conducted.

### **Final Abandonment and Restoration**

#### **Buildings and Contents**

All buildings will be dismantled and removed. All wooden structures including floors will either be burned or removed.

#### **Equipment**

All equipment, including pumps, generators, etc. will be dismantled and removed from the project area.

#### **Fuel caches and Chemical Storage**

All fuel drums will be removed. All areas where there have been fuel caches will be thoroughly inspected. Any contamination will be cleaned up as well as any debris

removed. Contaminated soil will be handled as per the Spill Contingency Plan. Final photos will be taken of all fuel caches for inclusion in the final report.

All chemicals will be removed from site. Areas where chemicals have been stored will be inspected to ensure that there has been no contamination.

### **Sumps**

All sumps will be inspected to ensure that there is no leaching or run-off. Sumps will be back-filled and leveled as required. Final photos will be taken.

### **Camp Site**

A final inspection of the camp site area will be conducted to ensure that there is no waste left behind. All wastes that are not burnable will be removed from site.

### **Drill Sites**

The drill will be dismantled into its main components as per the drilling contractor procedure, packaged and secured along with its ancillary equipment and rods. The drill will be flown out by the drilling contractor.

All drill sites will be inspected for soil contamination. Any remaining waste will be taken to camp to be burned if possible or to be flown out to an approved disposal location. Greywater and sludge sumps will be filled and leveled.

An inspection will be conducted to ensure that all drill sites are/have been restored and sumps have been covered and leveled.

### **Contamination Clean Up**

Any contamination will be treated as per the Spill Contingency Plan. Before and after photos will be taken to document the contamination and the clean up.

### **Inspection and Documentation**

A complete inspection will be conducted of all areas prior to closure. Photos will be taken to document the conditions prior to leaving the site for use in the final plan. All appropriate agencies will be contacted and notified once the final clean up has been conducted.