








































































ID		Task Mode	Task Name	Duration	Start	Finish	October 09-23	January 11-04	April 01-27	July 01-18	October 10-04	January 12-29	April 01-25	July 01-17	October 16-09	January 18-11	April 01-29	July 01-10	October 14-07	January 16-29	April 01-10	July 01-03	October 10-31	January 12-12	April 01-23	July 01-05	October 17-29
35			Regrade Finger Lake Borrow Source esker areas and 'rough' surfaces with dozer cleats or otherwise scarify. Volume represents total estimated dozer push volume.	10 days	Wed 21-09-08	Fri 21-09-17																					
36			Buildings and Other Materials	138 days	Mon 20-03-30	Fri 20-08-14																					
37			Demolish/salvage Accommodation Complex	15 days	Fri 20-07-31	Fri 20-08-14																					
38			Demolish/salvage Cold Storage 2 buildings, Surface Mobile Shop, Carpenter Shop	23 days	Mon 20-06-08	Tue 20-06-30																					
39			Demolish/salvage Shaft House, Hoist Room and Travel Ways, Headframe	27 days	Mon 20-03-30	Sat 20-04-25																					
40			Demolish/salvage Warehouse	20 days	Sun 20-05-31	Fri 20-06-19																					
41			Demolish/salvage Mill	28 days	Sat 20-06-20	Fri 20-07-17																					
42			Demolish/salvage Powerhouse	20 days	Mon 20-05-11	Sat 20-05-30																					
43			Demolish/salvage Airlock Building and Fresh air Intake, Fire house, Emergency Power House, Weather Station and Storage Buildings, Shop, Batch Plant, ATV Building	15 days	Sun 20-04-26	Sun 20-05-10																					
44			Demolish/salvage As Treatment Plant Building, Pumphouse, Explosives Storage	6 days	Sat 20-07-18	Thu 20-07-23																					
45			Burnable waste, waste oil and remaining fuel	4 days	Fri 20-07-24	Mon 20-07-27																					
46			Mobile equipment disposal in landfill	3 days	Tue 20-07-28	Thu 20-07-30																					
47			Asbestos containing waste disposal to landfill	3 days	Fri 20-07-31	Sun 20-08-02																					
48			Above ground storage tanks and existing scrap materials from laydown areas to the landfills	18 days	Sun 20-05-31	Wed 20-06-17																					
49			Remove ashes from burn pit and, if permissible, bury in landfill, or ship off site. Dismantle incinerator and place in landfill or remove off site if salvageable.	2 days	Mon 20-08-03	Tue 20-08-04																					
50			Drain equipment and collect closure produced hazardous materials, and ship off site for disposal	2 days	Fri 20-05-29	Sun 20-05-31																					
51			Emergency dump tailings from emergency dump stations	2 days	Mon 20-07-13	Tue 20-07-14																					
52			Other Activities	578 days	Sun 20-03-01	Wed 21-09-29																					
53			Pump out water contained in the west crown pillar surface pits (Pits 2, 4, and 5) and central pit as deemed required. Water will be tested by owners engineer and contractor will either dispose of to surface or to mine void via shaft(s) depending on qualit	6 days	Wed 20-07-15	Mon 20-07-20																					
54			Drill, blast and collapse west zone crown pillars. Estimated explosives required shown assuming powder factor of 0.44 kg/tonne	22 days	Sun 20-03-01	Sun 20-03-22																					
55			Removal of tailings pipelines, which have been thoroughly flushed with water; bury in landfill or salvage and ship off-site	6 days	Sun 20-09-13	Fri 20-09-18																					
56			Repair wave-action undercut by constructing toe-berm with coarse esker materials, add erosion protection, and use toe berm and top dumping to repair run-off erosion gullies on K Dam with esker materials	15 days	Sat 20-08-01	Sat 20-08-15																					

Project: SCHEDULE TEMPLATE Date: Mon 20-01-13	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
	Summary		Inactive Task		Duration-only		Finish-only			

Page 2

ID		Task Mode	Task Name	Duration	Start	Finish	October 09-23	January 11-04	April 01-27	July 01-18	October 09-23	January 09-23	April 01-27	July 01-18	October 09-23	January 09-23	April 01-27	July 01-18	October 09-23	January 09-23	April 01-27	July 01-18
57			Regrade steep sections of current toe berm on M Dam to 2:1 using in-situ materials	8 days	Sun 20-08-16	Sun 20-08-23																
58			Hoe-ram concrete building foundations and sumps to facilitate drainage	15 days	Sat 20-07-18	Sat 20-08-01																
59			Flush pipeline of sewage facility with clean water	3 days	Fri 21-08-13	Sun 21-08-15																
60			Burn excess fuel at end of closure activities	5 days	Sun 21-08-01	Fri 21-08-06																
61			Remove fluids and clean tanks which contain or have contained oil, fuel or glycol in accordance with the Canadian Environmental Protection Act Regulation	22 days	Fri 21-08-06	Fri 21-08-27																
62			Dismantle and dispose of tanks which contain or have contained oil, fuel or glycol in accordance with the Canadian Environmental Protection Act Regulation.	18 days	Sat 21-08-28	Tue 21-09-14																
63			Scarify all-weather roads and remove 22 culverts	12 days	Sat 21-09-18	Wed 21-09-29																
64			Treat water inventory with lime, operate siphons, water management to maintain freeboard in ponds. Pond 2 water release when owners engineer confirms water quality. Number of bags of 20kg lime used in 2018 shown.	60 days	Wed 20-07-15	Sat 20-09-12																
65			Remove Cell 4 outlet culvert and reinforce remaining channel with coarse esker materials	6 days	Sun 20-08-16	Fri 20-08-21																
66			Excavate spillways to breach Upper and Lower Sewage Lakes and reinforce with coarse esker materials	8 days	Mon 21-08-16	Mon 21-08-23																
67			Winter Road 2022	126 days	Mon 21-11-08	Sun 22-03-13																
68			Permitting	25 days	Mon 21-11-08	Thu 21-12-02																
69			Construction	45 days	Mon 22-01-03	Wed 22-02-16																
70			Operation/Maintanance	25 days	Thu 22-02-17	Sun 22-03-13																
71			Closure	0 days	Sun 22-03-13	Sun 22-03-13																
72			Closeout Documentation	55 days	Wed 22-02-02	Mon 22-03-28																
73			Final Project Completion	0 days	Sun 22-03-13	Sun 22-03-13																

Project: SCHEDULE TEMPLATE

Date: Mon 20-01-13

Task

Split

Milestone

Summary

Project Summary

External Tasks

External Milestone

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

Deadline

Progress

Manual Progress

Page 3