

Licensee

WATER LICENCE INSPECTION FORM

Licensee Representative

☑ Original☑ Follow-Up Report

Lupin Mines Inc		Karyn L						
Licence No. / Expiry 2AM-LUP2032		Representa						
Land / Other Authorizations		Project Land / Oth						
Land / Other Authorizations		Land / Oth	ei Autiloii	120110113				
Date of Inspection		Inspector						
2020 July 2		Baba Pe	edersei	n				
Activities Inspected	7							
☐ Camp ☐ Roads/Hauling ☐] Drilling] Other:		nstruction her: Reclar	mation Secu	☐ Reclamation rity	∐ Fu	el Storage	
					•			
	•	C - Concern U - Unaccep		NA –	Not Applicabl		Not Insp	ected
Water Use	Condition Comment	Site Conditions	Condition	Comment	Haz/Mat Ma	anagement	Condition	Comment
Intake/Screen		Water Management Structures			Storage			
Flow Measure. Device		Culverts / Bridges			Spills			
Source:		Drainage			Spill Plan			
Water Use:		Erosion / Sediment						
Recirculation (y /n)		Mitigation Measures			Administrati	ive		
		Reclamation Activities	Α	All	Records			
		Materials Storage			Reports			
Waste Disposal		Signage			Plans			
Waste Water					Notifications	5		
Solid Waste		Monitoring			Other			
Hazardous Waste		Sample Collection / Analysis						
*Th	e number in the c	omments field will correspond v	with spec	cific comn	nents provided	l below.		
Samples taken by Inspec	ctor:	Location(s):						
☐ Yes 🔀 No								
SECTION 1	Comments (s)	Non-Compliance w	ith Act o	or Licence	(s)	Action Req	uired (s.	_)
On Thursday July 2, 2020	O I, Baba Pedersen	, Resource Management and W	/ater Re	sources O	officer with Cro	wn-Indigeno	us Relati	ons
		f this Report, did Inspect the ho		•	•			
		of the Lupin Mine Site located	at appro	ximately	N 65*46' and '	W 111*14'in t	the Kitikr	neot
Region of the Territory of	of Nunavut (Photo:	s 1 and 2).						
		companied by Gord Peckford, N		_	-			
Construction Ltd and Joh	nn Franklin Kaodlu	ak, CIRNAC Contracted Bear Mo	onitor. T	he purpo	se of the Inspe	ection was the	following	ng:
•	-	ning to the Water Licence state	d above	and addit	tionally to ensi	ure that the L	icensee i	S
		vithin the Licence Permit.	antion C	o ou witu . D o	Jaca Daguast			
THIS REPORT IS PERTAIN	_	lahanni/LMI as per their Reclan	nation 30	ecurity Ke	elease Request	.•		
		mic situation, this was a very un e means of travel to and from the	-					
•	•	ig in response to the pandemic			-			
_	_	oudluak and the writer followe		-				
while Gord was using his	company's truck.	At NO Time did any named pa	rties inc	luding the	e 2 Pilots of th	e Charter Flig	ht come	into
contact with anyone wo	rking at the Lupin	Site.						
SECTION 2	Comments	Non-Compliance w	ith Act o	or Licence		Action Req	uired	
As part of the report for	Confirmation of V	Vork Completed, as it pertains t	to Reclar	mation Se	curity, the wri	ter included 2	2 Photos	that
were taken of how the L	upin Site appeare	d as at 2019 Aug 25 (Photos 1 a	nd 2) fo	r a purpo:	se of Comparis	son and 2 Pho	tos that	the
writer took on 2020 July	2 (Photos 3 and 4). The writer also has included	a snapsl	hot (Phot	o 5) of an ema	il dated 2020	June 30	
provided by the Contrac	tor, Nahanni Cons	truction, to LMI stating the Der	nolished	l Items th	ey would like t	the writer to l	ook at d	uring
the Inspection of 2020 Ju	uly 2.							
The following is a list of	Specific Locations	that were observed during this	Inspect	ion;				
TAILINGS FACILITIES AS	PER SCHEDULE C,	TABLE 4 on Page 29 of the Wa	ter Licer	nce				
Cell 3 (Photos 6 and 7),	the June 30 email	states that the contractor estin	nates the	ey are 439	% Complete ar	nd on site duri	ing the	
=		hey are around 80% Complete.				•	-	-
	ell 3 Tailings Area l	has been covered. The writer d	lid NOT	confirm th	ne depth of the	e cover, nor d	id the w	riter
see any Aerial Photos.								





Cell 5 (Photos 8 and 9), the June 30 email states that the contractor estimates they are 52% Complete and on site during the Inspection Gord Peckford estimated that they are around 80% Complete. From the writer's observations and photos it does appear that about 80% of the Cell 5 Tailings Area has been covered. The writer did NOT confirm the depth of the cover, nor did the writer see any Aerial Photos.

CHEMICALS & CONTAMINATED SOIL MANAGEMENT, AS PER SCHEDULE C, TABLE 6, on Page 31 of the Water Licence

Landfill Area Construction (Photos 10, 11 and 12), The writer walked the entire perimeter of the Temporary Land Fill area where contents of the various Building Demolishens are being stored. To the best of the writer's knowledge, it does appear that the contractor has Decontaminated all the Oil, Fuel & Glycol Systems, as well all Asbestos Containing Materials appear to have been Removed. The writer did NOT see an Itemized Inventory List nor did the writer see where the removed Used Oils and Asbestos were being Stored. The writer did observe work in progress on the construction of the permanent Land Fill Area.

BUILDINGS & EQUIPMENT, AS PER SCHEDULE C, TABLE 7, on Pages 32 & 33 of the Water Licence

The following is a list of the remains of the Buildings the writer observed and to what state they have been Demolished the **Paste Plant (Photo 13)**, 100% Demolished, Debris on Site

the **Electrical Shop (Photo 14),** 100% Demolished, Debris on Site in the process of being removed to Temporary Land Fill area the **Mill Building (Photo 15),** 100% Demolished, Debris on Site

the Power House (Photo 16), 100% Demolished, Debris on Site

the Head Frame (Photo 17), 100% Demolished, 100% Debris Removed, there is a large Steel Plate Covering the Shaft Hole

the Shaft House (Photo 18), 100% Demolished, 100% Debris Removed

the Hoist House (Photo 19), 100% Demolished, Debris on Site

the Kitchen/Gymnasium and 100-400 Block (Photos 20 & 21), 100% Demolished, 100% Debris Removed

the Fresh Air Vents (Photo 22), 100% Demolished, 100% Debris Removed

the RTL Shop (Photo 23), 100% Demolished, 100% Debris Removed

the Surface Storage Building #2 (Photo 24), 100% Demolished, 100% Debris Removed

the Surface Storage Building #1 (Photo 25), 100% Demolished, 100% Debris Removed

and the old Airport Weather Station Building (Photo 26). 100% Demolished, 100% Debris Removed

SECTION 3	Comments	Non-Compliance with Act or Licence	Action Required
While on the ground	l at the Lupin site, Mr. Peckfo	ord was informed that the purpose of this Inspect	tion is to verify that the demolishen
work claimed to hav	ing been completed actually	has been completed. For those that do make an	y decisions regarding Reclamation
Security, this Inspect	tion Report is one of many to	ols that the deciding authorities will use to make	e their decisions. The writer stresses
this fact to anyone re	eading this report as well. At	this time, the writer is satisfied that all Demolis	hin Work claimed to have been
completed by the Co	ontractor at the Lupin Site, ha	s been completed as stated.	

Licensee or Representative	Inspector's Name
	Baba Pedersen
Signature	Signature
	Signed Original on File
Date	Date
	2020 July 15

Office Use Only:	Follow-up report to be issued by Inspector	☐ Yes ⊠ No

cc. CIRNAC, Manager Field Operations, Iqaluit, justin.hack@canada.ca

Nunavut Water Board, Manager of Licensing, Gjoa Haven, licensing@nwb-oen.ca



ate	Camera	Inspector	Authorization
2020 July 2	Sony DSC-HX50V	Baba Pedersen	2AM-LUP2032
hoto Log # DSC05446			
noto 1			
State of the second			
Carlotte -			
Allegador -			

Description: Lupin Mine Site as at 2019 August 25 – View 1 as a "BEFORE" Photo for comparison











































































