



MELIADINE GOLD PROJECT

Monthly Update

June 2017

As per requests made by the NIRB in the letter “Nunavut Impact Review Board’s *2015-2016 Annual Monitoring Report* for the Meliadine Gold Mine Project and Board’s Recommendations” dated November 4, 2016 and the INAC inspector, please find below May’s update on development phases, construction completed, upcoming construction and any modifications of the Project site. Furthermore, it was requested by INAC during the May 18, 2017 Site Visit that Agnico Eagle communicates all changes in construction timeline to the NWB. This report should provide complementary information to 30 days’ prior to construction notices and Construction Summary Reports provided to the NWB.

Development Phase

The Meliadine Project is in the Construction phase (Year -3). Commercial Operations are expected to start in 2019.

Construction activities

The following activities were conducted in June 2017:

- D-CP1 and D-CP5 construction completed (instrumentation being installed).
- Jetty CP-1 and Jetty CP-5 construction ongoing.
- Industrial pad construction and piling ongoing.
- Camp complex construction ongoing.
- Itivia Fuel farm and laydown area construction ongoing.
- Itivia barge landing area widening completed.
- Portal fuel storage and containment facilities construction ongoing.
- Portal #2 construction ongoing.
- West Exhaust Raise and service road construction ongoing.
- Construction of pad for incinerator.

Construction activities planned

The following activities are planned for July 2017:

- Industrial pad construction and piling (continued).
- Camp complex construction (continued).
- Jetty CP-1 and Jetty CP-5 construction (to be finalized).
- Itivia Fuel farm and laydown area construction (continued).

-
- Portal fuel storage and containment facilities construction (continued).
 - Portal #2 construction (continued).
 - West Exhaust Raise and service road construction (continued).
 - Construction of Emulsion Road.
 - Construction of incinerator infrastructures (continued).
 - Construction of permanent landfill.

Modifications of the Project site or delays

There were no major modifications/delays in June 2017.