

2015 WORK PLAN

October 31, 2014



Table of Contents

2.	2015	Work Plan1				
	2.1	2015 Scope of Work				
	2.2	Infrastructure and Construction Works4				
	2.3	Infrastructure Layout at end of 20157				
	2.4	Mining, Quarrying and Exploration Activities7				
	2.5	Solid Waste Disposal10	į			
	2.6	Specified Substances)			
	2.7	Water Use11				
	2.8	Materials Shipped Out				
	2.9	Materials Shipped In	į			
	2.10	Closure and Reclamation Costs				
		•				
		·				
	2.13	Lease Amendment Provisions				
		List of Appendices				
Ap	pendix	A: 2015 Work Plan Site Layouts				
Αp		•				
Αp	pendix	C: Borrow Source Management Plan – Km 2 (BAF-PH1-830-P16-0030)				
Αp	2.4 Mining, Quarrying and Exploration Activities 7 2.5 Solid Waste Disposal 10 2.6 Specified Substances 10 2.7 Water Use 11 2.8 Materials Shipped Out 11 2.9 Materials Shipped In 13 2.10 Closure and Reclamation Costs 14 2.11 Option Exercise Notices 16 2.12 Lease Schedule Updates 16 2.13 Lease Amendment Provisions 17 List of Appendices pendix A : 2015 Work Plan Site Layouts pendix B: 2015 Marginal Closure and Reclamation Financial Security Estimate (H349000-1000-07-126-0019) pendix C: Borrow Source Management Plan – Km 2 (BAF-PH1-830-P16-0030) pendix D: Borrow Source Management Plan – Km 97 (BAF-PH1-830-P16-0032)					
Αp	pendix	Solid Waste Disposal				
Αp	oendix	E.1: Schedule A Updated Land Lease Drawings				

Appendix E.2: Montieth & Sutherland Land Lease Drawings

Appendix F.1: Option Exercise Notice for Aerodrome Aviation Safety

Appendix F.2: Option Exercise Notice for the Landfarm at Milne Port

Appendix G: Emergency Response Plan (BAF-PH1-830-P16-0007)

Appendix F.3: Option Exercise Notice for the Hazardous Waste Berm at Milne Port

(BAF-PH1-830-P16-0036)

Appendix F: Option Exercise Notice

Appendix H: Spill Contingency Plan



1. INTRODUCTION

The following document presents the 2015 Work Plan as required under Section 6.1 of Commercial Lease No. Q13C301 agreed between Baffinland Iron Mines Corporation and the Qikiqtani Inuit Association. Additionally, this document is a requirement under the Type 'A' Water Licence 2AM-MRY1325 for the purposes of an Annual Security Review for activities undertaken on an annual basis. In the event the Project does not advance, the work items as described and constructed in the 2015 Work Plan will be subject to reclamation, as per relevant regulatory and permit obligations.

In an effort to align this document with the requirements defined in the Commercial Lease, wording highlighted by italicized blue throughout this document reflects the wording used in the Commercial Lease.

2015 WORK PLAN

2.1 <u>2015 SCOPE OF WORK</u>

The Tenant shall provide:

"A description of the Operations and Work that the Tenant expects to perform in the next Year, and an identification of the Lands, within existing or proposed Land Use Areas that are to be specifically identified within the Property, where such Operations and Work shall occur"

This 2015 Work Plan provides for:

- 1. The continued development and construction of infrastructure required at Milne Port and the Mary River Mine Site (Mine Site) for the Mary River Project.
- 2. Development and operation of the mine, ore crushing and land transportation, stockpiling and marine shipment of ore.
- 3. At Milne Port, vessels carrying fuel, equipment and supplies for both use at the Mine Site and Milne Port will arrive during open water (approximately between mid July and mid October 2015). Material, fuel and supplies required for construction and operational activities will be transported to the Mine Site year round via the Tote Road year round.
- 4. Ongoing environmental baseline data collection and geotechnical drilling will continue to support the construction and operation of the Project. These activities will resume, as required, at the Milne Port site, along the Tote Road, at the Mine Site, at numerous quarry sites and at other Project development areas.
- 5. Continued environmental monitoring in accordance with the approved Project Certificate, licences, authorizations, management plans and environmental effects monitoring plans.
- 6. Continued archaeological surveys at project component areas as required.
- 7. Operation of the aerodrome at the Mine Site, which will support year round passenger and freight service by aircraft. Adjustments to the existing aerodrome flight path to improve

Work Plan 2015 Page 1 of 17



- aviation safety at Mary River Mine Site. This will involve the minor leveling out of two knolls within the planned flight path.
- 8. Continued fuel transfer from Milne tank farm to the Mine Site tank farm along the Tote Road to support ongoing construction and operations activities.

There will be continued progressive reclamation of areas of current and past use in association with exploration and construction phases of the Project. These will include:

- Ongoing long term management of calcium chloride salt storage and use at the Project Site. This
 includes waste segregation of salt bags and proper disposal of collected materials in accordance
 with Baffinland's Waste Management Plan (BAF-PH1-830-P16-0028) as well as identifying and
 containing compromised salt packages to prevent materials being distributed around the site. The
 salt is stored at both the Mary River Mine Site and Milne Port Site for use in exploration drilling,
 as well as for dust suppression on Project roads and camp pads.
- Ongoing testing, managing, and disposal of the historical inventory of incinerator bottom ash at
 the Mary River Mine Site and Milne Port. Ash that is tested and determined to be non-hazardous
 will be disposed of in the existing Mine site Landfill, and ash that is identified as hazardous will be
 sent off site for disposal in a licenced facility in Southern Canada. Ongoing ash generation,
 testing, and disposal will be conducted in accordance with Baffinland's Waste Management Plan
 (BAF-PH1-830-P16-0028).
- Completion of the decommissioning of the historical bladder farm at Milne Port. Work includes management of hydrocarbon impacted soils within the existing landfarm facility.
- Continuation of the decommissioning activities the existing bladder farm at the Mary River Mine Site. Work includes the treatment of oily water contact water and the management/storage of hydrocarbon impacted soils prior to placement in a landfarm facility. Consideration will be given to designing and constructing a new landfarm at the Mary River Mine Site during 2015, located adjacent to the existing landfill area.
- Continue the development and implementation of a long term multi-year plan to address localized
 areas of permafrost degradation associated with current borrow areas including Km97, and taking
 into consideration the longer term designs for the Tote Road upgrades and quarry development.
- Demobilization of equipment and supplies not required for near term activities, as well as the current inventory of hazardous waste and other materials by means of sealift from Milne Port Site.
- Continued development of the Mine Site landfill and deposition of non-hazardous wastes in accordance with the Landfill Maintenance and Operations Manual. Consideration will be given to designing and constructing a new landfill at the Milne Port Site if it is deemed necessary during 2015. Note that this activity would require application and approval from the NWB and QIA.
- Discharge and treatment of residual treated sewage effluent stored in PWSPs at the Mary River Exploration Camp and Milne Port Site as required.
- Consideration will be given to the construction of an additional PWSP to be located near the Mary River Mine Site sewage treatment plant. If a PWSP is deemed necessary during 2015, it will be constructed and commissioned.

Work Plan 2015 Page 2 of 17



- Ongoing removal from the site, or safe disposal on-site of infrastructure, equipment and supplies
 no longer required for ongoing construction and operations. The items are defined by the Mary
 River Project Interim Closure and Reclamation Plan, and include infrastructure and site materials,
 fuel caches, drums, barrels, buildings and contents, docks, water pumps and lines, material and
 equipment prior to the expiry of applicable permits. Where required, internal roads will be regraded to restore natural drainage and to reduce erosion.
- Unless otherwise identified within the approved Interim Closure and Reclamation Plan, where
 roads are no longer in use, Baffinland will remove culverts and open/restore the natural drainage
 channel. In carrying out this activity, measures will be implemented to minimize erosion and
 sedimentation.
- Areas that have been contaminated by hydrocarbons from normal fuel transfer, handling and storage activities will be reclaimed to meet objectives as outlined in the Government of Nunavut's Environmental Guideline for Site Remediation, 2010. The use of reclaimed soils for the purpose of back fill or general site grading may be carried out upon consultation and approval by the Government of Nunavut, Department of Environment and an Inspector.

The Work Plan is presented within the context of the applicable regulatory authorizations and schedule. Baffinland holds, or will soon hold, all the permits and authorizations required to carry out the 2015 Work Plan. The main regulatory instruments that allow for the 2015 Work Plan activities include:

- Amended Project Certificate No. 005 (May 2014)
 - All works and activities proposed have been screened by the NIRB and have been considered in the amended Project Certificate issued by the NIRB.
- Type 'A' Water Licence (2AM-MRY1325) Expires June 10, 2025
 - The works and activities planned for 2015 are within the scope of the licence or the Type B Licences below, except where noted otherwise.
- Type 'B' Water Licence (8BC-MRY1416) Expires August 5, 2016
 - For additional construction works and activities at Milne Port as a result of approved Early Revenue Phase.
- Exploration Type 'B' Water Licence (2BE-MRY1421 which supersedes: 2BB-MRY1114) Expires April 16, 2021.
 - The renewed Type 'B' Water Licence authorizes Baffinland to undertake mineral exploration, geotechnical drilling programs, ongoing operation, maintenance and upgrades to existing pioneer camps at Steensby Inlet and Mid Rail camp.
- Quarry Permits
 - Schedule 'B' Quarry Concession Agreement under IOL Commercial Lease New Lease, Q13C301.
 - It is anticipated that quarrying of rock and gravel from permitted quarry locations (as shown on Schedule "A1") of the IOL Commercial Lease will continue. In addition, Baffinland may be applying for additional access and quarry permits to extract rock and gravel material adjacent

Work Plan 2015 Page 3 of 17



and near the existing Milne Inlet Tote Road by means of an Amendment to the existing Schedule 'B' to the Lease.

- Currently approved quarries and borrows are as follows, note that all quarries/borrows are on QIA lease with the exception of the borrow P1 which is located on Crown Land and is under the AANDC Land Lease:
 - 1. Quarry Q7, Tote Road Km 7
 - 2. Quarry Q11, Tote Road Km 11
 - 3. Borrow P1, Tote Road Km 63
 - 4. Quarry Q19, Tote Road Km 19
 - 5. Borrow KM104, Tote Road Km 104
- New borrow sources are needed at the following locations:
 - 1. Borrow Km 2, Tote Road Km 2, (Refer to Appendix C)
 - 2. Borrow Km 97, Tote Road Km 97 (Refer to Appendix D)
- The construction of access roads from the Tote road will be necessary to access some of the quarry and borrow locations. Where it is necessary, culvert crossings will be installed along the access roads. The occurrence of fish habitat streams are not anticipated along these access roads
- DFO Authorization for the Ore Dock 14-HCAA-00525 No. 1 expires December 31, 2020
- DFO Authorization 06-HCAA-CA7-00084 for water crossings along the Tote Road
- AANDC Land Use Permits and Quarry Permit to access existing and possibly new borrow and rock quarries adjacent and near the Tote Road (currently covered under the Class A Crown Land Use Permit, 47H16-1-2 and Quarry Tote Road Land Use Permit (LUP) N2014Q0016 and Quarry Permit 2014QP0023 – expires June 30, 2016).
- Additional AANDC Land Use permits include:
 - Ore Dock Land Use Permit (LUP) N2014X0012 expires June 30, 2016
 - Steensby and Milne Inlet Land Use Permit (LUP) N2014C0013 expires June 30, 2016
 - Bruce Head Land Use Permit (LUP) N2014C0013 expires June 30, 2016

Appendix E includes Land Lease drawing layouts: H349000-1000-00-015-0001, H349000-1000-00-015-0002, H349000-1000-00-015-0003, H349000-1000-00-015-0004, H349000-1000-00-015-0006, H349000-1000-00-015-0007, H349000-1000-00-015-0008 and H349000-1000-00-015-0009.

2.2 INFRASTRUCTURE AND CONSTRUCTION WORKS

The Tenant shall provide:

"A description of the topographical features and any natural or manmade features, structures or works that may be affected by the Tenant's Operations and Work within existing or proposed Land Use Areas that are to be specifically identified within the Property;"

Work Plan 2015 Page 4 of 17



Construction activities forecast for 2015 under the amended Project Certificate No. 005 include:

Milne Inlet

During the sealift, most of the activities at Milne Port will focus on unloading the barges and positioning received equipment and material in designated laydown areas. In addition, the following construction activities will continue:

- Continue to install and commission communication and IT infrastructure.
- Continue to construct remaining earth/rock fill for laydown areas, the ore dock, ore stockpile pad, runoff sedimentation collection ponds, and local site roads at Milne Port.
- Completion of the construction of the ore dock to support the ship loader and related ship loader facilities.
- Finalize assembly and installation of Shiploader 1 and Shiploader 2.
- Milne Ore Stacking, Reclaim and Ship Loader mechanical and electrical completion, commissioning and start-up.
- Install mooring buoys or dolphins as part of the ore dock construction.
- Install and commission trailers (offices, lunchrooms and washcars) including electrical and plumbing.
- Install and commission electrical power systems to the shiploader, trailers, causeway and dock including wharf lighting.
- Complete installation of buildings including maintenance building, workshop office and welding shop.
- Complete installation of power generation systems.
- Install power supply and distribution for buildings including maintenance shops and warehouses.
- If required, additional dredging to maintain the required vessel draft depths. Suitable dredged material will be used as backfill within the ore dock structure.
- Continued development of the Quarry Q1.

Tote Road

All equipment, material, fuel, and supplies required for construction and operation activities at the Mary River Mine Site will be transported from Milne Port to the Mine Site via the Tote Road. The upgrade of the road will continue throughout 2015. During 2015 the activities associated with the upgrade to the Tote Road will include:

 Continued Improvements including realignment of the road and offsetting of some culvert crossing locations.

Work Plan 2015 Page 5 of 17



- Reduce maximum slopes.
- Increase turn radii.
- Increase road embankment width.
- Increase culvert capacities by means of new installations and/or culvert extensions where required.
- Crush material as required, haul, place and compact new rock fill as required.
- Installation and maintenance of erosion control measures.
- Construct ditches with rip rap as required.
- Continue development of Borrow P1. Commence development of Km 2 and Km 97 borrows (located near Km 2 and 97 of the Tote Road). Continue the development of other approved quarry and borrow sources to provide access to aggregate for upgrades and sand for winter sanding, minor fill, and maintenance and other approved construction projects. If required, commence the development of Quarries Q7, Q11, and Q19.
- Drill, blast, excavate, and cut and fill activities as required to reduce steep grades and improve curves where necessary and to improve sight distance and visibility along the road.
- Removal of the four (4) sea-can bridges (bin walls will remain in place).
- Install signs and reflective markers as required.
- Bridge maintenance as required.
- Installation of Ice road crossings adjacent to the existing bridges if needed to remove sea can bridges and/or to complete maintenance on new bridges.

Mary River Mine Site

Construction activities at the Mary River Mine Site will consist of:

- Complete construction of buildings and associated equipment including maintenance shops, site services building, warehouse, waste management buildings, truck wash facilities and truck weigh scale.
- Complete internal and external fit out (electrical and mechanical) of maintenance building welding shop and warehouse.
- Install offices, lunchrooms and washcars including maintenance office/washcar and pit office/washcar.
- Complete installation of the power generating equipment.
- Complete installation of power distribution to E-houses and buildings.
- Install E-house at existing Weatherhaven camp.
- Construct hazardous waste and fuel containment berms.

Work Plan 2015 Page 6 of 17



- Construct roads and lay down pads.
- Construct, install and grade waste rock haul road, waste rock pad, drainage ditches and settling pond.
- Construct crusher pad settling pond.
- Finish and improve grade of the airstrip.
- Extend landfill to increase capacity based on the approved design area.
- Install approved two-50,000 L and one-75,000 L Jet-A fuel tanks at the aerodrome apron to service aircraft charters.
- Continued development of QMR2 quarry if required.
- Improvements to the aerodrome flight path to increase aviation safety; including the leveling of knolls that are within the airstrip approach and the construction of temporary access roads to those areas for the purpose of completing this work (refer to Appendix F for details).

2.3 INFRASTRUCTURE LAYOUT AT END OF 2015

The Tenant shall provide:

"A detailed description of planned construction and infrastructure changes, additions or removals within the boundaries of the Impact Areas and the Exploration Areas, either permanent or temporary;"

2015 Site layouts for Milne Port and Mary River Mine Site can be found in Appendix A of this document.

2.4 MINING, QUARRYING AND EXPLORATION ACTIVITIES

The Tenant shall provide:

"A description of any and all mining and exploration activities planned for the year, including:

i. Exploration activity and drilling plan,

In 2014 Baffinland received the approval for a renewal to the exploration Type 'B' Water Licence (2BE-MRY1421). All activities listed under this renewal have been permitted in the past and are common to exploration properties throughout Nunavut.

The Type 'B' Licence (2BE-MRY1421) allows for Baffinland to continue/undertake the activities on its mineral leases in the Qikiqtani Region of Nunavut. The scope of Type "B" Water Licence No. 2BE-MRY1421 "allows for the use of Waters and the deposit of Waste for a Mining undertaking, classified as per Schedule 1 of the Regulations at the Mary River Exploration Project" and includes the following activities:

- Land-based and on-ice mineral drilling.
- Mapping.
- Sampling.
- Drill core storage.
- Disposal of drilling mud.
- Geophysical and geochemical surveys.
- Mechanical trenching and stripping of surficial overburden.

Work Plan 2015 Page 7 of 17



- Activities to support of scientific and engineering studies to advance the Mary River Project including geotechnical investigation and geotechnical drilling.
- Progressive reclamation programs of drilling sites.
- Fuel storage.
- Ongoing operation, maintenance and upgrades to existing pioneer camps at Steensby Inlet and Mid-Rail location:
 - Steensby Inlet Camp: Latitude 70 17' 40" Longitude 78 29 15"
 - Mid-Rail Camp: Latitude 70 58' 20" Longitude 78 22' 15"
- Equipment, personnel and supply transport.

These tasks will either be supported from the facilities and infrastructure constructed at the Mary River Mine Site, Milne Port, and eventually from the future Steensby Port facilities (once constructed), or the existing Mid-Rail Camp, Steensby Port Camp and potential satellite exploration camps on Baffinland's mineral leases. As a result of the condition and age of the Mid-Rail camp, Baffinland may decide to reclaim this Camp in 2015. If it is decided to reclaim the Mid-Rail Camp in 2015, it will be completed in accordance with Baffinland's Exploration Closure and Reclamation Plan BAF-PH1-830-P16-0038.

ii. An estimate of the amount and type of ore and waste to be mined in each month,

An estimate of the breakdown of ore vs. waste mined from Deposit No. 1 by month during 2015 is provided in Table 2-1.

Table 2-1: Mine Forecast 2015

Month	Ore Mined	Waste Mined	Total Mined
	(wmt)	(wmt)	(wmt)
January	300,000	250,000	550,000
February	300,000	250,000	550,000
March	300,000	250,000	550,000
April	300,000	250,000	550,000
May	300,000	250,000	550,000
June	300,000	250,000	550,000
July	300,000	250,000	550,000
August	300,000	250,000	550,000
September	300,000	250,000	550,000
October	300,000	250,000	550,000
November	300,000	250,000	550,000
December	300,000	250,000	550,000
Total	3,600,000	3,000,000	6,600,000

Work Plan 2015 Page 8 of 17





iii. An estimate of the amount and type of ore to be shipped each month,

Ore shipping during 2015 will occur during the open water season from July to October. The expected total shipping quantities for 2015 are shown in Table 2-2 below.

Table 2-2: Ore Shipping Forecast 2015

Month	Lump Ore Shipped (wmt)	Fines Shipped (wmt)	Total Shipped (wmt)
January	0	0	0
February	0	0	0
March	0	0	0
April	0	0	0
May	0	0	0
June	0	0	0
July	120,000	40,000	160,000
August	930,000	310,000	1,240,000
September	930,000	310,000	1,240,000
October	270,000	90,000	360,000
November	0	0	0
December	0	0	0
Total	2,250,000	750,000	3,000,000

iv. Expected quarterly quantities to be quarried of each Specified Substance including sand, gravel and construction stone, where possible, estimated by individual quarry site or borrow location;"

A summary of the expected quantities of quarried and borrow materials to be extracted during 2015 are provided in Table 2-3 below. The expected quarterly quantities of each specified substance per quarry site and borrow location is provided in Table 2-4 below.

Table 2-3: 2015 Quarry and Borrow Pit Quantities

Quarry and Borrow Source	Estimated Annual Volume 2015 (m³)	Estimated Annual Surface Area 2015 (m²)
Q1	100,000	107,000
Q7	0	0
Q11	0	0
P1 & other approved borrow	275,000	55,000
sources	275,000	33,000
Q19	0	0
QMR2	150,000	70,000
D1Q1	-	0
D1Q2	-	0
TOTAL	525,000	

Note: The quantities from each source are approximate values and may vary based on minor changes to the construction schedule and scope, however, the aggregate volume to be extracted is expected to remain constant.

Work Plan 2015 Page 9 of 17



Table 2-4: 2015 Quarry and Borrow Pit Quarterly Quantities of Specified Substances

		Total Volume			
Material	Quarter 1 (m³)	Quarter 2 (m³)	Quarter 3 (m³)	Quarter 4 (m³)	(m³)
Organic Soil/Sand		10,000 from approved borrow sources	10,000 from approved borrow sources		20,000
Gravel	40,000 from P1 & other approved borrow sources	90,000 at P1 & other approved borrow sources	90,000 at P1 & other approved borrow sources	35,000 at P1 & other approved borrow sources	255,000
Construction Stone	40,000 at QMR2	50,000 at Q1 40,000 at QMR2	50,000 at Q1 40,000 at QMR2	30,000 at QMR2	250,000
	525,000				

2.5 SOLID WASTE DISPOSAL

The Tenant shall provide:

"Expected annual quantities of Solid Waste to be deposited in approved Waste Storage Areas;"

The expected annual quantity of solid wastes to be deposited during 2014 can be found in the Waste Management Plan (BAF-PH1-830-P16-0028) for the Project and updated estimated quantities for 2015 are provided in the table below.

Table 2-5: Estimated Domestic Solid Non-Hazardous Waste Generation

Waste	Waste Description Disposal Method		Est. Total Annual Production (tonnes)						
	2015 Work Plan								
Organic	Kitchens	Incinerator	318						
Paper	Packaging/Offices	Incinerator/On-site landfill	91						
Plastic	Offices/Camps	Incinerator ² /On-site landfill	65						
Cardboard	Packaging/Camps	Incinerator	69						
Cloth	Camps	Incinerator	21						
Multi-Material	Packaging/Camps	Incinerator/On-site landfill	15						
Metal	Packaging	On-site landfill	9						
Glass	Camps	On-site landfill	8						
Wood	Packaging	Incinerator	6						
Bottom Ash from Camp Incinerators	Historical Inventory of Ash plus on-going generation from new camp incinerators	On-site landfill	241						

Note: For assumptions used in the calculation of the quantity of generated waste for the Project, please refer to the Waste Management Plan (BAF-PH1-830-P16-0028). The calculation assumes 590 site personnel year round.

2.6 SPECIFIED SUBSTANCES

The Tenant shall provide:

"Expected uses of Specified Substances pursuant to a Quarry Concession Agreement that is existing or to be entered into by the Parties pursuant to this Lease;"

Work Plan 2015 Page 10 of 17



Expected specified substances pursuant to the Quarry Concession Agreement can be seen in Table 2-3 and Table 2-4 of Section 2.4. These quarried materials will be utilized in the construction activities as detailed in Section 2.2.

2.7 WATER USE

The Tenant shall provide:

"Expected uses of water pursuant to a Water Compensation Agreement that is existing or to be entered into by the Parties pursuant to this Lease;"

The existing Type 'A' Water Licence 2AM-MRY1325, and the construction Type 'B' Water Licence, 8BC-MRY1416, permits the maximum following water use for domestic and industrial purposes during construction phase of the Project as shown in the table below. As per clause 22 of the Water Compensation Agreement Baffinland will pay a Consumptive Payment for Water Use, in connection with Project for the maximum number of cubic meters of water permitted to be used or withdrawn annually as defined in the water licences issued to BIM by NWB.

Table 2-6: Water Use for Domestic and Industrial Purposes during Construction Phase

Site	Source	Volume	Combined Volume	
Milne Port (Milne Inlet)	Phillips Creek (Summer)	367.5m³/day	134,130 m³/year	
(will le if liet)	Km 32 (Winter)			
Mine Site (Mary River)	Camp Lake	657.5 m³/day	240,000 m³/year	
Steensby Port (Steensby	ST 347 km Lake	405.0 2/1	455 400 2/	
Inlet)	3 km Lake	435.8 m³/day	155,400 m³/year	
	TOTAL	1460.8 m³/day	529,530 m³/year	

Source: Type 'A' Water Licence, 2AM-MRY1325 and Type 'B' Water Licence (8BC-MRY1416)

2.8 MATERIALS SHIPPED OUT

The Tenant shall provide:

"Expected quantities of materials that will be shipped off the Property;"

Expected quantities of materials planned to be shipped off site in 2015 are detailed in Table 2-7 and Table 2-8. Table 2-7 provides estimated hazardous waste and hazardous material quantities to be shipped off site during 2015 and is based on projections detailed in the Hazardous Material and Waste Management Plan (BAF-PH1-830-P16-0011 r2) for the Project with an additional allowance for decommissioned bladder farm materials. Table 2-8 details quantities of any additional material planned to be demobilized from site in 2015.

Work Plan 2015 Page 11 of 17



Work Plan

October 2015

Table 2-7: Hazardous Waste Generation Estimate for 2015

Waste Category	Waste Description	Disposal Method	2015 Est. Generation (kg/person/day)	Person Days On- Site	Est. Total Annual Production (tonnes)
		2015 Work Plan			
Batteries	Misc.	Shipped off Site	0.125		27
Hydro Carbon Contaminated Material	Sludge, Absorbents, Oil Filters etc	Incinerated/Shipped off Site	0.288		62
Waste Oil	Maintenance	Incinerated/Shipped off Site	1.732		373
Waste Fuels	Maintenance	Incinerated/Shipped off Site	0.129		28
Waste Grease	Domestic/ Maintenance	Incinerated/Shipped off Site	0.046	119082	10
Waste Hazardous Liquids	Other, Paint, Oily Water	Shipped off Site	0.561		121
Waste Aerosol Canisters	Misc.	Shipped off Site	0.004		1
Contaminated Containers/Solids	Various	Shipped off Site	0.447		96
Misc Hazardous Materials	Misc.	Shipped off Site	0.350		75

Note: For assumptions used in the calculation of the quantity of generated hazardous waste for the Project, please refer to the Waste Management Plan (BAF-PH1-830-P16-0028). The calculation assumes 590 site personnel year round.

Table 2-8: Materials to be shipped out in 2015

Description	ription Equipment Type	
Winch Truck	Mobile equipment	1
Pick-up F350	Mobile equipment	9
Mechanic Truck F550	Mobile equipment	2
Bus	Mobile equipment	1
Fuel Truck	Mobile equipment	2
Roll-off / Vac Truck	Mobile equipment	2
Crane - 60 ton – with jib	Mobile equipment	1
Packer CS563	Mobile equipment	1
Skid Steer	Mobile equipment	2
Crusher and Screener unit	Crushing & Screening	1
Water Truck	Mobile equipment	1
Loader with bucket	Mobile equipment	5
Dozer D8T	Mobile equipment	2

Work Plan 2015 Page 12 of 17



Description	Equipment Type	Quantity
Dozer D7R	Mobile equipment	1
Grader 16H	Mobile equipment	1
Grader 14H	Mobile equipment	1
Excavator 345C	Mobile equipment	2
Rock Truck 773E	Mobile equipment	2
Shop - Norseman 40'x60'	Structure	4
Compressor 375HD PQ - Trailer Mounted (S/B C250)	Mobile equipment	1
Light Tower 8 KW	Structure	8
Tanker Trailer 50,000L	Mobile equipment	2
Scissor Deck	Mobile equipment	1
Welder mounted on Trailer - Ideal Arc DC600	Mobile equipment	1
Office Trailer	Structure	2
49 Person Accommodation Complex	Structure	1
Sewage Treatment Plant	Structure	1
Duel Burner Incinerator	Structure	1
Sewage Holding Tank	Tank	1
Washroom / Lunchroom (Wheeled) (survival shack)	Shop / maintenance equipment	2
Seacan 20'	Container	36
Generator	Generator	3

2.9 MATERIALS SHIPPED IN

The Tenant shall provide:

"Expected quantities of materials that will be shipped to and stored on the Property;"

At least two bulk fuel deliveries will occur during the 2015 sealift. At the onset of the shipping season, arctic diesel and Jet A fuel will be delivered to fill the tanks at the Milne tank farm.

The anticipated fuel delivery is as follows:

Table 2-9: 2015 Anticipated Fuel Delivery

	Diesel	Jet A
Total Bulk Fuel Delivery	45 ML	2 ML

Source: FEIS ERP Addendum Key Project Facts Table, Volume One

To the extent practicable, all materials and supplies required to execute the 2015 Work Plan and the work scheduled for January to June 2015 were received during the 2014 sealifts. Additional materials and supplies to support operations through the remainder of 2015 and 2016 will arrive on the 2015 sea lift including:

Delivery of ammonium nitrate (AN): 520,000 kg.

Work Plan 2015 Page 13 of 17



- Delivery of pre-packaged explosives: 83,000 kg.
- Delivery of maintenance parts.
- Delivery of consumables (lubricants, grease, detergents, boosters, EZ Dets, dry goods, food, household supplies, etc.).

2.10 <u>CLOSURE AND RECLAMATION COSTS</u>

The Tenant shall provide:

"A description of the applicable provisions of the Closure and Reclamation Plan for the upcoming Year, a report of the estimated costs to be incurred to implement the Closure and Reclamation Plans for the Year and the balance of the Term;"

The provision of additional securities for the 2015 work is allocated as summarised in Table 2.10 below. Further detail can be found in Appendix B, document H349000-1000-07-126-0019.

Work Plan 2015 Page 14 of 17



Table 2-10: Mary River Project Total Closure and Reclamation Security Summary¹

	Α	В	С	D	E	F	G	Н
	Authorization	Liability	Pre-baseline Liability (\$)	2014 Re-Baseline (\$)	Difference (\$)	Marginal 2015 (\$)	Total (\$)	Adjustment to be posted (\$)
					D-C		D+F	E+F-Type B construction
1		IOL	40,231,000	38,961,000	(1,270,000)	2,236,000	41,197,000	819,000
2	Type A	Crown	166,000	-	(166,000)	-	-	(166,000)
3	2AM-MRY1325	Water	2,172,000	2,193,000	21,000	-	2,193,000	21,000
4		Land	38,225,000	36,769,000	(1,456,000)	2,236,000	39,005,000	633,000
5		Subtotal Type A	40,397,000	38,961,000	(1,436,000)	2,236,000	41,197,000	653,000
6		IOL	147,000		-	-	-	-
7	Type B Construction	Crown	-		-	-	-	-
8	2BC-MRY1416	Water	-	See note 3	-	-	-	-
9		Land	147,000		-	-	-	-
10	Subtotal Type B C	onstruction	147,000		-	-	-	-
11	T D	IOL	165,000	165,000	-	-	165,000	-
12	Type B Exploration	Crown	1,082,000	1,082,000	-	-	1,082,000	-
13	2BE-MRY1421	Water	18,000	18,000	-	-	18,000	-
14		Land	1,229,000	1,229,000	-	-	1,229,000	-
15	Subtotal Typ	e B Exploration	1,247,000	1,247,000	-	-	1,247,000	-
16		IOL	-	-	-	-	_	-
17	DFO	Crown	3,566,000	3,566,000	-	-	3,566,000	-
18	ыо	Water	3,566,000	3,566,000	-	-	3,566,000	-
19		Land	-	-	-	-	-	-
20		Subtotal DFO	3,566,000	3,566,000	-	-	3,566,000	-
21	A ANDC L and	IOL	-	-	-	_	-	
22	AANDC Land Lease	Crown	-	5,856,000	5,856,000	-	5,856,000	5,856,000
23	47H/16-1-2	Water	-	-	-	-	-	-
24		Land	-	5,856,000	5,856,000	-	5,856,000	5,856,000
25	Subtotal AAI	NDC Land Lease	-	5,856,000	5,856,000	-	5,856,000	5,856,000
27		GRAND TOTAL	45,357,000	49,630,000	4,420,000	2,236,000	51,866,000	6,509,000

¹All totals rounded to nearest '000 in CAD

Work Plan 2015 Page 15 of 17

 $^{^2}$ 2014 Re-baseline refers to 2014 Complete Project Financial Security Assessment, H349000-1000-07-126-0018, Rev. 1

³ The reclamation costs associated to the Type 'B' Water Licence 2BC-MRY1416 was captured under 2014 Complete Project Financial Security Assessment. The current sum of \$147,000 posted under this licence is proposed to be relocated under Type 'A' Water licence 2AM-MRY1325 upon amendment.



2.11 OPTION EXERCISE NOTICES

The Tenant shall provide:

"All Option Exercise Notices;"

Refer to Appendix F for details.

2.12 LEASE SCHEDULE UPDATES

The Tenant shall provide:

"Updates to items contained in the Schedules of this Lease (if applicable), including without limitation the Closure and Reclamation Plan, the Contingency and Emergency Response Plan, and the Environmental Management and Monitoring Plans;"

With the exception of the updated Interim Closure and Reclamation Plan (BAF-PH1-830-P16-0012) submitted to NWB on June 27th 2014, and Environmental Protection Plan (BAF-PH1-830-P16-0008) submitted to NIRB, NWB and QIA on July 24th 2014, all other updated Environmental Management and Monitoring Plans were submitted in March 2014 with the Annual Reports. An extensive list of these plans that were submitted can be seen in the table below:

Table 2-11: Environmental Monitoring and Management Plans

Document Number	Plan Name
BAF-PH1-830-P16-0001	Surface Water Sampling Program - Quality Assurance and Quality Control Plan
BAF-PH1-830-P16-0002	Air Quality and Noise Abatement Management Plan
BAF-PH1-830-P16-0003	Blasting Management Plan
BAF-PH1-830-P16-0004	Borrow Pits and Quarry Management Plan
BAF-PH1-830-P16-0005	Borrow Source Management Plan
BAF-PH1-830-P16-0006	Cultural and Heritage Resource Protection Plan
BAF-PH1-830-P16-0009	Explosives Management Plan
BAF-PH1-830-P16-0010	Fresh Water, Sewage and Wastewater Management Plan
BAF-PH1-830-P16-0011	Hazardous Materials and Hazardous Waste Management Plan
BAF-PH1-830-P16-0013	Oil Pollution Emergency Plan - Milne Port (OPEP)
BAF-PH1-830-P16-0014	Oil Pollution Emergency Plan - Steensby Port (OPEP)
BAF-PH1-830-P16-0015	Quarry Management Plan D1Q1
BAF-PH1-830-P16-0016	Quarry Management Plan D1Q2
BAF-PH1-830-P16-0017	Quarry Management Plan Q1
BAF-PH1-830-P16-0018	Quarry Management Plan Q11
BAF-PH1-830-P16-0019	Quarry Management Plan Q19
BAF-PH1-830-P16-0020	Quarry Management Plan Q7
BAF-PH1-830-P16-0021	Railway Emergency Management Plan
BAF-PH1-830-P16-0022	Railway Maintenance Management Plan

Work Plan 2015 Page 16 of 17





Document Number	Plan Name
BAF-PH1-830-P16-0023	Roads Management Plan
BAF-PH1-830-P16-0024	Shipping and Marine Wildlife Management Plan
BAF-PH1-830-P16-0025	Stakeholders Involvement Plan
BAF-PH1-830-P16-0026	Surface Water, Aquatic Ecosystems, Fish and Fish Habitat Management Plan
BAF-PH1-830-P16-0027	Terrestrial Environmental Management and Monitoring Plan
BAF-PH1-830-P16-0028	Waste Management Plan
BAF-PH1-830-P16-0029	Waste Rock Management Plan
BAF-PH1-830-PRO-0001	Hazard Identification and Risk Assessment Procedure
BAF-PH1-830-STD-0001	EHS Framework Standard
BAF-PH1-810-P16-0001	Health and Safety Management Plan
BAF-PH1-830-P16-0007	Emergency Response Plan
BAF-PH1-830-P16-0036	Spill Contingency Plan
BAF-PH1-700-P16-0001	Human Resources Management Plan

In accordance with Clause 5.1 item H of the existing Commercial Lease Q13C031, the updated Emergency Response Plan BAF-PH1-830-P16-0007 and Spill Contingency Plan BAF-PH1-830-P16-0036 have been provided in Appendix G and F of this Work Plan.

2.13 <u>LEASE AMENDMENT PROVISIONS</u>

The Tenant shall provide:

Raffinland

"Requested amendments to the provisions of this Lease (if applicable);"

Appendix E.1 includes Schedule A Land Lease drawing layouts:

- H349000-1000-00-015-0001
- H349000-1000-00-015-0002
- H349000-1000-00-015-0003
- H349000-1000-00-015-0004
- H349000-1000-00-015-0006
- H349000-1000-00-015-0007
- H349000-1000-00-015-0008
- H349000-1000-00-015-0009

Work Plan 2015 Page 17 of 17



Appendix A: 2015 Work Plan Site Layouts

H349000-2000-00-015-0021 Milne Port – Infrastructure Footprint – Work Plan 2015

H349000-4000-00-015-0021 Mine Site – Infrastructure Footprint – Work Plan 2015