

Bridge No.	2017-2318-26.1	Road Name	Meadowbank to Amaruq	Inspection Date	2017-07-15
------------	----------------	-----------	----------------------	-----------------	------------



Figure 14: Top of deck (looking north)



Figure 16: Typical rear of bearing (SE)



Figure 13: SW bearing (at end of slotted hole)



Figure 15: Typical front of bearing (SE)

Bridge Inspection Report

Agnico Eagle

Bridge No.	2017-2318-32.3	Road Name	Meadowbank to Amaruq					Inspection Date	2017-07-14						
STA.	Forest District					Access Notes									
32.3 km															
Bridge Length	Stream Crossing					Inspected By									
45.72 o/o m						R. Smertina									
UTM Zone	Easting					Northing									
No. Spans	Installation Date			Current Load Rating			Deck Width			Project No.			Anticipated Replacement		
1	2017						7900 mm								
Span / Length (m)	1	44.88	2		3		4		5		6		7		
Comments	single span. steel girders (installed in 3 pieces, spliced) with precast concrete deck and integral abutments														
<p>Excellent: New or almost new condition and properly installed</p> <p>Good: Structurally sound, in good repair and have minimal wear</p> <p>Fair: Structurally sound, but show moderate wear or preliminary indications of rot or corrosion</p> <p>Poor: Structurally unsound, major items in need of repair or replacement, or bridge load rating should be reduced</p> <p>Abutment, spans, piers numbered from left bank, facing downstream / girders numbered from upstream to downstream.</p>															
Approaches															
Approach Road	Good			some gaps in road embankment approach deck edge											
Alignment	Good			straight											
Visibility	Good			weather dependent											
Signage	N/A			temporary signage installed currently											
Delineators	N/A			none											
Overall	Good														
Deck - Span 1															
Running Surface	Good			lifting lug pockets exposed to gravel and traffic impact											
Grout Pockets	Good			formwork still installed on bridge - unconfirmed whether drip grooves were installed in CIP deck portions											
Curb Rails and Risers	Good														
Hardware	Excellent														
Overall	Good														
Superstructure - Span 1															
Girders	Good			Minor bowing observed in girder webs, particularly at splice points.											
Bracing	Good														
Diaphragms	Good														
Hardware	Excellent														
Overall	Good														

Bridge Inspection Report

Agnico Eagle

Bridge No.	2017-2318-32.3	Road Name	Meadowbank to Amaruq	Inspection Date	2017-07-14
Abutment - North					
Bearings	Poor	bearings not aligned within keeper bars. pillowing effects observed at front of bearings guide plates nearing limit of travel in slot.			
Bracing	Good				
Ballast Wall	Good	some loose evazote under ballast wall and at joint with deck. some minor spalling evident at welded embedded plate locations			
Corrosion Protection	N/A	weathering steel			
Caps or Sills	Good	minimal settlement. appear level.			
Fill	Good	approach grading has some gaps/dips near the ends of the deck			
Hardware	Excellent				
Riprap	Excellent				
Wingwall	Good				
Overall	Good				
Abutment - South					
Bearings	Poor	bearings not aligned within keeper bars. top front keepers were removed by the contractor during installation. pillowing effects observed at front of bearings guide plates nearing limit of travel in slot.			
Bracing	Good				
Ballast Wall	Good	some loose evazote under ballast wall and at joint with deck. some minor spalling evident at welded embedded plate locations			
Corrosion Protection	N/A	weathering steel			
Caps or Sills	Good	minimal settlement. appear level.			
Fill	Good	approach grading has some gaps/dips near the ends of the deck			
Hardware	Excellent				
Riprap	Excellent				
Wingwall	Good				
Overall	Good				
Hazards					
High Water					
Scour					
Ice					
Debris					
Aggradation					
Channel					
Estimated Present Water Level Depth					
Estimated Present Water Level Width					
Estimated High Water Level Clearance					

Bridge Inspection Report

Agnico Eagle

Bridge No.	2017-2318-32.3	Road Name	Meadowbank to Amaruq	Inspection Date	2017-07-14
Repair Description and Cost Estimate					
No.	Description	Priority	Cost Estimate		
1	Jack up girders and reset bearings to proper alignment.	High	\$0.00		
2	Confirm that all bracing and bolted connections are tightened according to project specifications	Low	\$0.00		
3	Grout lifting lug pockets in deck to prevent damage from gravel and traffic	Low	\$0.00		
4	Grade road embankments to match bridge deck width	Low	\$0.00		
5	Install railings meeting facility requirements - ensure all anchor bolts are installed	Low	\$0.00		
6	Install permanent signage at bridge approaches	Low	\$0.00		
<p>High: Immediate, non-recurring repair to assure public safety</p> <p>Medium: Ongoing, regular maintenance items to protect capital investment</p> <p>Low: Minor maintenance items or improvements to extend service life</p> <p>The cost estimate for individual maintenance items reflects the cost of materials and labour for completing a task; it does not include any costs associated with mobilization, demobilization, delivery of materials, engineering or contract administration.</p>					
Monitoring Items					
No.	Description				
1	Monitor approach grading regularly to avoid traffic damaging the precast deck panel edges				
2	Monitor for loose or missing evazote at underside of ballast wall or joints and replace/repair as required				
Comments				Seal	
<p>Partial Inspection</p> <p>Skin temperature on girders varies between 9 and 12 degrees Celcius</p> <p>Load test conducted on July 15th - minor noise observed</p>					

Bridge Inspection Report Agnico Eagle

Bridge No.	2017-2318-32.3	Road Name	Meadowbank to Amaruq	Inspection Date	2017-07-14
------------	----------------	-----------	----------------------	-----------------	------------



Figure 2: Bridge during July 15th load test



Figure 4: Deck soffit at ballast wall connection (SW corner)



Figure 1: Bridge - west side



Figure 3: Creek to west of bridge

Bridge No.	2017-2318-32.3	Road Name	Meadowbank to Amaruq	Inspection Date	2017-07-14
------------	----------------	-----------	----------------------	-----------------	------------



Figure 6: Minor spall in deck soffit (NW corner)



Figure 8: North centre bearing - back west corner



Figure 5: General (looking NW)



Figure 7: NE bearing remaining slot length

Bridge No.	2017-2318-32.3	Road Name	Meadowbank to Amaruq	Inspection Date	2017-07-14
------------	----------------	-----------	----------------------	-----------------	------------



Figure 10: North centre bearing front view



Figure 12: NW bearing front face



Figure 9: North centre bearing - west side view



Figure 11: NW bearing remaining slot length

Bridge No.	2017-2318-32.3	Road Name	Meadowbank to Amaruq	Inspection Date	2017-07-14
------------	----------------	-----------	----------------------	-----------------	------------



Figure 14: SW bearing (exterior back corner)



Figure 16: SW bearing front of slot cut by contractor (interior)



Figure 13: Road embankment (SE corner)



Figure 15: SW bearing (exterior front corner)

Bridge No.	2017-2318-32.3	Road Name	Meadowbank to Amaruq	Inspection Date	2017-07-14
------------	----------------	-----------	----------------------	-----------------	------------



Figure 18: Top compression splice



Figure 20: West bracing and temporary access platform (looking north)



Figure 17: SW exterior bearing slot



Figure 19: Top of deck

Bridge Inspection Report

Agnico Eagle

Bridge No.	2017-2318-43.5	Road Name	Meadowbank to Amaruq					Inspection Date	2017-07-14						
STA.	Forest District					Access Notes									
43.5 km															
Bridge Length	Stream Crossing					Inspected By									
14.7 o/o m						R. Smertina									
UTM Zone	Easting					Northing									
No. Spans		Installation Date		Current Load Rating		Deck Width		Project No.		Anticipated Replacement					
1		2017				7900 mm									
Span / Length (m)	1	13.88	2		3		4		5		6		7		
Comments	single span. steel girders with precast concrete deck and integral abutments														
<p>Excellent: New or almost new condition and properly installed</p> <p>Good: Structurally sound, in good repair and have minimal wear</p> <p>Fair: Structurally sound, but show moderate wear or preliminary indications of rot or corrosion</p> <p>Poor: Structurally unsound, major items in need of repair or replacement, or bridge load rating should be reduced</p> <p>Abutment, spans, piers numbered from left bank, facing downstream / girders numbered from upstream to downstream.</p>															
Approaches															
Approach Road	Fair		Roadway embankment only partially completed from south - bridge still under construction												
Alignment	Good		straight												
Visibility	Good		weather dependent												
Signage	N/A		none installed												
Delineators	N/A		none												
Overall	Good														
Deck - Span 1															
Running Surface	N/A		Currently under construction - cast-in-place deck portions not constructed												
Grout Pockets	N/A		Currently under construction												
Curb Rails and Risers	Fair		Not all intended anchor bolts installed into the deck												
Hardware	Good														
Overall	Good														
Superstructure - Span 1															
Girders	Excellent														
Bracing	Good														
Diaphragms	Good														
Hardware	Excellent														
Overall	Good														

Bridge Inspection Report

Agnico Eagle

Bridge No.	2017-2318-43.5	Road Name	Meadowbank to Amaruq	Inspection Date	2017-07-14
Abutment - North					
Bearings	Poor	Guide plates installed at inconsistent locations within slot. One has reached it's limit within the slot, no longer allowing bearing shear deformation.			
Bracing	Good				
Ballast Wall	Fair	Some loose and missing evazote under ballast wall and at joint with the precast deck panels. Large spall in NW corner, reinforcement visible Some minor spalls at welded steel plate locations. Ballast wall appears to be set on skew to supestructure			
Corrosion Protection	N/A	weathering steel			
Caps or Sills	Good	footings appear level. minimal settlement.			
Fill	N/A	Roadway embankment not constructed			
Hardware	Good				
Riprap	Excellent				
Wingwall	Good				
Overall	Fair				
Abutment - South					
Bearings	Poor	Guide plates installed at inconsistent locations within slot. One has reached it's limit within the slot, no longer allowing bearing shear deformation.			
Bracing	Good				
Ballast Wall	Good	Some loose and missing evazote under ballast wall and at joint with the precast deck panels. Some minor spalls at welded steel plate locations. Ballast wall appears to be set on skew to supestructure			
Corrosion Protection	N/A	weathering steel			
Caps or Sills	Good	footings appear level. minimal settlement.			
Fill	Poor	Incomplete grade. Significant drop between top of deck and roadway embankment.			
Hardware	Excellent				
Riprap	Excellent				
Wingwall	Good				
Overall	Fair				
Hazards					
High Water					
Scour					
Ice					
Debris					
Aggradation					
Channel					
Estimated Present Water Level Depth					
Estimated Present Water Level Width					
Estimated High Water Level Clearance					

Bridge Inspection Report

Agnico Eagle

Bridge No.	2017-2318-43.5	Road Name	Meadowbank to Amaruq	Inspection Date	2017-07-14
Repair Description and Cost Estimate					
No.	Description	Priority	Cost Estimate		
1	Unload south road embankment temporarily. Reinstall through equal lifts at each end of the bridge to minimize asymmetrical longitudinal loads after resetting the bearings	High	\$0.00		
2	Jack structure and reset bearings to accurate and symmetrical alignment prior to installation of roadway embankment fill	High	\$0.00		
3	Repair spalled concrete areas in precast components, particularly where reinforcement is visible.	Medium	\$0.00		
4	Ensure drip grooves are installed in cast-in-place deck formwork prior to pouring concrete	Medium	\$0.00		
5	Install railings meeting facility requirements - ensure all anchor bolts are installed	Low	\$0.00		
6	Confirm that all bracing and bolted connections are tightened according to project specifications	Low	\$0.00		
7	Install permanent signage at bridge approaches	Low	\$0.00		
<p>High: Immediate, non-recurring repair to assure public safety</p> <p>Medium: Ongoing, regular maintenance items to protect capital investment</p> <p>Low: Minor maintenance items or improvements to extend service life</p> <p>The cost estimate for individual maintenance items reflects the cost of materials and labour for completing a task; it does not include any costs associated with mobilization, demobilization, delivery of materials, engineering or contract administration.</p>					
Monitoring Items					
No.	Description				
1	Monitor for loose or missing evazote at underside of ballast wall or joints and replace/repair as required				
2	Monitor approach grading regularly to avoid traffic damaging the precast deck panel edges				
Comments				Seal	
<p>Partial Inspections 11:00 am and 1:30 pm</p> <p>Girder skin temperature varies from 9 to 11.3 degrees Celcius</p> <p>No load test conducted, unfinished structure</p>					

Bridge No.	2017-2318-43.5	Road Name	Meadowbank to Amaruq	Inspection Date	2017-07-14
------------	----------------	-----------	----------------------	-----------------	------------



Figure 2: North centre bearing - remaining slot length



Figure 4: SE bearing slotted hole



Figure 1: North centre bearing - front west corner



Figure 3: SE bearing (front west corner)

Bridge Inspection Report

Agnico Eagle

Bridge No.	2017-2318-43.5	Road Name	Meadowbank to Amaruq	Inspection Date	2017-07-14
------------	----------------	-----------	----------------------	-----------------	------------



Figure 6: South bin wall



Figure 8: Southeast approach - partially filled



Figure 5: South abutment



Figure 7: South deck to ballast wall connection