

AGNICO EAGLE LIMITED

CONSTRUCTION REPORT

CULVERTS KM 64+425

WSP REF.: 141-21815-03

DATE : 4 DECEMBER 2017

CONFIDENTIAL





AGNICO EAGLE LIMITED

CONSTRUCTION REPORT

CULVERTS KM 64+425

CONFIDENTIAL

WSP REF.: 141-21815-03
DATE : 4 DECEMBER 2017

CONSTRUCTION REPORT (VERSION 0)

WSP CANADA INC.
SUITE 200
3 PRINCIPALE STREET NORTH
AMOS QC J9T 2K5
CANADA

TEL.: +1-819-732-0457
FAX: +1-819-732-0458

WSP.COM

QUALITY MANAGEMENT

VERSION	DATE	DESCRIPTION
0	2017-12-05	Construction Report

SIGNATURES

PREPARED BY


Youssef Hessani

REVIEWED BY

Stéphan Dupuis, Eng. (NAPEG #L3152)

Project manager

This report was prepared by WSP for the account of Agnico Eagle Limited, in accordance with the professional services agreement. The disclosure of any information contained in this report is the sole responsibility of the intended recipient. The material in it reflects WSP's best judgement in light of the information available to it at the time of preparation. Any use which a third party makes of this report, or any reliance on or decisions to be made based on it, are the responsibility of such third parties. WSP accepts no responsibility for damages, if any, suffered by any third party as a result of decisions made or actions based on this report. This limitations statement is considered part of this report.

The original of the technology-based document sent herewith has been authenticated and will be retained by WSP for a minimum of ten years. Since the file transmitted is now out of WSP's control and its integrity can no longer be ensured, no guarantee may be given with regards to any modifications made to this document.

Reference to mention:

WSP. 2017. Construction report, *Culverts km 64+425*. Report produced for Agnico Eagle Limited. WSP Ref.: 141-21815-03. 4 pages and appendices.

TABLE OF CONTENTS

1	INTRODUCTION	1
2	LOCATION PLAN	2
3	WORK DESCRIPTION	3
3.1	The culverts	3
3.2	Work summary.....	3
4	CONCLUSION	4

ANNEXES

A	AS BUILT PLAN
B	PHOTOGRAPHIC REPORT

1 INTRODUCTION

To develop its activities, Agnico Eagle Mines undertook the building of a new 64 km road, linking up Meadowbank site with exploration site of Amaruq, in Northern territory of Canada, in Nunavut. AEM delegated WSP to provide professional services in engineering and produce plans and technical specifications for the required work to build the new road.

In order to ensure an adequate water draining on the road and avoid compromising the natural flow of streams, a set-up of many culverts was planned all along the road.

This report sums up accomplished work during the installation of four culverts used as road cross of a stream located at Km 64+425. So, a description of the culverts will be introduced and working steps will be detailed. Finally, an as-built plan of the culverts will be provided.

Reference to mention:

WSP. 2017. Construction report, *Culverts km 64+425*. Report produced for Agnico Eagle Limited. WSP Ref.: 141-21815-03. 4 pages and appendices.

3 WORK DESCRIPTION

3.1 THE CULVERTS

As mentioned previously, the draining of stream water was ensured by installing four culverts. All culverts were made of galvanized corrugated steel pipes with a diameter of 900mm.

As shown in the following picture, culverts are not placed equally as specified in the plans. The location of culverts was confirmed on site by the engineer. The pipes were installed according to the position of the water trickling.

The following picture shows the four culverts after being installed.



3.2 WORK SUMMARY

The work began on September 3rd 2015 by preparing the appropriate materiel and location of projected culverts. The contractor installed a silt fence which was 10 meters away from the culverts location.

Before laying the culvert, a Geomembrane was expanded directly on the Tundra. By the beginning of the second day, more silt fences were installed before starting the work nearby the stream.

After digging and leveling the bottom of the stream, the first culvert was installed by pieces of 20 feet of length. The pieces are attached before backfilling the culvert. The installation of the other culverts was done the same way as the first one. During the work, water was pumped so that the installation could be done adequately.

Reference to mention:

WSP. 2017. Construction report, *Culverts km 64+425*. Report produced for Agnico Eagle Limited. WSP Ref.: 141-21815-03. 4 pages and appendices.

4 CONCLUSION

The installation of culverts was generally done according to the plans. Backfill work and compaction didn't damage the pipes. The high of backfill respects the specifications on plans. The stream was protected from sedimentation using silt fences. And one of the pipes was set 300 mm below the stream bed.

Some changes were made for construction purposes. The position of pipes was changed according to the position of the water trickling to ensure a better draining. And available material, without big stones, was used for backfill.

However, some of these changes don't respect the specification on plans. The culverts were installed on a thin layer of bedding material, but the contractor expanded a geotextile under the pipes to replace the material needed.



The as-built plan shows that the slope of culvert 4 is in the opposite direction. This could reduce the efficiency by 15%. The culvert will work at 85% of its output. After the verification of the hydraulic study, the culvert is used as an overflow pipe. At 85% of its output, there will be no problem of draining.

The installation of culverts was done adequately. It's functional for the anticipated lifetime.

APPENDIX

A large, bold, red capital letter 'A' is positioned on the left side of the page. A thick white diagonal stripe runs from the top-left corner of the 'A' down towards the bottom-right corner, creating a stylized graphic element.

AS BUILT PLAN



NOTE GÉNÉRALE / GENERAL NOTE

THE INFORMATION IS CONTAINED HEREON IS THE PROPERTY OF HONDA EAGLE LTD. AND MUST BE RETURNED UPON REQUEST. WITHOUT WRITTEN PERMISSION, ANY COPYING, TRANSMITTAL TO OTHERS AND ANY USE EXCEPT THAT FOR WHICH IT IS LOANED ARE PROHIBITED.
© HONDA EAGLE LTD.

DESSINS EN RÉFÉRENCE / REFERENCE DRAWINGS

[illegible]

3	2017-11-30	ISSUED FOR TQC CULVERTS	S.D.	S.D.	E.T.		
2	2016/02/08	ISSUED FOR CONSTRUCTION	S.D.	S.D.	E.T.		
1	2015/11/23	ISSUED FOR CONSTRUCTION	S.D.	S.D.	E.T.		
0	2015/10/08	ISSUED FOR CONSTRUCTION	S.D.	S.D.	E.T.		
REV.	DATE	DESCRIPTION	PAY/BY	APP.	CLIENT		

REVISIONS

TITLE / TITLE

AGNICO EAGLE - MEADOWBANK DIVISION
117-ROAD, YARDS, FENCES AND OTHER
230-GENERAL EARTH WORK
LOCALISATION PLAN
AMARUC CONNECTION VIEW

DESSINÉ PAR DRAWN BY	SYLVIE DUFOUR.	DATE 2016/02/08
VÉRIFIÉ PAR CHECKED BY	ÉRIC TRUDEL, P.Eng.	2016/02/08
APPROUVÉ PAR APPROVED BY	STEPHAN DUPUIS, P.Eng.	2016/02/08

ECHELLE SCALE	1 : 7500	DATE	2014/07/07
NO. DESSIN DRAWING NO.			
6103-117-230-202			

NO. PROJ PROJECT NO.	REVISION	FEUILLE / SHT
	3	1 / 1

APPENDIX

B

PHOTOGRAPHIC
REPORT



PHOTOGRAPHIC REPORT




PHOTO 1 Installation of silt fence before starting digging in the stream



PHOTO 2 Installation of the first culvert



PHOTO 3 Bedding material



PHOTO 4 Backfilling and compacting