



RECEIVED

By Richard Dwyer at 5:21 pm, Mar 31, 2011

2011 ABANDONMENT AND RECLAMATION PLAN

**Appendix H
A&R Schedule**






ID	i	Task Name	Duration
88	[icon]	Coarse contouring - Dozer	2 days
89	[icon]	Coarse contouring - loader and excavator	2 days
90	[icon]	Final grading	2 days
91		Decommission Mid-Rail Camp	12 days
92	[icon]	Decommission stand alone accommodation / work tent camp	12 days
93	[icon]	Decommission genset and incinerator	12 days
94	[icon]	Decommission tent camp and related infrastructure (lines, piping, associated buildings)	12 days
95	[icon]	Decommission lay down areas	12 days
96	[icon]	General site cleanup	12 days
97	[icon]	Fly waste from Mid Rail Camp to Mary River Camp for landfilling	12 days
98		Decommission Steensby Inlet Camp (14 Days @ 6 man camp)	12 days
99	[icon]	Decommission/Package stand alone accommodation / work tent camp (25 wood structure tents)	12 days
100	[icon]	Decommission/Package genset and incinerator	12 days
101	[icon]	Decommission related infrastructure (lines, piping, associated buildings)	12 days
102	[icon]	Decommission lay down areas	12 days
103	[icon]	Decommission fuel storage (200 drums of fuel)	12 days
104	[icon]	General site cleanup	12 days
105	[icon]	Decommission remaining mobile equipment (4 pieces)	12 days
106	[icon]	Organize material for shipment and sealift support	12 days
107	[icon]	Steensby Port resupply by Helicopter	12 days
108		ROADS AND AIRSTRIPS	594 days
109		Freshet Management	573 days
110		Year 2 Field Activities	40 days
111	[icon]	Direct Freshet Management Cost	40 days
112		Year 3 Field Activities	40 days
113	[icon]	Direct Freshet Management Cost	40 days
114		Year 4 Field Activities	40 days
115	[icon]	Direct Freshet Management Cost	40 days
116		Milne Inlet Tote Road Operation	49 days
117	[icon]	Operate Tote Road for shipments	49 days
118		#1 Deposit Haul Roads	7 days
119	[icon]	Inspect and repair any erosion on #1 Deposit Rd. and cross grade road	7 days
120	[icon]	Stabilize inside ditches with cobble	7 days
121	[icon]	Remove round culverts, install water bars and stabilize water crossings	7 days
122	[icon]	Install safety berms restricting vehicle access at the location where the haul road enters the bulk sample pit	7 days
123	[icon]	Re-grade pad & repair any erosion at #1 Deposit salt station	7 days
124		Milne Inlet Tote Road	64 days
125	[icon]	Inspect and repair any erosion on Tote Road	64 days
126	[icon]	Remove all box culvert crossings and stabilize slopes	64 days
127	[icon]	Install water bars (road embankment cross cuts) at locations where the Tote Road is constructed into an enbankment to prevent erosion	64 days
128	[icon]	Remove all round culvert crossings and stabilize slopes	64 days
129		General Access Roads	7 days
130	[icon]	Grade and contour road surfaces and remove culverts from access roads (explosives, landfill, sewage lagoon and water intake access road)	7 days
131		Airstrips	8 days

Project: A&R Schedule Gantt_22Feb1 Date: Tue 22/02/11	Task	<div></div>	Progress	<div></div>	Summary	<div></div>	External Tasks	<div></div>	Deadline	<div></div>
	Split	<div></div>	Milestone	<div></div>	Project Summary	<div></div>	External Milestone	<div></div>		

Page 3



ID		Task Name	Duration	2011					2012				2013				2014				2015				2016				2017
				Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
174		Liner disposal	1 day																										
175		CONTAMINATED SOIL	1112 days																										
176		Complete Phase 1 to Phase 3 Environmental Assessment for hydrocarbon contaminated soil	22 days																										
177		Milne Inlet - Till hydrocarbon impacted soil each year for 4 years	828 days																										
182		Land freight cost for Year 6 backhaul sealift	5 days																										
183		Support for landfarm operation Year 3	6 days																										
184		Third Party Consultant to verify site and landfarm clean up completion	6 days																										
185		Support for landfarm operation Year 4	6 days																										
186		Third Party Consultant to verify site and landfarm clean up completion	6 days																										
187		Support for landfarm operation Year 5	34 days																										
188		Food and accommodations	34 days																										
189		Year 4-6 commercial flights for labour	34 days																										
190		Fixed wing support	34 days																										
191		Third Party Consultant to verify site and land farm clean up completion	6 days																										
192		Support for landfarm operation Year 6	33 days																										
193		Food and accommodations	32 days																										
194		Year 4-6 commercial flights for labour	32 days																										
195		Fixed wing support	32 days																										
196		Third Party Consultant to verify site and land farm clean up completion	6 days																										
197		GENERAL SITE AREA	634 days																										
198		Civil contractor - Admin & Supervisory manpower	634 days																										
202		Site Management Supervision	634 days																										
206		SEALIFT MATERIALS	1139 days																										
207		Freight Sealift Milne Inlet to Valleyfield Year 2	80 days																										
208		Shipment, loading and off loading	8 days																										
209		Land freight for 3rd party A&R contractor equipment and supplies from mobilization location to port of Valleyfield	22 days																										
210		Dedicated Charter Freight Sealift of 3rd part contractor equipment and supplies to Milne Inlet, and to demobilize contractor equipment currently located at MR and MI	8 days																										
211		Demobilize site by sealift contractor and specified BIM equipment currently located at Mary River and Milne Inlet	8 days																										
212		Land freight for site contactor and BIM owned equipment currently located at Mary River and Milne Inlet	2 days																										
213		Freight Sealift Milne Inlet to Valleyfield Year 4	79 days																										
214		Shipment, loading and off loading	8 days																										
215		Land freight for material and supplies from mobilization location port in Valleyfield	22 days																										
216		Dedicated Charter Freight Sealift for supply of year 5 and 6 material and supplies	6 days																										
217		Demobilize decommissioned material and 3rd party contractor equipment from Milne Inlet	8 days																										
218		Land freight for decommissioned material and equipment from Valleyfield	2 days																										
219		Bulk Fuel Demobilization Sealift - Milne Inlet Year 2	4 days																										
220		Dedicated charter - Bulk Fuel Tanker to backhaul bulk fuel to refinery for disposal	4 days																										
221		Demobilize Freight Sealift Steensby Port to Valleyfield Year 3	21 days																										
222		Shipment, loading and off loading	5 days																										
223		Vessel Costs Steensby - 1 freight backhaul sealift in 3	5 days																										
224		Land Freight	5 days																										
225		Freight Sealift Milne Inlet to Valleyfield Year 6	31 days																										

Project: A&R Schedule Gantt_22Feb1

Date: Tue 22/02/11

Task

Split

Progress

Milestone

Summary

Project Summary

External Tasks

External Milestone

Deadline

Page 5

