
	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 26, 2014 Revision: 2	Page 1 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	


Baffinland Iron Mines Corporation

SURFACE WATER AND AQUATIC ECOSYSTEM MANAGEMENT PLAN

BAF-PH1-830-P16-0026


Rev 2

Prepared By: L. Willemse
Department: Environment, Health and Safety
Title: Environmental Coordinator
Date: March 26, 2014
Signature: 

Approved By: J. Millard
Department: Environment, Health and Safety
Title: Environmental Manager
Date: March 26, 2014
Signature: 

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 26, 2014 Revision: 2	Page 2 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	


DOCUMENT REVISION RECORD

Issue Date MM/DD/YY	Revision	Prepared By	Approved By	Issue Purpose
9/25/2007	0	RC	KDE	Issued in Final under Type B Water Licence
3/31/2008	0 - SWMP	RC	KDE	Updated for 2008 Field Season under Type B Water Licence
3/31/2009	1 - SWMP	TM/AK	JM	Updated for 2009 Field Season under Type B Water Licence
3/31/2010	2 - SWMP	TM/AK	JM	Updated for 2010 Field Season under Type B Water Licence
3/31/2011	3 - SWMP	TM/AK	JM	Updated for 2011 Field Season under Type B Water Licence
11/31/2012	F	JM	JB	Updated for FEIS
3/31/2012	4 - SWMP	TM/AK	JM	Updated for 2012 Field Season under Type B Water Licence
3/31/2013	00	RK	JM	In Support of the 2013 Work Plan
8/29/2013	01	SP	JM	In Support of the Type A Water Licence
3/26/2014	02	LW <i>LW</i>	JM <i>JM</i>	In Support of the 2014 Work Plan

Item No.	Description of Change	Relevant Section
1	Updated work construction activities according to the 2014 Work Scope	Multiple Sections throughout Plan
2	2014 Work Scope provided	Appendix B
3	Provide reference to Early Revenue Phase as per 2014 Work Scope	1.4
4	References to railway corridor, railway camps, Steensby Port and associated infrastructure construction have been omitted and provided in Appendix E	Appendix E
5	Additional Water Quality Monitoring and Reporting Requirements provided	9

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 3 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Item No.	Description of Change	Relevant Section
6	Updated Organizational Chart provided	8.1.2
7	Updated Site Water Balance Tables	Appendix C
8	Updated Site Drainage Drawings	Appendix D
9	Updated Site Monitoring Locations/Drawings	9.2/Appendix D

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.



	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 4 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

TABLE OF CONTENTS

1	INTRODUCTION.....	7
1.1	PURPOSE.....	7
1.2	REGULATORY REQUIREMENTS	8
1.3	RELATIONSHIP TO OTHER MANAGEMENT PLANS.....	8
1.4	UPDATE OF THIS MANAGEMENT PLAN	8
1.4.1	PROPOSED EARLY REVENUE PHASE	8
2	SUSTAINABLE DEVELOPMENT POLICY	10
3	TARGETED VALUED ECOSYSTEM COMPONENTS.....	13
4	MITIGATION MEASURES.....	14
4.1	MITIGATION MEASURES FOR SEDIMENTATION AND EROSION	14
4.2	MITIGATION MEASURES FOR EROSION CONTROL	15
4.3	STREAM CROSSINGS	19
4.4	MITIGATION MEASURES FOR FISH AND FISH HABITAT	21
4.4.1	FRESHET MITIGATION	21
4.4.2	FISH HABITAT PROTECTION.....	21
5	HYDROLOGY, WATER SUPPLY AND SURFACE WATER RUNOFF.....	22
5.1	REGIONAL LANDSCAPE	22
5.2	CLIMATE.....	22
5.3	REGIONAL HYDROLOGY	23
5.3.1	SURFACE WATER RUNOFF ESTIMATION – MARY RIVER MINE SITE.....	24
5.3.2	SURFACE WATER RUNOFF ESTIMATION – MILNE PORT	26
5.3.3	CATCHMENT AREAS FOR THE MILNE PORT TOTE ROAD.....	27
5.4	WATER SUPPLY.....	27
6	WATER MANAGEMENT – CONSTRUCTION AND OPERATION PHASES.....	28
6.1	MILNE PORT	28
6.1.1	CONTAMINATED SNOW POND AND CONTAMINATED SOIL LANDFARM	30
6.1.2	SURFACE WATER DIRECTION AND QUANTITY	30
6.1.3	MITIGATION MEASURES	30
6.2	MILNE PORT TOTE ROAD	30

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.


Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 5 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

6.3	MARY RIVER MINE SITE.....	31
6.3.1	CONTAMINATED SNOW POND AND CONTAMINATED SOIL LANDFARM	33
6.3.2	SURFACE WATER DIRECTION AND QUANTITY	33
6.3.3	MITIGATION MEASURES	33
7	WATER MANAGEMENT – MINING OPERATION	34
7.1.1	MITIGATION MEASURES	34
7.1.2	OPEN PIT AND ASSOCIATED FACILITIES	34
7.1.3	GROUNDWATER INFLOWS TO THE PIT	35
7.1.4	SURFACE WATER DIRECTION AND QUANTITY	35
7.2	WASTE ROCK PILE	36
7.3	MINE SITE CRUSHING OPERATIONS.....	36
7.3.1	SURFACE WATER DIRECTION AND QUANTITY	36
7.3.2	MITIGATION MEASURES	36
8	ENVIRONMENTAL RESPONSIBILITIES.....	37
8.1	ROLES AND RESPONSIBILITIES	37
8.1.1	ENVIRONMENTAL PROJECT TEAM	37
8.1.2	MARY RIVER PROJECT ORGANIZATION CHART	39
8.2	MONITORING AND INSPECTION	41
8.3	TRAINING AND AWARENESS	41
8.4	COMMUNICATION	41
8.5	EXTERNAL COMMUNICATIONS	42
8.6	CONSTRUCTION	42
8.7	OPERATION AND CLOSURE	42
9	MONITORING AND REPORTING REQUIREMENTS.....	42
9.1	ROUTINE INSPECTIONS	43
9.2	WATER QUALITY AND QUANTITY MONITORING	44
9.2.1	MONITORING STATIONS	45
9.2.2	OPPORTUNISTIC MONITORING	47
9.2.3	GROUNDWATER MONITORING.....	47
9.2.4	MONITORING AT PROJECT QUARRIES AND BORROW PITS	47
10	DATA MANAGEMENT AND REPORTING	48
10.1	DATA MANAGEMENT	48

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 6 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

10.2	WATER LICENCE REPORTING.....	49
10.3	STAKEHOLDER REPORTING	49

List of Table

Table 4.1: Sediment and Erosion Controls.....	15
Table 4.2: Control Measures at Stream Crossings	19
Table 5.1: Mary River Monthly Unit Runoff Summary	25
Table 5.2: Milne Port Estimated Catchment Runoff Rates	27
Table 8.1: Baffinland Iron Mines Corporation Senior Management	37
Table 8.2: Baffinland Iron Mines Corporation On-Site Management Team.....	38
Table 9.1: Routine Inspections and Monitoring Requirements.....	43
Table 9.2: Effluent Quality Limits for Surface Runoff during Construction	45
Table 9.3: Milne Port Water Quality Monitoring Locations.....	45
Table 9.4: Mary River Mine Site Water Quality Monitoring Locations.....	46
Table 9.5: Effluent Quality Limits for Surface Runoff during Construction	48

List of Figure

Figure 8.1: Mary River Organizational Chart.....	40
--	----

List of Appendix


Appendix A - Table of Concordance NIRB Project Certificate Type A Water License (2AM-MRY1325)

Appendix B - 2014 Work Plan and Site Layouts

Appendix C - Site Water Balances and Catchment Areas

Appendix D - Site Drainage Drawings and Monitoring Locations

Appendix E - Omitted Sections for Deferred Steensby Port and Railway Corridor Construction

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 7 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

1 INTRODUCTION

As required by Baffinland Iron Mine Corporation's (Baffinland) Type A Water Licence No. 2AM-MRY1325 *issued* June 10, 2013 (Type A Water Licence) in association with its Type B Water Licence No. 2BB-MRY1114 – Amendment No. *issued* November 4, 2013 (Type B Water Licence) for the Mary River Project (Project), a review of Project Environmental Management and Monitoring Plans (EEMPs) was completed. This Surface Water and Aquatic Ecosystem Management Plan (Plan) was updated to support the 2014 Project Work Plan (refer to Appendix B) and meet the requirements of the Type A and B water licences.

The Plan will be further modified and revised based on future work scope modifications and associated approvals. Once approvals are provided, additional updates to this and other management plans will be undertaken. These updates will be completed in accordance to the terms and conditions of Baffinland's Water Licences, QIA Commercial Lease – Q13C301, *issued* September 6, 2013, the Nunavut Impact Review Board (NIRB) Project Certificate No. 005 – *issued* December 28, 2012, and any new regulatory requirements that are subsequently issued.


Baffinland is committed to collecting and treating, if required, contact water generated from mining activities to ensure that compliance is achieved with prescribed effluent criteria as established in the Water Licences.

This Surface Water and Aquatic Ecosystems Management Plan supersedes the preceding revision (Rev. 01), *issued* September 6, 2013.

1.1 PURPOSE

The purpose of this Plan is to describe the processes and procedures through which Project activities and infrastructure influence the quality and quantity of surrounding waters throughout the lifecycle of the Project. Such processes and procedures include best management practices implemented to limit the potential for adverse impacts to receiving waters, aquatic ecosystems, fish and fish habitat. This Plan details the systems in place to mitigate and manage drainage and runoff at Project facilities, address point and non-point discharges to surface waters and assess those discharges on water quality and quantity relative to their receiving water systems.

This Plan identifies Project roles and responsibilities, specific requirements, and mitigation and management actions for erosion and sedimentation controls which include methods for controlling erosion pertaining to both temporary and long-term stabilization efforts.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 8 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

1.2 REGULATORY REQUIREMENTS

Baffinland's water use is regulated by the Nunavut Water Board (NWB) through the water licensing process and is subject to Baffinland's Type A and Type B Licences which provide specific Terms and Conditions for water use that is required for Project activities.

Water use activities required for the work detailed in the 2014 Work Plan have been assessed for compliance with Baffinland's Type A and Type B Licences. Where it is determined that project activities fail to comply with the specific Terms and Conditions, further assessment shall be facilitated to modify such activities such that compliance is achieved.

1.3 RELATIONSHIP TO OTHER MANAGEMENT PLANS

This Plan shall be used in conjunction with Baffinland's Final Environmental Impact Statement (FEIS) *submitted* February 13, 2012 and relevant EMMPs referred to in Section 14, Part B of the Type A Water Licence, all plans referred to in the NIRB Project Certificate No. 005, and all plans relating to the mitigation or prevention of environmental damages and the remediation of environmental impacts which may be required by the terms of issued licences, permits and authorizations in respect of operations or work pursuant to Baffinland's Commercial Lease – Q13C301.

1.4 UPDATE OF THIS MANAGEMENT PLAN

This Plan is a living, directive document which has been updated to reflect activities outlined in the 2014 Project Work Plan (Appendix B) which includes Baffinland's proposed Early Revenue Phase (ERP). The responsibilities and procedures presented herein are designed to ensure the effectiveness of the Plan and to provide for ongoing improvement through continuous review processes for both the current Project plans as authorized Project Certificate No. 005, in addition to those provided in the proposed ERP.

As required, updates shall be completed to include Work Plan development and changes, management reviews, incident investigations, regulatory changes or other Project related modifications. Sections pertaining to the deferred work scope for the construction of the railway corridor, railway camps, Steensby Port and associated infrastructure have been omitted from this update and are provided in Appendix E of this Plan.


1.4.1 PROPOSED EARLY REVENUE PHASE

Due to various business drivers, Baffinland has submitted an application to the NIRB for the approval of the ERP which includes modifications to the schedule and some activities in the initial stages of project development associated with the Mary River Project Proposal for which the NIRB issued Project Certificate No. 005.

In its application to the NIRB, Baffinland indicated that although the Proponent remains committed in the long-term to developing the Project as authorized in the Project Certificate No. 005, interim

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.


Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 9 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

directives aim to provide for modifications to development activities and project timelines to accommodate a proposed ERP. The ERP would include the development of a nominal 3.5 million tonnes per annum (Mt/a) road haulage operation from the Mary River mine site to a port facility at Milne Inlet for shipping of iron ore during the open water season. The ERP is currently in the regulatory review process and approvals have not yet been received.

Execution of the construction activities required for the ERP, shall commence if and once the addendum to the FEIS is granted, and shall consist of the following activities at Milne Port:

- Construction of a causeway and ore dock that will extend into offshore waters. The causeway and ore dock platform will be built up with aggregate and suitable dredged material;
- Dredging, as required, to maintain the required vessel draft depths and for placement of caissons, in the location of the dock. Dredge material to be deposited near shore in an area demarcated for this activity adjacent to the causeway location. If dredge material is not suitable for re-use to build up the causeway, then the dredge material will be deposited near shore in an area demarcated for this activity. As a preventative measure, a silt curtain will be installed around the extent of the dredging activities;
- Construction of concrete and steel pile foundations onto the rock filled causeway and ore dock to support the ship loader and related ship loader facilities;
- Installation of two mooring buoys or dolphins;
- Installation and commissioning of the ship loader onto the ore dock foundations. This work is expected to continue into 2015;
- Construction and commissioning of an ore stockpile pad;
- Installation and commissioning of the ore stacker reclaim conveyor system within the ore stockpile pad; and
- Construction of stockpile settling ponds.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 10 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

2 SUSTAINABLE DEVELOPMENT POLICY



1.0 SUSTAINABLE DEVELOPMENT POLICY

At Baffinland Iron Mines Corporation, we are committed to conducting all aspects of our business in accordance with the principles of sustainable corporate responsibility and always with the needs of future generations in mind. Everything we do is underpinned by our responsibility to protect the environment, to operate safely and fiscally responsibly and to create authentic relationships. We expect each and every employee, contractor, and visitor to demonstrate a personal commitment to this policy through their actions. We will communicate the Sustainable Corporate Policy to the public, all employees and contractors and it will be reviewed and revised as necessary on an annual basis. These four pillars form the foundation of our corporate responsibility strategy:


1. Health and Safety
2. Environment
3. Investing in our Communities and People
4. Transparent Governance

2.0 HEALTH AND SAFETY

- We strive to achieve the safest workplace for our employees and contractors; free from occupational injury and illness from the very earliest of planning stages. Why? Because our people are our greatest asset. Nothing is as important as their health and safety.
- We report, manage and learn from injuries, illnesses and high potential incidents to foster a workplace culture focused on safety and the prevention of incidents.
- We foster and maintain a positive culture of shared responsibility based on participation, behaviour and awareness. We allow our workers and contractors the right to stop any work if and when they see something that is not safe.

3.0 ENVIRONMENT

- We employ a balance of the best scientific and traditional Inuit knowledge to safeguard the environment.
- We apply the principles of pollution prevention and continuous improvement to minimize ecosystem impacts, and facilitate biodiversity conservation.
- We continuously seek to use energy, raw materials and natural resources more efficiently and effectively. We strive to develop pioneering new processes and more sustainable practices.
- We understand the importance of closure planning. We ensure that an effective closure strategy is in place at all stages of project development and that progressive reclamation is undertaken as early as possible to reduce potential long-term environmental and community impacts.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 11 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

4.0 INVESTING IN OUR COMMUNITIES AND PEOPLE


- We respect human rights and the dignity of others. We honour and respect the unique culture, values and traditions of the Inuit people.
- We contribute to the social, cultural and economic development of sustainable communities adjacent to our operations.
- We honour our commitments by being sensitive to local needs and priorities through engagement with local communities, governments, employees and the public. We work in active partnership to create a shared understanding of relevant social, economic and environmental issues, and take their views into consideration when making decisions.

5.0 TRANSPARENT GOVERNANCE

- We will take steps to understand, evaluate and manage risks on a continuing basis, including those that impact the environment, employees, contractors, local communities, customers and shareholders.
- We ensure that adequate resources are available and that systems are in place to implement risk-based management systems, including defined standards and objectives for continuous improvement.
- We measure and review performance with respect to our environmental, safety, health, socio-economic commitments and set annual targets and objectives.
- We conduct all activities in compliance with the highest applicable legal requirements and internal standards
- We strive to employ our shareholder's capital effectively and efficiently. We demonstrate honesty and integrity by applying the highest standards of ethical conduct.



Tom Paddon
President and Chief Executive Officer
September 2011

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 12 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	



Mary River Project Health, Safety and Environment Policy

The Baffinland Iron Mines Corporation (BIMC) Mary River Project Health, Safety and Environment Policy is a statement of our commitment to achieving a safe, healthy and environmentally responsible workplace. We will not compromise this policy for the achievement of any other organizational goal.

The Mary River Project implements this Policy through the following commitments:

- Continual improvement of safety, occupational health and environmental performance.
- Meeting or exceeding the requirements of regulations and company policies.
- Integrating sustainable development principles into our decision-making processes.
- Maintaining an effective Health, Safety and Environment Management System.
- Sharing and adopting improved technologies and best practices to prevent injuries, occupational illnesses and environmental impacts.
- Engaging stakeholders through open and transparent communication.
- Efficiently using resources, and practicing responsible minimization, reuse, recycling and disposal of waste.
- Rehabilitation of disturbed lands to a safe, acceptable, and localized state.

Our commitment to provide the leadership and action necessary to accomplish this policy is exemplified by the following principles:


- All injuries, occupational illnesses and environmental impacts can be prevented.
- Employee involvement and active contribution is essential and required.
- Management is responsible for preventing injuries, occupational illnesses and environmental impacts.
- Working in a manner that is healthy, safe and environmentally sound is a condition of employment.
- All operating exposures can be safeguarded.
- Training employees to work in a manner that is healthy, safe and environmentally sound is essential.
- Prevention of personal injuries, occupational illnesses and environmental impacts is good business.
- Respect for the communities in which we operate is the basis for productive relationships.

We have a responsibility to provide a safe workplace and utilize systems of work to meet this goal. All employees must be clear in understanding the personal responsibilities and accountabilities in relation to the tasks we undertake.

The Mary River Project has no higher priority than the health and safety of all people working on our behalf and the responsible management of the environment. In ensuring our overall profitability and business success every Baffinland and business partner employee working at one of our work sites is required to adhere to this policy.



Tom Peddon
President and Chief Executive Officer
March 2013

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 13 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

3 TARGETED VALUED ECOSYSTEM COMPONENTS

Baffinland has identified the following targeted valued ecosystem components (VECs) to serve as indicators subject to this Plan:


- Water quantity;
- Surface water quality;
- Aquatic ecosystems;
- Fish; and
- Fish habitat.

Water is considered a VEC and the protection of regional water quality and quantity is critical to the residents of Baffin Island. Long-term downstream users (i.e., local residents) have not been identified; however, there is potential for incidental water-use by hunters and visitors on adjacent lands. Potential effects to fish and fish habitat from either water withdrawal exceedances or compromised water quality and/or quantity have been identified.

Project activities will influence surface water through the following systems:

- Water intakes required for potable water in camps and short-term construction;
- Tote Road stream crossings and road maintenance;
- Sewage treatment and disposal at camps;
- Operations Phase runoff from waste rock and ore stockpiles (subject of the Waste Rock and Ore Stockpile Management Plan);
- Potential surface water runoff generated from developed Project areas; and
- General site runoff from land disturbances.

A complete matrix of Project interaction with identified VECs is provided in the FEIS, Volume 7 – *Freshwater Aquatic Environment*.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 14 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

4 MITIGATION MEASURES

4.1 MITIGATION MEASURES FOR SEDIMENTATION AND EROSION

Ongoing Construction and Operations of the Project will result in soil disturbance and water diversions that require sediment and erosion control planning to prevent the discharge of site contact water. Best management practices, including preventative measures shall be implemented throughout the life of the Project. The following section details measures used to mitigate potential environmental impacts arising from the storage and discharge of site contact water.


All stream and river crossings, lakes and ponds adjacent to construction zones shall receive detailed assessments to determine criticality. Subject to site-specific conditions, a variety of civil design structures may be used to prevent erosion.

The deposition of debris or sediment into or onto any water body, with respect to the construction of access roads, site laydown pads and areas of other earthworks shall be prevented. The debris will be disposed of at a distance of at least 31 m from the ordinary High Water Mark so that it does not enter the water body. In addition, material shall not be removed below the ordinary High Water Mark of any water body unless approved by the NWB.

Acquisition of an improved level of understanding of the unique site conditions that influence the selection of appropriate sediment and erosion control measures was achieved through the ongoing process of upgrading the Milne Inlet Tote Road. Influences from climate, topography, and limited vegetation combine to produce short-term, high intensity discharges throughout May, June and July. Due to the impeded vegetation growth rate, sediment and erosion control techniques that involve vegetative covers (i.e., hydroseeding and the use of erosion control blankets) have been dismissed as potential mitigation options. Also, straw bales are not permitted in the Arctic due to the possibility of introducing foreign species.

All Project infrastructure and activities that have the potential to influence any watercourse (i.e., modification of culverts, diversion of watercourses, modification of Milne Tote Road, and other areas of the Project site), were designed, and shall be constructed in a manner that is consistent in terms of type, location, and scope with those proposed in the FEIS and reflected in existing permits. All construction activities are not permitted to prevent and/or restrict the movement of water in identified fish bearing streams and rivers.

Prior to the development of any new water related infrastructure and/or facilities, geotechnical investigations shall be completed to ensure that sensitive landforms are not negatively impacted (i.e., ice-rich soils or easily erodible soil). Where it is determined that the infrastructure and/or facility developments will not negatively impact sensitive landforms, Baffinland shall ensure that all regulatory requirements are met.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 15 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Where practical, Baffinland shall investigate the potential to utilize chemical flocculants such as Polyacrylamide (PAM) solutions as site-specific methods for sediment and erosion control at non-fish bearing watercourses impacted by Project construction activities. PAMs are effective, environmentally safe and biodegradable methods for stabilizing soils, even on high grade slopes, preventing them from entering watercourses causing elevated turbidity levels/siltation events. PAMs may also be used in conjunction with other erosion control measures provided in Table 4.1 to further augment mitigation efforts at impacted sites. Carefully selected flocculants can also be used in conjunction with other erosion control methods such to remove suspended sediments in the water column, prior to discharge.

Where practical, Baffinland shall utilize chemical Polyacrylamide (PAM) solutions (flocculants) such as Soil Conditioners and Erosion Control Polymers (SoilFloc®) and/or Sediment and Turbidity Control Applicator Logs (Floc Logs®) as site-specific methods for sediment and erosion control at non-fish bearing watercourses impacted by Project construction activities. Soil Conditioners and Erosion Control Polymers are effective, environmentally safe and biodegradable methods for stabilizing soils, even on high grade slopes, preventing them from entering watercourses causing elevated turbidity levels/siltation events. Sediment and Turbidity Control Applicator Logs are a polymer-based flocculant in solid form which can also be used (alone or in combination with Soil Conditioners and Erosion Control Polymers) to mitigate sedimentation from site contact water by effectively binding to suspended sediments causing them to settle out. Carefully selected flocculants may be used in conjunction with other erosion control measures provided in Table 4.1 to further augment mitigation efforts at impacted sites.

4.2 MITIGATION MEASURES FOR EROSION CONTROL


Table 4.1 provides sedimentation and erosion controls that may be used at Project construction zones:

Table 4.1: Sediment and Erosion Controls

Armouring	
Description	Used as a barrier between water flow and materials that are susceptible to erosion. Quarry rock and/or naturally occurring granular borrow material are used to protect underlying fine-grained material from scour and erosion.
Installation Locations	In areas of cuts and/or excavations and for installation of culverts, typically on exposed erodible slopes.
Substitute	Water diversion, berms, sumps and/or silt fencing may be used where armouring is not practical or where there is low risk of impacts to downstream receptors.
Riprap	
Description	A rock lining that can be installed along a ground surface or structure to prevent erosion of the underlying material and/or sediments.

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.


Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 16 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Installation Locations	Along road and/or stream embankments and along the upstream and downstream ends of culverts. May also be installed at locations where existing flows may cause erosion of the present surface materials specifically where flows may become concentrated.
Performance Issues	Potential limited material supply available.
Benefits	Materials are local and are effective at protecting embankments from erosion. They may also be installed over non-woven geotextile (see below) to provide additional protection.
Geotextile – Woven and Non-Woven	
Description	Low erodible lining material installed for temporary erosion control.
Installation Locations	Along stream embankments, water channels and/or ditches.
Performance Issues	Required to be securely anchored to in order to be effective. Installed material is difficult to remove when it is no longer required.
Benefits	Easy to install and an effective erosion barrier that can be installed along a variety of embankments.
Polyacrylamides/Flocculants	
Description	Non-toxic, environmentally safe synthetic chemical polymers. Soil Conditioners and Erosion Control Polymers are applied to stream embankments to bind to soil sediments (colloidal clays) to strengthen the surface soil structure making it less susceptible to erosion. Sediment and Turbidity Control Applicator Logs are solid form flocculants that are placed directly in the impacted watercourse to efficiently bind to particulate matter causing it to settle out providing clarification. Can also be used as an additive to settling ponds or sumps (temporary or permanent).
Installation Locations	Along stream embankments or directly in impacted channels and/or ditches. Product can also be used to settle out suspended sediment in dedicated/temporary settling ponds/sumps as required.
Performance Issues	None.
Benefits	Cost effective. Easy to apply and use, specifically on high grade slopes where other controls may be ineffective. Efficient binding to fine particles such as colloidal clays and may be used in combination with other controls to provide additional protection.
Silt Fence	
Description	Geotextile or fabric barrier that impedes the flow of surface water which potentially may cause suspended sediment to be deposited. Typically supported using wooden stakes (attached to the fabric by the manufacturer) and may be placed using methods such as digging a trench and backfilling material to ensure stability.

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.


Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 17 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

	<p>Attempts are made to install silt fence in lines of equal elevation (along contour lines) to prevent channelling or focusing of the runoff.</p> <p>Standards for installation including trench excavation, insertion of fabric, and backfilling and compacting. Found on the Ontario Provincial Standard Drawing (OPSD) 219.110 Light Duty Silt Fence Barrier and 219.130 - Heavy Duty Silt Fence Barrier.</p>
Installation Locations	<p>Used in areas where surface water could potentially come into contact with disturbed sites causing elevated suspended solids. Typical installation locations are:</p> <ul style="list-style-type: none"> • Downstream of drill rigs • Along roads where surface runoff is expected • Surrounding stockpiles of material or drill cuttings
Performance Issues	<p>Not permeable enough to be placed in streams with greater than low flow. Very difficult to anchor the base against flow. - Difficult to install due to weight and susceptibility to wind.</p>
Benefits	<p>Effective in shoreline construction work where it is used to surround the installation of the bin walls for box culvert crossings installed during open-water conditions.</p>
Diversion/Collection Channel or Berm	
Description	<p>Diversion/collection channels or berms are used to locally direct surface water runoff. Constructed using suitable materials to divert the surface water without causing erosion or suspension of additional sediment. . Additionally collection channels or berms may be constructed to collect runoff emerging from an area of soil disturbance. Also used to ensure runoff is directed to a constructed mitigation measure such as an in-ground sump.</p>
Installation Locations	<p>Used in locations where diversion and/or collection of surface water is required. Diversion structures are installed to prevent runoff from entering a site where the surface soil has been disturbed and would cause suspension of sediment. May be constructed to collect runoff emerging from an area of soil disturbance.</p>
Substitute	<p>Silt fences can be used as an alternative to constructing a channel or berm.</p>
Benefits	<p>Effective method to direct runoff to a constructed mitigation measure such as an in-ground sump.</p>
Containment Berm	
Description	<p>Constructed to establish a sump, basin or pond to contain or collect water. The sump could be used to contain discharge water to allow settling of sediment before discharge or to temporarily contain the water for re-circulation (i.e., drilling activities).</p>

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.


Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 18 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

	Constructed using native soils or acceptable man-made products which are nominally compacted to provide strength for the structure. Berm heights are minimized (typically <1 m).
Installation Locations	Across small valleys or around natural depressions to augment the capacity of the berms.
Performance Issues	Care must be taken when constructing berms to ensure the base is on a solid foundation.
Substitution	In-ground sumps or portable containment sumps or tanks can be used in place of a containment berm.
Armouring	
Description	Used as a barrier between water flow and materials susceptible to erosion. Quarry rock and/or naturally occurring granular borrow material to protect underlying fined grained materials from scour and erosion.
Installation Locations	Used in areas of cuts/excavations and in the installation of culverts.
Substitutes	Water diversion, berms, sumps and/or silt fencing may be used where armouring is impracticable due to the lack of aggregate availability or unnecessary based on the level of risk/significance for significant erosion and associated potential for down gradient impacts.
Benefits	Availability of local quarry rock and/or naturally occurring granular borrow material.
In-Ground Sump	
Description	Constructed to establish a sump, basin or pond to contain or collect water, similar to the containment berm. Constructed by excavating a depression into soil to provide water containment.
Installation Locations	Used in areas where excavation of soil is possible and other control measures are impractical or ineffective.
Substitutes	Containment berms, or portable containment sumps or tanks can be used in place of an in ground sump.
Benefits	Excavated material from the sump can be used to construct a containment berm surrounding the sump to augment the capacity of the sump.
Portable Containment Sump	
Description	Used to establish a sump to contain water from a source such as a drill rig. Where required, can be connected together in a series to provide additional containment or settling capacity if required. Collected sediment or drill cuttings from the portable containment sumps are removed from the sumps as necessary and disposed of in pit locations approved by Baffinland management and located at distances of at least 31 m from water bodies.

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 19 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Installation Locations	Used in areas where containment berms or in-ground sumps are impractical such as steep topography or in areas where overburden is not readily available.
Substitutes	Containment berms or in-ground sumps are used in place of a portable containment sump.
Benefits	Requires minimal excavation or construction to provide a level base for the sump.

4.3 STREAM CROSSINGS


Table 4.2 provides mitigation measures implemented to control sedimentation and erosion at Project stream crossings:

Table 4.2: Control Measures at Stream Crossings

Pumping	
Description	Pumps are used to transfer water from one side of the road/structure to another.
Installation Locations	At crossings where culverts are not installed, incorrectly installed, or not allow sufficient flow. Pumping is required prior to culvert installation for dewatering. Pumps may also be used as a temporary solution during freshet or prior to culvert installation. In addition, siphons can be used as an alternative, but require a pump to prime the system and sufficient slop between upstream and downstream locations.
Performance Issues	<ul style="list-style-type: none"> - Ineffective during high flows - Erosion control measures are required as pump discharge points - The associated risk of fuel spills requires secondary Containment - Temporary solution requiring additional resources
Benefits	Effective temporary solution to lower water levels in places where water levels are high or prior to culvert installation. Also useful at low flow locations where culverts have not been installed.
Culvert	
Description	Pipes installed through embankments to allow the passage of water while maintaining access over the site. The size and/or number of culverts required for installation is determined by a hydraulic design study, conducted to assess suitable hydraulic design criteria to avoid flooding or washouts. Culvert flow capacities are assigned using hydraulic analysis methods assuming an appropriate return period with allowance for ice accumulation.

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.


Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 20 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Installation Locations	<ul style="list-style-type: none"> - At points where roads intersect streams, rivers or seasonal Drainages (freshet) - At locations where there is potential for water to flow over Roads
Performance Issues	<ul style="list-style-type: none"> - Potential for siltation during installation - Requires labour, equipment and materials (compacted backfill) for proper installation - Concentration of flows cause potential for erosion at downstream discharge points - Clearing of snow and/or ice prior to spring freshet is required to minimize the potential for blockages
Benefits	A high flow capacities can be achieved depending on culvert selection. Culverts also permit fish passage under roads where crossings have been identified as fish habitat.
French Drain	
Description	<p>A ditch or channel filled with rock to provide a flow path for water.</p> <p>The rock material can be covered with a non-woven geotextile to prevent the ingress of finer material which could reduce the permeability of the drain.</p>
Installation Locations	At points where roads intersect streams/drainages and where fish passage is not a consideration. Also as an alternative to a culvert if pipes are not available. May be used as an alternative for a culvert if culverts are not required or available.
Performance Issues	<p>Ice blockage potential in French drains has not been adequately assessed.</p> <p>Long-term performance has not been assessed</p>
Benefits	Constructed of natural local and/or local materials
Bridge	
Description and Installation Locations	<p>Bridges are required for the crossing of larger streams or rivers. The installation of bridges require hydraulic design studies undertaken to evaluate suitable hydraulic design criteria to avoid flooding or any unexpected damage to the adjacent ground. Bridge locations are assessed using a river hydraulics analysis assuming an appropriate return period with an allowance for ice accumulation.</p> <p>The identification of appropriate engineering designs for each river crossing is determined using a systematic decision making process which incorporates engineering and environmental factors at each crossing location. Screening and detailed evaluations are performed to assist in determining the most suitable site-specific crossing at each location (i.e., culvert or bridge). Criteria used to assist in the in the decision making process included: potential impacts to freshwater aquatics, hydraulic conditions and ease of construction and cost.</p>

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 21 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

4.4 MITIGATION MEASURES FOR FISH AND FISH HABITAT

The following sections provide mitigation measures implemented to protect fish and fish habitat with specific protection measures required during the freshet.

4.4.1 FRESHET MITIGATION

Extreme flows occurring during the freshet can result in significant erosion and damage to creek crossing structures and impacts to fish migration passages. Operating procedures have been developed to mitigate the negative impacts caused by freshet events. Such procedures include, but may not be limited to, the following:

- Establishing/marketing locations of susceptible crossings so that they can be identified in the spring, prior to snow/ice melt;
- Clearing snow from roads adjacent to culverts and crossings;
- Completing downstream and upstream excavations at crossings prior to the onset of freshet;
- Monitoring of culverts for clearance of snow and ice;
- Re-establishing flows by removing snow and ice blockages;
- Ensuring sufficient fish migration passage through routine monitoring; and
- Based on results of monitoring and risk assessments, complete repairs/modification at crossing structures.


4.4.2 FISH HABITAT PROTECTION

Extreme flows occurring during the freshet can result in significant erosion and damage to creek crossing structures and impacts to fish habitat. Operating procedures have been developed to mitigate the negative impacts caused by freshet events. Such procedures include, but may not be limited to, the following:

- Construction of rocky ramps are utilized at locations where scour and erosion at culvert outlets are problematic. Alternatively, modifications to existing culverts and/or installation of additional overflow culverts may be required;
- Construction of docks, for work requiring the use of explosives (blasting) in or near water bodies shall be carried-out in accordance with Fisheries and Oceans Canada (DFO) guidance "Guidelines for Use of Explosives In or Near Canadian Fisheries Water, 1998";
- For locations where compliance with these guidelines cannot be achieved, consultation with Fisheries and Oceans Canada shall take place prior to blasting;
- Silt curtain shall be utilized to prevent the dispersion of sediments during work activities in marine waters (dredging, piling, backfilling);

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 22 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

- Bubble curtains shall be utilized to attenuate noise during work activities in marine water (dredging, piling, backfilling);
- Baffinland shall adhere to the No-Net-Loss principle at all phases of the project to prevent or mitigate direct or indirect fish and fish habitat losses; and
- Baffinland shall also engage with DFO and the QIA in exploring possible Project specific thresholds for blasting that would exceed the requirements of DFO Guidelines for the Use of Explosives In or Near Canadian Fisheries Waters.

5 HYDROLOGY, WATER SUPPLY AND SURFACE WATER RUNOFF

The Qikiqtani Region, Baffin Island is characterized by long cold winters and short cool summers, with continuous daylight from approximately May to August, and continuous darkness from November through February. The ground is snow-covered from September to June and ice persists in the marine offshore throughout most of the year.

5.1 REGIONAL LANDSCAPE

Surface landforms and glacial deposits are associated with a recent, widespread glaciation on Baffin Island. Surface geology is comprised of locally abundant Holocene Glaciolacustrine sediments, fluvial sediments (alluvial deposits), Marine and Glacio-marine Deltaic sediments, and end moraine till, with occasional outcrops of pre-Quaternary bedrock. The North Baffin region and Mary River area lies within the Committee Belt, a granite-greenstone terrain with intermixed rift basin sediments and volcanic rocks, and bounded by Precambrian mountains to the east and Palaeozoic lowland plateaus to the west. The Project lies within the zone of continuous permafrost, with an active layer thickness of up to two metres and a permafrost depth that may be as much as 700 m deep, based on extrapolation from temperature gradients measured in a 400 m-deep thermistor-instrumented drillhole located on site. The active layer throughout the Project area ranges from approximately 1 to 2 m thickness, but may be greater in areas where there is loose, sandy soil at the edges of lakes or ponds or at bedrock topographic highs.


The presence of permafrost greatly increases ground stability at depth but at surface it can affect the rates of soil erosion through the formation of ice wedges and patterned ground, pingos and palsas, massive ground ice, thermokarst, and mass wasting (i.e., solifluction).

5.2 CLIMATE

Baffin Island is one of the northernmost and coldest parts of Canada and the Mary River Project is situated towards the northern end of the Island. Regional data near the Project site indicate a mean annual temperature of approximately -15°C. Mean daily temperatures are below -20°C from November through April, and are only above freezing (0°C) during June through August, with July mean daily maximum temperatures reaching only 6 - 10°C. The long length of the sub-zero degree temperatures in

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 23 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	


this region results in a very short runoff period that typically occurs from June through September, but may extend to late October in systems where large lakes are present. The frigid temperatures also result in very low precipitation values for northern Baffin Island due to the combined effect of the low moisture carrying capacity of cold air and the scarcity of liquid water throughout much of the year. According to Natural Resources Canada, the mean annual total precipitation ranges from 200 to 400 mm in the Project area, classifying it as semi-arid. Mean annual precipitation at the closest regional climate station (Pond Inlet) is closer to the 200 mm end of this range. Pond Inlet experiences 24-hour darkness (with less than 2 hours of twilight) from November 12 to January 29, and continuous daylight from May 5 to August 7.

5.3 REGIONAL HYDROLOGY

The extreme temperatures of the region, combined with permafrost ground conditions, result in a short period of runoff that typically occurs from June to September, extending into October in watersheds with significant lake surface areas. All rivers and creeks, with perhaps the exception of the very largest systems are frozen solid to the bottom during the winter months. For example, the Sylvia Grinnell River near Iqaluit (watershed area of ~4000 km²), which has been monitored by Water Survey of Canada (WSC) since 1971, freezes solid by April every year. Streams and river systems typically begin to flow in late May with the onset of snow and ice melt with peak flows in June or July with rising temperatures and rapid corresponding snowmelt, before dropping steadily through to September or October when flows essentially cease. The peak runoff period is quite short and the volume of the annual hydrograph is low, relative to the rest of Canada, due to the region's very low average annual precipitation of approximately 200 mm. However, the proportion of annual precipitation that is realized as runoff is very high, due to low temperatures (low evaporation) and the permafrost ground conditions (low infiltration) and minimal vegetative cover (low evapotranspiration). Correspondingly, surface water is abundant, and the region is dotted with thousands of small lakes and streams. Groundwater infiltration and storage in the region is limited due to the permafrost. The groundwater flow is restricted to the upper one to two metres within the summer active layer.

Peak instantaneous flows are significant due to frozen ground conditions and the lack of tall vegetation to provide subsurface root systems. This in turn produces very rapid basin runoff response. In larger watersheds, peak instantaneous flows are typically produced by snowmelt during the freshet, but in smaller watersheds (less than a few hundred square kilometres) rainfall, or rain on snow may produce the largest events and may occur at any time during the non-freeze period. Flood water levels in the smaller watersheds typically rise and fall very quickly with run-off response.

Knight Piésold has updated the hydrology estimates to reflect the most recent records (Knight Piésold, 2009). Stream flow measurements were conducted in the study area and flow estimation equations were developed for use. The Knight Piésold report is provided in FEIS, Volume 7 – *Freshwater Aquatic Environment*. The Freshwater Regional Study Area map is provided as Figure 7-1.1 in Appendix C to

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 24 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

illustrate the Milne Port and Mine Site Catchment Areas in context to their surrounding catchment areas.

The following sections describe surface water flow direction and estimated quantities (where possible) for each catchment area impacted by the Project.

5.3.1 SURFACE WATER RUNOFF ESTIMATION – MARY RIVER MINE SITE

The data presented in this section were derived from data collected during the 2006 to 2010 field study seasons. A summary of the unit surface water runoff rates for the Mary River area is provided in Table 5.1.

Stream gauging station locations, identified as hydrology stations at the Mary River Mine Site are identified on Figure 5.1 of Appendix C. The limits of the catchment areas are also provided on this drawing. Calculated runoff values indicate that no runoff is generated from October to May, and that approximately half of all flows occur in July. Surface water direction and expected quantities (where possible) for each catchment area impacted by Project activities are provided in the following sections of this Plan.

Hydrology data collected in 2013 (2013 Hydrologic Data Collection Program Summary, Knight Piésold, 2014) show identical rating curves as in the 2012 Hydrologic Data Collection Program Summary (Knight Piésold, 2013). As such, the Mine Site Surface Water Balance, provided in Appendix C reflects the layout as of 2014, with the mean annual unit run-off data as presented in the FEIS, Volume 7 – *Freshwater Aquatic Environment*.



	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 25 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Table 5.1: Mary River Monthly Unit Runoff Summary

Station	Drainage Area (km ²)	Unit Runoff (l/s/km ²)									
		2006					2007				
		Jun	Jul	Aug	Sep	Oct	Jun	Jul	Aug	Sep	Oct
H1	250	-	63.3	21.8	17.2	1.2	15.7	27.7	15.1	4.5	0.1
H2	210	-	92.4	25.2	16.2	0.0	21.1	36.8	18.8	4.9	0.0
H3	30.5	-	154.4	27.2	18.0	0.0	26.9	48.2	15.4	3.3	0.0
H4	8.3	-	101.4	34.5	19.1	0.1	13.0	25.5	16.1	4.2	0.0
H5	5.3	-	76.6	29.0	17.8	0.8	19.2	19.3	18.4	5.0	0.0
H6	240	-	105.1	38.2	25.5	0.8	22.2	50.8	23.8	7.4	0.0
H7	14.7	-	118.0	25.2	14.8	0.3	23.7	43.0	16.7	4.2	0.0
H8	208	-	86.9	20.4	13.0	0.0	20.1	45.9	18.4	3.2	0.0
H9	158	-	23.3	11.0	13.0	0.8	11.9	15.8	6.1	4.8	0.7
H11	3.6	-	-	-	-	-	-	-	-	-	-
BR11	52.7	-	-	-	-	-	-	-	-	-	-
BR25	113	-	-	-	-	-	-	-	-	-	-
BR96-2	30.7	-	-	-	-	-	-	-	-	-	-
BR137	314	-	-	-	-	-	-	-	-	-	-
Mary River (6SA001)	690	-	-	-	20.6	1.4	9.3	43.5	15.9	6.8	0.4
Ravn River (6SA002)	8219	-	-	-	31.6	5.7	2.5	44.9	21.8	11.2	1.7
Isortoq River (6SB001)	7172	-	-	-	-	1.2	5.5	99.3	65.0	9.8	0.6
Rowley River (6SB002)	3499	-	-	-	-	1.1	0.9	52.3	15.4	7.7	0.5
Average		-	90.2	25.8	18.8	1.0	14.8	42.5	20.5	5.9	0.3
5 th Percentile		-	39.3	14.8	13.0	0.0	1.8	17.9	11.5	3.3	0.0
Minimum		-	23.3	11.0	13.0	0.0	0.9	15.8	6.1	3.2	0.0
Station	Drainage Area (km ²)	Unit Runoff (l/s/km ²)									
		2008					2010				
		Jun	Jul	Aug	Sep	Oct	Jun	Jul	Aug	Sep	Oct
H1	250	44.3	41.2	29.7	11.3	0.3	50.6	37.8	13.6	12.3	1.3
H2	210	57.6	58.3	31.7	12.0	0.0	39.6	68.3	11.1	12.5	0.0
H3	30.5	71.1	72.1	34.3	15.7	0.0	45.0	92.2	11.5	15.1	0.0
H4	8.3	86.2	45.6	30.5	10.4	0.0	84.0	42.6	13.7	13.3	0.1
H5	5.3	61.6	41.5	42.2	12.9	0.0	72.2	35.6	15.1	14.7	0.9
H6	240	61.7	70.7	34.2	15.8	0.0	38.7	78.1	15.4	14.7	0.8
H7	14.7	62.5	62.5	18.7	9.3	0.0	42.3	81.1	6.5	9.7	0.3
H8	208	57.0	60.4	24.1	9.4	0.0	35.6	70.3	8.0	8.2	0.0
H9	158	27.2	14.9	29.0	11.1	1.0	-	-	-	-	-
H11	3.6	-	-	-	-	-	-	-	-	-	-
BR11	52.7	84.4	83.8	33.3	13.9	0.0	-	-	-	-	-
BR25	113	74.0	70.8	32.9	11.9	0.0	-	-	-	-	-
BR96-2	30.7	50.0	34.4	42.2	13.4	0.0	-	-	-	-	-
BR137	314	30.7	33.2	44.3	27.6	1.1	31.7	45.8	15.6	12.1	2.5
Mary River (6SA001)	690	35.5	59.7	32.2	17.0	0.8	-	-	-	-	-

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 26 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	


Ravn River (6SA002)	8219	20.0	60.9	35.9	18.0	2.9	-	-	-	-	-
Isortoq River (6SB001)	7172	51.9	101.7	60.5	10.6	0.6	-	-	-	-	-
Rowley River (6SB002)	3499	34.3	59.7	28.5	13.0	0.9	-	-	-	-	-
Average		53.5	57.1	34.4	13.7	0.5	48.9	61.3	12.3	12.5	0.6
5 th Percentile		25.7	29.5	23.0	9.4	0.0	33.3	36.5	7.1	8.8	0.0
Minimum		20.0	14.9	18.7	9.3	0.0	31.7	35.6	6.5	8.2	0.0
Station	Drainage Area (km ²)	Unit Runoff (l/s/km ²)									
		2008									
		Jun	Jul	Aug	Sep	Oct					
H1	250	33.4	12.4	5.0	2.1	0.0					
H2	210	52.9	14.2	6.4	1.9	0.0					
H3	30.5	73.4	17.3	5.3	1.4	0.0					
H4	8.3	35.1	7.8	4.0	1.0	0.0					
H5	5.3	32.1	9.5	4.7	1.3	0.0					
H6	240	61.3	22.0	9.7	4.2	0.0					
H7	14.7	63.6	14.9	5.2	2.2	0.0					
H8	208	55.3	15.4	3.5	0.5	0.0					
H9	158	-	-	-	-	-					
H11	3.6	-	5.3	4.2	4.8	-					
BR11	52.7	-	-	-	-	-					
BR25	113	-	-	-	-	-					
BR96-2	30.7	-	-	-	-	-					
BR137	314	-	31.6	14.1	6.9	1.5					
Mary River (6SA001)	690	-	-	-	-	-					
Ravn River (6SA002)	8219	-	-	-	-	-					
Isortoq River (6SB001)	7172	-	-	-	-	-					
Rowley River (6SB002)	3499	-	-	-	-	-					
Average		50.9	15.1	6.2	2.6	0.2					
5 th Percentile		32.6	6.5	3.7	0.7	0.0					
Minimum		32.1	5.3	3.5	0.5	0.0					

5.3.2 SURFACE WATER RUNOFF ESTIMATION – MILNE PORT

Streamflow estimates presented in this section were derived from field data collected during the 2006 to 2008 and 2010 field seasons in addition to regional data collected by Water Survey of Canada (WSC). Stream gauging station locations at Milne Port are illustrated on Figure 5.3 provided in Appendix C. The limits of the catchment areas are also provided on this drawing. A mean annual unit runoff area of 7.5 L/s/km² at Milne Port was determined by the estimated long-term mean annual runoff at streamflow gauging station H1 (Knight Piésold, 2009). The monthly flow distribution was also determined by long-term average hydrograph shape estimated at streamflow gauging station H1. Surface water runoff rates were estimated for six watersheds in the Milne Port area. These estimates

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 27 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

are provided in Table 5.2 and catchment boundary areas are illustrated in Appendix C. Calculated runoff values indicate that runoff is negligible from October to May and the majority of runoff occurs throughout June and July.

Hydrology data collected in 2013 (2013 Hydrologic Data Collection Program Summary, Knight Piésold, 2014) show identical rating curves as in the 2012 Hydrologic Data Collection Program Summary (Knight Piésold, 2013). As such, the Milne Port Surface Water Balance, provided in Appendix C reflects the layout as of 2014, with the mean annual unit run-off data as presented in the FEIS, Volume 7 – *Freshwater Aquatic Environment*.

Table 5.2: Milne Port Estimated Catchment Runoff Rates


Catchment No.		MI-01	MI-02	MI-03	MI-04	MI-05	MI-06	
Catchment Area (km ²)								
Mean Annual Unit Runoff (l/s/ km ²)		0.7						
	Runoff Distribution	Unit Runoff Rate	Runoff Rates					
	(%MAUR)	(l/s/ km ²)	(m ³ /s)	(m ³ /s)	(m ³ /s)	(m ³ /s)	(m ³ /s)	(m ³ /s)
January	0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
February	0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
March	0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
April	0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
May	0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
June	600	42.0	0.22	0.15	0.17	2.62	0.13	0.33
July	335	23.5	0.12	0.08	0.10	1.46	0.07	0.19
August	180	12.6	0.07	0.05	0.05	0.79	0.03	0.10
September	80	5.6	0.03	0.02	0.02	0.35	0.0	0.04
October	0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
November	0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
December	0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
<u>Note:</u>								
1. The above runoff distribution was derived using data collected at hydrometric monitoring station H4. The distribution applies only to watersheds near Milne Inlet with drainage areas less than 100 km ² .								
2. The above mean annual unit runoff was derived from data collected at hydrometric monitoring station H1, within the Phillips Creek watershed.								

5.3.3 CATCHMENT AREAS FOR THE MILNE PORT TOTE ROAD

Figure 5.6 of Appendix C provides the watershed catchment areas along the Milne Port Tote Road.

5.4 WATER SUPPLY

The Project fresh water requirements are detailed in Baffinland's *Freshwater Supply, Sewage and Wastewater Management Plan*, issued January 2014.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 28 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

6 WATER MANAGEMENT – CONSTRUCTION AND OPERATION PHASES

The water management structures completed as part of the Construction Phase shall remain in operation until associated infrastructure is decommissioned, or until otherwise approved. The 2014 Work Plan allows for the provisions for construction activities to be complete at Milne Inlet, Tote Road and Mine Site, forecasted under Project Certificate No. 005.

For-construction engineering design and drawings, specifications and engineering analysis to support design shall be provided to the respective regulatory authorities, for review and acceptance, in advance for constructing those facilities. Once project facilities are constructed, copies of the appropriate as-built drawings and design shall be provided to the appropriate regulatory authorities in accordance with future Type A Water Licence terms and conditions.

Site drainage drawings and water management structures have been developed for Milne Port and the Mine Site to reflect the 2014 Project Work Scope and are provided in Appendix D. The following site water balance figures have been developed and are provided in Appendix C to indicate relative flow inputs and outputs during the Construction and Operation phases at each site:

- Mine Site Water Balance – Construction Phase;
- Mine Site Water Balance – Operation Phase;
- Mine Site Water Balance – Closure Phase;
- Milne Port Water Balance – Construction Phase;
- Milne Port Water Balance – Operation Phase.


Due to the ongoing work required throughout 2014, along the extent of the Milne Port Tote Road, water balance figures have not been developed. Upon road construction completion, water balance figures will be developed and submitted in support of this plan.

6.1 MILNE PORT

The Milne Port Tote Road is the primary transportation route for supporting construction at the Mine Site. In 2014, equipment and materials will be delivered to Milne Port by conventional sealift during the open water season and transported overland by trucks to the Mine Site over the Milne Port Tote Road. The existing facilities at Milne Port will play a key logistical support role for receiving sealift materials at Milne Port destined for the Mary River Mine Site.

During the sealift, most of the activities at Milne Port will focus on unloading the barges and positioning received equipment and material in designated laydown areas. In addition, the following construction activities will continue:

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.


	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 29 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

- Continue to install Project Wide Communication and IT Infrastructure;
- Construct remaining earth/rock fill for laydown areas, the concrete batch plant pad, and local site roads within the Milne site not completed in 2013;
- Construct rip-rap lined rock fill embankment for Ramp to the Beach;
- Install Emergency Services building;
- Install services maintenance buildings including the Concrete Batch Plant Building, Milne Maintenance Building, Milne Workshop office, Milne Welding Shop and workshop office;
- Install Power and Generation systems;
- Construct and commission one 12 ML diesel fuel Storage Tank and one 750,000 L Jet A fuel Storage Tank;
- Install concrete floor slab on grade at the Sewage Treatment Truck Building, Welding Shop and Maintenance Building;
- Construct Hazardous Waste Containment Area(s) for storage of hazardous wastes;
- Construct the Waste Disposal Land Farm, contaminated snow dump and containment pad;
- Install Servicing Buildings E-Houses;
- Install Power Supply and Distribution for Warehouses; and
- Install Electrical Devices for Batch Plant Building.

Surface water runoff from construction areas of intense vehicular activity is susceptible to contamination from minor spills and/or leakage of machinery and equipment. Mitigation measures identified in Section 4.0 will be implemented at these sites to divert non contaminated surface runoff away from these areas and minimize the potential for contamination. All construction areas will be designed and prepared such that surface water runoff is effectively channelled/diverted from these areas to polishing ponds for collection and water quality monitoring subject to Part D, Item 16 of the Type A Water Licence, prior to its discharge to the receiving environment. All water discharge volumes shall be controlled by appropriate erosion prevention measures and adequate sedimentation control structures.

In addition, equipment storage areas on gravel, sand or other durable land must be at a minimum distance of 31 m above the ordinary High Water Mark of any Water body in order to minimize impacts on surface drainage and Water quality.

All Fuel storage, explosives storage, and hazardous substances storage will be contained within approved impermeable bermed structures (lined with geomembranes). Surface runoff from containment areas will be collected and treated if required (refer to Section 9.2).

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 30 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

6.1.1 CONTAMINATED SNOW POND AND CONTAMINATED SOIL LANDFARM

Lined containment ponds will be constructed to receive snow contaminated by accidental fuel and oil spills. Water collected in the ponds will be treated during the summer months and monitored to ensure compliance with prescribed water quality guideline criteria (refer to Fresh Water, Sewage and Wastewater Management Plan, Oily water treatment, Attachment 5, Appendix 10D-3).

The 2014 Work Plan includes the construction of a contaminated soil landfarm facility to receive and treat hydrocarbon contaminated soils. Treated soils that meet appropriate criteria will be used as landfill cover material or other purposes only upon approval.

6.1.2 SURFACE WATER DIRECTION AND QUANTITY

Catchment areas for Milne Port are provided in Figure 5.3 Appendix C. Surface water at the site is directed towards Milne Port beach. The estimated surface water runoff quantities for Milne Port and the Mary River Mine Site catchment areas are provided in Table 5.1 and Table 5.2.

6.1.3 MITIGATION MEASURES

Where appropriate, environmental protection measures implemented during the Construction Phase will be retained for the useful life of the facilities, or until otherwise approved. During 2013 drainage structures were installed to direct surface water runoff to specific points of discharge for monitoring (refer Appendix D).

Previous Project construction activities in 2007, 2008, and 2011 identified minor erosion and sediment control issues and it is not anticipated that Milne Port will require significant areas of disturbed soils throughout the Operational life of the Project. However, where required, provisions to allow for monitoring the future development of the ERP Ore Stockpile Facility and associated settling pond(s) (including construction activities) shall be incorporated into this Plan upon ERP approval. Should it be determined that mitigation measures are required to control sediment and erosion, appropriate methods shall be evaluated at that time.

6.2 MILNE PORT TOTE ROAD


All equipment, material, fuel, and supplies required for Project Construction and Operation activities at Mary River will be transported from Milne Port to the Mine Site via the Tote Road.

The upgrade of the road commenced late in 2013 and will continue throughout 2014. During 2014 the activities associated with the upgrade to the Tote Road include;

- Improvements;
- Reduce maximum slopes,
- Increase turn radius;
- Increase culvert size where required;

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 31 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

- Modify and/or upgrade water crossings (culverts and bridges), including of removal of
- sea-can bridges;
- Installation of culverts as required;
- Crush material as required, haul, place and compact new rock fill per design;
- Installation and maintenance of erosion control devices;
- Construct ditches with rip rap as required;
- Commence the development of Quarries Q7, Q11, Q19 and borrow pit P1 to provide access to aggregate for upgrades;
- Drill, blast and excavate as required to reduce steep grades and improve curves where necessary and to improve sight distance and visibility along the road;
- Construct abutment and approach areas at river crossings; and
- Install four single span bridges.


The requirement and selection of effective sedimentation and erosion controls to be employed at Construction areas along the Milne Port Tote Road will be assessed subject to Project authorizations and applicable DFO guidance. Creek and stream crossings have been designed and constructed to minimize the potential loss of fish habitat. All monitoring shall be conducted in a manner consistent with the methodologies outlined in the Knight Piésold report (Knight Piésold, 2009), Fish Habitat No Net Loss and Monitoring Plan (NB102-00181/10-4) - *issued* August 2003, as well as Baffinland's Bulk Sampling Program and Aquatic Effects Monitoring Framework - *issued* February 2013.

A minimum 100 m naturally-vegetated buffer shall be maintained between the high-water mark of any fish-bearing water body and all permanent quarries along the Milne Port Tote Road to eliminate the risks of potential for acid rock drainage or metal leaching. All construction areas along the tote road will be designed and prepared such that surface water runoff is effectively channelled/diverted from these areas to polishing ponds for collection and water quality monitoring subject to Part D, Item 16 of the Type A Water Licence, prior to its discharge to the receiving environment.

In addition, equipment storage areas on gravel, sand or other durable land must be at a minimum distance of 31 m above the ordinary High Water Mark of any Water body in order to minimize impacts on surface drainage and Water quality.

6.3 MARY RIVER MINE SITE

The Mary River Mine Site layout drawing has been updated to reflect the 2014 Work Plan and has been provided Appendix B.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 32 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	


The following list provides the Construction activities to be undertaken in 2014 at the Mar River Mine Site:

- Construct, install and grade Waste Rock Haul Road, Waste rock pad, drainage ditches and settling pond;
- Construct crusher pad, ore stockpile pad area, drainage ditches and settling pond for mining operations;
- Receive mobile equipment for materials handling, maintenance and site services;
- Install and commission emulsion plant;
- Construct Pit 1 Haul Road;
- Commence development of the preliminary Deposit One pit benches;
- Installation of a pit office facility at a temporary location and dismantling of same later in the year;
- Install and construct permanent Pit Office Building;
- Set up crushing and screening mobile equipment;
- Install truck weigh facility;
- Erect and install concrete batch plant;
- Upgrade (extend) the Mary River airstrip;
- Install aerodrome office, field electrical center, airfield lighting and visual aids as well as power generation and fuel supply systems;
- Installation and commissioning of Services Buildings including maintenance shop, warehouse, welding shop, workshop and washcar buildings;
- Installation of temporary facilities referred to above until the permanent ones are available for use, dismantle temporary locations when no longer needed;
- Install power generation systems;
- Continued development of the quarry QMR2 at Mine Site and commence development of quarries D1Q1 and D1Q2; and
- Transfer fuel from Milne Port tank farm to newly installed fuel tank farm at the Mine Site.

Additional facilities at the Mary River Mine Site may be added or decommissioned throughout the life of the Project. Surface water runoff from construction areas of intense vehicular activity is susceptible to contamination from minor spills and/or leakage of machinery and equipment. Mitigation measures identified in Section 4.0 will be implemented at these sites to divert non-contaminated surface runoff away from these areas and minimize the potential for contamination. All construction areas will be

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 33 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

designed and prepared such that surface water runoff is effectively channelled/diverted from these areas to polishing ponds for collection and water quality monitoring subject to Part D, Item 16 of the Type A Water Licence, prior to its discharge to the receiving environment. All water discharges volumes shall be controlled by appropriate erosion prevention measures and adequate sedimentation control structures.

In addition, equipment storage areas on gravel, sand or other durable land must be at a minimum distance of 31 m above the ordinary High Water Mark of any Water body in order to minimize impacts on surface drainage and Water quality

All Fuel storage, explosives storage, and hazardous substances storage will be contained within approved impermeable bermed structures (lined with geomembranes). Surface runoff from containment areas will be collected and treated if required (refer to Section 9.2).

6.3.1 CONTAMINATED SNOW POND AND CONTAMINATED SOIL LANDFARM

Lined containment ponds will be constructed to receive snow contaminated by accidental fuel and oil spills. Water collected in the ponds will be treated during the summer months and monitored to ensure compliance with prescribed water quality guideline criteria (refer to Fresh Water, Sewage and Wastewater Management Plan, Oily water treatment, Attachment 5, Appendix 10D-3).

The 2014 Work Plan includes the construction of a contaminated soil landfarm facility to receive and treat hydrocarbon contaminated soils. Treated soils that meet appropriate criteria will be used as landfill cover material or other purposes only upon approval.

6.3.2 SURFACE WATER DIRECTION AND QUANTITY


Catchment areas for the Mary River Mine Site are presented in Figure 5.1 of Appendix C. Surface water at the site is directed towards Camp and Mary Lakes. The estimated surface water runoff quantities for Milne Port and the Mary River Mine Site catchment areas are provided in Table 5.1 and Table 5.2.

6.3.3 MITIGATION MEASURES

Where appropriate, environmental protection measures implemented during the Construction Phase will be retained for the useful life of the facilities, or until otherwise approved. During 2013 drainage structures were installed to direct surface water runoff to specific points of discharge for monitoring at the Mary River Mine Site (refer Appendix D).

Where required, provisions to allow for monitoring of ongoing construction activities shall be incorporated into this Plan for review and approval. Should it be determined that mitigation measures are required to control sediment and erosion, appropriate methods shall be evaluated at that time.

Additionally, stockpiles shall be located a minimum of 30 m from the normal high water mark of water bodies.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 34 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

7 WATER MANAGEMENT – MINING OPERATION

Runoff management structures required for mining operations will have been completed during the Construction Phase. Where required, these structures will be maintained for the life of the project. However, the open pit mine and the waste rock stockpile will progress over time to accommodate Work Plan development and changes, management reviews, incident investigations, regulatory changes or other Project related modifications. At such time, appropriate water management strategies and associated structures will be augmented to ensure compliance with all applicable regulations.

7.1.1 MITIGATION MEASURES

Sediment and erosion control measures may be required and shall be installed as per Section 4.0 – Mitigation Measures. Berms and other drainage control measures shall be established as required to limit erosion and maintain positive drainage to minimize water ponding. Contouring, berming and silt fences with use of PAMs will be applied as necessary for sediment and erosion control. Routine monitoring shall be completed to ensure compliance with all applicable regulations and prescribed threshold values.

7.1.2 OPEN PIT AND ASSOCIATED FACILITIES


During operations the open pit and mine site shall consist of:

- Mine haulage roads;
- Run of mine (ROM) ore stockpile;
- Ore stockpiles (lump and fines) including stacker/reclaimer system;
- Primary crusher;
- Secondary crushing;
- Explosives magazines and emulsion plant; and
- Waste rock dump.

The open pit will be excavated using a conventional bench configuration with access via ramps. Movement of vehicles within the pit will be monitored by a central dispatching system in order to ensure worker health and safety and operational efficiency.

Dimensions of the final open pit, determined by the preliminary design presented in the FEIS are:

- Maximum length: 2.0 km;
- Maximum width: 1.2 km; and
- Maximum depth: 465 m (northern side) to 195 m (southern side).

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 35 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

The proposed ERP pit is much smaller in scope and the drainage systems for that phase of the Project, should it be approved, will be much reduced in comparison to the final open pit described above.

7.1.3 GROUNDWATER INFLOWS TO THE PIT

It is anticipated that groundwater inflows will be minimal below the active zone at the open pit. An assessment was completed to compare operations at three mine sites at northern latitudes, including the Polaris, Ekati, and Diavik mines. From this assessment, it was determined that the Ekati mine is most similar to the Mary River Mine Site. The Ekati pits were developed in competent granite that was cut by moderate faults. The base of permafrost at the Ekati mine was encountered at approximately 350 to 400 m. With the exception of the near surface layer, groundwater was not encountered in the pits until mining reached limits below permafrost. From the assessment, it was determined that the Mary River pit will receive negligible groundwater inflow below the active layer because mining activities will take place in competent bedrock characterized by colder mean temperatures, topographically higher elevations, minimal faulting, and a deeper permafrost zone.


Historically, the Polaris underground mine (also located in Nunavut) experienced problems with groundwater entering the mine causing temporary closure of the mine. These water inflows were due to thawing of permafrost in ice-rich rock (shale) due to the ventilation system, rather than natural groundwater inflow. The ventilation system was subsequently renovated and there were no additional problems with underground water accumulations in the mine as it was extended to a total depth of approximately 450 m. The mine was limited to this depth due to the incompetence of the shale, not groundwater inflow problems.

Geotechnical investigations at the Mary River open mine have included drilling of a 400 m deep drillhole instrumented with thermistors along its depth. The thermistors report ground temperatures at various depths within the hole. Extrapolation of temperature gradients with depth suggests that permafrost conditions (i.e., below 0°C for two consecutive years) extend to approximately 700 m, well below planned mine depths. It is anticipated that water inflows into the pit will be minor, consisting of shallow seasonal groundwater flows and direct contribution from precipitation events. Drifting snow is not expected to significantly contribute to in-pit water volumes. A snow fence shall be erected around the perimeter of the pit to minimize drifting snow.

Pit water quality will be transported to a sedimentation pond and monitored prior to discharge to the receiving environment.

7.1.4 SURFACE WATER DIRECTION AND QUANTITY

Catchment areas for the Mary River Mine Site are presented in Figure 5.1 of Appendix C. Surface water at the site is directed towards Camp and Mary Lakes. The estimated surface water runoff quantities for Milne Port and the Mary River Mine Site catchment areas are provided in Table 5.1 and Table 5.2.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 36 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

7.2 WASTE ROCK PILE

The waste rock stockpile is located directly north of the mine pit. Baffinland's Waste Rock Management Plan addresses the specific requirements for management of the waste rock and includes the "Stormwater Management and Drainage System Design".

The anticipated estimated total capacity of the waste rock stockpiles 640 Mt. Any waste rock classified as potentially acid-generating will be stored in designated areas within the waste rock stockpile to limit its potential for contact with meteoric water and exposure to oxidizing conditions.

7.3 MINE SITE CRUSHING OPERATIONS

Crusher locations are provided in the Type 'A' Water License application, Attachment 9 (FEIS, Appendix 3B) in the drawing titled 'Mine Site Permanent Works Water Supply and Wastewater Disposal GA Plan', Doc. No. H337697-4310-10-042-0001. Ore from the open pit or the ROM stockpile will be processed by crushing to a suitable size for transport. The primary objective of the crushing systems is to maximize the production of lump product (-30 mm/+6 mm), while at the same time, keeping ore fines (-6 mm) at a minimum, since lump product has a greater value for sale.

The crushers are installed inside buildings. Material handling equipment, including reclaimers, stackers and conveyors are installed outdoors. Conveyors will be enclosed to reduce wind exposure and potential for ore fines to be blown off the conveyors. Dust collectors will be installed at transfer points and other required areas to limit fugitive dust emissions.

Runoff from the area will be directed to surface drainage and appropriate sediment control structures will be installed as required.


Based on approval of the ERP, the crushing operation will be much reduced in scope and therefore the drainage system will also be reduced as will the requirement for sediment control structures.

7.3.1 SURFACE WATER DIRECTION AND QUANTITY

The catchment areas for the stockpiles and crusher operations in the vicinity of the Mine Site are shown in the Type 'A' Water License application, Attachment 9 (FEIS, Appendix 3B) in the drawing titled 'Mine Site Permanent Works Water Supply and Wastewater Disposal GA Plan', Doc. No. H337697-4310-10-042-0001. Surface water runoff in the area will be directed to a sedimentation pond where monitoring will be completed to ensure compliance with applicable regulations and prescribed threshold values prior to its release to the receiving environment.

7.3.2 MITIGATION MEASURES

Where required Sediment and erosion control measures are installed as per Section 4.0 – Mitigation Measures. Routine monitoring shall be completed to ensure compliance with all applicable regulations and prescribed threshold values.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 37 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

8 ENVIRONMENTAL RESPONSIBILITIES

8.1 ROLES AND RESPONSIBILITIES

The Baffinland Environmental Team is organised into two parts, on site as well as off site. The organisational structure for the Mary River Project in relation to the environment discipline is shown in the Table 8.1 below. Communication channels are described as liaisons in the tables outlining the responsibilities and accountabilities in the following sections.

8.1.1 ENVIRONMENTAL PROJECT TEAM


The Baffinland Environmental Team will oversee all environmental and community works on and off site. The Baffinland Corporate Environmental Team responsibilities are summarized in Table 8.1.

Table 8.1: Baffinland Iron Mines Corporation Senior Management

Baffinland Iron Mines Corporation Senior Management	
Position	Responsibilities and Accountabilities
Project Director	<ul style="list-style-type: none"> - Reports to Baffinland's CEO - Overall accountability for the Project execution - Allocation of resources (human and financial) for the implementation of Baffinland's commitments and objectives related to health, safety and environment during construction of the Project - Accountable for on-site environmental, health and safety performance during construction of the Project
VP Operations	<ul style="list-style-type: none"> - Reports to Baffinland's CEO - Overall accountability for the operation of the Project - Allocation of resources (human and financial) for the implementation of Baffinland's commitments and objectives related to health, safety and environment during operation - Accountable for on-site environmental, health and safety performance during operation
VP Sustainable Development, Health, Safety and Environment	<ul style="list-style-type: none"> - Reports to Baffinland's CEO - Establish corporate environmental policies and objectives - Monitors and reports on Baffinland's performance related to environmental, health and safety policies and objectives - Community liaison - Liaise with regulatory authorities - Obtains necessary permits and authorizations - Monitors compliance with terms and conditions of permits and licences - Routine EHS audit of contractor performance while on site
Manager Purchasing and Contract	<ul style="list-style-type: none"> - Reports to Baffinland's Project Director - Accountable for procurement and purchasing - Ensure that environmental commitments, policies and objectives are included in all contract documents

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 38 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Baffinland Iron Mines Corporation Senior Management	
Position	Responsibilities and Accountabilities
VP Corporate Affairs	<ul style="list-style-type: none"> - Reports to Baffinland's CEO - Accountable for external communication (Governments, media, NGO, others) related to Baffinland's press release and overall communication of site incidents/events


The Baffinland Environmental Team will oversee all environmental activities on site. These responsibilities on site are outlined in Table 8.2.

Table 8.2: Baffinland Iron Mines Corporation On-Site Management Team

Baffinland Iron Mines Corporation On-Site Management Team	
Position	Responsibilities and Accountabilities
Environmental Manager	<ul style="list-style-type: none"> - Reports to VP Sustainable Development, Health, Safety and Environment - Liaises with the Project Director, Construction Manager and the Emergency Response Team - Monitors environmental performance of contractors on site - Monitors compliance with permits, licenses and authorizations - Regulatory environmental monitoring and reporting (monthly, annual) - Routine audit of contractor's environmental performance on-site - Initiate/supervise environmental studies - Investigate and reports on accidents and incidents when they occur - Review and update environmental management plans
Environmental Coordinator/Superintendent	<ul style="list-style-type: none"> - Reports to Environmental Manager - Specific accountabilities for environmental monitoring and reporting - Provides induction and environmental awareness training to new employees and contract workers
Environmental Support Groups	<ul style="list-style-type: none"> - Reports to the Environmental Manager - Environmental database management - Various sampling, monitoring and reporting activities as required by permits, licenses and environmental management plans - Prepare updates to environmental protection plan and management plans
Environmental Monitors	<ul style="list-style-type: none"> - Reports to the Environmental Manager - Conduct monitoring activities as per the Environmental Management Plans
QIA Monitors	<ul style="list-style-type: none"> - Various monitoring and follow up activities - Roles will be defined in the IIBA agreement


The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 39 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

8.1.2 MARY RIVER PROJECT ORGANIZATION CHART

For further information regarding the Mary River Projects organizational structure in relation to the environment discipline, please refer to the Figure 8.1 below:

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision: 02	Page 40 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	





Figure 8.1: Mary River Organizational Chart

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 41 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

8.2 MONITORING AND INSPECTION

Monitoring and inspection requirements are described in Section 8 of this Plan. Responsibilities have been assigned to various personnel on the Project team. Where required, third party resources will be retained to supplement in-house resources and capabilities.

8.3 TRAINING AND AWARENESS

Staff and sub-contractors working on site will receive environmental training as part of the Site Orientation, to achieve a basic level of environmental awareness understanding of their obligations regarding compliance with regulatory requirements, commitments and best practices.

Operations superintendents and contractor supervisors will be provided with this Management Plan, and will receive additional orientation with respect to the requirements outlined in this Plan. In addition, all supervising level staff and sub-contractors will be provided with the Operational Standards (the EPP, Appendix 10B) as a written guidance for their work.

Targeted environmental awareness training will be provided to both individuals and groups of workers assuming a specific authority or responsibility for environmental management or those undertaking an activity with an elevated high risk of environmental impact. These will be delivered in the form of toolbox/tailgate meetings or other means as appropriate.

The content of the environmental component of the site induction will include at a minimum:

- Location of environmental sensitivities;
- Location of additional information on environmental matters;
- Due diligence responsibilities;
- Responsibilities related to waste management, minimizing noise as necessary, road traffic rules, etc.; and
- Principles and necessary steps to avoid encounters with bears or other wildlife and what to do if one such encounter occurs.


8.4 COMMUNICATION

Forms of communications through which each member of the team shall participate include:

- Formal written correspondence and meetings with stakeholders;
- Site visits by community representatives;
- Design, construction and planning meetings;
- Field inspections and monitoring reports disseminated by the Environmental Manager ;

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 42 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

- Electronic communications;
- Tailgate/toolbox meetings;
- Formal written correspondence and meetings with government regulatory bodies; and
- Formal environmental awareness training.

Communications will be recorded and filed for future reference. Where appropriate, copies of communications will be forwarded to the Operations Manager(s), and Environmental Manager.

8.5 EXTERNAL COMMUNICATIONS

Effective forms of communication include the proactive notification to external stakeholders of Project activity. Project activity updates will be provided to the communities of North Baffin through various means including regular meetings, public notices and radio announcements as appropriate. Baffinland will maintain Community Liaison Offices to assist in this regard.

8.6 CONSTRUCTION

During the construction phase of the Project, the Baffinland VP of Operations with the assistance of the Baffinland Environmental Manager, shall be responsible for implementing this Plan.


Updates of this Plan shall be completed to reflect construction sites, and types of construction equipment utilized. The organizational structure of the Project will reflect the complexity of the construction phase.

8.7 OPERATION AND CLOSURE

For Operations and Closure Phases, Baffinland shall revise its organizational structure to reflect the realities of the Operation at that time. The Environmental Manager shall facilitate subsequent updates to the plan as required in addition to the implementation of activities subject to the Plan.

9 MONITORING AND REPORTING REQUIREMENTS

In addition to the specific monitoring and reporting requirements subject to applicable regulatory approvals, routine inspections at identified locations throughout the Construction and Operations Phases shall be undertaken. Routine water management inspections shall be conducted at drill sites, camp sites and related infrastructure, roadways, and landforms generated in association with the Project developments. Where required, inspection locations shall be modified to reflect ongoing Project activities being completed at that time.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 43 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

9.1 ROUTINE INSPECTIONS


Table 9.1 provides the components of required routine inspections and the sites to which they have been assigned.

Table 9.1: Routine Inspections and Monitoring Requirements

Site	Routine Inspections		
Milne Port Mine Site Tote Road and Refuge Stations	<ul style="list-style-type: none"> - Water management systems - Sediment and erosion control structures - Evidence of hydrocarbon staining or leaks from containment devices - Full-time supervision of fuel transfer operations - Water intakes - Flow meter readings - Rutting by vehicles 		
Milne Port	<ul style="list-style-type: none"> - Sediment and erosion control structures - Fuel leaks - Drip Pans and Equipment condition - Any rutting by vehicles 		
Soil Deposit Locations Tunnelling Locations	<ul style="list-style-type: none"> - Sediment and erosion control structures - Evidence of hydrocarbon staining or leaks from containment devices - Fuel leaks - Drip Pans and Equipment condition - Rutting by vehicles 		
Borrow Sites Quarries	<ul style="list-style-type: none"> - Evidence of hydrocarbon staining or leaks from containment devices - Full-time supervision of fuel transfer operations - Sediment and erosion control structures - Drip Pans and Equipment condition 		
Drill Sites	<i>Pre-Drilling</i>	<i>Drilling Period</i>	<i>Post-Drilling</i>
	<ul style="list-style-type: none"> - Drill hole coordinates - Water source coordinates - Site photo - Water source photo - Distance to nearest water source - Archaeological approval - Wildlife survey 	<ul style="list-style-type: none"> - Fuel leaks - Sediment and erosion control structures - Drip Pans - Equipment condition - Any rutting by vehicles - Water intake - Water management - Flow meter reading 	<ul style="list-style-type: none"> - Fuel leaks - Sediment and erosion control structures - Drip Pans - Equipment condition - Any rutting by vehicles - Water intake - Water management - Flow meter reading - Environmental concerns - Wildlife concerns

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 44 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Site	Routine Inspections
Waste Rock Stockpile	<ul style="list-style-type: none"> - Sediment and erosion control structures - Evidence of hydrocarbon staining or leaks from containment devices - Evidence of ARD and ML - Drip Pans - Equipment condition
Bulk Fuel Storage Areas Milne Port Mary River	<ul style="list-style-type: none"> - Primary containment structure - Evidence of hydrocarbon staining or leaks from containment devices - Equipment condition - Spill kits
Explosives Storage Areas Mary River	<ul style="list-style-type: none"> - Primary containment structure - Access and security - Equipment condition - Rutting by vehicles
Laydown and Storage Areas	<ul style="list-style-type: none"> - Sediment and erosion control structures - Evidence of hydrocarbon staining or leaks from containment devices - Fuel leaks - Drip Pans - Equipment condition - Rutting by vehicles

Permafrost integrity shall be monitored at areas affected by project activities and infrastructure. Preventative measures shall be undertaken to ensure that the integrity of the permafrost is maintained.


9.2 WATER QUALITY AND QUANTITY MONITORING

Baffinland has developed and implemented a Water Quality/Quantity Monitoring Program to fulfil the requirements of PART I: Conditions Applying to General and Aquatic Effects Monitoring of the Type A Water Licence requirements that address the conditions pertaining to General and Aquatics Effects Monitoring and includes the following components:

- Measurement, recording and reporting of water volumes extracted, as prescribed by the water license;
- Locations and GPS coordinates for all Monitoring Stations identified in the licence. These locations shall maintain signs for clear identification;
- Sampling, analysis and reporting of water quality, as prescribed by the water license;
- Annual geotechnical inspections, of all engineered facilities designed to hold water or waste (i.e., landfills, sediment ponds and polishing waste stabilization ponds); and
- Monitoring Program Quality Assurance/Quality Control as prescribed by the water license.

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 45 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Where flow may directly or indirectly enter a Water body, Baffinland shall sampled all surface runoff during the Construction Phase of the Project weekly to ensure that concentrations for the parameters provided in Table 9.2 fall below the prescribed effluent quality limits.

Table 9.2: Effluent Quality Limits for Surface Runoff during Construction

Parameter	Max. Avg. Concentration (mg/L)	Max. Concentration of Grab Sample (mg/L)
Total Suspended Solids	50	100
Oil and Grease	No Visible Sheen	No Visible Sheen
pH	Between 6.0 and 9.5	Between 6.0 and 9.5
pH	Between 6.0 and 9.5	Between 6.0 and 9.5

For specific monitoring station locations, parameters and sampling frequencies refer to Schedule I – Conditions Applying to General and Aquatic Effects Monitoring in the Type A Water Licence.

9.2.1 MONITORING STATIONS

Table 9.3 and Table 9.4 provide the monitoring locations for Milne Port and Mary River Mine Site contact water. Appendix D provides updated drainage drawings illustrating monitoring station locations for contact water.

Table 9.3: Milne Port Water Quality Monitoring Locations

Station	Description	UTM Coordinates (NAD83)		Longitude	Latitude
		Easting	Northing		
MP-03	Milne Port Bulk Fuel Storage Facility Stormwater	503,641	7,976,288	71° 53' 12" N	80° 53' 42" W
MP-04	Milne Port Landfarm Facility Storm water	503,748	7,975,544	71° 52' 48" N	80° 53' 31" W
MP-MRY-12	Bulk Sample Stockpile Area Seepage	503,357	7,976,453	71° 53' 17" N	80° 54' 11" W
MP-C-A	Surface discharge downstream of construction area at Milne Port	503,214	7,976,483	71° 53' 18" N	80° 54' 27" W
MP-C-B		503,191	7,975,396	71° 52' 43" N	80° 54' 29" W
MP-C-C		503,436	7,975,427	71° 52' 44" N	80° 54' 03.7" W
MP-C-D		503,651	7,976,363	71° 53' 14" N	80° 53' 41" W
MP-C-E		503,736	7,976,346	71° 53' 13.7" N	80° 53' 32.4" W
MP-C-F		503,922	7,976,304	71° 53' 12" N	80° 53' 13" W
MP-C-G		503,006	7,976,484	71° 53' 18.2" N	80° 54' 48.1" W
MP-C-H		504,113	7,976,509	71° 53' 18.9" N	80° 52' 53.2" W
MP-Q1-01	Surface Runoff and or Discharge Quarries	503,828	7,975,062	71° 52' 32" N	80° 53' 23" W
MP-Q1-02		503,811	7,975,272	71° 52' 39" N	80° 53' 25" W

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.


Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

Table 9.4: Mary River Mine Site Water Quality Monitoring Locations

Station	Description	UTM Coordinates (NAD83)		Longitude	Latitude
		Easting	Northing		
MS-03	Mine Site Bulk Fuel Storage Facility Stormwater	561,182	7,913,322	71° 18' 52" N	79° 17' 19" W
MS-04	Mine Site Fuel Unloading Station Stormwater	561,264	7,913,267	71° 52' 48" N	79° 17' 11" W
MS-05	Mine Site Landfarm Facility Stormwater	Facility not yet constructed. Final monitoring location to be determined in cooperation with Inspectors.			
MS-MRY-6	Exploration Camp Bulk Fuel Storage Facility (Bladder Farm) Stormwater	558,186	7,914,780	71° 19' 41" N	79° 22' 17" W
MS-06	Ore Stockpile Pond Stormwater	Facility not yet constructed. Final monitoring location to be determined in cooperation with Inspectors.			
MS-07	Run of Mine Ore Stockpile Pond Stormwater	Facility not yet constructed. Final monitoring location to be determined in cooperation with Inspectors.			
MS-08	Waste Rock Stockpile West pond	Facility not yet constructed. Final monitoring location to be determined in cooperation with Inspectors.			
MS-09	Waste Rock Stockpile East pond	Facility not yet constructed. Final monitoring location to be determined in cooperation with Inspectors.			
MS-MRY-9	Bulk Sample Open Pit - Surface water drainage (to become inactive in future)	563,246	7,914,632	71° 19' 32" N	79° 13' 48" W
MS-MRY-10	Bulk Sample Weathered Ore Stockpile - Downstream surface water drainage (to become inactive in the future)	563,488	7,915,187	71° 19' 50" N	79° 13' 22" W
MRY-11	Bulk Sample Processing - Downstream surface water discharge (to become inactive in the future)	560,690	7,913,350	71° 18' 53" N	79° 18' 09" W

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 47 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Station	Description	UTM Coordinates (NAD83)		Longitude	Latitude
MS-MRY-13a & MS-MRY-13b	Non-Hazardous Waste Landfill - Downstream surface water drainage	13a: 560,754 13b: 560,642	13a:7,912,484 13b:7,912,527	13a:71° 18' 25" N 13b:79° 18' 26.5" N	13a:79° 18' 5" W 13b: 79° 18' 16.1" W
MS-C-A	Surface discharge downstream of construction area at Mine Site	561,263	7,913,571	71° 18' 59.6"N	79° 17' 10.7" W
MS-C-B		561,454	7,913,537	71° 18' 58"N	79° 16' 52" W
MS-C-C		561,110	7,913,199	71° 18' 48"N	79° 17' 27" W
MS-C-D		561,008	7,913,280	71° 18' 50"N	79° 17' 37" W
MS-C-E		560,980	7,913,388	71° 18' 54"N	79° 17' 40" W
MS-C-F		561,797	7,913,278	71° 18' 49" N	79° 16' 17.8" W
MQ-C-B	Surface Runoff and or Discharge Quarries	560,083	7,913,905	71° 19' 11.4" N	79° 19' 09" N
MQ-C-D		559,447	7,914,258	71° 19' 23.4" N	71° 20' 12" N

9.2.2 OPPORTUNISTIC MONITORING


Conditional to Construction and/or Operations activity, it may be determined that Baffinland will require the installation of additional monitoring stations to effectively assess, and adequately monitor site-specific surface runoff. At which time, Baffinland will provide notification to the NWB and update the Water Quality/Quantity Monitoring Program Plan accordingly.

9.2.3 GROUNDWATER MONITORING

Shallow groundwater monitoring stations shall be installed downstream of Project select infrastructure (i.e., landfill, landfarm, etc.) where environmental risks have been identified. Samples shall be collected from locations less than two meters down grade. Initial in-house field parameters shall be conducted prior to sending each sample out for external analyses, depending on location and potential contaminants. Samples shall be collected once per year during the period of greatest active zone thickness (late August). Standard well installation monitoring and sampling methods shall follow. The groundwater monitoring network will be established and monitors installed in late August of 2014. A terms of reference for a shallow groundwater study shall be submitted to the NWB for review and comment prior to implementation.

9.2.4 MONITORING AT PROJECT QUARRIES AND BORROW PITS

As required in the Type A Water Licence, during periods of elevated flows and following major precipitation events, Baffinland shall conduct monitoring on a monthly basis on any observed flows related to effluent quality under Part D, Item 16 and the monitoring requirements as established under Part I, Item 23 for any borrow pits or rock quarries.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 48 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Monthly monitoring of existing and future borrow pit and rock quarry developments during high flow shall be completed for the following parameters:

- Total suspended solids (TSS);
- Oil and grease;
- Ammonia;
- Nitrate (total NO₃-N);
- pH;
- Conductivity; and
- Acute toxicity.

Where it is determined that surface runoff from quarry activities flow directly or indirectly into a water body, Baffinland shall complete weekly sampling to ensure that concentrations for the parameters provided in Table 9.5 fall below the prescribed effluent quality limits.

Table 9.5: Effluent Quality Limits for Surface Runoff during Construction

Parameter	Max. Avg. Concentration (mg/L)	Max. Concentration of Grab Sample (mg/L)
Total Suspended Solids	50	100
Oil and Grease	No Visible Sheen	No Visible Sheen
pH	Between 6.0 and 9.5	Between 6.0 and 9.5


Baffinland shall incorporate best management practices including Sediment and erosion control measures installed as per Section 4.0 – Mitigation Measures. Berms and other drainage control measures shall be established where necessary to minimize or prevent surface runoff from entering nearby water bodies from Quarry and borrow pit sites.

Efforts shall be shall maintained to ensure that a minimum 100 m naturally-vegetated buffer between the high-water mark of any fish-bearing water bodies and any permanent quarries with potential for acid rock drainage or metal leaching.

10 DATA MANAGEMENT AND REPORTING

10.1 DATA MANAGEMENT

The Environmental Manager is responsible for data management and reporting related to water and waste management. The data management system includes conducting routine inspections and

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 49 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

monitoring, and forwarding results to appropriate parties as prescribed by Baffinland's applicable approvals, permits and authorizations.


10.2 WATER LICENCE REPORTING

Baffinland's Type A Water Licence details the specific reporting requirements in Schedule B – General Conditions. Baffinland shall submit an Annual Report to the NWB, no later than March 31st of the following year. The Annual Report shall include:

- Monthly and annual water consumption volumes (in cubic meters) for Project domestic and industrial purposes, from approved locations specified in PART E , Items 3 and 4 of the Type A Water Licence; and
- The monthly and annual volumes of reclaimed or recycled water used and the purpose for which it is used.

10.3 STAKEHOLDER REPORTING


Future arrangements regarding reporting could be made through the Inuit Impact Benefits Agreement (IIBA) or other mechanisms; this shall be incorporated in future Plan updates for stakeholder review and comment where necessary.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 50 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Appendix A - Table of Concordance NIRB Project Certificate Type A Water License (2AM-MRY1325)

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 51 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Type A water License Terms and Conditions


Table A-1 provides the Part, number and Type A water License (Water Licence No: 2AM-MRY1325) Condition with the corresponding location where the condition is located within the Surface Water and Aquatic Ecosystems Management Plan (Rev. 02, *issued* March 31, 2014).

Table A-1: List of Commitments Identified and Location of the Corresponding Answers

Part	Number	Condition	Section
B	15c	The Licensee shall update and revise, for submission to the Board for review, within sixty (60) days of issuance of this Licence, the following management plans. The updates are to take into account commitments made with respect to submissions received during the preliminary and technical review of the Application documents, as well as final submissions and issues raised during the Public Hearing Process, where applicable. Baffinland Iron Mines Corporation Mary River Project Attachment 5: Surface Water and Aquatic Ecosystems Management Plan dated March 2013.	This Plan supersedes the preceding revision (Rev. 01), <i>issued</i> September 6, 2013.
B	18	The Licensee shall review the Plans or Manuals referred to in this Licence as required by changes in operation and/or technology and modify the Plans or Manuals accordingly. Revisions to the Plans or Manuals are to be submitted in the form of an Addendum to be included with the Annual Report required by Part B, Item 4, complete with a revisions list detailing where significant content changes are made.	This Plan has been updated to reflect the 2014 Work Scope and where necessary, significant changes
D	2	The Licensee shall submit to the Board for review and acceptance, at least sixty (60) days prior to construction or in a timeframe otherwise approved by the Board in writing, final design and for-construction drawings, stamped and signed by a Professional Engineer, for all infrastructure and/or facilities designed to contain, withhold, divert or retain Water and/or Waste including the following: <ul style="list-style-type: none"> - Bulk Fuel Storage Facilities - Explosives Facilities - Incineration Systems - Landfarm Facility - Oily Water and/or Wastewater treatment Facilities - Sewage Treatment Facilities - Site Drainage and Surface Water Management Systems - Waste Management Facilities (including temporary and permanent structure for hazardous and non-hazardous waste) - Water Supply Facilities - Water crossings including, pipelines, bridges, and roads - Water course training, flood control, diversions 	6 (60 days prior to construction If more immediate timeline required, will issue letter to NWB with early drawings)

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.


Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 52 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Part	Number	Condition	Section												
D	5	The Licensee shall implement sediment and erosion control measures, as required, prior to and during the Construction and Operation Phases of the Mary River Project to prevent and/or minimize sediment loading Water.	4, 4.1, 4.2, 4.3, 4.4 and 6												
D	10	The licensee shall locate equipment storage areas on gravel, sand or other durable land at a distance of at least thirty-one (31) meters above the ordinary High Water Mark of any Water body in order to minimize impacts on surface drainage and Water quality.	4.1, 6.1, 6.2 and 6.3												
D	16	<div>All surface runoff during the Construction Phase of the Project, where flow may directly or indirectly enter a Water body, shall be sampled Weekly and not exceed the following effluent quality limits:</div> <div>Table 1: Effluent quality limits for surface runoff during construction</div> <table><tr><th>Parameter</th><th>Maximum Average Concentration (mg/L)</th><th>Maximum Concentration of Any Grab Sample (mg/L)</th></tr><tr><td>Total Suspended Solids</td><td>50</td><td>100</td></tr><tr><td>Oil and Grease</td><td>No Visible Sheen</td><td>No Visible Sheen</td></tr><tr><td>pH</td><td>Between 6.0 and 9.5</td><td>Between 6.0 and 9.5</td></tr></table>	Parameter	Maximum Average Concentration (mg/L)	Maximum Concentration of Any Grab Sample (mg/L)	Total Suspended Solids	50	100	Oil and Grease	No Visible Sheen	No Visible Sheen	pH	Between 6.0 and 9.5	Between 6.0 and 9.5	6.1, 6.2, 6.3
Parameter	Maximum Average Concentration (mg/L)	Maximum Concentration of Any Grab Sample (mg/L)													
Total Suspended Solids	50	100													
Oil and Grease	No Visible Sheen	No Visible Sheen													
pH	Between 6.0 and 9.5	Between 6.0 and 9.5													
D	21	The Licensee shall not erect camps or store material on the surface of frozen streams or lakes including the immediate banks except what is for immediate use. Camps shall be located such that impacts on surface drainage are minimized.	4.1												
D	22	The Licensee shall undertake necessary corrective measures to mitigate impacts on surface drainage resulting from the Licensee’s activities.	4.1, 6.1.3												
D	26	The Licensee shall prevent the deposition of debris or sediment from entering into or onto any water body, with respect to the construction of access roads, site laydown pads and areas or other earthworks. These materials shall be disposed of at a distance of at least thirty-one (31) metres from the ordinary High Water Mark in such a manner that they do not enter the water.	4.1												
E	12	The Licensee shall not remove any material from below the ordinary High Water Mark of any water body unless authorized.	4.1												
E	13	The Licensee shall not cause erosion to the banks of any body of Water and shall provide necessary controls to prevent such erosion.	4, 4.1, 4.2, 4.3, 4.4												

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.


Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 53 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Part	Number	Condition	Section
E	19	The Licensee shall undertake appropriate corrective measures to mitigate impacts on surface drainage resulting from the Licensee's operations.	4.1, 7.1.1 and 7.3.2
E	20	The Licensee shall limit any in-stream activity, as much as possible, to low water periods. In-stream activity is prohibited during fish migration.	4.1
E	21	The Licensee shall locate stream crossings to minimize approach grades. Approaches shall be stabilized during construction and upon completion of the project, to control runoff, erosion and subsequent siltation to any water body.	4.3 and Table 4.2
F	13	The Licensee shall, unless otherwise approved by the Board in writing, discharge effluent at a distance of least thirty-one (31) metres above the Ordinary High Water Mark of any Water body, where direct flow into the Water body is not possible, such that surface erosion is minimized and no additional impacts are created.	4.1
J	8	The Licensee shall, unless otherwise identified within the approved Plan under Part J, item 1, remove all Culverts and open the natural drainage channel. In carrying out this activity, measures shall be implemented to minimize erosion and sedimentation.	4 for Sedimentation and Erosion control measures

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 54 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Project Certificate Terms and Conditions

Table A-2 to A-4 provides the number and the term and condition as it is presented in the Nunavut Impact Review Board (NIRB) Project Certificate No. 005 – *issued* December 28, 2012. Comments as they pertain to each term and condition are also provided as they are presented in this Plan.

Table A-2: Hydrology and Hydrogeology Terms and Conditions provided in the Project Certificate

Hydrology and Hydrogeology

No.	Term and Condition	Comments
16	The Proponent shall ensure that the water related infrastructure or facilities that are designed and constructed, including the modification of culverts, diversion of watercourses, and diversion of runoff into watercourses along the railway, access roads, the Milne Tote Road, and other areas of the Project site, are consistent, with those proposed in the FEIS in terms of type, location, and scope and that the requirements of all relevant regulatory authorities are satisfied advance of constructing those facilities.	Refer to Section 4.1
17	The Proponent shall develop and implement effective measures to ensure that effluent from project-related facilities and/or activities, including sewage treatment plants, ore stockpiles, and mine pit, satisfies all discharge criteria requirement established by the relevant regulatory agencies prior to being discharged into the receiving environment.	Refer to Section 9.2.1 and Site Drainage Drawings and Monitoring Plans (Appendix D) for monitoring and sampling locations.
18	The Proponent shall carry out continued analyses over time to confirm and update, accordingly, the approximate fill time for the mine pit lake identified in the FEIS.	A requirement of the Abandonment and Reclamation Plan update.
19	The Proponent shall ensure that it develops and implement adequate monitoring and maintenance procedures to ensure that the culverts and other conduits that may be prone to blockage do not significantly hinder or alter the natural flow of water from areas associated with the proposed mine. In addition, the Proponent shall monitor, document and report the withdrawal rates for water removed and utilized for all domestic and industrial purposes.	Refer to Section 4.1 and Section 9.1 for Water Quality and Quantity Monitoring and Table 9.1.


	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 55 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	


Table A-3: Groundwater and Surface Waters Terms and Conditions provided in the Project Certificate

Groundwater and Surface Waters

No.	Term and Condition	Comments
20	The Proponent shall monitor the effects of explosives residue and related by-products from project-related blasting activities as well as develop and implement effective preventative and mitigation measures, including treatment, if necessary, to ensure that the effects associated with the manufacturing, storage, transportation and use of explosives do not negatively impact the Project and surrounding areas.	Refer to Borrow Pit and Quarry Management Plan (dated March 2014) and Quarry Management Plan – Milne Inlet Quarry Q1 (dated March 2013) Refer to the Explosives Management submitted as part of the FEIS (Refer to Explosives Management Submitted as part of the FEIS).
21	The Proponent shall ensure that the scope of the Aquatic Effects Monitoring Plan (AEMP) includes, at a minimum, monitoring of non-point sources of discharge, selection of appropriate reference sites, measures to ensure the collection of adequate baseline data and the mechanisms proposed to monitor and treat runoff, and sample sediments.	Refer to the AMEP Framework (dated February 2013) and FEIS - Appendix 10D-12 – Environmental Monitoring Plan (dated January 2012).
22	The Proponent shall develop a detailed Sediment and Erosion Management Plan to prevent and/or mitigate sediment loading into surface water within the Project area.	Refer to Section 4 and Site Drainage Drawings and Monitoring Locations (Appendix D)
23	The Proponent shall develop and implement a Groundwater Monitoring and Management Plan to monitor, prevent and mitigate the potential effects of the Project on groundwater within the Project area.	Refer to Section 9.2.3
24	The Proponent shall monitor as required the relevant parameters of the effluent generated from Project activities and facilities and shall carryout treatment if necessary to ensure that discharge conditions are met at all times.	Refer to Section 9
25	The Proponent shall undertake the additional geotechnical investigations to identify sensitive landforms, modify engineering design for Project infrastructure, develop and implement preventative and/or mitigation and monitoring measures to minimize the impacts of the Project's activities and infrastructure on sensitive landforms.	Refer to section 4.1
26	The Proponent shall develop and implement a comprehensive erosion management plan to prevent or minimize the effects of destabilization and erosion that may occur due to the Project's construction and operation.	Refer Section 4.1, 6.3.4, 7.1.1 and 9.2.2

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.


Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 56 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

No.	Term and Condition	Comments
28	The Proponent shall monitor the effects of the Project on the permafrost along the railway and all other Project affected areas and must implement effective preventative measures to ensure that the integrity of the permafrost is maintained.	Refer to Section 9.1
29	The Proponent shall provide to the respective regulatory authorities, for review and acceptance, for-construction engineering design and drawings, specifications and engineering analysis to support design in advance for constructing those facilities. Once project facilities are constructed, the Proponent shall provide copies of the as-built drawings and design to the appropriate regulatory authorities.	Refer to Section 6
30	The Proponent shall develop site-specific quarry operation and management plans in advance of the development of any potential quarry site or borrow pit.	Refer to Borrow Pit and Quarry Management Plan (dated March 2014) and Quarry Management Plan – Milne Inlet Quarry Q1 (dated March 2013)
41	The Proponent shall maintain a minimum 100-metre naturally-vegetated buffer between the high-water mark of any fish-bearing water bodies and any permanent quarries with potential for acid rock drainage or metal leaching.	Refer to Section 9.2.4
42	The Proponent shall maintain minimum a 30-metre naturally-vegetated buffer between the mining operation and adjacent water bodies.	Refer to Section 4.1
43	Prior to the start of construction, the Proponent must submit a Site Drainage and Silt Control Plan to the appropriate regulatory authorities for approval.	Refer to site drainage plans in Appendix D, Table 4.1 and section 6.
44	The Proponent shall meet or exceed the guidelines set by Fisheries and Oceans Canada for blasting thresholds and implement practical and effective measures to ensure that residue and by-products of blasting do not negatively affect fish and fish habitat.	Refer to Section 4.4 and Borrow Pit and Quarry Management Plan (dated March 2014) and Quarry Management Plan – Milne Inlet Quarry Q1 (dated March 2013)
45	The Proponent shall adhere to the No-Net-Loss principle at all phases of the project to prevent or mitigate direct or indirect fish and fish habitat losses.	Refer to Section 4.4
46	The Proponent shall ensure that runoff from fuel storage and maintenance facility areas, sewage and wastewater other facilities responsible for generating liquid effluent and runoff meet discharge requirements.	Refer to Section 9.2, the Site Drainage Plans and Monitoring Locations (Appendix D) FEIS - Appendix 10D-12 – Environmental Monitoring Plan (dated January 2012).

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.


	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 57 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

No.	Term and Condition	Comments
47	The Proponent shall ensure that all Project infrastructure in watercourses are designed and constructed in such a manner that they do not unduly prevent and limit the movement of water in fish bearing streams and rivers.	Refer to section 4.1 and 4.4
48	The Proponent shall engage with Fisheries and Oceans Canada and the Qikiqtani Inuit Association in exploring possible Project specific thresholds for blasting that would exceed the requirements of Fisheries and Oceans Canada's Guidelines for the Use of Explosives In or Near Canadian Fisheries Waters (D.G. Wright and G.E. Hopky, 1998).	Refer to Section 4.4.2

Table A-4: Appendix A to NIRB Decision Report Commitments

Appendix A to NIRB Decision Report

No.	Subject	Commitment	Action
6	Environmental Design (Contact Water)	Baffinland is committed to collecting and treating, if required, contact water generated from mining activities to ensure that relevant effluent criteria are met as established in the water licence.	Refer to section 6
40	Monitoring (Abandonment and Restoration)	Baffinland is committed to undertaking environmental effects monitoring during the mine life mine as well as after closure.	Addressed in Abandonment and Reclamation Plan
57	Management Plans	Baffinland is committed to updating its management plans to reflect new information, new practices and changes to operating conditions.	This Plan has been updated to reflect the 2014 Work Scope and where required, significant project modifications. It has been issued for use on March 31, 2014.
66	Monitoring	Baffinland is committed to the development and implementation of a monitoring program during the construction and other phases of the Mary River Project.	This management plan addressed the Surface Water and Aquatic Ecosystems components. Refer to Section 9 and FEIS - Appendix 10D-12 – Environmental Monitoring Plan (dated January 2012).

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 58 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Appendix B - 2014 Work Plan and Site Layouts

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.



WORK PLAN

2014

31 October 2013

Table of Contents

1. Introduction.....	3
2. 2014 Work Plan	3
2.1 2014 Scope of Work	3
2.2 Infrastructure and Construction Works	6
2.3 Infrastructure Layout at end of 2014.....	9
2.4 Mining, Quarrying and Exploration Activities	9
2.5 Solid Waste Disposal	12
2.6 Specified Substances	12
2.7 Water Use	13
2.8 Materials Shipped Out	14
2.9 Materials Shipped In	16
2.10 Closure and Reclamation Costs	18
2.11 Option Exercise Notices	19
2.12 Lease Schedule Updates.....	19
2.13 Lease Ammendment Provisions	19

1. INTRODUCTION

The following document presents the 2014 Work Plan as required under Section 6.1 of the Commercial Lease, No. Q13C301, agreed between Baffinland Iron Mines Corporation and the Qikiqtani Inuit Association. Additionally, this document is a requirement under the Type A Water Licence 2AM-MRY1325 for the purposes of an Annual Security Review for activities undertaken on an annual basis. In the event the Project does not advance, all work items described and constructed as per the 2014 Work Plan will be subject to reclamation, as per relevant regulatory and permit obligations.

Given that the proposed Early Revenue Phase (ERP) is currently under review, this document separates out activities that may occur if the ERP is approved, separate from activities that are planned to proceed as part of the approved Project. In order to align this document with the structure defined within the Commercial Lease, wording in italicized blue throughout this document is used to highlight wording from the Commercial Lease.

2. 2014 WORK PLAN

2.1 2014 SCOPE OF WORK

The Tenant shall provide: *"A description of the Operations and Work that the Tenant expects to perform in the next Year, and an identification of the Lands, within existing or proposed Land Use Areas that are to be specifically identified within the Property, where such Operations and Work shall occur"*

This 2014 Work Plan provides for:

1. The continued development and construction of infrastructure required at Milne Port and the Mine Site for the Mary River Project.
2. For Milne Port, it is expected that sealifts will occur during open water (approximately between July 15th and October 1st 2014). An estimated 7 vessels (dimension of barges approximately 35 m x 140 m) will be necessary to transport the equipment and material required for the execution of the 2014 Work. Material, equipment, fuel and supplies required for construction activities at the Mine Site and the operation of the Mary River facilities will be transported to the Mine Site via the Tote Road year round.
3. Ongoing environmental baseline data collection and geotechnical drilling in order to sustain the development of the Project will continue. These activities will resume at the Milne Port site, along the Tote Road, at the Mine Site, at numerous quarry sites and at other Project development areas.
4. Continual environmental monitoring in accordance with the approved environmental management monitoring and mitigation plans.
5. Continued archaeological surveys at project component areas as required.

There will be continued progressive reclamation of areas of current and past use in association with drilling, bulk sample, and historical exploration programs. In addition, progressive reclamation plans will include:

- Implementation of an action plan, developed and submitted in 2013, to address concerns from stakeholders about long term salt storage;
- Implementation of a program to dispose of existing inventory incinerator bottom ash in the existing Mary River Landfill and the development of a plan to manage and dispose of ash being generated on an ongoing basis;
- Completion of the ongoing decommissioning of the existing bladder farm at Milne Inlet. Work includes the transport of hydrocarbon impacted soils to the planned landfarm facility;
- Commence decommissioning of the existing Mary River bladder farm;
- Continue the development and implementation of a long term multi-year plan to address localized areas of permafrost melting associated with current borrow areas, and taking into consideration the longer term designs for the Tote Road upgrades and new quarry development;
- Demobilization of equipment and supplies not required for near term activities, as well as the current inventory of hazardous waste and other materials by means of sealift from Milne Port;
- Continued development of the Mine Site landfill and deposition of non-hazardous wastes in accordance with the landfill operations and maintenance manual; and,
- Discharge of treated sewage stored in existing PWSPs at the Mary River Camp and Milne Inlet after treatment as required. Two periods of discharge are planned, the first corresponding to freshet (May-June), and the second later in the summer if required.
- Ongoing removal from the site, or safe disposal on-site of infrastructure, equipment and supplies no longer required for ongoing construction and operations. The items are defined by the Mary River Project Interim Abandonment and Reclamation Plan, and include infrastructure and site materials, fuel caches, drums, barrels, buildings and contents, docks, water pumps and lines, material and equipment prior to the expiry of applicable permits. Where required, internal roads will be re-graded to restore natural drainage to reduce erosion.
- Unless otherwise identified within the approved Abandonment and Reclamation Plan under this Licence, where roads are no longer in use, Baffinland will remove culverts and open the natural drainage channel. In carrying out this activity, measures will be implemented to minimize erosion and sedimentation.
- Areas that have been contaminated by hydrocarbons from normal fuel transfer, handling and storage activities will be reclaimed to meet objectives as outlined in the Government of Nunavut's Environmental Guideline for Site Remediation, 2010. The use of reclaimed soils for the purpose of back fill or general site grading may be carried out

only upon consultation and approval by the Government of Nunavut, Department of Environment and an Inspector.

The Work Plan is presented within the context of the applicable regulatory authorizations and schedule. Baffinland holds, or will soon hold, all the permits and authorizations required to carry out the 2014 Work Plan. The main regulatory instruments that allow for the 2014 Work Plan activities include:

- Project Certificate No. 005
 - All works and activities proposed have been screened by the NIRB and have been considered in the Project Certificate issued by the NIRB on December 28, 2012.
- Type A Water Licence (2AM-MRY1325)
 - All works and activities planned for 2014 are within the scope of the licence.
- Type B Water Licence (2BB-MRY1114)
 - The renewed Type B Water Licence (application to be submitted in November 2013) will authorize Baffinland to undertake mineral exploration activities, geotechnical and exploration drilling programs, construction of ice roads, ongoing operation, maintenance and upgrades to existing pioneer camps at Steensby Inlet and Mid Rail, construction of airstrips on lakes for winter months and potential bulk sampling.
- Quarry Permits
 - Schedule 'B' Quarry Concession Agreement under IOL Commercial Lease New Lease, Q13C301.
 - It is anticipated that quarrying of rock and gravel from permitted quarry locations (as shown on Schedule "A1") of the IOL Commercial Lease will continue. In addition, Baffinland will be applying for access and quarry permits to extract rock and gravel material adjacent and near the existing Milne Inlet Tote Road by means of an Amendment to the existing Schedule 'B' to the Lease.
 - New quarries are needed at the following locations:
 1. Q7, Tote Road Station 5+560,
 2. Q11, Tote Road Station 28+400,
 3. P1, Tote Road Station 86+000,
 4. Q19, Tote Road Station 163+500
 5. Deposit No. 1 Quarry 2 (D1Q1), Haul Road Station 6+540
 6. Deposit No. 1 Quarry 1 (D1Q2), Haul Road Station 2+000
- Ongoing operation of existing borrow source areas adjacent to Tote Road at Km 2 (formerly borrow source no. 1), and Km 97 (formerly borrow source no. 3).

- The construction of access roads from the Tote road will be necessary to access quarry locations. Where it is necessary, culvert crossings will be installed along the access roads.
- AANDC Land Use Permit and Quarry Permit to access existing and possibly new borrow and rock quarries adjacent and near the Tote Road (currently covered under the Class A Crown Land Use Permit, N2007F004, and Quarry Permit, 2013QP0086).

Appendix A includes layouts H349000-1000-00-015-0001, H349000-1000-00-015-0002, H349000-1000-00-015-0003 and H349000-1000-00-015-0004.

2.2 INFRASTRUCTURE AND CONSTRUCTION WORKS

The Tenant shall provide: *"A description of the topographical features and any natural or manmade features, structures or works that may be affected by the Tenant's Operations and Work within existing or proposed Land Use Areas that are to be specifically identified within the Property;"*

Construction activities forecast for 2014 under Project Certificate No. 005 include:

Milne Inlet

During the sealift, most of the activities at Milne Port will focus on unloading the barges and positioning received equipment and material in designated laydown areas. In addition, the following construction activities will continue:

- Continue to install Project Wide Communication and IT Infrastructure;
- Construct remaining earth/rock fill for laydown areas, the concrete batch plant pad, and local site roads within the Milne site not completed in 2013;
- Construct rip-rap lined rock fill embankment for Ramp to the Beach;
- Install Emergency Services building;
- Install services maintenance buildings including the Concrete Batch Plant Building, Milne Maintenance Building, Milne Workshop office, Milne Welding Shop and workshop office;
- Install Power and Generation systems;
- Construct and commission one 12 ML diesel fuel Storage Tank and one 750,000 L Jet A fuel Storage Tank;
- Install concrete floor slab on grade at the Sewage Treatment Truck Building, Welding Shop and Maintenance Building;
- Construct Hazardous Waste Containment Area(s) for storage of hazardous wastes;
- Construct the Waste Disposal Land Farm, contaminated snow dump and containment pad;
- Install Servicing Buildings E-Houses;

- Install Power Supply and Distribution for Warehouses;
- Install Electrical Devices for Batch Plant Building.

Tote Road

All equipment, material, fuel, and supplies required for construction and operation activities at Mary River will be transported from Milne Port to the Mine Site via the Tote Road.

The upgrade of the road commenced late in 2013 and is expected to take 8 to 10 months. During 2014 the activities associated with the upgrade to the Tote Road include;

- Improvements;
- Reduce maximum slopes,
- Increase turn radius;
- Increase culvert size where required;
- Modify and/or upgrade water crossings (culverts and bridges), including of removal of sea-can bridges;
- Installation of culverts as required;
- Crush material as required, haul, place and compact new rock fill per design;
- Installation and maintenance of erosion control devices;
- Construct ditches with rip rap as required;
- Commence the development of Quarries Q7, Q11, Q19 and borrow pit P1 to provide access to aggregate for upgrades;
- Drill, blast and excavate as required to reduce steep grades and improve curves where necessary and to improve sight distance and visibility along the road;
- Construct abutment and approach areas at river crossings; and
- Install four single span bridges.

Mine Site

Construction activities at the Mine Site will consist of:

- Construct, install and grade Waste Rock Haul Road, Waste rock pad, drainage ditches and settling pond;
- Construct crusher pad, ore stockpile pad area, drainage ditches and settling pond for mining operations;
- Receive mobile equipment for materials handling, maintenance and site services;
- Install and commission emulsion plant;
- Construct Pit 1 Haul Road ;

- Commence development of the preliminary Deposit One pit benches;
- Installation of a pit office facility at a temporary location and dismantling of same later in the year;
- Install and construct permanent Pit Office Building;
- Set up crushing and screening mobile equipment;
- Install truck weigh facility;
- Erect and install concrete batch plant;
- Upgrade (extend) the Mary River airstrip;
- Install aerodrome office, field electrical center, airfield lighting and visual aids as well as power generation and fuel supply systems;
- Installation and commissioning of Services Buildings including maintenance shop, warehouse, welding shop, workshop and washcar buildings;
- Installation of temporary facilities referred to above until the permanent ones are available for use, dismantle temporary locations when no longer needed;
- Install power generation systems;
- Continued development of the quarry QMR2 at Mine Site and commence development of quarries D1Q1 and D1Q2;
- Transfer fuel from Milne Port tank farm to newly installed fuel tank farm at the Mine Site.

Construction activities associated with the Early Revenue Phase

As stated in correspondence to the NIRB on January 13, 2013, due to various business drivers, Baffinland proposes to make changes to the schedule and some activities in the initial stages of project development associated with the Mary River Project Proposal for which the NIRB issued Project Certificate No. 005 (the 'Project Certificate').

In its request to the NIRB, Baffinland indicated that although the Proponent remains committed in the long-term to developing the Project as authorized in the Project Certificate, in the short term Baffinland proposes to change some development activities and project timelines to accommodate a proposed "Early Revenue Phase" which would include development of a nominal 3.5 million tonnes per annum (Mt/a) road haulage operation from the Mary River mine site to a port facility at Milne Inlet for shipping of iron ore during the open water season. As noted by Baffinland, this development option was presented previously as a project alternative, and was included within the initial technical review of the Draft Environmental Impact Statement for the Mary River Project Proposal.

Baffinland recognizes that this Early Revenue Phase (ERP) will require an amendment to the Project Certificate which in turn requires the submission and review of an Environmental Impact Statement. In accordance to the directives issued by the NIRB, Baffinland completed its Environmental Impact

Statement for the Early Revenue Phase of the Project in June 2013. The proposal is subjected to the NIRB review process which is expected to be completed by the first quarter of 2014.

Once a favourable decision is granted from the Minister of AANDC with respect to the ERP, and subject to obtaining any amendments (if any) which might be necessary to the Water Licence, Baffinland will proceed with the construction of facilities required for the completion of the ERP.

Construction activities for the ERP, which would only commence if and once the addendum to the FEIS is granted, consist of the following activities at Milne Port:

- Construct a causeway and ore dock that will extend into offshore waters. The causeway and ore dock platform will be built up with aggregate and suitable dredged material;
- Dredging, as required, to maintain the required vessel draft depths and for placement of caissons, in the location of the dock. Dredge material to be deposited near shore in an area demarcated for this activity adjacent to the causeway location. If dredge material is not suitable for re-use to build up the causeway, then the dredge material will be deposited near shore in an area demarcated for this activity. As a preventative measure, a silt curtain will be installed around the extent of the dredging activities;
- Construct concrete and steel pile foundations onto the rock filled causeway and ore dock to support the ship loader and related ship loader facilities;
- Install 2 mooring buoys or dolphins;
- Install and commission the ship loader onto the ore dock foundations. This work is expected to continue into 2015;
- Construct and commission ore stockpile pad;
- Install and commission the ore stacker reclaim conveyor system within the ore stockpile pad;
- Construct Stockpile settling ponds.

2.3 INFRASTRUCTURE LAYOUT AT END OF 2014

The Tenant shall provide: *"A detailed description of planned construction and infrastructure changes, additions or removals within the boundaries of the Impact Areas and the Exploration Areas, either permanent or temporary;"*

Site layouts for Milne and Mary River can be found in Appendix B of this document.

2.4 MINING, QUARRYING AND EXPLORATION ACTIVITIES

The Tenant shall provide: *"A description of any and all mining and exploration activities planned for the year, including:*

- Exploration activity and drilling plan,*

During 2014 Baffinland anticipates the approval for a renewal to the Type B Water Licence (2BB-MRY1114). All activities listed under this renewal have been permitted in the past and are common to exploration properties throughout Nunavut.

The scope of the Type B Licence allows for Baffinland to continue/undertake the following activities on its mineral leases in the Qikiqtani Region of Nunavut.

- Mineral exploration drilling;
- Surface mineral exploration activities including mapping, sampling, geophysical surveys, geochemical surveys, mechanical trenching and stripping of surficial overburden;
- Geotechnical drilling programs and surveys at project development areas, as required to support Project design requirements;
- Port site(s), with land based drilling as well as possible barge based and ice based drilling on the sea ice at Milne Port. A platform for the geotechnical and geophysical testing may be barge based or a platform built up on the ice;
- Activities in support of scientific and engineering studies related to the advancement of future expansion of the Mary River Project;
- Ongoing operation, maintenance and upgrades to existing pioneer camps at Steensby Inlet and Mid-Rail location:
 - ◆ Steensby Inlet Camp: Latitude 70° 17' 40" Longitude 78° 29' 15"
 - ◆ Mid-Rail Camp: Latitude 70° 58' 20" Longitude 78° 22' 15"
- Potential seasonal occupation of Steensby Inlet and Mid-Rail Camps;
- Potential for establishing future satellite camps to support exploration and drilling activities (amendment of licence would be required) on Baffinland's mineral claims;
- Future Bulk Sampling Program;
- Fixed wing aircraft and helicopter to support general site activities including environmental monitoring and potentially additional exploration drilling and regional exploration;
- Construction and use of airstrips on lakes for winter months;
- Use of float planes on lakes during the summer months;
- Construction of winter roads, stream/river crossings;
- Sealift operation and establishment and use of laydown areas;
- Progressive reclamation programs associated with exploration program;
- Waste rock disposal areas.

ii. *An estimate of the amount and type of ore and waste to be mined in each month,*

During 2014 Baffinland anticipates commencing the mining of ore during October 2014. Below is an estimate of the breakdown of ore vs. waste mined by month.

Table 2-1: Mine Forecast 2014

Month	Ore Mined (wmt)	Waste Mined (wmt)	Total Mined (wmt)
January	0	0	0
February	0	0	0
March	0	0	0
April	0	0	0
May	0	0	0
June	0	250,000	250,000
July	0	250,000	250,000
August	0	250,000	250,000
September	0	250,000	250,000
October	252,000	120,000	372,000
November	243,000	125,000	368,000
December	252,000	125,000	377,000
Total	747,000	1,370,000	2,117,000

iii. *An estimate of the amount and type of ore to be shipped each month,*

At this time, no ore is planned to be shipped in 2014, however should the ERP be approved, Ore will be hauled along the Tote Road and stockpiled at Milne Inlet.

iv. *Expected quarterly quantities to be quarried of each Specified Substance including sand, gravel and construction stone, where possible, estimated by individual quarry site or borrow location;”*

A summary of the expected quantities of quarried materials extracted during 2014 is provided per quarry below.

Table 2-2: 2014 Quarry and Borrow Pit Quantities

Quarry	Annual Volume (m ³)	Annual Surface Area (m ²)
Q1	690,000	92,000
Q7	75,000	14,600
Q11	175,000	17,500
P1 & other approved borrow sources	275,000	55,000
Q19	175,000	14,600
QMR2	250,000	70,000
D1Q1	275,000	27,500
D1Q2	700,000	22,500

2.5 SOLID WASTE DISPOSAL

The Tenant shall provide: *“Expected annual quantities of Solid Waste to be deposited in approved Waste Storage Areas;”*

The expected annual quantity of solid wastes to be deposited during 2014 can be found in the Waste Management Plan (H349000-1000-07-126-0007) for the Project and are provided in the table below.

Table 2-3: Estimated Domestic Solid Non Hazardous Waste Generation

Waste	Waste Description	Disposal Method	Est. Total Annual Production (tonnes)
2014 Work Plan			
Organic	Kitchens	Incinerator	568
Paper	Packaging/Offices	Incinerator/On-site landfill	168
Plastic	Offices/Camps	Incinerator ² /On-site landfill	120
Cardboard	Packaging/Camps	Incinerator	128
Cloth	Camps	Incinerator	39
Multi-Material	Packaging/Camps	Incinerator/On-site landfill	28
Metal	Packaging	On-site landfill	17
Glass	Camps	On-site landfill	16
Wood	Packaging	Incinerator	11
Bottom Ash from Camp Incinerators	Historical Inventory of Ash plus on-going generation from new camp incinerators	On-site landfill	170

¹ Composition based in part on 2011 Mary River Waste Audit results (Aug 27 - Aug 29), Assume 50% of waste generated to be domestic.

² Poly-chlorinated plastics will be sorted out of waste stream and sent to landfill and will not be incinerated

³ The disposal of incinerator bottom ash in the landfill will not proceed unless it is tested by an acceptable test procedure. If the composition of the ash makes it unsuitable for disposal at the Landfill facilities, the waste will be directed to an appropriate facility for disposal.

2.6 SPECIFIED SUBSTANCES

The Tenant shall provide: *“Expected uses of Specified Substances pursuant to a Quarry Concession Agreement that is existing or to be entered into by the Parties pursuant to this Lease;”*

Expected specified substances pursuant to the Quarry Concession Agreement can be seen in Table 2-2 of Section 2.4. These quarried materials will be utilized in the construction activities as detailed in Section 2.2.

2.7 WATER USE

The Tenant shall provide: *“Expected uses of water pursuant to a Water Compensation Agreement that is existing or to be entered into by the Parties pursuant to this Lease;”*

The existing Type A Water Licence 2AM-MRY1325 permits the maximum following water use for domestic and industrial purposes during construction phase of the Project.

Table 2-4: Water Use for Domestic and Industrial Purposes during Construction Phase

Site	Source	Volume	Combined Volume
Milne Port (Milne Inlet)	Phillips Creek (Summer)	68.5m ³ /day	25,000 m ³ /year
	Km 32 (Winter)		
Mine Site (Mary River)	Camp Lake	657.5 m ³ /day	240,000 m ³ /year
Steensby Port (Steensby Inlet)	ST 347 km Lake	345.8 m ³ /day	155,400 m ³ /year
	3 km Lake		

Source: Type A Water Licence, 2AM-MRY1325

2.8 MATERIALS SHIPPED OUT

The Tenant shall provide: *“Expected quantities of materials that will be shipped off the Property;”*

Expected quantities of materials planned to be shipped off site in 2014 are detailed in Table 2-5 and Table 2-6. Table 2-5 provides estimated hazardous waste and hazardous material quantities to be shipped off site during 2014 and is based on projections detailed in the Hazardous Material and Waste Management Plan for the Project with an additional allowance for decommissioned bladder farm materials. Table 2-6 details quantities of any additional material planned to be demobilized from site in 2014.

Table 2-5: Hazardous Waste Generation Estimate for 2014

Waste Category	Waste Description	Disposal Method	2014 Est. Generation (kg/person/day)	Person Days On-Site	Est. Total Annual Production (tonnes)	Est. Total Annual Production (tonnes) with 20% Contingency
Construction Phase ¹						
Batteries	Misc.	Shipped off Site	0.125	119082	14.93	17.92
Hydro Carbon Contaminated Material	Sludge, Absorbents, Oil Filters etc	Incinerated/Shipped off Site	0.288		34.30	41.16
Waste Oil	Maintenance	Incinerated/Shipped off Site	1.732		206.30	247.55
Waste Fuels	Maintenance	Incinerated/Shipped off Site	0.129		15.32	18.38
Waste Grease	Domestic/Maintenance	Incinerated/Shipped off Site	0.046		5.42	6.51
Waste Hazardous Liquids	Other, Paint, Oily Water	Shipped off Site	0.561		66.86	80.23
Waste Aerosol Canisters	Misc.	Shipped off Site	0.004		0.43	0.51
Contaminated Containers/Solids	Various	Shipped off Site	0.447		53.25	63.89
Misc Hazardous Materials	Misc.	Shipped off Site	0.350		41.73	50.08
TOTAL					438.53	526.24

NOTES

¹ Assume 450 people on site for 365 days during construction phase to remain conservative

² Assume 325 people on site for 365 days during operation phase to remain conservative

³ Generation rate based on Mary River specific estimate. No contingency included

Table 2-6: Materials to be shipped out in 2014

Description	Equipment Type	Quantity
Winch Truck	Mobile equipment	1
Pick-up F350	Mobile equipment	9
Mechanic Truck F550	Mobile equipment	2
Bus	Mobile equipment	1
Fuel Truck	Mobile equipment	2
Roll-off / Vac Truck	Mobile equipment	2
Crane - 60 ton – with jib	Mobile equipment	1
Packer CS563	Mobile equipment	1
Skid Steer	Mobile equipment	2
Crusher and Screener unit	Crushing & Screening	1
Water Truck	Mobile equipment	1
Loader with bucket	Mobile equipment	5
Dozer D8T	Mobile equipment	2
Dozer D7R	Mobile equipment	1
Grader 16H	Mobile equipment	1
Grader 14H	Mobile equipment	1
Excavator 345C	Mobile equipment	2
Rock Truck 773E	Mobile equipment	2
Shop - Norseman 40'x60'	Structure	4
Compressor 375HD PQ - Trailer Mounted (S/B C250)	Mobile equipment	1
Light Tower 8 KW	Structure	8
Tanker Trailer 50,000L	Mobile equipment	2
Scissor Deck	Mobile equipment	1
Welder mounted on Trailer - Ideal Arc DC600	Mobile equipment	1
Office Trailer	Structure	2
49 Person Accommodation Complex	Structure	1
Sewage Treatment Plant	Structure	1
Duel Burner Incinerator	Structure	1
Sewage Holding Tank	Tank	1
Washroom / Lunchroom (Wheeled) (survival shack)	Shop / maintenance equipment	2
Seacan 20'	Container	36
Generator	Generator	3

2.9 MATERIALS SHIPPED IN

The Tenant shall provide: *“Expected quantities of materials that will be shipped to and stored on the Property;”*

At least two bulk fuel deliveries will occur during the 2014 sealift. At the onset of the shipping season, arctic diesel and Jet A fuel will be delivered to fill the newly constructed tanks at the Milne tank farm.

The anticipated fuel delivery is as follows:

Table 2-7: 2014 Anticipated Fuel Delivery

	Diesel	Jet A	Marine Diesel
Total Bulk Fuel Delivery	50 ML	2 ML	0.2ML

**Source ERP Addendum Key Project Facts Table, Volume One*

The material, equipment, supplies, buildings and machinery that were not received at Milne Inlet during the 2013 sealift will be carried over to the 2014 sealift and includes the following:

Table 2-8: Facilities and Equipment Remaining at Marshalling Yard after 2013 Sealift

Facility	Quantity
Maintenance building (2521-bld-001)	1
Welding shop (2521-bld-002), (4521-bld)	2
Truck washing building (4523-bld-001)	1
Truckweight foldaway (4382-bld-001)	1
Heavy Equipment and Rolling Stock	Quantity
Ore haul pup trailer	5
Ore haul lead trailer	6
Dump box for 740 dump truck	1
Cat 740b dump truck	2
Cat 740b rock truck	1
Cat 824h WH dozer	1
Cat 988h loader	1
Cat 345dl excavator	1

An extensive list of all mechanical equipment to be received during the 2014 is presented in the table below:

Table 2-9: Mechanical Equipment to be Received during 2014

Description	Equipment type	Quantity
Magnetic base drill	Shop / maintenance equipment	2
Hydraulic porta power pump	Shop / maintenance equipment	2
Bench grinder	Shop / maintenance equipment	6
Truck mount goodall boost system	Shop / maintenance equipment	2
Goodall boost system	Shop / maintenance equipment	2
A/c recovery recharge unit	Shop / maintenance equipment	2
Battery charger	Shop / maintenance equipment	4
Tube bender	Shop / maintenance equipment	2
Platform scale	Shop / maintenance equipment	2
Milling machine	Shop / maintenance equipment	1
Tire siping machine	Shop / maintenance equipment	1
Track pin press	Shop / maintenance equipment	2
Inching tool	Shop / maintenance equipment	1
Generator	Generator	4
Single pass production drill	Mobile equipment	1
Tote road ore haul truck - tractor	Mobile equipment	16
Tote road ore haul truck - lead trailer	Mobile equipment	10
Tote road ore haul truck - pup trailer	Mobile equipment	10
Mobile equipment lowboy trailer	Mobile equipment	1
Stockpile, front end loader	Mobile equipment	4
Mid size excavator	Mobile equipment	2
Laboratory Equipment	Laboratory equipment	27
Diesel fuel dispensing module arctic diesel pump	Pump	14
Jet-a1 fuel dispensing module fuelling station	Fire services	2
Jet-a1 fuel dispensing module discharge pump	Pump	2
Fuel oil pump	Pump	6
Jet-a1 tank	Tank	2
Maintenance building diesel tank	Tank	1
Warehouse building diesel tank	Tank	1
Truck wash building diesel tank	Tank	1
Arctic diesel tank	Tank	2
Stockpile generator	Generator	5
Shiploader	Shiploader	2
Reclaim conveyor	Conveying	1
Shiploader link conveyor	Conveying	1

Description	Equipment type	Quantity
Discharge chutes & diverters for reclaim conveyor & shiploader	Chute / diverter	11
Sampler bin	Hopper	1
Ore sampler	Sampler	1
Belt scale	Screen	1

To the extent practicable, all materials and supplies required to execute the 2014 Work Plan and the work scheduled for January to June 2014 has been received during the 2013 sealifts. Additional materials and supplies to support operations through the remainder of 2014 and 2015 will arrive including:

- Delivery of ammonium nitrate (AN), 520,000 kg;
- Delivery of pre-packaged explosives 83,000 kg;
- Delivery of maintenance parts;
- Delivery of consumables (lubricants, grease, detergents, boosters, EZ Dets, dry goods, food, household supplies, etc.).

2.10 CLOSURE AND RECLAMATION COSTS

The Tenant shall provide: *"A description of the applicable provisions of the Closure and Reclamation Plan for the upcoming Year, a report of the estimated costs to be incurred to implement the Closure and Reclamation Plans for the Year and the balance of the Term;"*

The provision of additional securities for the 2014 work is allocated as summarised in Table 2-10 below. Further detail can be found in document H349000-1000-07-126-0017.

Table 2-10: Mary River Project Closure and Reclamation Security Summary, 2014

Liability Allocation		Mary River Exploration Project Closure Cost Estimate (Type B Renewal)	2014 Work Plan Marginal Closure Estimate – Approved Activities (Type A)	2014 Work Plan Marginal Closure Estimate – ERP Activities (Type A)	TOTAL 2014 Marginal Closure Estimate for Mary River Project - (Type A)
TOTAL		\$1,247,000	\$3,315,000	\$279,000	\$3,594,000
IOL	Land	\$147,000	\$3,150,000	\$279,000	\$3,428,000
	Water	\$18,000	\$0	\$0	\$0
	Total IOL	\$165,000	\$3,150,000	\$279,000	\$3,428,000
Crown	Land	\$1,082,000	\$166,000	\$0	\$166,000
	Water	\$0	\$0	\$0	\$0
	Total Crown	\$1,082,000	\$166,000	\$0	\$166,000

2.11 OPTION EXERCISE NOTICES

The Tenant shall provide: *"All Option Exercise Notices;"*

- None contemplated at this time

2.12 LEASE SCHEDULE UPDATES

The Tenant shall provide: *"Updates to items contained in the Schedules of this Lease (if applicable), including without limitation the Closure and Reclamation Plan, the Contingency and Emergency Response Plan, and the Environmental Management and Monitoring Plans;"*

- No changes from those included within the lease document signed September 6, 2013

2.13 LEASE AMMENDMENT PROVISIONS

The Tenant shall provide: *"Requested amendments to the provisions of this Lease (if applicable);"*



- No changes from those included within the lease document signed September 6, 2013

XX:xx
Attachment(s)/Enclosure

APPENDIX A

Drawings:

- H349000-1000-00-015-0001;
- H349000-1000-00-015-0002;
- H349000-1000-00-015-0003; and
- H349000-1000-00-015-0004.



KEYPLAN

LEGEND:


- WATER
- RIVER/STREAM/DRAINAGE
- POTENTIAL DEVELOPMENT AREA
- EXISTING BAFINLAND'S COMMERCIAL LEASE ON TRUST OWNED LAND
- IMPACT AREA
- ROAD
- TOTE ROAD
- QUARRY SAMPLE LOCATIONS

NOTES:

- TOPOGRAPHY PROVIDED BY TERRAPONT CANADA INC.
- COORDINATE GRID IS SHOWN IN UTM (NAD83) ZONE 17 AND IS IN METRES.
- CONTOURS ARE IN METRES. CONTOUR INTERVAL IS 1.5 METRES.
- AS-CONSTRUCTED INFORMATION PROVIDED BY GENVAR IN 2008.

PROFESSIONAL ENGINEER
L. J. LEMAY
NTRU

PERMIT TO PRACTICE HATCH Signature: [Signature] Date: 17 JUL 13 PERMIT NUMBER: P 512 The Association of Professional Engineers, Geologists and Geophysicists of NWT		REVISIONS NO. DESCRIPTION BY CHK'D APP'D DATE		ISSUE AUTHORIZATION 0 PRODUCTION LEASE 2013-07-15 REV. ISSUE FOR AUTH. BY DATE		HATCH DESIGNED BY: M. ANDERSON DATE 2013-05-16 DRAWN BY: C. LEISTNER DATE 2013-04-03 CHECKED BY: J. LEMAY DATE 2013-07-15 PROJ. MGR: S. PERRY DATE 2013-07-15		Baffinland MARY RIVER PROJECT SCHEDULE A3 MILNE INLET IMPACT AREA	
DRAWING NO. DRAWING TITLE		REVISIONS		ISSUE AUTHORIZATION		SCALE AS NOTED OR AS NOTED		DWG. NO. H349000-1000-00-015-0002 ORIGINAL SHEET SIZE: ISO A1 (841 x 594)	
REFERENCE DRAWINGS		REVISIONS		ISSUE AUTHORIZATION		SCALE AS NOTED OR AS NOTED		DWG. NO. H349000-1000-00-015-0002 ORIGINAL SHEET SIZE: ISO A1 (841 x 594)	



- LEGEND:**
- WATER
 - RIVER/STREAM/DRAINAGE
 - POTENTIAL DEVELOPMENT AREA
 - EXISTING BAFFINLAND'S COMMERCIAL LEASE ON INUIT OWNED LAND
 - IMPACT AREA - BORROW SOURCE
 - EXPLORATION AREA - DEPOSIT 4/5
 - ROAD
 - TOTE ROAD
- NOTE:**
CONTOURS AND WATER INFORMATION NOT AVAILABLE



DRAWING NO.	DRAWING TITLE
1	REFERENCE DRAWINGS

PERMIT TO PRACTICE
HATCH LTD.
Signature: *[Signature]*
Date: 17 June 13
PERMIT NUMBER: P 512
The Association of Professional Engineers
(Geotechnical and Geoscientists of NWT/NU)


NO.	DESCRIPTION	BY	CHK'D	APP'D	DATE
1	REVISIONS				

REV.	ISSUE FOR	AUTH. BY	DATE
0	PRODUCTION LEASE		2013-07-15

HATCH
DESIGNED BY: M. ANDERSON
DATE: 2013-04-12
CHECKED BY: J. LEMAY
DATE: 2013-07-15
PROJ. MGR: S. PERRY
DATE: 2013-07-15
DRAWN BY: C. LEISTNER
DATE: 2013-04-12
DISCIP. ENGR: J. LEMAY
DATE: 2013-07-15
PROJ. ENGR: J. LEMAY
DATE: 2013-07-15

Baffinland
MARY RIVER PROJECT
SCHEDULE A4
DEPOSITS 4/5 EXPLORATION AREA
SCALE: 1:30000
OR AS NOTED
DWG. NO.: H349000-1000-00-015-0003
ORIGINAL SHEET SIZE: ISO A1 (841 x 594)


16/07/2013 4:01:33 PM
karu60388




APPENDIX B

Drawings:

- **Milne Port Site Layout**
- **Mine Site Layout**





	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 59 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Appendix C - Site Water Balances and Catchment Areas



The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.


Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.








A	FOR INFORMATION	KC	TV	28/02/2014
REV	ISSUE FOR	AUTH. BY		DATE
ISSUE AUTHORIZATION				


			
DESIGNED BY K. CAMPBELL DATE: 2014/02/24	DRAWN BY K. CAMPBELL DATE: 2014/02/24 DISCIP ENGR. T. VECE DATE: 2014/02/28	MARY RIVER PROJECT	
CHECKED BY T. VECE DATE: 2014/02/28 PROJ. DES. COORD.	PROJ. ENGR. DATE:	MINE SITE SITE WATER BALANCE - CONSTRUCTION BLOCK FLOW DIAGRAM 2014	
PROJECT MANAGER DATE:		SCALE NTS	DWG NO. H349000-4000-10-002-0002
			REV. A














	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 60 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Appendix D - Site Drainage Drawings and Monitoring Locations

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

H349000-2100-10-015-0001
ON DWG



- LEGEND**
- EARLY REVENUE PHASE (ERP) WORK SUBJECT TO REGULATORY APPROVAL
 - PROPOSED FOOTPRINT FOR QUARRY Q1. 2014 MINING EXTENT
 - PROPOSED FILL TO REROUTE OVERLAND FLOW
 - EXISTING WATERBODY
 - PROJECT DEVELOPMENT AREA
 - EXISTING DRAINAGE
 - EXISTING DRAINAGE TO BE DIVERTED
 - SURFACE DRAINAGE DIVERSION
 - INTERNAL SURFACE DRAINAGE
 - OVERLAND FLOW PATH
 - RIDGE LINE (HIGH POINT)
 - PROPOSED CULVERT
 - EXISTING CULVERT (LOCATION APPROXIMATE)
 - PROPOSED ROAD
 - EXISTING ROAD
 - EXISTING WATER QUALITY MONITORING LOCATION (WQML)
 - PROPOSED FUTURE WATER QUALITY MONITORING LOCATION (WQML)
 - PROPOSED FUEL TANK
 - EXISTING FUEL TANK
 - EXISTING CONTOUR
- NOTES:**
- TOPOGRAPHY PROVIDED BY TERRAPOINT CANADA INC.
 - COORDINATE GRID IS SHOWN IN UTM (NAD83) ZONE 17 AND IS IN METRES.
 - CONTOURS ARE IN METRES. CONTOUR INTERVAL IS 2.0m.
 - CONSTRUCTION WILL BEGIN UPON REGULATORY APPROVAL OF ERP.

FOR PERMITTING

DRAWING NO.	DRAWING TITLE
1	REFERENCE DRAWINGS

PERMIT TO PRACTICE
HATCH LTD.
Signature: *[Signature]*
Date: 11-MAR-14
PERMIT NUMBER: P 512
The Association of Professional Engineers, Geologists and Geophysicists of NWT/NU

THIS DRAWING WAS PREPARED FOR THE EXCLUSIVE USE OF BAFFINLAND FROM INFORMATION PROVIDED BY THE CLIENT AND IS NOT TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT THE WRITTEN PERMISSION OF BAFFINLAND. ANY REUSE OF THIS DRAWING FOR ANY OTHER PROJECT OR PURPOSE IS STRICTLY PROHIBITED. THE USER OF THIS DRAWING SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FOR THE PROJECT TO WHICH THIS DRAWING IS REFERENCED IN THIS DRAWING BEING THE PROPERTY OF HATCH.

NO.	DESCRIPTION	BY	CHK'D	APP'D	DATE
1	ISSUE FOR PERMITTING	SH	GJ		2014-03-11
2	ISSUE FOR PERMITTING	SH	MM		2013-03-08

ISSUE AUTHORIZATION

HATCH

DESIGNED BY: K. FALLAHI
DATE 2013-03-08
CHECKED BY: A. MOHEBKHANI
DATE 2013-03-08
PROJ. DES. COORD. T. THERTELL
DATE 2013-03-08
PROJ. MGR. S. PERRY
DATE 2013-03-08

DRAWN BY: G. JUBINVILLE
DATE 2013-03-08
DISCIP. ENGR. S. HASSAN
DATE 2013-03-08
PROJ. ENGR. J. CLELAND
DATE 2013-03-08

SCALE: 1:5000
OR AS NOTED

Baffinland


MARY RIVER PROJECT

MILNE PORT - SITE PREPARATION
SITE LAYOUT
DRAINAGE PLAN

DWG. NO. H349000-2100-10-015-0001

ORIGINAL SHEET SIZE: ISO A1 (841 x 594)

12:40:54 PM 3/11/2014 G:\projects\H349000-2100-10-015-0001.dgn



KEY PLAN

LEGEND



- EXISTING WATERBODY
- PROJECT DEVELOPMENT AREA
- DEPOSIT No.1 MINING LEASE 2484
- EXISTING DRAINAGE
- EXISTING DRAINAGE (TO BE DIVERTED)
- SURFACE DRAINAGE DIVERSION
- INTERNAL SURFACE DRAINAGE
- OVERLAND FLOW PATH
- RIDGE LINE (HIGH POINT)
- PROPOSED CULVERT
- PROPOSED ROAD
- EXISTING ROAD
- EXISTING WATER QUALITY MONITORING LOCATION (WQML)
- PROPOSED FUTURE WATER QUALITY MONITORING LOCATION (WQML)

- NOTES:**
- TOPOGRAPHY PROVIDED BY TERRAPOINT CANADA INC.
 - COORDINATE GRID IS SHOWN IN UTM (NAD83) ZONE 17 AND IS IN METRES.
 - CONTOURS ARE IN METRES. CONTOUR INTERVAL IS 5.0m.

FOR PERMITTING

PERMIT TO PRACTICE HATCH LTD. Signature: [Signature] Date: 11-MAR-14 PERMIT NUMBER: P 512 The Association of Professional Engineers, Geologists and Geophysicists of NWTNU				HATCH DESIGNED BY: K. FALLAHI DATE 2013-03-28 CHECKED BY: A. MOHEBKHANI DATE 2013-03-28 PROJ. DES. COORD.: T. THERTELL DATE 2013-03-28 PROJ. MGR.: S. PERRY DATE 2013-03-28 DRAWN BY: G. JUBINVILLE DATE 2013-03-28 DISCIP. ENGR.: S. HASSAN DATE 2013-03-28 PROJ. ENGR.: J. CLELAND DATE 2013-03-28		Baffinland MARY RIVER PROJECT MINE SITE EAST SHEET DRAINAGE PLAN		SCALE: 1:5000 OR AS NOTED DWG. NO.: H349000-4100-10-015-0001 ORIGINAL SHEET SIZE: ISO A1 (841 x 594)	REV. B
REFERENCE DRAWINGS		REVISIONS		ISSUE AUTHORIZATION					

2:56:06 PM 3/11/2014
c:\p\projectwise\ub070836\dms74794\H349000-4100-10-015-0001.dgn



- KEY PLAN**
- LEGEND**
- PROPOSED FOOTPRINT FOR QUARRY QMR2 2014 MINING EXTENT
 - LAYDOWN AREA
 - PROPOSED FILL TO REROUTE OVERLAND FLOW
 - EXISTING WATERBODY
 - BAFFINLAND'S COMMERCIAL LEASE ON INUIT OWNED LAND
 - PROJECT DEVELOPMENT AREA
 - EXISTING STREAM
 - INTERNAL SURFACE DRAINAGE
 - SURFACE DRAINAGE DIVERSION
 - OVERLAND FLOW PATH
 - RIDGE LINE (HIGH POINT)
 - PROPOSED CULVERT
 - EXISTING CULVERT (LOCATION APPROXIMATE)
 - PROPOSED ROAD/UTILITY BERM
 - EXISTING ROAD
 - EXISTING WATER QUALITY MONITORING LOCATION (WQML)
 - PROPOSED FUTURE WATER QUALITY MONITORING LOCATION (WQML)
 - EXISTING BOREHOLE

- NOTES:**
- TOPOGRAPHY PROVIDED BY TERRAPoint CANADA INC.
 - COORDINATE GRID IS SHOWN IN UTM (NAD83) ZONE 17 AND IS IN METRES.
 - CONTOURS ARE IN METRES. CONTOUR INTERVAL IS 2.0m.

FOR PERMITTING

NO.	DESCRIPTION	BY	CHK'D	APP'D	DATE
1	DESIGNED BY	G. JUBINVILLE			DATE 2014-03-11
2	DRAWN BY	G. JUBINVILLE			DATE 2014-03-11
3	CHECKED BY	T. MACKAY			DATE 2014-03-11
4	PROJ. DES. COORD.	T. THERTEL			DATE 2014-03-11
5	PROJ. ENGR.	J. CLELAND			DATE 2014-03-11
6	PROJ. MGR.	S. PERRY			DATE 2014-03-11

PERMIT TO PRACTICE
HATCH LTD.
Signature: *[Signature]*
Date: 11-MAR-14
PERMIT NUMBER: P 512
The Association of Professional Engineers, Geologists and Geophysicists of NWT/NNU

NO.	DESCRIPTION	BY	CHK'D	APP'D	DATE
1	DESIGNED BY	G. JUBINVILLE			DATE 2014-03-11
2	DRAWN BY	G. JUBINVILLE			DATE 2014-03-11
3	CHECKED BY	T. MACKAY			DATE 2014-03-11
4	PROJ. DES. COORD.	T. THERTEL			DATE 2014-03-11
5	PROJ. ENGR.	J. CLELAND			DATE 2014-03-11
6	PROJ. MGR.	S. PERRY			DATE 2014-03-11

REGISTERED PROFESSIONAL ENGINEER
M. M. S. HASSAN
LICENSEE 17-100-14
NTNU

NO.	DESCRIPTION	BY	CHK'D	APP'D	DATE
1	DESIGNED BY	G. JUBINVILLE			DATE 2014-03-11
2	DRAWN BY	G. JUBINVILLE			DATE 2014-03-11
3	CHECKED BY	T. MACKAY			DATE 2014-03-11
4	PROJ. DES. COORD.	T. THERTEL			DATE 2014-03-11
5	PROJ. ENGR.	J. CLELAND			DATE 2014-03-11
6	PROJ. MGR.	S. PERRY			DATE 2014-03-11


HATCH
DESIGNED BY: G. JUBINVILLE
DATE 2014-03-11
DRAWN BY: G. JUBINVILLE
DATE 2014-03-11
CHECKED BY: T. MACKAY
DATE 2014-03-11
PROJ. DES. COORD.: T. THERTEL
DATE 2014-03-11
PROJ. ENGR.: J. CLELAND
DATE 2014-03-11
PROJ. MGR.: S. PERRY
DATE 2014-03-11

Baffinland

MARY RIVER PROJECT

MINE SITE WEST SHEET DRAINAGE PLAN


SCALE: 1:7500
DWG. NO.: H349000-4138-10-015-0006
ORIGINAL SHEET SIZE: ISO A1 (841 x 594)

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 61 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Appendix E - Omitted Sections for Deferred Steensby Port and Railway Corridor Construction

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 62 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

The following Sections pertaining to Construction and Operation Activities at Steensby Port and along the Railway Corridor have been omitted from the Surface Water and Aquatic Ecosystems Management Plan, *issued* March 31, 2014 and have been provided in this Appendix, as listed in the preceding revision (Rev. 01), *issued* September 6, 2013. Figures referenced in the following Sections have also been omitted from the updated Plan.

5.3.3 Surface Water Runoff Estimation – Steensby Port


Streamflow estimates presented in this section are based on site data collected during 2006 to 2008 and 2010 field seasons and regional data collected by Water Survey of Canada (WSC). A mean annual unit runoff for the Steensby Port area of 7.5 L/s/km² was estimated based on hydrologic conditions (e.g. elevation, lake area, latitude, aspect etc.) at Steensby Port compared to hydrologic conditions at the monitored sites. The monthly flow distribution was estimated from flow records measured at streamflow gauging station BR137 during 2008 and 2010. Given this, surface water runoff rates were estimated for three watersheds in the Steensby Port area. These estimates are presented on Table 5-3 and the catchment areas are shown on Figure 5.4 in Appendix C. The runoff values indicate that runoff is negligible from November to May and runoff volumes are relatively high from June to September due to the high proportion of lakes in the area, which attenuate runoff patterns.

Table 5-3: Steensby Port Area – Estimated Catchment Runoff Rates

Catchment No.			SI-01	SI-02	SI-03
Catchment Area (km ²)			13.68	21.77	1.99
Mean Annual Unit Runoff (l/s/km ²)	7.6				
	Runoff Distribution	Unit Runoff Rate	Runoff Rate		
	(%MAUR)	(l/s/km ²)	(m ³ /s)	(m ³ /s)	(m ³ /s)
January	0%	0.0	0.00	0.00	0.00
February	0%	0.0	0.00	0.00	0.00
March	0%	0.0	0.00	0.00	0.00
April	0%	0.0	0.00	0.00	0.00
May	0%	0.0	0.00	0.00	0.00
June	550%	41.8	0.57	0.91	0.08
July	310%	23.6	0.32	0.51	0.05
August	235%	17.9	0.24	0.39	0.04
September	100%	7.6	0.10	0.17	0.02
October	0%	0.0	0.00	0.00	0.00
November	0%	0.0	0.00	0.00	0.00
December	0%	0.0	0.00	0.00	0.00
Note: 1. The above runoff distribution was derived using data collected at hydrometric monitoring station H5. The distribution applies only to watersheds near Steensby Inlet with drainage areas less than 100 km ² . 2. The above mean annual unit runoff was derived from data collected at hydrometric monitoring station BR137, located at the outlet of 10km Lake near Steensby.					

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 63 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

5.3.4 Catchment Areas for the Milne Port Tote Road

Figure 5.6 in Appendix C presents the watershed catchment areas along the Milne Port Tote Road.

5.3.5 Catchment Areas for the Proposed Railway Corridor

Figure 5.5 in Appendix C presents the watershed catchment areas for the proposed railway corridor.

5.3.6 Water Supply

The project fresh water requirements are detailed in the Freshwater Supply, Sewage and Wastewater Management Plan.

6.4 Railway Construction

Figure 1.1 of the Borrow Pit and Quarry Management Plan presents the alignment of the railway along with locations of potential borrow sites and quarries, and, the location of the railway construction camps. The creek and river crossings subject to an authorization under the Fisheries Act or, an approval under the Navigable Waters Protection Act have been identified. The associated potential loss of fish habitat is the subject of Baffinland's Fish Habitat Compensation Plan (Appendix 10D-7). No construction is planned along the rail alignment during 2013.

6.4.1 Railway Construction Camps

Construction camps will be established along the railway alignment, one near the major crossing of Cockburn Lake and the other north of Cockburn Lake mid-way to Ravn River. These camps will have an occupancy ranging in the order of 100 to 200 people. Consideration is being given to locating two smaller construction camps at key bridge locations. A partial list of the facilities required for the construction and operation phases is presented in Table 6-3.

Table 6-3: List of Facilities for Railway

Temporary (Construction Phase)	Permanent (Operation Phase)
<ul style="list-style-type: none"> • Construction access roads • Quarries and borrow sources • Construction camps • Refuelling depots at camps and quarries • Explosives magazines 	<ul style="list-style-type: none"> • Railway embankment • Train loading and unloading facilities • Communication systems • Tunnels, bridges • Rail sidings


6.4.2 Mitigation Measures

The Railway Camp Sites are not expected to have significant areas of disturbed soils and as such should not have sediment and erosion issues. The sites will be regularly monitored (Table 10-1). Where mitigation measures are required to control sediment and erosion they are selected and installed as previously discussed in Section 4.0, Mitigation Measures.

A minimum 100-metre naturally-vegetated buffer shall be maintained between the high-water mark of any fish-bearing water bodies and any permanent quarries with potential for acid rock drainage or metal leaching except where authorized by the authority having jurisdiction.

6.4.3 Railway Route and Tunnel

The railway will be constructed from Steensby Port by first building the construction access road, then establishing construction camps to facilitate construction of the railway from multiple faces. The location of proposed quarries, construction camps and the construction access road is shown on Figure 1.1 of the Borrow Pit and Quarry

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 64 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Management Plan (Appendix 10D-6). A list of the facilities required for the construction and operation phases is presented in Table 6-3.

6.4.4 Water Crossings

A number of crossing structures are required along the route, including large bridges, smaller single-span bridges and culverts.

A hydraulic design study was carried out to assess suitable hydraulic design criteria for culverts and bridges in order to avoid flooding of the railway infrastructure or any unexpected damage to the adjacent ground (Dillon, 2008b). Culvert capacities and bridge locations were assessed using a river hydraulics analysis software package assuming an appropriate return period (as determined in the associated Hydrology Design Brief (Dillon, 2008c)) with an allowance made for ice accumulation.

The identification of appropriate engineering options for each crossing was carried out using a systematic decision making process to evaluate each of the 214 crossings presented in the Mary River Development Proposal (Baffinland, 2008). This process took into account engineering and environmental factors at each crossing location. Screening and detailed evaluations were performed to aid in determining the optimum site-specific crossing at each location (i.e., culvert or bridge). Decision-making criteria which were used included: potential impacts to freshwater aquatics, hydraulic conditions, ease of construction and cost.

A preliminary assignment of crossing structures for each drainage crossing along the railway has been completed. At the majority of locations corrugated steel pipe (CSP) culverts will be used. Alternatively, corrugated structural plate pipe (CSPP) culverts will be used, as required. Corrosion protection will be provided using rip rap.

In addition to major bridges, several shorter bridges will be required over smaller watercourses. These short bridges will likely be simple single-span structures. Standard arctic foundation construction techniques similar to those used in northern Canadian mining and infrastructure projects, such as embedding piles in bedrock or the use of ad-freeze piles, have been assumed. Additional geotechnical investigation is planned to facilitate the final foundation designs to be developed in the detailed design phase. Special consideration, especially for foundations, will also be given to the potential effects of climate change, which could increase the depth of the permafrost active layer.


Culverts have been designed in accordance with AREMA. Corrugated steel pipe is recommended for ease of construction and to avoid any major maintenance needs. In general, a minimum of 1-m cover shall be provided above all culverts.

Conceptual drawings of 24 bridges for the Mine Site, Cockburn Lake, Ravn River and BR-137 (un-named) watercourses are included in the EIS Volume 3, Project Description (Appendix C5). Several shorter bridges will be required over smaller watercourses and the majority of drainages to be crossed using culverts. Typical open deck single span bridges and culvert designs in thaw-stable and thaw-sensitive ground are also included.

6.4.5 Spoil Deposits for Railway

Spoil material excavated during the construction of the railway will be placed in deposits. This spoil material will consist of materials unsuitable for construction (i.e., silty and ice rich soils). The Spoil Deposits will be located and constructed with the following considerations:

Located in natural depressions or in spent quarries or borrow areas.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 65 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Located a minimum of 31m from all water bodies.

Constructed sufficiently far from the railway and road alignments to avoid changing the thermal regime of these structures.

6.4.6 Surface Water Direction and Quantity

The catchment areas for the Railway Route are shown on Figure 5.5 of the Appendix. The surface water along the corridor is ultimately directed to Cockburn River, Cockburn Lake, Ravn River and Angajurjualuk Lake. Specific surface water runoff quantities were not calculated for the transportation corridor due to the large catchment area and the minimal quantity of water required.

6.4.7 Mitigation Measures

Sediment and erosion control measures may be required and will be installed as per Section 4.0, Mitigation Measures. The site will be regularly monitored (Table 10-1). The stockpiles of spoil material will be located a minimum of 30 m from the normal high water mark of water bodies.

Fuel required will be transported in fuel drums or double walled day tanks. Drip pans are used under the tanks to prevent spills.

All bridges and culverts crossings have been designed for an appropriate hydraulic event return period with allowance made for ice accumulation.

For all construction works requiring the use of explosives in or near water, Baffinland and its EPCM contractor will adhere to the Guidelines for Use of Explosives In or Near Canadian Fisheries Waters.


For each stream/river crossing an assessment is made regarding the potential loss of fish habitat. Some of these crossings will result in the Harmful Alteration, Disruption or Destruction (HADD) of fish habitat under Section 35(2) of the Fisheries Act, and an authorization will be sought from the Department of Fisheries and Oceans. HADDs are expected at a portion of the watercourse crossings, for water intake and sewage outfalls. The compensation plan for the HADD is the subject of the Fish Habitat Compensation Plan.

A minimum 100-metre naturally-vegetated buffer shall be maintained between the high-water mark of any fish-bearing water bodies and any permanent quarries with potential for acid rock drainage or metal leaching except where authorized by the authority having jurisdiction.

6.4.8 Borrow Pits and Quarries Required for the Railway Construction

Locations of the potential borrow sites and rock quarries are shown in the "Quarry Management Plan" for the railway (Appendix 3B, Attachment 6). As stated in the EPP and the Borrow Pit and Quarry Management Plan, the following guidelines will be applied for sourcing borrow material and quarries:

- Surficial borrow materials will be obtained by stripping and excavation of the active layer.
- Processing of borrow materials will be limited to screening using a grizzly and segregation of material into temporary stockpiles.
- Excavation will not occur within 31 m of a watercourse, and seasonal drainage ways will be re-established during pit development.
- Rock quarries may be developed for various construction purposes.
- Rock will be obtained through drilling and blasting, and crushing if necessary.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 66 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

- Quarrying will not occur within 31 m of a watercourse, and drainage will be re-established during quarry development.

Acid rock drainage (ARD) and metal leaching (ML) tests have been conducted on rock samples, with results indicating that, due to the physical environment and the geochemistry of the rock, ARD and ML are very unlikely to occur from quarry materials. If samples from any quarry indicate a potential to generate ARD then that quarry will not be developed.


6.5 Steensby Port

The Steensby Port and the locations of potential borrow pits and quarry sites are shown in the Type 'A' Water License application, Attachment 9 (FEIS, Appendix 3B) in the drawing titled 'Steensby Inlet Temporary Works Site Layout', Doc. No. H337697-4690-10-014-0001. An overview of the facilities required for the construction and operation phases is presented in Table 6-4. Although additional facilities may be added or decommissioned throughout the life of the Project, relevant mitigation measures will be incorporated as required in the design, construction and operation of such facilities. No construction work is planned during 2013.

Table 6-4: Overview of Facilities at Steensby Port

<ul style="list-style-type: none"> • Construction docks • Quarry and borrow sites, and related access roads • Concrete batch plant(s) • Bulk fuel storage and distribution facilities • Power plan • Construction workshops and maintenance shops • Warehouses/stores • Temporary power generators • Laydown areas/freight storage • Parking areas for construction fleet • Temporary fuel storage (iso-containers) • Explosives plant and magazines • Airstrip • Construction worker accommodation and related facilities 	<ul style="list-style-type: none"> • Ore stockpiling facilities • Ore, freight and tug docks • Ship loading and unloading facilities • Cargo (container) handling facilities • Permanent worker accommodations • Rail shops and maintenance infrastructure • Buildings and offices • Communication systems • Site roads • Causeway • Laydown areas/freight storage • Water supply facilities • Waste management facilities • Navigational aids (shipping lane and port)
--	---

Runoff from areas of intense vehicular activities is susceptible to contamination from small spills/leakage from machinery and equipment. As a general rule, the mitigations measures identified in Section 4.0 will divert non contaminated runoff away from these areas. During the design and site preparation, efforts will be made to channel runoff from these areas to polishing ponds which will enable monitoring of runoff quality prior to discharge to the receiving environment. The discharge will be equipped with the appropriate erosion prevention measures and adequate silt containment structures as outlined in Section 4.0. Fuel storage, explosives storage, and hazardous substances storage will be confined within impermeable bermed structures (lined with geomembrane). Runoff from these contained areas will be collected in a sump and treated if required prior to release to the receiving environment.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 67 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

6.5.1 Steensby Port Docks Construction

Construction Docks

To provide rapid and efficient unloading of a large volume of equipment and materials at Steensby Port early in the construction phase, two construction docks will be installed during the open water season in Year 1 of construction. One dock will be situated on the island to facilitate construction of the ore dock and ore handling systems, and the other on the mainland to support all other construction activities at Steensby Port.

The docks will be constructed by placing a concrete caisson out into the water, and backfilling a ramp or causeway to the caisson. Concrete caissons will have been mobilized to Steensby Port during the previous open water season. A level pad will be prepared for the caissons by placing aggregate, the caissons will be moved into place and ballasted (backfilled) with local aggregate. The ramp to the caissons will be constructed by placing and compacting local aggregate (refer to FEIS Volume 3, Project Description for construction dock details).

The docks will allow barges and shallow draft ships to go dockside and mobile handling equipment and cranes to operate from the dock. At the end of construction, the ballast will be removed from the caissons and the caissons removed for re-use at another location or disposal. The ramp will be left in place permanently, adding structure to the seabed and improving fish habitat.

Ore Dock

The ore dock will consist of a dock structure on discrete caissons. The dock will be constructed by blasting and dredging level pads for each of the caissons, placing and backfilling the caissons, and completing the dock superstructure. The levelling of the seabed at the -25 m contour will be carried out through blasting and dredging. Dredged materials are likely to be contained on barges until used as backfill. Concrete caissons will be floated into place and then backfilled with dredged and excavated materials as well as local aggregate.

In-water blasting will be carried out by an experienced contractor following a blasting plan to be developed and filed with the Department of Fisheries and Oceans, meeting their published overpressure guideline of 100 kPa.

Freight Dock


A freight dock to support the Project during the operation phase will be constructed. The freight dock will allow for the safe and efficient unloading of the large volumes of fuel, ammonium nitrate to manufacture explosives, and other consumables and replacement equipment to be delivered each year of operations.

The freight dock will be constructed by installing a row of four caissons for the dock face and backfilling behind the caissons to provide a large dock for turnaround of equipment. The dock will be constructed by placing fill to form level pads for each of the caissons, placing and backfilling the caissons with locally quarried aggregate, and completing the dock superstructure and backfilling the land side. Unlike the ore dock, construction of the freight dock will not involve underwater blasting.

The dock will have a minimum draft of -13 m below the low water level. In addition to a large working area for vehicles and cranes for off-loading, a fuel off-loading manifold will be located on the dock to allow for dock to shore fuel transfers.

Mitigation measures for dock construction

Construction of the docks will necessitate piling, installation of casing and backfilling. Detailed construction methods will be established by the EPCM contractor and the contractor undertaking the construction of the docks.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 68 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

During construction of the docks, for all works requiring the use of explosives (blasting) in or near water bodies, the “Guidelines for Use of Explosives In or Near Canadian Fisheries Water, 1998” will be followed. For any locations where the guidelines cannot be conformed with, the DFO will be consulted prior to commencing blasting.

Bubble curtains may also be used to attenuate the noise generated during blasting and piling.

During dock construction (piling, backfilling), silt curtain may be used to prevent the dispersion of sediments in marine waters.

6.5.2 Crossing to Island

A causeway structure will be constructed to provide the necessary link between the ore dock, stockpiles and ship loading facilities on Steensby Island, and all other infrastructure on the mainland. The crossing structure will support conveyors that will move ore from the railway car dumper to the ore stockpiles on the island. The structure will also allow for the movement of vehicles between the island and the mainland.

The causeway will be built from both directions by placing blasted rock that is appropriately sized to withstand ice loading. Construction of the causeway will take place during the open water season, and no blasting will be required during its construction.

6.5.3 Contaminated Snow Pond and Contaminated Soil Landfarm

Lined ponds will be constructed to receive snow contaminated by accidental fuel and oil spills. Water will be collected from this pond during the summer month and treated, as required, to removal contaminants (refer to Appendix 10D-3, Fresh Water Supply, Sewage and Wastewater Management Plan, Oily water treatment).

A contaminated soil landfarm facility will be constructed to receive and treat hydrocarbon contaminated soils. Treated soils that meet appropriate criteria will be used as landfill cover material or other acceptable purposes.

6.5.4 Surface Water Direction and Quantity

The catchment areas for the Steensby Port are shown on Figure 5.4 of Appendix C. The surface water at the site ultimately reports to Steensby Port. The estimated surface water runoff quantities are shown on Table 4-3.


6.5.5 Mitigation Measures

Where appropriate, the environmental protection measures implemented during construction will be retained for the useful life of the facilities (until closure). Several sedimentation pond and drainage structures will be installed at the on-set of construction. During the operation period, the Steensby Port is not expected to have significant areas of disturbed soils and as such should not have sediment and erosion issues. The site is regularly monitored (Table 10-1). If mitigation measures are required to control sediment and erosion they are selected and installed as previously discussed Section 4.0, Mitigation Measures.

Shallow groundwater monitoring stations will be established downstream of major infrastructure (i.e., landfill, landfarm, etc.) to draw samples from the subsurface ~ 2 meter deep active zone to ensure that groundwater has not been impacted. Samples will be taken from the monitoring stations once a year during the period of greatest active zone thickness (late August). Standard well installation monitoring and sampling methods will be followed.

6.6 Bulk Fuel Storage Areas

During construction and operation, the handling and storage of fuel is one of the highest risks of potential impact to the receiving environment. The following section provides a brief overview of the bulk fuel facilities. Detailed

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 69 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

requirements for management of the bulk fuel depots are presented in the Emergency Response Plan, the Milne Port OPEP and the Steensby Port OPEP.

6.6.1 Description

Milne Port Fuel Delivery during Construction

Tankers of 10 to 20 ML capacity will enter Milne Inlet during the open water shipping season and fill the tank farm by the floating hose method. The ship to shore fuel transfer operation is subject of the Milne Port OPEP (Appendix 10C-2).

Milne Port Fuel Storage and Distribution

The existing 8 ML bladder fuel storage facility will be decommissioned and replaced with a new tank farm.

Local fuel use will be dispensed at the tank farm, and remote work sites along the road such as borrow areas will likely be serviced by positioning 20,000 L double-walled iso-containers with contained dispensing areas. Fuel will be transported to the Mine Site by 30,000 L capacity truck tankers over the Milne Inlet Tote Road.

Additional lined storage capacity will be added, if required, to contain additional bulk lubricating oils and antifreeze delivered by sealift.

Mine Site Fuel Storage and Distribution

The existing bladder farm will be decommissioned. A new tank farm will be constructed. The tank farms will be equipped with an engineered containment system lined with geosynthetic liners. Day-to-day refuelling of vehicles will be carried out at a fuel filling depot. Aircraft and the equipment in the pit will be refuelled using a fuel truck.

A separate diesel storage tank and dispensing facility will be provided for the mining equipment located at the mining area. Fuel trucks will be used to transport diesel fuel from the main tank farm to the mine storage tank.


Various diesel fuel day tanks ranging in size from 1,000 L to 40,000 L will be located across the mine site as required, such as the power plant, boilers, mine dry, water intake pump house, incinerator, and explosives emulsion plant. With the exception of remote locations such as the water pump house and explosives plant, the diesel day tanks will be supplied by the fuel distribution pipeline from the tank farm.

Jet fuel required for turbine engine aircraft and helicopters will be stored in a storage tank, located within a lined containment area.

Bulk antifreeze and heating glycol fluids will be stored in the power plant and maintenance complex. The storage capacities will be based on the anticipated consumption required for a minimum operating period of 12 months. The annual antifreeze quota will be stored in the same area as the lubricant storage tanks, based upon the following estimated requirements:

- Antifreeze (coolant) tank
- Power plant glycol initial fill of heat recovery and distribution systems.
- Building heating circuit.

The premixed glycol solution will be transported to the port by sea and then by rail to the mine where the system will be filled directly.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 70 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Lubricating oils for the power plant and maintenance shop will be stored in bulk tanks ranging in size from 12,000 L to 200,000 L. Waste oil will be collected in a common sump linked to a receiving tank from which it will be pumped to the above waste oil storage tanks. Every year, the waste oil will be sent back to the supplier for recycling. Approximately 1 ML of used lubricating oil will be produced annually, with approximately 440,000 L used for fuelling the secondary chamber of the incinerators and the remainder being shipped back south to a refinery for recycling.

A dedicated bulk fuel storage facility will store and dispense Aircraft fuel to fixed wing aircraft and helicopters. De-icing facilities, provided at the airstrip, will consist of a portable discharge pump for the application of de-icing fluid from 200 L drums. De-icing will be carried out to the side of the runway, with propylene glycol, a biodegradable fluid which requires no treatment. Alternately, aircraft may be refuelled directly from a mobile fuelling truck.

Fuel Transport to Mine Site for Operation Phase

Fuel will be re-supplied to the Mine Site using a fleet of tanker trucks capable of self-loading and discharging. The Mine Site tank farm will be re-supplied from the tank farm at Steensby Port; railway fuel cars will transport fuel to the mine on a weekly basis. A fuel unloading facility will be provided to facilitate quick unloading of diesel rail tankers, five at a time. This unloading facility will be mounted on a concrete spill containment pad equipped with a collection sump to contain fuel spills.

Fuel tanker cars will be used to transport fuel, and most freight will be transported in containers to facilitate handling from ship to shore to rail.

Railway Construction Phase - Fuel Storage and Distribution

The primary fuel storage supporting railway construction will be the large tank farms at the Mine Site and Steensby Port. Smaller temporary tank farms, consisting of multiple 20,000 L capacity double-walled iso-containers, will be established at construction camps, quarries and major bridge sites. These smaller tank farms will be re-supplied using tanker trucks. Equipment at the railway construction camps will be refueled using smaller fuel trucks.

Steensby Port Fuel Storage and Distribution

A large volume of fuel will be required at Steensby Port early in the construction phase. The development of fuel storage capacity at the port site will occur in stages.

Fuel will be brought in double-walled skid mounted 100,000 L capacity ISO tanks until the permanent tank farm is constructed and operational. Temporary storage for fuel will consist 2 ML in double-walled 100,000 L capacity ISO tanks. Secondary storage during this period, at quarries and other work areas, will consist of 20,000 L double-walled storage tanks.


The permanent tank farm will consist of four 40 ML capacity steel tanks. A pipeline will be installed from the tank farm to the permanent freight dock to allow for dockside fuel deliveries. Before the freight dock is constructed, the tank farm will be re-supplied from tankers using the floating hose fuel transfer method.

Ore carriers will not be re-fuelled at Steensby Port, and fuel will be delivered to the freight dock as part of normal operations. One 7.5 ML storage tank will nevertheless be located on Steensby Island to supply the tugs and ice management vessels. Fuel will be delivered to this table by truck from the main tank farm.

The main tank farm fuel system will distribute fuel to the following locations:

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 71 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

- Power plant
- Heavy and light equipment fuel pumps
- Heating boiler building
- Railcar fuel loading station.

In addition to the main tank farm, a number of day tanks will be required within the port site, ranging in size from 2,000 to 50,000 L in capacity and located in- and outside of the power plant, boiler building, at fuel dispensing stations for light vehicles, and the incinerator.

6.6.2 Mitigation Measures

Temporary and permanent storage facilities will be erected within a bermed and impermeable lined containment area in compliance with applicable regulations and best management practices. These containment areas will have a capacity of 110% of the largest tank. The design of tank farms is consistent with the document entitled “Design Rationale for Fuel Storage and Distribution Facilities” published by the Department of Public Works of the North West Territories. The lining within the bermed area is an impervious HDPE liner membrane.

Refuelling stations are equipped with a lined and bermed area to contain minor spills or leaks during refuelling. The liner (e.g., 40 mm hypolon liner or equivalent) is protected by sand bedding. Vehicles and mobile equipment drive onto this bedding for refuelling. All fuel transfer is done by pumps.

Smaller temporary tank farms and secondary storage consisting of multiple 20,000 L capacity double-walled iso-containers will be established at construction camps, quarries and major bridge sites. These smaller tank farms will be re-supplied using tanker trucks. Equipment at the railway construction fronts will be refuelled using smaller fuel trucks.

For each method of fuel storage and transfer, specific procedures related to fuel storage and transfer will be developed, and proper containment and emergency response equipment will be provided to meet or exceed regulatory requirements (Refer to EPP procedures, Appendix 10B). The Emergency and Spill Response Plan will govern land-based operations, and a Transport Canada approved Oil Handling Facility (OHF) Plan (Milne Port OPEP and Steensby Port OPEP) will govern ship to shore fuel transfers.

6.9 Ore Stockpile at Steensby Port

Ore will be transported to Steensby Port for shipment. The Mine Site and Steensby Port will have significant ore stockpiles (refer to EIS volume 3, Project Description). The locations of these stockpiles along with the water management structures associated with them are presented in the Type ‘A’ Water License application, Attachment 9 in the drawings numbers H337697-4210-10-014-0009 (Mine Site Proposed Drainage Works), and H337697-4610-07-042-0003 (Steensby Inlet Environmental Monitoring Plan Site Layout – Appendix 3B, FEIS).


At each location, the runoff from the ore stockpile will be routed to sedimentation pond prior to discharge to the receiving environment. The discharge will be subject to water quality as established in later sections of this management plan.

7.5 Railway Route

The railway will be used to transport iron ore from the mine site to the port located at Steensby Port, it will be approximately 150 km long. The basic design is for a heavy haul mineral railway, although the line will also carry some mixed general freight traffic to supply the mining operation. The proposed railway system will consist of:

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 72 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

- Rail line and embankment - including tunnels, bridges and sidings
- Crossings - across watercourses and drainages
- Yards and terminals - including rail loop, coupling and turn-around
- Supporting facilities - including maintenance and emergency facilities
- Train - including locomotives (engines) and cars
- Cargo
- Signalling and telecommunications.

7.5.1 Mitigation Measures

The railway corridor will be inspected weekly. Necessary repair to the railway bed, bridges, streams and creek crossings will be scheduled as required.

10.1 Routine Inspections


Routine inspections and water license monitoring is outlined in the table below.

TABLE 10-1: ROUTINE INSPECTION AND MONITORING

Site	Routine Inspection
Steensby Port facilities Rail camp locations	<ul style="list-style-type: none"> - Water management systems - Sediment and erosion control structures - Evidence of hydrocarbon staining or leaks from containment devices - Full-time supervision of fuel transfer operations - Water intakes - Flow meter readings - Rutting by vehicles
Railway Construction Road Railway	<ul style="list-style-type: none"> - Sediment and erosion control structures - Fuel leaks - Drip Pans and Equipment condition - Any rutting by vehicles
Spoil Deposit locations Tunnelling locations	<ul style="list-style-type: none"> - Sediment and erosion control structures - Evidence of hydrocarbon staining or leaks from containment devices - Fuel leaks - Drip Pans and Equipment condition - Rutting by vehicles
Borrow sites and rock quarries	<ul style="list-style-type: none"> - Evidence of hydrocarbon staining or leaks from containment devices - Full-time supervision of fuel transfer operations - Sediment and erosion control structures - Drip Pans and Equipment condition
Steensby Port	<ul style="list-style-type: none"> - Primary containment structure - Evidence of hydrocarbon staining or leaks from containment devices - Equipment condition - Spill kit
Steensby Port	<ul style="list-style-type: none"> - Primary containment structure - Access and security - Equipment condition - Rutting by vehicles

The information contained herein is proprietary to Baffinland Iron Mines Corporation and is used solely for the purpose for which it is supplied. It shall not be disclosed in whole or in part, to any other party, without the express permission in writing by Baffinland Iron Mines Corporation.

Note: This is an UNCONTROLLED COPY. All staff members are responsible to ensure the latest revision is used.

	Surface Water and Aquatic Ecosystems Management Plan	Issue Date: March 31, 2014 Revision:02	Page 73 of 73
	Environmental Health and Safety	Document #: BAF-PH1-830-P16-0026	

Site	Routine Inspection
The effects of the project on the permafrost along the railway and other project affected areas shall be monitored the integrity of the permafrost. Preventative measures will be undertaken to ensure that the integrity of the permafrost is maintained.	

The following Figures have been omitted from Surface Water and Aquatic Ecosystems Management Plan, *issued* March 31, 2014.

Figure 6 - Steensby Port Water Balance - Construction

Figure 7 - Steensby Port Water Balance – Operation

