

AREVA Resources Canada Inc.

KIGGAVIK PROJECT, NUNAVUT

ABANDONMENT AND RESTORATION PLAN

May 2008 - Version 2, Revision 1

REQUIRED USERS

Required and other users are responsible for using the current version of the Abandonment and Restoration Plan as posted on the Kiggavik drive. Users may print copies of this plan, but are ultimately responsible for ensuring they are using a current copy as posted. Users are requested to destroy all previously printed copies of the plan when they are informed of revisions.

.

HISTORY OF REVISIONS

Version	Revision	Date	Details of Revision
1	0	March 2007	Original submission
2	0	October 2007	Updated to reflect changes in field activities/capabilities and areas of continual improvement
2	1	May 2008	Updated to reflect comments and conditions received by the Nunavut Water Board associated with the issuance of water licence no. 2BE-KIG0812



TABLE OF CONTENTS

S	ECII	ONPA	₹GE
T	ABLE	E OF CONTENTS	
1	PRI 1.1	EAMBLEAbandonment and Restoration Plan Objectives	
2	INT	RODUCTION	<u>3</u> 2
3	SCI	HEDULE	<u>4</u> 2
4	INF	RASTRUCTURE – MAIN CAMP	<u>5</u> 2
5		ASONAL SHUTDOWN	
	5.1	Buildings and Contents	
	5.2	Water System	
	5.3	Fuel Caches and Chemical Storage	
	5.4	Waste	_
	5.5	Drill Sites	
	5.6	Contamination Clean Up	
	5.7	Inspection and Documentation	<u>7</u> 2
6	FIN	AL ABANDONMENT AND RESTORATION	<u>8</u> 2
	6.1	Buildings and Contents	<u>8</u> 2
	6.2	Equipment	82
	6.3	Fuel Caches and Chemical Storage	
	6.4	Sumps	
	6.5	Camp Site	
	6.6	Drill Sites	
	6.7	Helicopter Pad	_
	6.8	Landing Eskers	





6.9	Contamination Clean Up		
6.10	Inspection and Documentation	<u>112</u>	2



1 PREAMBLE

This Abandonment and Restoration (A&R) Plan will be in effect from the time the required licenses and permits are issued up to the expiry date. The Plan applies to the Kiggavik Project located about 80 km west of Baker Lake. The property is located at (see attached figures):

- West Boundary 97° 57' 50.4" W Longitude;
- East Boundary 97° 20' 56.4" W Longitude;
- North Boundary 64° 39' 28.8" N Latitude; and,
- South Boundary 64° 17' 02.4" N Latitude.

1.1 Abandonment and Restoration Plan Objectives

Abandonment and Restoration (A&R) considerations are on-going during the life of the project. Progressive restoration provides an opportunity to reduce the extent of disturbed land over the life of the project. This Plan is implemented by the Facility Supervisor and or the EH&S Coordinator or designate.

The objectives of the A&R Plan are to:

- protect public health and safety by using safe and responsible reclamation practices;
- reduce or eliminate environmental effects, such as ground disturbance, once the project has been ceased:
- re-establish conditions which permit the land to return to a similar pre-exploration land use;
 and:
- reduce the need for long term monitoring and maintenance by establishing physical and chemical stability of disturbed areas.

The A&R Plan complies with the conditions of permits, licences, regulations and industry standards. The following principles have been established to guide the development of the overall A&R Plan:

- plan and implement in accordance with regulations;
- apply cost effective and appropriate abandonment and reclamation practices to reduce environmental risks and allow for traditional use of the land;
- maintain program of progressive abandonment and reclamation as an integral part of the project; and,



• incorporate new abandonment/reclamation methods and procedures, when applicable.



2 INTRODUCTION

This A&R Plan has been prepared for a project that includes exploration activities and environmental baseline program to be carried out by AREVA Resources Canada Inc (AREVA).

Head Office location:

P.O. Box 9204

817 – 45th Street West

Saskatoon, Saskatchewan S7K 3X5

The program will be based out of a fly-in camp, located at the Kiggavik site.

The establishment of fuel caches and the refurbishment of the Kiggavik camp occurred in spring 2007. The original existing Kiggavik camp supported exploration drilling programs between 1977 and 1986, and again between 1993 and 1997. The camp was cleaned-up in 2003 and 2004, and remained under care and maintenance until refurbishment began in 2007. Existing buildings at the Kiggavik camp were repaired and used, where possible for this program. Additional buildings were brought onto the site during the 2007 field season to supplement the existing camp.

The Kiggavik camp is located approximately at:

•	Min Lat (degree/minute)	64° 26' 24"
•	Min Long (degree/minute)	97° 39' 24"
•	Max Lat (degree/minute)	64° 26' 30"
•	Max Long (degree/minute)	97º 39' 48"

If any need to relocate the camp arises, AREVA will consult the community of Baker Lake and agencies. The A&R Plan will then be modified to reflect this change.



3 SCHEDULE

The Kiggavik Camp is temporary and seasonally occupied. No buildings, equipment or waste will remain beyond the expiration date of the permits (*i.e.*, Access to Inuit Owned Land; Land Use Permit; Water Licence), unless new permits have been obtained permitting the camp to remain. If unforeseen delays in permitting renewals occur, AREVA will consult with the agencies to arrange for an agreement regarding site infrastructure pending a permitting decision. The project site is secured and readied for each seasonal shutdown; the final restoration will begin once the program is complete.



4 INFRASTRUCTURE - MAIN CAMP

In 2007, the temporary camp accommodated approximately 32 persons and will be expanded to accommodate approximately 50 persons in 2008. Further camp expansions and personnel requirements will be discussed in permit applications for the field season. The camp currently consists of the following buildings:

- one storage shed/generator/shop (former kitchen);
- one dry building;
- one kitchen;
- two offices;
- nine sleeping units;
- one latrine shack (new);
- two fuel storage areas (equipped with Arctic Berms
- grey water collection area
- industrial incinerator
- core storage

2008 additions may include the following:

- new sleeping units
- additional office space
- expansion to the latrine shack and the kitchen facility
- fuel storage tanks

In addition, there may be small core logging sheds/tents located in the vicinity of where the drilling will take place (e.g., Kiggavik and Sissons) and core storage racks. A shed and core storage currently exist at the Andrew Lake drill site, as well as core storage at the Kiggavik site and at Pointer Lake.

Expansion to the field programs may necessitate the need for further camp expansion, including accommodations, washroom and kitchen facilities. Any expansions will be applied for in the associated field season permits or discussed with regulatory agencies on an as required basis.



5 SEASONAL SHUTDOWN

5.1 Buildings and Contents

All equipment is stored within buildings or sea containers, if possible, to ensure they can withstand the winter season. Canvas tents are secured and braced internally so they can withstand snow and wind. All wooden buildings are secured with nailed plywood over the windows and doors to prevent inadvertent opening.

5.2 Water System

Pumps and hoses are drained and dismantled. Pumps may be removed from site for servicing and storage. Hoses are stored on site in the generator shack.

5.3 Fuel Caches and Chemical Storage

An inventory is conducted prior to leaving at the end of the field season. A thorough inspection of all fuel caches is completed and the remaining, not required, empty fuel drums are removed from site. Chemicals, including cleaning products, are removed from site for storage and or disposal. If any chemical products (CaCl₂) remain on site they are stored in secure buildings or sea container.

5.4 Waste

<u>Combustible waste:</u> All non-hazardous combustible waste is burnt in a Single Chamber Cyclonator Incinerator (Series CY1000). The incinerator is stored at the camp site for use the following year. Incinerator ash is collected in drums and will be stored until shipped off-site to an approved handling facility (i.e. Baker Lake Landfill)

Greywater sump: The greywater collection area is inspected, marked and photographed

The Waste Management Plan and Radiation Protection Plan details waste handling and are in effect from the time the exploration licence is issued to the time it expires.

5.5 Drill Sites

The drill is dismantled into its main components as per the drilling contractor procedure, packaged and secured along with its ancillary equipment and rods. The drill components may winter at site, be removed via the winter road or may be flown out by the drilling contractor.



All drill sites from the current year's field program are inspected for fuel stained soil and undergo a radiation survey for radioactive contamination. Contaminated soil or cuttings are collected in appropriate containers and stored in the long-term core storage area for future handling, which may include transfer to a operating mine site.

Drill sites must be cleaned to the extent that gamma dose at a height of 1m is less than 1 μ Sv/h. To the greatest extent possible, all residual radioactive materials accumulated during drilling are disposed of down the drill hole. Where this is not practicable, radioactive material is collected, appropriately packaged and stored in the existing core storage areas. Gamma radiation levels at 1 m from the surface of the core storage area should be reduced to 1 μ Sv/h and in no instances exceed 2.5 μ Sv/h. As is necessary, residual radioactive material will be transported to the McClean Lake Operation for storage and disposal.

Drill holes are sealed by cementing/grouting the upper 30 metres of bedrock or the entire depth of the hole, which ever is less or otherwise approved of by the Board in writing.

Any remaining waste is taken to camp to be burned or if required, flown off-site to an approved disposal location.

5.6 Contamination Clean Up

Any soil around camp that has become contaminated and had gone previously unnoticed is treated as per the Spill Contingency Plan. Before and after photos are taken to document the contamination and the clean up.

5.7 Progressive Reclamation

It is AREVA's intentions to reclaim disturbed sites in an adequate and acceptable manner. Proper reclamation techniques are currently being investigated and will be implemented under the direction and approval of experienced consultants, community members and regulatory agencies. Restoration work will be completed prior to the expiry of the land use licence. This will include but is not limited to reclaiming surface disturbance to promote the growth of vegetation.

5.8 Inspection and Documentation

A full inventory is conducted, and a complete inspection of all areas prior to seasonal closure. Photos are taken to document the conditions prior to leaving the site for the winter. These photos are included in the annual report submitted to the NWB, INAC and KIA and are included in any required spill reporting.



6 FINAL ABANDONMENT AND RESTORATION

6.1 Buildings and Contents

All buildings will be dismantled and removed or burned (if acceptable). All wooden structures including floors will either be burned or shipped off-site, depending on the nature of the wood As per the Waste Management Plan, wood products are sorted then non-treated wood products are incinerated and treated wood will be shipped off-site for proper disposal.

6.2 Equipment

All equipment, including pumps, generators, etc. will be dismantled and removed from the project area.

6.3 Fuel Caches and Chemical Storage

All fuel drums will be removed. All areas where there have been fuel caches will be thoroughly inspected. The liner of the secondary containment will be removed and taken to an approved disposal facility for reuse or proper disposal; if it can not be reused internally. Any contamination at fuel cache sites will be cleaned up as well as any debris removed. Contaminated soil will be tested for petroleum hydrocarbons (fraction F1 through F4) as per Canada-Wide Standards for Petroleum Hydrocarbons (PHC) in Soil (2001) and benzene, ethylbenzene, toluene and xylene as per Canadian Soil quality Guidelines for the Protection of Environmental and Human Health (2004). Any contaminated soil will be handled as prescribed by the Spill Contingency Plan. Final photos will be taken of all fuel caches for inclusion in the final report.

All chemicals will be removed from site. Areas where chemicals have been stored will be inspected to ensure that there has been no contamination.

6.4 Sumps

If sumps are used, they will all be properly closed out at the end of the project and will be inspected to ensure that there is no leaching or run-off. Sumps will be back-filled and leveled as required. Final photos will be taken.



6.5 Camp Site

A final inspection of the camp site area will be conducted to ensure that there is no waste left behind. All wastes that are not burnable will be removed from site and taken to an approved disposal facility.

6.6 Drill Sites

The drill will be dismantled into its main components as per the drilling contractor procedure, packaged and secured along with its ancillary equipment and rods. The drill may be flown out by the drilling contractor or taken out overland during the winter.

All drill sites will be inspected for soil contamination. All drums and or buckets used for the collection and storage of radioactive sediments will be taken to the core storage facility. Any remaining waste will be taken to camp to be burned if possible or to be flown out to an approved disposal location.

An inspection will be conducted by AREVA personnel (EH&S or Project Facilitator or designated) to ensure that all drill sites are/have been restored and sumps have been covered and levelled.

6.7 Drill Hole Abandonment

Drill holes that encounter uranium mineralization with a uranium content greater than 1.0% over a length of more than 1 meter with a meter percent concentration greater than 5% will be sealed by cementing over the entire mineralization zone; this should be at least 10 metres above and below each mineralization zone.

6.8 Helicopter Pad

The helicopter pad consists of a wooden platform. The wood will be burnt or taken off site to an approved disposal facility. The soil around the helicopter pad will be inspected for contamination. As the ground has not been altered, scarification will not be necessary. The ground will be left to re-vegetate on its own.

6.9 Landing Eskers

The esker which has been used as a landing strip will be inspected for wearing and if need be restored to pre-use conditions.



6.10 Contamination Clean Up

Any contamination will be treated as per the Spill Contingency Plan.



6.11 Inspection and Documentation

A complete inspection will be conducted of all areas prior to closure. Photos will be taken to document the conditions prior to leaving the site for use in the final report. Before and after photos will be taken to document any contamination and resulting clean up. These photos will make up part of the final report to be submitted to the Water Resource Inspector; the annual report submitted to the NWB, INAC and KIA and will be included in any required spill reporting.

All agencies will be contacted and notified once the final clean up has been conducted.

Table below identifies agency contact information.

Position	Name/Location		Contact #
INAC, Kivalliq Water Resources Officer	David Ningeongan	Phone	867-645-2089
	PO Box 129	Fax	867-645-2592
	Rankin Inlet, NU	Email	NingeonganD@inac-
	S0C 0G0		ainc.gc.ca
INAC, Manager of Field Operations	Peter Kusugak	Phone	867-975-4295
		Fax	867-975-6445
		Email	KusugakP@inac- ainc.gc.ca
Kivalliq Inuit Association	PO BOX 340 Rankin Inlet, Nunavut	Phone	867-645-2800
	XOC 0G0		
	Fax: (867)-645-2348		
INAC	Peter Kusugak Manager of Field Operations Indian and Northern Affairs Canada P.O. Box 2200 Iqaluit, Nunavut X0A 0H0 Fax: (867) 975-4560	Phone	867-975-4295
Nunavut Water Board	PO Box 119 GJOA Haven, NU X0B 1J0 Fax (867) 360-6369	Phone	867 360-6338