

West 40 Landfill

Closure and Reclamation Plan

The City of Iqaluit

Project number: 60658262

October 12, 2021

Statement of Qualifications and Limitations

The attached Report (the "Report") has been prepared by AECOM Canada Ltd. ("AECOM") for the benefit of the Client ("Client") in accordance with the agreement between AECOM and Client, including the scope of work detailed therein (the "Agreement").

The information, data, recommendations and conclusions contained in the Report (collectively, the "Information"):

- is subject to the scope, schedule, and other constraints and limitations in the Agreement and the qualifications contained in the Report (the "Limitations"):
- represents AECOM's professional judgement in light of the Limitations and industry standards for the preparation of similar reports;
- may be based on information provided to AECOM which has not been independently verified;
- has not been updated since the date of issuance of the Report and its accuracy is limited to the time period and circumstances in which it was collected, processed, made or issued;
- must be read as a whole and sections thereof should not be read out of such context;
- was prepared for the specific purposes described in the Report and the Agreement; and
- in the case of subsurface, environmental or geotechnical conditions, may be based on limited testing and on the assumption that such conditions are uniform and not variable either geographically or over time..

AECOM shall be entitled to rely upon the accuracy and completeness of information that was provided to it and has no obligation to update such information. AECOM accepts no responsibility for any events or circumstances that may have occurred since the date on which the Report was prepared and, in the case of subsurface, environmental or geotechnical conditions, is not responsible for any variability in such conditions, geographically or over time.

AECOM agrees that the Report represents its professional judgement as described above and that the Information has been prepared for the specific purpose and use described in the Report and the Agreement, but AECOM makes no other representations, or any guarantees or warranties whatsoever, whether express or implied, with respect to the Report, the Information or any part thereof.

Without in any way limiting the generality of the foregoing, any estimates or opinions regarding probable construction costs or construction schedule provided by AECOM represent AECOM's professional judgement in light of its experience and the knowledge and information available to it at the time of preparation. Since AECOM has no control over market or economic conditions, prices for construction labour, equipment or materials or bidding procedures, AECOM, its directors, officers and employees are not able to, nor do they, make any representations, warranties or guarantees whatsoever, whether express or implied, with respect to such estimates or opinions, or their variance from actual construction costs or schedules, and accept no responsibility for any loss or damage arising therefrom or in any way related thereto. Persons relying on such estimates or opinions do so at their own risk.

Except (1) as agreed to in writing by AECOM and Client; (2) as required by-law; or (3) to the extent used by governmental reviewing agencies for the purpose of obtaining permits or approvals, the Report and the Information may be used and relied upon only by Client.

AECOM accepts no responsibility, and denies any liability whatsoever, to parties other than Client who may obtain access to the Report or the Information for any injury, loss or damage suffered by such parties arising from their use of, reliance upon, or decisions or actions based on the Report or any of the Information ("improper use of the Report"), except to the extent those parties have obtained the prior written consent of AECOM to use and rely upon the Report and the Information. Any injury, loss or damages arising from improper use of the Report shall be borne by the party making such use.

This Statement of Qualifications and Limitations is attached to and forms part of the Report and any use of the Report is subject to the terms hereof.

AECOM

AECOM: 2015-04-13

© 2009-2015 AECOM Canada Ltd. All Rights Reserved.

Prepared for: The City of Igaluit RPT-2021-10-12 - Iqaluit - West 40 Landfill Closure and Reclamation Plan - 60658262 - Final Rev 1 docx

Quality information

Prepared by Checked by Approved by

Hunter Duchscherer, B.Sc. Civil Engineering

Jim Clare, RET

S.D. JOHNSON GINGING S.D. JOHNSON GINGING S.D. JOHNSON GINGING STATE OF THE PROPERTY OF THE PR

Steve Johnson, P.Eng. Waste Services Manager

PERMIT TO PRACTICE
AECON CANADA LTD.

Signature

Date 15 October 2021

PERMIT NUMBER: P 639

NWT/NU Association of Professional Engineers and Geoscientists

Revision History

Revision	Revision date	Details	Name
0	July 09, 2021	Draft For Comment	Jim Clare
1	October 1, 2021	Final	Jim Clare
2	October 12, 2021	Final Rev 1	Jim Clare

Distribution List

# Hard Copies	PDF Required	Association / Company Name
0	Yes	The City of Iqaluit

Prepared for:

The City of Iqaluit

Prepared by:

Hunter Duchscherer B. Sc. Civil Engineering

AECOM Canada Ltd. 101 – 18817 Stony Plain Road NW Edmonton, AB T5S 0C2 Canada

T: 780.486.7000 F: 780.486.7070 aecom.com

© 2021 AECOM Canada Ltd.. All Rights Reserved.

This document has been prepared by AECOM Canada Ltd. ("AECOM") for sole use of our client (the "Client") in accordance with generally accepted consultancy principles, the budget for fees and the terms of reference agreed between AECOM and the Client. Any information provided by third parties and referred to herein has not been checked or verified by AECOM, unless otherwise expressly stated in the document. No third party may rely upon this document without the prior and express written agreement of AECOM.

Table of Contents

1.	Intro	duction	
	1.1	Background	. 1
	1.2	Site Description	1
	1.3	Regulatory	
2.	Clos	ure Plan	2
	2.1	Grading	2
	2.2	Cap Design	2
	2.3	Surface Water Management	2
	2.4	Site Reclamation	3
	2.5	Post Closure	:
	2.6	Implementation Schedule	3
3.	Clos	ure and Post Closure Costs	_
4.	Refe	rences	Ę
Tal	oles		
Tabl	e 1. W	est 40 Closure Cost Estimate	4
Tabl	e 2. W	est 40 Post Closure Cost Estimate	

Appendices

Appendix A Figures

West 40 Landfill

The City of Iqaluit Project number: 60658262

1. Introduction

1.1 Background

In 2020, AECOM Canada Ltd. (AECOM) conducted an airspace analysis to determine the remaining life of the landfill. Based on the results of the report, the facility is nearing capacity and is expected to reach closure by 2024. AECOM was retained by The City of Iqaluit (The City) to develop a Closure Plan for the West 40 Landfill (The Landfill) in preparation for this closure. It is important to note that this closure plan will require updating once the landfill reaches actual closure to reflect the actual waste surfaces at time of closure. The purpose of this report is to provide a proposed landfill cap design including grading and site drainage based on the design top of waste developed to provide waste surface airspace until 2024.

1.2 Site Description

The West 40 Landfill is located on the south end of Baffin Island, on Frobisher Bay at 64°44'11" N latitude and 68°32'14" W longitude. The facility serves the City of Iqaluit, the largest community in Nunavut, Canada. The City is located approximately 4 kilometres (km) from the waste management facility. Annual precipitation in the Iqaluit area is approximately 255 centimetres (cm) of snowfall and 19.2 cm of rainfall. Average annual temperatures range from a low in January of approximately -29.7 degrees Celsius (°C) to a high of approximately 11.4 °C in July.

Originally built in 1995, the landfill was expanded in 2001 and 2006 to extend the life of the facility and provide run-off surface water management. The facility accepts a variety of waste including plastic, paper, wood, organic waste, construction and demolition (C&D) materials and recyclable materials such as scrap metal and tires, electronic waste and household hazardous waste (HHW). Waste is compacted and covered with soil. From October 2017 to August 2020, approximately 48,990 cubic metres (m³) of waste is estimated to have been placed in the landfill. As of 2020,approximately 99,875 m³ of airspace remains until the landfill capacity is reached.

Surface water is currently managed by a series of perimeter berms that collect and contain run-off water within the Landfill footprint. On-site run-off is collected in ponding and pumping areas to the east, west and south of the landfill. These areas are then pumped to two off-site retention areas for storage and settlement. The water is discharge to surface where it eventually flows to Koojesse Inlet after a period of retention.

1.3 Regulatory

The Territory of Nunavut does not currently have regulations for the closure of waste management facilities. The Nunavut Water Board (NWB) provides the approval for any proposed closure. The NWB License requires that a closure plan be submitted to the NWB for approval as per Clause J.

The Northwest Territories (NWT) Guidelines for the Planning, Design, Operations, and Maintenance of Modified Solid Waste Sites [2001-1330] (NWT, 2003) document regulations defines closure as the period after the landfill has reached capacity. When this occurs, the construction of a final cover for an area facilitates the long-term protection of the environment. The NWT guideline also specifies that the final cover system shall be capped with a minimum of 600 millimeters (mm) of material preferably clay and graded to positive drainage. It also specifies that the site should be stabilized with soil or equivalent to prevent erosion of the cap materials. Considering the absence of Nunavut landfill regulations, the NWT guidelines will be taken into consideration for the design of the West 40 Landfill closure cap.

2. Closure Plan

2.1 Grading

The final landfill cap will be graded to facilitate drainage away from the landfill site. This will prevent pooling of surface water as well as infiltration and leachate generation. Based on estimated airspace requirements the final waste surface will have side slopes of 3H:1V and a 5% grade top deck directing drainage to the east and west. These grades dictate the final cap surface and provide drainage requirements. The historical waste pile presently has slopes that exceed the 3:1 desired final slope. Those areas of the historical waste pile that exceed these slopes will be regraded to provide the required slope or the final cover will be placed to achieve the desired final slope.

2.2 Cap Design

The final landfill cap/cover system is required to minimize the amount of leachate generated within the landfill and provide drainage from the landfill surface. The following cover design is proposed for the West 40 Landfill site (see Drawing C-4001).

- 300 millimetres (mm) leveling layer over waste
- Geosynthetic Clay Liner barrier layer
- 300 mm of 20 mm minus granular
- 350 mm of 75 to 150 mm granular

300 mm Leveling Layer

The leveling course provides the base for the installation of the overlaying geosynthetic clay liner (GCL). The material must be placed and compacted to provide a smooth surface free from waste and sharp objects that could damage the GCL. Ideally the material should be evenly graded with a high sand content. The material shall be 20 mm minus, evenly graded.

Geosynthetic Clay Layer

Due to the lack of clay materials in Iqaluit GCL will be used to provide the barrier layer. GCL has a hydraulic conductivity of 5x10⁻⁹ cm/sec. to 5x10⁻¹⁰ cm/sec generally accepted as comparable to 600 mm of compacted clay. The GCL can be installed by local forces and is less susceptible to damage than geomembranes.

300 mm - 20 mm Minus Layer

This layer next to the GCL will provide a protection layer to the GCL.

350 mm - 75 mm to 150 mm Layer

The final lift will provide a layer of granular that will provide erosion protection and provide a surface that will provide a blending to the natural terrain.

2.3 Surface Water Management

The existing surface water management system consists of run-off ponding areas that require pumping to an offsite storage area for settlement and retention prior to discharge. Once the cap is constructed, run-off water will no longer come into contact with waste and will be of suitable quality to drain to natural pathways without additional retention or need for testing. The cap will tie into the top of the existing perimeter berm on the west side effectively removing the existing run-off drainage pathways and pumping areas created by the berm. The top of cap on the berms will be graded for positive drainage to further prevent pooling and ponding of water. Along the east and south extents, the cap will tie into the base of

the existing berm. Additional fill will be added and graded at a 5% slope back from the top of berm to tiein to the top of cap, to allow for positive drainage. Water will flow over the cap and berms to existing ground on either side of the landfill, allowing water to follow natural drainage pathways off site. The ponding areas located to the south of the landfill will be filled and graded to tie-in to the top of cap.

2.4 Site Reclamation

The closure of the landfill will also require a final clean-up and removal of operational facilities. These activities will involve the following:

- Removal of site entrance office and disconnect of power
- Removal of all storage containers
- General site clean-up to remove any accumulated litter and debris
- Final clean-up of scrap metal as required

2.5 Post Closure

During the Post-Closure care period, it is recommended that the final cover system be inspected at least once per year, and that an annual report be completed that includes:

- Results of cap inspection observations
- Record of maintenance and repairs completed
- Report of any remedial or corrective action required

An annual report should be submitted to the Nunavut Water Board.

The NWT guidelines specify that post closure monitoring should continue until the site is no longer releasing contaminants and/or the site has reached an equilibrium where contaminants no longer pose a risk to the environment. To mitigate the release of contaminants, the following activities need to take place during the Post-Closure care period at the West 40 Landfill:

- Protect and maintain the integrity of the final cover system and surface water management systems.
- Provide repairs to the final cover system as necessary to correct settlement, subsidence, erosion, leachate break-out.

2.6 Implementation Schedule

The West 40 Landfill will not be closed until the opening of a new waste transfer station. A new transfer station is not anticipated to be constructed and operational until the end of 2024. Therefore, the closure of West 40 Landfill is not expected until 2025 or later.

3. Closure and Post Closure Costs

Based on the proposed final cap for West 40 Landfill and the changes to the run-off surface water system, the following closure capital costs are estimated in Table 1.

Table 1. West 40 Closure Cost Estimate

Item	Description	Unit	Unit Price (\$)	Quantity Estimate	Estimated Amount (\$)	Notes
1.	Mobilization and Demobilization	Lump Sum	100,000	100%	100,000	
2.	300 mm Leveling Layer	m ³	75	9,400	705,000	20 mm Minus
3.	Landfill Cap					
	Geosynthetic Clay Liner	m ²	32	39,900	1,276,800	
	GCL Shipping Cost per Container	Per	4,300	16	68,800	Number of containers estimated for shipping GCL assuming a roll diameter of 0.5 m
	300 mm 20 mm Minus	m ³	75	12,000	900,000	
	350 mm 75 - 150 mm	m ³	75	14,000	1,050,000	
4.	Ditches and grading	m	70	410	28,700	Information only - Approximately m ³ required for fill, m3 cut
5.	Site Reclamation	Lump Sum	100,000	1	100,000	
	Subtotal				4,229,300	
	Engineering (Construction)	Lump Sum		8	338,344	
	Contingency (20%)			20%	84,860	
	Total				5,414,000	

The post closure operational costs including annual costs as well as total cost over the post closure care period, are estimated in Table 2. It is assumed that the post closure period shall continue for a minimum of 25 years after the closure of West 40 Landfill.

Table 2. West 40 Post Closure Cost Estimate

Item	Description	Unit	Unit Price (\$)	Quantity Estimate	Estimated Amount (\$)
1.	Annual Inspections	Lump Sum	5,000	100%	5,000
2.	Annual Monitoring and Reporting	Lump Sum	20,000	100%	20,000
3.	Maintenance	Lump Sum	10,000	100%	10,000
	Subtotal				35,000
	Engineering (10%)			10%	3,500
	Contingency (20%)			20%	7,000
	Total				45,500
	Total for 25 years (3.7% Inflation Annually)				1,820,200

This Closure Plan is based on data generated up to 2020. This Closure Plan will require review and updating once the landfill is closed and as required by the NWB. The information and data presented in this report have been prepared for the sole use of the City of Iqaluit.

The City of Iqaluit Project number: 60658262

4. References

Northwest Territories 2003, Guidelines for the Planning, Design, Operations and Maintenance of Modified Solid Waste Sites in the Northwest Territories [2001-1330]. April 2003.



Appendix A

Figures


DRAWING LIST

C-0000	Cover Sheet
C-0001	West 40 Landfill - Existing Conditions Plan
C-1001	West 40 Landfill - Final Capping Plan
C-2001	West 40 Landfill - Existing Ditch and Ponds - Grading Plan and Profile
C-3001	West 40 Landfill - Final Capping Sections
C-4001	Typical Details - Sheet 1 Of 1

NOT FOR CONSTRUCTION









AECOM

City of Iqaluit West 40 Landfill Closure and Reclamation Plan

CLIENT

City of Iqaluit

Building 901, City of Iqaluit, Box 460 Iqaluit, Nunavut X0A 0H0 867.979.5600 tel 867.979.5922 fax www.city.iqaluit.nu.ca

CONSULTANT

AECOM 18817 Stony Plain Road NW Edmonton, Alberta T5S 0C2 780.486.7000 tel 780.669.5782 fax www.aecom.com

REGISTRATION

ISSUE/REVISION

В	2021-10-15	ISSUED FOR FINAL
Α	2021-07-21	ISSUED FOR CLIENT REVIEW
I/R	DATE	DESCRIPTION

KEY PLAN

PROJECT NUMBER

60658262

SHEET TITLE

WEST 40 LANDFILL SITE LOCATION PLAN

SHEET NUMBER



AECOM

City of Iqaluit West 40 Landfill Closure and Reclamation Plan

CLIENT

City of Iqaluit

Building 901, City of Iqaluit, Box 460 Iqaluit, Nunavut X0A 0H0 867.979.5600 tel 867.979.5922 fax www.city.iqaluit.nu.ca

CONSULTANT

AECOM 18817 Stony Plain Road NW Edmonton, Alberta T5S 0C2 780.486.7000 tel 780.669.5782 fax www.aecom.com

REGISTRATION

ISSUE/REVISION

В	2021-10-15	ISSUED FOR FINAL
Α	2021-07-21	ISSUED FOR CLIENT REVIE
I/R	DATE	DESCRIPTION

KEY PLAN


PROJECT NUMBER

60658262

SHEET TITLE

WEST 40 LANDFILL EXISTING CONDITIONS PLAN

SHEET NUMBER



AECOM

PROJE

City of Iqaluit
West 40 Landfill
Closure and
Reclamation Plan

CLIENT

City of Iqaluit

Building 901, City of Iqaluit, Box 460 Iqaluit, Nunavut X0A 0H0 867.979.5600 tel 867.979.5922 fax www.city.iqaluit.nu.ca

CONSULTANT

AECOM

18817 Stony Plain Road NW Edmonton, Alberta T5S 0C2 780.486.7000 tel 780.669.5782 fax www.aecom.com

REGISTRATION

ISSUE/REVISION

В	2021-10-15	ISSUED FOR FINAL
Α	2021-07-21	ISSUED FOR CLIENT REVI
I/R	DATE	DESCRIPTION

KEY PLAN


PROJECT NUMBER


60658262

SHEET TITLE

WEST 40 LANDFILL FINAL CAPPING PLAN

SHEET NUMBER







NOT FOR CONSTRUCTION

AECOM

City of Iqaluit West 40 Landfill Closure and Reclamation Plan

CLIENT

City of Iqaluit

Building 901, City of Iqaluit, Box 460 Iqaluit, Nunavut X0A 0H0 867.979.5600 tel 867.979.5922 fax www.city.iqaluit.nu.ca

CONSULTANT

18817 Stony Plain Road NW Edmonton, Alberta T5S 0C2 780.486.7000 tel 780.669.5782 fax www.aecom.com

REGISTRATION

ISSUE/REVISION

В	2021-10-15	ISSUED FOR FINAL
Α	2021-07-21	ISSUED FOR CLIENT REVI
I/R	DATE	DESCRIPTION

KEY PLAN

PROJECT NUMBER

60658262

SHEET TITLE

WEST 40 LANDFILL EXISTING DITCH AND PONDS FILL GRADING PLAN AND PROFILE

SHEET NUMBER

C-2001

Printed on ____% Post-Consume
Recycled Content Paper

Last saved by: FIERHELLERJ(2021-09-30) Last Plotted: 2021-10-14

C-4001

BACKFILL AND GRADE EXISTING DITCH AND PONDING AREAS WITH 20 mm MINUS GENERAL FILL AT


5.0% FROM TOP OF EXISTING BERM

2021-08-17 SURVEY

0+000 0+010 0+020 0+030 0+040 0+050 0+060 0+070 0+080 0+090 0+100 0+110 0+120 0+130 0+140 0+150 0+160

E SECTION

- EXISTING GROUND



F SECTION

FENCE LINE - FENCE LINE - FENCE LINE FENCE LINE - EXISTING GROUND C-4001 EXISTING GROUND -BACKFILL AND GRADE EXISTING C-4001 DITCH AND PONDING AREAS WITH 20 mm MINUS GENERAL FILL AT - 2021-08-17 BACKFILL AND GRADE EXISTING -5.0% FROM TOP OF EXISTING BERM SURVEY DITCH AND PONDING AREAS WITH C-4001 C-4001 20 mm MINUS GENERAL FILL AT 5.0% FROM TOP OF EXISTING BERM $0+000 \quad 0+010 \quad 0+020 \quad 0+030 \quad 0+040 \quad 0+050 \quad 0+060 \quad 0+070 \quad 0+080 \quad 0+090 \quad 0+100 \quad 0+110 \quad 0+120 \quad 0+130 \quad 0+140 \quad 0+150 \quad 0+160 \quad 0+170 \quad 0+180 \quad 0+190 \quad 0+200 \quad 0+100 \quad 0+10$

G SECTION

NOT FOR CONSTRUCTION

AECON

PROJECT

City of Iqaluit
West 40 Landfill
Closure and
Reclamation Plan

CLIENT

City of Iqaluit

Building 901, City of Iqaluit, Box 460 Iqaluit, Nunavut X0A 0H0 867.979.5600 tel 867.979.5922 fax www.city.iqaluit.nu.ca

CONSULTANT

AECOM

18817 Stony Plain Road NW Edmonton, Alberta T5S 0C2 780.486.7000 tel 780.669.5782 fax www.aecom.com

REGISTRATION

ISSUE/REVISION

В	2021-10-15	ISSUED FOR FINAL
Α	2021-07-23	ISSUED FOR CLIENT REVIEW
I/R	DATE	DESCRIPTION

KEY PLAN


PROJECT NUMBER

60658262


SHEET TITLE


WEST 40 LANDFILL FINAL CAPPING SECTIONS

SHEET NUMBER












1 DETAIL
C-1001 NORTH LANDFILL CAP
C-3001



2 DETAIL
C-1001 SOUTH LANDFILL CAP





NOT FOR CONSTRUCTION)

AECOM

PROJECT

City of Iqaluit
West 40 Landfill
Closure and
Reclamation Plan

CLIENT

City of Iqaluit

Building 901, City of Iqaluit, Box 460 Iqaluit, Nunavut X0A 0H0 867.979.5600 tel 867.979.5922 fax www.city.iqaluit.nu.ca

CONSULTANT

AECOM

18817 Stony Plain Road NW Edmonton, Alberta T5S 0C2 780.486.7000 tel 780.669.5782 fax www.aecom.com

REGISTRATION

ISSUE/REVISION

В	2021-10-15	ISSUED FOR FINAL
Α	2021-07-23	ISSUED FOR CLIENT REVIEW
I/R	DATE	DESCRIPTION

KEY PLAN

PROJECT NUMBER

60658262

SHEET TITLE

TYPICAL DETAILS SHEET 1 OF 1

SHEET NUMBER

aecom.com

