

**MILESTONES OF DIFFERENT ACTIVITIES OF THE PROPOSED SEWAGE TREATMENT FACILITY**

**DESIGN AND CONSTRUCTION**

**The Schedule is tentative and subject to be modified**

## **Schedule for the Design and Construction of the Kimmirut Sewage Treatment Facility**

The following table outlines the **anticipated schedule** for the project. The proponent shall provide a final schedule in line with this base schedule.

<b>Date</b>	<b>Activity</b>
Mar. 01, 2019	RFP Release
Mar. 8-29, 2019	RFP
Apr. 05, 2019	Contract award
July 31, 2019	99% Design documents including decommissioning of two old lagoons
Aug 07, 2019	Submission to Nunavut Water Board
Nov 20, 2019	Regulatory approval
Dec. 15, 2019	IFT Documents (100% Const. Doc) including Abandonment & Restoration Plan for two old lagoons
Jan. 30, 2020	Tender release
Feb. 28, 2020	Tender close
Mar. 15, 2020	Constructions contract award
July 20, 2020	Construction start
Oct. 30, 2020/21	Construction Completion (subject to 1 or 2 seasons)
July, 2021/22	Decommissioning of two old lagoons
Sept., 2022/23	Warranty Inspection

### **Tasks**

The successful proponent will be involved in the following project phases:

1. Initiation Phase
2. Schematic Design Phase
3. Design Development Phase
4. Construction Documentation Phase
5. Procurèrent Phase
6. Construction Phase
7. Post Construction and warranty Phase