



November 02, 2009.

1/14



ᓄᓇᓕᓂ ᓂᓴᓴᓂᓂᓂᓂ ᓂᓴᓴᓂᓂᓂᓂ
Nunalingni Kavamatkunillu Pivikhaqautikkut
Department of Community Government Services
Ministère des Services communautaires et gouvernementaux

Thanks.

Bhabesh Roy, M.A.Sc., P.Eng.
Municipal Planning Engineer
Community & Government Services
Baffin Region, Government of Nunavut
P.O.Box 379, Pond Inlet, X0A 0S0
Ph-867 899 7314
Fax-867 899 7328
E-mail: broy@gov.nu.ca

Copy to : Patricio Fuentes, Regional Projects Manager, GN-CGS, Baffin Region
Johnathan Palluq, Assistant Regional Director, GN-CGS, Baffin Region
Timoon Toonoo, Regional Director, GN-CGS, Baffin Region
Matthew Hamp, Project Officer, GN-CGS, Baffin Region
Steven Burden, P.Eng., Trow Associates Inc.
Akeego Ikkidluak, SAO, Hamlet of Kimmirut

PLAN FOR COMPLIANCE
Municipality of Kimmirut

The construction of the Sewage Disposal Facility is related to granular production, construction of granular access road, rehabilitation of approximately 1.5km access road from the community to this facility. A Construction package for building only the granular access road has been awarded to Kudlik Construction Ltd some time in summer 2009. The Plan of compliance of the individual activity is as follows:

Granular Materials: A granular deposit has been identified of capacity approximately 40,000 cubic metres. This deposit has been screened by NIRB at the beginning of this year. A Quarry permit has been obtained for the production of the granular materials for building roads and the berms of the proposed lagoons. A Spill contingency plan has been prepared by the Engineering Consulting Firm, Trow Associates Inc and submitted to NWB. The materials will be used for constructing granular road and stockpiled for rehabilitation of Municipal dump site access road and proposed sewage disposal facility.

Granular Access Road: Design was prepared by Trow Associates Inc. A contract has been awarded to Kudlik Construction Ltd. for production of the granular materials and building this access road. This access road is the most essential component because this will facilitate transporting granular materials for the construction and also for other projects. This is scheduled to start beginning of the next year. The construction equipment from the contractor is on the boat and expecting to be there at any time now.

Access road to MDS and Sewage Disposal Facility: Due to financial constrains, the construction of these two components has been deferred. Substantiation sheets have been submitted to capital planning for the additional funding required to complete these projects.