

Appendix 5

Regulator Inspection Report



ᑭᓐᓂᓐ ᓂᓐᓂᓐ ᑭᓐᓂᓐ
Kivalliq Inuit Association

ᑭᓐᓂᓐ ᓂᓐᓂᓐ / P.O. Box 340, 32-4 Sivulliq Ave, ᑭᓐᓂᓐ Rankin Inlet, Nunavut X0C0G0
ᓂᓐᓂᓐ / Tel: (867) 645- 5725 ᓂᓐᓂᓐ / Fax: (867) 645-2348 Toll free: 1-800-220-6581

Site Inspection Report

Company: Agnico Eagle Mines Ltd
Site Contact: Nicolas Saucier, Jean-Francois Beland
Location: Amaruq Access Road, NU
Coordinates: 65° 04.787' N, 96° 01.219' W
Inspector(s): Jeff Hart
Inspection Date: March 15, 2016

PURPOSE OF INSPECTION:

Agnico Eagle Mines Ltd. commenced construction of the access road to the Amaruq site from the Meadowbank site on February 24, 2016. The first portion of the access road is located on Inuit Owned Land so an inspection of the progress that has been made was conducted.

SITE INSPECTION FINDINGS:

Waste rock from the Vault Pit ([Figure 1](#)) is being used for the road material until the first borrow site is reached. On the date of inspection, construction of the foundation of the road had reached a distance of approximately 5,200m and will continue until the end of May. 50-ton haul trucks are loaded with 42 tons of material for safety due to the rough surface of the foundation, finer material will be added in the future for the final surface of the road.

There are several culvert locations ([Figure 2](#)), and the first bridge location ([Figure 3](#)) is at approximately 3,500m. No bridges or culverts are currently in place, the gravel in these locations will be removed before thaw to allow water to flow.

ADDITIONAL NOTES:

Advancement of the road will end in May, 2016 and then resume in October, 2016 and continue throughout the winter.

Current equipment in use for road construction:	4 – 50T haul trucks
	2 – D8 bulldozers
	1 – 980 loader
	1 – 1250 backhoe

RECOMMENDATIONS:

- There are no deficiencies in the construction of the access road, the KIA recommends a weekly update on the progress made; i.e. distance reached, amount of material used, bridges/culverts installed, etc.
- A follow up inspection to be conducted once construction has ceased in May.





Figure 3 – First bridge ~3,500m (Upstream & Downstream)