



## DAILY SITE REPORT

**Project Name:** City of Iqaluit Sewage Lagoon West Dyke Repairs

**Report #:** 1

**Date:** August 12, 2006

**Report by:** Paul Matergio

**Project No.:** 06-1426

**Distribution:** City of Iqaluit (Geoff Baker)  
File

**Weather:** Clear, +16°C

**Contractor:** BBS Construction

**Personnel on Site:** 2

**Equipment:** Cat 235 Excavator, Tri-Axle Dump, Cat 950 Loader

**Progress:**

- Arrival on site at approximately 0700 hours. A brief meeting was held on site for introductions (construction foreman is Bill from BBS) and progress overview.
- Progress to date has comprised:
  - Removal of existing rip-rap material on southern portion of downstream face
  - Removal of debris from work area
  - Discussion of areas of berm requiring slope flattening
  - Backfilling of southern portion of downstream face to an approximately 6:1 slope
  - Visit to quarry to view backfill materials (engineered fill)