



DAILY SITE REPORT

Project Name: City of Iqaluit Sewage Lagoon West Dyke Repairs

Report #: 2

Date: August 13, 2006

Report by: Paul Matergio

Project No.: 06-1426

Distribution: City of Iqaluit (Geoff Baker)
File

Weather: Partly Cloudy, +15°C

Contractor: BBS Construction

Personnel on Site: 2

Equipment: Cat 235 Excavator, Tri-Axle Dump, Bomag Vibratory Roller

Progress:

- Arrival on site at approximately 0700 hours. Construction monitoring until end of contractor shift at 4pm today (Sunday).
- Activities today:
 - Completion of backfilling (Granular B) of areas of berm requiring flatter slope on southern section of berm
 - At end of shift the downstream face of the southern portion of the berm had a uniform slope of approximately 6H:1V