



DAILY SITE REPORT

Project Name: City of Iqaluit Sewage Lagoon West Dyke Repairs

Report #: 3

Date: August 14, 2006

Report by: Paul Matergio

Project No.: 06-1426

Distribution: City of Iqaluit (Geoff Baker)
File

Weather: Overcast, +9°C

Contractor: BBS Construction

Personnel on Site: 2

Equipment: Cat 235 Excavator, Tri-Axle Dump, Bomag Vibratory Roller, Water Truck

Progress:

- Arrival on site at approximately 0700 hours. Construction monitoring until end of contractor shift at 6pm.
- Activities today:
 - Watering of southern portion of downstream face of berm
 - Regrading of northern portions of berm where irregularities were present
 - Compaction of engineered fill over southern portion of berm
 - Commencement of excavation of toe trench
 - At end of shift the downstream face of the entire berm had a uniform slope of approximately 6H:1V