



DAILY SITE REPORT

Project Name: City of Iqaluit Sewage Lagoon West Dyke Repairs

Report #: 4

Date: August 15, 2006

Report by: Paul Matergio

Project No.: 06-1426

Distribution: City of Iqaluit (Geoff Baker)
File

Weather: Overcast, +7°C, occasional light rain

Contractor: BBS Construction

Personnel on Site: 5

Equipment: Cat 235 Excavator, Tri-Axle Dump, Bomag Vibratory Roller, Plate Tamper

Progress:

- Arrival on site at approximately 0700 hours. Construction monitoring until end of contractor shift at 6pm.
- Activities today:
 - Completion of upper and toe trenches on southern half of berm
 - Application of 6" sand cushion over downstream face on southern portion of berm
 - Commencement of geotextile placement on southern portion of berm
 - At end of shift the southern portion of the berm had geotextile placed, 6" sand cover layer placed, and upper and toe trench backfill placed