

POLARIS MINE
DECOMMISSIONING AND RECLAMATION PROGRESS REPORT
2nd QUARTER 2003
FOR THE
NUNAVUT WATER BOARD & INDIAN AND NORTHERN AFFAIRS CANADA





POLARIS MINE

DECOMMISSIONING AND RECLAMATION ACTIVITIES

QUARTERLY REPORTING – 2nd QUARTER 2003

SUBMITTED TO

THE NUNAVUT WATER BOARD

AND TO THE

DEPARTMENT OF INDIAN AND NORTHERN AFFAIRS CANADA

Date Submitted: August 28, 2003

DISTRIBUTION LIST

1. Nunavut Water Board - 2 copies
Chief Administrative Officer
Nunavut Water Board
P.O. Box 119
Gjoa Haven, NU X0B 1J0
2. Department of Indian Affairs and Northern Development – 1 copy
Manager, Land Administration
Department of Indian Affairs and Northern Development
Box 100
Iqaluit, NU X0A 0H0
3. Teck Cominco Metals Ltd. – 4 copies
 - Polaris Mine – John Knapp
 - Vancouver Office – Walter Kuit, Bob Hutchinson
 - Kimberley Office – Bruce Donald
4. Cascade Management Inc. - 1 copy
John Lees
Cascade Management Inc.
Suite 203, 2225 Hanselman Court
Saskatoon, Sask. S7L 6A8

TABLE OF CONTENTS

- 1. Executive Summary in Inuktitut**
- 2. Introduction**
- 3. Status of Authorizations and/or Approvals**
- 4. Unauthorized Discharges and Summary of Follow up Actions**
- 5. Progress Report of Studies / Plans Requested**
- 6. Decommissioning and Reclamation Progress Report**
 - 6.1. Earthworks**
 - 6.1.1. Dock and Shoreline
 - 6.1.2. Garrow Lake Dam
 - 6.1.3. Operational Landfill
 - 6.1.4. Little Red Dog Quarry Landfill
 - 6.1.5. Exploration Waste Stockpile
 - 6.2. Building Demolition**
 - 6.2.1. Mill / Offices / Warehouse Facilities
 - 6.2.2. Product Storage Building
 - 6.2.3. Thickener Building
 - 6.2.4. CRF Building
 - 6.2.5. Accommodation Building
 - 6.2.6. Other Buildings / Structures
 - 6.3. Contaminated Soil Remediation**
 - 6.3.1. Marine Dock and Adjacent Foreshore
 - 6.3.2. Fuel Bladder Storage Area
 - 6.3.3. Marine Foreshore – June 2002 Oil Spill

6.4. General Site Cleanup

6.5. Other Site Activities

- 7. Update of Decommissioning and Reclamation Schedule**
- 8. Update of Estimated Mine Decommissioning, Reclamation and Monitoring Costs**
- 9. Public Consultation / Participation**
- 10. Summary of Work Done in Response to Inspection/Compliance Reports**
- 11. Freshwater Use**
- 12. Physical Monitoring of Site**
 - 12.1. Placement of Demolition Debris into Landfills**
 - 12.2. Placement of Metals / Hydrocarbon Contaminated Wastes Underground in the Mine**
 - 12.3. Thermistor Data**
 - 12.3.1. Garrow Dam**
 - 12.3.2. Operational Landfill**
 - 12.3.3. Little Red Dog Quarry Landfill**
- 13. Garrow Lake Stratigraphic Monitoring**
- 14. Summary of Effluent Monitoring and Effluent Characterization**
- 15. Other Details Related to Water Use or Waste Disposal Requested**

APPENDICES

APPENDIX A	Executive Summary in Inuktitut
APPENDIX B	Update of Decommissioning and Reclamation Schedule
APPENDIX C	Update of Estimated Mine Decommissioning, Reclamation and Monitoring Costs
APPENDIX D	Record of Debris Placement into Little Red Dog Quarry Landfill
APPENDIX E	Placement of Metal and Hydrocarbon Contaminated Wastes Underground in the Mine
APPENDIX F	Thermistor Monitoring Data
APPENDIX G	Summary of Effluent Monitoring and Effluent Characterization
APPENDIX H	CD of Report in pdf Format

1. EXECUTIVE SUMMARY IN INUKTITUT

Refer to Appendix A for an executive summary of plans, reports and studies conducted under this licence during the period April 1, 2003 to June 30, 2003 that has been translated into Inuktitut.

2. INTRODUCTION

This is the second formal Decommissioning and Reclamation report submitted in relation to the Polaris Mine's Decommissioning and Reclamation Plan ('Closure Plan') and in compliance of the new Water Licence NWB1POL0311 issued on April 24, 2003 with an effective date of March 1, 2003.

The Polaris Closure Plan dated March 2001 received its initial conditional approval April 15, 2002. The Closure Plan was jointly conditionally approved by the Nunavut Water Board ('NWB') and the Department of Indian and Northern Affairs Canada ('INAC'). The Closure Plan has subsequently received further approvals. The approvals contain reporting requirements and this document has been prepared to consolidate all of the reporting requirements into one document. This report is being submitted to both NWB and INAC on a quarterly basis with an annual report completed by March 31st of the subsequent year.

3. STATUS OF AUTHORIZATIONS AND/OR APPROVALS

As of June 30, 2003, the status of project approvals were as follows:

1. Closure Plan
 - a. The terrestrial portions of the Closure Plan were approved as of April 2002
 - b. The approval of the proposal for decommissioning the Frustration Lake Freshwater System was outstanding. Under review by the NWB and INAC.
 - c. The approval for the decommissioning of Garrow Lake dam by the NWB, INAC and DFO was outstanding.
 - d. The application for the decommissioning of the marine dock and adjacent shoreline by the NWB, INAC and DFO was outstanding.
2. Polaris Water Licence Application
 - a. Polaris Mine received its new Water Licence NWB1POL0311 issued in April 2003 and effective as of March 1, 2003.
3. NIRB Screening of the Project
 - a. The NIRB screening report for the project was reviewed by the Ministers of DFO and Indian Affairs and Northern Development ('DIAND'). On June 13th, 2003 the Ministers issued a letter stating that they were in agreement with the NIRB screening report and no further reviews of the project were required.
4. Application for an Authorization under the Fisheries Act to decommission Garrow Lake dam and to decommission the marine dock was submitted to DFO in October 2001. Approval of the application was pending at the end of the period.
5. Melt Water Disposal Authorization

- a. On March 30th, 2003 Teck Cominco applied for authorization to dispose of site melt water by pumping it into the underground mine workings. On June 5, 2003 the NWB and INAC jointly approved Teck Cominco's request.
6. Landfill Operating Protocols
 - a. On May 29, 2003 the NWB granted approval for the Landfill Operating Protocols submitted by Teck Cominco.

4. UNAUTHORIZED DISCHARGES AND SUMMARY OF FOLLOW UP ACTIONS

There were no unauthorized discharges of water or effluent during the 2nd Quarter of 2003.

5. PROGRESS REPORT OF STUDIES / PLANS REQUESTED

There were no reports requested by the NWB related to Polaris's Water Licence during the 2nd Quarter of 2003.

The Closure Plan requires submission of the following plans and/or reports:

1. Certified landfill cover design specifications and plans – the design work was completed at the end of the quarter but not submitted.
2. Certified design drawings and specifications for Garrow Lake Dam Decommissioning – the design work were complete at the end of the quarter but not submitted.
3. Certified specifications and design drawings for Sealing Mine Entrances – were commissioned but not complete at the end of the period.
4. Certified specifications and design drawings for Decommissioning the marine dock and adjacent shoreline – design work complete at the end of the period but not submitted.
5. Submission of Overall Schedule for the Closure Plan – Included in the March 2001 Closure Plan and an update of the schedule is attached in Appendix B of this report.

6. DECOMMISSIONING AND RECLAMATION PROGRESS REPORT

Manpower levels increased substantially during the period as the return of daylight and warmer weather permitted more outside activities. Manpower at began the period at 39 and increase steadily and by the end of the reporting period there were 126 people on site.

6.1. Earthworks

6.1.1. Dock and Shoreline

- o Removal of the ship loader was completed.
- o Glycol freeze pipes in dock cells 1 & 2 have been drained and removed.
- o Glycol freeze pipes in dock cells 3 & 4 have been drained but the pipes remain in place.
- o Excavation of clean fill above high tide level was initiated during the period in cells 1 & 2 (after removal of overlying metals contaminated fill).

6.1.2. Garrow Lake Dam

- o Siphons were installed at the dam in preparation for siphoning water from Garrow Lake. There was no discharge from the lake during the period.

6.1.3. Operational Landfill

- Drilling and blasting of cover cap material in the New Quarry was undertaken during the period.
- Hauling and placing of the initial lifts of the cap material were underway at the end of the period.

6.1.4. Little Red Dog Quarry Landfill

- Refuse placement continued during the period. Refer to Section 12.1 of this report for additional information.
- Began construction of first lift of fill in LRD.

6.1.5. Exploration Waste Stockpile

- Prior to closure of the mine, Operations initiated the removal of the waste rock stockpile adjacent to the Exploration Portal. The waste pile contains metal sulphides.
- During the period delineation sampling was underway to define remaining sulphide contamination to be targeted for remediation.

6.2. Building Demolition

6.2.1. Mill / Offices / Warehouse Facilities on the Barge

- Shutdown operation of the primary powerhouse located on the barge and relocated electrical generating services to the Cat building adjacent to the barge.
- Completed bypassing of other services from the barge to facilitate demolition.
- Removal of interior structure and equipment was completed during the period.
- Removal of siding from the barge was completed during the period.
- Removal of the superstructure of the barge was partially complete at the end of the period.
- Completed draining fuel and glycol from the barge facilities.
- Cleaning of the hull fuel tanks was in progress at the end of the period.
- The contractor estimates that 75% of the barge has been demolished by the end of the period.
- Water run off diversion ditches were established and/or upgraded during the period. Melt water disposal into the mine was initiated.

6.2.2. Product Storage Building

- Approximately 60% of the siding accessible by equipment has been removed.
- Foundations have been exposed.
- Bin walls have been removed.
- Loadout pockets have been removed.
- The contractor estimates that 35% of the building demolition has been completed at the end of the period.

6.2.3. Thickener Building

- Attempts at removal of the earthen foundation indicated that additional thaw time required.
- Foundation removal is estimated to be 50% complete.

6.2.4. CRF Building

- Removed concrete floor slab.
- Remediation of hydrocarbon contaminated soils was completed.
- Demolition work in the area is now complete.

- General site grading of the area remains to be completed.
- 6.2.5. Accommodations Building**
 - No demolition as in active use.
- 6.2.6. Other Buildings / Structures**
 - Nothing to report.
- 6.3. Contaminated Soil Remediation**
 - 6.3.1. Marine Dock and Adjacent Foreshore**
 - Environmental sampling for glycol and metals contamination in the dock area was conducted during the period. No evidence of glycol contamination was found. Metals contamination was further delineated in preparation for excavation and disposal.
 - Removal of metals contaminated soils in the dock area was completed during the period.
 - In June, unexpected hydrocarbons (diesel fuel) were discovered in the dock cells 1 & 2. Delineation of the extent of contamination was underway at month end.
 - 6.3.2. Fuel Bladder Storage Area**
 - Conducted extensive hydrocarbon delineation activities to better define boundaries of the known hydrocarbon contamination.
 - The hydrocarbon contaminated soils were excavated and placed underground in the mine in accordance with the Closure Plan.
 - Excavation of hydrocarbon contaminated soils was almost complete at the end of the period. Only minor quantities of soil remain to be excavated.
 - Approximately 12,000 cu. m. were excavated close to originally forecast volumes.
 - 6.3.3. Marine Foreshore – June 2002 Oil Spill**
 - Removal of residual hydrocarbon contaminated soils on the foreshore from the June 2002 oil spill was completed.
 - Contaminated soils were placed underground in the mine.
- 6.4. General Site Cleanup**
 - Removing materials / containers from the general barge and Product Storage building in preparation for soils excavation.
- 6.5. Other Site Activities**
 - Approximately 50,000 liters of glycol and waste fuels have been incinerated to-date through the incinerator installed at the site.
 - Setting up #1 & 2 foldaways as temporary shop facilities as the permanent shop located in the barge is being prepared for demolition.

7. UPDATE OF DECOMMISSIONING AND RECLAMATION SCHEDULE

Appendix B contains an updated decommissioning schedule current as of June 30, 2003. The source of the data for the schedule is primarily from our demolition contactor. There are some revisions to the near term portions of the schedule due to more detailed planning. The project is still forecast to be completed by the end of September of 2004.

8. UPDATE OF ESTIMATED MINE DECOMMISSIONING, RECLAMATION AND MONITORING COSTS

Appendix C contains the detailed estimate of Mine Closure Costs updated as of June 30, 2003 in accordance with Part B, Item 3 or Part G, Item 21 and forecasts of cost to the end of 2011.

In summary, total Mine Closure Costs to June 30, 2003 were \$24,539,792. Estimated cost to complete decommissioning, reclamation and monitoring through to 2011 have increased to \$53,860,906.

9. PUBLIC CONSULTATION / PARTICIPATION

No public consultation occurred during the period.

10. SUMMARY OF WORK DONE IN RESPONSE TO INSPECTION/COMPLIANCE REPORTS

There was not work required to be done in response to inspection/compliance reports.

11. FRESHWATER WATER USE

Freshwater use from Frustration Lake for all uses during the 2nd Quarter of 2003 was:

April 2003	15,855 cu. M.
May 2003	9,521 cu. M.
June 2003	<u>3,712 cu. M.</u>
Total 2 nd Quarter	29,088 cu. M.
Total 1 st Quarter	<u>56,927 cu. M.</u>
Total June 30 YTD	86,015 cu. M.

12. Physical Monitoring of Site

12.1. Placement of Demolition Debris into Landfills

The approval letter for Landfill protocols requires us to report with record of materials (preferably in digital form). Refer to Appendix D for a listing of demolition debris transported to LRD pit during the quarter and a drawing of disposal locations and a photographic log of the work during the period.

12.2. Placement of Metals / Hydrocarbon Contaminated Wastes Underground in the Mine

Excavation of contaminated soils in the Bladder Spill area identified in the Closure Plan was the focus of earth work activity in April and May. During the period approximately 13,300 cu. m. of hydrocarbon contaminated soils were disposed of in the mine. The mine workings were coated with water prior to disposal of the hydrocarbon materials. In June, excavation of metals contaminated soils from the surface of the dock area was initiated. Approximately 15,200 cu. m. of metals contaminated soils were disposed of in the mine during the period. The volumes reported are approximate as they are based on truck counts. As remediation of areas

is completed, the areas will be surveyed to provide accurate volumes. Appendix E contains a series of drawings of the each mine level where materials have been placed. These drawings are dated August 22, 2003 and so indicate more recent data than the end of the period. The drawings also indicate the locations that other material types are stored in the mine workings such as tailings lines (refer to 960 Level drawing) which the Closure Plan specified would be disposed of in the mine.

12.3. Thermistors Data

12.3.1. Garrow Dam

Garrow Lake dam has three sets of thermistors that are recorded on a monthly basis. This will continue until Garrow Lake has been lowered to its original elevation. This data is reported in Appendix F.

12.3.2. Operational Landfill

The Operational Landfill currently has four thermistors in operation and actively monitored. The Closure Plan indicates that a minimum of three will be maintained to confirm that freezing of the landfill has occurred.
Refer to Appendix F for Data

12.3.3. Little Red Dog Quarry Landfill

Heavy metal pipes have been installed in the pit bottom and will remain in place during the filling of Little Red Dog Quarry. Once placing of the debris is complete and the pipes are extended to their final elevation, thermistor strings will not be installed in the pipes. No thermistor readings will be available until that time as indicated in the approved monitoring plans.

13. GARROW LAKE STRATIGRAPHIC MONITORING

There was no monitoring of Garrow Lake required in the 2nd Quarter of 2003.

14. SUMMARY OF EFFLUENT MONITORING AND EFFLUENT CHARACTERIZATION

Appendix G contains the effluent monitoring results as required in Part H in the form set out in Schedule 6 of the Metal Mining Effluent Regulations.

15. OTHER DETAILS RELATED TO WATER USE OR WASTE DISPOSAL REQUESTED

Melt water was disposed of in the underground workings during June. The disposal location is shown on the 980 Level drawing enclosed in Appendix E.

APPENDIX A

EXECUTIVE SUMMARY IN INUKTITUT

ፊደል ስም ስም ስም

ወልደሰ ስም

ፊደል ስም ስም ስም ስም

ወልደሰ ስም

ፊደል ስም 1, 2003

ፊደል ስም 30, 2003

ප්‍රකාශන

[illegible]

ፌዴራላዊ ሥልጣን ሊሰጥ ይችላል፡፡ ለሥልጣን ምንጭ ምንጭ

ᐃᐱᓕᑦ, ᓄᑖ ᐃᒪᑭ ᐱᔨᓇᐅᑎᑦ ᒪᓯᓕᑦᐅ ᐅ᙮ᑦᐅᑦᐱᑭᓴᔨᑦ ᐃᓴᑦ(ᐅᓚᐅ)ᑦ.

[illegible][illegible][illegible][illegible]

ፍጹሙ ሲሆን ለጊዜ ጥሪ ምሳሌ ሆኖ/ጥያቄውን ለሕዝብ ማሳደግ

[illegible][illegible]

- [illegible]

ΔJΠΛσ^{5b} 5⁶ΔJσΛσ⁵ΔJ ΔΠΠΔ^{5b}σΔ⁵ Δσ⁵Δ

[illegible]

- [illegible]

APPENDIX B

UPDATE OF

DECOMMISSIONING AND RECLAMATION SCHEDULE

POLARIS MINE - DECOMMISSIONING & RECLAMATION SCHEDULE
UPDATED AS OF JUNE 30, 2003

ACTIVITY	Prior To Period	2nd Qtr. 2003			3rd Qtr. 2003			4th Qtr. 2003			1st Qtr. 2004			2nd Qtr. 2004			3rd Qtr. 2004		
		Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
CONTRACTOR MOBILIZATION																			
Pre-mobilization Planning / Order Materials/Equip																			
Ship to Site with Contractor Equipment																			
Offload Ship																			
Setup Warehousing/Laydown Area																			
SETUP TEMPORARY FACILITIES																			
DECOMMISSIONING UNDERGROUND																			
Remove / Salvage Mine Equipment & Crusher																			
Remove Refrigeration Plant																			
Remove Surface Ventilation Fans																			
Seal Mine Openings																			
MILL / BARGE DEMOLITION																			
Initial Cleanup of Barge by Teck Cominco																			
Removal of Barge Services																			
Transfer fuel to Tank Farm & Clean Hull																			
Remove hazardous Materials / Wastes																			
Remove / Salvage Process Equipment																			
Demolish Internal Equipment																			
Demolish Structure																			
Remove Hydrocarbon/Metals Contaminated Soils																			
Regrade Area Surrounding Barge																			
PRODUCT STORAGE BUILDING DEMOLITION																			
Cleanup of Building / Remove Liquids from Equip.																			
Demolish Exterior Conveyors																			
Demolish Reclaim Conveyors																			
Remove Cladding from Building																			
Demolish Structure																			
Demolish Foundations																			
Remove Contaminated Soils																			
Regrading Area																			

POLARIS MINE - DECOMMISSIONING & RECLAMATION SCHEDULE

UPDATED AS OF JUNE 30, 2003

ACTIVITY	Prior To Period	2nd Qtr. 2003			3rd Qtr. 2003			4th Qtr. 2003			1st Qtr. 2004			2nd Qtr. 2004			3rd Qtr. 2004		
		Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
SHIP LOADER / RECLAIM CONVEYOR DEMOL.																			
Cleanup of Conveyor Areas/Remove Oils																			
Demolish Conveyors																			
DOCK DECOMMISSIONING																			
Inspect / Remove Glycols from Freeze Pipes																			
Remove Metals Contaminated Soils																			
Remove Cells 1 & 2																			
Remove Cells 3 & 4																			
Removal of Temporary Dock																			
Shoreline Recontouring																			
Berm Removal																			
Grade New Beach to Final Profiles																			
TAILINGS SYSTEM DEMOLITION																			
Final Cleanup of Thickener																			
Flush Tails Lines																			
Salvage Equipment																			
Remove hazardous Materials / Wastes																			
Remove Tails Line / Return Line																			
Demolish Equipment																			
Demolish Structure																			
Remove Foundations																			
Remove Contaminated Soils																			
Regrading																			
GARROW LAKE / DAM DECOMMISSIONING																			
Drawdown Lake																			
Removal of Centre Section of Dam																			
Creek Channel Construction																			
Final Grading / Armouring of Dam Remnants																			
CRF PLANT DEMOLITION																			
Final Cleanup of Plant																			
Remove hazardous Materials / Wastes																			
Demolish Plant Equipment																			
Demolish Buildings																			
Site Grading (Plant & Surrounding Area)																			

POLARIS MINE - DECOMMISSIONING & RECLAMATION SCHEDULE
UPDATED AS OF JUNE 30, 2003

ACTIVITY	Prior To Period	2nd Qtr. 2003			3rd Qtr. 2003			4th Qtr. 2003			1st Qtr. 2004			2nd Qtr. 2004			3rd Qtr. 2004		
		Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
ACCOMODATIONS COMPLEX DEMOLITION																			
Establish Temporary Offices / Building Services																			
Use Accomodations Complex																			
Establish Temporary Camp Accomodations																			
Use Temporary Camp																			
Remove hazardous Materials / Wastes																			
Demolish Buildings																			
Regrade Area																			
Remove Temporary Camp																			
FUEL STORAGE (TANK FARM) DEMOLITION																			
Temporary Modifications																			
Transfer Fuel to Temporary Storage																			
Cleaning of Tanks / Piping																			
Demolish Tanks / Piping																			
Cleanup of Berm & Liner																			
Site Grading																			
BLADDER AREA CONTAMINATED SOILS																			
Cleanup of Hydrocarbon Soils																			
Area Grading																			
MISC. BUILDING DEMOLITION																			
Exploration Quonset Huts																			
Core Shack (Atco Trailer)																			
Emergency Shelter at North Portal																			
Steam Wash Bay & Tire Shop																			
Generator Building																			
Bent Horn Building																			
Dock Office Trailer																			
Airstrip Storage Hut																			
Fresh Water Pump House																			
Frsh Water Tank & Shed																			
Carpenter Shop																			
Shipping Containers (Sea Cans)																			
Foldaways by Temporary Dock (3)																			
Firehall																			

POLARIS MINE - DECOMMISSIONING & RECLAMATION SCHEDULE

UPDATED AS OF JUNE 30, 2003

ACTIVITY	Prior To Period	2nd Qtr. 2003			3rd Qtr. 2003			4th Qtr. 2003			1st Qtr. 2004			2nd Qtr. 2004			3rd Qtr. 2004		
		Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
OPERATIONAL LANDFILL CLOSURE																			
Relocate Construction Landfill																			
Hauling Landfill Cover Cap Material																			
LRD QUARRY Landfill																			
Cut Notch into Quarry / Construct Haul Road																			
Installation of Thermistor Pipe Stands																			
Placing debris in Quarry																			
Grading of Notch to Match Cap																			
Placement of Cap and Final Grading																			
Installation of Thermistors into Pipes																			
MISC. SITE RECLAMATION & EARTHWORKS																			
Reduction in spare parts/supplies by TCML																			
Ship Mill Process Chemicals South for Sale/Recycle																			
Site Cleanup of scrap material during operations																			
Regrading North 40 Area																			
Grading of Reclamation Landfill Area																			
Road Closure / Culvert Removals/Runway																			
DEMOBILIZE FROM SITE																			
Prepare Equipment / Supplies for shipping from site																			
Prepare Residual Chemicals / Wastes for shipping																			
Last Ship from Polaris																			

APPENDIX C

UPDATE

OF ESTIMATED

MINE DECOMMISSIONING, RECLAMATION

AND

MONITORING COSTS

POLARIS MINE DECOMMISSIONING, RECLAMATION AND MONITORING COST ESTIMATE
2nd QUARTER 2003 UPDATE

	BUDGET		June 30, 2003 CLAIMED TO DATE		FORECAST FINAL PROJECT COST		NOTES
	By Code	Subtotals	By Code	Subtotals	By Code	Subtotals	
DEMOLITION & RECLAMATION (BARE COSTS)							
MINE EQUIPMENT REMOVAL							
Hazardous Materials Removal	35,845		853		35,845		
Mine Refrigeration Plant	145,525		6,000		145,525		
Mobile & Mine Equipment	2,919		87		12,919		
Remove Salvaged Mine Equipment	20,754		3,983		-		
Misc Sub Contract Costs	45,957		945		45,533		
		\$ 251,000		\$ 11,868		\$ 239,822	
MINE ACCESS SEALING							
Seal Mine Portals	60,000		464		90,459		
		\$ 60,000		\$ 464		\$ 90,459	
CONCENTRATOR BUILDING							
Miscellaneous Materials	22,092				-		
Mill Equipment Clean-Up - Fuels	16,398				-		
Mill Equipment Clean-Up	99,900		40,613		79,333		
Hazardous Materials Removal	151,117		85,352		197,099		
Barge Demolition	608,592		174,694		553,459		
Misc Process Equipment Demolition & Removal	197,432		183,317		183,346		
Misc Sub Contract Costs	88,469		27,909		80,806		
		\$ 1,184,000		\$ 511,885		\$ 1,094,043	
CONCENTRATE STORAGE STRUCTURE & EQUIPMENT							
Concentrate Storage Equipment Clean-Up	26,117		1,905		26,117		
Conveyors	67,600		8,421		61,525		
Concentrate Storage Structure & Equipment	555,283		25,816		505,036		
		\$ 649,000		\$ 36,142		\$ 592,678	
SHIP LOADER & CONVEYOR							
Conveyors	50,000		24,592		29,580		
		\$ 50,000		\$ 24,592		\$ 29,580	
DOCK & SHORELINE							
Dock & Shoreline Reclamation	869,000		55,867		769,131		
		\$ 869,000		\$ 55,867		\$ 769,131	
THICKENER & TAILINGS LINES							
Hazardous Materials Removal	22,577		13,331		33,838		
Tailings Thickener	377,423		58,015		107,759		
		\$ 400,000		\$ 71,346		\$ 141,597	
GARROW LAKE							
Garrow Lake Siphons & Lake Drawdown	120,391		142,312		203,192		
Dam/Spillway Modifications	95,467				137,267		
Escalation Allowance	3,142				-		
		\$ 219,000		\$ 142,312		\$ 340,459	
CRF PLANT STRUCTURE & EQUIPMENT							
CRF Plant Equipment Clean-Up	7,002		1,040		1,041		
CRF Plant Equipment Removal	17,533		9,406		9,404		
CRF Plant Buildings Demolition	130,455		22,169		27,019		
Misc Sub Contract Costs	11,010		39,011		51,857		
		\$ 166,000		\$ 71,626		\$ 89,321	
ACCOMMODATION COMPLEX STRUCTURE & EQUIPMENT							
Accommodation Complex Building Demolition	249,000		10,211		226,441		
		\$ 249,000		\$ 10,211		\$ 226,441	
FUEL STORAGE & HANDLING EQUIPMENT							
Miscellaneous Materials	3,681				(1,319)		
Purge & Decommission Fuel Tanks	53,404		200,741		319,000		
Hazardous Materials Removal	50,645		39,452		64,272		
Fuel Pumping & Distribution Systems	87,270				90,133		
		\$ 195,000		\$ 240,193		\$ 472,086	
BUILDINGS & CONTAINERS							
Miscellaneous Materials	1,323				-		
Misc Warehouse / Shipping Equipment	1,221		3,292		3,292		
Misc Buildings Demolition	250,456		32,133		243,960		
		\$ 253,000		\$ 35,425		\$ 247,252	
MISC CONTRACTOR LABOUR							
Unallocated Labour	133,000		70,408		215,994		
		\$ 133,000		\$ 70,408		\$ 215,994	
GENERAL SITE GRADING							
Hazardous Materials Removal	44,719		2,041		46,760		
General Site Grading & Reclamation	7,129		170,956		168,832		
Escalation Allowance	4,152				-		
		\$ 56,000		\$ 172,997		\$ 215,592	
LANDFILL RECLAMATION							
Landfill Reclamation	432,000		503,921		552,315		
		\$ 432,000		\$ 503,921		\$ 552,315	

POLARIS MINE DECOMMISSIONING, RECLAMATION AND MONITORING COST ESTIMATE
2nd QUARTER 2003 UPDATE

	BUDGET		June 30, 2003 CLAIMED TO DATE		FORECAST FINAL PROJECT COST		NOTES
	By Code	Subtotals	By Code	Subtotals	By Code	Subtotals	
CONTAMINATED SOILS - CLEANUP							
Metals & Hydrocarbon Contaminated Soils Cleanup & Disposal	366,623		205,020		823,069		
Hydrocarbon Contaminated Soils (By Polaris)	6,097		13,131		13,131		
Metals Contaminated Soils (By Polaris)	173,605		52,382		52,382		
U/G Handling & Disposal Of Contaminated Soils	48,675		21,632		65,110		
		\$ 595,000		\$ 292,165		\$ 953,692	
QUARRIES & MINE SURFACE RECLAMATION (EARTHWORK)							
Backfill & Re-Contouring	263,000		87,165		219,312		
		\$ 263,000		\$ 87,165		\$ 219,312	
MISC. DEMOLITION & CLEAN-UP							
Misc Unallocated Clean-Up / Demo	380,000		2,452		44,157		
		\$ 380,000		\$ 2,452		\$ 44,157	
EQUIPMENT PURCHASE/RENTAL							
Contractor Equipment Rental	5,274,900		2,064,425		5,274,900		
Contractor Misc Equipment Purchase	719,407		431,759		448,309		
Escalation Allowance	59,693				-		
		\$ 6,054,000		\$ 2,496,184		\$ 5,723,209	
MISC. SERVICES & SUPPLIES							
Misc Purchased Materials / Supplies	235,333		142,147		219,789		
Escalation Allowance	19,667				-		
		\$ 255,000		\$ 142,147		\$ 219,789	
FUEL							
Fuel Supply	3,294,536		2,300,673		4,325,673		
Fuel Taxes (Heating & Power Generation)	68,677				99,727		
Fuel Taxes (Equipment)	467,343		207,153		677,493		
Escalation Allowance	157,444				-		
		\$ 3,988,000		\$ 2,507,826		\$ 5,102,893	
MAINTENANCE OF EQUIPMENT & FACILITIES							
Mobile Equip Maintenance	1,296,759		1,842,885		4,685,780		
Building Maintenance	506,923		902,076		1,196,778		
Escalation Allowance	101,318				-		
		\$ 1,905,000		\$ 2,744,961		\$ 5,882,558	
PRE - PURCHASED EQUIPMENT (BY COMINCO)							
Construction Equipment - Purchase (By Owner)	541,000		541,271		541,271		
		\$ 541,000		\$ 541,271		\$ 541,271	
CONTRACTOR'S FIELD SUPPORT & SUPPLIES							
TRANSPORTATION (SHIPPING)							
Packing & Preparation	85,326		13,852		92,804		
Shipping Costs	948,661		861,774		1,867,438		
Escalation Allowance	78,013				-		
		\$ 1,112,000		\$ 875,626		\$ 1,960,242	
CONTRACTOR MOB, DEMOB & SUPERVISION							
Contractor Mob/Demob	61,883		62,456		146,031		
Contractor Supervisory/Admin Personnel	2,127,339		1,084,351		2,839,195		
Safety Services & Supplies <small>See Note 1</small>	36,000		163,953		218,513		
Misc Temporary Services / Modifications	223,824		696,031		1,109,787		
Escalation Allowance	13,954				-		
		\$ 2,463,000		\$ 2,006,791		\$ 4,313,526	
MISC. SERVICES & SUPPLIES							
Communications & TV	374,000		77,374		290,679		
Escalation Allowance	31,000				-		
		\$ 405,000		\$ 77,374		\$ 290,679	
ACCOMODATIONS							
Catering	1,487,166		725,828		1,831,193		
Escalation Allowance	122,834				-		
		\$ 1,610,000		\$ 725,828		\$ 1,831,193	
TRAVEL & PERSONNEL							
Travel (Airlines & Expenses)	1,552,881		1,070,110		3,656,460		
Travel Premium - Revised Rotation Schedule	1,072,773				-		
Misc Personnel Transport	72,274		78,029		122,274		
Escalation Allowance	575,072				-		
		\$ 3,273,000		\$ 1,148,139		\$ 3,778,734	
CONTRACTOR INDIRECTS							
HO MOB & DEMOB SUPPORT							
Mob & Demob	1,912,000		1,526,300		1,912,376		
		\$ 1,912,000		\$ 1,526,300		\$ 1,912,376	
CONTRACTOR MANAGEMENT SUPPORT							
Personnel	3,928,932		670,506		3,928,932		
Safety & First Aid Personnel to Provide Overlap	184,068		31,350		183,644		
		\$ 4,113,000		\$ 701,856		\$ 4,112,576	
OTHER CONTRACTOR INDIRECTS							
Contractor's General Indirects	4,952,000		3,526,384		5,120,102		
		\$ 4,952,000		\$ 3,526,384		\$ 5,120,102	

POLARIS MINE DECOMMISSIONING, RECLAMATION AND MONITORING COST ESTIMATE
2nd QUARTER 2003 UPDATE

	BUDGET		June 30, 2003 CLAIMED TO DATE		FORECAST FINAL PROJECT COST		NOTES
	By Code	Subtotals	By Code	Subtotals	By Code	Subtotals	
ENGINEERING / PROJECT MANAGEMENT							
ENVIRONMENTAL SITE ASSESMENT							
Environmental Consultants - Site Assessment	275,787		254,823		276,417		
Site Assessment - Unallocated	207,874		105,263		191,524		
Escalation Allowance	2,339				-		
		\$ 486,000		\$ 360,086		\$ 467,941	
CLOSURE PLAN							
Environmental Consultants - Closure Plan	415,772		371,776		365,772		
Escalation Allowance	2,228				-		
		\$ 418,000		\$ 371,776		\$ 365,772	
ENGINEERING / SPECIAL CONSULTANTS							
Design Consultants - Dock / Loadout	1,316		1,320		1,320		
Design Consultants - Tailings / Garrow Lake	3,520		3,515		3,515		
Design Consultants - Dock / Loadout	79,684		64,838		79,477		
Design Consultants - Tailings / Garrow Lake	54,780		45,328		45,328		
Sitework & Demolition Procedures - Design Services	18,300		14,555		44,994		
Escalation Allowance	2,400				-		
		\$ 160,000		\$ 129,556		\$ 174,634	
PROJECT MANAGEMENT CONSULTANT (HO STAFF)							
Project Management - Salaries	411,069		668,006		1,082,069		
Project Management - Reimb Expenses	100,000		49,890		100,000		
Escalation Allowance	31,931				-		
		\$ 543,000		\$ 717,896		\$ 1,182,069	
CONSTRUCTION MANAGEMENT (FIELD STAFF)							
Construction Management - Salaries	2,142,878		693,990		1,755,878		
Escalation Allowance	179,122				-		
		\$ 2,322,000		\$ 693,990		\$ 1,755,878	
ENVIRONMENTAL TESTING AND SAMPLING							
Environmental Reclamation Supervision - Staff	337,123		65,039		475,000		
Escalation Allowance	29,550				-		
Environmental Reclamation Supervision - Testing	330,000		76,369		210,000		
Additional Sampling and Consultant Services (MMER)	0		-		450,000		
Escalation Allowance	26,327				-		
		\$ 723,000		\$ 141,408		\$ 1,135,000	
OWNER'S COSTS							
SALARIES & EXPENSES							
Teck Cominco HO Proj Mgmnt (Staff Lab)	374,631		264,794		374,631		
Teck Cominco HO Proj Mgmnt (Misc Material & Exp)	199,149		127,922		215,406		
Escalation Allowance	34,220				33,750		
		\$ 608,000		\$ 392,716		\$ 623,787	
OVERHEAD / HO SUPPORT							
Land Leases, Licences	175,000		93,021		234,225		
Miscellaneous Permits	45,000		8,018		14,122		
Insurance	445,900		82,072		200,000		
Property Taxes	495,000		37,181		495,000		
Home Office General Admin (Labour & Exp)	722,384		14,058		109,212		
Public Relations	74,292		58,718		74,292		
Legal	57,540		48,021		48,021		
Escalation Allowance	168,560				-		
Misc Owner's Overhead	6,324		13,882		13,882		
		\$ 2,190,000		\$ 354,971		\$ 1,188,754	
GENERAL ADMIN							
Closure Management - Polaris Personnel	54,000				-		
Escalation Allowance	2,880				-		
Closure Wrap Up	5,120		15,667		-		
		\$ 62,000		\$ 15,667		\$ -	
POST RECLAMATION COSTS (2005 - 2011)							
SITE MONITORING AND HOLDING COSTS							
Annual Post Closure Environmental Monitoring (2005 to 2011)	510,000		-		135,000		
Final Sampling Program, Data Evaluation and Reporting in 2011	160,000		-		70,000		
Land Lease/Licence costs from 2005 to 2011	126,000		-		126,000		
Property Taxes - 2005 to 2011	70,000		-		160,000		
Escalation Allowance	135,000		-		510,000		
		\$ 1,001,000		\$ -		\$ 1,001,000	
UNALLOCATED							
Uncoded Forecast Cost Adjustments (Net)	-		-		-1,357,008		
		\$ -		\$ -		\$ (1,357,008)	1
TOTAL DECOMMISSIONING / RECLAMATION & MONITORING COSTS							
		\$ 47,500,000		\$ 24,539,792		\$ 53,860,906	

NOTE #1 - Identified potential cost adjustments to above accounts based on end of period review of manhours and materials costs to date - Not yet distributed to applicable accounts.

APPENDIX D

RECORD OF DEBRIS

PLACEMENT INTO

LITTLE RED DOG QUARRY LANDFILL

PLACEMENT OF DEBRIS INTO LRD QUARRY LANDFILL

2nd QUARTER, 2003

DRAWING OF WASTE PLACEMENT

The following drawing indicates the areas where debris was placed each month during the 2nd quarter of 2003 (April 1, 2003 to June 30, 2003). The locations represent the final placement locations and not temporary staging areas. The drawing also includes locations of debris place prior to the beginning of the quarter where the debris was placed at the same elevation in the pit.

This drawing represents the Second Lift (L2) of debris in the pit. The Second Lift of the debris is being placed into Bench 6 of LRD Quarry. The drawing indicates a different colour for each lift, year, and month that the debris was placed. For example 'L2 – 2003 – 05' represents Lift 2, for the month of May, 2003.

RECORD OF WASTE SOURCE/VOLUME & TYPE

Following the diagram are records from each month showing the source of the debris, where it was placed, the quantity and the type of debris.

VERIFICATION OF HYDROCARBON REMOVAL

Stationary and Mobile Equipment usually contain sources of hydrocarbons such as lubrication oils, fuels, greases and/or hydraulic oil. Attached to this appendix are signoff sheets indicating equipment that contained hydrocarbons were cleaned and/or drained of the hydrocarbons. After the equipment was drained and/or cleaned, they were inspected by our prime contractor, the demolition subcontractor and an owner representative. Each representative signs the inspection sheet once it has been verified that the equipment has been adequately drained. The only equipment prepared during this quarter relates to the power house facilities on the barge.


PHOTOGRAPHIC RECORD

As specified in the Closure Plan, a photographic record of debris placement is being maintained. Attached to this appendix are pictures of typical debris being placed in LRD Quarry.

The weather was too cold for the hydraulic shearers and bailer to function properly until May. Debris shown has been further processed using the bailer for siding and shearers for heavier steel prior to final burial.

The pictures are included in chronological order. Comments related to some of the pictures are as follows:

Date	Comment
2003 05 09	Secondary shearing of debris is underway
2003 05 20	The trailer mounted bailing machine is now in operation
2003 05 30	Temporary stock piles have separated out some different material types into separate piles for easier handling/cutting up prior to burial
2003 06 01	Note the pipes in the picture. These are return lines and not tailings lines. Tailings lines are being disposed of underground as per the Closure Plan.
2003 06 01	Note the large cylindrical ball mills. They are made of heavy walled steel and are difficult to cut into small pieces.
2003 06 14	The ball mills have been placed on end with one end cut off. This will allow filling of them so there are no voids caused when they are buried.
2003 06 24	Melting of snow and rain starting to cause water to pond in the quarry. This is helping to fill voids within the fill and will quickly freeze along with the landfill.



POLARIS PROJECT



LRD Quarry — LIFT 02 Demolition Debris Placement

DRAWN BY: TSF

SCALE: 1:1000

DATE: June 30, 2003

DWG #:

Polaris Mine Decommissioning and Reclamation Project

Daily Disposal Record For 2nd Quarter 2003

Structural Steel/Concrete/Building Components

Date	Origin location	Disposal Location	Disposal Location Details	Quantity (m3)	Remarks
04-Apr-03	Barge	L.R.D.	Bench 5 (B13-B14)	500	Concrete from barge demolition.
04-Apr-03	Barge	L.R.D.	Bench 6	50	Steel from demolitiom of the ball mill
18-Apr-03	Barge	L.R.D.	bench 6(H7)	100	ball mill
18-Apr-03	Barge	L.R.D.	bench 6 (G10)	20	steel
28-apr-03	Barge	L.R.D.	Bench 6 (D13)	75	(6 loads)Concrete
29-apr-03	Barge	L.R.D.	Bench 6 (D13)	240	(14 loads) Concrete
29-apr-03	Barge	L.R.D.	Bench 6 (G9)	20	(2 loads) Steel
May 1, 03	Burn Pit	L.R.D.	Bench 6 (J4-I5)	165	(11 loads) steel + wood
May 2, 03	Barge	L.R.D.	Bench 6 (H8-J7)	105	(7 loads) steel
May 3, 03	Barge	L.R.D.	Bench 6 (F9-H8)	315	(21 loads) steel
May 8, 03	Barge	L.R.D.	Bench 6 (G5-6)	25	(1 load) rubber + steel
May 11, 03	Barge	L.R.D.	Bench 6 (G5-6)	20	(1 load) steel
May 11, 03	Thickener	L.R.D.	Bench 6 (G5-6)	30	(2 loads) steel
May 13, 03	Barge	L.R.D.	Bench 6 (F13-14)	40	(2 loads) steel
May 13, 03	Barge	L.R.D.	Bench 6 (F13-14)	140	(7 loads) steel
May 17, 03	Barge	L.R.D.	Bench 6	24	Steel
May 19, 03	Barge	L.R.D.	Bench 6	324	Steel
May 20, 03	Barge	L.R.D.	Bench 6	142	Steel
May 21, 03	Barge	L.R.D.	Bench 6	284	Steel
May 22, 03	Barge	L.R.D.	Bench 6	145	Steel
May 22, 03	Barge	Burn Pit	Bench 6	80	Steel
23-May-03	Storage	L.R.D.	Bench 6	110	Steel
24-May-03	Storage	L.R.D.	Bench 6	140	Steel
25-May-03	Storage	L.R.D.	Bench 6	130	Steel
25-May-03	Barge	L.R.D.	Bench 6	15	Steel
27-May-03	Storage	L.R.D.	Bench 6	168	Steel
28-May-03	Barge	L.R.D.	Bench 6	30	Steel
28-May-03	Storage	L.R.D.	Bench 6	162	Steel
29-May-03	Barge	L.R.D.	Bench 6	534	Steel
30-May-03	Barge	L.R.D.	Bench 6	478	Steel
29-May-03	Barge	L.R.D.	Bench 6	534	Steel
30-May-03	Barge	L.R.D.	Bench 6	478	Steel
31-May-03	Storage building	L.R.D.	Bench 6	64	Steel
31-May-03	Barge	L.R.D.	Bench 6	250	Steel

Polaris Mine Decommissioning and Reclamation Project

Daily Disposal Record For 2nd Quarter 2003

Structural Steel/Concrete/Building Components

Date	Origin location	Disposal Location	Disposal Location Details	Quantity (m3)	Remarks
01-Jun-03	Barge	L.R.D.	Bench 6	296	Steel
01-Jun-03	Storage building	L.R.D.	Bench 6	120	Steel
02-Jun-03	Barge	L.R.D.	Bench 6	230	Steel
03-Jun-03	Barge	L.R.D.	Bench 6	78	Steel
June 04-03	Barge	L.R.D.	Bench 6	420	Steel
June 5,03	Storage Building	L.R.D.	Bench 6	315	Steel
June 6,03	Storage Building	L.R.D.	Bench 6	255	Steel
June 6,03	Barge	L.R.D.	Bench 6	255	Steel
June 7,03	Storage Building	L.R.D.	Bench 6	75	Steel
June 7,03	Barge	L.R.D.	Bench 6	270	Steel
June 7,03	Foldaway	L.R.D.	Bench 6	30	Steel
	Note - material taken to burn pit was then transerred to LRD				
TOTAL DEBRIS TAKEN TO LRD QUARRY				8,281	

STATIONARY EQUIPMENT LUBRICANT EVACUATION CHECKLIST

Cominco Polaris Minesite Demolition and Reclamation Project
Daily Activity Log and Disposal Record

SNC-LAVALIN
Engineers & Constructors

Date	Origin Location	Equipment Description	Lubricant/Fluid Type	Quantity If Appl.	Disposal Location	Sub-Contractor	SLC	Owner/Rep
	BARGE ^{POWER House}	141-CK-01 Heat dump	Glycol		Future Incineration	Jh	PS	Real
	"	141-CK-02 " "	"		" "	Jh	PS	Real
	"	141-CK-03 " "	"		" "	Jh	PS	Real
	"	141-CK-04 " "	"		" "	Jh	PS	Real
	"	141-CK-05 " "	"		" "	Jh	PS	Real
	"	141-CK-06 Heat dump	"		" "	Jh	P.S	Real
	BARGE	144-TK-01 Fuel tank	Diesel Fuel		" "	Jh	PS	Real
	"	144-TK-02 " "	" "		" "	Jh	PS	Real
	"	AIR Handler 241-AH-01 unit	Glycol		" "	Jh	PS	Real
	"	241-AH-02 " "	"		" "	Jh	PS	Real
	"	241-AH-03 " "	"		" "	Jh	PS	Real
	"	241-AH-06 " "	"		" "	Jh	PS	Real
	"	Diesel Fuel 241-PP-01 Supply Pump	Diesel Fuel		" "	Jh	PS	Real
	"	241-PP-02 " "	" "		" "	Jh	PS	Real
	"	241-PP-03 " "	" "		" "	Jh	PS	Real


NOTE - SNC Records indicate this work was done
Between April 12-2003 and May 12, 2003.

\\freezy\snc\insert directory and file name here.xls

- ONCE THE INDIVIDUALS WHO DID THE WORK ARE BACK ON SITE, WILL GET MORE INFO

STATIONARY EQUIPMENT LUBRICANT EVACUATION CHECKLIST

Cominco Polaris Minesite Demolition and Reclamation Project
Daily Activity Log and Disposal Record



Date	Origin Location	Equipment Description	Lubricant/Fluid Type	Quantity If Appl.	Disposal Location	Sub-Contractor	SLEC	Owner/Rep
	BARGE Power House	Domestic HOT WATER Dump 241-PP-08	Gear box oil		Future Incineration	Jh	PS	hal
	" "	241-PP-09	" " "		" "	Jh	PS	hal
	" "	241-PP-10	" " "		" "	Jh	PS	hal
	" "	241-PP-11	" " "		" "	Jh	PS	hal
	" "	241-PP-12	Gear box oil		" "	Jh	PS	hal
	" "	HEATING WATER REC'D PUMP 241-PP-15	" " "		Future Incineration	Jh	PS	hal
	" "	241-PP-16	" " "		" "	Jh	PS	hal
	" "	Compressed AIR RECEIVER 241-RE-01	oil		" "	Jh	PS	hal
	" "	241-RE-02	"		" "	Jh	PS	hal
	" "	FUEL OIL DRIP TANK 241-TK-04	Diesel Fuel		" "	Jh	PS	hal
	" "	HOT water TANK 241-TK-07						
	" "	241-TK-08						
	" "	HOT water Expansion TANK 241-TK-15						
	" "	241-TK-20						
	" "	241-TK-21						

\\freezy\snc\insert directory and file name here.xls

SEE SHEET. ① B

Apr 12/03 to May 12/03

STATIONARY EQUIPMENT LUBR. INT EVACUATION CHECKLIST

Cominco Polaris Minesite Demolition and Reclamation Project
Daily Activity Log and Disposal Record

Date	Origin Location	Equipment Description	Lubricant/Fluid Type	Quantity If Appl.	Disposal Location	Sub-Contractor	SLEC	Owner/Rep
	BARGE POWER HOUSE	GLYCOL Solution 241-TK-23 TANK	GLYCOL		FUTURE Incineration	44	PS	Real
	"	MAK Diesel 24A-GE-01 Generator	LUBE OIL		"	46	PS	Real
	"	24A-GE-02 "	LUBE OIL		"	44	PS	Real
	"	24A-GE-03 "	LUBE OIL		"	44	PS	Real
	"	24A-GE-04 "	LUBE OIL		"	44	PS	Real
	"	Diesel Fuel Transfer 24A-PP-07 Pump	LUBE OIL Diesel Fuel		"	44	PS	Real
	"	24A-PP-08 "	LUBE OIL Diesel Fuel		"	44	PS	Real
	"	LUBE OIL Priming 24A-PP-09 Pump	GEAR OIL BOX		"	44	PS	Real
	"	24A-PP-10 "	" "		"	44	PS	Real
	"	24A-PP-11 "	" "		"	44	PS	Real
	"	24A-PP-12 "	" "		"	44	PS	Real
	"	SEPARATOR LUBE OIL 24A-PP-13 Pump	" "		"	44	PS	Real
	"	SEPARATOR Sludge 24A-PP-14 Pump	GEAR OIL BOX		"	44	PS	Real
	"	ENGINE HOT COOLING 24A-PP-15 WATER PUMP	" "		"	44	PS	Real
	"	Diesel Cooling water 24A-PP-17 Pump	" "		"	44	PS	Real
	"	24A-PP-18 "	" "		"	44	PS	Real

See Sheet D.

Apr 12/03 to May 12/03

STATIONARY EQUIPMENT LUBRICANT EVACUATION CHECKLIST



Cominco Polaris Minesite Demolition and Reclamation Project
Daily Activity Log and Disposal Record


SNC-LAVALIN
Engineers & Constructors

Date	Origin Location	Equipment Description	Lubricant/Fluid Type	Quantity If Appl.	Disposal Location	Sub-Contractor	SLEC	Owner/Rep
	BARCE POWER HOUSE	Compressor STARTING AND RECEIVERS 244-RE-01	OIL GEAR BOX		FUTURE Incineration	Jay	PS	hnd
	"	244-RE-02	"	"	"	Jay	PS	hnd
	"	Oil Separator 244-SP-01	"	"	"	Jay	PS	hnd
	"	Fuel Separator 244-SP-02	DIESEL GEAR BOX OIL		"	Jay	PS	hnd
	"	Separator Sludge 244-TK-05 TANK	Sludge GEAR BOX OIL		"	Jay	PS	hnd
	"	STARTING Receiver 244-TK-06 TANK	oil		"	Jay	PS	hnd
	"	244-TK-07	"	"	"	Jay	PS	hnd
	"	Cooling water Expansion 244-TK-08 TANK			"	Jay	PS	hnd
	"	Emergency Starting Fuel 244-TK-01 TANK	Diesel Fuel		"	Jay	PS	hnd

See SHEET ①.
Apr 12/03 to May 12/03

\\freezy\snc\insert directory and file name here.xls























2003 05 20 16:47






























APPENDIX E

PLACEMENT OF

METALS & HYDROCARBON CONTAMINATED WASTES

UNDERGROUND IN THE MINE



MATERIALS PLACED UNDERGROUND

- NORMAL MINE BACKFILL FROM OPERATIONS
- METALS CONTAMINATED SOILS
- HYDROCARBON CONTAMINATED SOILS
- OTHER MATERIALS STORAGE

DRAWN BY: J.A.


SCALE: 1:500


REVISED BY:	DATE:	REVISION:
OWM	MAR/22/97	YEAR END
WM	JUL/97	SDS-ANNUAL
M. HUGH	JAN/98	YEAR END
M. HUGH	JAN/98	YEAR END
WM	FEB/98	YEAR END
MLB	JAN/01	YEAR END
JT	JAN/02	YEAR END

730 LEVEL

Contamination Placement

as of August 22, 2003






MATERIALS PLACED UNDERGROUND


- NORMAL MINE BACKFILL FROM OPERATIONS
- METALS CONTAMINATED SOILS
- HYDROCARBON CONTAMINATED SOILS
- OTHER MATERIALS STORAGE


POLARIS MINE


790 LEVEL
Contamination Placement
as of August 22, 2003


DRAWN BY: J.A.		SCALE: 1:1000	
REVISED BY:	DATE:	REVISION	
R.G.	1 JAN/04		
J.A.	JAN/00/95	YEAR END	
J.H.	JAN/02	YEAR END	












- MATERIALS PLACED UNDERGROUND**
- MINE BACKFILL PLACED DURING MINE OPERATIONS
 - METALS CONTAMINATED SOILS
 - HYDROCARBON CONTAMINATED SOILS
 - OTHER WASTE MATERIALS STORAGE

POLARIS MINE		
DRAWN BY: J.A.	SCALE:1:1000	
REVIEWED BY:	DATE:	REVISION:
J.A.	JAN/24	
J.A.	JAN/24	YEAR END

885 LEVEL
Contamination Placement
as of August 22, 2003



APPENDIX F

THERMISTOR MONITORING DATA

POLARIS MINE - GARROW LAKE DAM THERMISTOR TEMPERATURES

NORTH THERMISTOR

[illegible]

CENTRE THERMISTOR

[illegible]

SOUTH THERMISTOR

[illegible]

POLARIS MINE - OPERATIONAL LANDFILL TEMPERATURE MONITORING - THERMISTOR STRING #1
TEMPERATURES IN DEGREES C

	Bead # 1	Bead # 2	Bead # 3	Bead # 4	Bead # 5	Bead # 6	Bead # 7	Bead # 8	Bead # 9	Bead # 10	Bead # 11	Bead # 12
Installation Depth Below Collar (M)	-0.5	-1.0	-1.5	-2.0	-3.0	-4.0	-4.5	-5.0	-5.5	-6.0		
20-Mar-99	-22.9	-23.9	-24.0	-23.7	-21.7	-17.0	-15.9	-15.0	-14.2	-13.5		
22-Mar-99	-22.7	-23.3	-23.5	-23.3	-21.6	-17.1	-16.0	-15.2	-14.3	-13.6		
23-Mar-99	-22.5	-23.2	-23.3	-23.1	-21.5	-17.2	-16.0	-15.2	-14.4	-13.6		
24-Mar-99	-22.4	-23.0	-23.2	-22.9	-21.4	-17.2	-16.1	-15.3	-14.4	-13.7		
25-Mar-99	-22.4	-22.9	-23.0	-22.8	-21.4	-17.2	-16.2	-15.4	-14.5	-13.8		
26-Mar-99	-23.1	-22.8	-22.9	-22.6	-21.3	-17.3	-16.2	-15.4	-14.5	-13.8		
27-Mar-99	-23.7	-23.0	-22.8	-22.5	-21.2	-17.3	-16.3	-15.5	-14.6	-13.9		
29-Mar-99	-24.7	-23.4	-22.8	-22.4	-21.0	-17.4	-16.4	-15.6	-14.7	-14.0		
30-Mar-99	-25.9	-23.9	-23.0	-22.3	-21.0	-17.4	-16.4	-15.6	-14.7	-14.0		
6-Apr-99	-24.1	-24.1	-23.5	-22.7	-20.9	-17.5	-16.6	-15.9	-15.0	-14.3		
13-Apr-99	-22.7	-22.8	-22.6	-22.2	-20.8	-17.6	-16.8	-16.0	-15.3	-14.5		
20-Apr-99	-19.9	-20.6	-21.2	-21.3	-20.6	-17.7	-16.9	-16.2	-15.5	-14.7		
26-Apr-99	-18.4	-19.8	-20.5	-20.6	-20.0	-17.7	-17.0	-16.4	-15.6	-14.9		
4-May-99	-16.2	-18.0	-19.0	-19.5	-19.4	-17.6	-17.0	-16.4	-15.7	-15.1		
11-May-99	-14.1	-16.2	-17.4	-18.2	-18.7	-17.4	-16.9	-16.4	-15.8	-15.2		
18-May-99	-9.6	-12.8	-15.0	-16.5	-17.7	-17.2	-16.8	-16.4	-15.8	-15.3		
25-May-99	-6.7	-10.1	-12.6	-14.5	-16.5	-16.8	-16.6	-16.3	-15.8	-15.3		
1-Jun-99	-5.0	-8.4	-10.7	-12.7	-15.1	-16.3	-16.2	-16.0	-15.7	-15.3		
8-Jun-99	-0.5	-2.9	-7.0	-10.2	-13.6	-15.7	-15.8	-15.8	-15.5	-15.2		
15-Jun-99	-0.7	-2.7	-5.6	-8.3	-12.0	-15.0	-15.3	-15.4	-15.3	-15.1		
22-Jun-99	0.2	-1.8	-4.5	-7.1	-10.7	-14.2	-14.7	-14.9	-15.0	-14.9		
29-Jun-99	1.3	-1.3	-3.5	-5.9	-9.4	-13.2	-14.0	-14.3	-14.5	-14.6		
5-Jul-99	4.3	-0.5	-2.3	-4.7	-8.8	-12.8	-13.5	-13.9	-14.2	-14.4		
13-Jul-99	3.9	2.9	-1.6	-4.3	-8.0	-12.2	-13.0	-13.5	-13.8	-14.1		
20-Jul-99	3.3	1.3	-1.3	-3.8	-7.4	-11.6	-12.5	-13.0	-13.4	-13.8		
27-Jul-99	3.9	1.7	-1.1	-3.4	-6.8	-11.1	-12.0	-12.5	-13.1	-13.4		
3-Aug-99	4.8	2.0	-0.8	-3.0	-6.4	-10.6	-11.5	-12.1	-12.7	-13.2		
10-Aug-99	4.8	2.4	-0.8	-2.8	-6.0	-10.3	-11.1	-11.8	-12.3	-12.8		
17-Aug-99	3.9	2.0	-0.7	-2.6	-5.7	-9.9	-10.7	-11.4	-12.0	-12.5		
24-Aug-99	1.4	0.7	-0.7	-2.5	-5.4	-9.6	-10.4	-11.1	-11.7	-12.3		
31-Aug-99	0.0	0.1	-0.7	-2.4	-5.2	-9.3	-10.2	-10.8	-11.4	-12.0		
7-Sep-99	-0.2	-0.1	-0.2	-1.5	-4.3	-8.2	-9.5	-10.2	-10.8	-11.5		
14-Sep-99	-0.4	-0.1	-0.3	-1.6	-4.1	-8.0	-9.3	-10.0	-10.6	-11.2		
22-Sep-99	-1.3	-0.4	-0.4	-1.6	-4.0	-7.8	-9.1	-9.7	-10.4	-11.1		
28-Sep-99	-1.0	-0.5	-0.5	-1.6	-3.9	-7.6	-8.8	-9.5	-10.2	-10.9		
5-Oct-99	-5.9	-3.0	-1.4	-3.9	-7.4	-8.6	-9.3	-10.0	-10.7			
12-Oct-99	-8.1	-5.4	-3.7	-2.8	-3.9	-7.3	-8.5	-9.1	-9.8	-10.5		
19-Oct-99	-12.9	-9.4	-6.3	-4.5	-4.3	-7.2	-8.3	-9.0	-9.6	-10.3		
26-Oct-99	-14.3	-11.3	-8.4	-6.4	-5.2	-7.2	-8.2	-8.8	-9.5	-10.1		
2-Nov-99	-15.8	-13.7	-10.8	-8.3	-6.3	-7.3	-8.2	-8.7	-9.3	-10.0		
9-Nov-99	-21.1	-16.7	-12.7	-10.0	-7.6	-8.2	-8.7	-9.3	-9.3	-9.9		
16-Nov-99	-20.7	-17.0	-13.7	-11.5	-9.0	-8.1	-8.4	-8.8	-9.3	-9.8		
23-Nov-99	-18.6	-17.8	-15.7	-13.3	-10.3	-8.7	-8.8	-9.0	-9.4	-9.8		
30-Nov-99	-19.3	-16.7	-15.1	-13.6	-11.4	-9.4	-9.2	-9.3	-9.5	-9.9		
7-Dec-99	-24.9	-21.4	-17.8	-15.2	-12.3	-10.0	-9.6	-9.6	-9.8	-10.0		
13-Dec-99	-26.8	-23.8	-20.3	-17.3	-13.6	-10.6	-10.1	-10.0	-10.0	-10.2		
22-May-00	-12.3	-14.1	-15.7	-16.9	-18.2	-18.1	-17.8	-17.4	-16.9	-16.4		
29-May-00	-10.3	-13.2	-14.7	-15.9	-17.2	-17.6	-17.4	-17.2	-16.8	-16.4		
6-Jun-00	-0.3	-0.1	-1.0	-2.3	-10.8	-12.2	-13.0	-15.6	-16.6	-16.2		
16-Jun-00	1.0	-2.0	-5.7	-9.6	-13.9	-16.2	-16.4	-16.4	-16.2	-16.0		
26-Jun-00	5.3	1.2	-1.8	-5.6	-10.9	-14.8	-15.5	-15.8	-15.8	-15.7		
4-Jul-00	2.1	0.7	-1.3	-4.4	-9.3	-13.7	-14.7	-15.1	-15.3	-15.4		
11-Jul-00	2.8	1.0	-1.2	-3.9	-8.2	-12.8	-14.0	-14.5	-14.8	-15.0		
18-Jul-00	2.5	1.2	-1.1	-3.5	-7.5	-12.1	-13.3	-13.9	-14.3	-14.6		
19-Sep-00	-3.9	-0.4	-1.0	-2.1	-4.6	-8.4	-9.6	-10.3	-11.0	-11.6		
26-Sep-00	-6.3	-3.7	-2.4	-2.6	-4.5	-8.2	-9.4	-10.1	-10.8	-11.4		
10-Oct-00	-9.9	-7.4	-5.6	-4.9	-5.2	-7.9	-9.0	-9.7	-10.3	-10.9		
10-Nov-00	-18.7	-16.8	-14.2	-12.0	-9.5	-8.8	-9.2	-9.5	-9.9	-10.4		
27-Apr-01	-19.8	-21.5	-23.0	-23.7	-23.5	-21.0	-19.8	-19.1	-18.2	-17.3		
22-May-01	-9.9	-12.8	-15.5	-17.6	-19.7	-19.6	-19.1	-18.7	-18.2	-17.5		
18-Jun-01	1.9	-0.7	-3.9	-7.3	-12.1	-16.0	-16.8	-17.0	-17.0	-16.9		
19-Jul-01	8.5	2.4	-1.1	-3.4	-7.3	-12.0	-13.4	-14.1	-14.6	-15.0		
21-Aug-01	0.0	0.0	-0.1	-2.0	-5.3	-9.8	-11.2	-11.9	-12.6	-13.2		
21-Aug-01	0.0	0.0	-0.1	-2.0	-5.3	-9.8	-11.2	-11.9	-12.6	-13.2		
16-Nov-02	-14.3	-13.3	-11.4	-9.7	-8.1	-8.5	-9.1	-9.5	-10.0	-10.6		
18-Dec-02	-18.6	-17.6	-16.8	-15.8	-13.7	-11.0	-10.6	-10.5	-10.5	-10.7		
10-Feb-03	-27.6	-25.3	-23.4	-21.6	-18.6	-14.8	-13.8	-13.3	-12.9	-12.5		
11-Mar-03	-28.3	-26.2	-24.9	-23.8	-21.4	-17.0	-15.7	-15.0	-14.3	-13.8		
17-Apr-03	-24.7	-24.5	-24.0	-23.3	-21.9	-18.6	-17.4	-16.7	-16.0	-15.2		
15-May-03	-15.2	-17.1	-18.1	-18.8	-19.4	-18.3	-17.6	-17.1	-16.6	-15.9		
17-Jun-03	-24.7	-24.5	-24.0	-23.3	-21.9	-18.6	-17.4	-16.7	-16.0	-15.2		

POLARIS MINE - OPERATIONAL LANDFILL TEMPERATURE MONITORING - THERMISTOR STRING #2
TEMPERATURES IN DEGREES C

	Bead # 1	Bead # 2	Bead # 3	Bead # 4	Bead # 5	Bead # 6	Bead # 7	Bead # 8	Bead # 9	Bead # 10	Bead # 11	Bead # 12
Installation Depth Below Collar (M)	-0.5	-1.0	-1.5	-2.0	-2.5	-3.0	-3.5	-4.0	-4.5	-5.0		
20-Mar-99	-24.2	-24.8	-24.9	-24.5	-23.8	-22.7	-21.5	-20.0	-18.6	-17.4		
22-Mar-99	-24.0	-24.2	-24.5	-24.2	-23.5	-22.5	-21.5	-20.1	-18.7	-17.5		
23-Mar-99	-23.7	-24.2	-24.3	-24.0	-23.4	-22.5	-21.4	-20.1	-18.8	-17.6		
24-Mar-99	-23.5	-24.0	-24.1	-23.9	-23.3	-22.4	-21.4	-20.1	-18.8	-17.6		
25-Mar-99	-23.5	-23.8	-23.9	-23.7	-23.1	-22.3	-21.3	-20.1	-18.8	-17.6		
26-Mar-99	-24.0	-23.8	-23.8	-23.6	-23.0	-22.2	-21.3	-20.1	-18.9	-17.7		
27-Mar-99	-24.3	-24.0	-23.7	-23.5	-22.9	-22.2	-21.3	-20.1	-18.9	-17.7		
29-Mar-99	-25.2	-24.4	-23.8	-23.3	-22.8	-22.0	-21.2	-20.1	-18.9	-17.8		
30-Mar-99	-26.1	-25.0	-23.9	-23.3	-22.7	-21.9	-21.2	-20.0	-18.9	-17.8		
6-Apr-99	-24.7	-24.8	-24.3	-23.6	-22.8	-21.9	-21.0	-20.0	-19.0	-18.0		
13-Apr-99	-23.5	-23.6	-23.4	-23.0	-22.5	-21.8	-21.0	-20.0	-19.0	-18.1		
20-Apr-99	-20.9	-21.5	-22.0	-22.2	-21.9	-21.4	-20.8	-20.0	-19.1	-18.2		
26-Apr-99	-19.9	-20.7	-21.4	-21.5	-21.3	-20.9	-20.5	-19.8	-19.0	-18.3		
4-May-99	-18.1	-19.3	-20.1	-20.4	-20.5	-20.4	-20.1	-19.6	-18.9	-18.2		
11-May-99	-16.1	-17.6	-18.8	-19.4	-19.7	-19.7	-19.5	-19.2	-18.7	-18.2		
18-May-99	-12.5	-14.6	-16.6	-17.8	-18.5	-18.8	-18.9	-18.8	-18.5	-18.0		
25-May-99	-10.2	-12.3	-14.5	-15.9	-17.0	-17.7	-18.1	-18.2	-18.1	-17.8		
1-Jun-99	-7.6	-10.4	-12.7	-14.3	-15.6	-16.5	-17.1	-17.5	-17.5	-17.4		
8-Jun-99	-3.3	-6.2	-9.6	-11.9	-13.8	-15.2	-16.0	-16.7	-16.9	-17.0		
15-Jun-99	-1.4	-4.1	-7.4	-9.8	-11.9	-13.6	-14.7	-15.7	-16.2	-16.5		
22-Jun-99	-0.4	-2.1	-5.0	-7.7	-10.2	-12.1	-13.4	-14.7	-15.5	-15.9		
29-Jun-99	1.6	-1.0	-3.6	-6.1	-8.4	-10.4	-11.9	-13.3	-14.4	-15.1		
5-Jul-99	4.2	0.0	-2.7	-5.3	-7.6	-9.6	-11.2	-12.7	-13.8	-14.6		
13-Jul-99	3.9	1.1	-1.9	-4.4	-6.7	-8.7	-10.3	-11.9	-13.1	-13.9		
20-Jul-99	3.1	1.0	-1.5	-3.8	-6.0	-7.9	-9.5	-11.1	-12.4	-13.3		
27-Jul-99	4.0	1.2	-1.3	-3.4	-5.4	-7.3	-8.8	-10.4	-11.7	-12.7		
3-Aug-99	4.3	1.6	-1.1	-3.1	-5.0	-6.8	-8.3	-9.9	-11.1	-12.1		
10-Aug-99	4.2	1.7	-1.0	-2.8	-4.7	-6.4	-7.8	-9.4	-10.6	-11.7		
17-Aug-99	3.3	1.7	-0.8	-2.6	-4.4	-6.0	-7.4	-8.9	-10.2	-11.2		
24-Aug-99	1.0	0.5	-0.7	-2.4	-4.2	-5.7	-7.1	-8.6	-9.8	-10.8		
31-Aug-99	0.0	0.0	-0.9	-2.4	-4.0	-5.5	-6.7	-8.2	-9.4	-10.4		
7-Sep-99	-0.1	-0.2	-1.0	-2.4	-3.9	-5.3	-6.5	-7.9	-9.1	-10.1		
14-Sep-99	-0.2	-0.3	-1.2	-2.3	-3.7	-5.1	-6.3	-7.6	-8.8	-9.8		
21-Sep-99	-0.8	-0.5	-1.4	-2.5	-3.7	-5.0	-6.1	-7.4	-8.6	-9.5		
28-Sep-99	-1.1	-1.2	-1.8	-2.6	-3.7	-4.9	-6.0	-7.2	-8.3	-9.3		
5-Oct-99	-4.7	-3.2	-2.7	-3.0	-3.9	-4.9	-5.9	-7.1	-8.1	-9.1		
12-Oct-99	-6.8	-5.2	-4.3	-4.0	-4.3	-5.0	-5.8	-6.9	-7.9	-8.8		
19-Oct-99	-11.7	-9.0	-6.7	-5.6	-5.2	-5.4	-6.1	-7.0	-7.9	-8.7		
26-Oct-99	-13.9	-11.3	-9.0	-7.6	-6.7	-6.4	-6.6	-7.2	-7.9	-8.6		
2-Nov-99	-15.9	-14.0	-11.5	-9.7	-8.3	-7.6	-7.5	-7.7	-8.1	-8.7		
9-Nov-99	-19.7	-16.3	-13.2	-11.3	-9.9	-8.9	-8.5	-8.3	-8.5	-8.9		
16-Nov-99	-20.3	-17.0	-14.3	-12.7	-11.3	-10.2	-9.6	-9.1	-9.0	-9.2		
23-Nov-99	-19.1	-18.1	-16.1	-14.4	-12.7	-11.4	-10.6	-9.9	-9.6	-9.6		
30-Nov-99	-18.7	-17.0	-15.6	-14.6	-13.4	-12.3	-11.5	-10.8	-10.3	-10.1		
7-Dec-99	-24.2	-21.2	-18.1	-16.0	-14.4	-13.1	-12.2	-11.4	-10.8	-9.9		
13-Dec-99	-26.6	-23.8	-20.7	-18.3	-16.1	-14.4	-13.2	-12.1	-11.4	-11.0		
22-May-00	-11.9	-13.3	-15.0	-16.3	-17.3	-18.1	-18.5	-18.8	-18.9	-18.6		
29-May-00	-11.0	-12.7	-14.2	-15.3	-16.3	-17.1	-17.7	-18.1	-18.3	-18.2		
6-Jun-00	-7.2	-10.0	-12.3	-13.9	-15.2	-16.2	-16.8	-17.4	-17.6	-17.7		
16-Jun-00	0.0	-2.3	-6.7	-10.2	-12.6	-14.3	-15.4	-16.3	-16.8	-17.1		
26-Jun-00	2.4	-1.0	-4.3	-7.1	-9.7	-11.9	-13.3	-14.8	-15.7	-16.2		
4-Jul-00	1.4	-0.4	-3.2	-5.8	-8.2	-10.3	-11.9	-13.6	-14.7	-15.4		
11-Jul-00	1.7	-0.2	-2.8	-5.0	-7.3	-9.3	-10.9	-12.6	-13.9	-14.7		
18-Jul-00	1.8	-0.2	-2.4	-4.5	-6.6	-8.6	-10.1	-11.8	-13.0	-14.1		
19-Sep-00	-3.8	-2.4	-2.5	-3.2	-4.3	-5.4	-6.5	-7.9	-9.0	-10.0		
26-Sep-00	-5.7	-4.1	-3.7	-3.9	-4.6	-5.6	-6.5	-7.8	-8.9	-9.8		
10-Oct-00	-9.5	-7.7	-6.6	-6.1	-6.1	-6.4	-7.0	-7.8	-8.7	-9.5		
10-Nov-00	-18.6	-16.8	-14.7	-13.0	-11.6	-10.6	-10.1	-9.8	-9.8	-10.0		
27-Apr-01	-20.5	-22.2	-23.3	-23.9	-23.9	-23.6	-23.1	-22.3	-21.3	-20.4		
22-May-01	-15.1	-17.4	-18.9	-20.0	-20.6	-21.0	-21.0	-20.8	-20.5	-20.0		
18-Jun-01	-0.3	-3.2	-6.6	-9.4	-12.1	-14.2	-15.6	-17.0	-17.7	-18.2		
19-Jul-01	4.3	-0.1	-2.4	-4.7	-7.0	-9.0	-10.5	-12.3	-13.6	-14.7		
21-Aug-01	-0.1	-0.1	-1.3	-3.0	-4.9	-6.5	-8.0	-9.6	-11.0	-12.1		
14-Sep-02	-0.1	-0.4	-1.6	-3.0	-4.5	-5.9	-7.2	-8.6	-9.8	-10.9		
23-Oct-02	-6.9	-6.9	-6.8	-6.8	-6.8	-7.0	-7.5	-8.1	-8.9	-9.6		
16-Nov-02	-14.8	-13.1	-11.7	-10.5	-9.6	-9.2	-9.1	-9.2	-9.5	-9.9		
18-Dec-02	-18.4	-17.0	-17.0	-16.1	-15.1	-14.0	-13.1	-12.3	-11.7	-11.4		
10-Feb-03	-27.0	-25.2	-23.5	-21.9	-20.2	-18.8	-17.7	-16.4	-15.4	-14.6		
11-Mar-03	-28.0	-26.4	-25.3	-24.2	-22.9	-21.6	-20.3	-18.9	-17.6	-16.5		
17-Apr-03	-24.9	-24.9	-24.4	-23.7	-15.8	-22.2	-21.4	-20.4	-19.3	-18.4		
15-May-03	-16.0	-17.3	-18.1	-18.9	-19.4	-19.7	-19.7	-19.5	-19.1	-18.6		
17-Jun-03	-1.5	-4.0	-6.6	-8.9	-11.0	-12.8	-14.0	-15.2	-16.1	-16.5		

POLARIS MINE - OPERATIONAL LANDFILL TEMPERATURE MONITORING - THERMISTOR STRING #4
TEMPERATURES IN DEGREES C

	Bead # 1	Bead # 2	Bead # 3	Bead # 4	Bead # 5	Bead # 6	Bead # 7	Bead # 8	Bead # 9	Bead # 10	Bead # 11	Bead # 12
Installation Depth Below Collar (M)	-0.5	-1.0	-1.5	-2.0	-2.5	-3.0	-4.0	-5.0	-5.5	-6.0	-6.5	-7.0
20-Mar-99	-23.1	-23.8	-23.7	-23.3	-22.5	-21.2	-18.1	-15.3	-14.2	-13.3	-12.5	
22-Mar-99	-22.7	-23.2	-23.3	-22.9	-22.2	-21.1	-18.2	-15.4	-14.3	-13.4	-12.6	
23-Mar-99	-22.7	-23.1	-23.1	-22.7	-22.1	-21.0	-18.2	-15.5	-14.3	-13.5	-12.7	
24-Mar-99	-22.4	-22.9	-22.9	-22.6	-22.0	-20.9	-18.2	-15.5	-14.4	-13.5	-12.7	
25-Mar-99	-22.3	-22.7	-22.7	-22.4	-21.8	-20.8	-18.2	-15.6	-14.4	-13.6	-12.8	
26-Mar-99	-22.7	-22.6	-22.5	-22.3	-21.7	-20.7	-18.2	-15.6	-14.5	-13.6	-12.8	
27-Mar-99	-23.2	-22.6	-22.4	-22.2	-21.6	-20.6	-18.2	-15.6	-14.5	-13.7	-12.8	
29-Mar-99	-24.3	-23.0	-22.4	-22.0	-21.4	-20.5	-18.2	-15.7	-14.6	-13.7	-12.9	
30-Mar-99	-25.4	-23.4	-22.6	-21.9	-21.3	-20.4	-18.1	-15.7	-14.6	-13.8	-13.0	
6-Apr-99	-23.9	-23.6	-23.0	-22.3	-21.4	-20.3	-18.1	-15.8	-14.8	-14.0	-13.2	
13-Apr-99	-22.4	-22.3	-22.0	-21.7	-21.1	-20.2	-18.1	-15.9	-15.0	-14.2	-13.4	
20-Apr-99	-20.3	-20.8	-21.0	-20.9	-20.6	-19.8	-18.0	-16.0	-15.1	-14.4	-13.6	
26-Apr-99	-18.8	-20.0	-20.3	-20.2	-19.9	-19.3	-17.8	-16.0	-15.2	-14.5	-13.8	-13.2
4-May-99	-17.6	-18.7	-19.0	-19.2	-19.1	-18.8	-17.6	-16.0	-15.3	-14.6	-13.9	-13.3
11-May-99	-15.3	-17.0	-17.7	-18.1	-18.3	-18.1	-17.3	-15.9	-15.2	-14.6	-14.0	-13.5
18-May-99	-10.5	-13.7	-15.3	-16.4	-17.0	-17.2	-16.9	-15.7	-15.2	-14.6	-14.1	-13.6
25-May-99	-8.0	-11.2	-13.0	-14.4	-15.4	-16.0	-16.2	-15.5	-15.1	-14.6	-14.1	-13.6
1-Jun-99	-6.2	-9.5	-11.2	-12.7	-13.8	-14.7	-15.5	-15.2	-14.8	-14.5	-14.0	-13.6
8-Jun-99	-1.9	-4.7	-7.7	-10.1	-11.9	-13.3	-14.6	-14.7	-14.5	-14.2	-13.9	-13.6
15-Jun-99	-1.3	-3.5	-5.9	-8.1	-9.9	-11.5	-13.6	-14.2	-14.2	-14.0	-13.7	-13.5
22-Jun-99	-0.4	-2.5	-4.7	-6.7	-8.4	-10.1	-12.4	-13.6	-13.7	-13.7	-13.5	-13.3
29-Jun-99	0.3	-1.8	-3.7	-5.5	-7.1	-8.7	-11.1	-12.6	-13.0	-13.1	-13.2	-13.1
5-Jul-99	2.1	-1.4	-3.2	-4.9	-6.5	-8.0	-10.6	-12.2	-12.6	-12.8	-13.0	-12.9
13-Jul-99	3.1	-0.8	-2.6	-4.3	-5.8	-7.3	-9.9	-11.5	-12.1	-12.4	-12.6	-12.7
20-Jul-99	2.4	-0.6	-2.2	-3.7	-5.2	-6.7	-9.2	-11.0	-11.6	-11.9	-12.2	-12.4
27-Jul-99	3.1	-0.4	-1.9	-3.3	-4.7	-6.1	-8.6	-10.4	-11.0	-11.4	-11.8	-12.0
3-Aug-99	3.5	-0.2	-1.7	-3.0	-4.3	-5.7	-8.1	-10.0	-10.6	-11.1	-11.5	-11.7
10-Aug-99	3.6	0.0	-1.5	-2.8	-4.0	-5.3	-7.7	-9.6	-10.2	-10.7	-11.2	-11.5
17-Aug-99	3.2	0.2	-1.3	-2.5	-3.7	-5.0	-7.3	-9.2	-9.9	-10.4	-10.9	-11.1
24-Aug-99	1.1	0.0	-1.2	-2.3	-3.4	-4.7	-7.0	-8.8	-9.5	-10.1	-10.5	-10.9
7-Sep-99	0.0	-0.3	-0.1	-0.6	-1.5	-2.4	-4.6	-6.6	-7.5	-8.4	-9.1	-9.6
14-Sep-99	-0.6	-0.6	-0.2	-0.9	-1.6	-2.4	-4.4	-6.3	-7.3	-8.1	-8.8	-9.3
21-Sep-99	-1.3	-1.8	-1.5	-1.4	-1.9	-2.5	-4.3	-6.1	-7.0	-7.9	-8.6	-9.1
28-Sep-99	-2.4	-1.6	-1.7	-2.0	-2.3	-2.8	-4.3	-5.9	-6.8	-7.6	-8.3	-8.8
5-Oct-99	-10.1	-6.9	-4.3	-3.1	-3.0	-3.1	-4.3	-5.8	-6.7	-7.4	-8.1	-8.7
12-Oct-99	-14.6	-8.7	-6.2	-4.8	-4.2	-4.0	-4.5	-5.8	-6.6	-7.3	-7.9	-8.4
19-Oct-99	-15.7	-14.1	-10.2	-7.0	-5.7	-5.0	-4.9	-5.8	-6.4	-7.1	-7.7	-8.2
26-Oct-99	-16.5	-15.6	-12.1	-9.1	-7.6	-6.6	-5.7	-6.0	-6.6	-7.1	-7.7	-8.1
2-Nov-99	-18.9	-16.9	-14.6	-11.4	-9.5	-8.1	-6.5	-6.4	-6.7	-7.2	-7.7	-8.1
9-Nov-99	-25.9	-22.1	-16.9	-12.7	-10.8	-9.4	-7.5	-6.9	-7.0	-7.4	-7.7	-8.1
16-Nov-99	-24.7	-21.6	-17.0	-13.5	-11.8	-10.6	-8.4	-7.4	-7.4	-7.6	-7.9	-8.2
23-Nov-99	-17.4	-19.1	-17.6	-15.2	-13.4	-11.8	-9.3	-8.1	-7.9	-7.9	-8.1	-8.3
30-Nov-99	-25.6	-19.3	-16.4	-14.7	-13.5	-12.4	-10.2	-8.7	-8.4	-8.2	-8.3	-8.4
7-Dec-99	-28.8	-25.7	-21.0	-17.0	-14.9	-13.3	-10.8	-9.3	-8.9	-8.6	-8.6	-8.6
13-Dec-99	-30.5	-27.3	-23.4	-19.5	-17.1	-15.0	-11.7	-9.9	-9.3	-9.0	-8.9	-8.8
22-May-00	-3.3	-10.4	-11.9	-13.8	-14.9	-15.7	-16.7	-16.7	-16.4	-16.0	-15.5	-15.0
29-May-00	3.3	-9.5	-11.7	-13.2	-14.1	-14.9	-15.9	-16.1	-16.0	-15.7	-15.3	-14.9
6-Jun-00	4.3	-5.8	-9.3	-11.7	-13.0	-13.9	-15.2	-15.5	-15.5	-15.3	-15.1	-14.7
16-Jun-00	16.3	6.8	2.5	-1.8	-5.7	-8.8	-13.1	-14.6	-14.8	-14.9	-14.7	-14.5
26-Jun-00	15.8	5.5	2.0	-1.1	-3.5	-5.8	-10.2	-12.8	-13.6	-14.0	-14.1	-14.1
4-Jul-00	7.5	2.9	1.6	-0.8	-2.9	-4.8	-8.8	-11.5	-12.5	-13.1	-13.5	-13.6
11-Jul-00	7.1	3.2	-1.7	-6.6	-10.9	-13.5	-15.0	-15.3	-15.5	-15.6	-15.3	-15.1
18-Jul-00	4.8	3.0	-1.5	-5.9	-10.0	-12.5	-14.4	-14.8	-15.1	-15.3	-15.1	-15.0
19-Sep-00	-6.1	-3.8	-1.5	-1.4	-1.9	-2.6	-4.6	-6.5	-7.4	-8.3	-9.0	-9.5
26-Sep-00	-10.4	-5.6	-3.5	-2.6	-2.6	-3.0	-4.6	-6.3	-7.2	-8.1	-8.7	-9.3
10-Oct-00	-9.4	-10.0	-7.3	-5.5	-5.0	-4.7	-5.1	-6.3	-7.0	-7.7	-8.4	-8.9
10-Nov-00	-19.4	-19.0	-16.4	-13.1	-11.4	-10.1	-8.2	-7.6	-7.7	-8.0	-8.3	-8.6
27-Apr-01	-17.5	-18.2	-20.1	-21.9	-22.4	-22.4	-21.3	-19.5	-18.5	-17.4	-16.5	-15.8
22-May-01	-0.2	-8.9	-12.0	-15.1	-16.7	-17.8	-18.7	-18.3	-17.8	-17.2	-16.6	-16.1
18-Jun-01	6.4	1.7	-0.8	-3.6	-6.3	-8.6	-12.6	-14.9	-15.4	-15.7	-15.6	-15.5
19-Jul-01	18.4	5.9	0.0	-1.8	-3.5	-5.1	-8.4	-10.8	-11.9	-12.7	-13.2	-13.5
21-Aug-01	2.3	0.0	0.0	-1.0	-2.3	-3.5	-6.3	-8.6	-9.6	-10.5	-11.2	-11.7
14-Sep-02	3.5	-0.1	-0.6	-1.5	-2.5	-3.5	-6.0	-8.1	-9.1	-10.0		
23-Oct-02	-6.8	-6.7	-6.7	-6.6	-6.6	-6.5	-6.8	-7.6	-8.2	-8.9	-9.5	-10.0
16-Nov-02	-19.4	-17.0	-14.8	-13.1	-11.6	-10.3	-8.8	-8.5	-8.8	-9.1	-9.5	-9.8
18-Dec-02	-22.1	-19.3	-18.7	-18.2	-17.5	-16.6	-14.0	-11.9	-11.2	-10.8	-10.5	-10.5
10-Feb-03	-31.7	-29.2	-27.1	-25.4	-23.8	-22.1	-18.8	-16.1	-15.0	-14.1	-13.5	-13.0
11-Mar-03	-25.5	-29.6	-27.6	-26.6	-25.7	-24.7	-21.7	-18.7	-17.3	-16.2	-15.2	-14.5
17-Apr-03	-21.6	-24.8	-25.1	-24.9	-24.5	-23.9	-22.3	-20.2	-19.1	-18.0	-17.1	-16.3
15-May-03	-6.1	-13.6	-15.6	-16.9	-18.0	-18.8	-19.7	-19.3	-18.8	-18.2	-17.6	-17.0
17-Jun-03	8.2	-0.3	-2.9	-5.8	-8.3	-10.5	-13.8	-15.5	-15.4	-15.9	-16.2	-16.2

POLARIS MINE - OPERATIONAL LANDFILL TEMPERATURE MONITORING - THERMISTOR STRING #5
TEMPERATURES IN DEGREES C

	Bead # 1	Bead # 2	Bead # 3	Bead # 4	Bead # 5	Bead # 6	Bead # 7	Bead # 8	Bead # 9	Bead # 10	Bead # 11	Bead # 12
Installation Depth Below Collar (M)	0.2	-0.3	-1.3	-2.3	-3.3	-4.3	-5.3	-5.8	-6.3	-6.8	-7.3	-7.8
20-Mar-99	-19.9	-23.6	-25.1	-23.9	-21.4	-18.5	-15.5	-14.6	-13.9	-13.1	-12.4	
22-Mar-99	-19.0	-23.5	-24.5	-23.6	-21.4	-18.6	-15.7	-14.8	-14.1	-13.2	-12.5	
23-Mar-99	-19.1	-23.3	-24.3	-23.4	-21.3	-18.6	-15.8	-14.9	-14.1	-13.2	-12.6	
24-Mar-99	-20.5	-23.1	-24.1	-23.3	-21.3	-18.7	-15.8	-14.9	-14.2	-13.3	-12.7	
25-Mar-99	-21.6	-23.0	-23.9	-23.1	-21.2	-18.7	-15.9	-15.0	-14.3	-13.3	-12.7	
26-Mar-99	-22.6	-23.5	-23.7	-23.0	-21.2	-18.7	-16.0	-15.1	-14.3	-13.4	-12.7	
27-Mar-99	-24.9	-23.9	-23.6	-22.9	-21.1	-18.7	-16.0	-15.1	-14.3	-13.4	-12.8	
29-Mar-99	-29.1	-25.0	-23.6	-22.7	-21.0	-18.7	-16.1	-15.2	-14.5	-13.5	-12.8	
30-Mar-99	-25.6	-26.2	-23.8	-22.6	-21.0	-18.8	-16.2	-15.3	-14.5	-13.6	-12.9	
6-Apr-99	-18.8	-24.6	-24.4	-22.7	-20.8	-18.8	-16.5	-15.6	-14.9	-14.0	-13.2	
13-Apr-99	-20.1	-23.1	-23.3	-22.3	-20.8	-18.9	-16.7	-15.9	-15.2	-14.3	-13.5	
20-Apr-99	-16.6	-20.7	-21.9	-21.8	-20.6	-18.9	-16.8	-16.1	-15.5	-14.5	-13.7	
26-Apr-99	-16.4	-19.8	-21.2	-21.0	-20.2	-18.8	-17.0	-16.3	-15.6	-14.8	-14.0	-13.3
4-May-99	-14.4	-18.1	-19.9	-20.3	-19.8	-18.7	-17.1	-16.4	-15.8	-15.0	-14.2	-13.6
11-May-99	-8.9	-16.1	-18.6	-19.5	-19.3	-18.5	-17.1	-16.5	-16.0	-15.1	-14.4	-13.8
18-May-99	-6.0	-11.8	-16.1	-18.2	-18.7	-18.2	-17.0	-16.5	-16.0	-15.3	-14.6	-13.9
25-May-99	-5.0	-9.2	-13.6	-16.5	-17.8	-17.7	-16.9	-16.5	-16.1	-15.4	-14.7	-14.1
1-Jun-99	2.4	-6.3	-11.5	-14.9	-16.8	-17.1	-16.7	-16.4	-16.0	-15.4	-14.8	-14.2
8-Jun-99	3.3	-3.3	-9.0	-13.2	-15.6	-16.4	-16.4	-16.2	-15.9	-15.4	-14.8	-14.2
15-Jun-99	7.1	-2.0	-7.2	-11.5	-14.5	-15.7	-16.0	-16.0	-15.7	-15.3	-14.8	-14.3
22-Jun-99	2.4	-0.8	-5.4	-10.1	-13.3	-14.9	-15.6	-15.6	-15.5	-15.2	-14.8	-14.3
29-Jun-99	6.7	1.7	-3.8	-8.3	-11.9	-13.8	-15.0	-15.1	-15.1	-14.9	-14.7	-14.3
5-Jul-99	8.2	4.9	-1.1	-7.3	-11.2	-13.2	-14.6	-14.8	-14.9	-14.8	-14.6	-14.2
13-Jul-99	7.5	5.0	-1.5	-6.4	-10.2	-12.5	-14.0	-12.2	-14.5	-14.5	-14.4	-14.1
20-Jul-99	6.4	3.6	-1.0	-5.6	-9.4	-11.7	-13.5	-13.9	-14.1	-14.2	-14.2	-14.0
27-Jul-99	9.8	4.3	-0.8	-5.0	-8.7	-11.0	-12.9	-13.4	-13.7	-13.9	-14.0	-13.9
3-Aug-99	10.0	5.0	-0.5	-4.6	-8.1	-10.5	-12.4	-12.9	-13.2	-13.6	-13.7	-13.7
10-Aug-99	10.3	4.8	-0.4	-4.2	-7.6	-9.9	-11.9	-12.5	-12.9	-13.3	-13.5	-13.5
17-Aug-99	6.2	4.0	-0.2	-3.9	-7.2	-9.5	-11.5	-12.1	-12.5	-12.9	-13.2	-13.3
24-Aug-99	1.5	1.6	-0.2	-3.6	-6.8	-9.1	-11.1	-11.7	-12.1	-12.6	-12.9	-13.1
31-Aug-99	-0.3	0.2	-0.3	-3.4	-6.5	-8.7	-10.7	-11.4	-11.8	-12.3	-12.7	-12.9
7-Sep-99	0.0	-0.2	-0.4	-3.3	-6.2	-8.4	-10.4	-11.0	-11.5	-12.0	-12.4	-12.7
15-Sep-99	-0.7	-0.3	-0.5	-3.2	-5.9	-8.1	-10.1	-10.7	-11.1	-11.7	-12.2	-12.5
21-Sep-99	-1.3	-0.8	-0.7	-3.1	-5.7	-7.8	-9.8	-10.4	-10.9	-11.5	-12.0	-12.3
28-Sep-99	-1.9	-0.7	-0.9	-3.1	-5.5	-7.6	-9.5	-10.1	-10.6	-11.2	-11.8	-12.1
5-Oct-99	-8.8	-4.1	-1.5	-3.1	-5.4	-7.4	-9.2	-9.9	-10.3	-11.0	-11.5	-11.9
12-Oct-99	-13.0	-6.3	-3.2	-3.5	-5.3	-7.2	-9.0	-9.6	-10.1	-10.8	-11.3	-11.6
19-Oct-99	-15.4	-12.1	-5.8	-4.4	-5.4	-6.9	-8.7	-9.4	-9.9	-10.5	-11.1	-11.5
26-Oct-99	-16.5	-14.2	-8.6	-6.2	-5.8	-7.0	-8.6	-9.2	-9.7	-10.3	-10.9	-11.3
2-Nov-99	-18.4	-16.4	-11.4	-7.8	-6.6	-7.2	-8.5	-9.1	-9.5	-10.2	-10.7	-11.2
9-Nov-99	-25.5	-20.7	-13.2	-9.4	-7.6	-7.5	-8.5	-9.0	-9.4	-10.0	-10.5	-11.0
16-Nov-99	-24.3	-20.6	-14.4	-10.9	-8.7	-8.1	-8.6	-9.4	-9.4	-9.9	-10.5	-10.9
23-Nov-99	-18.2	-19.8	-16.5	-12.3	-9.8	-8.7	-8.8	-9.1	-9.4	-9.9	-10.4	-10.7
30-Nov-99	-24.7	-18.8	-16.0	-13.2	-10.8	-9.4	-9.1	-9.3	-9.5	-9.9	-10.3	-10.7
7-Dec-99	-28.4	-25.4	-18.5	-14.1	-11.5	-10.1	-9.5	-9.5	-9.6	-10.0	-10.3	-10.6
13-Dec-99	-30.3	-27.5	-21.4	-15.9	-12.6	-10.7	-9.9	-9.8	-9.9	-10.1	-10.4	-10.6
22-May-00	-5.2	-11.4	-14.4	-16.8	-18.3	-18.5	-18.0	-17.7	-17.3	-16.5	-15.8	-15.2
29-May-00	1.0	-10.7	-13.6	-15.9	-17.4	-18.0	-17.7	-17.5	-17.1	-16.5	-15.9	-15.2
6-Jun-00	2.7	-7.0	-12.0	-14.9	-16.6	-17.3	-17.4	-17.2	-16.9	-16.4	-15.9	-15.3
16-Jun-00	13.3	-1.0	-7.8	-12.5	-15.3	-16.4	-16.8	-16.8	-16.6	-16.2	-15.8	-15.3
26-Jun-00	13.9	3.3	-3.8	-9.5	-13.4	-15.3	-16.2	-16.3	-16.2	-16.0	-15.7	-15.2
4-Jul-00	7.5	2.3	-2.1	-7.8	-12.0	-14.3	-15.6	-15.9	-15.9	-15.8	-15.5	-15.2
11-Jul-00	7.6	3.5	1.8	-0.9	-2.5	-4.3	-7.8	-10.6	-11.6	-12.3	-13.0	-13.0
18-Jul-00	5.2	3.2	1.6	-0.8	-2.3	-3.9	-7.2	-9.9	-10.9	-11.6	-12.4	-12.5
19-Sep-00	-5.8	-2.2	-1.4	-3.6	-6.2	-8.3	-10.4	-11.0	-11.5	-12.1	-12.6	-12.9
26-Sep-00	-9.7	-4.3	-2.3	-3.8	-6.0	-8.1	-10.1	-10.7	-11.2	-11.9	-12.4	-12.7
10-Oct-00	-9.1	-8.6	-5.4	-5.1	-6.1	-7.8	-9.6	-10.2	-10.7	-11.3	-11.9	-12.3
10-Nov-00	-19.2	-18.2	-13.8	-10.6	-8.9	-8.6	-9.3	-9.7	-10.0	-10.6	-11.1	-11.5
27-Apr-01	-17.9	-20.2	-23.2	-23.8	-22.9	-21.4	-19.3	-18.5	-17.8	-16.8	-15.8	-15.1
22-May-01	-1.9	-11.5	-16.4	-19.3	-20.4	-20.2	-19.2	-18.7	-18.1	-17.3	-16.5	-15.7
18-Jun-01	4.7	-0.5	-6.4	-11.6	-15.3	-17.0	-17.7	-17.7	-17.5	-17.1	-16.6	-16.0
19-Jul-01	17.4	4.8	-1.8	-6.4	-10.3	-12.9	-14.9	-15.4	-15.6	-15.8	-15.8	-15.5
21-Aug-01	2.5	0.0	-0.7	-4.3	-7.7	-10.2	-12.4	-13.0	-13.5	-14.0	-14.4	-14.5
14-Sep-02	2.6	-0.1	-1.2	-4.0	-6.8	-9.1	-11.1	-11.8	-12.3	-13.0	-13.5	-13.8
23-Oct-02	-6.7	-6.6	-6.3	-6.2	-6.7	-8.0	-9.7	-10.3	-10.8	-11.5	-12.1	-12.5
16-Nov-02	-18.7	-16.1	-12.6	-9.8	-8.5	-8.6	-9.6	-10.0	-10.4	-10.9	-11.6	-11.9
18-Dec-02	-21.5	-19.5	-18.6	-16.3	-13.6	-11.7	-10.8	-10.7	-10.8	-10.9	-11.3	-11.6
10-Feb-03	-30.9	-28.8	-25.6	-21.9	-18.5	-16.1	-14.2	-13.6	-13.2	-12.8	-12.5	-12.4
11-Mar-03	-27.7	-29.1	-27.1	-24.7	-21.6	-18.7	-16.2	-15.5	-14.9	-14.1	-13.6	-13.2
17-Apr-03	-22.8	-25.5	-25.4	-24.2	-22.5	-20.6	-18.4	-18.4	-16.8	-15.9	-15.1	-14.5
15-May-03	-8.9	-15.5	-18.0	-19.8	-20.5	-20.0	-18.8	-18.2	-17.6	-16.8	-16.0	-15.3
17-Jun-03	5.3	-2.1	-7.4	-11.8	-15.0	-16.6	-17.3	-17.3	-17.1	-16.8	-16.3	-15.8

APPENDIX G

SUMMARY OF

EFFLUENT MONITORING
AND
EFFLUENT CHARACTERIZATION

August 14, 2003

Prairie & Northern Region
Environment Canada
Room 200, 4999 98th Ave.
Edmonton, AB T6B 2X3

Attention: Peter Blackall, Regional Director of Environmental Protection

Dear Sir;

Re: Polaris Mine – 2003 2nd Quarter Metal Mining Effluent Regulations Report

Despite having a designated discharge location for effluent identified under Section 9 of the MMER, there was no discharge from the Garrow Lake Tailings Impoundment Area during the period April 1st to June 30th of 2003. This will be the situation through most of each year. While there is no data to report other than that there was no effluent discharge, I have completed the monitoring report as required by the regulations and have attached it to this letter.

Please note that the Final Discharge Point referred to in Section 8.1.1 'Effluent' of the 2003, 1st Quarter report was missing the location of the Final Discharge Point. The Final Discharge Point for Garrow Lake siphons is geo referenced as 75° 22' 32" N, 97° 48' 37" W.

If you have any questions regarding the quarterly report or aspects of the application of the MMER to the Polaris Mine, please feel free to contact me at any time.

Yours truly,

Bruce Donald

Attachments: Quarterly Monitoring Report

cc:

Walter Kuit (Teck Cominco Ltd.)
John Knapp (Teck Cominco Ltd.)
Randy Baker (Azimuth Consulting Group)

POLARIS MINE – MMER MONITORING REPORT

2nd QUARTER 2003

APPENDIX A

- i. Information specified by Section 8.1 of Reference Method EPS 1/Rm/13

APPENDIX B

- i. Information specified by Section 8.1 of Reference Method EPS 1/Rm/14

APPENDIX C

- i. Concentration & monthly mean concentrations of each deleterious substance of Schedule 4
- ii. pH of the effluents samples as required by subsection 12(1)
- iii. Description of sample collection method
- iv. Total volume of effluent deposited during each month of the quarter as per section 19
- v. Mass loading of the deleterious substances set out in Schedule 4 and as per section 20

APPENDIX D

- i. Results of the effluent characterization as per paragraph 15(1)(a)

APPENDIX A

Reporting Requirements for Reference Method EPS 1/RM/13

Section 8.1.1 Effluent

- i. Name & location of operation generating the effluent
 - Polaris Mine, Little Cornwallis Island, Nunavut
 - Final Discharge Point for Garrow Lake is geo referenced as 75° 22' 32" N, 97° 48' 37" W.
- ii. Date & time of sampling
 - No sampling conducted as there was no effluent discharge during the quarter.
- iii. Type of sample
 - No sampling conducted as there was no effluent discharge during the quarter
- iv. Brief description of sampling point
 - Discharge point of siphon at Garrow Lake dam
- v. Sampling method
 - No sampling conducted as there was no effluent discharge during the quarter
- vi. Name of person submitting samples
 - No sampling conducted as there was no effluent discharge during the quarter

Section 8.1.2 Test Facilities and Conditions

- i. Test type & method
 - No testing conducted as there was no effluent discharge during the quarter
- ii. Indications of deviations from requirements in Sections 2 to 7 of Method EPS 1/RM/13
 - No deviations to report as there was no testing conducted during the quarter
- iii. Name and city of testing laboratory
 - No laboratory used during the quarter
- iv. Percent mortality of fish in stock tank(s)
 - None to report. There were no tests conducted during the period
- v. Species of test organism
 - None to report as there were no tests conducted during the period
- vi. Date and time for start of definitive test
 - None to report as there were no tests conducted during the period
- vii. Person(s) performing the test and verifying the results
 - No tests performed during the quarter
- viii. pH, temperature, dissolved oxygen, and conductivity of unadjusted, undiluted effluent
 - No data to report as there were no tests conducted during the period
- ix. Confirmation that no adjustment of sample or solution pH occurred
 - No adjustment to report as there were no tests conducted during the period
- x. Indication of aeration of test solutions before introduction of fish
 - None to report as there were no tests conducted during the period
- xi. Concentrations and volumes tested
 - No data to report as there were no tests conducted during the period
- xii. Measurements of dissolved oxygen, pH and temperature
 - No data to report as there were no tests conducted during the period
- xiii. Number of fish added to each test vessel
 - No fish added as there were no tests conducted during the period
- xiv. Mean and range of fork length of control fish at end of test
 - No data to report as there were no tests conducted during the period
- xv. Mean wet weight of individual control fish at end of the test
 - No data to report as there were no tests conducted during the period
- xvi. Estimated loading density of fish in test solutions
 - No data to report as there were no tests conducted during the period

Reporting Requirements for Reference Method EPS 1/RM/13 - Continued

Section 8.1.3 Results

- i. Number of mortalities of fish in each test solution
 - None to report. No tests conducted during the period
- ii. Number of control fish showing atypical/stressed behaviour
 - None to report. No tests conducted.
- iii. Mean mortality rate in solutions of effluent and control water
 - None to report. No tests conducted
- iv. Estimate of 96-h LC50 in multi-concentration tests
 - No data to report. No tests conducted
- v. Most recent 96-h LC50 for reference toxicity test(s)
 - No data to report. No tests conducted

APPENDIX B

Reporting Requirements for Reference Method EPS 1/RM/14

Section 8.1.1 Effluent

- i. Name & location of operation generating the effluent
 - Polaris Mine, Little Cornwallis Island, Nunavut
 - Final Discharge Point for Garrow Lake is geo referenced as 75° 22' 32" N, 97° 48' 37" W.
- ii. Date & time of sampling
 - No sampling conducted as there was no effluent discharge during the quarter.
- iii. Type of sample
 - No sampling conducted as there was no effluent discharge during the quarter
- iv. Brief description of sampling point
 - Discharge point of siphon at Garrow Lake dam
- v. Sampling method
 - No sampling conducted as there was no effluent discharge during the quarter
- vi. Name of person submitting samples
 - No sampling conducted as there was no effluent discharge during the quarter

Section 8.1.2 Test Facilities and Conditions

- i. Test type & method
 - No testing conducted as there was no effluent discharge during the quarter
- ii. Indications of deviations from requirements in Sections 2 to 7 of Method EPS 1/RM/13
 - No deviations to report as there was no testing conducted during the quarter
- iii. Name and city of testing laboratory
 - No laboratory used during the quarter
- iv. Species of test organism
 - None to report as there were no tests conducted during the period
- v. Date and time for start of definitive test
 - None to report as there were no tests conducted during the period
- vi. Person(s) performing the test and verifying the results
 - No tests performed during the quarter
- vii. pH, temperature, dissolved oxygen, and conductivity of unadjusted, undiluted effluent
 - No data to report as there were no tests conducted during the period
- viii. Confirmation that no adjustment of sample or solution pH occurred
 - No adjustment to report as there were no tests conducted during the period
- ix. Indication of any adjustment of hardness of effluent sample
 - No adjustment to report as there were no tests conducted during the period
- x. Indication of any aeration of sample
 - No indication to report as there were no tests conducted during the period
- xi. Concentrations and volumes tested
 - No data to report as there were no tests conducted during the period
- xii. Measurements of dissolved oxygen, pH and temperature
 - No data to report as there were no tests conducted during the period
- xiii. Estimates of time to first brood, average number of neonates per brood, and percent mortality during the seven-day period prior to the test
 - No data to report as there were no tests conducted during the period
- xiv. Number of neonates per test vessel and milliliters of solution per daphnid
 - No data to report as there were no tests conducted during the period

Reporting Requirements for Reference Method EPS 1/RM/14 - Continued

Section 8.1.3 Results

- i. Number of dead and/or immobile daphnids in each test solution including controls
 - No data to report. No tests conducted during the period.
- ii. For single-concentration test the number of daphnids dead in each of three replicate effluent solutions and in each of three replicate control solutions at end of test. Also report the mean value.
 - No data to report. No tests conducted during the period.
- iii. Estimate of 48-h LC50 and 95% confidence limits in multi-concentration tests, 48-h EC50 for immobilization and 95% confidence limits, indication of statistical method on which results are based.
 - No data to report. No tests conducted during the period
- iv. Most recent 48-h LC50 for reference toxicant test(s), reference chemical(s), date test initiated, historic geometric mean LC50 and warning limits.
 - No data to report. No tests conducted during the period.

APPENDIX C

2003 2nd QUARTER MMER REPORT
LOCATION - FINAL DISCHARGE POINT FROM GARROW LAKE (GARROW LAKE DAM SIPHONS)
CONCENTRATIONS OF EFFLUENT FOR MMER SCHEDULE 4 SAMPLED WEEKLY

Sample Taken During The Week of	Date Sample Taken	DELETERIOUS SUBSTANCE								pH	Collection Method ¹
		Arsenic	Copper	Cyanide	Lead	Nickel	Zinc	TSS	Radium 226		
07-Apr-03	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²
14-Apr-03	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²
21-Apr-03	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²
28-Apr-03	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²
05-May-03	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²
12-May-03	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²
19-May-03	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²
26-May-03	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²
02-Jun-03	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²
09-Jun-03	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²
16-Jun-03	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²
23-Jun-03	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²
30-Jun-03	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²

All concentration in mg/L except Radium 226 which is Bq/L

Note ¹ - Collection Method is either grab sample or composite sample

Note ² - No effluent discharge to sample

MONTHLY MEAN CONCENTRATIONS OF EFFLUENT FOR MMER SCHEDULE 4

MONTH OF	MONTHLY MEAN CONCENTRATION OF DELETERIOUS SUBSTANCE ¹							
	Arsenic	Copper	Cyanide	Lead	Nickel	Zinc	TSS	Radium 226
April-03	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²
May-03	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²
June-03	na ²	na ²	na ²	na ²	na ²	na ²	na ²	na ²

All concentration in mg/L except Radium 226 which is Bq/L

Note¹ - Monthly Mean Concentrations - the **MEAN** value of the concentrations measured in all composite or grab samples collected from each final discharge measured during each month when a deleterious substance is deposited.

Note ² - No effluent discharge to sample

MASS LOADING OF DELETERIOUS SUBSTANCE FOR EACH DAY SAMPLED

Sample Taken During The Week of	Date Sample Taken	DAILY MASS LOADING OF DELETERIOUS SUBSTANCE ¹								Flow Rate ² (m ³ /day)
		Arsenic	Copper	Cyanide	Lead	Nickel	Zinc	TSS	Radium 226	
07-Apr-03	na ³	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0
14-Apr-03	na ³	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0
21-Apr-03	na ³	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0
28-Apr-03	na ³	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0
05-May-03	na ³	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0
12-May-03	na ³	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0
19-May-03	na ³	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0
26-May-03	na ³	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0
02-Jun-03	na ³	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0
09-Jun-03	na ³	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0
16-Jun-03	na ³	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0
23-Jun-03	na ³	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0
30-Jun-03	na ³	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0

Note¹ - Mass Loading is in kilograms per day of the deleterious substance deposited

Note² - Flow Rate must be taken at the same time as samples are effluent quality samples are taken

Note³ - na refers to no effluent sampled due to no discharge of effluent

MASS LOADING PER CALENDAR MONTH FOR EACH DELETERIOUS SUBSTANCE

CALENDAR MONTH OF	MASS LOADING FOR DELETERIOUS SUBSTANCE (kg/month) ¹								Average Weekly Flow Rate ²	Total Monthly Volume ³
	Arsenic	Copper	Cyanide	Lead	Nickel	Zinc	TSS	Radium 226		
April-03	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0
May-03	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0
June-03	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0

Note¹ - Total Mass Loading for Calendar month calculated by multiplying the Total Calendar Month Volume x Average Daily Mass Loading for the Month

- Refer to Section 20.(3)

Note² - Average Weekly Flow Rate - Average each of the weekly flow rates taken during the calendar month

- Refer to Section 20.(3)

Note³ - Total Monthly Volume calculated by multiplying 7 x Average Daily Flow Rate for the month x days in month

APPENDIX D

RESULTS OF EFFLUENT CHARACTERIZATION

AS PER PARAGRAPH 15(1)(a)

No effluent samples were collected during the 2nd Quarter of 2003 as there was no effluent discharge.
No Acute Lethality Testing conducted during the quarter as there was no effluent being discharged.

APPENDIX H

CD of the report