

Appendix B – Project Description – English

**Inukshuk
CONSTRUCTION**

*P.O. Box 654
Rankin Inlet, Nunavut
X0C 0G0*

*Tel: (867) 645-4030
Fax: (867) 645-4030*

January 21, 2014

Project Description for Tank Hydrostatic Testing General Water License

Inukshuk Construction Ltd. has been awarded a contract by the Nunavut Department of Community and Government Services to Increase the Tank Farm Capacity and Code Compliance in Coral Harbour Nunavut.

Part of the contract consists of constructing a new 1900cum Fuel storage tank which will require to be hydrostatically tested.

The newly constructed 1900cum tank will be filled with water for the purpose of checking the integrity of the weld joints. The water will be pump from the water lake across the road in front of the tank farm (north of the tank farm) as shown on photos and drawing in appendix A. A centrifugal water pump and hose will be used to pump the water. The tank will be filled at a rate of 300cum/day.

The water will be stay in the tank for at least 24hours to be able to detect any leakage. After the inspection of all weld joints ensuring there is no leakage, the water will be discharge in the field in the south end of the tank farm.

We expect build the tank in August 2014 and test the tank early September 2014.

Marc Losier, G.S.C.
Project Manager
Inukshuk Construction Limited