

Project Schedule Summary

January 24, 2007

Work Items	Milestones
Obtain all regulatory permits	June, 2007
Contract award for site remediation	May, 2007
Mobilize equipment and materials to Clyde River	Sept., 2007
Store equipment and materials at Clyde River	Sept., 2007 to Jan., 2008
Cat Train to Cape Christian	March, 2008
Start site remediation at Cape Christian	July, 2008
Complete site remediation at Cape Christian	Sept., 2009
Demobilize from Cape Christian by Cat Train to Clyde River	Mar - April, 2010
Store equipment, materials and wastes at Clyde river (hazardous wastes will be properly packaged and stored) (IOL)	April – Sept., 2010
Complete Demobilization to South: Transport equipment, materials and wastes (Hazardous wastes will be properly packaged) from Clyde river to South	Sept., 2010
Site monitoring at Roberts Bay (Ida Bay will not require monitoring)	Sept., 2010

Project Schedule Summary

January 24, 2007