



LANDFARM MANAGEMENT AND MONITORING PLAN

HOPE BAY, NUNAVUT

January 2017

PLAIN LANGUAGE SUMMARY

This Plan describes how hydrocarbon contaminated materials, including water, snow or soils originating from operations or closure at the Hope Bay Project is to be managed. These materials will be temporarily stored in the Boston Land Treatment Area in accordance with Module B of this Plan until they can be relocated to the Doris mine where they will be remediated in the Doris Landfarm in accordance with Module A of this Plan, or placed in the Doris underground mine for permanent storage in accordance with the *Hope Bay Project Groundwater Management Plan*.

REVISION HISTORY

| Revision # | Date | Section | Summary of Changes | Author | Approver |
|------------|------|------------|---|--------|----------|
| 1 | 2010 | | Approved Plan under 2AM-DOH1323. | SRK | HBML |
| 2 | 2014 | Throughout | Changes to document structure for operational suitability and efficiency. TMAC as current licensee for the Hope Bay region. | SRK | TMAC |
| 3 | 2017 | Throughout | Changes to document structure for operational suitability and efficiency. | SRK | TMAC |

GLOSSARY AND ACRONYMS

| TERM | DEFINITION |
|-------|--|
| BTEX | benzene, toluene, ethylbenzene and xylene |
| CALA | Canadian Association for Laboratory Accreditation Inc. |
| CCME | Canadian Council of Ministers of the Environment |
| CWS | Canada Wide Standards |
| EC | electrical conductivity |
| EPD | Environmental Protection Division of the Nunavut Department of Environment |
| ESR | Environmental and Social Responsibility |
| HDPE | high density polyethylene |
| INAC | Indigenous and Northern Affairs Canada |
| LTA | Land Treatment Area |
| NWB | Nunavut Water Board |
| PAH | polycyclic aromatic hydrocarbon |
| PCB | polychlorinated biphenyl |
| PHC | petroleum hydrocarbon |
| QA/QC | Quality Assurance and Quality Control |
| SAR | sodium adsorption ratio |
| TMAC | TMAC Resources Inc. |
| TPH | total petroleum hydrocarbon |

TABLE OF CONTENTS

| | |
|---|---|
| 1. Introduction | 1 |
| 1.1. Objectives..... | 1 |
| 1.2. Relevant Legislation and Guidance | 1 |
| 1.3. Related Documents..... | 2 |
| 1.4. Plan Management..... | 2 |
| 2. Contaminated Material Management | 3 |
| 3. Water Management..... | 5 |
| 4. Monitoring and Evaluation | 5 |
| 4.1. QA/QC Procedures for Water Sampling..... | 5 |
| 4.2. Documentation and Reporting | 6 |
| 5. Contingencies..... | 6 |
| 6. Facilities Closure | 6 |
| 7. References | 7 |

List of Tables

Table 1: List of Documents Related to the Hope Bay Landfarm Management and Monitoring Plan 2

Table 2: Roles and Responsibilities 2

Table 3: Recommended Analyses Based on Suspected Soil Contamination 3

List of Attachments

- Landfarm Management and Monitoring Plan Module A: Doris
- Landfarm Management and Monitoring Plan Module B: Boston

1. INTRODUCTION

This Hope Bay Landfarm Management and Monitoring Plan (the Plan) has been prepared by TMAC Resources Inc. (TMAC) in accordance with various water licences held by TMAC associated with developments throughout the Hope Bay region.

The Plan is intended primarily for use by TMAC and its contractors to ensure that best practices for minimizing potential environmental impacts and potential environmental liabilities with respect to hydrocarbon contaminated water, snow and soils (including waste rock and ore) are followed, and that the conditions of the water licences are met.

This Plan is structured in a manner such that one document pertaining to storage and management of hydrocarbon contaminated materials is approved and implemented across all TMAC Hope Bay Project sites, while still addressing site- and licence-specific needs: the main document outlines TMAC's approach to storage and management of hydrocarbon contaminated materials as it pertains to all TMAC Hope Bay developments; subsequent modules provide details for each site and the associated water licence. In the event of a new water licence, or an existing licence amendment, only the specific modules pertaining to that licence and site will need to be revised. This is intended for consistency and efficiency across operations and for compliance management.

1.1. OBJECTIVES

Hydrocarbon contaminated water, snow and soils (including waste rock and ore) can be treated on site, or can be relocated off site to an appropriate treatment facility. Treatment of hydrocarbon contaminated water and snow can readily be done at each site; however, treatment of hydrocarbon contaminated soils (including waste rock and ore) will be relocated to the Doris mine where it will be treated in the Doris Landfarm or placed in the Doris underground mine for permanent storage. The objectives of this Plan is therefore to outline how these contaminated materials will be managed within the Hope Bay Project site.

1.2. RELEVANT LEGISLATION AND GUIDANCE

Worker health and safety and operational components of the Plan are part of TMAC's mine plan and come under the jurisdiction of the Nunavut Mines Inspector. Environmental elements of the Plan come under the jurisdiction of the Nunavut Water Board (NWB), the Nunavut Impact Review Board (NIRB) and other regulatory agencies.

Implementation of the Plan should be considered alongside the following relevant legislation:

- Workers Safety and Compensation Commission (WSCC) Chief Mines Inspector as per Mine Health and Safety Act, and its associated Regulations (Government of Nunavut, 1995).

1.3. RELATED DOCUMENTS

Table 1: List of Documents Related to the Hope Bay Landfarm Management and Monitoring Plan

| Document Title | Year | Relevance |
|--|------|---|
| Hope Bay Project Groundwater Management Plan | 2016 | This Plan describes the approved procedures for disposing of hydrocarbon contaminated materials within the Doris North mine |
| Landfarm Management and Monitoring Plan Module A: Doris | 2017 | Management Plan for the Doris site |
| Landfarm Management and Monitoring Plan Module B: Boston | 2017 | Management Plan for the Boston site |

1.4. PLAN MANAGEMENT

Revisions to the Plan can be triggered by activities such as changes in the mine plan, operational performance, personnel or organizational structure, mine ownership, regulatory or social considerations, and life cycle or design philosophy. The Plan is reviewed annually and is revised or updated as necessary in accordance with changing circumstances.

Overall responsibility for the Plan implementation and updates lies with the General Manager of Operations. The functional site-based lead for assigning and applying appropriate resources to execute the Plan rests with the Facilities Manager. The ESR Site Manager is responsible for day-to-day execution of activities associated with the Plan.

1.5. ROLES AND RESPONSIBILITIES

Table 2 shows the roles and responsibilities for the Landfarm Management Plan.

Table 2: Roles and Responsibilities

| | |
|---|---|
| General Manager of Operations (or designate) | <ul style="list-style-type: none"> Responsible for the management and operations of the facilities and for providing the necessary resources to manage the facilities. |
| Site Superintendent | <ul style="list-style-type: none"> Implementing the Plan; Providing onsite resources to operate the facilities; Conducting and documenting regular inspections; Notifying ESR if water accumulation is noted in the facilities; Ensuring that water treatment and discharge activities take place as requested by ESR and logs of discharge quantities and locations are provided to ESR; and Providing input on the modifications in the design and the operation of the facilities. |
| Environmental Manager | <ul style="list-style-type: none"> Updating the Plan; Providing the necessary resources for completing the water sampling programs; and Liaise with Indigenous and Northern Affairs Canada (INAC inspector prior to removal of and placement of contaminated soils. |
| Environmental Coordinator | <ul style="list-style-type: none"> Ensuring water sampling programs are completed as needed; Ensuring internal records are kept of the quantities of contaminated soils (source, material and contamination type and time) placed within the facilities; Monthly LTA inspections (between May and October); and Keeping records of on-site analysis, observations, photographs, water and soil discharge activities and laboratory analysis. |

2. CONTAMINATED MATERIAL MANAGEMENT

Hydrocarbon contaminated materials will either be temporarily stored at the Boston LTA, treated at the Doris Landfarm, placed in the Doris underground mine for permanent storage or packaged for off-site disposal at a licenced remediation/disposal facility.

Only material containing the following hydrocarbons will be farmed at the Doris Landfarm Facility:

- Diesel fuel;
- Aviation gasoline (Avgas);
- Jet fuels (Jet A, Jet A-1, and Jet B); and
- Gasoline.

All other materials will be deemed inappropriate for landfarming and will ultimately be placed in the Doris mine for permanent storage in accordance with the *Hope Bay Project Groundwater Management Plan* or packaged for off-site disposal at a licenced remediation/disposal facility.

If the type of contamination is unclear it will be characterized prior to placement in the LTA or Doris Landfarm facility, to determine if landfarming is the appropriate method of remediation and to determine the concentrations of contaminants present. Characterization will be conducted by laboratory analysis, spill records or a combination of the two. Information recorded regarding the type and volume of the spill may reduce the required characterization sampling. Characterization may help to identify which chemical parameters should be monitored during the remediation process. Landfarming is recommended for remediating petroleum hydrocarbon (PHC) contaminated materials, but not for all types of contamination.

Table 3 shows the type of analyses recommended for contaminated material characterization with the Federal Guidelines for Landfarming Petroleum Hydrocarbon Contaminated Soils (SAIC 2006).

Table 3: Recommended Analyses Based on Suspected Soil Contamination

| Contaminant Source | Parameters Analyzed | | | | | | | | |
|--|---|--|---|------|----------------------------------|------------------|--------------------------------|---------|--|
| | Canadian Wide Standards (CWS) - Petroleum Hydrocarbon (PHC) Fractions | Benzene, Toluene, Ethylbenzene & Xylene (BTEX) | Total Petroleum Hydrocarbon (TPH) (Calculate) | Lead | Total Heavy Metals ⁱⁱ | Chromium/Cadmium | Polychlorinated Biphenyl (PCB) | Phenols | Polycyclic Aromatic Hydrocarbons (PAH) |
| Unleaded gasoline | X | X | X | | X | | | | |
| Leaded gasoline, aviation gasoline | X | X | X | X | X | | | | |
| Fuel oil, diesel, kerosene, jet fuel, mineral oil/spirits, motor oil | X | X | X | | X | | | | X |
| Petroleum solvents | X | | X | | | | X | | |

| Contaminant Source | Parameters Analyzed | | | | | | | | |
|------------------------------|---|--|---|------|----------------------------------|------------------|--------------------------------|---------|--|
| | Canadian Wide Standards (CWS) - Petroleum Hydrocarbon (PHC) Fractions | Benzene, Toluene, Ethylbenzene & Xylene (BTEX) | Total Petroleum Hydrocarbon (TPH) (Calculate) | Lead | Total Heavy Metals ⁱⁱ | Chromium/Cadmium | Polychlorinated Biphenyl (PCB) | Phenols | Polycyclic Aromatic Hydrocarbons (PAH) |
| Crude oils, hydraulic fluids | X | | X | X | X | | | | X |
| Waste petroleum products | X | X | X | X | X | X | X | X | X |

Note: Source - Table adopted from SAIC (2006)

i Modified from Environment Canada, 1993

ii Heavy metals analyses required to determine if constituents are not present at levels toxic to micro-organisms (>2500 ppm) (USEPA, 1994)

Placement of Contaminated Material in Facilities

Placement of the contaminated material in the management facilities is to be conducted as per the relevant site module.

The Site Superintendent will maintain a record of the amount of contaminated material placed in the facilities and the location of each batch of contaminated material by contaminant type and date of deposition. Copies of these records must be readily available for internal and external audits and for inspectors.

Contaminated Material Handling within Facilities

Management and handling of the contaminated material in the management facilities is to be conducted as per the relevant site module.

Recovery of Contaminated Material from Facilities

Recovery of contaminated material must be undertaken with adequate care and supervision such that the facility liner is not damaged.

Immediately following recovery of contaminated material from a facility, the liner should be inspected for damage. Any damage should be repaired prior to additional placement of contaminated materials and prior to the spring freshet.

3. WATER MANAGEMENT

Water management within each of the facilities is to be conducted as per the relevant site module and water license.

Water management is focussed on surface water accumulation within the facilities. The facilities have no external catchment and there is no potential for groundwater contamination due to the liner and underlying permafrost at the site.

4. MONITORING AND EVALUATION

TMAC will implement an inspection and monitoring program for each of the facilities. The objective is to ensure that each facility is functioning properly. The monitoring and evaluation programs for each facility are presented in the relevant site module and water license.

4.1. QA/QC PROCEDURES FOR WATER SAMPLING

Quality assurance and quality control (QA/QC) is a set of operating principles that, if strictly followed during sample collection and analysis, will produce data of known and legally defensible quality. A high level of quality assurance can be achieved by applying the following principles:

- Personnel involved in sampling and analysis are trained and competent;
- Sampling and testing equipment are calibrated regularly and are kept in good working condition;
- Standard procedures are implemented for the collection and transportation of samples, based on acceptable and approved operating practices;
- Use of Canadian Association for Laboratory Accreditation Inc. (CALA) certified external laboratories to conduct chemical analyses;
- QC programs are developed and implemented, based on recognized best operating practice, to assess the quality of the analytical data and provide warning of unacceptable analytical or samplers errors;
- Prompt remedial action is taken when deficiencies are identified; and
- Analytical results and QC program results are reported internally and externally using standard procedures. Including field blanks, travel blanks, duplicates, etc.

Sampling procedures include:

- Using clean sampling gloves for each composite sample;
- Cleaning sampling equipment between each composite sample;
- Collecting samples using bottles and jars provided by the laboratory following the instructions provided by the laboratory for each parameter type;
- Labelling sample containers clearly with the sample station, date, time, and analysis requested;
- Keeping samples cool and dark during storage and shipment to the laboratory; and
- Checking field notes for accuracy and completeness at the end of each sampling session.

Detailed QA/QC procedures are available in the Quality Assurance and Quality Control Plan (TMAC 2017).

4.2. DOCUMENTATION AND REPORTING

Documentation and reporting shall be prepared and submitted as per each sites relevant module to this plan and water license.

5. CONTINGENCIES

Should additional new contaminated material require storage at any site, that exceeds the capacity of the site facility, a temporary lined facility may be required to store the excess material or the material will be required to be permanently stored underground within the Doris Mine is accordance with the *Hope Bay Project Groundwater Management Plan*.

6. FACILITIES CLOSURE

The facilities will be decommissioned at mine closure, upon closure of the existing site Camp, or upon construction of a new facility as a replacement. The liner system will be removed and the berms graded to promote positive drainage across the site. Remaining contaminated soils will be stored underground within the Doris Mine is accordance with the *Hope Bay Project Groundwater Management Plan*.

Details of each sites facilities closure is available in the relevant Closure and Reclamation Plan.

7. REFERENCES

Environment Canada. 1993. "Appendix 3: Guidelines on the Ex-Situ Bioremediation of Petroleum Hydrocarbon Contaminated Soils on Federal Crown Land" in the *Study on the Use of Landfarming and Surface Impoundments in the Management of Hazardous and Non-Hazardous Waste*. Conservation and Protection. June 23, 1993.

Government of Nunavut. 1995. Consolidation of Mine Health and Safety Act (Nunavut). S.N.W.T. 1994, c.25; In force December 15, 1995; SI-014-95. As Amended by Northwest Territories Statutes: S.N.W.T. 1996, c.9; In force April 16, 1996. As Amended by Statutes Enacted Under Section 76.05 of Nunavut Act: S.N.W.T. 1998, c.34; In Force April 1, 1999.

SAIC. 2006. Federal Guidelines for Landfarming Petroleum Hydrocarbon Contaminated Soils. Science Applications International Corporation. March. Project No. 11953.B.S08.

SRK Consulting (Canada) Inc. 2016. Hope Bay Project Groundwater Management Plan. Report Prepared for TMAC Resources Inc. August 2016.

TMAC Resources Inc. 2017. Quality Assurance and Quality Control Plan, Hope Bay, Nunavut. January 2017.

USEPA. 1994. "Chapter V" in *How to Evaluate Alternative Cleanup Technologies for Underground Storage Tank Sites: A Guide for Corrective Action Plan Reviewers*. (EPA 510-B-94-003; EPA 510-B-95-007; and EPA 510-R-04-002). October 1994.

Landfarm Management and Monitoring Plan Module A: Doris



LANDFARM MANAGEMENT AND MONITORING PLAN

MODULE A: DORIS

HOPE BAY, NUNAVUT

January 2017

PLAIN LANGUAGE SUMMARY

This Plan describes how hydrocarbon contaminated materials, including water, snow or soils originating from operations at Doris or transported from Boston Site will be managed at the Doris Site. These materials will be temporarily stored and remediated in the Doris Landfarm (a dedicated lined facility) or placed in the Doris underground mine for permanent storage in accordance with the *Hope Bay Project Groundwater Management Plan*.

REVISION HISTORY

| Revision # | Date | Section | Summary of Changes | Author | Approver |
|------------|------|------------|---|--------|----------|
| 1 | 2010 | | Approved Plan under 2AM-DOH1323. | SRK | HBML |
| 2 | 2014 | Throughout | Changes to document structure for operational suitability and efficiency. TMAC as current licensee for the Hope Bay region. | SRK | TMAC |
| 3 | 2017 | Throughout | Changes to document structure for operational suitability and efficiency. | SRK | TMAC |

GLOSSARY AND ACRONYMS

| TERM | DEFINITION |
|-------|--|
| BTEX | benzene, toluene, ethylbenzene and xylene |
| CALA | Canadian Association for Laboratory Accreditation Inc. |
| CCME | Canadian Council of Ministers of the Environment |
| CWS | Canada Wide Standards |
| EC | electrical conductivity |
| EPD | Environmental Protection Division of the Nunavut Department of Environment |
| ESR | Environmental and Social Responsibility |
| HDPE | high density polyethylene |
| INAC | Indigenous and Northern Affairs Canada |
| LTA | Land Treatment Area |
| NWB | Nunavut Water Board |
| PAH | polycyclic aromatic hydrocarbon |
| PCB | polychlorinated biphenyl |
| PHC | petroleum hydrocarbon |
| QA/QC | Quality Assurance and Quality Control |
| SAR | sodium adsorption ratio |
| TMAC | TMAC Resources Inc. |
| TPH | total petroleum hydrocarbon |

TABLE OF CONTENTS

| | |
|---|----|
| 1. Introduction | 1 |
| 1.3. Related Documents | 2 |
| 2. Landfarm Facility Management | 3 |
| 3. Monitoring and Evaluation | 12 |
| Pre-Discharge Water Sampling and Quality Verification | 12 |
| Visual Inspections during Discharge | 12 |
| Water Quality Sampling during Discharge | 12 |
| 3.6. QA/QC Procedures for Water Sampling | 15 |
| 4. Contingencies | 16 |
| 5. Landfarm Facility Closure | 16 |
| 6. References | 17 |

List of Tables

| | |
|---|----|
| Table 1: Documents Related to the Landfarm Management and Monitoring Plan Module A: Doris | 2 |
| Table 2: Recommended Concentrations to Avoid Unsuitable Landfarming Conditions | 5 |
| Table 3: Remediation Criteria | 7 |
| Table 4: Landfarm Effluent Discharge Quality Limits for Monitoring Station ST-4 | 11 |
| Table 5: Doris Landfarm Facility Inspection and Monitoring Summary | 13 |
| Table 6: Doris North Landfarm Facility Sampling Summary | 14 |

List of Attachments

Attachment 1: Engineering Drawings for the Doris North Landfarm, Doris North Project,
Nunavut, Canada

Attachment 2: Appendix A: EPD 2009 – Environmental Guideline for Contaminated Site
Remediation, Subscript Notes

1. INTRODUCTION

This Landfarm Management and Monitoring Plan Module A: Doris (the Plan) has been prepared by TMAC Resources Inc. (TMAC) in accordance with various water licences held by TMAC associated with developments throughout the Hope Bay region.

The Plan is intended primarily for use by TMAC and its contractors to ensure that best practices for minimizing potential environmental impacts and potential environmental liabilities with respect to hydrocarbon contaminated water, snow and soils (including waste rock and ore) are followed, and that the conditions of water licences are met. The Plan has been prepared as part of the renewal of Water License 2AM-DOH1323 and is to be implemented under the renewed license.

The Doris Landfarm Facility (previously Doris North Landfarm Facility) (the Facility) is located on a previously disturbed area approximately 0.6 km north of the existing Doris Camp Area, at approximately 432,573 Easting and 7,559,542 Northing (UTM NAD 83, Zone 13). The Facility is located in a restricted area of the site and is situated between the existing all weather road and Quarry 2 (Drawing LF-01). Access to the Facility is gained via an 8.0 m wide access road originating immediately southwest of the Crusher Pad, as shown in Drawing LF-01. Drawings are included in Attachment 1.

1.1. FACILITY CONSTRUCTION AND DESCRIPTION

Construction of the Facility began in July 2011 with the physical dimensions being approximately 61 m by 97 m. Drawing LF-02 provides the layout of the facility, Drawing LF-03 provides details on the foundation pad and Drawings LF-04 to LF-08 provide additional details including cross sections at various points within the facility. As shown in these drawings, the entire Facility was constructed on an existing overburden fill pad which had a thickness of approximately 1 m. This pad was overlain by a woven geotextile followed by a foundation base and containment berms for each separate pond (Drawing LF-03). The base was constructed by placing a 0.3 m layer of 6" quarry material followed by a 0.1 m thick layer of ¾" crushed material. The berms were constructed with similar material in a similar sequence as shown in Drawings LF-04, LF-05, LF-07 and LF-08.

In order to facilitate drainage and the collection of water, the base of each of the three separate ponds was sloped at approximately 1% grade to a sump area located in the northwest corner of each pond. Each of the berms (interior and exterior) have a 3 m wide crest and side slopes of 2H:1V, with the exceptions of the north and south exterior berms which have side slopes of 1.5H:1V. All berms were constructed to provide a minimum storage of 1 m from the base of each pond to the berm crests.

Each pond floor and interior slope of all berms were lined with a continuous layer of 60 mil textured HDPE liner. This liner was extended over the crest to the edge of the outside slope of all external berms of each pond. The HDPE liner was then overlain by a 12 oz. non-woven geotextile layer which was in turn overlain by an "overliner" layer consisting of a 0.6 m layer of ¾" crushed rock to act as an armouring layer and prevent damage to the HDPE liner (Drawings LF-05 and LF-07).

A 5.1 m wide access ramp was constructed in the southwest corner of each separate pond to facilitate the entry and exit of equipment to place hydrocarbon contaminated soils and snow without causing damage to the HDPE liner or to the integrity of the containment berms. The final configuration of the water and snow ponds has a base of 18.0 m X 25.0 m with a 1.0 m berm providing secure storage for approximately 190 m³ of water (or, in the case of the snow pond, approximately 570 m³ of snow assuming a 30% snow/water equivalent). The soil pond has a base of 30.0 m X 25.0 m and a 1.0 m high berm providing secure storage of approximately 325 m³ of material, although mounding of the

contaminated material in the centre of the Facility would increase the total secured storage capacity of the pond, if required.

All landfarm construction activities were supervised by qualified SRK personnel, who were responsible for ensuring appropriate QA/QC of construction materials and activities. As required by Section 26, Part D of Water Licence 2AM-DOH0713, the *Doris North Project 2012 Construction Summary* dated October 2012 (SRK 2012) was submitted to the NWB. The summary included the design of the Doris Landfarm Facility and the as-built engineering drawings. These as-built drawings have been re-issued as part of this Plan (Attachment A).

1.2. OBJECTIVES

Hydrocarbon contaminated water, snow and soils (including waste rock and ore) can be treated or permanently stored underground on site. Treatment of hydrocarbon contaminated water and snow can readily be done on site; however, treatment of hydrocarbon contaminated soils (including waste rock and ore) cannot readily be done in an arctic setting. The objectives of this Plan is therefore to outline how these contaminated materials will be managed at the Doris site given these constraints.

1.3. RELATED DOCUMENTS

Table 1 lists the documents related to the Landfarm Management and Monitoring Plan Module A: Doris

Table 1: Documents Related to the Landfarm Management and Monitoring Plan Module A: Doris

| Document Title | Year | Relevance |
|--|------|---|
| Landfarm Management and Monitoring Plan | 2017 | Overarching Management Plan document. |
| Landfarm Management and Monitoring Plan Module B: Boston | 2017 | Management Plan for the Boston site. Material from Boston may be transported to Doris for management. |
| Hope Bay Project Groundwater Management Plan | 2016 | This plan describes the approved procedures for disposing of hydrocarbon contaminated materials within the Doris Mine |

1.4. ROLES AND RESPONSIBILITIES

The roles and responsibilities for the Doris Landfarm management are outlined in the Landfarm Management and Monitoring Plan.

2. LANDFARM FACILITY MANAGEMENT

2.1. SOIL MANAGEMENT

Only soils containing the following hydrocarbons will be farmed at the Doris Landfarm Facility:

- Diesel fuel;
- Aviation gasoline (Avgas);
- Jet fuels (Jet A, Jet A-1, and Jet B); and
- Gasoline.

All other materials will be deemed inappropriate for landfarming and will be placed in the Doris underground mine for permanent storage in accordance with the *Hope Bay Project Groundwater Management Plan* or packaged for off-site disposal at a licenced remediation/disposal facility.

If the type of contamination is unclear it will be characterized prior to placement in the landfarm facility, to determine if landfarming is the appropriate method of remediation and to determine the concentrations of contaminants present. Characterization will be conducted by laboratory analysis, spill records or a combination of the two. Information recorded regarding the type and volume of the spill may reduce the required characterization sampling. Characterization may help to identify which chemical parameters should be monitored during the remediation process. Landfarming is recommended for remediating petroleum hydrocarbon (PHC) contaminated soils, but not for all types of contamination.

The Landfarm Management and Monitoring Plan presents the type of analyses recommended for contaminated soil characterization.

Placement of Contaminated Soil in Doris Landfarm

For optimal remediation of the contaminated soil, soil plots or windrows should be at a depth of 0.35 to 0.40 m with a maximum depth of 0.50 m. Soil depth will also be dependent on the equipment available for tilling and availability of space in the pond.

Trucks or equipment should not be allowed to drive in the landfarm ponds, except for placing the material because their weight will pack the soil, making it more difficult to till, which may prolong the time to complete soil remediation. The contaminated soil should be tilled using equipment that will disperse soil clumps, mix, and aerate the deposited soil but not compact it (e.g. a backhoe, skid steer, disk, rototiller, etc.).

The soil should not be placed on a layer of snow or ice. If the soil base is saturated it will encourage glaciation which will slow melting in the spring and ultimately slow the remediation process during the short warm period. Contaminated soils excavated from site should be placed in the eastern portion of the Facility (which has a higher elevation) in winter for spreading during the following spring and summer. Contaminated materials may also be placed in the eastern portion during periods when the landfarm is saturated in the spring and during rainy weather. Alternatively, contaminated material may be stored in containment (such as drums) until it can be processed in the landfarm.

The Environmental Manager will maintain a record of the contaminated soil amounts placed in the landfarm, the location of each contaminated soil batch by contaminant type, and the date of deposition. Copies of these records will be readily available for internal and external audits and for inspectors.

Tilling

A substantial amount of soil hydrocarbon remediation is achieved simply through the exposure to air and subsequent volatilization of the hydrocarbons. Additionally, most soil microorganisms degrade PHC better in an aerobic environment. Tilling provides aeration of the soil and re-distribution of nutrients and moisture which aids in the bio-remediation and volatilization processes. Tilling should therefore be conducted to aerate the soil and enhance remediation activities.

Tilling should occur when the soil moisture content is moderate (within the optimal range of 40% to 85%). Very dry soils should not be tilled until after irrigation to avoid dust generation. Wet soils do not benefit from tilling due to compaction of the soil by passing equipment. If soils appear muddy, or sticks to the tires of the equipment, it is too wet to till.

The tilling equipment operator must be careful not to till below the contaminated material and inadvertently damage or disturb the underlying HDPE liner. As per design, the landfarm was constructed with a slight gradient from east to west therefore; extra care must be taken when tilling the soils. The depth to the liner should be carefully determined prior to beginning to till. Damage of the underlying liner, surrounding berms, or sump area must be reported to the Surface Manager and the Environmental Manager immediately.

Moisture Content, Nutrients and pH of the Soils

To ensure the effectiveness of the Facility at the start of the landfarming season, soil samples may be analyzed for nutrients, moisture, and pH content to achieve the most efficient remediation of PHC. Optimum conditions are as follows:

- Moisture content between 40 and 85%,
- A carbon:nitrogen:phosphorus ratio between 100:10:1 to 100:10:5, and
- Soil pH between 6 and 8 pH units.

Additional nutrient, moisture, or pH testing should occur during the summer season if soil conditions are suspected to differ from the start of the landfarming season, or at the discretion of the Environmental Manager.

The Landfarm Facility will be monitored weekly during summer months by the Surface Manager to ensure that water build-up is not occurring.

Product Addition for Optimal Landfarming

Landfarming remediation time can be reduced by maintaining optimal soil conditions for microbial PHC biodegradation and volatilization. If testing indicates that the landfarming conditions are not optimal for remediation, the following suggestions for amending soil conditions could be applied:

- **Moisture:** To increase moisture retention, organic matter may be tilled into the landfarm soil. Irrigating with sump water, freshwater, suitable water from other site containment areas, treated sewage effluent, and the application of fresh snow are also acceptable means of increasing soil moisture content. Recycled water from the sump should not contain a PHC sheen, which could be removed by using absorbents, or avoided by drawing water from beneath the water surface.
- **pH:** The addition of lime will increase soil pH and addition of elemental sulphur will decrease pH.

- Nutrients: Fertilizer may be applied in solid form during tilling or in liquid form during irrigation to increase nitrogen and phosphorous concentrations. The use of slow-release fertilizers can reduce application frequency. Application of fertilizer can lower pH and increase salt concentrations, which can be harmful to micro-organisms.
- Soil texture: Bulking agents such as gypsum or sawdust can be added to clay soils to increase soil surface area for microorganism growth.

It is noted that soil amendments may reduce the potential post-treatment uses of the soil. Any soil product addition will be considered in approving post-treatment use

Additional Analyses of the Soils During Remediation

Soil sampling to verify interim treatment results should also include BTEX and F1 to F4 hydrocarbon fraction analysis. Periodic measurement of the volatile organic compounds (VOC) concentrations with a photoionization detector (PID) is a useful indicator of remediation progress but should not be substituted for remediation verification sampling.

Biodegradation or landfarm remediation rates can slow down or cease all together due to excessive salt content, PHC concentrations, and other parameters present in the soils. If the rates of remediation decline or cease all together, the following parameters can be tested to help identify the source of the problem:

- Microbial population density test;
- TPH or total extractable hydrocarbons (THE);
- Total heavy metal concentration;
- Electrical conductivity (EC); and
- Sodium adsorption ratio (SAR).

Soils with parameter concentration of contaminants that exceed the following recommended levels shown in Table 2 are not suitable for landfarming. Soils that are no longer suitable for landfarming will be placed in the Doris underground mine for permanent storage in accordance with the *Hope Bay Project Groundwater Management Plan* or packaged for off-site disposal at a licenced remediation/disposal facility.

Table 2: Recommended Concentrations to Avoid Unsuitable Landfarming Conditions

| Parameter | Concentration |
|--------------------|---------------|
| TPH or THE | <3% |
| Total heavy metals | <2500 ppm |
| EC | < 4 dS/m |
| SAR | <6 |

Source: SAIC 2006

Recovery of Soil from Landfarm Facility

Recovery of soil must be undertaken with adequate care and supervision such that the liner is not damaged.

Immediately following recovery of soil from the Landfarm, the liner should be inspected for damage. Any damage should be repaired prior to additional placement of contaminated materials and prior to the spring freshet.

2.2. SOIL REMEDIATION SAMPLING AND MONITORING

The Environmental Protection Division (EPD) of the Nunavut Department of Environment has published the “Environmental Guideline for Contaminated Site Remediation March 2009” (EPD 2009). This document provides an outline of the remediation criteria for PHC and other contaminants present in soils for Nunavut (Table 3). These guidelines are from Interim Canadian Environmental Quality Criteria for Contaminated Sites” (CCME 1991) and “Canadian Soil Quality Guidelines for the Protection of Environmental and Human Health” (CCME 1999 updated September 2007). TMAC will use the “industrial” land use remediation guidelines, as set out in Table 3 to determine when soil has been remediated to a level acceptable for removal from the landfarm facility. All remediated soils will be used in an industrial land use setting or placed in the Doris underground mine for permanent storage in accordance with the *Hope Bay Project Groundwater Management Plan*.

Contaminated soil in the Facility will be sampled annually and prior to removal, at minimum, to determine the concentrations of contaminants within the soils being remediated. Soil will only be removed from the Facility when the remediation levels defined by the EPD (2009) are met, or if it is determined that the material cannot be successfully remediated and will subsequently be shipped off-site for appropriate disposal.

Sampling will be conducted by TMAC prior to any soil being removed from the landfarm to demonstrate that the soil has been successfully remediated. There are no CCME guidelines for density of soil sampling in a landfarm, therefore TMAC proposes that each separate area within the landfarm soil pond be divided into cells and sampled with a target density of 1 sample per 5 m³ to adequately characterize the soil’s hydrocarbon and other parameter concentrations.

Soil samples will be collected from a depth ranging between 0 and 20 cm, with an additional sample being collected if the soil depth is greater than 20 cm. The location and depth of all soil samples collected will be recorded. The soil samples will be analyzed for the parameters shown in Table 3, including PHC fractions (Fractions F1, F2, F3, and F4), benzene, toluene, ethylbenzene, xylene (BTEX), total petroleum hydrocarbons (TPH), polychlorinated biphenyl (PCB), phenols, lead, and total metals using a 36 element ICP-MS scan. The soil sampling records and corresponding analytical results will be kept by the Environmental Manager and reported to the KIA and the NWB if requested.

Soil will only be removed from the Landfarm Facility and used on site following the consultation and approval by the KIA, Government of Nunavut, Department of Environment and an Inspector. Remediated fine textured soils will be used for general reclamation purposes and initially on areas where the existing vegetative cover has been disturbed; coarse textured materials will be used in construction activities as needed, or possibly in reclamation activities if appropriate.

Table 3: Remediation Criteria

| Substance ^y | Industrial (mg/kg soil) | |
|--|--------------------------|-----------------------|
| | Course | Fine |
| Conductivity [dS.m] | 4 | |
| pH | 6 to 8 | |
| Sodium Adsorption Ration (SAR) | 12 | |
| Antimony | 40 | |
| Arsenic (inorganic) | 12 ^b | |
| Barium | 2000 ^c | |
| Benzene | | |
| Surface ^w | 0.03 ^{t,u} | 0.0068 ^{t,u} |
| Subsoil ^w | 0.03 ^{t,u} | 0.0068 ^{t,u} |
| Surface ^x | 0.03 ^{t,u} | 0.0068 ^{t,u} |
| Subsoil ^x | 0.03 ^{t,u} | 0.0068 ^{t,u} |
| Benzo(a)pyrene | 0.7 ^f | |
| Beryllium | 8 | |
| Cadmium | 22 ^b | |
| Chromium | | |
| Total chromium | 87 ^b | |
| Hexavalent chromium (IV) | 1.4 ^h | |
| Cobalt | 300 | |
| Copper | 91 ^b | |
| Cynaide (free) | 8.0 ^b | |
| DDT (total) | 12 ^{ij} | |
| Diisopropanolamine (DIPA) ^z | 180 ^b | |
| Ethylbenzene | | |
| Surface | 0.082 ^t | 0.018 ^{t,u} |
| Subsoil | 0.082 ^t | 0.018 ^{t,u} |
| Ethylene glycol | 960 ^k | |
| Fluoride (total) | 2000 | |
| Lead | 600 ^b | |
| Mercury (inorganic) | 50 ^b | |
| Molybdenum | 40 | |
| Naphthalene | 22 ^h | |
| Nickel | 50 ^l | |
| Nonylphenol (and its ethyloxylates) | 14 ^p | |
| Pentachlorophenol | 7.6 ^b | |
| Phenol | 3.8 ^b | |
| Polychlorinated biphenyls (PCB) | 33 ^{j,l} | |
| Polychlorinated di-benzo-p- | 4 ng TEQ/kg ^s | |

| Substance ^y | Industrial (mg/kg soil) | |
|--|---------------------------------------|-------------------|
| | Course | Fine |
| Propylene glycol | Insufficient Information ^v | |
| Selenium | 2.9 ^b | |
| Silver | 40 | |
| Sulfolane ^z | 1 ^b | |
| Tetrachloroethylene | 0.6 ^f | |
| Thallium | 1 ^o | |
| Tin | 300 | |
| Toluene | | |
| Surface | 0.37 ^t | 0.08 ^t |
| Subsoil | 0.37 ^t | 0.08 ^t |
| Trichloroethylene | 0.01 ^{b,u} | |
| Uranium ^z | 300 ^t | |
| Vanadium | 130 ⁱ | |
| Xylenes | | |
| Surface | 11 ^t | 2.4 ^t |
| Subsoil | 11 ^t | 2.4 ^t |
| Zinc | 360 | |
| Monocyclic Aromatic Hydrocarbons | | |
| Chlorobenzene | 10 | |
| 1,2-Dichorobenzene | 10 | |
| 1,3-Dichorobenzene | 10 | |
| 1,4-Dichorobenzene | 10 | |
| Styrene | 50 | |
| Phenolic Compounds | | |
| Chlorophenols ¹ (each) | 5 | |
| Nonchlorinated ² (each) | 10 | |
| Polycyclic Aromatic Hydrocarbons (PAHs) | | |
| Benzo(a)anthracene | 10 | |
| Benzo(b)fluoranthene | 10 | |
| Benzo(k)fluoranthene | 10 | |
| Dibenz(a,h)anthracene | 10 | |
| Indeno(1,2,3-c,d)pyrene | 10 | |
| Phenanthrene | 50 | |
| Pyrene | 100 | |
| Chlorinated Hydrocarbon | | |
| Chlorinated aliphatics ³ (each) | 50 | |
| Chlorobenzenes ⁴ (each) | 10 | |
| Hexachlorobenzene | 10 | |

| Substance ^y | Industrial (mg/kg soil) | |
|-------------------------|-------------------------|-------------------------|
| | Course | Fine |
| Fractions | | |
| Fraction 1 (C6 - C10) | 320 (240 ⁵) | 320 (170 ⁵) |
| Fraction 2 (>C10 - C16) | 260 | 260 (230 ⁵) |
| Fraction 3 (>C16 - C34) | 1700 | 2500 |
| Fraction 4 (>C34) | 3300 | 6600 |

Source: EPD 2009, Table 1, A4.2 and A4.2

Note: Subscript notes in Attachment 2

2.3. WATER MANAGEMENT

Landfarm Facility Water Management

The overall water management strategy for the Landfarm Facility is to keep the snow pond empty to the extent possible during the open water season (summer months) in order to provide a contingency for the storage of potentially contaminated water resulting from precipitation coming in contact with hydrocarbon contaminated material in either the snow or soil ponds.

Following spring melt and all significant precipitation events, hydrocarbon impacted water in the Landfarm Facility will be treated for discharge.

In instances where water having accumulated in the Facility is suspected to be only mildly contaminated, a pre-treatment sample may be collected, and if discharge criteria are met, this water may be discharged directly to the environment following the necessary approvals/requirements for discharge to the environment outlined below.

Snow Pond

Water from the soil pond will be passed through the oil separation (absorbent) treatment system and deposited into the snow pond. This will be accomplished by installing a pump in the soil pond sump to transfer water to the oil separation system. The oil separation (absorbent) treatment system will be located on the berm between the soil and snow pond in such a manner to ensure that any leakage that may occur will report to the soil pond. Only once the treated water meets discharge criteria, as verified through laboratory analysis, will it be discharged to the environment in accordance with the necessary approvals/requirements for discharge to the environment outlined below.

If necessary, water in the snow pond will be recirculated from the snow pond through the oil separation (absorbent) treatment system and back to the snow pond. Only once the water quality in the snow pond meets discharge criteria, verified through laboratory analysis, will it be discharged to the environment in accordance with the necessary approvals/requirements for discharge to the environment outlined below. If this method of treatment is used no additional snow or water will be added to the snow pond to avoid adding additional contaminants to the pond.

Clean Water Pond

Once water from the soil pond and/or snow pond has been treated (passed through the oil separation (absorbent) treatment system) and verified through laboratory analysis to meet discharge criteria it may be discharged to the environment as outlined below or transferred to the clean water pond for storage prior to discharge to the environment. This will be accomplished by placing a portable pump into the sump of the pond to be emptied with the attached hose/piping laid across the berm so that the water will discharge back to the source pond in the unlikely event of a leaky line. Only water that is suitable for discharge to the tundra will be placed into the clean water pond.

Discharge of Treated Water

Once a sufficient volume of water has accumulated in either the clean water pond or snow pond, a sample of water from the pond(s) will be collected, appropriately preserved and submitted to an accredited laboratory for analysis. No water will be discharged from the Facility until the results of the analysis are received and confirm that the water is suitable for discharge in accordance with subsection 24(c), Part G of Water Licence No: 2AM-DOH1323 issued to TMAC by the NWB and summarized in Table 4 and 10-day notification has been provided to the INAC Inspector.

Table 4: Landfarm Effluent Discharge Quality Limits for Monitoring Station ST-4

| Parameter | Maximum Average Concentration (mg/L) | Maximum Concentration in any Grab Sample (mg/L) |
|------------------------------|--------------------------------------|---|
| pH | 6.0 - 9.0 | 9.0 |
| Total Suspended Solids (TSS) | 15.0 | 30.0 |
| Total Oil & Grease | 5 and no visible sheen | 10 and no visible sheen |
| Total Ammonia-N | 2.0 | 4.0 |
| Total Lead | 0.01 | 0.02 |
| Benzene | 0.37 | - |
| Toluene | 0.002 | - |
| Ethyl Benzene | 0.090 | - |

Once the INAC inspector has been provided with a 10-day notification and confirmation of the water quality is received, the water will be discharged to the tundra in accordance with subsection 24(d), Part G of Water Licence No: 2AM-DOH1323. This will be accomplished by installing a portable pump in the clean water or snow pond sump and laying a hose across the Quarry 2 access road and onto the tundra (Drawing LF-01). If the water from the Facility does not meet discharge criteria following treatment, the water from the pond will be transferred to the Tailings Impoundment Area for disposal.

Care will be taken not to disturb any settled solids at the bottom of the source pond sump (if present) and pumping of the sump will only take place when conditions are suitable. The previously approved discharge location was selected in part to ensure that discharged water does not enter fish bearing waters. In addition, the pump discharge should be positioned in a manner that minimizes erosion and siltation of the area downstream of the discharge location. Documentation of flow rates for water release, as well as erosion and vegetation changes at the release sites will be monitored.

Alternatively, once confirmation is received that the water within the Facility is suitable for release, the vacuum truck may be used to remove the water from the pond for use in dust suppression on site access roads. This action would have a benefit in that it will reduce the amount of clean water removed from lakes for dust suppression activities.

Pump Power Supply

The power supply to operate all temporary pumps used within the Facility will be provided by portable gas powered units. Each of the units are self-contained and will have “drip trays”.

3. MONITORING AND EVALUATION

3.1. SPRING FRESHET AND POST-PRECIPITATION EVENT INSPECTION

During spring freshet, a visual inspection of the Landfarm Facility will be conducted once per day to verify water levels in each of the three ponds. The objective of the inspection will be to ensure that sufficient freeboard exists within the Facility to ensure that no hydrocarbon contaminated water exits the Facility and to decide on the most efficient time to commission the oil adsorption (separation) treatment activity.

Similarly, during the open water season (summer), a visual inspection of the Facility will be completed after each significant precipitation event in order to ensure that sufficient freeboard exists within the Facility ensuring that no hydrocarbon contaminated water exits the facility.

Monitoring should note the use of ponds by any water dependent birds as per the Wildlife Mitigation and Monitoring Plan (ERM 2016).

3.2. CLEAN WATER POND DISCHARGE

Pre-Discharge Water Sampling and Quality Verification

No water will be discharged to the environment from the Landfarm Facility until the results of the sample analysis confirm that the water is suitable for release and the INAC Inspector has been notified. The results of this analysis will be retained on-site and will be available for review upon request.

Visual Inspections during Discharge

Prior to commencing any discharge, the volume of water to be discharged will be calculated. The results will be recorded and the record maintained on site.

Once confirmation is received that the water within the Facility is suitable for release it will be pumped to the tundra southwest of Quarry 2. Daily during pumping, a visual inspection of the Landfarm Facility and pumping activities will be conducted by staff from either the surface or the environmental department. These inspections are to ensure that all pumps and hosing/piping are operating properly and that the discharged water is not causing unacceptable erosion downstream. Additionally, flow, volume and duration of the discharge will be measured or calculated and recorded, all records will be maintained on site.

Water Quality Sampling during Discharge

Once a day during the visual inspections of discharge to the tundra a water sample will be collected from monitoring station ST-4 by the Environmental Manager or delegate and analyzed for the parameters listed in Table 4 (Section 3.6.1) as stated in Schedule J of Water Licence No: 2AM-DOH1323. The results of all analyses will be retained on-site and will be available for review upon request.

3.3. ANNUAL GEOTECHNICAL INSPECTION

As per subsection 18(i) Part J of the Water Licence, a geotechnical inspection of the landfarm will be conducted by a qualified Geotechnical Engineer between July and September each year. The inspection will be conducted in accordance with the Canadian Dam Safety Guidelines where applicable and take into account all earthworks making up the facility, as well as the Facility itself.

3.4. SUMMARY OF INSPECTIONS AND MONITORING

Table 5 and Table 6 provide summaries of the monitoring, inspection and sampling that will be undertaken during the operation of the Doris Landfarm Facility.

Table 5: Doris Landfarm Facility Inspection and Monitoring Summary

| Item | Responsibility | Purpose | Frequency | Required Records |
|--|--|---|--|--|
| Landfarm Treatment Operations Inspection | Surface Manager or delegate | Record keeping of treatment operations and berm performance for due diligence. | Once per day during spring freshet, or after precipitation events. Monthly at other times. | <ul style="list-style-type: none"> Inspection date and field notes, e.g. weather, and facility condition including any repairs required, odor noted, quantity of water accumulated in the ponds, water level of the ponds, and amount of freeboard. Record of any unauthorized discharges or deposits and follow-up action taken. |
| Soils Acceptance at Facility | Environmental Manager or delegate | To determine if soils are acceptable for treatment at the Landfarm Facility. | Once per spill, unless spilled material is known. | <ul style="list-style-type: none"> Soils origin and associated spill report number, if applicable. Field notes, e.g. sampling details, soil texture, moisture content, colour, odour. Location of soil placement in landfarm following placement approval. |
| Soil Sampling for Remediation Progress and Verification of Remediation | Environmental Manager or delegate | To provide interim indications of remediation progress and to determine if remedial objectives have been met. | Once per year. Additional sampling prior to discharge. | <ul style="list-style-type: none"> Field notes and sketch of location and depth of samples taken. Laboratory issued reports including QA/QC and chain of custody. Documentation proving compliance with discharge criteria, notification of discharge of soils to inspector, and fate of treated soils. Update of landfarm soil placement map as required. |
| Operation of Oil Adsorption (separation) Treatment System | Surface Manager or delegate (operator) | To identify any maintenance requirements and minimize chances of unexpected discharges to the environment. | Once at the beginning of operation and once per day during operation. | <ul style="list-style-type: none"> Daily volume pumped and any field observations (e.g. location of discharge, flow, piping) to be provided to Environmental Manager. |
| Water Sampling prior to Discharge | Environmental Manager or delegate | To conform to Water License requirements. | As required prior to discharge. | <ul style="list-style-type: none"> Document notification of INAC Inspector (written notification at least 10 days prior to discharge) including estimate of volume to be pumped. Field notes including sampling details e.g. colour, and odour. Laboratory-issued reports including QA/QC and chain of custody. |
| Water Sampling and Visual Monitoring During Discharge | Environmental Manager or delegate | To conform to Water License requirements. | Daily during discharge. | <ul style="list-style-type: none"> Field notes including sampling details e.g., color, and odor. Laboratory issued reports including QA/QC and chain of custody. Field notes for discharge to tundra from monitoring station ST-4 including flow, volume, and duration. |
| Geotechnical Inspection | Geotechnical Engineer | To identify any maintenance requirements. | Annually | <ul style="list-style-type: none"> Inspection of geotechnical performance of facility. Document recommendations of any repair/maintenance work. Record of any repair work made to the facility. |

Table 6: Doris North Landfarm Facility Sampling Summary

| Item | Responsibility | Purpose | Frequency | Parameter/Sampling Required | Remediation Values |
|--|-----------------------------------|---|---|---|--|
| Soil Acceptance at Facility | Environmental Manager or delegate | To determine if soils are acceptable for treatment at the Landfarm Facility. | Once per spill, unless spilled material is known. | Soil: <ul style="list-style-type: none"> Quantity PHC Fractions BTEX TPH Lead Total heavy metals PBC Phenols PAHs | N/A |
| During Remediation | Environmental Manager or delegate | Effective remediation of PHC and to determine source of slow down or cease of landfarm remediation rates. | As deemed helpful during remediation. | Soil (remediation of PHC): <ul style="list-style-type: none"> Moisture content carbon:nitrogen:phosphorus ratio pH BTEX Fractions (F1 to F4) VOC Soil (source of slow down or cease in remediation rates): <ul style="list-style-type: none"> Microbial population density test TPH or THE total heavy metal concentration EC SAR | <ul style="list-style-type: none"> Moisture between 40 and 85% carbon:nitrogen:phosphorus ratio 100:10:1 to 100:10:5 Soil pH between 6 and 8 pH units Microbial population density test minimum heterotrophic plate count 10³ CFU/g TPH or THE <3% total heavy metals <2500 ppm EC <4 dS/m SAR <6 |
| Soil Sampling for Remediation Progress and Verification of Remediation | Environmental Manager or delegate | To provide interim indications of remediation progress and to determine if remedial objectives have been met. | Once per year. | Soil: <ul style="list-style-type: none"> Parameters listed in Table 3 Soils for discharge: <ul style="list-style-type: none"> Sample composite made onsite placed in sealed containers from 10 samples per 25 m³ (B.C. MoE 2013) | <ul style="list-style-type: none"> Remediation criteria listed in Table 3 |
| Water Sampling prior to Discharge | Environmental Manager or delegate | To conform to Water License requirements. | As required prior to discharge. | Water: <ul style="list-style-type: none"> pH TSS Total oil and grease Total ammonia Total lead Benzene Toluene Ethyl Benzene | <ul style="list-style-type: none"> Discharge limits listed in Table 4 |
| Water Sampling During Discharge | Environmental Manager or delegate | To conform to Water Licence requirements. | Daily during discharge. | Water: <ul style="list-style-type: none"> pH TSS Total oil and grease Total ammonia Total lead Benzene Toluene Ethyl Benzene | <ul style="list-style-type: none"> Discharge limits listed in Table 4 |

3.5. DOCUMENTATION AND REPORTING

Annual Geotechnical Inspection Report

As required by section 19, Part J (or equivalent) of Water Licence, TMAC will submit to the NWB a geotechnical engineer's inspection report within sixty (60) days of completion of the annual geotechnical inspection. That report will include the results of the assessment of the Landfarm Facility and include a cover letter from TMAC outlining an implementation plan to address recommendations made by the geotechnical engineer in his/her report.

Clean Water Discharge - Volume and Quality

In the event that water is discharged to the environment, TMAC will report the volume of water discharged from the Landfarm Facility and the results of the analysis of the water released. This information will be provided in the monthly monitoring report submitted to satisfy section 21, Part J (or equivalent) of the Water Licence issued by the NWB.

An annual report will be submitted as required by Part B, Section 3 (or equivalent) of the Water Licence by March 31 of the following year. The annual report will satisfy the requirements in Schedule B Section 1 (or equivalent) that pertain to the Doris Landfarm.

Soil Treatment Reporting

A report will be submitted presenting the results of the soil treatment testing utilised in verification of remediation prior to removing remediated soils from the facility.

3.6. QA/QC PROCEDURES FOR WATER SAMPLING

Quality assurance and quality control (QA/QC) procedures for water sampling are outlined in the Landfarm Management and Monitoring Plan.

Detailed QA/QC procedures are available in the Quality Assurance and Quality Control Plan (TMAC 2017).

4. CONTINGENCIES

Should additional new contaminated material require storage at Doris, that exceeds the capacity of the landfarm, a temporary lined facility may be required to store the excess material or the material will be required to be permanently stored underground within the Doris Mine in accordance with the *Hope Bay Project Groundwater Management Plan*.

Should the spring freshet or other unanticipated precipitation events cause excess water to accumulate within the Landfarm Facility beyond the rate at which oil adsorption and separation can occur. The Snow Pond (which is to be maintained empty) will be used to store the excess water temporarily to avoid any overflow events.

5. LANDFARM FACILITY CLOSURE

The Doris Landfarm will be decommissioned at mine closure, upon closure of the existing Doris Camp, or upon construction of a new Landfarm. The liner system will be removed and the berms graded to promote positive drainage across the site. Remaining contaminated soils will be stored underground within the Doris Mine in accordance with the *Hope Bay Project Groundwater Management Plan*.

Details of Doris facilities closure is available in the Doris Closure and Reclamation Plan (SRK 2015).

6. REFERENCES

- CCME. 1991. Interim Canadian Environmental Quality Criteria for Contaminated Sites. Canadian Council of Ministers of the Environment. September.
- CCME. 2007. Canadian Soil Quality Guidelines for the Protection of Environmental and Human Health. Canadian Council of Ministers of the Environment. September.
- CCME. 2008. Canada-Wide Standard for Petroleum Hydrocarbons (PHC) in Soil Technical Supplement. Canadian Council of Ministers of the Environment. January.
- CCME. 2014. Accessed http://www.ccme.ca/publications/ceqg_rcqe.html. Canadian Council of Ministers of the Environment. February.
- EPD. 2009. Environmental Guideline for Contaminated Site Remediation. Department of Environment Government of Nunavut. March.
- ERM. 2016. Doris North Project: 2016 Wildlife Mitigation and Monitoring Plan. Prepared for TMAC Resources Inc. by ERM Consultants Canada Ltd.: Vancouver, BC.
- B.C. MoE. 2013. Field Sampling Manual, 2013. B.C. Ministry of Environment. Province of British Columbia, Victoria B.C. 2013.
- Government of Nunavut. 1995. Consolidation of Mine Health and Safety Act (Nunavut). S.N.W.T. 1994, c.25; In force December 15, 1995; SI-014-95. As Amended by Northwest Territories Statutes: S.N.W.T. 1996, c.9; In force April 16, 1996. As Amended by Statutes Enacted Under Section 76.05 of Nunavut Act: S.N.W.T. 1998, c.34; In Force April 1, 1999.
- Miramar. 2007. Landfarm Management Plan Doris North Project, Nunavut. April.
- SAIC. 2006. Federal Guidelines for Landfarming Petroleum Hydrocarbon Contaminated Soils. Science Applications International Corporation. March. Project No. 11953.B.S08.
- SRK Consulting (Canada) Inc. 2012. Doris North Project 2012 Construction Summary. Report prepared for Hope Bay Mining Ltd. October 2012.
- SRK Consulting (Canada) Inc. 2015. Doris North Mine Interim Closure and Reclamation Plan June 2015. Report prepared for TMAC Resources Inc. June 2015.
- SRK Consulting (Canada) Inc. 2016. Hope Bay Project Groundwater Management Plan. Report prepared for TMAC Resources Inc. August 2016.
- TMAC Resources Inc. 2017. Quality Assurance and Quality Control Plan, Hope Bay, Nunavut. January 2017.
- 2AM-DOH1323 – *Doris Type A Water Licence*.

Attachment 1: Engineering Drawings for the Doris North
Landfarm, Doris North Project, Nunavut, Canada

Engineering Drawings for the Doris North Land Farm, Doris North Project, Nunavut, Canada

ACTIVE DRAWING STATUS

| SRK DWG # | NEWMONT DWG NUMBER | DRAWING TITLE | REV | DATE | STATUS | OLD/REPLACED REVISIONS | | | | | |
|-----------|-----------------------|--|-----|----------------|-----------------------|------------------------|-----------------------|-----------------------|-----------------------|-----------------------|-----------------------|
| LF-00 | HB+D-CIV-CIV-OND-0031 | Engineering Drawings for Doris North Land Farm | AB | April 20, 2012 | 2011 As-built | Rev. 8, Jul. 11, 2011 | Rev. 7, Jun. 28, 2011 | Rev. 6, Mar. 31, 2011 | Rev. 5, Mar. 22, 2010 | Rev. 4, Aug. 9, 2010 | Rev. 3, Apr. 27, 2010 |
| LF-01 | HB+D-CIV-CIV-OND-0032 | Land Farm Location Map | 5 | Jun. 28, 2011 | Gen. Revs to New O.G. | Rev. 4, Aug. 9, 2010 | Rev. 3, Apr. 27, 2010 | Rev. 2, Feb. 8, 2010 | Rev. 1, Feb. 1, 2010 | Rev. 0, Dec. 17, 2009 | |
| LF-02 | HB+D-CIV-CIV-OND-0033 | Land Farm General Arrangement | AB | April 20, 2012 | 2011 As-built | Rev. 5, Jun. 28, 2011 | Rev. 4, Aug. 9, 2010 | Rev. 3, Apr. 27, 2010 | Rev. 2, Feb. 8, 2010 | Rev. 1, Feb. 1, 2010 | Rev. 0, Dec. 17, 2009 |
| LF-03 | HB+D-CIV-CIV-OND-0034 | Foundation Base Plan View | AB | April 20, 2012 | 2011 As-built | Rev. 6, Jun. 28, 2011 | Rev. 5, Mar. 22, 2011 | Rev. 4, Aug. 9, 2010 | Rev. 3, Apr. 27, 2010 | Rev. 2, Feb. 8, 2010 | Rev. 1, Feb. 1, 2010 |
| LF-04 | HB+D-CIV-CIV-OND-0035 | Containment Berm Plan View | AB | April 20, 2012 | 2011 As-built | Rev. 5, Jun. 28, 2011 | Rev. 5, Jun. 28, 2011 | Rev. 4, Aug. 9, 2010 | Rev. 3, Apr. 27, 2010 | Rev. 2, Feb. 8, 2010 | Rev. 1, Feb. 1, 2010 |
| LF-05 | HB+D-CIV-CIV-OND-0036 | Containment Berm Sections and Details | AB | April 20, 2012 | 2011 As-built | Rev. 6, Jul. 11, 2011 | Rev. 5, Jun. 28, 2011 | Rev. 4, Aug. 9, 2010 | Rev. 3, Apr. 27, 2010 | Rev. 2, Feb. 8, 2010 | Rev. 1, Feb. 1, 2010 |
| LF-06 | HB+D-CIV-CIV-OND-0037 | Completed Land Farm Plan View | AB | April 20, 2012 | 2011 As-built | Rev. 5, Jun. 28, 2011 | Rev. 4, Aug. 9, 2010 | Rev. 3, Apr. 27, 2010 | Rev. 2, Feb. 8, 2010 | Rev. 1, Feb. 1, 2010 | Rev. 0, Dec. 17, 2009 |
| LF-07 | HB+D-CIV-CIV-OND-0038 | Final Sections and Details | AB | April 20, 2012 | 2011 As-built | Rev. 5, Jun. 28, 2011 | Rev. 4, Aug. 9, 2010 | Rev. 3, Apr. 27, 2010 | Rev. 2, Feb. 8, 2010 | Rev. 1, Feb. 1, 2010 | Rev. 0, Dec. 17, 2009 |
| LF-08 | HB+D-CIV-CIV-OND-0131 | Land Farm Liner Plan View | AB | April 20, 2012 | 2011 As-built | Rev. 1, Jul. 11, 2011 | Rev. 0, Jun. 28, 2011 | | | | |

HOPE BAY MINING LTD.




PROJECT NO: 1CH00-033-05
2011 As-Built
Revision AB
Apr. 20-2012
LF-00 HB+D-CIV-CIV-OND-0031

- NOTES**
- The Contractor is not responsible to obtain all necessary permits and approvals for the Works; however, the Contractor must confirm that such approvals have been obtained from the Owner prior to proceeding with any construction.
 - Topographic contour data for the terrain model was provided by the Contractor.
 - The co-ordinate system is UTM NAD 83 Zone 13.
 - All dimensions are in metric units unless specifically mentioned.
 - Typical details are Not to Scale unless specifically mentioned.
 - All drawings are scaled appropriately for D-Site construction drawings. Scales may not be correct if these drawings are reproduced and presented in any other site format.
 - Notes and specifications on any drawings in this set apply equally to all drawings in the set.
 - All work is to be set out prior to the start of any construction according to the Stake-Out Tables or 3D surface files provided. Should there be any difference between the co-ordinates provided and the field location, the Engineer is to be informed immediately.
 - Subsurface soil conditions have not been confirmed at this location. SRK has been verbally informed of the conditions by the Owner. It is understood that foundation conditions consist of about 1m of random overburden fill which has been leveled using a dozer overlying ice-rich marine silt and clay permafrost possibly up to 20m thick. The random fill was originally placed as frozen lumps of soil mixed with snow and ice with random quantities of quarry rock. This fill was allowed to thaw in and was subsequently leveled. The fill was not compacted and no quality control was carried out. SRK has informed the Owner of the risks associated with founding the land farm on this leveling pad without undertaking further geotechnical investigation.
 - The scope of work described in these drawings specifically exclude all electrical and mechanical elements.

- LEGEND**
- As-Built Crest
 - As-Built Toe
 - As-Built Extent of RO

- As-built Containment**
- Soil Pond As-built volume of 325 m³ at El. 50.75 m
 - Snow Pond As-built volume of 105 m³ at El. 50.05 m
 - Water Pond As-built volume of 100 m³ at El. 55.03 m

- Note**
- As-built capacities calculated from within crush surface final down from the low point of the liner crest i.e. liner freeboard containment elevation



| | | | | | | | | |
|--------------------|---------------|-------------|---------------|-----------|-------------------------------|-------|-------|----------|
| | | | | AB | As-built | JBK | EMR | 04/20/12 |
| | | | | 5 | GENERAL REVISIONS TO NEW O.G. | JBK | EMR | 06/28/11 |
| | | | | 4 | ISSUED FOR CONSTRUCTION | IM | EMR | 08/09/10 |
| | | | | 3 | ISSUED FOR CONSTRUCTION | IM | EMR | 04/27/10 |
| | | | | 2 | ISSUED FOR COMMENT | LW | EMR | 02/08/10 |
| | | | | 1 | WATER LICENSE REVIEW | PM | EMR | 02/01/10 |
| | | | | 0 | ISSUED FOR REVIEW | TG | EMR | 12/17/09 |
| DRAWING NO. | DRAWING TITLE | DRAWING NO. | DRAWING TITLE | NO. | DESCRIPTION | CHK'D | APP'D | DATE |
| REFERENCE DRAWINGS | | | | REVISIONS | | | | |

This drawing is uncontrolled when printed unless stamped and signed with original ink and recorded on a Distribution Register.

PROFESSIONAL ENGINEERS STAMP

srk consulting

| | | |
|--|---------------|---------------------|
| DESIGN: CB/GBK | DRAWN: NV/LR | REVIEWED: EMR |
| CHECKED: MMM | APPROVED: EMR | DATE: APR. 20, 2012 |
| FILE NAME: 1CH008.033-Land Farm_GA.dwg | | |

NEWMONT NORTH AMERICA

HOPE BAY MINING LTD.

| | |
|-----------------------------|--------------------|
| SRK JOB NO.: 1CH008.033/058 | SRK DWG NO.: LF-02 |
|-----------------------------|--------------------|


Doris North Project

DRAWING TITLE:




Land Farm General Arrangement

| | | |
|---|--------------|-----------------|
| NEWMONT DRAWING NO. HB-D-CIV-CIV-OND-0033 | SHEET 3 OF 9 | REVISION NO. AB |
|---|--------------|-----------------|

J:\01_SITES\Hope Bay\ACAD\2011 Drawings\Land Farm\As-built\1CH008.033-Land Farm_GA.dwg



J:\01_SITES\Hope Bay\ACAD\2011 Drawings\Land Farm\As-Built\1CH008.033-Land Farm_GA.dwg



| Description | Material Specifications | Quantity |
|---|--|---------------------|
| Foundation Pad: Base (min. 0.3m) | Compacted 6" Jaw-run quarry material | 4093 m ³ |
| Woven Geotextile | LP315 or equivalent 6 oz woven geotextile | 6608 m ² |
| Foundation Pad: Berms | Compacted 6" Jaw-run quarry material | 1793 m ³ |
| Non-woven Geotextile | 12 oz non-woven geotextile | 6798 m ² |
| HDPE Geomembrane Liner | Solmax 460T or equivalent 60 mil textured HDPE | 3399 m ² |
| Underliner (0.1m) | 3/4" crushed rock | 340 m ³ |
| Overliner (0.6m) | 3/4" crushed rock | 2591 m ³ |
| Access Ramps | 3/4" crushed rock | 142 m ³ |
| Access Road Base (min 0.5, typically 1.0m) | Compacted 6" Jaw-run quarry material | 975 m ³ |
| Access Road Surfacing (0.15m) | 1 1/4" crushed rock | 89 m ³ |
| Pond Access Area Surfacing (0.15m) | 1 1/4" crushed rock | 290 m ³ |

These quantities are neat line quantities and the Contractor needs to apply the appropriate bulking and/or shrinkage factors as well as make the necessary allowances for liner and geotextile overlap.

| | | | | | | | | | |
|--------------------|---------------|-------------|---------------|-----------|-------------|-------------------------------|-------|------|----------|
| — | — | | | | AB | AS-BUILT | MMM | | 03/28/12 |
| | | | | | 5 | GENERAL REVISIONS TO NEW O.G. | JBK | EMR | 06/28/11 |
| | | | | | 4 | ISSUED FOR CONSTRUCTION | IM | EMR | 08/09/10 |
| | | | | | 3 | ISSUED FOR CONSTRUCTION | IM | EMR | 04/27/10 |
| | | | | | 2 | ISSUED FOR COMMENT | LW | EMR | 02/08/10 |
| | | | | | 1 | WATER LICENSE REVIEW | PM | EMR | 02/01/10 |
| | | | | | 0 | ISSUED FOR REVIEW | TG | EMR | 12/17/09 |
| DRAWING NO. | DRAWING TITLE | DRAWING NO. | DRAWING TITLE | NO. | DESCRIPTION | CHK'D | APP'D | DATE | |
| REFERENCE DRAWINGS | | | | REVISIONS | | | | | |

This drawing is uncontrolled when printed
unless stamped and signed with original
and recorded on a Distribution Register

PROFESSIONAL ENGINEERS STAM



| | | | | | |
|------------|--------------------------------|-----------|-------|-----------|---------------|
| DESIGN: | CB/JBK | DRAWN: | NV/LR | REVIEWED: | EMR |
| CHECKED: | JBK | APPROVED: | EMR | DATE: | MAR. 28, 2012 |
| FILE NAME: | 1CH008.033—Land Farm_LF-07.dwg | | | | |



HOPE BAY MINING LTD.

| | |
|------------------------------|--------------------|
| SRK JOB NO.: 1CH008.033/.058 | SRK DWG NO.: LF-07 |
|------------------------------|--------------------|

Doris North Project

DRAWING TITLE:



Final Sections and Details

| | | |
|----------------------|--------|--------------|
| NEWMONT DRAWING NO. | SHEET | REVISION NO. |
| HB-D-CIV-CIV-OND-003 | 8 OF 9 | AB |

| WATER POND LINER STAKE-OUT TABLE | | | |
|----------------------------------|------------|-----------|-----------|
| ID | Northing | Easting | Elev. (m) |
| LW-01 | 755007.20 | 032500.55 | 50.00 |
| LW-02 | 755003.03 | 032505.03 | 50.00 |
| LW-03 | 755000.20 | 032500.00 | 55.00 |
| LW-04 | 755000.00 | 032007.00 | 55.00 |
| LW-05 | 755000.07 | 032010.00 | 50.00 |
| LW-06 | 755000.00 | 032000.00 | 50.00 |
| LW-07 | 755032.00 | 032502.70 | 50.00 |
| LW-08 | 7550520.25 | 032501.03 | 50.00 |
| LW-09 | 7550525.00 | 032501.25 | 55.00 |
| LW-10 | 7550511.23 | 032500.50 | 55.00 |
| LW-11 | 7550511.01 | 032500.70 | 50.00 |
| LW-12 | 7550512.00 | 032502.50 | 50.00 |
| SNOW POND LINER STAKE-OUT TABLE | | | |
| LS-01 | 7550513.10 | 032502.25 | 50.50 |
| LS-02 | 7550510.00 | 032500.70 | 50.50 |
| LS-03 | 7550517.03 | 032505.30 | 55.50 |
| LS-04 | 7550531.07 | 032507.05 | 55.50 |
| LS-05 | 7550531.30 | 032500.02 | 50.50 |
| LS-06 | 7550532.05 | 032502.30 | 50.50 |
| LS-07 | 7550553.00 | 032500.05 | 50.50 |
| LS-08 | 7550500.05 | 032577.77 | 50.50 |
| LS-09 | 7550500.00 | 032577.20 | 55.50 |
| LS-10 | 7550532.03 | 032555.51 | 55.50 |
| LS-11 | 7550533.21 | 032552.70 | 50.50 |
| LS-12 | 7550530.00 | 032500.51 | 50.50 |
| SOIL POND LINER STAKE-OUT TABLE | | | |
| LL-01 | 7550530.00 | 032507.00 | 50.00 |
| LL-02 | 7550530.00 | 032550.51 | 50.00 |
| LL-03 | 7550530.37 | 032551.00 | 55.00 |
| LL-04 | 7550553.01 | 032572.70 | 55.00 |
| LL-05 | 7550553.00 | 032575.55 | 50.00 |
| LL-06 | 7550550.00 | 032500.12 | 50.00 |
| LL-07 | 7550575.02 | 032500.37 | 50.00 |
| LL-08 | 7550571.30 | 032503.50 | 50.00 |
| LL-09 | 7550500.02 | 032502.02 | 55.00 |
| LL-10 | 7550550.37 | 032501.23 | 55.00 |
| LL-11 | 7550550.05 | 032500.00 | 50.00 |
| LL-12 | 7550555.02 | 032500.23 | 50.00 |

NOTE

| | | | |
|-------|------------|------------|-------|
| LS-01 | 755□513.1□ | □325□2.25 | 5□50 |
| LS-02 | 755□51□□□ | □325□□.7□ | 5□50 |
| LS-03 | 755□517.□3 | □325□5.3□ | 55.50 |
| LS-0□ | 755□531.□7 | □325□7.05 | 55.50 |
| LS-05 | 755□531.□0 | □325□□.□2 | 5□50 |
| LS-0□ | 755□532.□5 | □325□2.3□ | 5□50 |
| LS-07 | 755□553.□□ | □325□7□□.5 | 5□50 |
| LS-0□ | 755□5□□□.5 | □325□77.77 | 5□50 |
| LS-0□ | 755□5□□□□ | □325□77.20 | 55.50 |
| LS-10 | 755□532.□3 | □32555.51 | 55.50 |
| LS-11 | 755□533.21 | □32552.7□ | 5□50 |
| LS-12 | 755□53□0□0 | □325□□.51 | 5□50 |



SECTION J
Not to Scale

Attachment 2: Appendix A: EPD 2009 – Environmental
Guideline for Contaminated Site Remediation, Subscript Notes

Notes (Table 6):

Canadian Soil Quality Guidelines for the Protection of Environmental and Human Health are published in "Canadian Environmental Quality Guidelines (CCME, 1999, updated 2007).

$SQGE$ = Soil Quality Guideline for Environmental Health

$SQGH$ = Soil Quality Guideline for Human Health

For guidelines derived prior to 2004, differentiation between soil texture (coarse/fine) is not applicable.

^a Guidelines released in 1997 were originally published in a working document entitled "Recommended Canadian Soil Quality Guidelines" (CCME 1997) and have been revised, edited and reprinted here. Guidelines revised/released in 1999 are published here for the first time.

^b Data are sufficient and adequate to calculate an $SQGH$ and an $SQGE$. Therefore the soil quality guideline is the lower of the two and represents a fully integrated *de novo* guideline for this land use, derived in accordance with the soil protocol (CCME 1996; 2006).

^c Data are insufficient/inadequate to calculate an $SQGH$, a provisional $SQGH$, an $SQGE$ or a provisional $SQGE$. Therefore, the interim soil quality criterion (CCME 1991) is retained as the soil quality guideline for this land use.

^d Data are sufficient and adequate to calculate only a provisional $SQGE$. It is greater than the corresponding interim soil quality criterion (CCME 1991). Therefore, in consideration of receptors and/or pathways not examined, the interim soil quality criterion is retained as the soil quality guideline for this land use.

^e Data are sufficient and adequate to calculate an $SQGH$ and a provisional $SQGE$. Both are greater than the corresponding interim soil quality criterion (CCME 1991). Therefore, in consideration of receptors and/or pathways not examined, the interim soil quality criterion is retained as the soil quality guideline for this land use.

^f Data are sufficient and adequate to calculate an $SQGH$ and a provisional $SQGE$. Both are less than the corresponding interim soil quality criterion (CCME 1991). Therefore, the interim soil quality guideline supersedes the soil quality criterion for this land use.

^g The soil-plant-human pathway was not considered in the guideline derivation. If produce gardens are present or planned, a site-specific objective must be derived to take into account the bioaccumulation potential (e.g. adopt the agricultural/wildland guideline as objective). The off-site migration check should be recalculated accordingly.

^h Data are sufficient and adequate to calculate only a provisional $SQGE$, which is less than the existing interim soil quality criterion (CCME 1991). Therefore, the provisional soil quality guideline supersedes the interim soil quality criterion for this land use.

ⁱ Data are sufficient and adequate to calculate only an $SQGE$. An interim soil quality criterion (CCME 1991) was not established for this land use therefore, the $SQGE$ becomes the soil quality guideline.

^j In site-specific situations where the size and/or the location of commercial and industrial land uses may impact primary, secondary or tertiary consumers, the soil and food ingestion guideline is recommended as the $SQGE$.

^k Data are sufficient and adequate to calculate only a provisional $SQGE$.

^l Data are sufficient and adequate to calculate only an $SQGE$, which is less than the interim soil quality criterion (CCME 1991) for this land use. Therefore the $SQGE$ becomes the soil quality guideline for this land use.

^m Data are sufficient and adequate to calculate only an $SQGE$, which is greater than the interim soil quality criterion (CCME 1991) for this land use. Therefore the interim soil quality criterion (CCME 1991) is retained as the soil quality guideline for this land use.

n Data are sufficient and adequate to calculate a provisional SQG_{HH} and an SQG_E . The provisional SQG_{HH} is equal to the SQG_E and to the existing interim soil quality criterion (CCME 1991) and thus becomes the soil quality guideline for this land use.

o Data are sufficient and adequate to calculate a provisional SQG_{HH} and an SQG_E . The provisional SQG_{HH} is less than SQG_E and thus becomes the soil quality guideline for this land use.

p Data are sufficient and adequate to calculate only an SQG_E . An interim soil quality criterion (CCME 1991) was not established for these substances therefore, the SQG_E becomes the soil quality guideline.

q Data are sufficient and adequate to calculate only a provisional SQG_{HH} which is less than the existing interim soil quality criterion (CCME 1991). Thus the provisional SQG_{HH} becomes the soil quality guideline for this land use.

r Data are sufficient and adequate to calculate only a provisional SQG_{HH} . An interim soil quality criterion (CCME 1991) was not established for this land use therefore, the provisional SQG_{HH} becomes the soil quality guideline.

s Data are sufficient and adequate to calculate only an SQG_{HH} . An interim soil quality criterion (CCME 1991) was not established for this land use therefore, the SQG_{HH} becomes the soil quality guideline.

t Data are sufficient and adequate to calculate an SQG_{HH} and an SQG_E . Therefore the soil quality guideline is the lower of the two and represents a fully integrated *de novo* guideline for this land use.

u This guideline may be less than the common limit of detection.

v Data are sufficient and adequate to calculate only a provisional SQG_{FWAL} (Soil Quality Guideline for Freshwater Aquatic Life). This value is 6,210 mg/kg.

w 10^{-5} incremental risk.

x 10^{-6} incremental risk.

y Unless otherwise indicated supporting documents are available from the National Guidelines and Standards Office, Environment Canada.

z Supporting documents are available from the Canadian Council of Ministers of the Environment.

Note: Source – “Government of Nunavut” and “Environmental Guideline for Contaminated Site Remediation”

Notes (Table 6):

All values are in mg/kg soil unless otherwise indicated.

Interim remediation criteria were published in 1991 in "Interim Canadian Environmental Quality Criteria for Contaminated Sites (CCME, 1991).

These interim remediation criteria are considered generally protective of human and environmental health and were based on experience and professional judgement.

These interim criteria (CCME, 1991) should only be used when soil quality guidelines based on the CCME soil protocol (CCME, 1996; 2006) have not yet been developed for a given chemical. Also, because the interim remediation criteria were not developed using the soil protocol and its integral checks, they cannot be modified through the site specific remediation objective procedure.

1 = Chlorophenols include

Chlorophenol isomers (ortho, meta, para)

Dichlorophenols (2,6- 2,5- 2,4- 3,5- 2,3- 3,4-)

Trichlorophenols (2,4,6- 2,3,6- 2,4,5- 2,3,4- 3,4,5-)

Tetrachlorophenols (2,3,5,6- 2,3,4,5- 2,3,4,6-)

2 = Nonchlorinated phenolic compounds include

2,4-dimethylphenol

2,4-dinitrophenol

2-methyl 4,6-dinitrophenol

Nitrophenol (2-,4-)

Phenol

Cresol

3 = Aliphatic chlorinated hydrocarbons include

Chloroform

Dichloroethane (1,1- 1,2-), Dichloroethene (1,1- 1,2-)

Dichloromethane

1,2-dichloropropane, 1,2-dichloropropene (cis and trans)

1,1,2,2-tetrachloroethane, tetrachloroethene

Carbon tetrachloride

Trichloroethane (1,1,1- 1,1,2-), trichloroethene

4 = Chlorobenzenes include

All trichlorobenzene isomers

All tetrachlorobenzene isomers

Pentachlorobenzene

5 = Where applicable, for protection against contaminated groundwater discharge to an adjacent surface water body or for protection of potable groundwater.

Note: Source – "Government of Nunavut" and "Environmental Guideline for Contaminated Site Remediation"

Landfarm Management and Monitoring Plan Module B: Boston



LANDFARM MANAGEMENT AND MONITORING PLAN

MODULE B: BOSTON

HOPE BAY, NUNAVUT

January 2017

PLAIN LANGUAGE SUMMARY

This Plan describes how hydrocarbon contaminated materials, including water, snow or soils originating from operations or closure at Boston will be managed. These materials will be temporarily stored in a dedicated lined facility until they can be relocated to the Doris Mine where it will be managed in accordance with the *Landfarm Management and Monitoring Plan Module A: Doris*, or placed in the Doris underground mine for permanent storage in accordance with the *Hope Bay Project Groundwater Management Plan*.

REVISION HISTORY

| Revision # | Date | Section | Summary of Changes | Author | Approver |
|------------|------|------------|--|--------|----------|
| 1 | 2012 | All | Approved Plan under 2BB-BOS0712. | SRK | HBML |
| 2 | 2017 | Throughout | Changes to document structure for operational suitability and efficiency Changes operating approach to no longer treat contaminated soils, but to only provide for temporary storage. | SRK | TMAC |

GLOSSARY AND ACRONYMS

| TERM | DEFINITION |
|-------|--|
| BTEX | benzene, toluene, ethylbenzene and xylene |
| CALA | Canadian Association for Laboratory Accreditation Inc. |
| CCME | Canadian Council of Ministers of the Environment |
| CWS | Canada Wide Standards |
| EC | electrical conductivity |
| EPD | Environmental Protection Division of the Nunavut Department of Environment |
| ESR | Environmental and Social Responsibility |
| HDPE | high density polyethylene |
| INAC | Indigenous and Northern Affairs Canada |
| LTA | Land Treatment Area |
| NWB | Nunavut Water Board |
| PAH | polycyclic aromatic hydrocarbon |
| PCB | polychlorinated biphenyl |
| PHC | petroleum hydrocarbon |
| QA/QC | Quality Assurance and Quality Control |
| SAR | sodium adsorption ratio |
| TMAC | TMAC Resources Inc. |
| TPH | total petroleum hydrocarbon |

TABLE OF CONTENTS

| | |
|---|----|
| 1. Introduction | 1 |
| 1.2. Related Documents..... | 1 |
| 2. Land Treatment Area Management | 6 |
| 3. Monitoring and Evaluation | 7 |
| 3.1. Annual Inspections..... | 7 |
| 3.2. Documentation and Reporting | 9 |
| 3.3. QA/QC Procedures for Water Sampling..... | 9 |
| 4. Contingencies..... | 10 |
| 5. Land Treatment Area Closure | 10 |
| 6. References | 11 |

List of Figures

Figure 1: Hope Bay Project Overview 3

Figure 2: Boston Location 4

Figure 3: Land Treatment Area Details 5

List of Tables

Table 1: Documents Related to the Landfarm Management and Monitoring Plan Module B: Boston 2

Table 2: Inspection Components for the Boston Land Treatment Area 8

1. INTRODUCTION

This Landfarm Management and Monitoring Plan Module B: Boston (the Plan) has been prepared by TMAC Resources Inc. (TMAC) in accordance with various water licences held by TMAC associated with developments throughout the Hope Bay region.

The Plan is intended primarily for use by TMAC and its contractors to ensure that best practices for minimizing potential environmental impacts and potential environmental liabilities with respect to hydrocarbon contaminated water, snow and soils (including waste rock and ore) are followed, and that the conditions of water licences are met. The Plan has been prepared as part of the renewal of Water License 2BB-BOS1217 and is to be implemented under the renewed license.

The Boston land treatment area (LTA) facility is located at the Boston Camp Site, approximately 20 m south west of the tank farm at approximately 67° 23' 2" North and 106° 39' 25" West (Figure 1 and Figure 2).

The Boston LTA was constructed in the summer of 2003 in response to three separate diesel fuel spills that occurred in 2003. The facility was designed and constructed, under the supervision of EBA Engineering Consultants Ltd., on top of the native esker materials that underlie the Boston Site. The construction stratigraphy of the facility consists of native esker material overlain by crushed waste rock, which is in turn overlain by Bentomax matting followed by a high density polyethylene (HDPE) liner. The physical dimensions of the LTA are approximately 20 m x 30 m, with berms constructed to an average height of 0.75 m. The facility is intended to contain a maximum of 450 m³ of material within its 600 m² area (Figure 3).

1.1. OBJECTIVES


Treatment of hydrocarbon contaminated water and snow can readily be done on site; however, treatment of hydrocarbon contaminated soils (including waste rock and ore) should, when possible be relocated to the Doris Mine for disposal underground, or alternately for temporary storage in the Doris Landfarm. The objective of this Plan is therefore to outline how these contaminated materials will be managed at the Boston Site prior to transport to the Doris Landfarm.

1.2. RELATED DOCUMENTS

Table 1 lists the documents related to the Landfarm Management and Monitoring Plan Module B: Boston.

Table 1: Documents Related to the Landfarm Management and Monitoring Plan Module B: Boston

| Document Title | Year | Relevance |
|--|------|---|
| Landfarm Management and Monitoring Plan. | 2017 | Overarching Management Plan document |
| Landfarm Management and Monitoring Plan Module A: Doris. | 2017 | Management Plan for the Doris site. Material from Boston may be transported to Doris for management |
| Hope Bay Project Groundwater Management Plan | 2016 | This plan describes the approved procedures for disposing of hydrocarbon contaminated materials within the Doris mine |



Z:\01_STITES\Hope Bay\NACAD\2016 Drawings\1CT022.019_Boston_LFM&MP_Overview_rev01.dwg

0 50 100 150 200 250
Scale in Metres

Topographic Information Supplied by BHP World Minerals Inc.
National Topographic Series (NTS) Maps
North American Datum (NAD) 1927

 **srk consulting**

SRK JOB NO.: 1CT022.019
FILE NAME: 1CT022.019_Boston_LFM&MP_Overview_rev01.dwg

 **TMAC
RESOURCES**

Hope Bay Project

Landfarm Management and Monitoring Plan
Module B: Boston

Hope Bay Project Overview

| | | |
|-----------------------|------------------|--------------|
| DATE: January 2017 | APPROVED: EMR | FIGURE: 1 |
|-----------------------|------------------|--------------|