

WEEKLY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 2019-08-30

Time: 8:30

Presents: PC, DP, TD, JFB, HG, FM

Safety:  
No concerns...

Weekly Advance (last week):

SANA: Dig blast patterns (futures) cast till on tundra, going East from WS 11  
Drilling 50 holes continuation on pattern #9, need survey to continue blast tonight  
No operator on night shift  
at 00:45

OWNER: Re-open the lake yesterday to drain NP2 → NP1

General Planning (Next week):

SANA: Blast tonight at 00:45  
Breach the NP2 at the end of the day  
Continue casting till to free up the next patterns

OWNER:

Report By: 

WEEKLY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES



Date:

Aug 31<sup>st</sup> 2012

Time:

8h30

Presents:

PG, DP, FM, JFB

Safety:

No concerns

Weekly Advance (last week):

SANA:

Drill & blast to water pond  
Blasted op-1  
Breached the NP2 lake

OWNER:

Clean the patterns on the West portion, close to WSH

General Planning (Next week):

SANA:

Clean next pattern with excavator,  
Pump water for next pattern  
Move pump to pump the water close to the drill

OWNER:

Will check to reduce the sub-drill with Blast Engineer

Report By:

*[Signature]*

WEEKLY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date:

Sept 1st 2012

Time:

8h30

Presents:

PG, TD, DP, JFB, FM

Safety:

No concerns

Weekly Advance (last week):

SANA:

Breached NP2 lake at 18h00  
Work on road access  
Drill & blast pattern #9

OWNER:

Drill was down half day yesterday and still down this morning, see if blast tonight


General Planning (Next week):

SANA:

No dayshift excavator operator  
Work on improving the road access

OWNER:

Blast pattern in the road → check with surveyor to retake the road access

Report By: 

WEEKLY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date:

Sept 8<sup>th</sup> 2012

Time:

5h30

Presents:

PG, DP, FM

Safety:

AEM ENG need to be advised before blasting  
Not assuming we are blasting every 2 days  
Need blast report for every blast

Weekly Advance (last week):

SANA:

Tamrock broke yesterday morning → out for a couple days  
Plan B → rock master being prepared  
9998

OWNER:

Breached the lake, 15cm

Excavator mucked 1 1/2 hours on pattern 8

General Planning (Next week):


SANA:

No drilling, no blasting

Excavator mucking on pattern 8-7

OWNER:

Report By:



WEEKLY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date:

Sept 3rd 2012

Time:

8:30

Presents:

JFD, DP, FM, PG

Safety:

No Concern

Weekly Advance (last week):

SANA:

No drilling & blasting → broken Tamrock

OWNER:

Work on access road  
Breach the lake last night → drawdown 12cm last day

General Planning (Next week):

SANA:

No drilling for the next 48h → DP said might be ready on Thursday or Friday

OWNER:

Breach the lake, cleaning of next pattern

Work on road access

1x08 & 1x773 & 1x345

Report By: \_\_\_\_\_

PG

WEEKLY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date:

Sept 4th 2012

Time:

8h30

Presents:

PG, FM, CT, LT, YRB

Safety:

Respect speed limit on the road  
Put signs (stop or yield) at the junction of road with Vault Rd

Weekly Advance (last week):

SANA:

No drilling & blasting → Drill broken until Saturday  
Rock stock piling on the old ramp

OWNER:

Improved access road with muck from the ditches  
Breach lake → drawdown 12cm/day

General Planning (Next week):

SANA:

Mucking & stripping 1x365, 1x345, 4x773 + 1D6  
Repair road with muck

OWNER:

Breach the lake

Report By:

Dave Dotvin

WEEKLY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date:

Sept 5<sup>th</sup> 2012

Time:

8h30

Presents:

TD, FM, PG, JFB, DP, CT, LT

Safety:

Made bumpers higher on lake side on the road

Weekly Advance (last week):

SANA:

Stripping & excavating on North part, material on the waste dump  
No drill & blast  
Work on access road

OWNER:

Breached lake → drawdown of 5m yesterday

General Planning (Next week):

SANA:

Update on drill → part coming to FGL office today → maybe tomorrow  
Plan B: rockmaster ready Friday  
Continue stripping & excavation

OWNER:

Breached lake on night

Report By: 

Emergency situation

WEEKLY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date:

Sept 6<sup>th</sup> 2012

Time:

8h 30

Presents:

PG, DP, JFB, ~~PA~~, TD, CT, PD

Safety:

Bumper along the road to be improved

Weekly Advance (last week):

SANA:

Excavation of till & rock → rock go to reclaim  
Preparation for next patterns

OWNER:

→ No blasting & drilling → parts here monday  
Beached lake → dropped 9cm

General Planning (Next week):

SANA:

Excavation till & rock on next pattern  
Excavation of permafrost on West part of ED2 near lake WS22

OWNER:

Will look for night shift on Rockmaster

Report By:

*[Signature]*

© 2012 by Goldcorp Inc. All Rights Reserved. This document is confidential.

→ Rock master → Saturday at the best

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: Sept 7<sup>th</sup> 2012  
Time: 8:30

Presents: DP, PG, TD, JFB, CT, PD

Safety:

Stop at the end of Culvert intersection of Vault

Daily Advance (last 24h):

SANA: Excavation of muck → Send material to waste  
Shipping of fill → waste dump  
No drill & blast

OWNER: Turbidity Barrier installed on ED-2 → in NP2 lake to breach trench water  
Breach lake → hit bedrock, won't go down further in NP2

General Planning (Next 24h):

SANA: Update on drill: part coming on Monday → Rockmaster tomorrow  
Shipping, prepare channel for breaching

Clean till on NP2 outlet  
OWNER: Hammer the rock on NP2 outlet maybe today

Report By: 

DAILY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date:

Sept 9<sup>th</sup> 2013

Time:

8h30

Presents:

PG, JFB, DP, TO, PD, CT

Safety:

Nothing to report

Daily Advance (last 24h):

SANA:

Clean till on WS22 lake surrounding and  
Breached ~~the~~ trench in NP2 lake,  
No dirt & blast

OWNER:

Breached lake NP2

General Planning (Next 24h):

SANA:

Clean stripping around WS22 lake  
Expose next blast & stripping of till  
Fix road along trench → from culvert to NP2

OWNER:

Breach NP2 lake until it flows over the rock

Report By:

X:\Mining\Diversion\Construction\Daily Planning\template - Daily Meeting Report.rtf [Shaw]

drill update : end of day or tomorrow morning. Tamrock part here monday or friday

DAILY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date:

Sept 9<sup>th</sup> 2012

Time:

8h30

Presents:

PG, TD, DP, JFB, PD, CT

Safety:

No concern

Daily Advance (last 24h):

SANA:

Stripping at West around WS99  
Improve road along road between culvert & NP2  
Muck till along NP2 lake

OWNER:

Breached lake

General Planning (Next 24h):

SANA:

Trl at culvert to stop water from flowing under  
Continue stripping with 365

OWNER:

Check for blast at outlet of NP2

Report By:

update on drill: should be ready tonight

DAILY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date:

Time:

Presents:

Sept 10<sup>th</sup> 2012

CT, PG, DP, FID, PO

Safety:

No concen

Daily Advance (last 24h):

SANA:

Stripping completed along the entire length to WS 22  
Prepare drill patterns  
Clean muck/till along trench (NP2)

OWNER:

Blocked lake to work around culvert  
No drill & blast

General Planning (Next 24h):

SANA:

→ crew change  
Put till cap around culvert  
Start sloping from culvert to NP2

OWNER:

Report By:

*[Signature]*

X:\Construction\Diversion\Construction Daily Plan\2012\Temp\2012 Daily Meeting Report.xls (Sheet1)

Update: drill ready → move it to site this morning

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: Sept 11<sup>th</sup> 2012  
Time: 8h30

Presents:

MG - JFB - CT - CT

Safety:

→ No concern

Daily Advance (last 24h):

SANA: - caping culvert with till - 20' slope  
2 load till  
compacted bucket  
no night sift

OWNER:

Rose bureau → Eddy

General Planning (Next 24h):

SANA: - drilling done half pm  
- call 2 shifts drill night / day  
- profil channel NPI-1 @ NPI-2

OWNER: - blast pm or tonight ?? → Environment  
→ Robin Black  
coordination

Report By: \_\_\_\_\_

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: Sept 12 / 2012  
Time: 8h30

Present: MG CT CT

Safety:

précaution blast → blaster avisé

Daily Advance (last 24h):

SANA:

~~14h30~~ 14h30: terminé 14 sections du lac  
move ED 2 + 10 move  
profilage de jour de 14 sections ED 1

OWNER:

blast avisé Midi 30 sept 12 / 2012

General Planning (Next 24h):

SANA:

drilling :  
- implantation de nouveau matériel  
- driller + besoin d'un plan → Vincent  
- blast à eau  
- évaluer prochain blast → demain soir 18h30

OWNER:

night shift  
attente  
répase  
aujourd'hui

- continuer profilage  
- night shift à venir  
pression pégéon

→ By Pass  
de nouveau  
matériel

Report By:

Michel

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 13 Sept 2012  
Time: 8h30

Presenter: RC MG CT CT FM

Safety:

No concern

Daily Advance (last 24h):

SANA: Drill: - plusieurs bar mécanique  
22 trous  
- implantation jusqu'au trou d'eau  
Profilage: partie est / manque de muck pour le haut 2 pelle  
OWNER: Blast bien été belle muck

General Planning (Next 24h):

SANA: Dull: dull sud load aujourd'hui  
blast demain midi  
Excavation: 1 pelle profilage de jour  
OWNER: Night sift peut être ce soir?  
si blast fonctionne pas demain midi  
rempage en soirée pour blast demain  
Report By: Michel G. 16h30

X:\Division\Diversion\Construction\Daily Planning\Template Daily Meeting Report.xls\Sheet1

Night sift full à confirmer

- loading
- survey blast
- timing

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: sept 14, 2012  
Time: 8h30

Present:

MG - CT - CT

Safety:

No concern

Daily Advance (last 24h):

SANA:

- drilling 37 trous / temps LAH 7h30
- loader la nuit : sans rangei buffer
- continue à driller avec une rangei offset

OWNER:

prof. large  
marché à une pelle  
reste de l'équipe transfert de  
CD à Dike

General Planning (Next 24h):

SANA:

→ continuer prof. large transfert pierre de nord à  
ND2 vers ED1

OWNER:

3x pelle + 4 truck  
1 driller lundi (17 au 28<sup>01</sup>) → 10 jours voir pour  
retour plus tard  
→ blast aujourd'hui : midi  
→ AS built  
→ pumpman → pomper North Cell

Report By:

*Michael*

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: Sept 15<sup>th</sup>, 2012  
Time: 8h30

Present:

MG ~~YS~~ YS CT CT FM

Safety:

→ no concern

Daily Advance (last 24h):

SANA:

- drilling 13 trous → blast mid
- Profilage 95% terminé EOI
- Relève du canal : → Robert <sup>mail</sup> donnée

OWNER:

- Décapage prochain blast (nettoyage)

General Planning (Next 24h):

SANA:

- Formation drilling CSST
- Nettoyage route → évast de la route dump
- Stock pile

OWNER:

- Relâche des eau 15h30 → mixer environnement
- Meeting 9h30 terrain → décapage Nord road
- blast lundi midi avant départ de Claude

Report By: Michel 

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 16 Sept 2012  
Time: 8h30

Presents:

UG DP RC CT CT FM EV

Safety:

BT Troues border → pas de pancarte

Daily Advance (last 24h):

SANA:

- drilling 14 trous : leaving  
as planned ok
- profilage: excavation trancher 30.5  
filer route 150 déminer waste dump  
345 ouvert 1AC + profilage

OWNER:

unit sorti mort terrain ED2

General Planning (Next 24h):

SANA:

- continuer pompage
- excavation déminer drill → blast lundi
- profilage ED2
- Breach diguette dans EP2 pour continuer
- continuer drilling → besoin d'un nouveau  
blast design

OWNER:

Equipement 24h : 2 pelles + 2 trucks

Report By:

Michel

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 17 Sep 2012  
Time: 0830

Present:

CT CT MG DP FM

Safety:

No concern

- Ajout de chandelle au lieu des bousiers
- Paracade pour blast

Daily Advance (last 24h):

SANA:

- 23 trous drilling : 2430 formation
- journée
  - Analyse intake UP2
  - grade ahead debut ED2 - 345
  - 365 excavation
  - frapper le bed rock blast 9 →

OWNER:

Work excavation nord completé

General Planning (Next 24h):

SANA:

- Remue le blast cané
- aligner vincent pour le pucking
- Blast nord

OWNER:

Excavation EP2  
Empiement ED3 → Assurer → barrilero  
→ feu pm  
- envoi ramassée pomp → SS → pompe  
- regarder les canes subtils de 0.5 m  
411 pm

Report By: \_\_\_\_\_

X:\0\version\diversion\Construction Daily Planning\Template Daily Meeting Report.xls\Sheet1

→ ramassée  
Pile North Cell

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



Date: 18 sept 2012  
Time: 8h30

Presents: MG DP CT YS

Safety:

- drill = ok!
- = pas de loading pour charger car poussière
- drill poussière et pas de passage de truck près du chemin  
↳ till waste dump

Daily Advance (last 24h):

SANA:

Drill

- loading ce matin
- pas d'help au reindry vous → parler avec Fred
- drill hole 32j + 25N = 57

Excavation

OWNER:

- Apporter près de blast excar
- nord excavet
- profilage début VP2

NP2 = 141.62

General Planning (Next 24h):

SANA:

- blast demain midi
- empiètement ED3 et ED2 près de NP2 sur la route
- picktage WD par Asfack

OWNER:

- 50% excavation de FO 2 part
- Envoyer pompier → collecter pipe
- 345 voit WD
- Accès ouvert pour cette nuit → pompier

Report By:

Michel

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 2012-09-19  
Time: 0830

Present: XS-DP-FM-CT.

Safety:

Daily Advance (last 24h):

SANA:

XS Drill Holes = 41  
NUSA NP2 = 141.60  
NPS Drill Holes = 28  
2cm depuis hier.

- STRIPPING TERMINÉ ED3, EMPIÈLEMENT DÉBUTÉ 50% FAIT
- STAKE INSTALLÉ POUR STRIPPING WD DU NORD AU SUD
- PIPE ENLEVÉ À TAILLES WD


OWNER

General Planning (Next 24h):

SANA:

- OUVRIER LE DÉBIT AU IAC
- BLAST à 00:45. CETTE NUIT DÉMARRER À 15 H00 PAR LES DEUXIÈMES TRAVAUX
- PATRONE 13 SENA PRÊT CET APRÈS MIDI QU'ON POURRA COMMENCER À IMPRIMER
- OUVRIER LE IAC AUJOURD'HUI À 13 H30

OWNER:

Report By: 

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 2012-09-20  
Time: 08130

Present:

YS, CT, FM, SL, DP,

Safety:

Daily Advance (last 24h):

SANA: → NO BLAST LAST NIGHT, Drill BROKE DOWN ON THE PATTER, SUPPOSE TO BE AT 12:45 THIS AFTERNOON.

→ EMPALEMENT ED3 À 30%:

→ STRIPPING DU WD COMMENCE, 30% DU CANAL NORD-SUD FAIT (BESOIN DES ÉLEVATIONS)

OWNER:

TROIS FORAGE D/S = 35  
N/S = 13

MUNP2: 141.530 (-7cm)


General Planning (Next 24h):

SANA: → CONTINUÏTÉ DU STRIPPING WD, DÉBUT DES ACCÈS POUR ALLER VERS LES CHAÎNETES. PARTIR DU POINT BAS VERS LES POINTS HAUT (WEST À EST)  
→ CONTINUÏTÉ DE L'EMPALEMENT ED3 AVEC L'ACCÈS AU WC  
→ PEUT-ÊTRE RAVIVIR LE WC MAIS EN ATTENTE.

OWNER:

Report By: \_\_\_\_\_

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 21.09.2012  
Time: 8:30 AM

Presents:

RC, TL [AEM] CT, SL, LT, FM [SANA]

Safety:

- Nothing opened
- Maybe put some candle at the entrance of the East channel.

Daily Advance (last 24h):

- SANA:
- Blast yesterday at 12:00 [Day] [pattern # 12]
  - Tam rock is down [hydraulic pusher]
  - Continue stripping in West with 345

OWNER

General Planning (Next 24h):

- SANA:
- Possibilities of using the rockmaster instead of the Tam rock.
  - Rock in blast # 12 [with 365] • Stripping with 345 in West area.

OWNER: • More drill? More trucks? Not necessary for the moment.

Report By:

Thomas Lepine

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 22-09-2012

Time: 8:30 AM

Presents:

PT, RC, LT, SL, CT, ~~TL~~ [SANA]  
TL, RC [AET]

Safety:

- Candles at East entrance
- No problem at the water next to AWPR.

Daily Advance (last 24h):

- SANA: • Tamrock came back yesterday night:  
day = 16 holes } nothing have been load pattern #13  
night = 20 " }  
• Best target is to blast Monday at 12:00 PM.  
• 365 muck in pattern #12 • 345 strip soil on West side  
• Start the deviation road next to AWPR (with 3 twists and 345]
- OWNER:  
↳ Communication between the drill/blow engineers and the drill and blast foreman and the surveyor.

General Planning (Next 24h):

- SANA: • Will need to start the 4" pump next to blast #14  
• Continue to drill on pattern #13  
• 345 Strip and 365 muck in blast #12.

OWNER:

Report By:

Thomas Lipard

## MEADOWBANK MINE

**Presente:**

**Safety:**

- DailyAdvance (last 24h):**

SANA:

- SANA:
- [ ] 18 holes have been drill during day shift pattern #13
  - [ ] 9 holes " " " " at night
  - [ ] hydraulic hose have burst yesterday at 10:30 PM - 25 ft not operational
  - [ ] continue pattern #13 add complete it before blast.
  - [ ] continue stripping with 345 [ ] 365 have completed the pattern #12
- 2X 50 tonne day shift + 3X 50 tonne night shift.
- OWNER

OWNER

**General Planning (Next 24h):**

**SANA:**

- SANA: 2 x 345 on striping on Ewt side 2 x 56 tonners

**OWNER:**

OWNER: [.] Pump - sea

Report By:

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 24-09-2012  
Time: 8:30 AM.

Presents:

CL, EM, SL, LT [SHNA] TL [AEM]

Safety:

- ☒ Nothing special
- ☒ Bombs have been left on field yesterday by blaster crew.

Daily Advance (last 24h):

SANA: ☒ Strip with 2 x 345 next to AWPR ☒ Complete the diversion road on AWPR ☒ Rockfall placement on channel  
☒ 14 holes on day shift ☒ 20 holes on night shift ☒ 5 1/4 hours of travel by on track route. [Pattern # 13]  
☒ Remove the lamp on pattern # 13. ☒ Blast tomorrow mid-day or at night

OWNER

General Planning (Next 24h):

SANA: ☒ 1 x 345 strip next to AWPR ☒ Afternoon to 2 x 740 [Operator will arrive today]

OWNER: ☒ Some equipment [50 tonnes] have left for Vault  
☒ Pump 4" next to pattern # 14 need to be operate at night.

Report By:

Thomas Lipins / [Signature]

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 25-09-2012  
Time: 8:30

Present:

PD, DP, LP, SL [SANA] TL [AET]

Safety:

- Position of the ramp vs changed holes → have to put the ramp at a good distance of holes.
- Booster have been left in place ... need to have a good discussion with the blaster crew.

Daily Advance (last 24h):

SANA: Crew change yesterday [Platinum <sup>→ turn back</sup> called a day shift and David Marchand for night shift] Stand by this morning with the turn out. Blast tonight at 12:45 [putting #13]  
1x345

OWNER: Sequence for blasting → Survey vs Blast time.

General Planning (Next 24h):

SANA: 1x345 @ 1x740 today → Strip on west side

OWNER: Pump of site service @ Place the beacon.

Report By:

Thomas Lévesque

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 26-09-2014  
Time: 8:30 AM

Present:

SB, JL, C, D, N, DP, SL [SANA]

Safety:

- Aborting operation
- -AWR → Culverts work → place a bunch of under  
- advise meadowbank / Barent later dispatch.

Daily Advance (last 24h):

- SANA: □ 60 holes have been drilled yesterday on pattern #15  
□ Blast yesterday incl = day #13 and #14  
□ 1x 375 + 740 all day → night shift working  
→ for pass issue

OWNER

General Planning (Next 24h):

- SANA: □ Complete pattern #15 → move west with fan route  
□ 375 muck blast #13 incl #14 with one 50 ton  
x 375 → stockpile muck ⊕ Slope  
x 740 for culverts on AWRP.

OWNER:

Check for pump 2" and 3"

Report By:

Thierry Lévesque

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 27-09-2012  
Time: 8:30 AM

Present:

JEB, TLC [AEM] -DP, PD, SL, RCL [SANA]

Safety:

☒ Nothing special.

Daily Advance (last 24h):

SANA: ☒ Complete blast #13 and #14 -> yesterday night/morning.  
☒ Continue excavation on West side [stripping]

OWNER

General Planning (Next 24h):

SANA: ☒ Blast today at north [#13 and #14] ☒ Start at the #15 today after blast

OWNER:

☒ Cut for blast at West  
☒ Move the screen & pump

Report By:

Thomas Lévesque

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 28-09-2012  
Time: 8:30

Presents:

RC, PD, SL, DP [SANA]  
JBS, TLT [AET]

Safety:

- ☐ Deviation works good
- ☐ Nothing else special

Daily Advance (last 24h):

SANA: Drilling pattern # 15 @ extra → then move to west  
☐ Work on culvert with 3YS @ 2x 740

OWNER


General Planning (Next 24h):

SANA: Day-plan → Culvert [3YS + 2x 740] → Drill West

OWNER:

Can we complete West side with drilling before moving  
back East?

Report By:





Hemco Eagle

Date: 29-09-2012  
Time: 8:30 AM

Ct, DP, PT, SL  
TL, SEB CAEM]

□ Nothing special

SANA: ☐ Work on culvert on AWPK [excavation] and 0-3/4" placement ☐ continue striping on WDH section  
☐ Drill on West side

SANA: ☒ Work on solvent installation  
☒ Drill at West then move East

OWNER: ☒ transfer 4" pump. on left side

**Report By:**

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 30-09-2012  
Time: 8:30

Present:

SL, DP, YP, ct [JANA]  
TL, JTB [AET]

Safety:

- ② "Mozules" will be put on Blast #1 [West Side]
- ② Nothing else special

Daily Advance (last 24h):

SANA: ② Drill on blast #17 in the morning ② then ought to pattern #16 on East side [30 holes] ② Wait on culvert on AWR [345 + 1 x 740] ② Night shift on Starn side [345 + 2x 740]

OWNER ② Find new pumps

General Planning (Next 24h):

SANA: ② Drill on pattern #16 [East side]  
② Wait on culvert [U=3/4" plumbent]

OWNER: Need ramp

Report By:

Thomas Lepore

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 01-10-2012  
Time: 8:30 AM

Presents:

JFB, TL C AETM]

SL, DP, Ct, PT [SANA]

Safety:

- ☒ Mats on Blast #16 [Wht side]
- ☒ Nothing special

Daily Advance (last 24h):

- SANA: ☒ Work on culvert ~ 90% completed ☒ loader for mats handling
- ☒ Continue stormwater ramp and ramp for heater pump
- ↳ 2x345 + 2x740
- ☒ Drill on East dike

OWNER

General Planning (Next 24h):

- SANA: ☒ Blast #16 at mid - night

OWNER:

Report By: Theresa Lafuente

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 02-10-2012  
Time: 8:30

Present:

SFB, PG, TL [AEM]  
DP, PD, CT, SL [SANA]

Safety:

- ☒ Blast at 12:45 mid-day → pattern #16 next AWPR
- ☒ Nothing special

Daily Advance (last 24h):

SANA: Work on culvert [completed] → Bring some material for blast pattern #16. <sup>→ 95% still need rockfill</sup> ☒ Stoping off the East side [1x375] ☒ Stormwater ditch same - up to 130 for Boyles pit. ☒ Blast guard all night gate ready for pattern #16

OWNER

General Planning (Next 24h):

SANA: ☒ Put some reject on the Blast #16 ☒ 1x375 on East side, 1x375 on West. ☒ Work on airstrip for night shift.

OWNER:

Everything have been drill on East side

Report By:

Thomas Lepine

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 03-09-2012

Time: 8:30

Present:

SFB, TL, MG [AEM]  
PD, CT, SL [SANA]

Safety:

- ☐ Need to hold a meeting about the event of yesterday
- ☐ Blast #17 was problem type here at SD4
- JHA about works on the ditch [D01]

Daily Advance (last 24h):

SANA: ☐ Place some reject on top of blast #17 ☐ Work on foot ditches [digging and finalizing channels] ☐ Finalization of the culvert and the AWPR ☐ Old AWPR tomorrow.

OWNER

General Planning (Next 24h):

SANA: ☐ Open AWPR ☐ Work in between AWPR and 3PL ☐ Excavation of first blast #17 ☐ Striping of corner west ☐ Drilling during night shift. ☐ Load blast #16 ☐ Maybe blast today hit.

OWNER: ☐ Follow the loadage sheet spec.

Report By:

Thurman Lipp

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 04-10-2012  
Time: 8h30

Present:

TFD PG DP MG FG PP AG

Safety:

- No concern

Daily Advance (last 24h):

SANA: côté ouest : Calvett excavateur  
1 pelle en projet manque 1 chartrier  
→ travailler sur le PAD Stormwater Dike  
- Slope côté ouest  
- séparer boue de la berge prise chartrier ED 2

OWNER Drill Blast : Drilling all hole stable here (20)  
Rock 20 ft.

General Planning (Next 24h):

SANA:  
1) vérifier si on a grade à l'ouest → 2 pelle de nuit  
2) George excuser Calvett  
3) 1 pelle continuer excuser reste du PAD

OWNER: → donner les cotés pour les 20 trous  
cette nuit.

Report By: \_\_\_\_\_



DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 05-10-2012

Time: 8h30

Presents:

DP UG DP FB TTB AG

Safety:

~~No concern~~

→ réunion : HS - Incident Report  
 - Blast SDI

Daily Advance (last 24h):

SANA: - channel entre lake et AWR done → silt fence pose  
 - décapage mit cut WP2  
 - test décapage après drilling et péné → non → need blasting 1.5m  
 - 0.7 m à 1.5m sur ED2  
 - Drilling: blaster à test → ED blast fait au complet

OWNER:

General Planning (Next 24h):

JWR  
 SANA: - ouest colvert AWR / - décapage WP2  
 - mise à l'échelle ED → Grade / - drilling WP2

→ 13h30 → évaluation des rates TTB + DP + MG + EV

OWNER:

Report By: \_\_\_\_\_

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



Date: 06-10-2012  
Time: 8h30

Presents:

DP MG BP FB JFR AG

Safety:

no concern

mardi pur 1430 - Perceuse blast SD1

Daily Advance (last 24h):

SANA: Dull 65 heures - Juller à 1.5 m  
- bis de hausse vers 4h am  
- dillé tout les trous aperte  
- bis truck emulsion → giron sur la lise  
→ stand - by

OWNER: wpi excavation empiement  
nettoyage w2 perçuse

General Planning (Next 24h):

SANA: excavation wpi jour  
empiement  
decapage de w.t w2

OWNER: dilling w.t  
prochain blast → décaux wvide  
Rte csu Vincent et blast design

Report By:

Michael O'Brien

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date:

Oct. 10 - 2012

Time:

8h30

Presents:

DP MG DP FB JFB AG

Safety:

No concern

Daily Advance (last 24h):

SANA:

Drilling: 50 tonnes / foot tonnes implante-

→ MAX: 60 tonnes 1.5 m

Jour calcaire 365 grappe on telen into SPI et AWR

OWNER:

345 dégrage till 50

Nuit excavation → Est  
envoyé roche à l'est digue

General Planning (Next 24h):

SANA:

- George nettoie le coin
- dégrage tranchi pour rentrer la hausse du truck
- Arpenter les totaux → vent peinture
- Vincent relève fond West #16 #15 → déminer avec
- George finie 1<sup>re</sup> digue AM
- Après retour à 800 pour excavation
- Jacky → pompage S/S service

OWNER:

Report By:

Michel Gaeber

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



Date: 08-10-2012  
 Time: 0830

Present:

CT CT PT TFB MG DP  
~~DR~~

Safety:

No concern

Daily Advance (last 24h):

SANA:

Drill ? 70 trous - 1.5 m  
 loading in process

Fausset:

- excaver WD2
- excaver ED2 reble 4-5 jours → ~~remblais~~
- Prouburs des slopes 345 jour et nuit
- Remblais WD1
- chemin ligne est remblais fait

OWNER:

General Planning (Next 24h):

SANA:

- blast ± 00:45 ok avec changement de drill  
 releve de blast 4m

- Remblais culvert sur <sup>au</sup> ~~la~~ corn arret au terrain

OWNER:

- cet remblais WD1 est → grade
- continue ED 2 345 jours et nuit
- remblais de nuit WD2

Report By: \_\_\_\_\_

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 09-10-2012  
Time: 8h30

Presents:

AG MG JPB CT DP DP

Safety:

- Visit on site : - PPE  
AEM
- Sable north cell pour la gâche
  - Attention dans le canal si glisse
  - Attention votre cerceuse

Daily Advance (last 24h):

SANA: Drill : ben calmer + ~~pas de~~ loading per tonal  
Excavation : <sup>pour</sup> ED2 excavation + steaming 20  
WDI  
Not <sup>un</sup> experiment up 2  
vider le stock pile  
pour experiment

OWNER:

General Planning (Next 24h):

SANA: Drill and Blast : - loading  
- 2x taters chilling several hrs drill  
Excavation : - steaming des taters + steaming blast  
= however de ce mach experiment  
- steaming blast 16  
- grue

OWNER:

/ → Steaming avec tennant  
→ Much avec le pit → soap stone  
droppe

Report By: \_\_\_\_\_

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



Date: 2012-10-18  
 Time: 8h30

Presents: UG DP CT FM DP

Safety:

- Tris glissant dehors
- Faire attention dans le channel

Daily Advance (last 24h):

SANA: Dill: Blast 12h45  
 Dille des deux totes

16 blast 2012/10/18  
 + tota →

deuxième midi

2012/10/18

~~Argente~~ As dill presque fini

OWNER

FGL  
 Excavation + enpiement côté 16  
 grader pour loader & sablage  
 1x 345 à VACH vs Loader pour  
 continuer loader les

General Planning (Next 24h):

SANA:

- Blast 12h45 #16 et 2 totas deuxième midi
- Steaming côté Est pour blast ce soir + matelas

OWNER:

- Enpiement + excavation (Est)
  - diguette début de l'excavation du fossé à l'ouest
- demande pour le grader (pau) - confirmation

Report By: \_\_\_\_\_

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 2012 - 10 - 11

Time: 0830

Present: UG - DP - CT - FM - DP - VS

Safety:

Duller: - glissé sur sa luge (Joe D'Almeida)  
- inclinatoire + mprévisse avec luc

→ Terrain glissant, on continue à faire attention

→ Duller et Blast: no survey des fans fit pas avec rapport de drilling

Daily Advance (last 24h):

SANA: Drilling: Joe 2ème tour à l'est part  
30 trous dans l'heure  
reste 30 minutes à driller

OWNER:

(Côté est)

Excavation + empiètement  
till côté est

(Pat K)

o Marlene

o Blast demain 12h45

o Creuse à 0630 au vent

General Planning (Next 24h):

SANA:

Début du stemming ce matin  
2 gars sur la job à matin desus finir ça au  
avec George sur la pelle.

OWNER:

Empiètement côté est  
Place work final est → Demain finis

(Dignette est)  
ce soir = excavation part  
= 6" + till exami sur place +

Report By:

*[Signature]*

DAILY CONSTRUCTION MEETING

NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 08-10-2012

Time: 0830

Presents:

CT YS FM MG DP

Safety:

- Glissant
- ~~Safety~~ : equipment ok

Daily Advance (last 24h):

SANA:

Week fausse Est  
- Excavation ouest  
- Dig with: 0-6" + excavator 2/3  
- ear tree pump dans le toe

OWNER:

- Loader  
- Steiner

General Planning (Next 24h):

SANA:

- aguet fin excaver complet  
6" FM AU

OWNER:

- Stockpile AFI till: Fin PM  
- ~~Mass~~ Amber est

- Blast with TAN Rock  
- ~~Garage~~ Garage maintenance  
- ~~matelas~~ matelas AM + Blanchiment

Report By:

*Uchit*

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



Date: 2012-10-13  
 Time: 8h30 mg

Presents: - DP DP AE JS MG

Safety:

Had Safety

- J'ai reçu
- J'ai reçu
- Sablage en permanence pour la terre électrique vers le gardien 18-10h sur pelle graver en dessous de terre.

Daily Advance (last 24h):

SANA: Drill and Blast  
 unki: taken in 1st  
 soit: taken in 1st

Emploie  
 OWNER: Excavation côté Est  
 0-6<sup>th</sup> diguette finit

General Planning (Next 24h):

SANA: Drill - stand - by

Emploie: cake fouter → drill on un  
 pelle down  
 OWNER: excavation ouest - à clouer et pincer com.

→ trouver de la job à Danny, Doug est correcte

Report By:

Michel

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 2012-10-14  
Time: 8h30

Presents:

DP - FM - YS - MG

Safety:

- Glace, Carrière, Pelles
- à distance des pelles
- Sablage continue avec border moiré
- moiré avec Vault

Daily Advance (last 24h):

AG SANA: - Excavation : → Blast 18 à l'ouest 60% deep  
Fond: en vau → Jullburg  
Possible de casser au tremac  
Muck à stocker piles

OWNER

→ Blast pattern → Eval

General Planning (Next 24h):

SANA:

- Excavation blast 60 → Till
- Commence l'empilement

Est vérifié  
si d'autre enton

OWNER:

- Evaluation tremac / Drill pour
- Vérifier chemin si on casse → nuit correction chemin
- 2 pelle pui au de nuit
- Drilling commence de suite

Report By:

*[Signature]*

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES



MEADOWBANK MINE

Date: 2012-10-15  
Time: 8h30

Presents:

RC DP NG AM PC

Safety:

No accident → on cause de sécurité  
Sûreté continue g/acc

Daily Advance (last 24h):

SANA: - Excavation franchée + enlèvement de rochers  
- 2'00m totales  
- Installation pompe  
- ouest 4 totales

OWNER

General Planning (Next 24h):

SANA: • Drilling 1'00m ouest 1<sup>st</sup> thing this morning  
objectif marcher avec son matériel

• Jour : grade de 14 WD

OWNER: Unit = fill sur vignette → station pour le fill adjoint

Report By: 

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 2012-10-16  
Time: 8H30

Presents: Ys. DP. FM. DP.

Safety: All Good, still slippery.

Daily Advance (last 24h):


- SANA:
- 30 HOLES WERE DONE, NO WATER, CUT 1.5M AND UP TO 1.8.
  - TAKE OFF THE BEAMS TO HELP AND AVOID BREAKING THE MACHINERY THIS WINTER.
  - THE SMALL DIKE IS ALMOST DONE ~~SHOULD BE~~ A CHECK UP IS NEEDED TODAY.
  - TILL IS ALMOST DONE, THEY TOOK IT FROM CENTRAL DIKE. SORTED WITH SHOVEL

OWNER

General Planning (Next 24h):

- SANA:
- DILL IS DONE WEST PART - MOVE TO EAST TO START DRILLING.
  - BRING STEERING AND SHOULD BE LOADED TO DAY.
  - BEST MINUT 45. EAST SIDE ~~45~~ TOMORROW.
  - ROCK PLACEMENT (FINITION)
- OWNER:
- FINISH THE SMALL DIKE (2HOURS) + THE CANAL CONNECTION.

Report By



DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MNE

Date: 17. 10. 2012

Time: 0830

Presents: J.S. Fm. DP. DP.

Safety: NO CONCERN.

Daily Advance (last 24h):


- SANA: - TAKE OF THE BURN ON THE <sup>PIPE</sup> ~~DOWN~~ SIDE TO PREVENT BREAKING MACHINERY WHEN IT WILL BE FROZEN.
- FINISH THE SHOES AND BOTTOM GRADE AND PAVING ROAD.
  - BLAST AT MIDNIGHT WEST PRETTY GOOD, NO ROCKS AND MINER.
  - FINISH DRILLING AT EAST WEDGE.
- OWNER - THE SMALL DIKE IS DONE, JUST A SMALL CHECK.

General Planning (Next 24h)

- SANA: - BLAST AT NOON EAST WEDGE.
- STARTS EXCAVATING THE BLAST FROM YESTERDAY NIGHT (BOTTOM WILL BE DONE DURING THE DAY AND THE SHOES AT NIGHT, NO SURVEY AT NIGHT)
  - START THE GRADE ON THE EAST PATTERN.
  - TOMORROW WE WILL BE GOOD TO OPEN THE LAKE

OWNER:

Report By



DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 2012-10-18

Time: 81130

Presents: - vs. fm. SL. RC.:

Safety:

no concern.

Daily Advance (last 24h):

SANA: → EAST WEDGE ROP WAS BLAST AT NOON, WEST OK  
→ PROFILING THE LAST WEST PART, ALMOST DONE GRADE 0.2%  
→ NO ONE DURING THE NIGHT (ONLY ON THE TILL)  
→

OWNER

General Planning (Next 24h):

SANA: → FINISH THE WEST PART, PROFILING  
→ START EAST PART.  
→ REMOVE THE TIRE MATRESS.

OWNER: → OPEN THE LAKE (LAST ONE) ELEVATION?

Report By



DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 2012-10-19

Time: 08:30

Presents: 15. PM. SL.

Safety: \* A BUMPER SHOULD BE BUILT NEAR SD1 TO PROTECT A CAR OR MACHINERY  
fall in THE TRENCH, it is HIGHER THAN 3m.

Daily Advance (last 24h):

SANA: → WEST TRENCH IS COMPLETED AND GRADE ARE OK @ 2%  
→ EAST TRENCH IS ON GOING GRADE WILL BE ADJUST WITH THE REST  
→ NO WEDGE AT THAT PART.

NOTE: LAKE MUST BE OPENED WITH THE follow up of THE SLOPE GRADE OF THE TRENCH  
THAT IS CONNECTING TO THAT PART.

OWNER

→ FINALIZE THE BUMPER CUTTING.  
→ MOVE OUT THE TIME MATRESS

General Planning (Next 24h):

SANA: → MOVE ALL THE REST OF THE MATRESS.  
→ FINALIZE EAST PART 15m TO BE DONE.  
→ OPEN THE LAKE (slowly) if possible.  
→ BUILD UP THE BURN from CORNER TO ANGLE.

OWNER

Report By



DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date: 2012-10-20

Time: 8:30

Presents: YS. SL. FM.

Safety: 

Daily Advance (last 24h):

SANA: - EAST TRENCH HAS BEEN FINALIZED

- WSS2 LAKE HAS BEEN BREACH, THE ICE IS THICK AND WE CAN'T SEE THE LEVEL OF THE LAKE, THE WATER HAS FLOWN DOWN CORRECTLY, THIS MORNING IT WAS ICED UP BUT STILL DRIPPING SLOWLY AT THE BREACH BUT NOT IN THE TRENCH ANYMORE.


OWNER: - THE BUMPER NEAR SD1 IS ON GOING, SHOULD BE DONE BY TODAY

General Planning (Next 24h):

SANA: - FINISH THE BUMPER. NOT WORK FOR ALL DAY.

- MAYBE CONNECT THE WEST TRENCH AT WSS22.

OWNER:

Report By: 

DAILY CONSTRUCTION MEETING  
NORTH CELL DIVERSION DITCHES

MEADOWBANK MINE

Date:

2012-10-21

Time:

8H30

Presents:

NO MEETING WAS HELD BECAUSE EVERYTHING WAS FINISHED.  
THIS IS THE REPORT OF THE LAST 24 HRS.

Safety:

Ø NO CONCERN.

Daily Advance (last 24h):

SANA:

- FINISHED THE BERM ON THE SECTION FROM THE WEST E/BW UNTIL THE ANPIL COLLECTS.
- WE CONNECTED THE TRENCH AT THE WS22 LAKE (INTAKE) THE GRADE IS OK AND IS LOWER FROM THE INTAKE, DIFF = 0,4 M SO IT SHOULD FOLLOW THE WAY IT WAS PLANNED TO GO AT NP2 LAKE

OWNER

General Planning (Next 24h):

SANA:

EVENTUALLY WE WILL BLOCK THE ACCESS TO THE TRENCH, VAULT ACCESS + SD1 SIDE ACCESS + RF2 ACCESS.

OWNER:

Report By

YHSL

