

REPORT ON

East Dike Construction As-Built Report Meadowbank Gold Project, Nunavut

Submitted to:

Agnico-Eagle Mines Limited Meadowbank Division P.O. Box 540 Baker Lake, Nunavut XOC 0A0

REPORT

Project Number: 07-1413-0074; 09-1428-5007 Doc. No. 900 Ver. 0, Rev. 1

Distribution:

4 Copies Agnico-Eagle Mines Ltd.2 Copies Golder Associates Ltd.







Study Limitations

Golder Associates Ltd. (Golder) has prepared this document in a manner consistent with that level of care and skill ordinarily exercised by members of the engineering and science professions currently practising under similar conditions in the jurisdiction in which the services are provided, subject to the time limits and physical constraints applicable to this document. No warranty, express or implied, is made.

This document, including all text, data, tables, plans, figures, drawings and other documents contained herein, has been prepared by Golder for the sole benefit of Agnico-Eagle Mines Ltd. It represents Golder's professional judgement based on the knowledge and information available at the time of completion. Golder is not responsible for any unauthorized use or modification of this document. All third parties relying on this document do so at their own risk.

The factual data, interpretations, suggestions, recommendations and opinions expressed in this document pertain to the specific project, site conditions, design objective, development and purpose described to Golder by Agnico-Eagle Mines Ltd., and are not applicable to any other project or site location. In order to properly understand the factual data, interpretations, suggestions, recommendations and opinions expressed in this document, reference must be made to the entire document.

This document, including all text, data, tables, plans, figures, drawings and other documents contained herein, as well as all electronic media prepared by Golder are considered its professional work product and shall remain the copyright property of Golder. Agnico-Eagle Mines Ltd. may make copies of the document in such quantities as are reasonably necessary for those parties conducting business specifically related to the subject of this document or in support of or in response to regulatory inquiries and proceedings. Electronic media is susceptible to unauthorized modification, deterioration and incompatibility and therefore no party can rely solely on the electronic media versions of this document.

i





Table of Contents

1.0	GENERAL1			
	1.1	Objective	1	
	1.2	Scope	1	
	1.3	Description of East Dike	1	
	1.4	Definitions	2	
	1.5	Design, Specifications and Construction Drawings	3	
	1.6	Construction Documentation	5	
2.0	CONST	TRUCTION ACTIVITIES	6	
	2.1	Construction Materials and Quantities	9	
	2.2	Turbidity Barrier	9	
	2.3	Initial Rockfill Shell Placement	10	
	2.4	Trench Excavation	10	
	2.5	Coarse Filter Placement	10	
	2.6	Trench Backfill	11	
	2.7	Raising Core Backfill Zone and Densification	11	
	2.8	Slurry Supported Cut-off Wall Excavation	11	
	2.9	Soil-Bentonite Backfill	12	
	2.10	Till and Thermal Cap Placement	12	
	2.11	Drilling and Grouting	13	
	2.11.1	General	13	
	2.11.2	Grouting Work Areas	13	
	2.11.3	Method of Work	14	
	2.11.3.	1 General	14	
	2.11.3.2	2 Drilling Equipment	14	
	2.11.3.3	Grout Plant, Injection and Monitoring Equipment	14	
	2.11.4	Sequence of Work	15	
	2.11.4.	1 Bedrock Grouting	15	
	2.11.4.2	2 Contact Grouting	15	





5.0	DESIG	N MODIFICATION	41
	4.4	Grouting Summary	40
	4.3.2	Across Contact	38
	4.3.1	In Bedrock	37
	4.3	Closure Achieved	37
	4.2.2	Across Contact	37
	4.2.1	In Bedrock	36
	4.2	Water Pressure Testing	36
	4.1	General	35
4.0	GROU	ND IMPROVEMENT ACHIEVED THROUGH GROUTING	35
	3.13	QC and QA Summary	33
	3.12	Thermal Cap Placement	33
	3.11	Instrumentation	32
	3.10	Grouting	32
	3.9	Soil-Bentonite Backfill	29
	3.8	Slurry Supported Cut-off Wall Excavation	29
	3.7	Densification	28
	3.6	Granular Cap and Core Backfill Raising	27
	3.5	Trench Backfill	27
	3.4	Coarse Filter Placement	26
	3.3	Trench Excavation	25
	3.2	Initial Rockfill Shell Placement	25
	3.1	Turbidity Barrier	
3.0	CONST	RUCTION QC / QA ACTIVITIES	21
	2.12	Instrumentation	
	2.11.7	Progress and Quantities	
	2.11.6.2		
	2.11.6.	-	
	2.11.6	Grouting Procedures	
	2.11.5	Grout Mix Design	16





	5.1	Design Modifications during Construction	41
	5.2	Summary	44
	5.3	Design Variances, Lessons Learned and Improvements Made	44
6.0	CONCL	.USION	48
	6.1	Deficiencies	48
	6.2	Dike Performance during Downstream Lake Dewatering	49
7.0	CLOSU	IRE	50
REF	ERENCE	<u></u>	51
TAB	LEC		
		Dike As-Built Characteristics	2
Tabl	e 2: Defii	nitions	2
Tabl	e 3: East	Dike IFC Technical Specification List	3
Tabl	e 4: East	Dike IFC Construction Drawing List	4
Tabl	e 5: East	Dike As-Built Drawing List	4
Tabl	e 6: Sum	mary of Construction Activities for East Dike	7
Tabl	e 7: Sum	mary of As-Built Earthworks Construction Quantities	9
Tabl	e 8: Grou	uting Work Areas	13
Tabl	e 9: Grou	uting Stages	15
Tabl	e 10: Su	mmary of Grout Mixes Used	16
Tabl	e 11: Su	mmary of East Dike Instrumentation	19
Tabl	e 12: Su	mmary of Construction QC and QA Testing and Monitoring	21
Tabl	e 13: Su	mmary of Slurry Trench Excavation and Soil-Bentonite Backfill QC/QA Testing Frequency and Monitoring	22
Tabl	e 14: Su	mmary of Grouting QC/QA Testing Frequency and Monitoring	23
Tabl	e 15: De	nsification Crater Depth and Backfill Quantity	28
Tabl	e 16: Slu	rry Trench QC Testing Result Summary	30
Tabl	e 17: Su	mmary of SB backfill QC Laboratory Results	31
Tabl	e 18: Su	mmary of Measured Marsh Viscosities	32
		ter Pressure Test Results in Stages 1, 2: Greater Than Target 7 uL	
Tabl	e 20: Qu	aternary Stage 2 Injection: Not Closed	38
Tabl	e 21: Sta	ge 3 Injection: Not Closed	38
Tabl	e 22 [.] Fxi	pected Water Head Across Base of Cut-off Wall	39





Table 23: Stage 4 Injection: Not Closed	40
Table 24: Design Modification Documentation List	41
Table 25: Summary of Request for Information for East Dike Construction	43
Table 26: Summary of Design Variances during Construction	45

FIGURES

- Figure 1: East Dike Site Plan
- Figure 2: Gradation Summary Coarse Filter
- Figure 3: Gradation Summary Core Backfill
- Figure 4: Gradation Summary Soil-Bentonite Backfill
- Figure 5: Hydraulic Conductivity of Soil-Bentonite Backfill Samples

APPENDICES

APPENDIX A

Construction Photographs

APPENDIX B

Laboratory Test Results and Soil-bentonite Wall Daily Construction Reports (provided by Inquip Associates Inc.)

APPENDIX C

QC and QA Construction Checklists for Foundation Preparation and Excavation

APPENDIX D

As-Built Drawings, East Dike - Meadowbank Gold Project

APPENDIX E

East Dike Grouting:

- -Figures
- -Table of Quantities
- -Quality Control Data

APPENDIX F

Instrumentation

- -Vibrating Wire Pressure Transducer Calibration Record Sheets
- -Vibrating Wire Pressure Transducer Plots August 2009
- -Thermistor Data Plots April to August 2009
- -Inclinometer Cumulative and Incremental Displacement Plots June to July 2009

APPENDIX G

CD of Report





List of Acronyms and Abbreviations

% percent

°C degrees Celsius

2H:1V slope of 2 horizontal units to 1 vertical unit

AEM Agnico-Eagle Mines Limited

CB Core Backfill

CF Coarse Filter

CM Construction Manager

DFO Department of Fisheries and Oceans Canada

Elev. Elevation

FGL Fernand Gilbert Limité

Golder Golder Associates Ltd.

IF Iron formation

IFC Issued for Construction

IV Intermediate volcanic

m metre

m³ cubic metre

masl metres above sea level

mm millimetre

NPAG Non-potentially acid generating

QA Quality Assurance

QC Quality Control

TCG Dynamitage T.C.G. Inc.

s seconds

SB Soil-Bentonite





1.0 GENERAL

1.1 Objective

This report summarizes as-built construction information for the East Dike at the Meadowbank Gold Project (Meadowbank), located approximately 80 km North of Baker Lake, Nunavut.

1.2 Scope

The major construction activities related to the East Dike works were carried out between July 2008 and March 2009, with dewatering of the downstream lake starting on March 17, 2009. This report includes:

- Description and sequence of the major construction activities;
- Summarizes the as-built construction quality control (QC) and construction quality assurance (QA) information;
- As-built drawings;
- As-built instrumentation and reading summary to August, 2009;
- Summary of key design changes during construction; and
- Summary of construction deficiencies.

As-built geometry information is based on surveys performed jointly by the East Dike general contractor, Fernand Gilbert Limité (FGL), the Owner, Agnico-Eagle Mines (AEM) and bathymetry survey by Golder Associates Ltd. (Golder). Survey data were provided to Golder in AutoCAD ® format.

For additional information, reference should be made to the *Study Limitations* included at the beginning of this report.

The as-built details for the West Channel Dike are addressed under separate cover.

1.3 Description of East Dike

Figure 1 presents the East Dike site plan. The East Dike was constructed in the wet and divides the Second Portage Lake to allow for dewatering of the northwest arm of the lake. Following downstream lake dewatering, the exposed lake basin will allow for development of the North Portage Pit and for construction of the tailings storage facility.

The main components of the East Dike include a rockfill shell, a granular core with downstream filter zone, a soil-bentonite cut-off wall through the densified granular core zone to the underlying foundation, and a grout curtain from the base of the cut-off wall into the underlying bedrock.





The rockfill embankment was founded on the sediment and till materials present on the lake bottom. The cut-off wall and granular core zone were founded in the trench excavated through the rockfill shell to the inferred bedrock foundation. A soil-bentonite (SB) mixture was used to provide a suitable low-permeability cut-off wall, and grouting was carried out below the cut-off wall into bedrock.

Based on the current mine plan, the East Dike is required to isolate the Portage Pit area from the Second Portage Lake for 10 years. Following closure of the Portage and Goose Island Pits, the mined out pit areas become part of Third Portage Lake, and when re-flooded will result in a 1 m head difference across the East Dike based on a final lake elevation of 134.1 masl on west side and 133.1 masl on the east side.

Table 1 presents a summary of the main characteristics for the East Dike.

Table 1: East Dike As-Built Characteristics


Item	East Dike	Unit
Top Cut-off Wall Elevation	135.1	m.a.s.l.
Thermal Cap Elevation	137.1	m.a.s.l.
Cut-off Wall width	1.0 (typical)	m
Normal Upstream Lake Elevation during operation	133.1	m.a.s.l.
Freeboard between top of cut-off wall and Normal Lake Elevation during operation	2.0	m
Length of dike	800	m
Maximum cut-off wall height	9.9	m
Dike Seepage Control	Soil-Bentonite cut-off wall and foundation grouting	-

1.4 Definitions

Definitions of terms used in this report are summarized in Table 2. These definitions shall be applied, unless the context of their use clearly indicates otherwise.

Table 2: Definitions

Term	Definition		
Owner	Agnico-Eagle Mines Limited, Meadowbank Division (AEM)		
Construction Manager (CM)	Person(s) employed by the Owner in order to oversee the project works and the Owners interests. The primary point of contact for the Designer and the General Contractor.		
Designer and Engineer of Record	Golder Associates Ltd. (Golder)		
Meadowbank	Meadowbank Gold Project site		
QA Manager	Golder Associates Ltd.		
General Contractor	Fernand Gilbert Limité (FGL)		
Grouting Sub-contractor	Dynamitage TCG (TCG), a division of FGL		
Slurry Wall Specialist Sub-contractor	Inquip Associates Inc. (Inquip)		







Term	Definition		
Approval	A written engineering or geotechnical opinion, related to the progress and completion of the Work.		
Work	The labour, materials and equipment required to excavate, place and compact fill, survey to layout the Work or to record the Work, perform QC activities, and all other activities required to construct the East Dike as detailed in the Specification and on the Drawings.		
Site Memorandum	Documentation prepare by the QA Manager, reviewed by the Designer, presenting design changes and/or modifications in response to field conditions.		
Quality Assurance (QA)	Planned and systematic activities that provide adequate confidence to the Owner and various stakeholders that quality control are being implemented effectively. Golder was responsible for QA of contractor's and Owner's Work.		
Quality Control (QC)	A planned system of inspection and testing carried out according to accepted standard specifications to ensure the quality of construction. FGL, its subcontractors and AEM were responsible for QC.		

1.5 Design, Specifications and Construction Drawings

The detailed design for the East Dike was prepared by Golder, with the Technical Specifications and Construction Drawings package issued for construction on August 1, 2008. The East Dike Design is presented in Golder (2008).

Table 3 presents a list of the Issued For Construction (IFC) revision 0 Technical Specifications, and Table 4 presents a summary of the IFC, revision 0 Drawings, dated August 1, 2008.

The construction drawings were updated by Golder as required to support subsequent field changes based on field conditions during construction. Documentation of design changes and modifications during construction are presented in Section 5.0.

Following construction, using the survey data provided by AEM and FGL, Golder updated the IFC construction drawings for as-built conditions. Table 5 presents a summary of the most current as-built revision of the drawings, and a complete reduced size set of as-built drawings are included in Appendix D.

Table 3: East Dike IFC Technical Specification List

Table 5: Last Bike ii 6 Teeliineal opeeliication List				
Specification Section No.	Title			
S1	Administration			
S2	Foundation Preparation			
S3	Soil-Bentonite Cut-off Wall			
S4	Drilling and Grouting			
S5	Instrumentation			
S6	Quality Control (QC) and Quality Assurance (QA) Requirements			
S7	Care of Water			
S8	Fill Placement			
S9	Turbidity Barrier			



December 15, 2009 Project No. 07-1413-0074; 09-1428-5007
Doc. No. 900 Ver. 0, Rev. 1



Table 4: East Dike IFC Construction Drawing List

Drawing No.	Drawing Title
2100-00	East Dike Location Map and Drawing Index
2100-01	East Dike Site Plan
2100-02	East Dike Borehole Location Plan
2100-03	East Dike Rockfill Setout Plan
2100-04	East Dike Rockfill Layout Plan (1 of 3)
2100-05	East Dike Rockfill Layout Plan (2 of 3)
2100-06	East Dike Rockfill Layout Plan (3 of 3)
2100-10	East Dike Typical Sections and Details
2100-11	East Dike Cross-Sections
2100-14	East Dike Centreline Profile
2100-15	East Dike Abutment Details
2100-16	East Dike Instrumentation Plan
2100-17	East Dike Instrumentation Typical Section and Grouting Plan

Table 5: East Dike As-Built Drawing List

Drawing No.	Drawing Title	Revision No. and Description
2100-00	East Dike Location Map and Drawing Index	Rev. 1, East Dike As-Built
2100-01	East Dike Site Plan	Rev. 1, East Dike As-Built
2100-02	East Dike Borehole Location Plan	Rev. 1, East Dike As-Built
2100-03	East Dike Rockfill Setout Plan	Rev. 2, East Dike As-Built
2100-04	East Dike Rockfill Layout Plan (1 of 3)	Rev. 1, East Dike As-Built
2100-05	East Dike Rockfill Layout Plan (2 of 3)	Rev. 1, East Dike As-Built
2100-06	East Dike Rockfill Layout Plan (3 of 3)	Rev. 1, East Dike As-Built
2100-10	East Dike Typical Sections and Details	Rev. 1, East Dike As-Built
2100-11	East Dike Cross Sections	Rev. 1, East Dike As-Built
2100-12*	East Dike Centreline Realignment	Rev. 0, East Dike As-Built
2100-14	East Dike Centreline Profile	Rev. 1, East Dike As-Built
2100-15	East Dike Abutment Detail	Rev. 1, East Dike As-Built
2100-16	East Dike Instrumentation Plan	Rev. 1, East Dike As-Built
2100-17	East Dike Instrumentation Typical Section and Grouting Plan	Rev. 1, East Dike As-Built
2100-24*	East Dike Grouting Details	Rev. 0, East Dike As-Built
2100-25*	East Dike Densification Plan Phase 1 and Phase 2	Rev. 0, East Dike As-Built
2100-26*	East Dike Densification Plan Phase 3	Rev. 0, East Dike As-Built
2100-27*	East Dike Densification Plan Phase 4	Rev. 0, East Dike As-Built
2100-28*	East Dike South Channel Instrumentation Details	Rev. 0, East Dike As-Built
2100-29*	East Dike North Channel Instrumentation Details	Rev. 0, East Dike As-Built
2100-30*	East Dike North Shallow Instrumentation Details	Rev. 0, East Dike As-Built

^{*}denotes new Drawing sheet added to the As-Built Drawing package





Design drawings related to the seepage collection system have not been prepared and are pending topographic survey of the downstream slope area to be carried out following lake dewatering.

1.6 Construction Documentation

AEM was responsible for collection, distribution and storage of East Dike related construction documentation which includes the following:

- Golder East Dike IFC Drawings and Technical Specifications;
- FGL Daily Construction Report (excavation and fill placement);
- Geopac Tech Inc. Compaction Daily Report;
- East Dike Construction QC/QA Documentation—Foundation Preparation;
- East Dike Construction QC/QA Documentation—Fill Placement (CF and CB);
- Inquip Associates Inc. Daily Construction Report (QC) Soil-Bentonite Wall;
- Request for Information (RFI);
- Site Memorandums, and Technical Memorandums; and
- Monthly Construction meeting minutes.





2.0 CONSTRUCTION ACTIVITIES

Construction activities for the East Dike were carried out by both AEM and FGL. FGL and its sub-contractors mobilized equipment to the site starting in July 2008. Following ice-free conditions on the lake as observed by the CM on July 11, 2008, AEM and its sub-contractor prepared and deployed the turbidity barrier. On July 30, 2008, AEM received a fisheries authorization from Fisheries and Oceans Canada (DFO) and proceeded with the in lake construction works.

The general construction work sequence for the East Dike consisted of:

- Bathymetric survey of East Dike footprint;
- Turbidity barrier installation;
- Initial rockfill shell placement;
- Trench excavation;
- Post trench excavation survey;
- Coarse filter placement;
- Post coarse filter placement survey;
- Core backfill and crushed rockfill wing placement;
- Granular cap and core backfill placement to Elev. 135.1 masl;
- Densification of core backfill zone;
- Bentonite slurry supported trench excavation;
- Soil-bentonite backfill;
- Till cap placement to typical Elev. 135.6 masl;
- Granular cap placement to Elev. 136.1 masl;
- Drilling and grouting;
- Instrumentation installation;
- Downstream rockfill shell widening, and
- Thermal cap placement over soil-bentonite cut-off wall.

FGL was the general contractor for the works under contract with AEM and reporting to the CM. FGL sub contracted Geopac Tech Inc. (Geopac) for the densification of the core backfill, Inquip Associates Inc. (Inquip) to support the slurry wall excavation, and TCG for drilling and grouting activities.





A summary of the East Dike construction activities is presented in Table 6. A photographic record summary of key activities during construction as documented by Golder during QA activities are presented in Appendix A. Details of each activity of the East Dike construction are provided in subsequent sections.

Table 6: Summary of Construction Activities for East Dike

Activity	Ву	Start Date	Finish Date	Notes
Turbidity Barrier Installation	AEM	July 18, 2008	July 25, 2008	
Initial Rockfill Shell Placement	AEM	July 30, 2008	August 18, 2008	 Golder arrived on site August 9, 2008. Rockfill complete to 60+500.
Trench Excavation	FGL	August 6, 2008	August 23, 2008	 Between August 6th and 9th, trench excavation completed from 60+087 to 60+293 under supervision of CM. Golder arrived on site August 9, 2008.
Bathymetry of Excavated Trench	Golder	August 13, 2008	August 24, 2008	
Coarse Filter Placement	FGL	August 15, 2008	August 26, 2008	
Bathymetry of Excavation Trench after Coarse Filter Placement	Golder	August 16, 2008	August 30, 2008	
Core Backfill and Crushed Rockfill Wings Placement	AEM and FGL	August 17, 2008	September 3, 2008	 AEM equipment backfilling from north to south. FGL equipment backfilling from south to north.
Granular cap and core backfill placement to Elev. 135.1 masl	AEM	August 24, 2008	September 4, 2008	
Densification of core backfill zone	Geopac	August 28, 2008	September 7, 2008	
Bentonite slurry trench Excavation	FGL	September 7, 2008	September 22, 2008	
Soil-Bentonite Backfill	FGL	September 7, 2008	September 22, 2008	
Till cap to minimum 135.1 masl and granular cap to 136.1 masl	AEM	September 18, 2008	October 2008	





Activity	Ву	Start Date	Finish Date	Notes
Thermal Cap Placement	AEM	September 18, 2008	Not yet completed	 Initially placed to minimum 136.1 masl along for drilling and grouting. May 2009, started placing to minimum 137.1 masl from south abutment to about 60+600.
Drilling and Grouting	TCG	September 20, 2008	March 18, 2009	 Casing installation start date to end of grouting.
Instrumentation Installation	AEM and FGL	March 20, 2009	Task not yet complete	 Piezometers, thermistors and Slope inclinometers installed March 2009. Permanent crest survey prisms, survey control monuments installed May 2009 Dike crest seismographs have not yet been installed.

Rockfill materials for the East Dike construction were geochemically classified as non-potentially acid generating by AEM and supplied from on site quarries. Both AEM and FGL haul trucks were used to transported rockfill materials. Crushed rockfill materials included the Coarse Filter, a 150 mm minus crushed rockfill, and the Core Backfill, a 20 mm minus crushed rockfill, and were supplied by the Nuna Logistics Inc. crusher on the Meadowbank site. A fine quarried rockfill consisting of a 200 mm minus material was supplied from the airport quarry and used as the granular backfill.

Key construction activates lead by FGL included:

- Excavation of the rockfill shell and lakebed materials along the cut-off wall alignment;
- Haulage of rockfill materials;
- Coarse Filter material placement;
- Core Backfill and crushed rockfill placement;
- Compaction of the Core Backfill zone (Geopac);
- Bentonite slurry supported trench excavation, with Inquip;
- Soil-Bentonite backfill, with Inquip;
- Drilling and grouting; and
- Instrumentation installation.





2.1 Construction Materials and Quantities

The materials used in the construction are described in the specification and on the drawings. Table 7 summarizes the earthwork quantities for East Dike.

Table 7: Summary of As-Built Earthworks Construction Quantities

Item	As-Built Quantity	Unit	Notes:
Initial Rockfill shell	121,670	m^3	Total volume before trench excavation
Trench Excavation of rockfill	26,780	m^3	
Trench Excavation of lakebed soils	10,550	m ³	
Coarse Filter	3,205	m^3	
Core Backfill	18,350	m^3	
Crushed Rockfill Wings	15,780	m^3	
Granular Cap	11,250 m ³ (estimated)	m^3	
Core Backfill replacement during densification:			
Phase 1 and 2	950	m ³	
Phase 3	500	m ³	
Phase 4	170*	m ³	
Cut-off Trench Excavation	5,370	m^3	Excavator bucket width 1.1 m.
Soil-Bentonite Backfill	5,370	m^3	
Granular Cap placement	26,411 (estimated)	m^3	
Thermal Cap placement	n/a	m ³	placement is not yet complete to design elevation

^{*} denotes quantity without densification craters between Sta. 60+420 and Sta. 60+460 from survey data available

A summary of grouting quantities is presented in Appendix E, Table E2-1.

2.2 Turbidity Barrier

AEM placed turbidity barriers upstream and downstream of the East Dike as specified during discussion with the DFO. The curtain was approximately 25 m from toe of the initial rockfill shell. The turbidity barrier consisted of the following:

- Panels;
- Connectors;
- Flotation devices; and
- Anchors.





The initial installation depth of the panels was 1.0 m above lakebed surface. Following a period of high turbidity encountered during construction, the panels were lowered to be about 0.2 m above the lakebed surface.

The turbidity barriers were installed in July before commencement of the in-water construction activities and were removed following completion of the major earthworks activities in September 2008.

2.3 Initial Rockfill Shell Placement

AEM placed the initial single rockfill shell platform using quarried NPAG rockfill working about 0.5 m above the waterline, following the alignment in the construction drawings. The rockfill shell consisted of a 50 m wide road width with minimum 1.9 m height safety berms on each the upstream and downstream sides, for a total shell width of about 55 m. The rate of rockfill placement was in the order of 5,000 to 15,000 m³/day. Compaction of the rockfill material was achieved with trafficking of loaded 55 and 90 tonne haul trucks. After design surface elevation was reach, a 200 mm crushed road surfacing material was placed on the rockfill.

In May 2009, AEM widened the downstream side of the rockfill shell to allow for two way haul truck traffic from the North Portage Pit. The final rock fill shell survey has not been provided to Golder, and is not included in the current as-built drawings.

2.4 Trench Excavation

Trench excavation was carried out by FGL. Portions of the rockfill excavated from the trench were reused to advance the rockfill shell when both activities were carried out concurrently. Excavated rockfill was not placed on the upstream side of shell to create a bench as presented in the construction drawings. The lakebed soils were excavated, hauled and disposed in specific area, designated by the Construction Manager. The lakebed material recovered consist of a thin layer of sediment followed by till (with boulders up to 2.0 m in diameter). The till was dense, unoxidized and grey. Frozen material was encountered near the shore lines.

The excavation was performed by a CAT 385 excavator, working along the cut-off wall alignment, and excavating from south to north. A second CAT 385 excavator was used perpendicular to the trench, reshaping the downstream slope to meet design slope. From the bathymetry surveys of the excavation, the average side slope for the upstream side was about 1.5H:1V and for the downstream side was about 2H:1V. Based on the results of the bathymetry surveys, some difficulties in obtaining a clean excavation base were encountered, and this required the excavator to return to some sections and re-excavate.

2.5 Coarse Filter Placement

Coarse Filter placement was carried out by FGL, following final cleaning of the trench and sloping of the downstream trench rock fill slope. 150 mm crushed rock was used as filter material. The filter material was end dumped on the crest of the excavation and placed, underwater, with a CAT 385 excavator in 1.0 m lifts. Filter placement progressed from the toe of slope to the crest. Compaction of the coarse filter was achieved with the excavator bucket.





2.6 Trench Backfill

The trench backfill was carried following coarse filter placement, working from a platform at about elevation 133.6 m. Both FGL and AEM hauled and placed Core Backfill and crushed rockfill materials to backfill the trench following the construction specifications and to the geometry presented on the construction drawings. Both the core backfill and crushed rockfill materials were end dumped on the crest of the excavation and placed first with a loader and then with a CAT 385 excavator or Terex RH40-E.

Core backfill was advanced by placing a bucket of material on the advancing crest and pushing the vertically down on the material underwater. This placement technique was adopted to limit segregation of the core backfill material. The core backfill was placed a minimum of 1.0 m ahead of the crushed rockfill material.

To support the core backfill, crushed rockfill material (nominal 150 mm minus) material were placed as wings. The material was placed on the slope of the trench and pushed vertically down. This placement technique was adopted to limit segregation of the coarse filter and to ensure the toe of the core backfill was well ahead of the coarse backfill.

2.7 Raising Core Backfill Zone and Densification

A minimum 4 m crest width of the Core Backfill zone supported by 3 m width on each side of fine quarry run rockfill was placed to Elev. 135.1 m prior to densification. Survey of the trench backfill and granular cap limits were not provided at the time of this report. Typical cross-section layouts have been prepared based on assumed geometry.

Densification of the core backfill zone was carried out by Geopac, using a dynamic compaction method. Dynamic compaction consisted of 4 stages using a 15 ton weight falling from 18 m height. The number of drops per stage varied with the depth of the core backfill zone. Craters created during compaction were backfilled with the core backfill material by AEM prior to the next stage of compaction.

2.8 Slurry Supported Cut-off Wall Excavation

Following densification of the core backfill zone, a bentonite slurry supported excavation was carried out by FGL with the support of Inquip. The excavation was performed by a CAT 385 excavator to a minimum width of 1.1 m along the alignment as outlined in the construction drawings. Trench stability was maintained with a 5% bentonite slurry.

The cut-off wall excavation was made through the densified core backfill zone to refusal on assumed bedrock foundation. The excavated dry core backfill was used to construct an 0.5 m high berm on each the upstream and downstream sides of the excavation area. The remaining wet core backfill excavated from under water and slurry level was loaded into trucks and disposed of by AEM.





Soundings through the bentonite slurry were used to measure the cut-off wall excavation depth each 3 m along the crest. The recorded depths were compared to the bathymetry measured depth of the initial trench excavation. The cut-off wall excavation was generally greater than that of the initial excavation. Observations of the cut-off wall excavation material, particularly in zones where depths were below that of the initial excavation included till materials which were removed, fine grained sediments to a maximum thickness of approximately 1.0 m which were excavated from around Sta. 60+350, 60+430 and 60+680. Boulders were encountered and removed from the excavation at around Sta. 60+350, 60+420, 60+440, 60+450, 60+600 and 60+610.

2.9 Soil-Bentonite Backfill

AEM farmed local till sources using a CAT 385 excavator to visually sort and remove oversize (typically >300 mm) particles and prepared a stockpile. AEM prepared a mixing pad where farmed till and 1.5% dry bentonite powder by mass, were mixed. The farmed till with bentonite was then transported to the slurry trench excavation.

On the dike crest, adjacent to the slurry trench excavation, FGL and Inquip used a CAT D6 dozer for mixing of the farmed till with bentonite and the bentonite slurry from the trench to prepare the soil-bentonite backfill. Mixing was carried out until the soil-bentonite backfill had a uniform consistency, an average slump of 150 mm, and an estimated 2% bentonite content.

During mixing a minor portion of the core backfill berm that had been constructed to contain the slurry was mixed into the soil-bentonite backfill.

Once mixed the Soil-bentonite backfill was dragged into the trench with the D6 dozer, generally by the dozer lowering its blade and reversing towards the trench, forcing the soil-bentonite material to flow into the slurry trench. Density of both the Soil-bentonite backfill and the bentonite slurry were monitored to ensure that the soil-bentonite density remained greater than the slurry, which results in the Soil-bentonite continuously displacing the slurry as it is placed. During Soil-bentonite backfill placement, the slope and location of the backfill front was monitored to ensure that it remained the specified 6 m behind the current slurry trench excavation location. The slurry trench excavation was not allowed to advancing more than 45 m from the toe of the Soil-bentonite backfill.

During placement of the Soil-bentonite backfill down the south slope of the north channel, around Sta. 60+393, a steel beam was installed in the trench to act as a gate and hold the Soil-bentonite backfill from advancing too close to the excavation front.

2.10 Till and Thermal Cap Placement

Following completion of the soil-bentonite backfill, a till cap was placed to raise the minimum elevation of the cut-off wall to Elev. 135.6 masl. This was followed by the placement of fine quarry run rockfill to minimum Elev. 136.1 masl. The rockfill surface was prepared as the drill rig platform for the drilling and grouting stage of construction.





Following grouting operations, AEM placed rockfill to raise the general dike crest, including the downstream haul road and the thermal cap to approximate Elev. 136.6 masl. The design calls for a final thermal cap with minimum 6.0 m width, placed to Elev. 137.1 masl. Placement of the final thermal cap to the design elevation is still outstanding. Following completion of this placement and final survey, data should be provided to update the as-built drawings.

2.11 Drilling and Grouting

2.11.1 General

Drilling and grouting operations were carried out by TCG. Two 4.8 m wide, 12.2 m long and 2.6 m high grouting shelters (labelled units C-216 and C-217) were constructed by the contractor to provide warm, dry areas in which to complete the work (Photograph 63). Each shelter was composed of a set of two metal sea containers. The first container housed a grout plant, single pallet of cement (cycled as required) bentonite, and grouting additives along with a heated water supply tank. The second adjacent container (with connecting doorway) housed the heating unit, real-time monitoring equipment, and provided access to grout holes via a removable floor.

The use of two separate grout shelters allowed for the contractor to work on two different work areas of the dike at once. Shelters were mobilized along the dike by pulling with either a 450A John Deere Timberjack (Photograph 65) or 950H Caterpillar Loader (Photograph 66).

2.11.2 Grouting Work Areas

For the grouting works, the East Dike was divided into six separate working areas. The approximate stationing of each area is summarized in Table 8.

Table 8: Grouting Work Areas

Work Area	From (Chainage)	To (Chainage)
South Abutment	60+60.5	60+110
South Channel	60+110	60+254
Island	60+254	60+335
North Channel	60+335	60+599
North Shallows	60+599	60+800
North Abutment	60+800	60+881





2.11.3 Method of Work

2.11.3.1 General

2.11.3.2 Drilling Equipment

Throughout the grouting program, TCG used the following drilling equipment:

- Rockmaster 990 (Photograph 67) or a Rockmaster 945 (Photograph 68) downhole hammer (DTH) drill rigs for Casing installation. Both drill rigs were capable of installing nominal 125 mm (5 inch) ID steel casing through the soil-bentonite wall and a minimum of 0.5 m into bedrock.
- Tamrock 996 top hammer water flush drill rig (Photograph 73) for bedrock drilling, capable of drilling grout holes in bedrock through the grout casing to a depth of 15 m below the casing.

2.11.3.3 Grout Plant, Injection and Monitoring Equipment

Throughout the grouting program, the contractor maintained up to two grout plants operating at any one time.

Each grout plant was comprised of a 420 L capacity Chemgrout CG-680/3L8/EH high shear colloidal mixer and agitator and a progressive cavity, helical-screw Moyno grout pump (Photograph 82) with an 18 bar maximum injection pressure.

The rotation speed of each progressive cavity pump was controlled by a throttle located on the control panel of the grout plant. The pump output and consequently injection pressure was regulated by a series of valves on a grout header (Photograph 83) which allowed grout to travel directly via a single line to the grout hole collar, or return line back to the agitator.

The real-time monitoring of the injection process was carried out using RST Instrument's Permeation Grout Monitoring System which included standard 4 mA to 20 mA, 0 to 6.9 MPa pressure transducers and 3 to 295 L/min magnetic flowmeters, linked to Campbell Scientific's programmable Loggernet software on a laptop computer to produce real time displays of data.

The pressure transducer and magnetic flowmeter were protected within a steel frame shell (Photograph 84), located centrally within the sea-container providing floor access to the collar of the grout hole. The laptop computer and valve control were positioned inside the same sea-container.

The entire set-up provided electronic monitoring of the grouting and the real-time control of grouting parameters (flow rate, pressure, penetrability, and injected volume) and an efficient way for the grouting engineer to direct the grouting flow rate and pressure response at all times, make timely decisions, and readily detect if hydraulic jacking (or fracturing) of the ground had occurred.

To isolate grout stages in rock, the contractor used Geopro (Bimbar), heavy duty, 72.SP.500 single gland (nominal 72 mm deflated, maximum 150 mm inflated diameter, 500 mm gland length) grout packers inflated with a water / antifreeze solution (Photograph 87).





2.11.4 Sequence of Work

Drilling, water pressure testing and grouting was typically carried out concurrently along the East Dike. Essential information pertaining to control and quality assurance was collected for each work activity.

Following trials to confirm the grouting methods and procedures, Golder issued Technical Memo TMO No. 800 "Proposed Revised Grouting Procedure for the East Dike – Meadowbank Gold Project", (Golder 2008a) which identified a total of four separate grouting stages for each grout hole. These four stages are summarized in Table 9.

Primary, secondary and tertiary bedrock grouting including stages 1, 2 and 3 was completed ahead of the Primary, secondary and tertiary contact grouting carried out in Stage 4.

Table 9: Grouting Stages

Stage	Description
1	Lower 5 - 7 m of bedrock
2	Upper 2.5 - 4.5 m of bedrock
3	End of Casing (shallow bedrock)
4	Contact Grouting via perforations

2.11.4.1 Bedrock Grouting

In bedrock, upstage grouting techniques were employed. Generally, this comprised drilling 5 or 10 m into bedrock beneath the end of casing, followed by upstage grouting of the drilled advance (Stages 1, 2 and 3). All bedrock grouting was completed using Type 30 (HE) cement.

In general, drilling and grouting activities were carried out by grouting every primary and secondary grout hole in sequence. Results of the grouting was reviewed and used to produce the requirement for grouting of the tertiary grout holes and in some areas quaternary grout holes were required.

2.11.4.2 Contact Grouting

At the contact of the soil-bentonite wall and bedrock, a single stage grouting technique was employed (Stage 4). The steel casings were perforated at the bottom using a Holte Perforator Tool pushed using an Atlas Copco DM45 drill rig provided by AEM (Photograph 74). The perforator tool was capable of perforating rows of approximately 6 mm x 30 mm slots spaced at 35 mm apart. The perforator was used to punch two rows of slots in each casing, oriented parallel to the dike cut-off wall axis, over a length of between about 0.6 and 1.0 m.

Primary and secondary grout holes were completed using Type 30 (HE) cement, while tertiary grout holes, where required, were completed along the contact using Microfine cement.





2.11.5 Grout Mix Design

A range of mixes were tested in the field by the Golder QA staff prior to the commencement of grouting and as required throughout the grouting program. For bedrock stages 1, 2 and 3, as well as contact grouting stage 4 in primary and secondary holes, a thickening sequence of grout mixes, Mixes A through D, was developed on site prior to commencement of grouting activities.

The criterion used for designing the grout mixes was to use a cement-rich mix, including a superplasticizer for penetrability, to provide high strength and long term durability against leaching. All accepted mixes were stable, with 5% or less bleed measured over a two hour period. Standard grout mix designs were developed using a combination of water, St.Lawrence Type 30 (HE) Hydraulic Cement, BASF Glenium 3030 NS superplasticizer and Baroid Quik-Gel high yield bentonite.

A microfine cement based mix, using a combination of water and Nittetsu Super Fine Cement, was used to initiate Stage 4 tertiary hole contact grouting.

During grouting activities on the Abutments and the Island work areas, an accelerator / cold weather admixture, BASF Pozzutec 20+, was added to designs for both Mix A with Type 30 cement as well as the microfine mix to ensure proper setting of the mixes in the permafrost zones.

The final mix designs used are presented on Table 10. A more detailed mix testing sequence is provided on Table E1-1 in Appendix E1.

Table 10: Summary of Grout Mixes Used

Mix	W:C Ratio	Glenium (%)	Pozzutec 20+ (%)	Bentonite (%)	Marsh (sec)	Specific Gravity (g/cc)
Α	0.7 : 1	0.4	-	-	32	1.65
A*	0.7 : 1	0.4	0.75	-	31	1.64
В	0.7 : 1	-	-	-	35	1.64
С	0.7 : 1	-	-	0.3	44	1.68
D	0.7 : 1	-	-	0.45	58	1.67
MF	1.2 : 1	-	-	-	31	1.43

Note:

Mix testing was conducted several times throughout the program, due to required need for both a standard Type 30 mix, as well as microfine mix. Additional testing was also required to produce alternative mixes which included an accelerating admixture due to variable ground temperatures along the dike. Based on previous experience, the starting mix of the thickening sequence, Mix A, typically has a water/cement ratio ranging between 0.7:1 to 0.8:1 by weight, with a superplasticizer dosage rate of between 0.3% and 2.0% by weight of cement, depending on viscosity/compatibility test results. Because of the variability in cement temperature upon arrival to the grouting shelter, grout mixes were modified by Golder QA staff during mix testing until the nominal Marsh viscosity of 32 seconds was achieved.



^{1.} All admixture dosages were calculated with respect to weight of cement.



2.11.6 Grouting Procedures

2.11.6.1 Bedrock

The grouting injection process within bedrock followed procedures outlined in Golder (2008a). Using a borehole packer, stages 1, 2 and 3 were grouted in each hole, concentrating on primary and secondary holes first, followed by tertiary and select quaternary holes.

After grout holes were drilled and flushed to the specified depth, the packer was set at the top of the lowest stage and grouting progressed upstage. Grout was injected at a flow rate of no greater than 15 L/min until the target pressure was reached, at which time the flow rate was reduced to maintain the target pressure with continued grout injection until refusal.

Grouting was initiated starting with Mix A and sequentially thickened, if necessary, when the relevant decision volume was reached. After the first 400 L of Mix A, if the injection pressure was less than 20% of the target pressure for the stage, the grout was thickened to Mix B. Thereafter, every subsequent 400 L (*i.e.*, at 800 L, 1200 L, 1600 L, *etc*), if the injection pressure was less than 30% of the target pressure or if penetrability was not slowly and steadily decreasing in a linear fashion, the grout was thickened to the next thickest mix.

Once the thickest mix possible was being injected, and the injection pressure was rising slowly while penetrability continued to decrease, refusal of an injected stage was then either limited by volume or achieved by obtaining a penetrability of less than 0.1 L/min/m/bar held for a period of 10 minutes, at the target injection pressure and an injection rate of less than 0.5 L/min/m stage length. Refusal by penetrability was achieved by decreasing flowrate while maintaining the target injection pressure and was monitored by field staff on the real-time plot of injection pressure vs. flow rate.

2.11.6.2 Contact

The grouting injection process at the contact followed procedures outlined in (Golder 2008a), using a single borehole packer for a single stage (Stage 4), concentrating on primary and secondary holes first, followed by tertiary holes.

After grout holes were re-drilled and flushed to the specified depth (if necessary due to freezing, hole collapse and / or grout build-up), a perforator tool was used to punch two rows of holes in the casings over an approximately 0.6 m length. The intent was for these holes to be located across or above the contact of the soil-bentonite wall and bedrock contact. The two rows of holes were oriented at 180° to each other along, and both along the longitudinal axis of the dike. A single packer was set above the perforations and grouting injection proceeded. Grout was injected at a flow rate of no greater than 10 L/min until the target pressure was reached, at which time the flow rate was reduced to maintain the target pressure with continued grout injection until refusal as outlined above. If the target pressure was not achieved, grouting was carried out to a maximum volume of 600 L.





2.11.7 Progress and Quantities

The progress of grouting activities was monitored on a daily basis. Stages 1 to 3 were required in all primary, secondary and selected tertiary grout holes, with some additional quaternary grout holes required based on the grout takes and refusal pressures achieved in the tertiary level of injection. Stage 4 grouting was completed in all primary, secondary and tertiary grout holes.

A summary Table of all grouting activities is included in Appendix E2.

Figures E3-1 through E3-9 in Appendix E3, present a summary grout takes with final injection pressures for each stage of grouting along the centerline of the cut-off wall.

2.12 Instrumentation

A series of geotechnical instrumentation was specified to be installed in the East Dike to allow for the monitoring of dike performance following construction, during dewatering, operation and into closure.

Details of instrument monitoring frequency are included in the East Dike Operation, Maintenance and Surveillance (OMS) manual.

Instrumentation currently installed along the East Dike consists of:

- Vibrating Wire Piezometers (VWP);
- Thermistors:
- Inclinometers: and
- Crest survey prisms and survey monitor control points.

Table 11 presents a summary of the as-built instrumentation which has been installed by TCG and the CM under observation of Golder personnel.

Instrumentation which has not been installed on the dike crest at this time includes:

Seismographs at 3 locations along the dike crest.

AEM has installed a seismograph station on the upstream side at the north abutment of the East Dike and have been monitoring the impact of blasting from the development of the North Portage Pit from this location.

The instrumentation calibration data sheets are presented in Appendix F. Piezometer and Thermistor data collected between March and early August 2009 are presented in Appendix F.

The as-built survey of the location and elevation of each seismograph installation should be added to the as-built drawings once completed.





Table 11: Summary of East Dike Instrumentation

Instrumentation Type	Station Location	Label / Identification	Offset from Centerline (+ is d/s – is u/s)	Elevation (masl)	Details
Vibrating Wire Piezometer – Group	60+190	190-P1-A, 190-P1-B, 190-P1-C, 190-P2-A, 190-P2-B, 190-P2-C, 190-P3-A,	10.0 10.0 10.0 2.0 2.0 2.0 -2.0	116.7 121.7 126.7 116.34 121.34 126.34 116.63	190-P1 Top of steel casing: El. 136.39 190-P2 Top of steel casing: El. 136.54 190-P3 Top of steel casing:
Vibrating Wire Piezometer – Group	60+490	190-P3-B 490-P1-A, 490-P1-B, 490-P1-C, 490-P2-A, 490-P2-B, 490-P2-C, 490-P3-A, 490-P3-B	-2.0 11.0 11.0 11.0 3.1 3.1 3.1 -0.9 -0.9	121.63 114.12 119.12 125.81 115.07 120.07 126.76 114.62 119.62	El. 136.54 490-P1 Top of steel casing:
Vibrating Wire Piezometer – Group	60+700	700-P1-A, 700-P1-B, 700-P1-C, 700-P2-A, 700-P2-B, 700-P2-C, 700-P3-A, 700-P3-B	9.9 9.9 9.9 2.0 2.0 2.0 -1.9	118.81 123.81 130.5 118.08 123.08 129.77 117.93 122.92	700-P1 Top of steel casing: El. 136.27 700-P2 Top of steel casing: El. 136.48 700-P3 Top of steel casing: El. 136.40
	60+150 60+200	150-C 200-C	2.1 2.0	127.35 127.71	Top of steel casing: El. 136.33 Awaiting data from AEM
	60+240 60+400 60+420	240-C 400-C 420-C	2.0 2.2 2.0	128.71 126.76 125.32	Top of steel casing: El. 136.26 Top of steel casing: El. 136.27 Top of steel casing: El. 137.10
Vibrating Wire	60+440 60+450 60+460	440-C 450-C 460-C	2.0 1.9 2.0	124.66 127.00 125.15	Top of steel casing: El. 137.14 Top of steel casing: El. 136.22 Top of steel casing: El. 137.60
Piezometer - Individual	60+470 60+480 60+500	470-C 480-C 500-C	2.0 2.0 2.0	124.76 125.44 125.78	Top of steel casing: El. 137.43 Top of steel casing: El. 137.65 Top of steel casing: El. 137.34
	60+500 60+510 60+550 60+600	510-C 510-C 500-C 600-C	2.0 2.0 2.0 1.9	126.06 129.85 128.60	Top of steel casing: El. 137.34 Top of steel casing: El. 136.24 Top of steel casing: El. 136.53
	60+650 60+750	650-C 650-C 750-C	2.0 1.5	128.48 128.16	Top of steel casing: El. 136.59 Top of steel casing: El. 136.93
Thermistor String	60+092 60+185	TH92 TH185	0	136.0 (1 st Bead) 136.0 (1 st Bead)	Top of steel casing: El. Top of steel casing: El.

December 15, 2009 Project No. 07-1413-0074; 09-1428-5007
Doc. No. 900 Ver. 0, Rev. 1





Instrumentation Type	Station Location	Label / Identification	Offset from Centerline (+ is d/s – is u/s)	Elevation (masl)	Details
	60+485	TH485	0	136.0 (1 st Bead)	Top of steel casing: El.
	60+695	TH695	0	136.0 (1 st Bead)	Top of steel casing: El.
	60+842	TH842	0	136.0 (1 st Bead)	Top of steel casing: El.
Inclinometer	60+195	ED-IN-195 (A and B Axis)	0.05	137.6 (Collar Elevation)	Azimuth 51.2 degree
	60+495	ED-IN-495 (A and B Axis)	0.05	137.6 (Collar Elevation)	Azimuth 347.9
	60+705	ED-IN-705 (A and B Axis)	0.09	137.6 (Collar Elevation)	Azimuth 20.4 degree
Crest Survey Prisms		100 101 102 103 104 105 106 107 108 109 110 111 112 113 114 115 116	0	136.9 136.8 136.7 136.6 136.9 136.8 136.9 136.7 136.6 136.5 136.5 136.5 136.7 136.8 136.7	Prisms have been installed, however no data has been provided presenting crest displacement monitoring
Seismographs		118		136.7	Not yet installed

Golder Associate



3.0 CONSTRUCTION QC / QA ACTIVITIES

As required by the Technical Specifications, the contractor and CM were responsible for carrying out construction QC testing, inspection and measurements. Golder was represented on site by a QA Manager who carried out the QA testing, inspection and measurements. Due to limited resources of the contractor, the CM requested that Golder QA team on site undertake some of QC testing. Daily construction reports from FGL were provided to Golder in accordance with the Specifications.

A summary of the East Dike construction QC and QA testing and monitoring is presented in Table 12.

Table 12: Summary of Construction QC and QA Testing and Monitoring

Construction Item	Test Description	Minimum QC Testing Requirement and Frequency (Specification S6 Table 11)	QC Tests Performed (by)	Minimum QA Testing Requirement and Frequency (Specification S6 Table 12)	QA Tests Performed (by)
Turbidity Barrier	Deployment	Visual (continuous)	Continuous (CM)	Visual (Continuous)	n/a (Golder) not on site (during deployment)
	Water Quality	Daily	Daily (AEM)	n/a	n/a
Care of Water	Visual Observation	Visual (continuous)	Continuous (CM)	Visual (continuous)	(Golder)
Survey- Location and Extents	On-land survey	Initial rockfill, before and after foundation preparation and excavation.	Survey: 21Aug08 (AEM) Surveys: 15Aug to 23Sep08 (FGL)	1 every 5 QC survey by GPS	n/a
	In-water survey	 Before rockfill placement. After excavation to bedrock and before CF placement. After CF placement. 	Bathymetry survey: Aug08 to Oct08 (Golder)	Point soundings at 5 m spacing to confirm QC survey	n/a
Rockfill	Gradation	Visual (continuous)	Continuous (CM)	Visual (continuous)	Continuous after 9Aug2008 (Golder)





Construction Item	Test Description	Minimum QC Testing Requirement and Frequency (Specification S6 Table 11)	QC Tests Performed (by)	Minimum QA Testing Requirement and Frequency (Specification S6 Table 12)	QA Tests Performed (by)
Coarse Filter Placement	Gradation (stockpile and as place)	6 (1 every 500 m ³)	4 (Golder)	2 (1 every 5 QC tests)	Same as QC (Golder)
	Visual Inspection	Visual (continuous)	Continuous (CM)	Visual (continuous)	Continuous (Golder)
Core Backfill Placement	Gradation (stockpile and as place)	36 (1 every 500 m ³)	16 (Golder)	8 (1 every 5 QC tests)	Same as QC (Golder)
	Visual Inspection	Visual (continuous)	Continuous (CM)	Visual (continuous)	Continuous (Golder)
Cut-off Wall Construction	Refer to Table 13				
Drilling and Grouting	Refer to Table 14				
Instrumentatio n Installation	Visual Observation	During Installation	Continuous (TCG)	Visual Observation	Continuous (Golder)

Notes:* denotes QA review undertaken during QC testing.

Table 13: Summary of Slurry Trench Excavation and Soil-Bentonite Backfill QC/QA Testing Frequency and Monitoring

Construction Item	Test Description	Minimum Testing Requirement and Frequency (Specification S6 Table 13)	QC Tests Performed (by)	Minimum Testing Requirement and Frequency (Specification S6 Table 12)	QA Tests Performed (by)
	рН	1 (1 per source)	1 (Inquip)	Observe 1 every 5 QC tests	2 (Golder), 1 (AEM)
Water for Slurry Mixing	Hardness	1 (1 per source)	Unknown (Inquip)	Observe 1 every 5 QC tests	n/a
	Total Dissolved Solids	1 (1 per source)	Unknown (Inquip)	Observe 1 every 5 QC tests	n/a
New Bentonite Slurry	Viscosity	34 (2 per shift)	25 (Inquip)	Observe 1 every 5 QC tests	17
	Density	34 (2 per shift)	25 (Inquip)	Observe 1 every 5 QC tests	17
	Bentonite	17	Demonstrated	Observe 1 every 5	Observed

December 15, 2009 Project No. 07-1413-0074; 09-1428-5007
Doc. No. 900 Ver. 0, Rev. 1





Construction Item	Test Description	Minimum Testing Requirement and Frequency (Specification S6 Table 13)	QC Tests Performed (by)	Minimum Testing Requirement and Frequency (Specification S6 Table 12)	QA Tests Performed (by)
	Content	(1 per shift)	(Inquip)	QC tests	(Golder)
In-trench Bentonite	Density	34 (2 per shift)	38 (Inquip)	Observe 1 every 5 QC tests	17
Slurry	Viscosity	34 (2 per shift)	38 (Inquip)	Observe 1 every 5 QC tests	17
	Slump Cone	17 (1 per shift)	42 (Inquip)	Observe 1 every 5 QC tests	17
Soil	Gradation per design mix	21 (1 per 250 m³)	36 (Golder)	31 (Observe 1 every 5 QC tests)	Same as QC
Bentonite Backfill Material	Density	17 (1 per shift)	42 (Inquip)	Observe 1 every 5 QC tests	17
	Hydraulic Conductivity	31 (Greater of 1 per 25 m linear trench or per 350 m ³)	34 (Golder)	Observe 1 every 5 QC tests	Same as QC

Table 14: Summary of Grouting QC/QA Testing Frequency and Monitoring

Construction Item	Test Description	Minimum Testing Requirement and Frequency (Specification S6 Table 11)	QC Tests Performed (by)	Minimum Testing Requirement and Frequency (Specification S6 Table 12)	QA Tests Performed (by) [average per hole]
Location and Extents	Grout Hole Collar Survey	Each Hole (570 total)	533 – By AEM. Quaternary holes not surveyed.	1 every 10 QC tests	n/a
Equipment	Calibration Checks (pressure transducer and gauges)	1 per week against a reference pressure gauge	Only as required if gauge readings off. No records.	1 every 5 QC tests	n/a
Calibration	Calibration Checks (flow meters)	1 per week against a known volume container	Only as required if meter readings off. No records.	1 every 5 QC tests	n/a





Construction Item	Test Description	Minimum Testing Requirement and Frequency (Specification S6 Table 11)	QC Tests Performed (by)	Minimum Testing Requirement and Frequency (Specification S6 Table 12)	QA Tests Performed (by) [average per hole]
	Marsh Funnel	1 at the initiation of injection of every stage, and thereafter, at every change of mix	none reported (TCG)	1 every shift, per grout plant carrying out injection grouting (day shift and night shift)	1058 total – Mixes A, A*, B, C, D, MF (Golder) [1.9]
	Lombardi Cohesion – replaced by Pilcon Vane as per email to G.Blanchette from B.Wickland (Aug 26, 2008)	No revised QC frequency during grouting works for Pilcon Vane specified	none reported (TCG)	No revised QC frequency during grouting works for Pilcon Vane specified	Only utilized during Mix Testing
01M	Mud Balance	at the initiation of injection of every stage, and thereafter, at every change of mix	none reported (TCG)	1 every shift, per grout plant carrying out injection grouting (day shift and night shift)	960 total – Mixes A, A*, B, C, D MF (Golder) [1.7]
Grout Mix	Bleed	at the initiation of injection of every stage, and thereafter, at every change of mix	none reported (TCG)	1 every shift, per grout plant carrying out injection grouting (day shift and night shift)	702 total – Mixes A, A*, B, C, D, MF (Golder). [1.2]
	Mix Water and Grout Mix Temperature	1 at the initiation of injection of every stage, and thereafter, at every change of mix	none reported (TCG)	1 every shift, per grout plant carrying out injection grouting (day shift and night shift)	810 total Mix Water Temperature (Golder) [1.4]) 934 total Grout Mix Temperature (Golder) [1.6]
	Strength Testing	1 at the initiation of injection of every stage, and thereafter, at every change of mix	none reported (TCG)	1 every 5 QC tests	n/a





Details of the QC and QA activities by task are summarized below.

3.1 Turbidity Barrier

The QC activities during turbidity barrier installation consisted of visual inspection during deployment to ensure sediments migration is reduced during construction activities. Turbidity barriers were installed by AEM on the downstream and upstream side of the East Dike under QC supervision of the CM. Golder was not present on site during deployment of the turbidity barriers and could not provide QA observations or comment on the turbidity barrier installation.

Removal of turbidity barrier was undertaken after earthworks construction was completed at the end of September 2008.

3.2 Initial Rockfill Shell Placement

QC activities during initial rockfill placement consisted of visual observation of the material gradation, material placement technique, confirmation that material type was NPAG rockfill and ensuring placement and extent is as shown on the Drawings. QA activities consisted of visual observation of the gradation and material placement. The initial rockfill was placed by AEM under the QC supervision of the CM. The rockfill consisted of 1.0 m minus rockfill from the on-site quarry. The QA team arrived on site on August 9, 2008, and was not on site during initial rock fill placement from July 31 to August 8, 2008.

Following the initial rockfill shell placement, re-sloping of the exterior shell and safety berm construction was carried out by AEM.

3.3 Trench Excavation

The QC and QA activities during excavation of the cut-off trench consisted of:

- Visual observation during trench excavation;
- Bathymetry surveys to measured dimension of excavation trench;
- Analysis of bathymetry noting areas requiring additional side wall and base cleaning and areas of potential sidewall failures or failures;
- Visual inspection during post cleaning;
- Additional survey as required post cleaning; and
- Detailed bathymetry in deep excavation areas in 1.0 m cross lines.





QC observation was continuous by during trench excavation by the CM, excavation to bedrock was inferred by sound and refusal of excavator bucket. Golder QA personnel were not on site during initial trench excavation from about Sta. 60+070 to Sta. 60+320. Trench excavation in this area was surveyed prior to coarse filter placement as noted in the foundation preparation QC/QA inspection forms in Appendix C.

QA review included noting localized areas which required additional cleaning after bathymetry survey review. The minimum excavation base width of 5.0 m was generally respected. Between Sta. 60+ 460 and Sta. 60+540, which were some of the deepest excavation, some difficulty was encountered in cleaning the base of excavation due to equipment reach limitations. Following review of the as-built excavation extents, an alignment modification was required to ensure the wall was located away from the filter and at the base of the trench.

3.4 Coarse Filter Placement

QC and QA activities for the coarse filter placement included:

- Foundation approval of the downstream trench sidewall;
- Granular coarse filter material for placement based on visual observation of the gradation;
- In-situ QC samples taken to assess particle size distribution; and
- As-built survey of coarse filter placement.

QA review of the excavation bathymetry survey was carried out for foundation approval to proceed with coarse filter placement. Due to instability of the downstream slope of the trench between about Sta. 60+070 to Sta. 60+320, FGL placed Coarse Filter material before Golder had time to evaluate the excavation bathymetry data.

QC testing by Golder for the East Dike coarse filter grain size analysis including envelope limits as specified in the technical specifications by Golder is summarized and presented in Figure 2. Laboratory results for grain size distribution for each sample are presented in Appendix B. The results indicate that gradation of the samples of coarse filter material placed was on the finer side of the specification.

The technique used to place the coarse filter included a final clean up of the slope prior to placement of the coarse filter and this did not allow for true thickness of the coarse filter placed to be measured. Based on the bathymetry survey data collected of the post-filter installation and visual observations by the QA manager, the following areas were noted to potentially have less than the specified thickness of 1.0 m CF material:

- Stn. 60+150 to Stn. 60+200;
- Stn. 60+390 to Stn 60+410:
- Stn. 60+500 to Stn. 60+540; and
- Stn. 60+600 to Stn. 60+700.





The QC and or QA fill placement sign off for the coarse filter placed between Stn. 60+640 to Stn. 60+ 840 was not completed due to time constraints. The approval for this section was limited to a field review.

3.5 Trench Backfill

The trench backfill consisted of core backfill and granular crushed rockfill wing material placement. The QC and QA activities for the trench backfill included:

- Foundation approval of the trench base and sidewalls after coarse filter installation;
- Visual observation of the material for gradation and placement technique;
- In-situ QC samples taken to assess particle size distribution; and
- As-built survey of backfill.

Core backfill material was prepared and stockpiled prior to construction. AEM carried out QC gradation testing of this material in July 2008, the results of which should be provided to Golder to complete this report.

AEM and FGL placed core backfill prior to QA approval of the area between Stn. 60+470 and Stn. 60+610.

Foundation approval by the QA managers was given after review of the trench bathymetry data and generally immediately backfilled by FGL. To increase trench backfill rate, AEM commenced with a second backfill operation which was advanced from the north end of the dike starting on August 27, 2008. Foundation preparation of the material was approved by the QC and QA manager and is recorded in the inspection forms in Appendix C.

QC testing on site of in-situ core backfill samples for grain size analysis by Golder is summarized in Figure 3 including envelope limits as specified in the technical specifications. Two samples of core backfill were transported to the Golder Burnaby, B.C. laboratory for particle size distribution testing. Laboratory results for grain size distribution for samples tested on and off site are presented in Appendix B. Base on QC/QA review the particle size analysis results, the material meet the specification for core backfill.

3.6 Granular Cap and Core Backfill Raising

QC and QA activities for raising the granular cap and core backfill zone to minimum Elev. 135.1 m included:

- Ensuring the limits and extents of material placement is to the lines and grades as shown on the drawings and material type conforms to the technical specifications;
- Visual observation of maximum particle size;
- Material placement technique and lift thickness suitable; and
- As-built survey of granular cap.





Visual observation by the QA manager indicates a combination of 150 mm minus crush rockfill and 200 mm minus fine quarry run material flanked the 4.0 m nominal width core backfill.

As-built survey has not been provided at the time of this report and is understood that survey was not completed. Interpolated granular cap extent and elevations have been used based on existing data from the contractor and AEM.

QA manager observed compaction of the granular cap and core backfill using a smooth drum vibratory roller prior to densification.

3.7 Densification

For densification of the core backfill zone, QC activities were completed be Geopac and QA activities by AEM, and included:

- Ensuring the densification work is executed as shown in the contractor QC work plan;
- As-built survey of craters prior to backfill; and
- Visual gradation of crater backfill material.

Geopac undertook a total of 4 phases of dynamic compaction. Review of the survey data indicates that Phase 1 and Phase 2 pattern were approximately 4 m offset from center line and included center line compaction pattern of 154 craters. Phase 3 outer edge of compaction was offset approx 5.5 m with no center line densification for 165 craters. The Phase 4 pattern was closer at 3 m offset from centerline and 160 craters were completed. Between each phase of densification, AEM backfilled the craters with 20 mm minus rockfill core backfill material. A summary of backfill quantities and crater depth is presented in Table 15. For the four phases of compaction, a total of an additional 1,620 m³ of core backfilled was added to the dike. This is estimated to have increased the density of the core backfill zone by approximately 7%, however, no density measurements of the core backfill zone were made either before or after dynamic compaction to confirm this.

Table 15: Densification Crater Depth and Backfill Quantity

Phase No.	Minimum Crater Depth (m)	Maximum Crater Depth (m)	Average Crater Depth (m)	Estimated Backfill Volume (m³)
1 and 2	0.50	1.61	1.03	950
3	0.22	0.96	0.67	500
4	0.15	0.89	0.26	170



December 15, 2009 Project No. 07-1413-0074; 09-1428-5007
Doc. No. 900 Ver. 0, Rev. 1



3.8 Slurry Supported Cut-off Wall Excavation

Construction QC and QA activities during the cut-off wall excavation consisted of:

- Visual inspection of excavation materials including soils, boulders and rockfill from the trench;
- Sounding of the base of the trench at a minimum spacing of 3 m;
- Review of the sounding depths vs. initial trench excavation depth information.

A bentonite slurry was used to support the cut-off wall excavation through the core backfill material. QC and QA were carried out to confirm that the cut-off wall excavation was at or below the initial trench excavation for the core backfill. Rockfill and lakebed material was occasionally observed during excavation. Sounding of the trench base was completed at 3 m spacing. The width of the trench is approximately 1.1 m based on the width of the toothed and smooth buckets used for excavating the core backfill and cleaning the bedrock surface, respectively. Survey of excavation limits were not completed during the excavation and backfilling process. An assumed excavation of 1.1 m is used for the drawings and quantities.

No major slurry losses were reported by Inquip during the slurry supported excavation. The effort to excavate the core backfill zone was generally consistent over the range of thicknesses excavated. These observations supports that a sufficient degree of densification was applied to the core backfill zone to facilitate slurry wall construction.

3.9 Soil-Bentonite Backfill

The construction QC and QA activities during soil-bentonite backfill consisted of:

- Water quality, slurry quality, SB backfill quality is in conformance with the slurry trench QC Testing Plan and frequency;
- Ensure that during placement of SB backfill that it did not reach the current slurry trench excavation;
- Ensure extent is to the lines and grades as shown on the drawings; and
- As-built survey of SB backfill.

The field QC of the cut-off wall was completed by the slurry trench specialist Inquip under QA supervision of Golder. The QC permeability test results were tested by Golder in the on-site laboratory. The tests were generally terminated in less than 24 hours and the results based on this time indicated an average hydraulic conductivity of 4.6 x 10⁻⁹ m/s over 34 tests conducted during construction. Two (2) permeability tests (samples 38 from Stn. 60+191 and sample 49 from Stn. 60+389) were performed in Golder Burnaby Laboratory under applied pressure of 100 kPa and 165 kPa. The results indicate values between 1 x 10⁻⁸ m/s and 2.8 x 10⁻⁸ m/s. Figure 5 shows the summary of the hydraulic conductivity test results along the cut-off wall alignment.





Samples of the in-trench SB Backfill materials tested indicates an average wet density of 2105 kg/m³ which meets the specified criteria of greater than 240 kg/m³ of the in-trench bentonite slurry (1290 kg/m³ to 1460 kg/m³ minimum required). The average dry density of the soil-bentonite samples tested was 1789 kg/m³.

During QA observations of the SB wall construction, an ice layer of up to 1.0 cm was witnessed on the surface of the slurry in some mornings during late September. For the first days of cold weather, removing the ice was attempted with the dozer along with hand shovels, however not all of the ice was removed and ice was present as new soil-bentonite was pushed into the trench. On the four cold days and onward, the ice was then removed using rates and shovels which removed most of the ice crust over the bentonite slurry. The soil-bentonite and bentonite enriched till was witnessed to have a frozen crust of up to 0.1 m on the surface in the mornings. This frozen layer was scrapped off with the dozer and pushed to the side of mixing pad.

Water, slurry and soil-bentonite quality testing frequency is summarized in Table 13.

The results from the QC field testing by the contractor and QC laboratory testing by Golder is summarized in Table 16 and Table 17, respectively.

Table 16: Slurry Trench QC Testing Result Summary

Property	Requirement	Test Results	Comments
Water for Slurry			
a) pHb) Hardnessc) Total Dissolved Solids	6 to 9 <250 ppm <500 ppm	6 to 7 Unknown Unknown	Single source: near slurry ponds at north abutment.
New Bentonite Slurry			
a) Viscosityb) Densityc) Bentonite Content	45 to 55 marsh seconds >1025 kg/m ³ >4%	41 to 53 marsh seconds 1020 to 1120 kg/m ³ unknown	
In-Trench Bentonite Slurry			
a) Density b) Viscosity	1025 to 1250 kg/m ³ >40 seconds	1050 to 1220 kg/m ³ 43 to 65 seconds	
SB Backfill Material			
a) Slump Coneb) Gradationc) Densityd) Permeability	50 to 150 mm Per mix design 240 kg/m³ > In trench slurry <10 ⁻⁹ m/s	76.2 to 165.1 mm Refer to Table 11 and Figure 4 2000 to 2160 kg/m³ Refer to Table 11	

Note: Requirements based on Specification S6 QC and QA requirements Table 13: Slurry Trench QC Testing Plan.





Table 17: Summary of SB backfill QC Laboratory Results

Sample No.	Date Sampled	Sample Location	Hydraulic Conductivity Value (m/s)	Dry Density (kg/m³)	Wet Density (kg/m³)
30	07-Sep-08	60+095	5.08 x 10 ⁻⁹	1682	2083
31	08-Sep-08	60+095	9.90 x 10 ⁻⁹	1996	2009
32	08-Sep-08	60+100	5.45 x 10 ⁻¹⁰	1825	2155
33	08-Sep-08	60+095	3.25 x 10 ⁻⁹	1890	2168
35	10-Sep-08	60+119	Not tested	-	-
36	10-Sep-08	60+119	6.26 x 10 ⁻⁹	1744	2097
38 ^a	11-Sep-08	60+191	2.48 x 10 ⁻⁸ b	1995	2229
36	ii	"	2.70 x 10 ⁻⁸ c	2016	2253
39	11-Sep-08	60+219	4.80 x 10 ⁻⁹	1918	2171
40	12-Sep-08	60+242	5.50 x 10 ⁻⁹	2503	2857
41	12-Sep-08	60+264	3.40 x 10 ⁻⁹	1766	2103
42	13-Sep-08	60+305	1.78 x 10 ⁻⁹	1853	2171
43	13-Sep-08	60+314	3.07 x 10 ⁻⁹	1933	2205
46	14-Sep-08	60+347	5.63 x 10 ⁻⁹	1803	2095
47	15-Sep-08	60+368	4.54 x 10 ⁻⁹	1744	2088
48	15-Sep-08	60+377	1.10 x 10 ⁻⁹	1754	2072
49 ^a	16-Sep-08	60+389	1.33 x 10 ^{-8 b}	1957	2183
49	"	"	1.04 x 10 ^{-8 c}	1973	2201
50	16-Sep-08	60+401	2.91 x 10 ⁻⁹	1784	2133
51	17-Sep-08	60+435	9.30 x 10 ⁻¹⁰	1768	2088
52	17-Sep-08	60+450	1.16 x 10 ⁻⁹	1787	2110
53	18-Sep-08	60+490	Not tested	-	-
54	18-Sep-08	60+512	1.48 x 10 ⁻⁹	1760	2061
55	18-Sep-08	60+530	1.26 x 10 ⁻⁹	1681	2049
56	19-Sep-08	60+545	1.75 x 10 ⁻⁹	1686	2049
57	19-Sep-08	60+093	1.20 x 10 ⁻⁹	1798	2100
59	19-Sep-08	60+567	1.89 x 10 ⁻⁹	1621	2002
60	20-Sep-08	60+585	1.71 x 10 ⁻⁹	1647	2030
61	20-Sep-08	60+594	7.09 x 10 ⁻¹⁰	1695	2077
62	20-Sep-08	60+624	3.53 x 10 ⁻⁹	1641	2022
63	21-Sep-08	60+651	8.39 x 10 ⁻¹⁰	1646	2031
64	21-Sep-08	60+675	6.70 x 10 ⁻¹⁰	1811	2160
65	21-Sep-08	60+699	7.22 x 10 ⁻¹⁰	1551	2002
67	22-Sep-08	60+726	6.32 x 10 ⁻¹⁰	1719	2073
68	22-Sep-08	60+765	9.30 x 10 ⁻¹⁰	1683	2046
69	23-Sep-08	60+852	3.35 x 10 ⁻¹⁰	1912	2178

Note: a denotes an aged sample which was tested in off-site laboratory under tri-axial loading.



^b denotes under 100 kPa.

^c denotes under 165 kPa.



3.10 Grouting

Quality of the mix during preparation was maintained by producing the mixes in as repeatable a manner as possible. The volume of water added to the colloidal mixer was measured at each mix plant using a totalizing, flowmeter. The volume of superplasticizer or cold weather admixture (accelerator), when added, was measured using a graduated cylinder. Cement was added to a batch on a per bag basis, and finally, bentonite, in its dry form was pre-hydrated at a 6% solution, with the bentonite weighed out prior to mixing using an electronic scale. Bentonite was allowed to pre-hydrate for a minimum of 12 hours prior to use in any grout mix.

Quality of the grout mixes prior to injection was controlled in-situ by regularly sampling the mixed grout and carrying out a Marsh Funnel viscosity measurement (Photograph 88). At the same time, the density of the grout mix was recorded using a mud balance (Photograph 89), and a sample of the mix was taken to determine the percent bleed after a two-hour period. Bleed was measured as the decantation of clear water at the top of a 500-ml graduated cylinder (Photograph 90). Additionally, set times were measured during mix testing using a Pilcon Vane tester (Photograph 91).

The recorded Marsh viscosity, specific gravity and bleed measurements are presented as histograms, separated by mix type, to demonstrate the consistency of the quality of the mixing carried out during the grouting program in Appendix E4. Average values for Marsh Viscosities are summarized in Table 18.

Table 18: Summary of Measured Marsh Viscosities

	Specified	Average Measured Values				
Mix	(sec)	Mean Value (sec)	Standard Deviation (sec)			
Α	31.5	32	1.3			
В	35	36	1.8			
С	45	46	1.1			
D	60	64	8.9			
MF	31.5	32	1.0			

3.11 Instrumentation

Instrumentation locations were specified on the construction drawings. TCG carried out the instrumentation installation after the start of lake dewatering. Instrumentation installed included piezometers, slope inclinometers, thermistors, crest survey prisms and survey monitor control points. QA/QC of instrumentation installation included:

- Review of piezometer, slope inclinometers and thermistor installations;
- Direction and details for installation of the survey monitor control points; and
- Specifying and review of grouting mix used to backfill instrumentation boreholes.

Appendix F presents the following instrumentation information:





- Vibrating Wire Pressure Transducer Calibration Record Sheets;
- Vibrating Wire Pressure Transducer Plots March to August 2009; and
- Thermistor Data Plots April to August 2009.

Additional piezometers were installed in the deeper section June and July 2009 between Sta. 60+420 and Sta. 60+510 at 10 and 20 m intervals

To date, the crest survey prisms to monitor crest displacements have not been surveyed. AEM has installed a seismograph monitor on the north abutment upstream of the dike location.

3.12 Thermal Cap Placement

QC and QA activities for the thermal cap placement includes ensuring the limits and extents of material placement is to the lines and grades as shown on the drawings and material type conforms to the technical specifications. Elevation was controlled using coloured ribbons along the cut-off trench. Typically, till was placed in a single lift of about 0.3 m to bring the surface elevation to at least El. 135.6 masl. This was followed by a 200 mm minus crush rockfill granular placed by using a 345 excavator and raising this zone to nominal El. 136.1 masl to allow for the grouting operations.

Following grouting operations, AEM raised the downstream rockfill shell and placed some of the remaining thermal cap fill with the dike crest currently at about El. 136.6 masl as shown on the drawings. Following placement of the final thermal cap to El. 137.1 masl, as-built survey should be completed and the drawings updated.

3.13 QC and QA Summary

Construction items which met the requirements of the Technical Specifications included all fill materials, fill material placement, slurry supported excavation, soil-bentonite backfill, and grouting materials.

Based on the method of placement for the Coarse Filter zone, an accurate survey of the actual thickness placed was not achieved and this is noted on the as-built drawings.

Construction items which did not fully meet the requirements of the Technical Specifications included the confirmation of excavation to bedrock, full survey pickup of all fill zones placed, detailed records and survey for the installation of the grouting casings, and quality control testing during grouting.

The method for contact grouting between the soil-bentonite wall and the grouted bedrock foundation that was executed was not as designed and this is discussed further in Section 5.2.





The turbidity barrier failed to contain the TSS in the second portage lake to below the expected levels, partially as a result of the location of the barrier, the high winds and lake currents. AEM and Golder undertook a detailed review of the TSS issues during construction which have been used to prepare a turbidity barrier design for the next dike construction at Meadowbank.

The QC and QA programs evolved with the project as works proceeded and in the future this should be work out ahead of construction. Overall, an acceptable level of QC and QA effort was undertaken as intended in the Technical Specifications.

Not all survey has been completed or received by Golder for QA review and inclusion in the as-built drawings. Survey of the final surfaces and the as-built location of the installed seismograph should be completed and the as-built drawings updated.





4.0 GROUND IMPROVEMENT ACHIEVED THROUGH GROUTING

4.1 General

Following the dike earthworks completed by October 2008, grouting of both the bedrock and contact zone between the SB wall and grouted bedrock was required. As presented in Section 2.11 the grouting contractor proposed a modified contact grouting method which required a series of trials to confirm effectiveness and to develop appropriate procedures. The final method advanced was based on four stages of grouting (Golder 2008a). Stages 1, 2 and 3 were located within bedrock, while Stage 4 was located above the bedrock at the base of the cut-off wall contact.

During the design of the East Dike grouting program, given that the method of construction of the East Dike was via a soil-bentonite cut-off wall excavated through the overlying overburden materials to the underlying, closely fractured, near surface bedrock, it was recognized that the injection of the contact zone between the base of the cut-off wall and the near surface bedrock was one of the most critical components of the program. The contact zone would require grouting to achieve suitable low hydraulic conductivity and prevent erosion at the base of the wall under the expected seepage gradients.

The methodology behind contact grouting was initially planned to be carried out via tube-a-manchette grouting techniques. Originally, the top of Stage 2 was to have been the uppermost stage of bedrock injection. Following the injection of Stage 2, a plastic tube-a-manchette was to have been installed, the casing backfilled with a weak to very weak casing grout, and then pulled back to expose the portion of casing installed through the fractured bedrock and across the bedrock and cut-off wall interface.

The intent of the contact grouting program was to improve the closely fractured, near surface bedrock at the base of the cut-off wall. During construction, it is possible that because of the stiffness of the overburden materials, and the unevenness of the underlying bedrock surface, it may not have been possible to excavate the cut-off trench completely to bedrock, leaving behind some of the overburden materials, known to have sand lenses randomly distributed, even beneath stiffer layers of till. Equally, all of the near surface, closely fractured bedrock, possibly containing exfoliation joints infilled with silt and/or clay sized materials, could not be removed during construction of the cut-off wall. The use of tube-a-manchette grouting techniques, installed across this zone, is a proven technique for improving ground conditions in such circumstances.

Given the extreme cold in which the East Dike grouting program was carried out, it was recognized that this may not have been possible with the drilling equipment available to the contractor to execute the design grouting. One key factor was that the installed casings became frozen into the crest of the dike almost immediately following installation. As such, in the interest of carrying out the works during the winter months, so that dewatering could commence as scheduled in the spring of 2009, the Contractor and Owner presented options, including the use of the contact casing perforator, to improve efficiency while attempting to achieve the same end result.

Therefore, for the purposes of the closure of this contact zone, the injection of Stages 3 and 4, out the bottom of the installed casing and through the perforated interval above the depth to which the casing was installed, are considered to be the two stages located "across" the contact. Stages 1 and 2 are considered to be located within bedrock.





The grouting closure objectives of the East Dike, as stated in the Specifications, were for a target average of 4 Lugeons (approx. 7 x 10⁻⁷ m/sec), and with no single test greater than 7 Lugeons (approx 2 x 10⁻⁶ m/sec). Because of the limited available information, this target was to have been confirmed by water pressure testing carried out at regular intervals before and between sequences of grouting for each stage. However, because of time constraints, only a limited number of water pressure tests were carried out for comparative purposes. The closure criteria within bedrock was based on achieved penetrability and grout take with associated hydraulic conductivity, and in the contact zone on volume of grout injected and final injection pressure achieved in tertiary grout holes.

4.2 Water Pressure Testing

4.2.1 In Bedrock

Table E5-1, Figures E5-1 and E5-2 in Appendix E5 summarize the limited number of constant rate (Lugeon-type) water pressure tests were carried out within Stages 1 and 2 of tertiary grout holes in bedrock.

Through the North Channel, South Channel and North Shallows work areas, water pressure testing was carried out every 9 to 10 tertiary grout holes (or approximately every 30 m). The water pressure testing purposely focussed on carrying out tests beside adjacent zones of elevated grout takes in primary and secondary grout holes, recognizing that results below the target Lugeon-values indicate that stages with lower grout takes than those beside which testing was carried out are considered to be closed.

The water pressure tests indicate that following secondary grouting, the average hydraulic conductivity adjacent to zones with grout takes < 200 L/min have an average of 3×10^{-6} m/sec. Anomalous testing results, those greater than 7 Lugeons, and the subsequent achieved penetrabilities and grout takes within those stages are listed in Table 19.

Table 19: Water Pressure Test Results in Stages 1, 2: Greater Than Target 7 uL

Hole	Stage	From (m)	To (m)	Lugeons (uL)	Hydraulic Conductivity (m/s)	Grout Take (L/m)	Achieved Penetrability (L/min/m/bar)
60+186.5	2	10.7	13.2	238	2.0E-05	300.4	92.8
60+207.5	2	9.8	12.3	71	7.0E-06	1.6	0.02
60+228.5	1	12	19	8	1.0E-06	148.4	0.03
60+246.5	1	10.4	17.4	9	1.0E-06	12.2	0.03
60+246.5	2	7.9	10.7	157	2.0E-05	99.1	0.06
60+357.5	1	12.6	17.6	15	1.8E-06	77.6	0.03
60+438.5	1	15.1	22.1	8	1.0E-06	31.3	0.05
60+513.5	1	12.7	19.8	13	1.7E-06	16.0	0.01
60+513.5	2	10.3	12.8	72	8.0E-06	8.6	0.03
60+528.5	2	11.9	18.9	243	3.0E-05	300.6	Infinity
60+543.5	2	9.4	11.9	29	3.0E-06	61.2	0.02
60+618.5	2	10.7	17.7	205	2.0E-05	6.0	0.04
60+642.5	2	8.5	11.5	47	5.0E-06	10.9	0
60+669.5	2	9.3	11.8	11	1.0E-06	9.7	0.01



December 15, 2009 Project No. 07-1413-0074; 09-1428-5007
Doc. No. 900 Ver. 0, Rev. 1



Hole	Stage	From (m)	To (m)	Lugeons (uL)	Hydraulic Conductivity (m/s)	Grout Take (L/m)	Achieved Penetrability (L/min/m/bar)
60+687.5	2	8.9	11.4	18	2.0E-06	143.9	0.08
60+753.5	2	6.1	8.9	15	2.0E-06	6.0	0.05

4.2.2 Across Contact

Water pressure testing of tertiary Stage 3's was not carried out due to time constraints and more importantly, because the majority of adjacent primary and secondary grout holes were not closed. At that time, it was believed that injection grouting carried out through the bottom of the casing was connecting with the soil-bentonite / bedrock interface, and any significant improvement would only be observed during injection grouting of Stage 4.

A select number of single step, water pressure tests in Stage 4 were carried out prior to and following injection grouting of tertiary Stage 4's. The tests carried out are summarized in Table E5-2 in Appendix E5. Initially, these abbreviated tests were carried out before the injection of grout to determine if injection should be started with microfine or Type HE cement. However, after several tests were carried out, it was determined that starting the injection of tertiary Stage 4's with Type HE grout mixes was inappropriate. No conclusive relationship between when to start with microfine versus Type HE could be established and the stages started with Type HE grout mixes closed off too quickly. As the original objective of tertiary grouting of Stage 4's was to seal any potential sand lenses within any overburden materials left in place during the construction of the cut-off wall, it was decided that all injection grouting of tertiary Stage 4's be commenced with microfine cements and thickened to Type HE mixes if necessary.

Abbreviated water pressure test carried out near the completion of tertiary Stage 4 injection did not prove to be an appropriate means of assessing closure along the contact and as such, a more rigorous approach, as discussed in Section 4.3.2, looking at grout takes and pressures achieved in comparison to the anticipated active head of water at the base of the cut-off wall was carried out.

4.3 Closure Achieved

4.3.1 In Bedrock

Closure within bedrock (Stages 1 and 2) was defined as having a penetrability of less than 0.1 L/min/bar/m stage length at the specified maximum injection pressure. Based on the limited number of water pressure tests carried out, this criteria was determined to be an effective measure of closure.

Figures E3-1 through 9 in Appendix E3, and as shown on Figures E6-1 and E6-2 in Appendix E6 present results which show that the majority of Stages 1 and 2 were closed after primary and secondary grouting was carried out.

Tertiary grouting was carried out in all work areas to 5 m depth below the inferred bedrock/overburden contact. Tertiary grout holes were extended at least one stage below all primary and secondary grout holes with grout takes of greater than 200 L/m regardless of achieved penetrability.





As discussed in Technical Memorandum TMO No. 836 "Quaternary Grout Holes – Meadowbank Gold Project", quaternary grout holes were specified on either side of 17 tertiary grout holes based on the detailed inspection of real time P-Q charts. Where grout takes were greater than 200 L/m and the tendency of the stage injected was not trending towards closure, or where conditions such as collapsing boreholes or connection between borehole during drilling and grouting of Stages 1 or 2 were observed, additional quaternary grout holes were specified.

Figure E6-1 shows that no tertiary or quaternary Stage 1's remained unclosed.

Following the completion of quaternary grouting, as summarized in Table 20, four locations of Stage 2 injection grouting were not closed.

Table 20: Quaternary Stage 2 Injection: Not Closed

Work Area	Hole	Stage	From (m)	To (m)	Length (m)	Volume (L)	Final Pressure (bar)	Grout Take (L/m)	Penetrability (L/m/min/bar)
South Channel	60+187.25	2	13.4	8.9	4.5	1350	2	300	0.98
North Channel	60+443.75	2	14.2	11.7	2.5	995	3.2	290	1.8
North Channel	60+473.75	2	17.8	13.3	4.5	725	1.7	310	2.0
North Shallows	60+649.25	2	11.2	8.7	2.5	751	2.6	300	1.67

4.3.2 Across Contact

The method of injection across the contact zone, out the bottom of the casing for Stage 3, was believed to have been injecting some of the surrounding bedrock into which it was installed, but most likely up the annular space of the casing within bedrock and along the base of the cut-off wall and the inferred top of bedrock. Using an injection pressure of 3 bar within primary and secondary Stage 3's, the contact zone was purposely hydraulically jacked to force grout along this interval. As such, no improvement in achieved injection pressures was anticipated between primary, secondary and even tertiary Stage 3's. Figure E6-3 shows that at the quaternary stage of injection, 8 holes remained unclosed in Stage 3 as summarised in Table 21.

Table 21: Stage 3 Injection: Not Closed

Work Area	Hole	Stage	From (m)	To (m)	Length (m)	Volume (L)	Final Pressure (bar)	Grout Take (L/m)	Penetrability (L/m/min/bar)
South Channel	60+218.75	3	10.4	9.4	1	603.3	1.8	603.3	12.6
North Channel	60+422.75	3	11.1	10.1	1	601.9	1.1	601.9	8.15
North Channel	60+443.75	3	11.7	10.7	1	601.3	2.17	601.3	4.93
North Channel	60+473.75	3	13.3	12.3	1	660.2	0.5	660.2	27.12

December 15, 2009 Project No. 07-1413-0074; 09-1428-5007
Doc. No. 900 Ver. 0, Rev. 1





Work Area	Hole	Stage	From (m)	To (m)	Length (m)	Volume (L)	Final Pressure (bar)	Grout Take (L/m)	Penetrability (L/m/min/bar)
North Channel	60+476.75	3	12.8	11.8	1	600	0.84	600	12.49
North Channel	60+523.25	3	9	8	1	600.5	1.6	600.5	6.74
North Channel	60+527.75	3	9.8	8.8	1	601	2.4	601	3.8
North Shallows	60+620.75	3	8.9	7.9	1	601.1	1.63	601.1	6.28

Table 22 lists, by work area, the approximate water head anticipating to be acting across the base of the cut-off wall upon dewatering. The selected injection pressure of 1.5 bar for tertiary Stage 4's (most notably in the South Channel, North Channel and North Shallows) is greater than 1.9 times that of the acting head.

Table 22: Expected Water Head Across Base of Cut-off Wall

Work Area	Water Pressure Head (m H20)	Water Pressure (bar)	Specified Injection Pressure for Stage 4 (bar)	Ratio: Injection Pressure to Water Head
South Abutment	1	0.10	1.5	15
South Channel	6	0.58	1.5	2.6
Island	1.5	0.15	1.5	10
North Channel	8	0.78	1.5	1.9
North Shallows	5	0.48	1.5	3.1
North Abutment	1	0.10	1.5	15

Very limited to no tertiary Stage 4's were injected along abutments and through the island section.

Figure E6-4 shows the progression of stages considered to be closed from primary and secondary to tertiary Stage 4's. In the interest of schedule, and as it was anticipated that many of the primary and secondary Stage 4's would be limited by volume, the two sequences were injected as the same sequence (*i.e.*, essentially as primaries only). Thus tertiary Stage 4's were essentially only the secondary sequence of Stage 4 injection. As expected, by inspection of Figure E6-4, no significant difference in the histograms of achieved ground improvement is noticeable between primary and secondary Stage 4's. However, the difference between these two sequences and the tertiary Stage 4's, and in particular the closure pressures achieved is very noticeable. Of the 45 tertiary Stage 4's that had grout takes > 200 L/m, 38 of these stages achieved an injection pressure of > 1.2 bar. As listed in Table 23, only seven tertiary Stage 4's had grout takes of greater than 200 L/m and <= 1.2 bar.





Table 23: Stage 4 Injection: Not Closed

Work Area	Hole	Stage	From (m)	To (m)	Length (m)	Volume (L)	Final Pressure (bar)	Grout Take (L/m)	Penetrability (L/m/min/bar)
South Channel	60+219.5	4	8.88	8.28	0.6	322.7	1.04	322.7	0.04
South Channel	60+228.5	4	7.94	7.34	0.6	609.7	1.08	609.7	7.63
North Channel	60+408.5	4	9.16	8.56	0.6	278.5	1.09	278.5	0.62
North Channel	60+411.5	4	9.16	8.56	0.6	601.4	1.2	601.4	7.63
North Channel	60+426.5	4	9.46	8.86	0.6	603	0.97	603	10.91
North Channel	60+513.5	4	9.18	8.58	0.6	882.2	1.13	882.2	9.81
North Channel	60+576.5	4	8.57	7.97	0.6	236.7	1	236.7	0.89

Note: Stage 4 grout takes calculated for a 1 m injection stage length. Listed values for "from" and "to" are based on perforated zones.

4.4 **Grouting Summary**

The main grouting activities were completed on March 18, 2009 and downstream lake dewatering began on March 17, 2009. A summary of the as-built grouting details up to March 18, 2009 are presented on the cross section in Figures E3-1 through 9 in Appendix E. Out of the total of about 1850 stages of grout injection completed, it is noted that:

- Stage 1 grouting closed;
- Stage 2, a limited number of locations (4) were not closed (Table 20);
- Stage 3, a limited number of locations (8) were not closed (Table 21); and
- Stage 4, a limited number of locations (7) were not closed (Table 23).

Further, it is noted that based on the grouting records from TCG, some locations of the Stage 4 contact zone grouting were located at a higher elevation than the base of the SB cut-off wall, resulting in a potential gap. A more detailed review of these records shall be undertaken and summarized. Additional grouting may be required.

At the abutments and along the island section, no Stage 3 and 4 tertiary grouting was completed. These areas should be reviewed following dewatering and under seasonal thawed conditions, and additional grouting may be required.





5.0 DESIGN MODIFICATION

5.1 Design Modifications during Construction

A number of design modifications were made during construction based on field conditions encountered, procedure changes proposed by AEM or FGL, or from the results of laboratory testing. Technical memorandums (issued from the design office) and site memorandums (issued from the site QA Manager) were prepared to address design modifications. Table 24 presents a list of the design modification documentation.

Table 24: Design Modification Documentation List

Document No.	Document Type	Summary Description	Issued
728	ТМО	Design Change - East Dike alignment modification of Set Out Point #1.	06-Aug-08
729	ТМО	Design Change – Revised location for Disposal of the material excavated out of the trench, not placed upstream, used to advance leading edge of initial rockfill.	07-Aug-08
730	sco	Scope Change - Golder requested to undertake Bathymetry QC of excavation	08-Aug-08
739	ТМО	Design Change - East Dike alignment modification of Set Out Point #4.	28-Aug-08
744	ТМО	East Dike Construction Organization, roles and responsibility.	05-Sep-08
749	ТМО	Recommended Bentonite content for the Slurry Cut-off Wall.	05-Sep-08
751	ТМО	Design Chance - East Dike alignment modification near 60+510.	11-Sep-08
755	ТМО	Outline of the Grouting Method Trail to be undertaken by TCG	29-Sep-08
1	SM	Request for AEM to stop installing casing at 1.5 m spacing and to only installing casing at 6.0 m spacing in the shallow sections of the East Dike until further notice.	05-Oct-08
2	SM	Bedrock drilling and grouting activities between 60+255 and 60+335, and near 60+110 following the completion of grout mix testing.	06-Oct-08
3	SM	Request AEM to stop installing casing at 1.5 m spacing and to only installing casing at 6.0 m spacing in the shallow sections of the East Dike until further notice.	06-Oct-08
6	SM	AEM can install casing at 6 m spacing and start drilling bedrock and grouting south of 60+110, 60+255 to 60+335, and 60+600 to 60+824 once mix testing and monitoring testing is complete.	14-Oct-08
7	SM	Grouting Field Trial Instructions.	15-Oct-08
8	SM	Grouting field trial instructions for determining if casing can be installed closer than 6 m.	16-Oct-08
758	TMO	Instrumentation locations.	05-Nov-08



December 15, 2009 Project No. 07-1413-0074; 09-1428-5007
Doc. No. 900 Ver. 0, Rev. 1



Document No.	Document Type	Summary Description	Issued
775	TMO	Grouting Procedure.	07-Nov-08
800	TMO	Revised grouting procedure.	11-Dec-08
803	TMO	Bedrock Grouting Closure Criteria	19-Dec-08
9	SM	Bedrock water pressure testing in tertiary or higher order grout holes.	10-Jan-09
10	SM	Required tertiary grout holes between 60+320 and 60+518.	10-Jan-09
11	SM	Procedure for backfilling grout holes.	10-Jan-09
12	SM	Required tertiary grout holes between 60+131 and 60+263.	11-Jan-09
13	SM	Required tertiary grout holes between 60+600 and 60+760.	17-Jan-09
14	SM	Required tertiary grout holes between 60+320 and 60+518.	23-Jan-09
15	SM	Required tertiary grout holes between 60+765.5 and 60+783.5.	29-Jan-09
16	SM	Grouting direction of grout holes between 60+065 and 60+131.	30-Jan-09
17	SM	Required tertiary grout holes, 60+219.5, 60+222.5, 60+225.5, 60+231.5, 60+519.5, 60+522.5, 60+621.5, 60+648.5, 60+726.5, and 60+738.5.	30-Jan-09
18	SM	Grouting direction of grout holes beyond 60+800.	30-Jan-09
19	SM	Required tertiary grout holes, 60+366.5, 60+369.5, and 60+447.5.	01-Feb-09
20	SM	Required tertiary grout holes between 60+114.5 and 60+123.5 and between 60+789.5 and 60+795.5.	02-Feb-09
21	SM	Required quaternary grout holes, 60+473.75, 60+475.25, and 60+476.75.	02-Feb-09
22	SM	Required tertiary grout holes, T126.5 and T129.5.	02-Feb-09
23	SM	Reduction of grout pressure for the North Abutment.	08-Feb-09
24	SM	Required tertiary grout holes, Island.	09-Feb-09
25	SM	Required tertiary grout holes, North Abutment.	10-Feb-09
832	TMO	Contact Grouting Contingency Plan	11-Feb-09
26	SM	Required tertiary grout holes, South Abutment.	11-Feb-09
835	TMO	Contact Grouting Contingency Plan - Update	17-Feb-09
27	SM	Required tertiary holes at 60+534.5	18-Feb-09
28	SM	Required quaternary holes for the South Channel, North Channel, and the North Shallows.	18-Feb-09
836	TMO	Quaternary Grout Holes	19-Feb-09
29	SM	Required quaternary holes following the completion of the quaternary holes listed in Site Memo 28.	24-Feb-09





Document No.	Document Type	Summary Description	Issued
30	SM	South Channel stage 4 tertiary grout holes, cement type and abbreviated water pressure tests.	03-Mar-09
31	SM	South Channel Stage 4 Tertiary grout holes, Revised Injection Procedures, supersede and replaces Site Memo 30.	08-Mar-09
32	SM	North Channel stage 4 tertiary grout holes, cement type and abbreviated water pressure tests.	10-Mar-09
33	SM	North Shallows stage 4 tertiary grout holes, cement type and abbreviated water pressure tests.	12-Mar-09
34	SM	Instrumentation Backfill Grout.	13-Mar-09

Table 25 presents a summary of the Request for Information (RFI) documents issued by the QA Manager to request clarification of work that was not consistent with the technical specifications during on-going construction or general information not available at the time.

Table 25: Summary of Request for Information for East Dike Construction

RFI No.	Date Issued	Brief Description of Question	Dated Answered	Brief Description of Answer
1	10-Aug-08	Request AEM to prepare a written plan of how they will collect the QC and QA data that is required by the Technical Specifications as construction of the East Dike is proceeding in advance of Golder's QA Team being in-place.	10-Aug-08	Verbal answer by CM and action: Will wait until QA team arrive for trench bathymetry survey prior to coarse filter placement.
2	20-Aug-08	AEM requests the excavated trench volume from 60+090 to 60+620.	20-Aug-08	An estimated volume was provided to AEM based on the draft bathymetry.
3	1-Sep-08	Request AEM to provide as-built survey for the crest of the East Dike, before and after coarse filter placement, the limits of core backfill at a crest elevation of 133.6 m and 135.1 m.	Not answered	
4	7-Oct-08	Request AEM to provide start dates for grout mix testing, contact grouting field trial, and bedrock grouting.	7-Oct-08	Contractor awaiting delivery of supplies.
5	16-Oct-08	Request AEM and TCG to provide a preliminary schedule of drilling and grouting activities for the East Dike construction.	23-Oct-08	Preliminary schedule provided by email





5.2 Summary

In summary, minor design modifications were required for the following:

- To address alignment modification in response to field conditions;
- To arrange for Golder QA staff to undertake some of the required QC testing;
- To remove the requirement for placement of excavated rockfill at the upstream dike toe;
- In response to the required construction schedule, the full range of methods specified to confirm that the excavation for the soil-bentonite cut-off wall was founded on bedrock; and
- Grouting concurrently at 3 m primary and secondary spacing with tertiary grouting following at 1.5 m spacing over the specified split spacing sequencing of all primary holes completed ahead of higher order holes.

A major design change was required to address the method of contact grouting between the soil-bentonite wall and the grouted bedrock foundation. The Golder design included a tube-a-manchette method of contact grouting. TCG and AEM proposed a modified method of contact grouting based on using a perforator tool to punch holes in the steel grouting casings to allow for contact grouting. After a number of trials and refinements to this proposed casing injection method, a modified contact grouting procedure using the perforator tool was prepared and executed, as described in this report. The casing injection method for contact grouting was recognized to be an unproven grouting method, with limited flexibility compared to that of a tube-a-manchette method. During discussions to modify the contact grouting method, it was clearly understood by all and accepted by AEM that this change of technology from the design contact grouting method to the casing injection method has added a level of uncertainty to the performance of the dike.

5.3 Design Variances, Lessons Learned and Improvements Made

The construction of the East Dike at the Meadowbank site was the first of two main dewatering dikes required to support open pit mining operations. A number of design variances were made as documented in Section 5.1, a summary of the design variances along with the actions taken and lessons learned in implementing changes is presented in Table 26.





Table 26: Summary of Design Variances during Construction

Item	Action	Lessons Learned
Turbidity Barrier	Failed before end of construction. Did not fully contain high TSS water within Lake.	Completed review of TSS issues and prepared recommendations for next dike construction.
Excavation QC	No QC documentation of foundation excavation	Clear definition and agreement of QC and QA roles and responsibility prior to construction.
Dynamic compaction QC report from Geopac.	No QC documentation, Dynamic compaction survey provided	Add to technical specification.
QC of Soil Bentonite wall: Filter Press limits and testing procedure	Not specified in Technical Specifications. Soil-bentonite backfill material was tested and sand content results recorded in daily reports.	Include filter press parameters in technical specifications.
QC of Soil-Bentonite: wall items as specified in the Technical Specifications: water source hardness, pH and TDS results.	Some parameters tested by Inquip but not formally documented.	Documentation of Specified QC parameters should be included in the contractor daily reports.
Communication between Owner, Engineer and Contractor:	Not all parties used the Request for Information (RFI) system to document written project communications.	For future construction, implement a RFI system, to document flow of information between all parties. Sufficient time and
		resources are required to control RFI documents
Laboratory set up	Heating, ventilation and running water for QC/QA laboratory testing were insufficient. Minor improvements made during work.	Recommend increase space for personnel and equipment in an elevated and skirted trailer with running water and water disposal tank below the lab. Heating and ventilation should be adequate for year round work.
Minimum gradation for CF and CB.	4 of 6 required gradations completed for CF; 16 of 36 required gradations completed for CB.	Consider revising frequency of QC material testing or increase QC staff resources to complete tasks.
Survey of East Dike to access road tie-in.	QC Survey not provided to QA manager.	Survey collection and distribution should be tracked and forwarded to the required personnel in a timely manner.





Item	Action	Lessons Learned
Survey of: Crushed rockfill wing limits. Core backfill width limit. Soil-bentonite wall width limit. Granular cap. Thermal cap. Rock fill shell limits post construction.	QC Surveys not completed.	Survey should be sufficient to reproduce limits of construction.
Instrumentation	Not completely installed prior to dewatering.	Review Schedule
Grouting QC	Not performed by contractor. More extensive QA testing was undertaken by QA team.	Clear definition and agreement of roles and responsibility prior to construction in a kick-off meeting.
Grout strength testing	Not performed.	Cube moulds or cylinders should be mobilized to site along with materials to construct a proper saline water bath for setting of samples.
Calibration checks on pressure transducers and gauges and flow meters.	Not performed regularly on a weekly basis. Only performed once at the beginning of the program.	Documentation of calibration checks should be included in the contractor reports on a weekly basis.
Surveying (grouting casings)	Contractor did not fully document installation, modifications, and survey details for the grouting casings.	Survey collection and distribution should be tracked and forwarded to the required personnel in a timely manner. Surveying should be completed regularly as work proceeds and casings are installed/cut.
Labelling of installed casings.	Casings marked only on occasion with written indication of chainage.	Weather proof marking of each casings to be carried out immediately after installation.
Protection of casings	Casings prone to damage by heavy equipment after installation.	Proper protection for individual casings required.
Casing supplies on site.	5" ID casing supply not sufficient on site. Smaller diameter casing used for Quaternary holes resulting in inability to grout perforated Stage 4 within these holes.	Maintain sufficient supply of casing on site during grouting program.





Item	Action	Lessons Learned
Laboratory space and setup for grout mix testing.	Grout samples cured without proper set up of saline water bath. Samples left to set in TCG garage on occasion due to lack of space and proper temperature control.	Include required lab space and saline bath in technical specifications.
Set time determination.	Check on setting time of grouts not regularly performed.	Include set time checking as part of QA/QC requirements in technical specifications.
Storage of cement.	Cement stored in cold sea-containers and not warmed for sufficient periods prior to use.	Transfer responsibility of cement storage from owner to contractor. Maintain storage of cement in large, temperature controlled environment. Cycle cement to grout plant only after sufficient warming.
Bleed measurements High bleed percentages outside of specified acceptable range noted. Grout mixed for longer periods of time to bring bleed results down.		Proper storage, warming and cycling of cement required.
Freezing of grout holes between drilling and grouting.	Drill pushed too far ahead of grout holes on consistent basis. Re-drilling required throughout the program.	Scheduling of drilling by contractor in a timely manner relative to grouting progress.
Water pressure testing.	Water pressure testing carried out during tertiary grouting phase only.	Include water pressure testing as requirement during primary and secondary phases in addition to tertiary phase.
Grouting technique	Tube-a-manchette (TAM) not utilized for contact grouting. An alternative contact grouting method developed.	Complete trials ahead of construction to refine alternative method





6.0 CONCLUSION

This report has been prepared to present a summary of the East Dike as-built construction information, including the QC and QA records, the as-built drawings, details and recent readings of instrumentation, and a summary of key design changes.

The major construction activities related to the East Dike construction works were carried out between July 2008 and March 2009, and allowed for dewatering to start in March 2009. Earthworks were completed over the short duration of the limited open water season and during suitable construction weather conditions at this site. Grouting works were undertaken during very cold winter conditions, and the method of contact grouting was modified from the design, together which resulted in a significantly longer construction schedule than originally estimated.

Cooperation between the AEM, FGL and Golder resulted in modifications to the design which were implemented during construction. Overall, an acceptable level of QC and QA effort was undertaken as intended in the Technical Specifications and the East Dike has generally been constructed to meet the original design intent in most areas, except the contact grouting method.

A major design change was required to address the method of contact grouting, and a modified contact grouting procedure was prepared and executed, as described in this report. During discussions to modify the contact grouting method, it was clearly understood by all and accepted by AEM that this change of technology from the design contact grouting method has added a level of uncertainty to the performance of the dike.

Details of instrument reading and monitoring frequency during dewatering and into dike operation phase are included in the East Dike Operation, Maintenance and Surveillance (OMS) manual. AEM should follow and update the OMS manual to reflect the performance of the dike during and following dewatering.

6.1 Deficiencies

The following is a list of deficiencies following construction of the East Dike:

- Design of the downstream seepage collection system has not yet been prepared and should be undertaken following topographic survey of the downstream slope area following lake dewatering;
- Crest prisms along the dike crest have been installed to monitor crest displacements, however these have not yet been regularly monitored;
- The thermal cap over the soil-bentonite wall has not been raised to the design elevation of 137.1 masl;
- Seismographs should be installed as presented on the design drawings on the East Dike crest to monitor
 Portage Pit development blasting effects on the dike;
- Based on the grouting records, some locations of the Stage 4 contact zone grouting were located at a higher elevation than the base of the SB cut-off wall, resulting in a potential gap. Additional grouting may be required; and,
- Survey of the final surfaces should be completed and the as-built drawings updated.





6.2 Dike Performance during Downstream Lake Dewatering

Following construction of the East Dike, downstream lake dewatering was undertaken between March and July 2009, and was recently restarted again in October 2009. Complete dewatering of the lake from the downstream side of dike is expected be complete by the end of 2009.

Two significant events have occurred during the initial dewatering period between March and July 2009. The first event occurred in late May 2009, when monitoring indicated that the downstream lake elevation was not decreasing even though pumping continued at a rate of 60,000 m³/day, and the piezometers around the 60+490 section indicated anomalous readings. AEM working with Golder and TCG remobilized the grouting crew and between May 25 and June 4, 2009, completed a remedial drilling and grouting works program between about Sta. 60+450 and 520. At this time, additional instrumentation including six vibrating wire piezometers were installed in downstream of the cut-off wall in the north channel area. Following remedial drilling and grouting, the lake dewatering and dike instruments return to expected ranges and dewatering continued. Details of the May 2009 remedial works and contingency grouting planning are presented in Golder (2009).

The second event occurred in late July 2009 when a sinkhole appeared at the crest of the dike in the zone immediately upstream of the soil-bentonite cut-off wall. This sinkhole has since been investigated and backfilled. Further investigations related to these events have been undertaken by AEM and Golder.

As dewatering continues, ongoing review of the instrumentation and dike performance continues to be closely monitored, and AEM continues to have both a contingency grouting plan and supplies ready for implementation.





7.0 CLOSURE

We trust that the information provided to you in this report is sufficient for your needs at this time. Should you have any questions, please feel free to contact us.

Yours very truly,

GOLDER ASSOCIATES LTD.

ORIGINAL SIGNED

ORIGINAL SIGNED AND SEALED

Jeffrey E. Kwok, P.Eng., (NWT/NU) Geotechnical Engineer John Cunning, P.Eng., (NWT/NU) Associate, Senior Geotechnical Engineer

JEK/JCC/lw/ja

\bur1-s-filesrv2\final\2009\1428\09-1428-5007\doc 900 east dike as-built\doc. 900 ver.0 rev.1\doc 900 1214_09 rpt-east dike construction as-built report ver.0 rev.1.doc






REFERENCES

Golder Associates Ltd. (Golder) 2008. East Dike Design, Meadowbank Gold Project. Report No. 07-14130074/2500/1000 Doc. No. 572 Ver. 0, submitted to Agnico-Eagle Mines Limited, Meadowbank Division, dated October 31, 2008.

Golder Associates Ltd. (Golder 2008a). Technical Memo TMO No. 800 "Proposed Revised Grouting Procedure for the East Dike – Meadowbank Gold Project

Golder Associates Ltd. (Golder 2009). Meadowbank East Dike Grouting Response Plan – Completed Works. Report No. 07-1413-0074 Doc. No. 916 Ver. 0, submitted to Agnico-Eagle Mines Limited, Meadowbank Division, dated July 14, 2009.





4280 Still Creek Drive

Burnaby, B.C. Canada V5C 6C8

PARTICLE SIZE ANALYSIS OF SOILS

Reference ASTM D422-63

 Project No.:
 07-1413-0074/2200
 Sample Location:
 East Dike

 Client:
 Agnico-Eagle Mines
 Sample No.:
 As Shown


Project:MeadowbankDepth (m):0Location:70km from Baker Lake, NunavutLab ID No:0

Visual: Coarse Filter Other: see comment

x Material Specification: Gradation Limits for Coarse Filter

Specific Gravity (assumed): N/A Shape: sub- angular Method: SPLIT, WASHED

Max. Particle Size (mm): N/A Hardness: hard and durable



PROJECT

AGNICO-EAGLE MINES LIMITED MEADOWBANK GOLD PROJECT NUNAVUT

TITLE

GRADATION SUMMARY COARSE FILTER



PROJECT No. 07-1413-0074			FILE No
DESIGN	JEK	22OCT09	SCALE NTS REV.
CADD	JEK	22OCT09	
CHECK			FIGURE 2
REVIEW			

4280 Still Creek Drive

Burnaby, B.C. Canada V5C 6C8

Method: SPLIT, WASHED

PARTICLE SIZE ANALYSIS OF SOILS

Reference ASTM D422-63

 Project No.:
 07-1413-0074/2200
 Sample Location:
 East Dike

 Client:
 Agnico-Eagle Mines
 Sample No.:
 As Shown

 Project:
 Meadowbank
 Depth (m):
 0


 Location:
 70km from Baker Lake, Nunavut
 Lab ID No:
 0

Visual: Core Backfill Other: see comment

x Material Specification: Gradation Limits for Core Backfill

Specific Gravity (assumed): N/A Shape: sub- angular

Max. Particle Size (mm): N/A Hardness: hard and durable



PROJECT

AGNICO-EAGLE MINES LIMITED MEADOWBANK GOLD PROJECT NUNAVUT

TITLE

GRADATION SUMMARY CORE BACKFILL



PROJECT No. 07-1413-0074			FILE No
DESIGN	JEK	22OCT09	SCALE NTS REV.
CADD	JEK	22OCT09	
CHECK			FIGURE 3
REVIEW			

East Dike, Staion 60+93 to 60+852

4280 Still Creek Drive

As Shown

0

0

Burnaby, B.C. Canada V5C 6C8

PARTICLE SIZE ANALYSIS OF SOILS

Reference

ASTM D422-63

Project No.: 07-1413-0074/ 2200 Client: Agnico-Eagle Mines Project:

Sample No.: Meadowbank Depth (m):


Lab ID No: Location: 70km from Baker Lake, Nunavut Visual : Soil-Bentonite Backfill Other: see comment

Material Specification: NONE

Specific Gravity (assumed): N/A Shape: Method: SPLIT, WASHED sub- angular

Sample Location:

N/A Max. Particle Size (mm): Hardness: hard and durable



PROJECT **AEM**

AGNICO-EAGLE MINES LIMITED MEADOWBANK GOLD PROJECT NUNAVUT

TITLE

GRADATION SUMMARY SOIL-BENTONITE BACKFILL



PROJECT No. 07-1413-0074			
DESIGN	JEK	22OCT09	SCALE NTS REV.
CADD	JEK	22OCT09	
CHECK			FIGURE 4
REVIEW	,		



APPENDIX A

Construction Photographs







Photograph 1: East Dike Location looking North, July 24, 2008.




Photograph 2: East Dike rockfill placement to Sta. 60+500, trench excavation to approx. Sta. 60+320, August 9, 2008.



Photograph 3: East Dike trench excavation from Sta. 60+391 to Sta. 60+410, August 11, 2008.







Photograph 4: Trench Excavation looking North at Sta. 60+400. August 13, 2008.



Photograph 5: Turbidity barrier function at East (lake side) of Dike, looking northeast, August 13, 2008.







Photograph 6: Initial rockfill advancement continues towards north abutment, looking West at Sta. 60+650, August 14, 2008.



Photograph 7: Coarse Filter placement looking north-Sta. 60+125, August 16, 2008.







Photograph 8: Excavation of lakebed soils looking north, Sta. 60+550, August 16, 2008.



Photograph 9: Rockfill placement from Sta. 60+800 to the north abutment, looking south, August 16, 2008.








Photograph 10: Core Backfill Placement, looking south at Sta. 60+100, August 17, 2008.



Photograph 11: Core Backfill placement at Sta. 60+200, looking north, August 18, 2008.







Photograph 12: Coarse filter and Core Backfill placement with excavator and loader, respectively, looking west at Sta. 60+310, August 19, 2008.



Photograph 13: Crushed rockfill and core backfill placement at Sta. 60+400, looking south, August 20, 2008.







Photograph 14: Trench Excavation, looking west at Sta. 60+700, August 20, 2008.



Photograph 15: Bathymetry of post excavation at Sta. 60+700, looking north, August 21, 2008.







Photograph 16: Simultaneous Core Backfill and 150 mm minus rockfill wing material placement and nominal compaction with bucket at Sta. 60+325, August 21, 2008.



Photograph 17: Geopac Tech Inc. equipment arrival at work site, August 23, 2008.







Photograph 18: Core Backfill placement looking east at Sta. 60+350, August 23, 2008.



Photograph 19: Core Backfill placement pushing ahead of wing placement at Sta. 60+350, August 23, 2008.







Photograph 20: Raising core backfill in lifts, showing El. 133.2 masl to El. 134.3 masl, south abutment to Sta. 60+220, looking south, August 24, 2008.



Photograph 21: Raising Core Backfill second lift to 135.1 masl and with 150 mm minus coarse rockfill wings, approx. Sta. 60+110, August 25, 2008.







Photograph 22: Coarse Filter Placement at Sta. 60+500, looking south, August 25, 2008.



Photograph 23: AEM excavator placing Core Backfill and 150 mm minus rockfill wing from north end of Dike at Sta. 60+630, looking north, August 28, 2008.








Photograph 24: Cross line bathymetry survey setting up at Sta. 60+502, looking east, August 28, 2008.




Photograph 25: A long reach 385 excavator cleaning the trench base from the south end of the trench at approx. Sta. 60+505, looking east, August 29, 2008.







Photograph 26: 150 mm minus rockfill mixed with selected fine quarry material used for wings area of the core backfill, Sta. 60+621, looking east, August 29, 2008.



Photograph 27: Core Backfill and wing material placement at Sta. 60+600 looking west, August 30, 2008.





Photograph 28: Phase I and Phase II dynamic compaction of core backfill, looking north at Sta. 60+180, August 30, 2008.



Photograph 29: Coarse filter placement tie-in to north abutment at Sta. 60+820 to Sta. 60+840, note-trench foundation preparation at north abutment exposed bedrock.









Photograph 30: Raising Core Backfill with a 4 to 6 m width and 150 mm/quarry run material on downstream side at Sta. 60+560.



Photograph 31: Foundation preparation at Sta. 60+840, removal of cobbles and boulders up to 0.6 m diameter removed from trench base, August 31, 2008.









Photograph 32: Status of East Dike, dynamic compaction continues, note slurry pond construction in background, 100 mm diameter HDPE slurry pipe line layout in foreground, September 3, 2008.



Photograph 33: Hydration of bentonite slurry mix in slurry pond set up (HDPE liner, pump and HDPE slurry lines), September 4, 2008.







Photograph 34: A 2.5 m diameter and 1.0 m deep crater created during Phase 1/Phase 2 dynamic compaction at Sta. 60+860, September 4, 2008.



Photograph 35: Till stockpile for soil-bentonite slurry wall construction, excavator removing oversize boulders, September 4, 2008.







Photograph 36: A 9 m x 11 m pad of till mixed with a bag of bentonite powder in controlled lifts to achieve 1.5% bentonite added content, September 6, 2008.



Photograph 37: Start of cut-off trench excavation by contractor at Sta. 60+096, 100 mm diameter HDPE pipe in place, centerline of trench layout shown in orange, looking north, September 7, 2008.







Photograph 38: Mixing of slurry with soil-bentonite, west of cut-off trench excavation prior to trench backfill, September 7, 2008.



Photograph 39: Phase 4 Dynamic compaction with rig and hammer, at Sta. 60+600. September 7, 2008.







Photograph 40: Phase 4 dynamic compaction, looking south between Sta. 60+600 and Sta. 60+800, September 7, 2008.



Photograph 41: Status of Slurry wall construction excavation at Sta. 60+163, QC sampling and testing by contractor of slurry at Sta. 60+112, September 8, 2008.







Photograph 42: A beam (gate) was installed in the trench to control and hold back the SB backfill from the excavation face at Sta. 60+393 due to sloping bedrock surface, September 13, 2008.



Photograph 43: Ice Removal from the slurry trench in the morning prior to SB mixing and backfilling, looking north at Sta. 60+450, September 16, 2008.







Photograph 44: Cut-off trench excavation looking north 60+450, September 16, 2008.



Photograph 45: A QC sump test result of 75 mm for the SB backfill conducted by FGL at Sta. 60+391, September 16, 2008.







Photograph 46: Rockfill surfacing placement looking North 60+150, September 16, 2008.



Photograph 47: Ice removal from slurry trench looking north at Sta. 60+450, September 17, 2008.







Photograph 48: Thermal Cap placement upstream of SB cut-off wall, looking south at Sta. 60+260, September 17, 2008.



Photograph 49: Till placement over SB backfill prior to 150 mm minus rockfill placement to bring fill material to Elev. 136.1 as part of the SB cut-off wall thermal cap, September 18, 2008.







Photograph 50: Rockfill material of 150 mm minus placed over till and SB backfill as part of the thermal cap and future drilling and grouting pad, Sta. 60+314, September 18, 2008.



Photograph 51: SB cut-off wall excavation at Sta. 60+650, looking south, September 18, 2008.







Photograph 52: Bentonite Enriched Till unloading at Sta. 60+500, looking west, September 18, 2008.



Photograph 53: Backfill with soil-bentonite mix in slurry trench, at Sta. 60+506 looking west, September 18, 2008.







Photograph 54: Compaction of thermal cap over SB cut-off wall from Sta. 60+105 to Sta. 60+275, looking north, September 20, 2008.



Photograph 55: Start of casing installation with Novamac Rockmaster 990 at approx. Sta 60+268. September 20, 2008.







Photograph 56: Start of casing Installation with 2nd rig -Novamac Rockmaster 945 looking west at Sta. 60+200, September 22, 2008.



Photograph 57: SB backfill with excavator from Sta. 60+834 to Sta. 60+871 (north abutment), looking north, September 22, 2008.







Photograph 58: Load of 150 mm minus rockfill placed over till and SB cut-off wall to Elev. 136.1 masl between Sta. 60+392 and Sta. 60+562 looking south, September 23, 2008.



Photograph 59: Start of upstream rockfill re-sloping at approx. Sta. 60+830, September 25, 2008.







Photograph 60: Casing installation at Sta. 60+ 148 and Sta. 60+115, looking north, October 2, 2008.



Photograph 61: Placement of till cap over SB cut-off wall at Sta. 60+600 looking south, October 7, 2008.







Photograph 62: Thermal cap to Elev. 136.1 masl complete to Sta. 60+830, till and rockfill backfill remaining to the north abutment, looking south, October 9, 2008.



Photograph 63: Mobile Grout Plant – January 17, 2009







Photograph 64: Grout Plant Extension – January 22, 2009



Photograph 65: John Deere 450A Timberjack - November 25, 2008









Photograph 66: Grout Plant Mobilization – January 17, 2009



Photograph 67: Rockmaster 990 DTH Drill Rig for Casing Installation – September 26, 2008.







Photograph 68: Rockmaster 945 DTH Drill Rig for Casing Installation – September 26, 2008.



Photograph 69: Modified Casing with Injection Ports - September 26, 2008







Photograph 70: Casing Installation – September 30, 2008



Photograph 71: Casing Cutting – November 12, 2008







Photograph 72: Coverall Tent for Bedrock Drilling – December 18, 2008



Photograph 73: Tamrock 996 Top Hammer Drill Rig for Bedrock Drilling – October 16, 2008







Photograph 74: Atlas Copco DM45 Drill Rig for Perforating – February 17, 2009



Photograph 75: Holte Perforator Tool – January 19, 2009





Photograph 76: Water Supply to Grout Plant – November 17, 2008



Photograph 77: Grout Plant Water Tank - March 6, 2009







Photograph 78: Mobile Grout Plant, Mixing Side – January 17, 2009




Photograph 79: Mobile Grout Plant, Injection Side – January 17, 2009







Photograph 80: Grout Plant Heater - January 17, 2009



Photograph 81: Grout Plant Removable Floor – January 10, 2009







Photograph 82: Chemgrout CG-680/3L8/EH High Shear Colloidal Mixer/Agitator/Moyno Pump – October 11, 2008



Photograph 83: Grout Header – February 11, 2009







Photograph 84: RST Permeation Grout Monitoring System – November 5, 2008



Photograph 85: Field Laptop for Real-Time Monitoring and Direction of Injection Process – October 21, 2008







Photograph 86: Geopro (Bimbar) Double Packer – October 17, 2008



Photograph 87: Packer Inflation Hand Pump – October 23, 2008







Photograph 88: Quality Assurance of Mix Viscosity Measuring Marsh Funnel Time - November 11, 2008



Photograph 89: Quality Assurance Measuring Specific Gravity of Grout Mix using Mud Balance – October 12, 2008





Photograph 90: Quality Assurance Measuring Percent Bleed - October 23, 2008



Photograph 91: Grout Mix Design Measuring Set Time Using Pilcon Hand Vane - November 11, 2008





EAST DIKE CONSTRUCTION AS-BUILT REPORT MEADOWBANK GOLD PROJECT, NUNAVUT

APPENDIX B

Laboratory Test Results and Soil-bentonite Wall Daily Construction Reports (provided by Inquip Associates Inc.)





ASTM D 422-63 (2007)

Particle Size Analysis of Soils

Client: Agnico-Eagle Mines Sample No.:

Project: Meadowbank Sample Location: South Abutment Foundation, Sta. 60+100

Lab ID No:


Location: 70km from Baker Lake, Nunavut Depth (m):

Project No.: 07-1413-0074/ 2200 Visual Till Other

Description: Remarks:

Max. Particle Size (mm): Specific Gravity (assumed): N/A

Dispersion Method: N/A Shape: angular



CS	15-Aug-08	JEK	04-Sep-08
TESTED BY	DATE	CHECKED BY	DATE

RB

TESTED BY



Particle Size Analysis of Soils

ASTM D 422-63 (2007)

Client: Agnico-Eagle Mines Sample No.: 14

Project: Meadowbank Sample Location: Surface

Location:70km from Baker Lake, NunavutDepth (m):Project No.:07-1413-0074/ 2200Lab ID No:


Visual Till Stockpile by 3PL Other

Description: Remarks:

Specific Gravity (assumed): N/A Max. Particle Size (mm):

Dispersion Method: N/A Shape: angular

Dispersion Period (min): N/A Hardness: hard and durable



25-Aug-08

DATE

JCC

CHECKED BY

02-Sep-08

DATE



ASTM D 422-63 (2007)

Client: Agnico-Eagle Mines Sample No.: 25

Project:MeadowbankSample Location:North Abutment Foundation Sta.60+855

Location: 70km from Baker Lake, Nunavut **Depth (m):**


Project No.: 07-1413-0074/ 2200 Lab ID No:

Visual Till Other

Description: Remarks:

Specific Gravity (assumed): N/A Max. Particle Size (mm):

Dispersion Method:N/AShape:angular




Rb	31-Aug-08	JCC	02-Sep-08
TESTED BY	DATE	CHECKED BY	DATE



Project #	05-1411-151-8000	Station	Till Stockpile taken	on September	4th 2008
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By			
Tested By	GB	Sample Date	07-Sep-08	Test #:	27
Percent Gravel (+ 4.75 an	d coarser): 53.3%	Percent Oversi	ize (%):	38.1	
Percent Sand Silt and Clay (- 4.75 and finer) : 46.7%		Weight of Tota	l Sample (g):	8387.4	•

		MATERIAL SPECIFICATION:				
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	Till
(inches)	(mm)	76 Retained	% Fassing	+ 4.75	- 4.75	••••
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	24.9	75	46.6		
1 1/2"	37.5	3.4	72	6.4		
1"	25.0	7.4	64	13.9		
3/4"	19.0	2.4	62	4.5		
3/8"	9.5	3.0	54	5.6		
#4	4.75	7.8	47	14.6		
#10	2.00	6.6	40		14.1	
#20	0.85	5.3	35		11.3	
#40	0.425	4.2	31		9.0	
#60	0.250	4.0	27		8.5	
#100	0.150	4.5	22		9.6	
#200	0.075	4.7	17.4		10.2	
	PAN	17.4			37.3	
Total	, ,	100.0		*	•	





ASTM D 422-63 (2007)

Client: Agnico-Eagle Mines Sample No.: 29

Project: Meadowbank Sample Location: Stockpile of Till

Location: 70km from Baker Lake, Nunavut Depth (m):


Project No.: 07-1413-0074/ 2200 Lab ID No:

Visual Till Other

N/A

Description: Remarks:


Max. Particle Size (mm): Specific Gravity (assumed): **Dispersion Method:** N/A Shape: angular



TS	04-Sep-08	JEK	04-Feb-09
TESTED BY	DATE	CHECKED BY	DATE




Reference **Particle Size Analysis of Soils** ASTM D 422-63 (2007) Client: Agnico-Eagle Mines Sample No.: 6 Project: Meadowbank Sample Location: Stockpile Location: 70km from Baker Lake, Nunavut Depth (m): Surface Lab ID No: Project No.: 07-1413-0074/ 2200 Visual Other Coarse Filter see comment Description: Remarks: Specific Gravity (assumed): N/A Max. Particle Size (mm): **Dispersion Method:** N/A Shape: angular Dispersion Period (min): N/A Hardness: hard and durable




CS	17-Aug-08	JEK	05-Feb-09
TESTED BY	DATE	CHECKED BY	DATE



Reference **Particle Size Analysis of Soils** ASTM D 422-63 (2007) Client: Agnico-Eagle Mines Sample No.: 7 Project: Meadowbank Sample Location: Sta. 60+220 Location: 70km from Baker Lake, Nunavut Depth (m): Lab ID No: Project No.: 07-1413-0074/ 2200 Visual Coarse Filter Other Coarse Filter Description: Remarks: Х Max. Particle Size (mm): Specific Gravity (assumed): N/A 240.0





CS	18-Aug-08	JEK	05-Feb-09
TESTED BY	DATE	CHECKED BY	DATE

ASTM D 422-63 (2007)

Client: Agnico-Eagle Mines Sample No.: 12

Project: Meadowbank

Location: 70km from Baker Lake, Nunavut

Project No.: 07-1413-0074/ 2200

Visual Coarse Filter

Description: Remarks:

Specific Gravity (assumed): N/A Max. Particle Size (mm):

Dispersion Method: N/A Shape: angular

Dispersion Period (min): N/A Hardness: hard and durable


Sample Location:

Depth (m):

Lab ID No:

Other

Sta. 60+404



ASTM D 422-63 (2007)

Client: Agnico-Eagle Mines Sample No.: 22


Project: Meadowbank Sample Location: Sta. 60+593

Location:70km from Baker Lake, NunavutDepth (m):Project No.:07-1413-0074/ 2200Lab ID No:

VisualCoarse FilterOtherDescription:Remarks:

Specific Gravity (assumed): N/A Max. Particle Size (mm):

Dispersion Method: N/A Shape: angular



CS

TESTED BY



Reference

ASTM D 422-63 (2007)

Particle Size Analysis of Soils

Client: Agnico-Eagle Mines Sample No.: 1

Project:MeadowbankSample Location:South Abutment Sta.60+100Location:70km from Baker Lake, NunavutDepth (m):

Project No.: 07-1413-0074/ 2200 Lab ID No:


Visual Core Backfill Other

Description: Remarks:

Specific Gravity (assumed): N/A Max. Particle Size (mm):

Dispersion Method: N/A Shape: angular

Dispersion Period (min): N/A Hardness: hard and durable



14-Aug-08

DATE

JCC

CHECKED BY

02-Sep-08

DATE

CS

TESTED BY



Particle Size Analysis of Soils

ASTM D 422-63 (2007)

Client: Agnico-Eagle Mines Sample No.: 5

Project: Meadowbank Sample Location: Stockpile

Location: 70km from Baker Lake, Nunavut **Depth (m):**

 Project No.:
 07-1413-0074/ 2200
 Lab ID No:


 Visual
 Core Backfill
 Other

Description: Remarks:

Specific Gravity (assumed): N/A Max. Particle Size (mm):

Dispersion Method: N/A Shape: angular

Dispersion Period (min): N/A Hardness: hard and durable



JCC

CHECKED BY

18-Aug-08

DATE

02-Sep-08

DATE



			Particle S	Size Analysis	of Soils			Refere ASTM D 422	
Client	:	Agnico-Eagle Mine	es Ltd.		Sample No.	: St	tockpile	'	
Projec	ct:	Meadowbank Gold	l Project		Sample Loc	ation: 8			
Locat	ion:	Nunavut			Depth (m):				
Projec	ct No.:	07-1413-0074/220	0		Lab ID No:	27	74		
Visua Descr	l iption:	Core backfil			Other Remarks:				
Speci	fic Grav	ity (assumed):	N/A		Max. Particl	le Size (mm):			
Dispe	rsion M	ethod:	N/A		Shape:		N/A		
Dispe	rsion Pe	eriod (min):	N/A		Hardness:		N/A		
100	Size of op	12 6 3 1 ^{1/2}		J.S.S. sieve size, meshes /		00	US	GCS GRAIN SIZE SCAL	.E
80 70									
r By Mass									
Percent Finer									
20									
^									
0		100	10	¹ Grain	Size (mm)	0.0	1	0.001	0.0001
	BOULDE	COBBLE Coarse	GRAVEL Fine	SAND Coarse Medium	Fine		FINES (Silt, Cla	ay)	
		D/IM		0-1-00		LD		04.81: 02	
		B/JM	29	-Oct-08		LP LP		01-Nov-08	



				Parti	cle S	Size A	nalv	sis	of S	oils						F	Refere	nce
).LC /-	····u		· · ·							ASTM	D 422-	-63 (2007
Client:		Agnico-Eag	le Mine	s Ltd.					Sam	ple N	No.:		Sto	ckpile				
Projec	t:	Meadowbar	nk Gold	Projec	ct				Sam	ple L	_oc	ation:	9					
Locati	on:	Nunavut							Dep	th (m	ı):							
Projec	t No.:	07-1413-00	74/220	0					Lab	ID N	o:		274					
Visual									Othe	er								
Descri	ption:								Rem	arks	:							
Specif	ic Grav	vity (assum	ed):	N/A					Max	. Par	ticle	e Size (r	nm):					
Disper	sion M	ethod:		N/A					Sha	pe:				N/A				
Disper	sion P	eriod (min):		N/A					Hard	lnes	s:			N/A				
	Size of o	ppening, inches	3 11/2	3/4		J.S.S. siev 4 1	ve size, n		/ inch 40 60	10	20	00			USCS	SRAIN SIZ	LE SCAL	.E
100				44	<u> </u>		<u> </u>		1 1	ï								\neg
				1 /	\													
90																		
80				+	1													_
					1													
70																		
,				1														
Percent Finer By Mass				\	$ \setminus $													
2 50				/	$+$ \													
t Fine				1														
ercen D						\setminus												
30							,											_
								N										
20 =							•	abla										
10							``\	7	0	•								
-																		
0		100			<u> </u>			ШЪ			<u> </u>							
		100			0				n Size	(mm)) [']		0.01		0.0	J I		0.0001
	BOULD	E COBBLE	Coarse	GRAVEL	Fine	Coarse	Med	SANE	1	Fine	\blacksquare			FINES	(Silt, Clay)			
		ı	1 230.30		•	1	1		1	-								
		EB/JM			29-	-Oct-0	8					LP			(01-No	v-08	
	TF	STED BY				DATE					CI	HECKED B	Y			DAT	ГЕ	

ASTM D 422-63 (2007)

Client: Agnico-Eagle Mines Sample No.: 10

Project: Meadowbank Sample Location: In Place (60+320)

Location: 70km from Baker Lake, Nunavut **Depth (m)**:

Project No.: 07-1413-0074/ 2200 **Lab ID No:**

Visual Core Backfill


Description:

Core Backfill

Other

Specific Gravity (assumed): N/A Max. Particle Size (mm):

Dispersion Method: N/A **Shape:** angular



CS	Aug 22, 2008	JEK	Sept 4 2008
TESTED BY	DATE	CHECKED BY	DATE

Location:



Reference

ASTM D 422-63 (2007)

Particle Size Analysis of Soils

Client: Agnico-Eagle Mines Sample No.: 11

Project: Meadowbank Sample Location: In Place 60+402

Project No.: 07-1413-0074/ 2200 Lab ID No:

Visual Core Backfill Other

70km from Baker Lake, Nunavut


Description: Remarks:

Specific Gravity (assumed): N/A Max. Particle Size (mm):

Dispersion Method: N/A **Shape:** angular

Dispersion Period (min): N/A Hardness: hard and durable

Depth (m):



CS	Aug 23, 2008	JEK	Sept 4 2008
TESTED BY	DATE	CHECKED BY	DATE

Specific Gravity (assumed):



Particle Size Analysis of Soils

ASTM D 422-63 (2007)

Client: Agnico-Eagle Mines Sample No.: 13

Project: Meadowbank Sample Location: In Place 60+471

Location: 70km from Baker Lake, Nunavut Depth (m):

Project No.: 07-1413-0074/ 2200 Lab ID No:

Visual Core Backfill Other


N/A

Description: Remarks:

Dispersion Method: N/A Shape: angular

Dispersion Period (min): N/A **Hardness:** hard and durable

Max. Particle Size (mm):



RB	24-Aug-08	JEK	25-Sep-08
IND	2+-/\dg-00	ULIX	20-0cp-00
TESTED BY	DATE	CHECKED BY	DATE



ASTM D 422-63 (2007)

Client: Agnico-Eagle Mines Sample No.: 15

Project: Meadowbank Sample Location: In Place 60+793

Location: 70km from Baker Lake, Nunavut Depth (m):


Project No.: 07-1413-0074/ 2200 Lab ID No:

Visual Core Backfill Other

Description: Remarks:

Specific Gravity (assumed): N/A Max. Particle Size (mm):

Dispersion Method:N/AShape:angular



RB	26-Aug-08	JEK	16-Sep-08
TESTED BY	DATE	CHECKED BY	DATE



ASTM D 422-63 (2007)

Client: Agnico-Eagle Mines Sample No.: 16

Project: Meadowbank Sample Location: In Place Sta (60+764)

Location: 70km from Baker Lake, Nunavut **Depth (m)**:


Project No.: 07-1413-0074/ 2200 Lab ID No:

Visual Core Backfill Other

Description: Remarks:

Specific Gravity (assumed): N/A Max. Particle Size (mm):

Dispersion Method: N/A **Shape:** angular



RB	26-Aug-08	JEK	16-Sep-08
TESTED BY	DATE	CHECKED BY	DATE



ASTM D 422-63 (2007)

Client: Agnico-Eagle Mines Sample No.: 17

Project: Meadowbank Sample Location: In Place Sta (60+725)

Location: 70km from Baker Lake, Nunavut Depth (m):

Project No.: 07-1413-0074/ 2200 Lab ID No:


Visual Core Backfill Other **Description:**

Specific Gravity (assumed): N/A Max. Particle Size (mm):

Dispersion Method: N/A Shape: angular

Dispersion Period (min): N/A Hardness: hard and durable

Remarks:



ASTM D 422-63 (2007)

Client: Agnico-Eagle Mines Sample No.: 18

Project: Meadowbank Sample Location: In Place Sta (60+710)

Location: 70km from Baker Lake, Nunavut Depth (m):


Project No.: 07-1413-0074/ 2200 Lab ID No:

Visual Core Backfill Other

Description: Remarks:

Specific Gravity (assumed): N/A Max. Particle Size (mm):

Dispersion Method:N/AShape:angular



RMB	28-Aug-08	JEK	16-Sep-08
TESTED BY	DATE	CHECKED BY	DATE



ASTM D 422-63 (2007)

Client: Agnico-Eagle Mines Sample No.: 19

Project:MeadowbankSample Location:In Place Sta (60+498)

Location: 70km from Baker Lake, Nunavut Depth (m):


Project No.: 07-1413-0074/ 2200 Lab ID No:

Visual Core Backfill Other

Description: Remarks:

Specific Gravity (assumed): N/A Max. Particle Size (mm):

Dispersion Method:N/AShape:angular



RMB	29-Aug-08	JEK	16-Sep-08
TESTED BY	DATE	CHECKED BY	DATE



ASTM D 422-63 (2007)

Client: Agnico-Eagle Mines Sample No.: 20

Project:MeadowbankSample Location:In Place Sta (60+659)

Location: 70km from Baker Lake, Nunavut Depth (m):


Project No.: 07-1413-0074/ 2200 Lab ID No:

Visual Core Backfill Other

Description: Remarks:

Specific Gravity (assumed): N/A Max. Particle Size (mm):

Dispersion Method:N/AShape:angular



RMB	29-Aug-08	JEK	16-Sep-08
			•
TESTED BY	DATE	CHECKED BY	DATE

RMB

TESTED BY



Particle Size Analysis of Soils

ASTM D 422-63 (2007)

Client: Agnico-Eagle Mines Sample No.: 21

Project: Meadowbank Sample Location: In Place Sta (60+513)

Location: 70km from Baker Lake, Nunavut Depth (m):

Project No.: 07-1413-0074/ 2200 Lab ID No:


Visual Core Backfill Other

Description: Remarks:

Specific Gravity (assumed): N/A Max. Particle Size (mm):

Dispersion Method:N/AShape:angular

Dispersion Period (min): N/A Hardness: hard and durable



30-Aug-08

DATE

JEK

CHECKED BY

16-Sep-08

DATE

Specific Gravity (assumed):



Reference

ASTM D 422-63 (2007)

Particle Size Analysis of Soils

Client: Agnico-Eagle Mines Sample No.: 23

Project:MeadowbankSample Location:In place Sta 60+589Location:70km from Baker Lake, NunavutDepth (m):Below water table

Project No.: 07-1413-0074/ 2200 Lab ID No:

Visual Core Backfill Other


N/A

Description: Remarks:

Dispersion Method: N/A Shape: angular

Dispersion Period (min): N/A Hardness: hard and durable

Max. Particle Size (mm):



RMB	30-Aug-08	KD	15-Sep-08
TESTED BY	DATE	CHECKED BY	DATE

RMB

TESTED BY



Particle Size Analysis of Soils

ASTM D 422-63 (2007)

Client: Agnico-Eagle Mines Sample No.: 24

Project:MeadowbankSample Location:In place Sta 60+524Location:70km from Baker Lake, NunavutDepth (m):Below water table

Project No.: 07-1413-0074/ 2200 Lab ID No:


Visual Core Backfill Other

Description: Remarks:

Specific Gravity (assumed): N/A Max. Particle Size (mm):

Dispersion Method:N/AShape:angular

Dispersion Period (min): N/A Hardness: hard and durable



30-Aug-08

DATE

KD

CHECKED BY


15-Aug-08

DATE



Project #	07-1413-0074-2200	Station	60+095 - Soil-Ber	ntonite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	TS		
Tested By	GB	Sample Date	07-Sep-08	Test #:	S-30
Percent Gravel (+ 4.75 and coarser): 30.8%		Percent Overs	ize (%):	7.9	
Percent Sand Silt and Clay (- 4.75 and finer) : 69.2%		Weight of Tota	l Sample (g):	3790.2	


	SIEVE ANALYSIS					MATERIAL SPECIFICATION:
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	76 Retained	% Fassing	+ 4.75	- 4.75	OD DOMINI
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	0.0	100	0.0		
1"	25.0	3.2	97	10.5		
3/4"	19.0	4.6	92	15.1		
3/8"	9.5	5.6	79	18.1		
#4	4.75	9.8	69	31.9		
#10	2.00	9.3	60		13.4	
#20	0.85	7.7	52		11.1	
#40	0.425	5.5	47		8.0	
#60	0.250	4.3	42		6.2	
#100	0.150	4.6	38		6.6	
#200	0.075	6.1	31.6		8.9	
	PAN	31.7			45.8	
Total		100.1				





Project #	07-1413-0074-2200	Station	60+100 - Soil-Bent	onite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation	134.87 m.		
Golder Project Manager		Sampled By	TS		
Tested By	GB	Sample Date	08-Sep-08	Test #:	S-31
Percent Gravel (+ 4.75 and coarser) : 54.8%		Percent Oversi	ize (%):	32.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 45.2%		Weight of Tota	l Sample (g):	6265.7	


	SIEVE ANALYSIS					MATERIAL SPECIFICATION:
Sieve Size	Sieve Size	% Retained	% Passing	Individual % Retained (Split		SB Backfill
(inches)	(mm)	70 Netaineu	70 F assiriy	+ 4.75	- 4.75	32 240
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	3.9	96	7.1		
1"	25.0	11.9	84	21.8		
3/4"	19.0	16.2	68	29.5		
3/8"	9.5	6.5	55	11.8		
#4	4.75	9.9	45	18.0		
#10	2.00	6.1	39		13.5	
#20	0.85	5.3	34		11.6	
#40	0.425	3.7	30		8.2	
#60	0.250	2.8	27		6.3	
#100	0.150	3.1	24		6.8	
#200	0.075	3.9	20.3		8.6	
	PAN	20.3			45.0	
Total		100.0			•	





Project #	05-1411-151-8000	Station	60+100 - Soil-Ben	tonite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation	134.87 m.		
Golder Project Manager		Sampled By	TS		
Tested By	GB	Sample Date	09-Sep-08	Test #:	32
Percent Gravel (+ 4.75 and coarser) : 20.3%		Percent Oversi	ize (%):	8.2	
Percent Sand Silt and Clay (- 4.75 and finer) : 79.7%		Weight of Tota	l Sample (g):	7028.6	


	SIEVE ANALYSIS					MATERIAL SPECIFICATION:
Sieve Size	Sieve Size	% Retained	% Passing	Individual % Retained (Split		SB Backfill
(inches)	(mm)	70 Retained	70 Fassing	+ 4.75	- 4.75	OD DOMINI
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
1 1/2"	37.5	1.6	98	7.9		
1"	25.0	4.1	94	20.3		
3/4"	19.0	2.5	92	12.3		
3/8"	9.5	2.2	87	10.6		
#4	4.75	6.9	80	34.2		
#10	2.00	10.5	69		13.2	
#20	0.85	10.4	59		13.1	
#40	0.425	10.2	49		12.8	
#60	0.250	8.4	40		10.5	
#100	0.150	7.3	33		9.2	
#200	0.075	6.6	26.2		8.2	
	PAN	26.2			32.9	
Total		100.0		•	•	





Project #	07-1413-0074-2200	Station	60+085 - Soil-Ben	tonite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	TS		
Tested By	GB	Sample Date	08-Sep-08	Test #:	33
Percent Gravel (+ 4.75 and coarser): 40.4%		Percent Oversi	ize (%):	16.3	
Percent Sand Silt and Cla	Sand Silt and Clay (- 4.75 and finer): 59.6%		l Sample (g):	4771.8	


		SIEVE	ANALYSIS			MATERIAL SPECIFICATION:
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	76 Retained	% Fassing	+ 4.75	- 4.75	02 2doi
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
1 1/2"	37.5	6.0	94	14.9		
1"	25.0	5.4	89	13.4		
3/4"	19.0	4.9	84	12.0		
3/8"	9.5	4.9	73	12.1		
#4	4.75	13.2	60	32.7		
#10	2.00	7.9	52		13.2	
#20	0.85	6.6	45		11.1	
#40	0.425	4.9	40		8.2	
#60	0.250	3.8	36		6.3	
#100	0.150	4.0	32		6.8	
#200	0.075	5.6	26.8		9.3	
	PAN	26.9			45.0	
Total	, .	100.1		*	•	





Project #	07-1413-0074-2200	Station	60+090 - Soil-Ben	tonite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	TS		
Tested By	GB	Sample Date	09-Sep-08	Test #:	34
Percent Gravel (+ 4.75 and coarser): 41.6%		Percent Overs	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 58.4%		Weight of Tota	l Sample (g):	7754	

		SIEVE	ANALYSIS			MATERIAL SPECIFICATION:
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	/0 Netaineu	70 F assing	+ 4.75	- 4.75	32 243.
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	6.6	93	16.0		
1"	25.0	5.7	88	13.8		
3/4"	19.0	5.2	82	12.6		
3/8"	9.5	7.2	68	17.2		
#4	4.75	9.7	58	23.3		
#10	2.00	6.8	52		11.6	
#20	0.85	6.8	45		11.6	
#40	0.425	4.9	40		8.3	
#60	0.250	3.7	36		6.4	
#100	0.150	4.0	32		6.9	
#200	0.075	5.3	26.8		9.1	
	PAN	26.9			46.0	
Total		100.0				




Comments:

- SB Backfill.



Project #	07-1413-0074-2200	Station	60+119 - Soil-Ben	tonite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	TS		
Tested By	RC/RB	Sample Date	10-Sep-08	Test #:	35
Percent Gravel (+ 4.75 and coarser): 31.6%		Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 68.4%		Weight of Tota	l Sample (g):	5199	


		SIEVE	ANALYSIS			MATERIAL SPECIFICATION:
Sieve Size	Sieve Size	% Retained	0/ Dassing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	% Retained	% Passing	+ 4.75	- 4.75	OB Backini
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	2.0	98	6.4		
1"	25.0	6.1	92	19.2		
3/4"	19.0	4.5	87	14.3		
3/8"	9.5	4.4	76	14.0		
#4	4.75	8.0	68	25.3		
#10	2.00	8.5	60		12.4	
#20	0.85	8.9	51		13.0	
#40	0.425	6.6	44		9.6	
#60	0.250	4.4	40		6.4	
#100	0.150	4.5	36		6.6	
#200	0.075	5.9	29.7		8.6	
	PAN	29.8			43.4	
Total		100.1				





Project #	07-1413-0074-2200	Station	60+144 - Soil-Ben	tonite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	RB		
Tested By	RC/RB	Sample Date	10-Sep-08	Test #:	36
Percent Gravel (+ 4.75 and coarser): 27.1%		Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 72.9%		Weight of Tota	l Sample (g):	4600.1	


		SIEVE	ANALYSIS			MATERIAL SPECIFICATION:
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	76 Retained	% Fassing	+ 4.75	- 4.75	OD DOMINI
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	3.4	97	12.4		
1"	25.0	4.1	93	15.2		
3/4"	19.0	2.8	90	10.2		
3/8"	9.5	3.8	81	14.1		
#4	4.75	8.2	73	30.4		
#10	2.00	10.0	63		13.7	
#20	0.85	8.2	55		11.2	
#40	0.425	5.9	49		8.1	
#60	0.250	4.6	44		6.2	
#100	0.150	4.9	39		6.7	
#200	0.075	6.4	32.9		8.8	
	PAN	33.0			45.3	
Total		100.1				





Project #	07-1413-0074-2200	Station	60+170 - Soil-Ber	ntonite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	JB		
Tested By	GB	Sample Date	11-Sep-08	Test #:	37
Percent Gravel (+ 4.75 and coarser): 32.3%		Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 67.7%		Weight of Tota	l Sample (g):	4879.7	

		SIEVE	ANALYSIS			MATERIAL SPECIFICATION:
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	// Netaineu	70 F assing	+ 4.75	- 4.75	32 240
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	0.0	100	0.0		
1"	25.0	8.2	92	25.5		
3/4"	19.0	3.1	89	9.6		
3/8"	9.5	4.7	78	14.5		
#4	4.75	10.1	68	31.2		
#10	2.00	9.7	58		14.3	
#20	0.85	8.0	50		11.7	
#40	0.425	5.5	45		8.2	
#60	0.250	4.3	40		6.3	
#100	0.150	4.6	36		6.8	
#200	0.075	6.1	29.6		9.0	
	PAN	29.6			43.7	
Total		100.0				




Comments:

- SB Backfill.



Project #	07-1413-0074-2200	Station	60+191 - Soil-Ben	tonite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	JB		
Tested By	RB	Sample Date	11-Sep-08	Test #:	38
Percent Gravel (+ 4.75 and coarser): 26.1%		Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 73.9%		Weight of Tota	l Sample (g):	4958.4	

		SIEVE	ANALYSIS			MATERIAL SPECIFICATION:
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	76 Retained	% Fassing	+ 4.75	- 4.75	OD DOMINI
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	0.0	100	0.0		
1"	25.0	1.4	99	5.3		
3/4"	19.0	2.0	97	7.5		
3/8"	9.5	6.1	86	23.5		
#4	4.75	11.9	74	45.5		
#10	2.00	10.1	64		13.7	
#20	0.85	8.7	55		11.8	
#40	0.425	6.0	49		8.2	
#60	0.250	4.6	44		6.3	
#100	0.150	5.0	39		6.7	
#200	0.075	6.5	32.9		8.7	
	PAN	33.0			44.6	
Total		100.0				




Comments:

- SB Backfill.



Project #	07-1413-0074-2200	Station	60+242 - Soil-Ben	tonite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	JB		
Tested By	RC/RB	Sample Date	12-Sep-08	Test #:	40
Percent Gravel (+ 4.75 and coarser): 32.9%		Percent Oversi	ze (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 67.1%		Weight of Tota	l Sample (g):	5184.9	


		MATERIAL SPECIFICATION:				
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	76 Retained	70 Fassing	+ 4.75	- 4.75	OD DOMINI
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	5.9	94	17.9		
1"	25.0	2.3	92	6.9		
3/4"	19.0	3.0	89	9.2		
3/8"	9.5	5.1	77	15.6		
#4	4.75	9.5	67	28.7		
#10	2.00	8.1	59		12.1	
#20	0.85	7.9	51		11.8	
#40	0.425	5.7	45		8.5	
#60	0.250	4.3	41		6.4	
#100	0.150	4.5	37		6.8	
#200	0.075	5.9	30.6		8.8	
	PAN	30.5			45.6	
Total		99.9				





Project #	07-1413-0074-2000	Station	60+264 - Soil-Bentonite		
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	KD/GB		
Tested By	RC/RB	Sample Date	12-Sep-08	Test #:	41
Percent Gravel (+ 4.75 and coarser): 28%		Percent Oversi	ze (%):	0.0	
Percent Sand Silt and Clar	Percent Sand Silt and Clay (- 4.75 and finer) : 72%		l Sample (g):	4827.1	


		MATERIAL SPECIFICATION:				
Sieve Size	Sieve Size	% Retained	% Passing		Retained (Split	SB Backfill
(inches)	(mm)	70 retained	70 T d33111g	+ 4.75	- 4.75	
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	2.0	98	7.1		
1"	25.0	2.7	95	9.6		
3/4"	19.0	1.7	94	6.2		
3/8"	9.5	5.2	82	18.7		
#4	4.75	10.0	72	35.8		
#10	2.00	9.2	63		12.8	
#20	0.85	9.0	54		12.5	
#40	0.425	6.0	48		8.4	
#60	0.250	4.5	43		6.2	
#100	0.150	4.8	39		6.7	
#200	0.075	6.4	32.1		8.9	
	PAN	32.0			44.5	
Total		99.9				





Project #	07-1413-0074-2200	Station	60+305 - Soil-Bent	tonite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	JB		
Tested By	TS/RB	Sample Date	13-Sep-08	Test #:	42
Percent Gravel (+ 4.75 and coarser): 29.1%		Percent Oversi	ze (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 70.9%		Weight of Tota	l Sample (g):	6098.6	

		MATERIAL SPECIFICATION:				
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	76 Retained	70 Fassing	+ 4.75	- 4.75	OD DOMINI
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	2.0	98	6.8		
1"	25.0	3.0	95	10.4		
3/4"	19.0	1.8	93	6.2		
3/8"	9.5	4.8	82	16.4		
#4	4.75	11.6	71	39.8		
#10	2.00	4.4	66	15.3		
#20	0.85	10.4	56		2.7	
#40	0.425	5.8	50		1.5	
#60	0.250	4.1	46		1.1	
#100	0.150	4.3	42		1.1	
#200	0.075	5.9	35.9		1.5	
	PAN	37.7			9.7	
Total		101.7				




Comments:

- SB Backfill.



Project #	05-1411-151-8000	Station	60+314 - Soil-Bentonite		
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation	134.87 m.		
Golder Project Manager		Sampled By	TS		
Tested By	TS	Sample Date	13-Sep-08	Test #:	43
Percent Gravel (+ 4.75 and coarser): 34.4%		Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 65.6%		Weight of Tota	l Sample (g):	6812.6	·


		MATERIAL SPECIFICATION:				
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	76 Retained	% Fassing	+ 4.75	- 4.75	
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
1 1/2"	37.5	0.9	99	2.5		
1"	25.0	2.2	97	6.5		
3/4"	19.0	2.8	94	8.3		
3/8"	9.5	6.8	82	19.8		
#4	4.75	15.9	66	46.4		
#10	2.00	9.7	56		14.7	
#20	0.85	11.8	44		18.0	
#40	0.425	6.6	38		10.1	
#60	0.250	4.7	33		7.2	
#100	0.150	5.0	28		7.7	
#200	0.075	4.6	23.2		7.0	
	PAN	23.3			35.5	
Total		100.1				





Project #	07-1413-0074-2200	Station	60+338 - Soil-Ben	tonite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	TS		
Tested By	RC/RB	Sample Date	14-Sep-08	Test #:	45
Percent Gravel (+ 4.75 and coarser): 34%		Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 66%		Weight of Tota	l Sample (g):	8891.5	•


		MATERIAL SPECIFICATION:				
Sieve Size	Sieve Size	% Retained	0/ Dassing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	% Retained	% Passing	+ 4.75	- 4.75	OB Backiiii
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	2.1	98	6.1		
1"	25.0	2.8	95	8.4		
3/4"	19.0	4.1	91	12.1		
3/8"	9.5	5.0	79	14.7		
#4	4.75	12.6	66	36.9		
#10	2.00	8.5	57		12.9	
#20	0.85	7.8	50		11.8	
#40	0.425	5.4	44		8.2	
#60	0.250	4.2	40		6.3	
#100	0.150	4.5	36		6.8	
#200	0.075	5.9	29.7		9.0	
	PAN	29.7			45.0	
Total		100.0				





Project #	07-1413-0074-2200	Station	60+347 - Soil-Ber	itonite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	JB		
Tested By	RC/RB	Sample Date	14-Sep-08	Test #:	46
Percent Gravel (+ 4.75 and coarser): 28.4%		Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 71.6%		Weight of Tota	l Sample (g):	5032.5	


		MATERIAL SPECIFICATION:				
Sieve Size	Sieve Size	% Retained	0/ Dassing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	% Retained	% Passing	+ 4.75	- 4.75	OB Backiiii
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	0.0	100	0.0		
1"	25.0	3.7	96	13.0		
3/4"	19.0	2.5	94	8.9		
3/8"	9.5	5.0	81	17.5		
#4	4.75	9.2	72	32.3		
#10	2.00	9.5	62		13.2	
#20	0.85	8.5	54		11.8	
#40	0.425	6.0	48		8.4	
#60	0.250	4.6	43		6.5	
#100	0.150	4.9	38		6.8	
#200	0.075	6.2	32.0		8.6	
	PAN	32.1			44.8	
Total		100.1				





Project #	07-1413-0074-2200	Station	60+368 - Soil-Bentonite		
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	JB		
Tested By	RC/RB	Sample Date	15-Sep-08	Test #:	47
Percent Gravel (+ 4.75 and coarser): 27.6%		Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 72.4%		Weight of Tota	l Sample (g):	4823.4	


		MATERIAL SPECIFICATION:				
Sieve Size	Sieve Size	% Retained	% Passing		Retained (Split	SB Backfill
(inches)	(mm)	70 1 10 1011110 10	70 . a.cog	+ 4.75	- 4.75	
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	3.7	96	13.4		
1"	25.0	3.5	93	12.8		
3/4"	19.0	3.1	90	11.2		
3/8"	9.5	4.2	81	15.3		
#4	4.75	8.6	72	31.2		
#10	2.00	8.5	64		11.8	
#20	0.85	7.7	56		10.7	
#40	0.425	6.3	50		8.8	
#60	0.250	4.7	45		6.5	
#100	0.150	5.0	40		6.9	
#200	0.075	6.5	33.7		9.0	
	PAN	33.2			46.2	
Total		99.6		-	•	





Project #	07-1413-0074-2200	Station	60+377 - Soil-Ber	ntonite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	KD		
Tested By	RC/RB	Sample Date	18-Sep-08	Test #:	48
Percent Gravel (+ 4.75 and coarser): 22.3%		Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 77.7%		Weight of Tota	l Sample (g):	4871.2	


		MATERIAL SPECIFICATION:				
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	76 Retained	% Fassing	+ 4.75	- 4.75	02 2doi
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	0.0	100	0.0		
1"	25.0	2.8	97	12.4		
3/4"	19.0	1.6	96	7.1		
3/8"	9.5	4.5	85	20.0		
#4	4.75	7.8	78	34.7		
#10	2.00	7.2	71		9.2	
#20	0.85	8.2	62		10.6	
#40	0.425	6.3	56		8.2	
#60	0.250	5.1	51		6.6	
#100	0.150	5.6	45		7.2	
#200	0.075	7.3	37.9		9.4	
	PAN	38.0			48.8	
Total		100.1				





Project #	07-1413-0074-2200	Station	60+389 - Soil-Bent	onite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	JB		
Tested By	GB	Sample Date	16-Sep-08	Test #:	49
Percent Gravel (+ 4.75 and coarser): 24.8%		Percent Oversi	ze (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 75.2%		Weight of Tota	l Sample (g):	5077.8	

		MATERIAL SPECIFICATION:				
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	76 Retained	% Fassing	+ 4.75	- 4.75	OD Daokiiii
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	0.0	100	0.0		
1"	25.0	2.7	97	10.8		
3/4"	19.0	2.2	95	9.0		
3/8"	9.5	4.6	85	18.4		
#4	4.75	9.7	75	38.9		
#10	2.00	9.0	66		11.9	
#20	0.85	8.2	58		10.9	
#40	0.425	6.1	52		8.1	
#60	0.250	4.8	47		6.4	
#100	0.150	5.3	42		7.1	
#200	0.075	6.9	34.9		9.2	
	PAN	34.9			46.4	
Total		100.0				




Comments:

- SB Backfill.



Project #	07-1413-0074-2200	Station	60+401 - Soil-Bentonite		
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation	134.87 m.		
Golder Project Manager		Sampled By	JB		
Tested By	RC/RB	Sample Date	18-Sep-08	Test #:	50
Percent Gravel (+ 4.75 and coarser): 32.3%		Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 67.7%		Weight of Tota	l Sample (g):	9288.9	•


		MATERIAL SPECIFICATION:				
Sieve Size	Sieve Size	% Retained	0/ Dessina	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	% Retained	% Passing	+ 4.75	- 4.75	OD Dackiiii
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	5.5	94	17.1		
1"	25.0	3.2	91	10.0		
3/4"	19.0	6.2	85	19.3		
3/8"	9.5	3.3	76	10.2		
#4	4.75	7.9	68	24.6		
#10	2.00	7.2	60		10.6	
#20	0.85	7.5	53		11.0	
#40	0.425	5.5	48		8.1	
#60	0.250	4.3	43		6.4	
#100	0.150	4.8	38		7.0	
#200	0.075	6.0	32.5		8.8	
	PAN	32.5			48.0	
Total		100.0				





Project #	07-1413-0074-2200	Station	60+435 - Soil-Ber	ntonite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	JB		
Tested By	RC/RB	Sample Date	17-Sep-08	Test #:	51
Percent Gravel (+ 4.75 and coarser): 22.4%		Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 77.6%		Weight of Tota	l Sample (g):	4887.8	


		SIEVE	ANALYSIS			MATERIAL SPECIFICATION:
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	76 Retained	70 Fassing	+ 4.75	- 4.75	OD Buokim
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	0.0	100	0.0		
1"	25.0	0.6	99	2.9		
3/4"	19.0	1.5	98	6.8		
3/8"	9.5	5.3	87	23.7		
#4	4.75	9.2	78	41.1		
#10	2.00	9.3	68		12.0	
#20	0.85	8.1	60		10.4	
#40	0.425	6.8	53		8.8	
#60	0.250	5.3	48		6.8	
#100	0.150	5.5	43		7.1	
#200	0.075	6.9	35.7		8.9	
	PAN	35.8			46.1	
Total		100.2				





Project #	07-1413-0074-2200	Station	60+450 - Soil-Ben	itonite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	JB		
Tested By	RC/RB	Sample Date	17-Sep-08	Test #:	52
Percent Gravel (+ 4.75 and coarser): 20.3%		Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 79.7%		Weight of Tota	l Sample (g):	4738	


		MATERIAL SPECIFICATION:				
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	76 Retained	70 Fassing	+ 4.75	- 4.75	OD DOMINI
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	0.0	100	0.0		
1"	25.0	0.8	99	4.2		
3/4"	19.0	2.5	97	12.2		
3/8"	9.5	4.3	89	21.2		
#4	4.75	9.6	80	47.6		
#10	2.00	9.3	70		11.7	
#20	0.85	8.5	62		10.6	
#40	0.425	6.4	55		8.1	
#60	0.250	5.1	50		6.4	
#100	0.150	5.6	45		7.1	
#200	0.075	7.1	37.6		8.9	
	PAN	37.7			47.2	
Total		100.0				





Project #	07-1413-0074-2200	Station	60+490 - Soil-Bentonite		
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	JB		
Tested By	RC/RB	Sample Date	18-Sep-08	Test #:	53
Percent Gravel (+ 4.75 and coarser): 26%		Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 74%		Weight of Tota	l Sample (g):	5165.7	


		MATERIAL SPECIFICATION:				
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	76 Retained	70 Fassing	+ 4.75	- 4.75	OD DOMINI
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	0.0	100	0.0		
1"	25.0	7.5	93	28.8		
3/4"	19.0	1.5	91	5.9		
3/8"	9.5	4.0	82	15.3		
#4	4.75	8.3	74	31.9		
#10	2.00	8.8	65		11.9	
#20	0.85	7.8	57		10.5	
#40	0.425	6.7	51		9.1	
#60	0.250	5.0	46		6.8	
#100	0.150	5.2	40		7.1	
#200	0.075	6.6	33.8		9.0	
	PAN	33.7			45.6	
Total		99.9				





Project #	07-1413-0074-2200	Station	60+512 - Soil-Bentonite		
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	JB		
Tested By	RC/RB	Sample Date	18-Sep-08	Test #:	54
Percent Gravel (+ 4.75 and coarser): 30.9%		Percent Overs	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 69.1%		Weight of Tota	l Sample (g):	4740	


		SIEVE	ANALYSIS			MATERIAL SPECIFICATION:
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	// Netaineu	70 F assing	+ 4.75	- 4.75	52 246.4
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	6.4	94	20.6		
1"	25.0	5.1	89	16.4		
3/4"	19.0	4.0	85	13.0		
3/8"	9.5	3.5	76	11.5		
#4	4.75	7.2	69	23.4		
#10	2.00	8.4	61		12.2	
#20	0.85	6.9	54		10.0	
#40	0.425	5.1	49		7.3	
#60	0.250	4.2	45		6.0	
#100	0.150	4.7	40		6.7	
#200	0.075	6.5	33.4		9.4	
	PAN	33.5			48.3	
Total		100.1				





Project #	07-1413-0074-2200	Station	60+530 - Soil-Bentonite			
Client	AEM Ltd.	Offset				
Project	East Dike Construction	Elevation				
Golder Project Manager		Sampled By	KD			
Tested By	RC/RB	Sample Date	18-Sep-08	Test #:	55	
Percent Gravel (+ 4.75 and coarser): 18.7%		Percent Oversi	ize (%):	0.0		
Percent Sand Silt and Clay (- 4.75 and finer): 81.3%		Weight of Tota	l Sample (g):	4728.3		


		MATERIAL SPECIFICATION:				
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	76 Retained	70 Fassing	+ 4.75	- 4.75	OD DOMINI
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	1.6	98	8.7		
1"	25.0	1.8	97	9.7		
3/4"	19.0	2.3	94	12.2		
3/8"	9.5	2.7	89	14.5		
#4	4.75	7.2	81	38.6		
#10	2.00	8.1	73		9.9	
#20	0.85	8.4	65		10.3	
#40	0.425	6.3	59		7.7	
#60	0.250	5.2	53		6.4	
#100	0.150	5.8	48		7.2	
#200	0.075	7.5	40.0		9.2	
	PAN	40.0			49.2	
Total		100.0				





Project #	07-1413-0074-2200	Station	60+548 - Soil-Bentonite		
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	JB		
Tested By	GB	Sample Date	19-Sep-08	Test #:	56
Percent Gravel (+ 4.75 and coarser): 21.5%		Percent Oversi	ze (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 78.5%		Weight of Tota	l Sample (g):	5243	

		SIEVE	ANALYSIS			MATERIAL SPECIFICATION:
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	// Netaineu	70 F assiriy	+ 4.75	- 4.75	52 245 14111
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	0.0	100	0.0		
1"	25.0	3.2	97	14.9		
3/4"	19.0	2.4	94	11.2		
3/8"	9.5	3.4	87	16.0		
#4	4.75	8.3	79	38.7		
#10	2.00	8.6	70		11.0	
#20	0.85	7.6	62		9.7	
#40	0.425	6.0	56		7.6	
#60	0.250	5.2	51		6.6	
#100	0.150	5.8	45		7.3	
#200	0.075	7.8	37.5		9.9	
	PAN	37.6			47.8	
Total		100.0		_	·	




Comments:

- SB Backfill.



Project #	07-1413-0074-2200	Station	60+093 - Soil-Bentonite		
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	JB		
Tested By	RC/RB	Sample Date	19-Sep-08	Test #:	57
Percent Gravel (+ 4.75 and coarser): 38.7%		Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 61.3%		Weight of Tota	l Sample (g):	5654.2	


		MATERIAL SPECIFICATION:				
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	76 Retained	% Fassing	+ 4.75	- 4.75	OD BUOMIN
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	15.8	84	40.8		
1"	25.0	5.0	79	13.0		
3/4"	19.0	3.6	76	9.4		
3/8"	9.5	3.0	68	7.8		
#4	4.75	6.4	61	16.4		
#10	2.00	6.5	55		10.7	
#20	0.85	6.7	48		10.9	
#40	0.425	6.1	42		10.0	
#60	0.250	4.1	38		6.7	
#100	0.150	4.3	33		7.0	
#200	0.075	5.6	27.9		9.1	
	PAN	28.0			45.6	
Total		100.2				





Project #	07-1413-0074-2200	Station	60+567 - Soil-Bentonite		
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	KD		
Tested By	RC/RB	Sample Date	19-Sep-08	Test #:	59
Percent Gravel (+ 4.75 and coarser): 26.5%		Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 73.5%		Weight of Tota	l Sample (g):	4855	


		SIEVE	ANALYSIS			MATERIAL SPECIFICATION:
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	// Netaineu	70 F assiriy	+ 4.75	- 4.75	32 243.
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	0.0	100	0.0		
1"	25.0	1.3	99	4.8		
3/4"	19.0	1.5	97	5.5		
3/8"	9.5	4.5	89	16.9		
#4	4.75	15.3	73	57.6		
#10	2.00	9.1	64		12.4	
#20	0.85	7.5	57		10.2	
#40	0.425	5.6	51		7.6	
#60	0.250	4.5	47		6.1	
#100	0.150	5.0	42		6.8	
#200	0.075	6.5	35.2		8.8	
	PAN	35.6			48.1	
Total		100.4				





Project #	07-1413-0074-2200	Station	60+585 - Soil-Bentonite		
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	KD		
Tested By	RC/RB	Sample Date	20-Sep-08	Test #:	60
Percent Gravel (+ 4.75 and coarser): 19.2%		Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 80.8%		Weight of Tota	l Sample (g):	4523.4	


		SIEVE	ANALYSIS			MATERIAL SPECIFICATION:
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	76 Retained	% Fassing	+ 4.75	- 4.75	02 2doi
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	0.0	100	0.0		
1"	25.0	8.0	99	4.3		
3/4"	19.0	0.7	98	3.8		
3/8"	9.5	4.8	89	25.0		
#4	4.75	8.5	81	44.1		
#10	2.00	10.0	71		12.4	
#20	0.85	8.1	63		10.0	
#40	0.425	6.0	57		7.4	
#60	0.250	4.8	52		6.0	
#100	0.150	5.4	46		6.7	
#200	0.075	7.1	39.4		8.7	
	PAN	39.5			48.8	
Total		100.1				





Project #	07-1413-0074-2200	Station	60+594 - Soil-Bentonite			
Client	AEM Ltd.	Offset				
Project	East Dike Construction	Elevation				
Golder Project Manager		Sampled By	KD			
Tested By	RB	Sample Date	20-Sep-08	Test #:	61	
Percent Gravel (+ 4.75 and coarser): 18.3%		Percent Oversi	ize (%):	0.0		
Percent Sand Silt and Clay (- 4.75 and finer): 81.7%		Weight of Tota	l Sample (g):	4760.6		


			MATERIAL SPECIFICATION:			
Sieve Size	Sieve Size	% Retained	0/ Dessing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	% Retained	% Passing	+ 4.75	- 4.75	OD Dackiiii
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	0.0	100	0.0		
1"	25.0	2.8	97	15.2		
3/4"	19.0	2.7	94	15.0		
3/8"	9.5	3.0	88	16.3		
#4	4.75	6.5	82	35.5		
#10	2.00	7.9	74		9.6	
#20	0.85	7.9	66		9.7	
#40	0.425	6.3	60		7.7	
#60	0.250	5.2	54		6.3	
#100	0.150	5.8	49		7.1	
#200	0.075	7.6	41.1		9.3	
	PAN	41.2			50.4	
Total		100.0				





Project #	07-1413-	Station	60+624 - Soil-Bentonite		
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	RB		
Tested By	RB/RC	Sample Date	20-Sep-08	Test #:	62
Percent Gravel (+ 4.75 and coarser): 19.6%		Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer): 80.4%		Weight of Tota	l Sample (g):	5408.2	


		SIEVE	ANALYSIS			MATERIAL SPECIFICATION:
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	76 Retained	% Fassing	+ 4.75	- 4.75	OD DOMINI
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	0.0	100	0.0		
1"	25.0	0.0	100	0.0		
3/4"	19.0	2.8	97	14.4		
3/8"	9.5	3.3	92	16.6		
#4	4.75	11.5	80	58.7		
#10	2.00	9.0	71		11.2	
#20	0.85	7.9	63		9.9	
#40	0.425	6.0	57		7.5	
#60	0.250	5.0	52		6.2	
#100	0.150	5.5	47		6.8	
#200	0.075	7.3	39.6		9.1	
	PAN	39.7			49.3	
Total		100.1				





Project #	07-1413-0074-2200	Station	60+651 - Soil-Bentonite		
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	KD		
Tested By	RC/RB	Sample Date	21-Sep-08	Test #:	63
Percent Gravel (+ 4.75 and coarser): 21.4%		Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 78.6%		Weight of Tota	l Sample (g):	4903.5	•


		SIEVE	ANALYSIS			MATERIAL SPECIFICATION:
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	76 Retained	70 Fassing	+ 4.75	- 4.75	OD DOMINI
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	0.0	100	0.0		
1"	25.0	0.0	100	0.0		
3/4"	19.0	3.4	97	15.8		
3/8"	9.5	3.9	87	18.4		
#4	4.75	8.7	79	40.8		
#10	2.00	8.4	70		10.7	
#20	0.85	7.9	62		10.1	
#40	0.425	6.6	56		8.4	
#60	0.250	5.1	51		6.6	
#100	0.150	5.6	45		7.1	
#200	0.075	7.2	37.7		9.2	
	PAN	37.6			47.9	
Total		99.9				





Project #	07-1413-0074-2200	Station	60+675 - Soil-Ben	tonite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	KD		
Tested By	RC/RB	Sample Date	21-Sep-08	Test #:	64
Percent Gravel (+ 4.75 and coarser): 22.4%		Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer): 77.6%		Weight of Tota	l Sample (g):	5165.7	


		SIEVE	ANALYSIS			MATERIAL SPECIFICATION:
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	76 Retained	70 Fassing	+ 4.75	- 4.75	OD DOMINI
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	6.0	94	26.9		
1"	25.0	2.0	92	8.8		
3/4"	19.0	2.3	90	10.4		
3/8"	9.5	2.7	84	11.8		
#4	4.75	6.5	78	29.0		
#10	2.00	8.1	69		10.4	
#20	0.85	7.5	62		9.7	
#40	0.425	5.9	56		7.6	
#60	0.250	4.7	51		6.1	
#100	0.150	5.5	46		7.0	
#200	0.075	7.1	38.8		9.2	
	PAN	38.9			50.0	
Total		100.1				





Project #	07-1413-0074-2200	Station	60+699 - Soil-Ben	tonite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	RB		
Tested By	RC/RB	Sample Date	21-Sep-08	Test #:	65
Percent Gravel (+ 4.75 and coarser): 20.1%		Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Clay (- 4.75 and finer) : 79.9%		Weight of Tota	l Sample (g):	4366.3	•


		SIEVE	ANALYSIS			MATERIAL SPECIFICATION:
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	76 Retained	% Fassing	+ 4.75	- 4.75	OD DOMINI
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	0.0	100	0.0		
1"	25.0	2.1	98	10.6		
3/4"	19.0	5.0	93	25.1		
3/8"	9.5	2.7	86	13.6		
#4	4.75	6.5	80	32.2		
#10	2.00	9.5	70		11.9	
#20	0.85	8.1	62		10.1	
#40	0.425	6.3	56		7.8	
#60	0.250	5.3	51		6.6	
#100	0.150	6.0	45		7.6	
#200	0.075	8.0	36.8		10.0	
	PAN	36.7			46.0	
Total		100.0				





Project #	07-1413-0074-2200	Station	60+726 - Soil-Bei	ntonite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	KD		
Tested By	RC/RB	Sample Date	22-Sep-08	Test #:	67
Percent Gravel (+ 4.75 an	d coarser): 23.3%	Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Cla	ay (- 4.75 and finer) : 76.7%	Weight of Tota	l Sample (g):	5073.2	•


		SIEVE	ANALYSIS			MATERIAL SPECIFICATION:
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	// Netaineu	70 F assing	+ 4.75	- 4.75	52 246.4
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	0.0	100	0.0		
1"	25.0	1.3	99	5.8		
3/4"	19.0	3.3	95	14.3		
3/8"	9.5	3.9	86	16.9		
#4	4.75	9.1	77	39.1		
#10	2.00	7.7	69		10.0	
#20	0.85	8.4	61		10.9	
#40	0.425	6.2	54		8.0	
#60	0.250	4.9	50		6.3	
#100	0.150	5.4	44		7.1	
#200	0.075	7.0	37.1		9.1	
	PAN	37.3			48.5	
Total		100.2				





Project #	07-1413-0074-2200	Station	60+765 - Soil-Ben	tonite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	KD		
Tested By	RC/RB	Sample Date	22-Sep-08	Test #:	68
Percent Gravel (+ 4.75 an	d coarser): 19.3%	Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Cla	ay (- 4.75 and finer) : 80.7%	Weight of Tota	l Sample (g):	4854.3	


		SIEVE	ANALYSIS			MATERIAL SPECIFICATION:
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	76 Retained	70 Fassing	+ 4.75	- 4.75	02 2doi
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	0.0	100	0.0		
1"	25.0	1.6	98	8.3		
3/4"	19.0	1.4	97	7.1		
3/8"	9.5	3.9	89	20.2		
#4	4.75	8.5	81	44.0		
#10	2.00	8.8	72		10.9	
#20	0.85	8.3	64		10.2	
#40	0.425	7.3	56		9.0	
#60	0.250	5.1	51		6.4	
#100	0.150	5.6	46		6.9	
#200	0.075	7.3	38.4		9.0	
	PAN	38.5			47.6	
Total		100.1				





Project #	07-1413-0074-2200	Station	60+852 - Soil-Ben	tonite	
Client	AEM Ltd.	Offset			
Project	East Dike Construction	Elevation			
Golder Project Manager		Sampled By	JEK		
Tested By	RC/RB	Sample Date	22-Sep-08	Test #:	69
Percent Gravel (+ 4.75 an	d coarser): 33.7%	Percent Oversi	ize (%):	0.0	
Percent Sand Silt and Cla	ay (- 4.75 and finer) : 66.3%	Weight of Tota	l Sample (g):	5214	

		SIEVE	ANALYSIS			MATERIAL SPECIFICATION:
Sieve Size	Sieve Size	% Retained	% Passing	Individual % F	Retained (Split	SB Backfill
(inches)	(mm)	76 Retained	% Fassing	+ 4.75	- 4.75	02 2doi
12"	300	0.0	100	0.0		
8"	200	0.0	100	0.0		
6"	150	0.0	100	0.0		
3"	75	0.0	100	0.0		
2"	50	0.0	100	0.0		
1 1/2"	37.5	13.1	87	38.8		
1"	25.0	2.2	85	6.7		
3/4"	19.0	1.5	83	4.4		
3/8"	9.5	3.6	74	10.8		
#4	4.75	7.9	66	23.4		
#10	2.00	8.3	58		12.5	
#20	0.85	7.0	51		10.6	
#40	0.425	5.7	45		8.6	
#60	0.250	4.9	40		7.4	
#100	0.150	5.1	35		7.6	
#200	0.075	5.8	29.5		8.8	
	PAN	29.5			44.5	
Total		100.0				



Daily Construction Report SOIL BENTONITE WALL

Page 1 of 1

INQUIP

Associates, Inc.

PROJECT:#0808 MEDOWBANK GOLDPROJECT-EAST DIKE	GENERAL: F.GILBERT/AGNICO EAGLE MINES	Date: Report No:	9/6/08 05 SAT
Weather; pt/cloudy / FLURRYS	Temperature (Degrees C):	Ground Condi	itions: WET
	High: 4 Low:1		

			the same of the sa				
MANPOWER		MATE	RIALS (Daily)	EQUIPM	1ENT	
Name/Craft	Onsit e	Descrip	Deli' total	Used total	Туре	ON Rent!	Stdby
				3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3			
FRANK DAVIS/SUPP	12	bentonit	373ton		DIGESTOR MIXER	9/2	
LAMAR POWELL	12	3000lb	249bg	20	2980' HDPE PIPE	9/2	
					2 -60HP MISSION Pump	9/2	
		Excavat	ion (Squar	re Feet)			
		Today	Prior	Total			
	-						
	-						
	<u> </u>						
TESTED SLURRY PIPE	TO DIT	CH WITH	WATER.	BUILDI	ING SLURRY LINE , AM Q NG REMOTE MIXING PA		
	TO DIT	CH WITH DS. PREM	WATER. MIXING T	BUILDI	NG REMOTE MIXING PA		
TESTED SLURRY PIPE BOXES NEXT TO SLUE	E TO DIT RRY PON PRY 63 V	CH WITH VDS. PREM IS 64.5 DE	WATER. MIXING T EN 9 PH	BUILDI	NG REMOTE MIXING PA		
TESTED SLURRY PIPE BOXES NEXT TO SLUI POND SLUR	E TO DIT RRY PON PRY 63 V	CH WITH VDS. PREM IS 64.5 DE	WATER. MIXING TEN 9 PH m Engine	BUILDI	NG REMOTE MIXING PA TH 1.6 % BENTONITE.		
TESTED SLURRY PIPE BOXES NEXT TO SLUR POND SLUR Verbal or Written Instru	E TO DIT RRY PON PRY 63 V	CH WITH VDS. PREM IS 64.5 DE	WATER. MIXING TEN 9 PH m Engine	BUILDI	NG REMOTE MIXING PA TH 1.6 % BENTONITE.		
TESTED SLURRY PIPE BOXES NEXT TO SLUR POND SLUR Verbal or Written Instru	E TO DIT RRY PON PRY 63 V	CH WITH VDS. PREM IS 64.5 DE	WATER. MIXING TEN 9 PH m Engine	BUILDI	NG REMOTE MIXING PA TH 1.6 % BENTONITE.		
TESTED SLURRY PIPE BOXES NEXT TO SLUR POND SLUR Verbal or Written Instru	E TO DIT RRY PON PRY 63 V	CH WITH IDS. PREM IS 64.5 DE	WATER. MIXING TEN 9 PH m Engine	BUILDI	NG REMOTE MIXING PA TH 1.6 % BENTONITE.		

Daily Construction Report SOIL BENTONITE WALL

Page 1 of 1

INQUIP

Associates, I	nc.								
PROJECT:#0808 MEDO GOLDPROJECT-EA	WBANK		RAL: F.GI E MINES	LBERT/	AGNICO	Dat Report N		7/08 6 SU	
Weather; pt/cloudy / SHC	WERS	Temper	ature (Deg	grees C):		Ground Co		ons:	WET
		High:	5	Low:1					
MANPOWER		MATE	CRIALS (Daily)		EQUIPM	1EN7	Γ	
Name/Craft	Onsit e	Descrip	Deli' total	Used total	Туре		ON Rer	ſ	Stdby
FRANK DAVIS/SUPP	12	bentonit	373ton		DIGESTOR M	IXER	9/2		
LAMAR POWELL	12	3000lb	249bg	28bag	2980' HDPE P		9/2		
	-				2 -60HP MISS	ON Pump	9/2		
		Excavat	ion (Squar	re Feet)			-		
		Today	Prior	Total			 		
									-
				,					
	1								
CUMMANUALDANA	LODE 15		1				<u> </u>		
SUMMARY OF DAYS W	ORK: MI	IXING BE	ENTONIT	E, MOV	ING TILL,STA	RTED ESCA	IVAT	ION	AT60+94
TO 60+112 AT 11:00AM	I. KECHE	CKED SI	LUKKY L	INE FOI	R LEAK.TRAINI	ING CREW	<u>FOR</u>	EVI	ERTHING!
The state of the s		- Same - Annexes		the processor of the					
Personal									
V-1-1 W-4									
Verbal or Written Instruct ROCK (GASTON)	tions Kec	eived Fro	m Engine	er: BAC	KFILLING ON	FIRST CUT	FOR	R CO	ONTACT TO
NUCK (UASTURY									
Delays, Including Cause,	Location	and Even	et:						
, ,									

SAFETY TOPIC: SAFETY TALK ABOUT SWING RADIOUS OF ESCAVATOR.

INQUIP

Associates, Inc.

SOIL BENTONITE Daily Construction Report

Page 2 of 2

PROJECT: 0808 MEDOWBANK GOLD PROJECT-EAST DIKE

GENERAL:F.GILBERT/AGNICO EAGLE MINES

Date: Report No:

9/7/08 06/SUN

Dentonit	I Starry Te	st Results: (S)to				it A leet			
	m.		Marsh	DENSITY	Filter		Ph SAN	D SLUM	P
	Time	Location	Funnel	PCF.		DEPTH			
01	1:38 PM	PIPE	46	1.02	15		9		
02	2:15PM	6+100	48	1.10	15.8	1M	9 3.5		
03	4:00PM	6+94		2.00				5.5 S.	AMPLE!
)4	5:30PM	PIPE	49	1.02		1M	9		
)5	ļ								
)6)7	<u> </u>		<u> </u>	1	1				
) 8		ļ	-	 					
			 	1	11				
)9			-						
10		L							
	experience from the contract of the contract o	Excavation I	Data						
	De	pth		TOTAL.		elvati			Prev Day
	To re	ock!		SQ FT.	#	on	backfill	backfill	Total Sq
							slope	slope	Ft
	1			1			_	1	
								4	
60+94	2.95								
60+97	3.05			90					600
50+100	2.80			90				and the second	
60+103	2.85	ų.		90				- C-24	
50+106	3.25			90					The first of the second
50+109	3.90			120					
50+112	3.80			120					
				TOTAL	600 SQ.FT	,		-	
			·	101112	000 5Q.1 1			 	
-						1		1	
							,		
						-			
						-		-	-
				-		+		+	
				1.		+		1	
			, 			+		-	Prel
						1			Total
						-			to Date
						1		-	600
					<u> </u>			+	Job total!

Contractors Verification: The above report is complete and correct and all materials and equipment used and work performed during this reporting period are in compliance with the contract plans and specifications except as noted above. Submitted By: FRANK DAVIS

Distribution: Engineer, Inquip Site Office, Inquip CA Office

Daily Construction Report SOIL BENTONITE WALL

Page 1 of L

INQUIP

Associates, Inc.

PROJECT:#0808 MEDOWBANK GOLDPROJECT-EAST DIKE	GENERAL: F.GILBERT/AGNICO EAGLE MINES	Date: Report No:	9/8/08 07 MON
Weather; pt/cloudy / SHOWERS	Temperature (Degrees C):	Ground Cond	itions: WET
	771-4-12		

		High:	3	Low:1			
MANPOWER		MATE	RIALS (Daily)	EQUIPM	IENT	
Name/Craft	Onsit	Descrip	Deli'	Used	Туре	ON	Stdby
	e		total	total		Rent!	
FRANK DAVIS/SUPP	15	bentonit	373ton	51	DIGESTOR MIXER	9/2	
LAMAR POWELL	15	3000lb	249bg	34bag	2980' HDPE PIPE	9/2	
LAWAR FOWELL	13	300010	2490g	340ag	2 -60HP MISSION Pump	9/2	
	-				2-60HF WISSION Fullip	312	
		Excavati	ion (Squai	re Feet)			
		Today	Prior	Total			

						<u> </u>	
	D BOOST	TER PUMI	INSLU		TING TILL, ESCAVATION T E,PERFORMING QC TEST		
TO 60+160 ,INSTALLE	D BOOST	TER PUMI	INSLU				
TO 60+160 ,INSTALLE. MATCHING WITH BO	D BOOST TTOM SO	CER PUM)	P IN SLU.	er: GOL	DER CONFIRMED TO RU	FING. E	LEVATION
TO 60+160 ,INSTALLE. MATCHING WITH BO Verbal or Written Instru	D BOOST TTOM SO ctions Re	CER PUM) CEIVED From	P IN SLU S. m Engine SHIFT-	er: GOL	DER CONFIRMED TO RU	FING. E	LEVATION
TO 60+160, INSTALLE, MATCHING WITH BO Verbal or Written Instru FILTER PRESS ON DI Delays, Including Cause	D BOOST TTOM SO ctions Re TCH SLU	Ceived From PER PUMP PER PER PER PER PER PER PER PER PER PE	m Engine SHIFT-	er: GOL	DER CONFIRMED TO RU	N ONLY	LEVATION

INQUIP

SOIL BENTONITE **Daily Construction Report**

Page 2 of 2

Associates, Inc. PROJECT: 0808 MEDOWBANK **GOLD PROJECT-EAST DIKE**

GENERAL: F. GILBERT/AGNICO EAGLE MINES

Date: Report No: 07MON

9/8/08

GOLDII	(OJECT-EA	131 DII	XE .	MINES				Report	No: OTAL	
bentonit	e Slurry Te	st Resu	lts: (S)to	rage Tank,	(D)ischarge and	l (T)rench	at "X" feet			
				Marsh	DENSITY	Filter		Ph SANI		FILL
	Time	Lo	cation	Funnel	PCF.		DEPTH		SLUMP	
01	8:15 AM	PIPE		49	1.02	14		9		
02	8:25AM	60+1	00	50	1.12	14.246	2M	9 3%		
03	8:45AM	60+9	4		2.01				5"	
04	1:15PM	60+9		54	1.08		1M	9 2.5	%	
05	1:20PM	PIPE		52	1.04			9		
-06-	4:40PM	60+1	21	43	1.07		1M	9 3.5	5% 	
07	4:50PM	PIPE		43	1.02			9		
08	5:30PM	60+9	4		2.04				4.5"	
09										
10		<u> </u>								
	and the state of t	Exca	vation D	ata						
	Bott	om			TOTAL.		Bottom			Prev Days
	of re	ock!			SQ FT.		of rock!	backfill	backfill	Total Sq
								slope	slope	Ft
	}		Back fi	ll slope				depth!	depth!	1
			depth!	-	Bockfill					
	1		-	PM	Bockfiell AM slope!			PM	AM	
60+94			1.50 pm		1.40	60+160	7.40	6.85	10.15	
60+97			1.55		1.70	-		cleans		ľ
60+100			2.00		2.10					
60+103	0		2.55		2.45					
60+106	-		2.75		a. 75					
60+109	1		3.05		3010					
60+112			3.30		3.25					
60+115	4.70		3.55		3.75					-
60+118	5.35		3.80		3.85					
60+121	5.45		3.75		3.85					
60+124	5.85		4.20		4.30					
60+127	6.20		4.35		4:40					
60+130	6.00		4.55		4.55					
60+133	5.95		4.70		4.80					
60+136	6.15		4.95		5-10					
60+139	6.15		5.15		5.05					
60+142	6.25		5.30		5-35					
60+145	6.25		5.55		3.55					Prel
60+148	7.10		5.80		5.90					Total
60+151	7.10		6.20		6=15					to Date
60+154	7.70		6.45		6.45					
60+157	7.80		6.85		6.15					Job total!

Contractors Verification: The above report is complete and correct and all materials and equipment used and work performed during this reporting period are in compliance with the contract plans and specifications except as noted above. Submitted By: ____FRANK DAVIS_____DISTRIBUTION OF INQUIP ASSOC MC LEAN ,VIRGINIA_

Daily Construction Report SOIL BENTONITE WALL

Page 1 of 1

INQUIP

Associates, Inc.

PROJECT:#0808 MEDOWBANK GENERAL: F.GILBERT/AGNICO Date: 9/9/08
GOLDPROJECT-EAST DIKE EAGLE MINES Report No: 08 TUES

Weather; pt/cloudy / SHOWERS Temperature (Degrees C): Ground Conditions: WET

High: 3 Low:-2

		Iligii.	3	LOW2	<u> </u>					
MANPOWER	MATERIALS (Daily)			EQUIPMENT						
Name/Craft	Onsit	Descrip	Deli'	Used	Type	ON	Stdby			
	e		total	total		Rent!				
FRANK DAVIS/SUPP	15	bentonit	373ton	66	DIGESTOR MIXER	9/2				
LAMAR POWELL	15	3000lb	249bg	44bag	2980' HDPE PIPE	9/2				
					2 -60HP MISSION Pump	9/2				
					:					
						1				
		Excavat	ion (Squar	re Feet)						
		Today	Prior	Total						
							:			
SUMMARY OF DAYS W	ORK: M	IXING BE	ENTONIT	E. MOV	ING TILL, ESCAVATION	TODAY	60 + 160			
TO 60+194 ,INSTALLEL	PUMP	FOR BAC	KFILL D	OZER,P	ERFORMING QC TESTIN	G. WILL	START			
NIGHT SHIFT TO MIX	BENTO	NITE.ORI	NGATAT	ION WIT	TH MINE 7:00PM.					
						december 1990 to				
Verbal or Written Instruc	tions Red	ceived Fro	m Engine	er:	· · · · · · · · · · · · · · · · · · ·					
			_							
Delays, Including Cause,	Location	n and Even	t;							
SAFETY TOPIC:SAFET	Y MEET	ING WIT	H F.GILE	BERT 7:0	OAM.	With the control of t				

INQUIP

SOIL BENTONITE Daily Construction Report

Page 2 of 2

Associates, Inc. PROJECT: 0808 MEDOWBANK

GENERAL:F.GILBERT/AGNICO EAGLE MINES

Date: Report No: 08 TUES

9/9/08

GOLD PROJECT-EAST DIKE		MINES	AL:F.GILBER	I/AGNIC	Report No: 08 TUES					
odab i Roller Erioi birth			IMINES	-			Kepori	No: 00 1		
bentonit	te Slurry Te	st Resi	ults: (S)to	rage Tank.	(D)ischarge and	d (T)rench	at "X" feet	bgs		
	1			Marsh	DENSITY	Filter	1	Ph SAN	D BACK	FILL
	Time	Lo	cation	Funnel	PCF.		DEPTH		SLUMP	
01	8:30 AM	PIPE	,	47	1.04	12		9		
02	9:00AM	60+1	****	44	1.09		3M	9 3%		
03	9:30AM	60+9			2.12				5"	
04	1:00PM	PIPE		51	1.04			9		
05	2:00PM	60+1			2.10				4.75	
06	3:15PM	60+1	30	52	1.08	11.2	2M	9 3.:	5%	
07 08	-			ļ			_			
09	_	-		1		<u> </u>	1			
10	 			ļ	-					
10	-	Eve	avation D	loto.			J.			
	T D - 44	COLUMN TO SERVICE AND ADDRESS OF THE PARTY O	avation D	ata					T	
	Bott of ro						Bottom		1. 1.633	Prev Day
	0110	ick!	Ì	;		1	of rock!	backfill	backfill	Total Sq
			Dool C	11 -1	Backfill			slope	slope	Ft
			Back fi			İ		depth!	depth!	İ
			depth!	PIVI	slope!am			PM	AM	
						60+160		5.55	5.45	
		***				60+163	8.00	5.95	5.75	
						60+167	7.90	6.00	6.05	
			ı			60+170	8.30	6.30	6.25	
60+106			Тор			60+173	7.75	6.45	6,20	
60+109			0.55		0.55	60+176	7.10	6.75	6.55	
60+112			1.10		1.05	60+179	7.90	6.80	6.60	
60+115			1.40		1.40	60+182	7.15	6.95	6.85	
60+118			1.85		1.80	60+185	7.95	6.95	6.95	
60+121			2.15		a. a5	60+188	7.75	7.25	7.55	
60+124			2.65		2.65	60+191	8.25	7.45	7.55	
60+127 60+130			3.10	-	3.05	60+194	7.90	7.75	7.50	
					3.20					
60+133				3.55						
60+136				3.90						
60+139 60+142	4.15			4.15	 			-		
60+145			4.55		4 60		7			Deal
60+148			4.70		4.85				-	Prel Total
60+151			5.15		4.85 5.30				 	to Date
60+154			5.35		5.45					io Daic
60+157			5.45		5.40				-	Job total!

Contractors Verification:	The above report is comp	plete and correct and all materials and equipment used and
work performed during this	reporting period are in co	empliance with the contract plans and specifications except as
noted above. Submitted By:		DISTRIBUTION OF INQUIP ASSOC MC LEAN
VIRGINIA		8 504 508 2009 8 200000 00000000000000000000000

Daily Construction Report SOIL BENTONITE WALL

Page 1 of 2

INQUIP

Associates, Inc.

PROJECT:#0808 MEDOWBANK

GOLDPROJECT-EAST DIKE

GENERAL: F.GILBERT/AGNICO
Date: 9/10/08
EAGLE MINES
Report No: 09 WED

Weather; pt/cloudy / SHOWERS | Temperature (Degrees C): | Ground Conditions: WET

		High:	1	Low:-3					
MANPOWER		MATE	RIALS (I	Daily)	EQUIPMENT				
Name/Craft	Onsit	Descrip	Deli'	Used	Туре		ON	Stdby	
	e		total	total			Rent!		
	1.7	•	2721	00	DIGEGGODIA	CVED	0/2		
FRANK DAVIS/SUPP	17	bentonit		88	DIGESTOR M		9/2		
LAMAR POWELL	17	3000lb	249bg	59bag	2980' HDPE P		9/2		
					2 -60HP MISSI	ON Pump	9/2		
				E ()					
		COMPANY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PARTY O	ion (Squar	THE REAL PROPERTY AND ADDRESS OF THE PARTY O					
		Today	Prior	Total					
							ļ		
\									
	[]	TATALC DA		T MOTO	AND THE EGG	ATTACTOR	FOD AV	(0 104	
SUMMARY OF DAYS W TO 60+278 ,BOTTOM R									
ESCAVATOR.	UCK MIA	I CHING.	PKUFILI	. DACK	FILLING ALL	DATIOCA	(ICII UI	10	
ESCAVATOR.				***					

Verbal or Written Instruc	tions Rec	eived Fro	m Engine	er: VERI	FACATION OF	F DEPTH TO	O GOLD	ER 60+191=	
8.25 TO ROCK@ 60 +194									
				<u></u>					
Delays, Including Cause,	Location	and Even	et;						
			, , , , , , , , , , , , , , , , , , , ,						
	,								
SAFETY TOPIC: LIFE	VEST US	ED AT TI	RENCH!						

INQUIP

Associates, Inc.

SOIL BENTONITE **Daily Construction Report**

Page 2 of 2

9/10/08

PROJECT: 0808 MEDOWBANK GOLD PROJECT-FAST DIKE

GENERAL:F.GILBERT/AGNICO EAGLE

Date:

nort No: 08 TUES

GOLD PROJECT-EAST DIKE		MINES		Report No: 08 TUES						
bentonit	te Slurry To	st Resi	ılts: (S)to		(D)ischarge and		at "X" feet			ent t
				Marsh	DENSITY	Filter		Ph SAN		FILL
	Time		cation	Funnel	PCF.		DEPTH		SLUMP	
01	8:00 AM	60+		48	1.10		2M		5%	
02	8:15AM	PIPE		. 43	1.04	ļ		9		
03	9:00AM	60+1			2.10	ļ			4.75"	
04	10:00am	PIPE		41	1.04	<u> </u>		9	4.502	· · · · · · · · · · · · · · · · · · ·
05	1:00PM 1:15PM	60+1		52	2.14	140	21.6	0 40		'sample!
0 6	2:00PM	60+1 PIPE		53	1.09	14.8	3M	9 49	9	
08	4:00PM	60+1		41	2.11	<u> </u>		9	5.00"	
09	4 .00FW	0011	30		2.11				3.00	
10	+	 		<u> </u>		 	-			
10		Exc	avation D	ata						
	Bot	THE PARTY OF THE PARTY OF				Ì	Bottom			Prev Days
		ock!				i i	of rock!	backfill	backfill	Total Sq
	011	oon.				I	or rook.	slope	slope	Ft
			Back fi	ll slope	Backfill			depth!	depth!	
			depth!		slope!AM			a puni	l sop said	
	-							PM	AM	
60+154			TOP		TOP	60+221	7.80	5.15	5.35	
60+157			.80		.65	60+224	7.45	5.60	5.65	
60+160			1.30		1.15	60+227	7.25	5.80	5.85	
60+163			1.70		1.75	60+230	7.55	6.10	6.05	
60+167			2.05		2.05	60+233	7.50	6.90	6.90	
60+170			2.45		2.40	60+236	7.50	7.05	6.75	
60+173			2.75		2.55	60+239	6.85	6.40	6.75	
60+176			2.95		2.85	60+242	6.85	6.70	6.65	
60+179			2.95		3.10	60+245	6.50			
60+182			3.35		3.30	60+248	5.10			
60+185			3.60		3.60	60+251	5.10		-	
60+188			3.80		3.70	60+254	3.20			
60+191			3.90		3.85	60+257	2.95			
60+194	7.00		4.05		4.05	60+260	2.45		-	
60+197	7.85		4.35		4.35	60+263	2.55			
60+200	7.40		4.50		4.50	60+266	2.05			
60+203 60+206	7.20		4.70		4.65	60+269	2.50			Prel
60+209	6.50		4.90		4.90	60+275	2.03			Total
60+212	6.75		4.95		4.95	60+278	2.65			to Date
60+215	6.85		4.90		5.00	00.270	2.03			10 5410
60+218	7.50		5.25		5.20	1			İ	Job total!
50.210	1 7.50		1 2.23		20	11	L	L	1	1 300 101111

Contractors Verification:	The above report is comp	plete and correct and all materials and equipment used and	
work performed during this	reporting period are in co	impliance with the contract plans and specifications except a	18
noted above.Submitted By:	FRANK DAVIS	_DISTRIBUTION OF INQUIP ASSOC MC LEAN	
VIRGINIA			

Daily Construction Report SOIL BENTONITE WALL

Page 1 of 2

INQUIP

Associates, Inc.

PROJECT:#0808 MEDOWBANK GOLDPROJECT-EAST DIKE	GENERAL: F.GILBERT/AGNICO EAGLE MINES	Date: 9/11/08 Report No: 10 THUR
Weather; pt/cloudy / flurry/wind	Temperature (Degrees C):	Ground Conditions: WET
	High: -3 Low:-5	

		IIIgii.		LOW3				
MANPOWER		MATE	RIALS (Daily)	EQUIPM	1ENT		
Name/Craft	Onsit	Descrip	Deli'	Used	Туре	ON	Stdby	
	e		total	total		Rent!		
FRANK DAVIS/SUPP	16	bentonit	373ton	120	DIGESTOR MIXER	9/2		
LAMAR POWELL	16	3000lb	249bg	80bag	2980' HDPE PIPE	9/2		
					2 -60HP MISSION Pump	9/2	-	
		Excavati	ion (Squar	re Feet)				
		Today	Prior	Total				
SUMMARY OF DAYS W	ORK: E.	SCAVATIO	ON TODA	Y:60+27	5 TO 60 +347, PERFORMI	NG OC.	PREPARING	
					MIXING BENTONITE 24H			

Verbal or Written Instruc	tions Red	ceived From	m Engine	er; DUE	TO RAPID CHANGE OF B	EDROCI	K	
ELEVATION WAS NOT	ABLE	O MAINT	TAIN BAC	CFILL DI	STANCE FOR THE ESCA	VATION	AND WAS	
INSTRUCTED TO STOP								
		· · · · · · · · · · · · · · · · · · ·						
Delays, Including Cause,	Location	and Even	t;					

					THE LAND			

SAFETY TOPIC: WEAR	ALL PP	E REOUII	RED!		THE THE THE THE THE THE THE THE THE THE			
page 1								

SOIL BENTONITE Daily Construction Report

Page 2 of 2

Associates, Inc.

PROJECT: 0808 MEDOWBANK GOLD PROJECT-EAST DIKE

GENERAL:F.GILBERT/AGNICO EAGLE MINES

Date: Report No:

9/11/08 10 THUR

Dentonia	e Sturry 16	ot IXCou	ns: (5)10		D)ischarge and		at A leet			
				Marsh	DENSITY	Filter		Ph SAN		FILL
	Time		cation	Funnel	PCF.		DEPTH		SLUMP	garanting and a state of the same
01	8:00 AM	PIPE		52	1.12		2M	9 3.2	5%	
02	8:30AM	60+1			2.09				5.50	,,
03	9:45AM	-	no use	44	1.04			9		
04	12:45am	60+2		48	1.12	14.2		9 4.5		
05	2:30PM	60+1			2.13				5.50"	
06	2:45PM	60+1		1	2.10	<u> </u>				SAMPLE!
07	7:50PM	60+3	11	46	1.16	ļ		9 4	.5%	
08	<u> </u>	ļ		-						
09	ļ	ļ								
10	<u> </u>	<u> </u>		<u> </u>	1	<u> </u>	1			
		Exca	vation D	ata			to a transfer or and a state of the control of the state		and the program of the constant and the programme	
	Bott	om					Bottom			Prev Days
	of ro	ock!					of rock!	backfill	backfill	Total Sq
						#		slope	slope	Ft
	ļ		Back fi	ll slope	Backfill	#		depth!	depth!	8
			depth!		slope!AM			-		1
								PM	AM	
60+233			.65		.70	60+299	2.80			
60+236			.60		1.00	60+302	2.70			
60+239			1.05		1.00	60+305	3.00			
60+242			1.05		1.40	60+308	2.90			
60+245			1.45		1.70	60+311	2.85	3		
60+248			1.70		1.75	60+314	2.85			
60+251			1.75		1.85	60+317	2.70			
60+254			1.80		1.95	60+320	3.05			
60+257			1.90		1.95	60+323	2.75			
60+260			2.00		2.25	60+326	3.40			
60+263			2.25		1.95	60+329	3.45			
60+266			1.95		1.95	60+332	3.05			
60+269			2.15		2.25	60+335	3.40			
60+272			2.50		2.50	60+338	3.60			
60+275	2.60		2.55		2.65	60+341	4.35			
60+278	2.85		2.85		2.75	60+344	4.65			
60+281	3.85		3.55		3.55	60+347	4.55			
60+284	3.90		3.50		3.30					Prel
60+287	3.35		3.35		3.20					Total
60+290	3.05		2.90		2.90					to Date
60+293	2.55		3.05		3.05					
60+296	2.95		2.65		2.65TOE!	1				Job total!

Contractors Verification:	The above report is comp	plete and correct and all materials and equipment used and	
work performed during this	reporting period are in co	impliance with the contract plans and specifications except	as
noted above.Submitted By:	FRANK DAVIS	_DISTRIBUTION OF INQUIP ASSOC MC LEAN	
VIRGINIA			

Daily Construction Report SOIL BENTONITE WALL

Page 1 of 2

INQUIP

Associates, Inc.

PROJECT:#0808 MEDOWBANK	GENERAL: F.GILBERT/AGNICO	Date:	9/12/08
GOLDPROJECT-EAST DIKE	EAGLE MINES	Report No:	12 FRI
Weather; pt/cloudy / ice/wind	Temperature (Degrees C):	Ground Condi	itions: dry
	High: -3 Low:-6		

MANPOWER MATERIALS (Daily) **EQUIPMENT** Name/Craft Descrip Deli' Used ON Stdby Onsit Type total total Rent! ę FRANK DAVIS/SUPP 16 bentonit 373ton 136.5t **DIGESTOR MIXER** 9/2 LAMAR POWELL 16 3000lb 249bg 2980' HDPE PIPE 9/2 91bag 2 -60HP MISSION Pump 9/2 Excavation (Square Feet) Today **Prior** Total SUMMARY OF DAYS WORK: ESCAVATION TODAY: 60+347 TO 60 +365, PERFORMING QC, PREPARING TO DEAL WITH FREEZING TEMP. HAUL TILL BARROW, MIXING BENTONITE 24HR. SHIFT. BACKFILL ING ALL DAY TO PROCEED UP SLOPE, PUMPING SLURRY BACK TO PONDS. Verbal or Written Instructions Received From Engineer; Delays, Including Cause, Location and Event; BACK FILL SLOPE WAS STOPPED BECAUSE OF UP LIFT OF THE ROCK AND THE DIFFERENTS OF PAD ELEVATION.9HR DELAY, BY NOT USING BEAM METHOD ON THE EXTREME SLOPE WILL CAUSE DELAYS, OF WAITING ON SLURRY, SNC.LAVALLIN WAS ADVISED. SAFETY TOPIC: COLD WHEATHER!

SOIL BENTONITE Daily Construction Report

Page 2 of 2

Associates, Inc.

PROJECT: 0808 MEDOWBANK GOLD PROJECT-EAST DIKE

GENERAL:F.GILBERT/AGNICO EAGLE

MINES

Date: Report No:

9/12/08 12 FRI

bentonit	e Slurry	Test I	Resu	lts: (S)to		(D)ischarge and		at "X" feet			
	1				Marsh	DENSITY	Filter		Ph SAND BACKFILL		FILL
	Time			ation	Funnel	PCF.		DEPTH	SLUMP		
01	7:30 Al		60+33		47	1.11		1M	9 3.5	9 3.50%	
02	8:30AN		0+24			2.12			2	5.50	
03	2:30PM		60+323		51	1.14			9 4.5	5.00	77
04	3:00PM		0+21			2.14	ļ	<u> </u>		4.00	
05 06	7:30PM	1 6	50+30)0		2.10				4.00	
07	 	-				-	-	-			
08	1:45PM	4 6	50+19	3 A		BACKUP!			BACKEII	I SAMPLE	RETIVED!
09	1.43FW	1 0)UT19	74		BACKUT:			BACKITE	L SAMI LL	RETIVED.
10	 	-									
10			Evea	vation Da	ata						
	R	ottom		vacion Di				Bottom			Prev Days
		f rock	1					of rock!	backfill	backfill	Total Sq
	1 "	LIOUK	.					or room.	slope	slope	Ft
				Back fil	l slone	Backfill			depth!	depth!	
				depth!		slope!AM			1	1	1
				acpuii.	1111	Stopenian			PM	AM	
60+305				TOP		TOP			The state of		0.671.03069
60+308				0.50	an p Managanan Karata pagaina ana tao at a at a a an an an an	0.65			THE RESERVE OF THE PERSON OF T		
60+311			$\neg \dagger$	0.65		0.75					
60+314				0.85		0.95					
60+317				1.05		1.05					
60+320				1.35		1.03					
60+323				1.45		1.55					
60+326				1.65		1.65					
60+329				1.75		1.75					
60+332				2.15		2.15					
60+335				2.85		2.30					
60+338				2.65		2.45	<u> </u>				
60+341				2.90		2.80					
60+344				3.40		3.15					
60+347				3.55		3.65					
60+350		.15		3.65		3.70					
60+353		.35		3.90		4.10	ļ			-	F 1
60+356		.20		3.95		3.95	 	-		ļ	Prel
60+359		.30		4.05		4.00	-	-			Total
60+362		.25		4.00		3.90	1	_			to Date
60 + 365	[5	.05		4.01		3.85	 				Job total!

Contractors Verification:	The above report is comp	lete and correct and all materials and equipment used and
work performed during this	reporting period are in con	mpliance with the contract plans and specifications except as
noted above. Submitted By:	FRANK DAVIS	DISTRIBUTION OF INQUIP ASSOC MC LEAN
VIRGINIA		

Daily Construction Report SOIL BENTONITE WALL

Page 1 of 2

INQUIP

Associates, Inc.

PROJECT:#0808 MEDOWBANK GENERAL: F.GILBERT/AGNICO
GOLDPROJECT-EAST DIKE EAGLE MINES
Report No: 13 SAT

Weather; pt/cloudy / ice/wind Temperature (Degrees C): Ground Conditions: WET

High: 1 Low:-4

MATERIALS (Daily) **MANPOWER EQUIPMENT** Name/Craft Onsit Descrip Deli' Used Type Stdby Rent! total total FRANK DAVIS/SUPP 16 bentonit 373ton 151.5t **DIGESTOR MIXER** 9/2 LAMAR POWELL 16 3000lb 249bg 2980' HDPE PIPE 9/2 101bg 2 -60HP MISSION Pump 9/2 Excavation (Square Feet) Today Prior Total SUMMARY OF DAYS WORK: ESCAVATION TODAY: 60+365 TO 60 +419, PERFORMING QC, CLEANING SITE OF BENTONITE SPILL. HAULING TILL BARROW, FABRICATING CROSS BEAM TO INSTALL IN TRENCH TO SLOW MOVEMENT OF BACKFILL ON THE SLOPE. WAS POSTION AT 60+393, LENGTH OF CROSS IS 6.50, BOTTOM OF TRENCH AT THIS LOCATION IS 7.10 METERS.5HR. ASSEMBLE TIME! Verbal or Written Instructions Received From Engineer; PERMISSION TO PLACE BEAM! SNC.LAVALLIN Delays, Including Cause, Location and Event; 5 HR. DOWNTIME WITH WATER IN DISEAL FUEL FROM MINE. SAFETY TOPIC: TRIPS SLIPS @FALLS

SOIL BENTONITE **Daily Construction Report**

Page 2 of 2

PROJECT: 0808 MEDOWBANK

Associates, Inc.

GENERAL: F. GILBERT/AGNICO EAGLE

Date:

9/13/08 13 SAT

GOLD PROJECT-EAST DIKE Report No: **MINES**

	1			Marsh	DENSITY	Filter	1	Ph SAN	D BACK	FILL
	Time	Lo	cation	Funnel	PCF.		DEPTH		SLUMP	
01	7:15AM	60+3	50	52	1.20		2M	9 4%	Ó	
02	8:00AM	60+3			2.12				4"	
03	8:45AM	PIPE		44	1.05			9 1%	Ď.	
04-	1:00PM	60+3		53	1.15	15.1		9 5%		
05	1:30PM	60+3			2.13				4.5"	
06	3:30pm	PIPE		46	1.05			9 1	%	
07	5:00PM	60+3	23		2.14				3.75	5%
08				<u> </u>						
09										
10	<u>L</u>	<u></u>		<u>l</u>	1		1	ļ		
CETTER A STREET STREET STREET STREET	ilkeringste den kritise sin virtuste for konstitue varantee krit	Exca	avation D	ata	Dirija i karinga da salumini a kala Magalanga da Balanda da Salanda da Salanda da Salanda da Salanda da Salanda		A Pro- Vickor Co. Indiana (Co.)		contact was not resident by the contact of the first might be in the	
-	Botte						Bottom			Prev Days
	of ro	ck!				#	of rock!	backfill	backfill	Total Sq
	Į							slope	slope	Ft
	-		Back fil	ll slope	Backfill		-	depth!	depth!	
	ļ		depth!	PM	slope!AM	H				
					_			PM	AM	
60+332			0.80		0.70	60+398	7.70	6.75	6.85	
60+335			1.00		1.05	60+401	8.15	7.10	7.20	
60+338			1.25		1.25	60+404	8.15	7.15	7.20	
60+341			1.55		1.60	60+407	8.10	7.35	7.30	
60+344	y		2.05		2.05	60+410	8.45	7.65	7.85	
60+347			2.35		2.40	60+413	8.55	8.30toe!	8.15toe!	
60+350			2.65		2.55	60+416	8.70	Clean!	Clean!	
60+353			3.15		3.00	60+419	8.45			
60+356	×		3.35		3.25					
60+359			3.90		4.15					
60 +362	1		4.35		4.40					
60+365			4.80		4.80					
60+368	5.95		5.00		5.25					
60+371	5.85		5.10		5.15					
60+374	6.30		5.15		5.25					
60+377	6.35		5.55		5.50					
60+380	7.25		5.55		5.70					
60+383	7.20		5.80		5.75					Prel
60+386	7.40		5.85		5.90					Total
60+389	7.00		6.10		6.15					to Date
60+392	7.10		6.00 bea	m!	6.15					
60+395	7.35		6.15		6.25					Job total!

Contractors Verification:	The above report is com	plete and correct and all materials and equipment used and	
work performed during this	reporting period are in co	ompliance with the contract plans and specifications except	as
noted above.Submitted By:	FRANK DAVIS	DISTRIBUTION OF INQUIP ASSOC MC LEAN	
VIRGINIA			

Daily Construction Report SOIL BENTONITE WALL

Page 1 of 2

INQUIP

Associates, Inc.

PROJECT:#0808 MEDOWBANK GENERAL: F.GILBERT/AGNICO Date: 9/14/08
GOLDPROJECT-EAST DIKE EAGLE MINES Report No: 14 SUN

Weather; pt/cloudy / WET SNOW Temperature (Degrees C): Ground Conditions: WET

High: -3 Low:-6

MANPOWER MATERIALS (Daily) EQUIPMENT Name/Craft Onsit Descrip Deli' Type Used ON Stdby e total total Rent! FRANK DAVIS/SUPP 373ton 17 163.5t bentonit **DIGESTOR MIXER** 9/2 LAMAR POWELL 17 3000lb 249bg 109bg 2980' HDPE PIPE 9/2 2-60HP MISSION Pump 9/2 Excavation (Square Feet) Today Prior Total SUMMARY OF DAYS WORK: ESCAVATION TODAY: 60+419 TO 60 +464, PERFORMING OC, CLEANING SITE OF BENTONITE SPILL. HAULING TILL BARROW, ESCAVATING BOULDER FROM 60+434 TO 60+ 449. Verbal or Written Instructions Received From Engineer; SNC.LAVALLIN IS CONSISTILY HAVING THE OPERATOR PULL ON SLOPE OF THE BACK FILL. Delays, Including Cause, Location and Event; SAFETY TOPIC: LIGHT PLANT MOVE FOR MAXIUM LIGHT!

SOIL BENTONITE Daily Construction Report

Page 2 of 2

PROJECT: 0808 MEDOWBANK

Associates, Inc.

GENERAL:F.GILBERT/AGNICO EAGLE

Date:

9/14/08 14 SUN

GOLD PROJECT-EAST DIKE MINES Report No:

benton	bentonite Slurry Test Results: (S)torage Tank, (D)ischarge and (T)rench at "X" feet bgs									
			Marsh	DENSITY	Filter		Ph	SAND	BACKF	FILL
	Time	Location	Funnel	PCF.		DEPTH		9	SLUMP	
01	7:30AM	60+383	52	1.10		1M	9	3%		
02	8:00AM	PIPE	52	1.04						
03	8:30AM			2.12					4"	
04	1:30PM			2.10			<u> </u>		4.25"	,
05	1:30PM	60+311		2.13					4.5"	
06	2:00pm	60+398	48	1.11	13.2	3M	9	4.5%	Ď.	
07	2:15PM	PIPE	46	1.06			9	1/20/0		
08	5:00pm	60+359		2.11					4"	
09										
10										
		Excavation D	ata						Anna Lawrence (Income Military Long)	nte ming a nomental es man au stora é sual la Mos La men de l'encoles
			a promise program de moje su tras autorita de come la tras de 200.	A STATE AND RESTRICT TO A STATE OF THE STATE		Dattom				Prev Days

10	Exc	avation Data						
	Bottom of rock!	Back fill slope depth! PM	Backfill slope!AM		Bottom of rock!	backfill slope depth!	backfill slope depth!	Prev Days Total Sq Ft
60+365		0.75	0.80	60+431	9.65	7.05	7.05	
60+368		1.45	1.40	60+434	9.05	7.15	7.15	
60+371		1.75	1.85	60+437	9.20	7.20	7.10	
60+374		2.20	2.20	60+440	8.55BF	7.35	7.20	
60+377		2.90	2.70	60+443	8.55BF	7.55	7.35	
60+380		3.15	3.30	60+446	8.65	7.60	7.55	
60+383		3.55	3.70	60+449	8.95	7.85	7.75	
60+386		3.85	3.70	60+452	8.75	7.85	7.80	
60+389		4.35	4.40	60+455	8.60	8.05	8.15	
60+392		3.95 BEAM!	5.10	60+458	9.00	9.15toe!	8.80toe	
60+395		5.35	5.65	60+461	9.15			
60+398	,	5.55	5.55	60+464	8.55			
60+401		5.60	5.70					
60+404		5.80	5.75					
60+407		5.95	6.10					
60+410		6.05	6.15					
60+413		6.25	6.25					
60+416		6.25	6.25					Prel
60+419		6.45	6.40					Total
60+422	8.15	6.55	6.65					to Date
60+425	8.45	6.60	6.70					
60+428	8.40	6.95	6.95			JL		Job total!

Contractors Verification:	The above report is comp	plete and correct and all materials and equipment used and
work performed during this	reporting period are in co	impliance with the contract plans and specifications except as
noted above. Submitted By:		_DISTRIBUTION OF INQUIP ASSOC MC LEAN
VIRGINIA		

Daily Construction Report SOIL BENTONITE WALL

Page 1 of 2

INQUIP

Associates, Inc.

PROJECT:#0808 MEDOWBANK GOLDPROJECT-EAST DIKE	GENERAL: F.GILBERT/AGNICO EAGLE MINES	Date: 9/15/08 Report No: 15 TUES
Weather; pt/cloudy / WET SNOW	Temperature (Degrees C):	Ground Conditions: WET
	High: -2 Low:-8	y

MANPOWER		MATE	RIALS (Daily)	EQUIPM	IENT	
Name/Craft	Onsit	Descrip	Deli'	Used	Type	ON	Stdby
	ę		total	total		Rent!	
FRANK DAVIS/SUPP	17	bentonit		186.5t	DIGESTOR MIXER	9/2	
LAMAR POWELL	17	3000lb	249bg	124bg	2980' HDPE PIPE	9/2	
					2 -60HP MISSION Pump	9/2	
		Evenyet	on (Carre	- Fact			
		Today	on (Squar Prior	Total			
		Today	FIIOI	Total		 	
						-	
——————————————————————————————————————						 	
						-	
						 	
SUMMARY OF DAYS W	ORK: E	SCAVATIO	ON TODA	1 Y: 60+40	64 TO 60 +515, PERFORMI	NG OC.C	LEANING
SITE OF BENTONITE S	SPILL. H	IAULING	TILL BA	RROW F	OR START OF BACKFILL,	DE-ICE	ING
					E SIDE. MAKING PUMPS		
BACKFILL WAS AT ES	CAVATO	OR TWICE	THIS SI	HIFT!			
							113
Verbal or Written Instruc	tions Re	ceived Fro	m Engine	er;			
				·			
,					Manusana Lagrana *		
D. 1. 11. G							
Detays, Including Cause,	Location	n and Even	t; 2 HK.	COLD W	HETHER STARTS SLOW!		
						terral management	
SAFETY TOPIC: BRAK	ES TO I	WARM IIP	1				
MILLITION DATE	LOIUT	7 IIII UI	•	*			

Associates, Inc.

SOIL BENTONITE Daily Construction Report

Page 2 of 2

PROJECT: 0808 MEDOWBANK

GENERAL:F.GILBERT/AGNICO EAGLE

Date:

9/15/08

GOLD P	OLD PROJECT-EAST DIKE					MINES Report No: 15 MON					
bentonit	te Slurr	y Test	t Resu	lts: (S)to		(D)ischarge and		at "X" feet	7		
		1			Marsh	DENSITY	Filter	1	Ph SANI		FILL
	Tim			cation	Funnel	PCF.		DEPTH		SLUMP	
01	7:45A		60+44	46	52	1.10		1M	9 3%		
02	9:00A		PIPE		53	1.05			9 .059		
03	10:00		60+36			2.15				4'	
04	1:00P		60+3	77		2.16				4.2	25"
05	1:30P		PIPE	 	49	1.05			9		
06	2:00p		60+4		46	1.09	15.8	3M	9 4.	5%	
07	5:30P		60+3	86		2.12		ļ		5'	,
08	7:45pt	m	PIPE		52	1.04			9		
09	1				ļ						
10	<u> </u>				L.			<u> </u>	1		
				vation D	ata						
		Botto						Bottom			Prev Days
	1	of roc	k!			9		of rock!	backfill	backfill	Total Sq
									slope	slope	Ft
	1			Back fi		Backfill			depth!	depth!	1
				depth!	PM	slope!AM					
									PM	AM	
60+395				0.80		1.00	60+461		6.40	6.45	
60+398	-			1.85		1.65	60+464		6.60	6.75	
60+401				2.15		2.35	60+467	9.40	6.65	6.70	
60+404	1			2.10		2.70	60+470	8.80	6.90	7.05	
60+407				2.70		3.15	60+473	8.60	7.05	7.10	
60+410				3.05		3.20	60+476	8.95	7.20	7.15	
60+413				3.45		3.65	60+479	8.50	7.85	7.85	
60+416				3.65		3.85	60+482	8.60	7.90	8.30	
60+419				4.90		4.15	60+485	9.05	8.05	8.00	
60+422				4.85		4.65	60+488	8.90	8.20	8.10	
60+425				4.60 bea	m!	4.70	60+491	9.50	8.15	8.15	
60+428				4.80		4.95	60+494	9.40	8.25	8.15	
60+431				4.85		5.20	60+497	9.15	8.08	8.15	
60+434				5.25		5.35	60+500	9.05	8.35	8.45	
60+437				5.15		5.20	60+503	8.70	8.15	8.20	
60+440				5.30	1	5.65	60+506	9.30	7.70	7.90toe!	
60+443			5.55		5.55	60+509	8.60	8.25	8.60		
60+446		5.70			5.70	60+512	8.25	8.15clean!	8.25	Prel	
60+449			5.85			5.80	60+515	7.60	Clean!		Total
60+452				6.20		6.10					to Date
60+455				6.15		6.10					
60+458				6.35		6.20					Job total!

Contractors Verification:	The above report is co6	mplete and correct and all materials and equipment used and
work performed during this	reporting period are in c	compliance with the contract plans and specifications except as
noted above. Submitted By:		DISTRIBUTION OF INQUIP ASSOC MC LEAN
VIRGINIA		

Daily Construction Report SOIL BENTONITE WALL

Page 1 of 2

INQUIP

Associates, Inc.

GENERAL: F.GILBERT/AGNICO

Date: 9/16/08
Report No: 16 TUES

PROJECT:#0808 MEDOWBANK GOLDPROJECT-EAST DIKE

EAGLE MINES

Ground Conditions: WET

Weather; pt/cloudy / blizzard

Temperature (Degrees C):

High: -8 Low:-11

		Iligii.	-6	LOW1	1			
MANPOWER		MATE	RIALS (I	Daily)	EQUIPMENT			
Name/Craft	Onsit	Descrip	Deli'	Used	Туре		ON	Stdby
	e		total	total			Rent!	
FRANK DAVIS/SUPP	16	bentonit	373tn	199tn	DIGESTOR M	IXER	9/2	
LAMAR POWELL	16	3000lb	249bg	133bg	2980' HDPE P	IPE	9/2	
			Us tns	Us tns	2 -60HP MISSI	ON Pump	9/2	
				,				
		Excavat	ion (Squar	e Feet)				
		Today	Prior	Total				
SUMMARY OF DAYS	VORK: ES	CAVATIO	ON TODA	Y:60+51.	5 TO 60 +564, P	PERFORMI	VG QC,C	CLEANING
SITE OF BENTONITE								
PEMOVING EYCESS								

SUMMARY OF DAYS WORK: ESCAVATION TODAY: 60+515 TO 60 +564, PERFORMING QC,CLEANING SITE OF BENTONITE SPILL AT SLURRY PLANT AND DIKE HAUL ROAD AJACENT TO EXCAVATION. REMOVING EXCESS SLURRY LINE. REMOVING ICE CAP FROM TRENCH AND FROM BACKFILL MIX ING AREA. BEAM WAS REMOVED AT 60 +473 AT 2:00PM TO MOVE BACKFILL UP GRADE CHANGE AT 60 +536. DID NOT UP FRESH SLURRY PAST 10AM.

Verbal or Written Instructions Received From Engineer; SNC.LAVALLIN STOP EXCAVATION AT 3:00PM TO 5:00PM TO BACKFILL UP IN 6- AREA AT RELINEMENT, WAS AFRAID OFSLURRY LOSE IN THIS AREA. WE HAD BACKFILL WITH IN 15METERS OF THE ESCAVATOR. WE NEVER WAS OUT OF SPEC THEY JUST NEED BACKFILL CLOSER. RESTARTED AT 5:00PM.

Delays, Including Cause, Location and Event; 2 HR. COLD WHETHER STARTS SLOW! STOP ESCAVATOR
AT5 5:30PM WHEN WE BROKE A SHANK AT 60 +557 ON RUFF BEDROCK THAT WAS NOT PREVIOUS
CLEANED DID NOT START ESCAVATION INTILL 6:30PM. DEEP CONFIRMED GOOD BEDROCK
MEASUREMENTS AND NO BOULDERS.

SAFETY TOPIC: EYEWEAR PROTECTION WHILE BLOWING ICE FROM SLURRY LINE REQUIRED!

SOIL BENTONITE Daily Construction Report

Page 2 of 2

Associates, Inc.

PROJECT: 0808 MEDOWBANK

GENERAL:F.GILBERT/AGNICO EAGLE

Date:

Ph SAND BACKFILL

9/16/08

16 TUES GOLD PROJECT-EAST DIKE Report No: **MINES**

DENSITY Filter

bentonite Slurry Test Results: (S)torage Tank, (D)ischarge and (T)rench at "X" feet bgs

Marsh

	Time	I	cation	Funnel	PCF.	ritter	DEPTH	PII SAN	SLUMP	ILL
01	8AM	60+4	Management and the second	51	1.08	 	2M	9 4.5	A STATE OF THE PARTY OF THE PAR	
02	9:20AM	60+3		31	2.10		2141	7.5	3"	
03	10:00am	PIPE		42	1.04		 	9		
04	12:45PM	60±4		48	1.08				5%	
05	4PM	60+4		70	2.12	 	+	/		5"
06	5PM	60+5		53	1.14	15.2	2M	9 50		
07	31 141	10013		33	1.17	13.2	2141	1	7.0	
08		╁			—		_			
09		+			-	<u> </u>	-			
10		 			1		+			
10		Eva	avation D	<u> </u>	1			1		
	Bott of re	om	Back fil	l slope	Backfill		Bottom of rock!	backfill slope depth!	backfill slope depth!	Bedrock!
			depth!	PM	slope!AM			PM	AM	
60+428			TOP!		Top!	60+494		5.90	6.05	+561=5.85
60+431			1.05		0.90	60+497		6.20	5.90	+564=5.85
60+434			1.30		1.25	60+500		6.15	6.60	
60+437			1.60		1.55	60+503		6.55	6.15	
60+440			1.90		2.00	60+506		6.90	6.65	
60+443			2.15		2.25	60+509		6.60	6.60	
60+446			2.40		2.45	60+512		7.10	6.80	
60+449		· · · · · · · · · · · · · · · · · · ·	2.70		2.80	60+515	7.55	6.95	6.90	
60+452			3.00		2.95	60+518	7.45	7.30	7.50	
60+455			3.35		3.20	60+521	7.00	6.70	6.30	
60+458			3.65		3.60	60+524	7.35	6.50	6.65	
60+461			4.00		4.00	60+527	7.50	6.40	6.60	
60+464			4.15		4.15	60+530	7.20	6.50	6.65	
60+467			4.30		4.25	60+533	6.30	6.05	6.85	
60+470			4.75		4.50	60+536	6.35	6.10	6.15	
60+473			4.75		4.80	60+539	6.50	5.90	6.05	
60+476			4.95		5.12	60+542	6.65	6.35	6.30	
60+479			5.15		5.35	60+545	6.25	6.40	6.20	Prel
60+482			5.25		5.30	60+548	5.90	5.40	5.45	Total
60+485			5.60		5.50	60+551	5.70	5.50	5.45toe!	to Date
60+488			5.60		5.60	60+554	5.80	5.55	Clean!	
60+491			5.70		5.65	60+557	5.55	5.75	Clean!	Job total!

Contractors Verification:	The above report is co6m	plete and correct and all materials and equipment used and
work performed during this	reporting period are in cor	npliance with the contract plans and specifications except as
noted above. Submitted By:	FRANK DAVIS	DISTRIBUTION OF INQUIP ASSOC MC LEAN
,VIRGINIA		

Daily Construction Report SOIL BENTONITE WALL

Page 1 of 2

INQUIP

Associates, Inc.

PROJECT:#0808 MEDOWBANK	GENERAL: F.GILBERT/AGNICO		9/17/08	
GOLDPROJECT-EAST DIKE	EAGLE MINES	Report No:	17 WED	
Weather; pt/cloudy / WET- SNOW	Temperature (Degrees C):	Ground Cond	itions: WET	

High: | -3 Low:-1 **EQUIPMENT MANPOWER MATERIALS (Daily)** Name/Craft Deli' ON Stdby Onsit Descrip Used Type total total Rent! e FRANK DAVIS/SUPP 373tn 199tn 9/2 16 bentonit **DIGESTOR MIXER** LAMAR POWELL 9/2 16 3000lb 249bg 133bg 2980' HDPE PIPE 9/2 Us tns Us tns 2-60HP MISSION Pump Excavation (Square Feet) Prior Today Total SUMMARY OF DAYS WORK: ESCAVATION TODAY:60+564 TO 60 +609, PERFORMING QC, BACKFILL ONLY TODAY, NO SLURRY FROM POND USED TODAY. WORKING AGAINST THE GRADE ELEVATION. STARTED TO DEMOB SOME EQUIP. NO MIXING BENTONITE TODAY! ONE FULL POND-DOMINQUE Verbal or Written Instructions Received From Engineer; Delays, Including Cause, Location and Event; SAFETY TOPIC: CLEANING WINDOW FOR SAFETY!

Associates, Inc.

SOIL BENTONITE Daily Construction Report

Page 2 of 2

Job total!

PROJECT: 0808 MEDOWBANK GOLD PROJECT-EAST DIKE

60+554

4.35

GENERAL: F.GILBERT/AGNICO EAGLE

MINES

Date: Report No:

9/17/08 17 WED

bentonite Slurry Test Results: (S)torage Tank, (D)ischarge and (T)rench at "X" feet bgs Marsh **DENSITY** Filter SAND BACKFILL Ph Time Location Funnel PCF. **DEPTH SLUMP** 7:30AM 01 60+524 65 1.08 2M 9 2% 02 8:45AM 60+431 2.14 4.5% 03 12:30am 60+518 50 1.19 9 5% 04 1:00PM 60+443 2.11 5" 05 4:45PM 60+561 51 1.15 14.8 1M 4.5% 06 6:00PM 60 +485 2.12 4" 07 08 09 10 **Excavation Data Bottom** Bottom Bedrock! of rock! of rock! backfill backfill slope slope Back fill slope Backfill depth! depth! depth! PM slope!AM PM AM 60+491 0.70 0.65 60+557 4.35 4.55 60+494 0.90 0.80 60+561 5.15 4.85 60+497 1.35 1.45 60+564 5.40 5.45 60+500 1.45 1.60 60+567 6.30 5.65 5.70 60+503 1.75 1.80 60+570 6.50 5.75 6.00 60+506 1.90 1.85 60+573 6.35 6.20 6.35 60+509 2.30 2.20 60+576 7.20 6.40 6.35 60+512 2.45 2.15 60+579 6.60 5.95 5.80 60+515 2.45 2.35 60+582 6.10 5.70 5.75 60+518 2.60 2.45 60+585 5.60 5.40 5.50 60+521 2.85 2.70 60+588 6.10 5.70 5.75 60+524 2.95 2.85 60+591 5.85 5.60 5.55 60+527 3.05 3.05 60+594 5.85 5.65 5.50 60+530 3.30 3.10 60+597 5.85 5.40 5.50toe! 60+533 3.50 3.25 60+600 5.95 60+536 3.45 3.25 60+603 6.10 60+539 3.55 3.60 5.90 60+606 60+542 3.70 3.75 60+609 5.85 Prel 60+545 3.90 3.50 Total 60+548 4.00 3.95 to Date 60+551 4.25 4.30

Contractors Verification: The above report is co6mplete and correct and all materials and equipment used and work performed during this reporting period are in compliance with the contract plans and specifications except as noted above.Submitted By: ____FRANK DAVIS ____DISTRIBUTION OF INQUIP ASSOC MC LEAN ,VIRGINIA

4.45

SOIL BENTONITE WALL

Page 1 of 2

Associates, Inc.

PROJECT:#0808 MEDOWBANK | COLDPROJECT-EAST DIKE | F

GENERAL: F.GILBERT/AGNICO EAGLE MINES

Date: Report No: 9/18/08 18 THUR

GOLDPROJECT-EAST DIKE
Weather; pt/cloudy / MILD

Temperature (Degrees C):

Ground Conditions: WET

High: -5 Low:-4

		High:	-5	Low:-4	1				
MANPOWER		MATE	CRIALS (Daily)	EQUIPMENT				
Name/Craft	Onsit e	Descrip	Deli' total	Used total	Туре	ON Rent!	Stdby		
FRANK DAVIS/SUPP	16	bentonit	373tn	199tn	DIGESTOR MIXER	9/2			
LAMAR POWELL	16	3000lb	249bg	133bg	2980' HDPE PIPE	9/2			
			Us tns	Us tns	2 -60HP MISSION Pump	9/2			
		Evanuat	ion (C	F - 4)		1			
		Today	ion (Squar	Total					
		Touay	THO	Total					
	<u> </u>				 9 TO 60 +660, PERFORMI	l			
					NITE TODAY! ONE FULL				
Verbal or Written Instruc	tions Rec	eived From	m Engine	er;					
Delays, Including Cause,	Location	and Even	t;						
CARPEN MARIA									
SAFETY TOPIC: TRUC	KTRAF	FIC!							

INWUIT

60+582

60+585

60+588

60+591

60+594

60+597

60+600

60+603

60+606

Daily Construction Report

Page 2 of 2

Associates, Inc. PROJECT: 0808 MEDOWBANK

PROJECT: 0808 MEDOWBANK | GENERAL:F.GILBERT/AGNICO EAGLE GOLD PROJECT-EAST DIKE | MINES

2.55

2.85

3.00

3.20

3.40

3.60

3.65

3.85

3.75

Date: | Report No: |

9/18/08 18 THUR

	7	_	1	11131 (5)10		(D)ischarge an		at A leet			
					Marsh	DENSITY	Filter		Ph SAN		FILL
	-	ime		cation	Funnel	PCF.		DEPTH		SLUMP	
01		DAM	60+5		47	1.09		2M	9 5%		
02)AM	60+4			2.11			5"		
03)Pm	60+5		57	1.20	14.8	1M	9 9	%	
04)PM	60+5			2.14					5.75"
05)PM	PIPE		43	1.05			9		
06	8:00)PM	60 +	521	53	1.19		2M	9 7	%	
07											
08											
09											
10	<u> </u>										
			Exca	avation D	ata						
A STATE OF S		Botte	om					Bottom			Bedrock
		of ro	ck!					of rock!	backfill	backfill	
								011001	slope	slope	
				Back fil	ll slone	Backfill			depth!	depth!	
				depth!		slope!AM	1		dopui.	deptii.	
				dopan.	1 171	эторолгич			PM	AM	
60+542				TOP		TOP	60+609		4.05	3.95	
60+545				0.50		0.60	60+612	6.05	3.95	4.00	
60+548				İ		552 WARE NO.					<u> </u>
60+551		 		0.65		0.75	60+615	6.00	4.10	4.05	
60+554				1.10		0.90 1.05	60+618	6.05	4.15	4.35	
60+557		 		1.10		1.05	60+621	6.25	4.35	4.45	
60+561		-		1.50			60+624	6.25	4.30	4.40	
						1.65	60+627	6.05	4.45	4.35	
60+564				1.70		1.70	60+630	5.75	4.50	4.50	
60+567				1.95		1.90	60+633	5.90	4.50	4.60	
60+570				2.10		2.05	60+636	6.30	4.70	4.70	
60+573				2.50		2.15	60+639	6.15	4.90	4.85	
60+576				2.45		2.30	60+642	6.35	5.00	4.90	
60+579				2.40		2.40	60+645	6.50	4.95	4.85	

Contractors Verification: The above report is co6mplete and correct and all materials and equipment used and work performed during this reporting period are in compliance with the contract plans and specifications except as noted above.Submitted By: ____FRANK DAVIS ____DISTRIBUTION OF INQUIP ASSOC MC LEAN ,VIRGINIA

60+648

60+651

60+654

60+657

60+660

6.35

5.75

6.25

6.10

6.10

5.10

5.20

5.35

5.60

5.30TOE!

5.05

5.10

5.05

4.95

5.00TOE

Prel

Total

to Date

Job total!

2.50

2.80

2.95

3.15

3.30

3.55

3.60

3.75 3.85

Daily Construction Report SOIL BENTONITE WALL

Page 1 of 2

INQUIP

IIIWUIT								
Associates, I	nc.							
PROJECT:#0808 MEDO	WBANK	GENER	AL: F.GI	LBERT/A	AGNICO	Date	: 9/19/	08
GOLDPROJECT-EA	ST DIKE	EAGLE	MINES			Report No): 19 FI	રા
Weather; pt/cloudy / VER	Y COLD	Temper	ature (Deg	grees C):		Ground Cor	nditions:	WET
		High:	-1	Low:-7	7			
MANPOWER		MATE	RIALS (Daily)		EQUIPM	ENT	
Name/Craft	Onsit e	Descrip	Deli' total	Used total	Туре		ON Rent!	Stdby
FRANK DAVIS/SUPP	16	bentonit	373tn	199tn	DIGESTOR M	IXER	9/2	
LAMAR POWELL	16	3000lb	249bg	133bg	2980' HDPE PI	PE	9/2	
			Us tns	Us tns	2 -60HP MISSI	ON Pump	9/2	
		MARINE AND ADDRESS OF THE PARTY	on (Squar	THE RESIDENCE STREET,				
		Today	Prior	Total				
SUMMARY OF DAYS W	ORKOES	CAVATI	ON TODA	V.KOLKK	0 TO 60 1697 D	EDEADMIN	IC OC	İ.
. WORKING AGAINST								FD WITH
EXCAVATOR ON WORL								
FINISHED 4PM. ICE CO								
CAN IN POND, DITCH								
Verbal or Written Instruc	tions Rec	eived Froi	m Engine	er;				
Palme Including Cause	Laggiore	and Ever	4. COID	TAZETE CONTE	TCTD /			
Delays, Including Cause,	Locuion	unu Even	i, CULD	W DE I H	UA!			
	**							
								
SAFETY TOPIC: LIFE	EST US	E AT TRE	NCH!	OC. WANTED CO. D. T. J. L.				

Associates, Inc.

SOIL BENTONITE **Daily Construction Report**

Page 2 of 2

PROJECT: 0808 MEDOWBANK | GENERAL:F.GILBERT/AGNICO EAGLE

Date: 9/19/08

GOLD PROJECT-EAST DIKE				MINES Report No: 19 FRI						RI	
bentoni	te Slurry	Test Resu	ılts: (S)to	rage Tank,	(D)ischarge and	l (T)rench	at "X" feet	bgs			
				Marsh	DENSITY	Filter		Ph SAN		FILL	
	Time	e Lo	cation	Funnel	PCF.		DEPTH		SLUMP		
01	7:30A	√I 60+6	24	50	1.19		1M	9 7%	9 7%		
02	10:30a		0 truck!	43	1.05		top	9			
03	3:45Pn			44	1.05			9			
04	4:30Pn			48	1.16	15.5	1M	9 49	(6"/2)		
05	5:00PN				2.12						
06	7:15PN	A = 60+5	66		2.11				4"		
07							ļ				
08											
09	1				-						
10				1							
	mana ana ana ana ana ana ana ana ana ana	Exca	avation D	ata	MAN TO SOME THE SOURCE STATE OF THE SOURCE STA		The production of the second s		and provided the organization of the sections		
	1	Bottom					Bottom			Bedrock!	
	0	f rock!					of rock!	backfill	backfill	Depth!	
								slope	slope		
	l		Back fi	ll slope	Backfill			depth!	depth!		
	1		depth!	PM	slope!AM						
					3555			PM	AM		
60+576			0.55		0.45	60+642		3.85	3.85		
60+579			0.75		0.55	60+645		3.90	3.85		
60+582			0.90		0.80	60+648		4.00	3.95		
60+585			1.15		1.20	60+651		4.05	3.95		
60+588			1.40		1.30	60+654		4.10	4.20		
60+591			1.50		1.55	60+657		4.25	4.20		
60+594			1.90		1.80	60+660		4.60	4.60		
60+597			2.00		2.10	60+663	6.30	4.35	4.30		
60+600			2.15		2.25	60+666	6.80	4.50	4.50		
60+603			2.30		2.35	60+669	6.80	4.65	4.60		
60+606			2.45		2.40	60+672	6.60	5.20	4.95		
60+609			2.55		2.50	60+675	6.40	5.15	4.85		
60+612			2.75		2.60	60+678	6.35	5.15	4.90		
60+615			2.90		2.80	60+681	5.55	5.40	4.90		
60+618			3.10		3.05	60+684	5.65	5.10	4.75		
60+621			3.40		3.30	60+687	5.50	4.10toe!	4.45toe!	<u></u>	
60+624			3.30		3.25			-		D I	
60+627			3.40		3.35					Prel	
60+630			3.55		3.45	ļ		-	-	Total to Date	
60+633			3.55		3.60	-		-	-	to Date	
60+636			3.75		3.75		-		+	T-1-1-11	
60+639			3.85		3.80		1]	Job total!	

Contractors Verification:	The above report is co6m	plete and correct and all materials and equipment used and
work performed during this	reporting period are in co	mpliance with the contract plans and specifications except as
noted above. Submitted By:	FRANK DAVIS	DISTRIBUTION OF INQUIP ASSOC MC LEAN
VIRGINIA		

Daily Construction Report SOIL BENTONITE WALL Karine or Jeffrey

Page 1 of 2

Associates, Inc.

PROJECT:#0808 MEDOWBANK GOLDPROJECT-EAST DIKE

Weather; pt/cloudy / VERY COLD

GENERAL: F.GILBERT/AGNICO

EAGLE MINES

Date: Report No:

9/20/08 **20 SAT**

Temperature (Degrees C):

Ground Conditions: WET

High: -3 Low:-5 **MATERIALS (Daily) MANPOWER EQUIPMENT** Name/Craft Onsit Descrip Deli' Used Type ON Stdby

total total Rent! e FRANK DAVIS/SUPP 16 bentonit 373tn 199tn **DIGESTOR MIXER** 9/2 LAMAR POWELL 16 3000lb 2980' HDPE PIPE 9/2 249bg 133bg 9/2 Us tns Us tns 2-60HP MISSION Pump Excavation (Square Feet) Today Prior Total

SUMMARY OF DAYS WORK: ESCAVATION TODAY:60+687 TO 60 +744, PERFORMING QC,HAULING TILL ON BOTH ENDS TO KEEP UP WITH SUPPLY, MIXING AT LEAST 30% MORE MATERIAL BECAUSE OF THE QUALITY OF MATERIAL WE HAVE RELOACATED BEAM AT 60+690 TO SLOW THE SPEED OF THE BACKFILL SO WE CAN CLOSE THE DITCH WITH MINIUM SLURRY LEFT AT THE END OF TRENCH. WE ARE ON DAY 8 OF COLD TEMPS, REMOVING ICE FROM DITCH, PONDS AND BACKFILL MIXING AREA THE BEST WE CAN.

Verbal or Written Instructions Received From Engineer;

Delays, Including Cause, Location and Event; COLD WHETHER! STARTS @STOPS +2HR. A DAY!

SAFETY TOPIC: USING SAFETY HARNESS TO REMOVE SUCTION FROM POND!

Associates, Inc.

SOIL BENTONITE Daily Construction Report

Page 2 of 2

PROJECT: 0808 MEDOWBANK GOLD PROJECT-EAST DIKE

60+696

4.35

GENERAL: F.GILBERT/AGNICO EAGLE **MINES**

Date: Report No: 9/20/08 **20 SAT**

bentonite Slurry Test Results: (S)torage Tank, (D)ischarge and (T)rench at "X" feet bgs SAND BACKFILL Marsh **DENSITY** Filter Ph Time Location **Funnel** PCF. **DEPTH SLUMP** 7:30AM PIPE 01 43 1.05 54 1.19 2M 9 02 8:00Am 60+621 4% 5" 03 8:30Am 60+567 2.14 2:00Pm 60+657 49 1.20 5% 04 16.3 9 05 2:30PM PIPE 42 9 1.04 06 3:00PM 60+591 2.15 4.5" 6:00PM 60+708 07 45 1.08 9 4% 08 09 10 **Excavation Data** Bedrock! **Bottom Bottom** of rock! of rock! backfill backfill Depth! slope slope Back fill slope Backfill depth! depth! depth! PM slope!AM PM AM 60+633 Top! 60+699 6.10 4.35 4.35 Top! 60+636 .60 .40 60+702 6.15 4.30 4.40 60+639 .60 .60 4.70 4.50 60+705 6.05 60+642 .80 .75 60+708 6.20 4.55 4.50 .95 .95 60+645 60+711 6.15 4.65 4.60 60+648 1.00 1.00 60+714 5.65 4.85 4.60 4.80 4.70 60+651 1.15 1.20 60+717 5.60 1.15 1.20 60+720 4.70 60+654 5.85 4.85 1.25 4.95 4.80 60+657 1.35 60+723 5.80 60+660 1.35 1.40 60+726 4.85 4.80 5.65 1.55 1.50 5.20 5.00 60+663 60+729 5.90 60+666 1.75 1.70 60+732 5.75 5.65 5.45 60+669 1.90 1.90 60+735 6.05 5.45 5.40 2.20 2.15 5.90 5.80 60+672 60+738 6.05 60+675 2.30 2.30 60+741 6.10 5.70toe! 5.45toe! Clean! 60+678 2.35 2.35 60+744 5.75 5.20 4.85 60+681 2.50 2.40 60+684 2.55 Prel 2.55 2.75 60+687 2.75 Total 60+690Beam 6.30 3.35 beam 6:30pm to Date 2.95 60+693 5.95 4.15 4.05 6.10 Job total!

Contractors Verification:	The above report is co6mp	plete and correct and all materials and equipment used and
work performed during this	reporting period are in con	apliance with the contract plans and specifications except as
noted above. Submitted By:	FRANK DAVIS	DISTRIBUTION OF INQUIP ASSOC MC LEAN
,VIRGINIA		,

4.35

Daily Construction Report SOIL BENTONITE WALL

Low:-1

Page 1 of 2

INQUIP

Associates, Inc.

PROJECT:#0808 MEDOWBANK 9/21/08 GENERAL: F.GILBERT/AGNICO Date: 21 SUN GOLDPROJECT-EAST DIKE EAGLE MINES Report No:

Temperature (Degrees C): Ground Conditions: AM/ICE Weather; SUNNY High: 5

MANPOWER		MATERIALS (Daily)			EQUIPMENT		
Name/Craft	Onsit e	Descrip	Deli' total	Used total	Туре	ON Rent!	Stdby
FRANK DAVIS/SUPP	16	bentonit	373tn	199tn	DIGESTOR MIXER	9/2	
LAMAR POWELL	16	3000lb	249bg	133bg	2980' HDPE PIPE	9/2	
			Us tns	Us tns	2 -60HP MISSION Pump	9/2	
			(2)	- F4)			
		Today	ion (Squar Prior	Total		 	
		Today	Prior	Total			
						-	
						1	
	1				<u> </u>		
					•		
SIMMARY OF DAYS	VORK. F	SCAVATI	ON TODA	1 V · 60+74	n 14 TO 60 +816, PERFORMI	NG OC	HAITLING
					NG AT LEAST 30%MORE		
					ELOACATED BEAM AT 60		
					CH WITH LESS SLURRY L		
					REMOVING ICE FROM D		
					REST OF SLURRY TO TR		
Verbal or Written Instru	ctions Re	ceived Fro	m Engine	er:			
		•					
Delays, Including Cause	Location	n and Even	t; COLD	WHETH	ER! STARTS @STOPS +2H	IR. A DA	Y!

							-
SAFETY TOPIC: ICE =	SLIPS,	TRIPS @ 1	FALLS				

SOIL BENTONITE Daily Construction Report

Page 2 of 2

Associates, Inc.

PROJECT: 0808 MEDOWBANK GOLD PROJECT-EAST DIKE GENERAL:F.GILBERT/AGNICO EAGLE MINES

Report No:

9/21/08 21 SUN

Date:

bentonit	bentonite Slurry Test Results: (S)torage Tank, (D)ischarge and (T)rench at "X" feet bgs								
			Marsh	DENSITY	Filter		Ph	SAND	BACKFILL
	Time	Location	Funnel	PCF.		DEPTH		S	LUMP
01	8:00AM	60+693	46	1.13		1M	9	4%	
02	8:15Am	PIPE	46	1.04			9		
03	8:30Am	60+633		2.12					5"
04	1:00Pm	60+729	48	1.15	15.8		9	4.5%	
05	1:30PM	60+666		2.10					4.75"
06	3:00PM	60+777	53	1.16		2M	9	5%	
07									
08									
09									
10									

10		1 D-4-		+				
		avation Data					1	D 1 1:
	Bottom of rock!				Bottom of rock!	backfill slope	backfill slope	Bedrock! Depth!
		Back fill slope depth! PM	Backfill slope!AM			depth! PM	depth!	
60+708		TOP	TOP	60+774	5.85	3.20	3.25	
60+711		.90	.45	60+777	5.35	3.15	3.30	
60+714		.95	.80	60+780	5.50	3.45	3.50	
60+717		1.05	.80	60+783	5.40	3.65	3.60	
60+720		1.10	1.00	60+786	5.35	3.65	3.80	
60+723		1.15	1.20	60+789	5.25	3.80	3.90	
60+726		1.30	1.35	60+792	5.15	3.80	3.90	
60+729		1.50	1.55	60+795	5.30	4.05	4.00	
60+732		1.60	1.65	60+798	5.65	4.00	4.10	
60+735		1.80	1.80	60+801	5.60	4.35	4.30	
60+738		1.85	2.00	60+804	5.54	4.40	4.35	
60+741		2.00	2.05	60+807	5.45	4.60	4.35	
60+744	5.90	2.10	2.15	60+810	5.05	4.75	4.50	
60+747	6.05	2.15	2.25	60+813	4.80	4.65	4.55	
60+750	6.05	2.10	2.35	60+816	4.95	4.65toe!	4.45toe!	
60+753	5.75	2.25	2.35					Clean!
60+756	5.80	2.30	2.45					
60+759	5.55	2.75	2.80					Prel
60+762	5.60	2.65	2.75				ļ	Total
60+765	5.85	2.75	2.90					to Date
60+768	5.90	2.90	3.00					<u> </u>
60+771	5.95	2.95	3.15					Job total!

Contractors Verification:	The above report is co61	nplete and correct and all materials and equipment used and
work performed during this	reporting period are in c	ompliance with the contract plans and specifications except as
noted above.Submitted By:	FRANK DAVIS	DISTRIBUTION OF INQUIP ASSOC MC LEAN
,VIRGINIA		

Daily Construction Report SOIL BENTONITE WALL

Page 1 of 2

Associates, Inc.

Weather; SUNNY

PROJECT:#0808 MEDOWBANK GENERAL: F.GILBERT/AGNICO Date: 9/22/08 Report No: | 22 MON GOLDPROJECT-EAST DIKE EAGLE MINES Temperature (Degrees C): Ground Conditions: AM/ICE

High: 5 Low:-1 MATERIALS (Daily) MANPOWER **EQUIPMENT** Name/Craft Onsit Descrip Deli' Used Type ON Stdby total total Rent! FRANK DAVIS/SUPP 16 bentonit 373tn 199tn **DIGESTOR MIXER** 9/2 LAMAR POWELL 16 3000lb 249bg 133bg 2980' HDPE PIPE 9/2 Us tns Us tns 2-60HP MISSION Pump 9/2 Excavation (Square Feet) Today Prior Total SUMMARY OF DAYS WORK: ESCAVATION TODAY:60+816 TO 60 +861, PERFORMING QC,HAULING TILL ON BOTH ENDS TO KEEP UP WITH SUPPLY. MIXING AT LEAST 30% MORE MATERIAL .DEMBO EQUIP TO TOP OF THE HILL. BACKFILLED OUT 6:30 PM. Verbal or Written Instructions Received From Engineer; Delays, Including Cause, Location and Event; COLD WHETHER! STARTS @STOPS +2HR. A DAY! SAFETY TOPIC: EYE CONTACT WITH OPERATOR!

SOIL BENTONITE Daily Construction Report

Page 2 of 2

Associates, Inc.

PROJECT: 0808 MEDOWBANK
GOLD PROJECT-EAST DIKEGENERAL:F.GILBERT/AGNICO EAGLE
MINES

Date: Report No:

9/22/08 22 MON

bentonit	te Slurry T	est Resi	ults: (S)to	rage Tank,	(D)ischarge an	d (T)renc	h at "X" feet	bgs		
	Time	L	ocation	Marsh Funnel	DENSITY PCF.	Filter	DEPTH	Ph SAN	D BACK SLUMP	FILL
Λ1				65		 		9 5%	SECIVII	
01	7:40AM	60+7		03	2.11		2M	9 3%	6 5"W/II	LL AJUST!
02	9:30Am				2.14	-		ļ		AJUSTED!
04	10:30An			50	1.21	16		9 69		NOSTED:
05	12:30PII			30	2.12	10	+	9 07	5"	
06		60+8		 	2.12	+			4"	
07	4:00PM 5:00PM	60+8		 	2.14	+			5.5"	
08	3.00FW	00+6	940		2.14	-	_		3.3	
09	 			 	+	-				
10	-			-		 				
10		Evo	avation D	lata		1				
erina di Produktione e e e e e e e e e e e e e e e e e e	n managarina kanana kanana kanana kanana kanana kanana kanana kanana kanana kanana kanana kanana kanana kanana	oc not formewhere the production	avacion D	'ALA			Bottom		A CONTRACTOR OF THE PERSON	Bedrock
		ttom					The second second second second second	hadeil	backfill	Depth!
	01	rock!				#	of rock!	backfill	1	Debm
			D 1 C		D 1 C11			slope	slope	
				ll slope	Backfill	H		depth!	depth!	
			depth!	PM	slope!AM				1	
			ļ					PM	AM	ļ
60+816	5.0					-				
60+819	5.1									
60+822	4.9									
60+825	4.8					-		 		-
60+828	3.9		-						_	
60+831	4.2					-		ļ	-	
60+834	3.7								1	
60+837	3.6		<u> </u>			-	-		-	
60+840	3.4		ļ					 	-	
60+843 60+846	3.2									-
60+849	2.2		 			-	-			
60+852	2.4					-	-			
60+855	2.4					-				
60+858	1.7									
60+861	1.3									Clean!
60+864	1.1									
60+867		5 end!								Prel
										Total
										to Date
										<u> </u>
										Job total!

Contractors Verification:	The above report is co6m	plete and correct and all materials and equipment used and
work performed during this	reporting period are in co	mpliance with the contract plans and specifications except as
noted above.Submitted By:	FRANK DAVIS	_DISTRIBUTION OF INQUIP ASSOC MC LEAN
,VIRGINIA		



EAST DIKE CONSTRUCTION AS-BUILT REPORT MEADOWBANK GOLD PROJECT, NUNAVUT

APPENDIX C

QC and QA Construction Checklists for Foundation Preparation and Excavation



S6	Meadowbank Gold Project	07-1413-0074/2000
	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

	EAST DIKE CONSTRUCTION CH	ECKLIST - FOUNDATION PREP	ARATION and EXCAV	'ATION
From S	ta. 60 + 090° ffset	SHIFT: NIGHT: DAY	DATE: AU, IT ZWY	SHEET 7 OF
To Sta.	(N)+1143 Offset	LOCATION:: Full	Dila	
EQUIP	MENT:	Laun	vike	
DESCR	UPTION Foundation preparation of inc	er dewinstrain slope held	a planest of	ware hiter mater
NO.	ITEMS TO BE INS	PECTED	INSPECTED BY QC Manager	INSPECTED BY QA Manager
1.	Survey lines and layout checked to ensure the l drawings	ocations conform with the	JyB.	KO
2.	Storage areas planned for disposal of removed	materials	JB S	Kh
3.	Occurrence of snow and ice removal method in	place	43	K-D
4.	Occurrence of boulders and removal method in	place	UB	KD
5.	Occurrence of hummocks and scalping method	in place	DR	KO
6.	Occurrence of surface and ground water and its	impact mitigation in place	215	KO
7.	Presence of other unsuitable materials and rem	oval method in place	UP	KD
8.	Soil frozen or thawed and measures taken		90B	Kn
9.	Blasting requirement to remove unsuitable man	erial and safety measure checked	3/12	XD
10.	Adjustment made to suit design in field		433	KA
11.	Final walkover inspection before re-sloping or	fill placement	12/2	140
12.	"As-excavated" survey conducted		Sols	140
13.	Final sounding conducted of lake bottom surfa	ce	1913	Vh
REMA	RKS:			
DEVLA	TIONS: (Attach list if necessary)	,		
i.			DATE OF RECTIFICAT	TION:
SURV		PTED BY QA Manager:	ACCEPTED BY	OWNER:
NAME	NAM	E: Fanne Welst	NAME: GoBi	ANCHETTE
SIGNA	TURE WEBET SIGN	ATURE:	SIGNATURE :	3 Souch 1
DATE	16/VIII/08 DATE	15/08/08	DATE_#JEC	ST 16, 200H

S6	Meadowbank Gold Project	07-1413-0074/2000
	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

	EAST DIKE CONSTRUCTION	N CHECKLIST - FOUNDATION PR	EPARATION and EXCAV	ATION
From S	ta. 60 + 113 Offset	SHIFT: NIGHT: DAY	DATE: Aut lb 2007	SHEET OF
To Sta.	60+150 Offset	LOCATION::	al Dil.	
EQUIP	MENT:	1	ST VIICE.	
DESCR	uption Foundation preparation	before placement of coar	x 61ter materia	
NO.	ITEMS TO BE	INSPECTED	INSPECTED BY QC Manager	INSPECTED BY QA Manager
1.	Survey lines and layout checked to ensure drawings	the locations conform with the	John	Kp
2.	Storage areas planned for disposal of rem	oved materials	Salta	KP
3.	Occurrence of snow and ice removal method	nod in place	July 1	KD
4.	Occurrence of boulders and removal meth	od in place	LAB	KD
5.	Occurrence of hummocks and scalping m	ethod in place	Late	KD
6.	Occurrence of surface and ground water a	nd its impact mitigation in place	HE	LD
7.	Presence of other unsuitable materials and	removal method in place	JAID	KD
8.	Soil frozen or thawed and measures taken		133	KD
9.	Blasting requirement to remove unsuitable	e material and safety measure checked	July 1	160
10.	Adjustment made to suit design in field		AB	KD
11.	Final walkover inspection before re-slopi	ng or fill placement	1/15	KO
12.	"As-excavated" survey conducted 4 See	remarks	46	KO
13.	Final sounding conducted of lake bottom	surface	UB-	120
REMA the 1 clata	rks: It has been accepted by placement of course filter. AEM , they may have to go buck	the client that Golder is also accepted that if the in certain area do that	will perform a but y backfill before & doesn't respect to	he metry before at but a click obsign.
	TIONS: (Attach list if necessary)			
	,			
			DATE OF RECTIFICAT	ION:
SURV	EY VERIFICATION	ACCEPTED BY QA Manager:	ACCEPTED BY	OWNER:
NAME	CABOLINATICA	NAME: G. B	CANCHETTE	
SIGNA	TURE: Calo C	SIGNATURE :	Dome hitte	
DATE	16/VIV/08 I	DATE AUGUS	7 16. 2008	

S6	Meadowbank Gold Project	07-1413-0074/2000
	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

	EAST DIKE CONSTRUCTION CHECKLIST - FOUNDATION	N PREPARATION and EXCAVA	TION
From S	ta. SHIFT: NIGHT:□ : 182	DAY DATE: S	HEET OF
To Sta.	60+477.5 LOCATION:: C 1	nij	
EQUIP	MENT:	- pike	
DESCR	EXPTION Fundation megazine retric placement o	f course Filter mate	ical
NO.	ITEMS TO BE INSPECTED	INSPECTED BY	INSPECTED BY
110.	TIEMO TO BE INSTECTED	QC Manager	QA Manager
1.	Survey lines and layout checked to ensure the locations conform with the drawings	BT	140
2.	Storage areas planned for disposal of removed materials	B- 1?	140
3.	Occurrence of snow and ice removal method in place	B. J.	4)
4.	Occurrence of boulders and removal method in place	8.8	HD
5.	Occurrence of hummocks and scalping method in place	B.P.	140
6.	Occurrence of surface and ground water and its impact mitigation in place	BIL	140
7.	Presence of other unsuitable materials and removal method in place	130	140
8.	Soil frozen or thawed and measures taken	18.15	1-1)
9.	Blasting requirement to remove unsuitable material and safety measure chec	ked R.P.	KN
10.	Adjustment made to suit design in field	B.V.	19
11.	Final walkover inspection before re-sloping or fill placement	B.P.	LA
12.	"As-excavated" survey conducted	B.P.	10
13.	Final sounding conducted of lake bottom surface	13.5-	120
REMA	1.00	viate survey is being	perform
bct	ween the final dean up of trench bottom and	ine downstean sky	re du to
5	lope stability issers. The butymeny performed after		
DEVLA		, it is understood to	at the
		Il have to go back	to fix some
0.1		pucting design	-
Į,	O Octoberry brusen 60+ 260 to 60+ 320 1	Muin DATE OF RECTIFICATION	Di Stedius willis and
SURV	14	ACCEPTED BY ON	
NAME	: Karl Manzer NAME: Kuring Dowal	NAME: G. TSU	ANCHE'TTE
SIGNA		SIGNATURE:	Skoucht
DATE	4 DATE AND 17 2018	DATE PURE	TO MIZEUE

Golder Associates

S6	Meadowbank Gold Project	07-1413-0074/2000
	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

	EAST DIKE CONSTRUCTION C	HECKLIST - FOUNDATION PREF	ARATION and EXCAVA	TION		
From S	12. 60+471.5 Offset	SHIFT: NIGHT: DAY	Т	HEET OF		
To Sta.	With U Offset	LOCATION:: ;-]	71			
EQUIP	MENT:	一 四十	SIR			
DESCR	IPTION FIND PREDURATION before	Clause unt of livery files	Material			
NO.	ITEMS TO BE INS		INSPECTED BY QC Manager	INSPECTED BY QA Manager		
1.	Survey lines and layout checked to ensure the drawings	locations conform with the	B.C.	KO		
2.	Storage areas planned for disposal of removed	materials	0-6	H		
3.	Occurrence of snow and ice removal method i	n place	9.3	ED		
4.	Occurrence of boulders and removal method i	n place	2-8	KD)		
5.	Occurrence of hummocks and scalping metho	d in place	3.0	KD		
6.	Occurrence of surface and ground water and i	ts impact mitigation in place	0.6	¥0		
7.	Presence of other unsuitable materials and ren	noval method in place	B.P.	KD		
8.	Soil frozen or thawed and measures taken		B. P.	KD		
9.	Blasting requirement to remove unsuitable ma	aterial and safety measure checked	B.S.	KD		
10.	Adjustment made to suit design in field		6.6	KD		
11.	Final walkover inspection before re-sloping o	r fill placement	B.P.	kb		
12.	12. "As-excavated" survey conducted		B. P.	(4)		
13.	Final sounding conducted of lake bottom surf	ace	BB	KD		
REMA Detu	REMARKS: This agreement considered that no bathymetry or accurate survey was being vertican between the final clean as of trench bottom and more downstream stope due to stope stability issue. The bidnymetry performed before and after accus filter placement will not like being lacked at DEVIATIONS: (Attach list it necessary) It is undestood that the contractor or accus cult have					
DEVL	ATIONS: (Attach list if necessary) It is	undestood that the	contractor or a	wher will little		
	to go n	ack to fix some ar	iers that after not	- repeting design		
	DATE OF RECTIFICATION:					
	DI I DIGITALITA	EPTED BY QA Manager:	ACCEPTED BY OV	WNER:		
		1E: KANNEY DOUGH	NAME: G. BLE	0-		
SIGNA	TURE: //// //// SIGN	LATURE: Kan Jaw	SIGNATURE:	L'anclose		
DATE	Aug. 21 2008 DAT	E My 19 705	DATE THUGUS	Ť 19, 2008		

Golder Associates

S6	Meadowbank Gold Project	07-1413-0074/2000
	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

EAST DIKE CONSTRUCTION CHECKLIST - FOUNDATION PREPARATION and EXCAVATION					
From S	ta. 60 Hollo Offset	SHIFT: NIGHT: DAY	DATE: SF	HEET OF	
To Sta.	60 + 640 Offset	LOCATION:: - /			
EQUIP	MENT:	East D	ike		
DESCR	UPTION FIND ORGANIAM DIV	Coax filter placement			
NO.	ITEMS TO B	E INSPECTED	INSPECTED BY QC Manager	INSPECTED BY QA Manager	
1.	Survey lines and layout checked to ensured drawings * Survey 1000	e the locations conform with the	B.R.	su helw.	
2.	Storage areas planned for disposal of rer	noved materials	\$ Que	Kb	
3.	Occurrence of snow and ice removal me	thod in place	# B.O.	Kn	
4.	Occurrence of boulders and removal me	thod in place	+ 0. Q.	KD	
5.	Occurrence of hummocks and scalping r	nethod in place	0,0	Kb	
6.	Occurrence of surface and ground water	and its impact mitigation in place	80	Lb	
7.	Presence of other unsuitable materials at	nd removal method in place	B. C.	Łb	
8.	Soil frozen or thawed and measures taken		B. Q.	KD	
9.	Blasting requirement to remove unsuitable material and safety measure checked		60	KD	
10.	Adjustment made to suit design in field		00	10	
11.	Final walkover inspection before re-slop	ing or fill placement	D. D.	KD	
12.	"As-excavated" survey conducted		3.0.	see helw	
13.	Final sounding conducted of lake botton	6.0	su boly		
REMA	REMARKS: No bathymetry survey performed before placement of Conge giller, thetor, no QA was performed as find preparation for his section				
DEVIA	TIONS: (Attach list if necessary)				
-			DATE OF RECTIFICATIO	N:	
JURV	EY VERIFICATION	ACCEPTED BY QA Manager:	ACCEPTED BY OW	NER:	
NAME:	XXXX/YXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXX	NAME: KUING, DOLLET	NAME: 4	albert /	
SIGNA	TURE:	SIGNATURE:	SIGNATURE:	er-JMO	
DATE_	THE WAY INTERES.	DATE 1/18 7000	DATE ZAGO	2/02/	

S6	Meadowbank Gold Project	07-1413-0074/2000
4	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

	EAST DIKE CONSTRUCTION CH	IECKLIST - FOUNDATION PRI	EPARATION and EXCAV	'ATION
From S	ita 60+640 Offset	SHIFT: NIGHT: DAY	DATE: Avg 24 Ze07	SHEET OF
To Sta.	60 + 825 Offset	LOCATION:	DY	
EQUIP	MENT:	East	UKe	
DESCI	RIPTION FAIL MEMBERSHIP OVIOR	Course filter placeme	ent.	
NO.	ITEMS TO BE INS	PECTED	INSPECTED BY QC Manager	INSPECTED BY QA Manager
1.	Survey lines and layout checked to ensure the l drawings	ocations conform with the	W BR	Kh
2.	Storage areas planned for disposal of removed	materials	1 30 k B. F.	1 140
3.	Occurrence of snow and ice removal method ir	place	3 13	2 140
4.	Occurrence of boulders and removal method in	place	WAR.	2 Jun
5.	Occurrence of hummocks and scalping method	in place	41/35	En
6.	Occurrence of surface and ground water and its	impact mitigation in place	BIP	KD
7.	Presence of other unsuitable materials and rem	oval method in place	77 B. P.	1 10
8.	Soil frozen or thawed and measures taken		W.B.P.	(i)
9.	Blasting requirement to remove unsuitable mat	erial and safety measure checked	0.0	KD
10.	Adjustment made to suit design in field		B.Q	(A)
11.	Final walkover inspection before re-sloping or	fill placement	B.C.	KD
12.	"As-excavated" survey conducted		3.0	140
13.	Final sounding conducted of lake bottom surfa	ce	3.12	KD
REMA he	rks: Trench bottom need to liveen Sta. 60+ 640 to 60+64 parunt Sta. 653. Remove	s he cleaned from 42 and to he clean houlder @ 60 + 667	center line to de red from anto	denstran Leix D yoshan b (4) to 9) don 5
DEVIA	TIONS: (Attach list if necessary)	1	1 alive @ 719	195 6 4) clean 5
	Golde- was present	when area mentioned		acephiha
	were cleared		CI12 210/12 12 CI	icip
	for cours for	to placement	DATE OF RECTIFICAT	ION: Ay 24 2018
	1 1/1 1	PTED BY QA Manager:	ACCEPTED BY C	WINER:
NAME:	Karl Man Zer NAME	: Karine Uluct	NAME:	albert /
SIGNA	TURE : SIGNA	ATURE: KWW KWET	SIGNATURE:	1/ happy
DATE	Augy 25/2008 DATE	Aug 24 1008	DATE 29/	08/03/

S6	Meadowbank Gold Project	07-1413-0074/2000
	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

	EAST DIKE CONSTRUCTION CH	ECKLIST - FOUNDATION PREPARED	ARATION and EXCAVAT	LION
From S	ta. 60+640 Offset	SHIFT: NIGHT: □ DAY : ☑	DATE: SH.	HEET (OF /
To Sta.	60 + 825 Offset	LOCATION:		
EQUIP	MENT:	[ast	UKe	
DESCF	UPTION Fire Overland Orior	Course filter placemen	nt.	
NO.	ITEMS TO BE INSI	,	INSPECTED BY QC Manager	INSPECTED BY QA Manager
1.	Survey lines and layout checked to ensure the l drawings	ocations conform with the	W B.R	KD
2.	Storage areas planned for disposal of removed	materials	DE BE	(4)
3.	Occurrence of snow and ice removal method in	place	\$ 100	(4)
4.	Occurrence of boulders and removal method in	place	W///B.P.	Kn
5.	Occurrence of hummocks and scalping method	in place	4/BR	ED.
6.	Occurrence of surface and ground water and its	impact mitigation in place	W. B.R.	KD .
7.	Presence of other unsuitable materials and remo	oval method in place	AN O. D.	14)
8.	Soil frozen or thawed and measures taken		B. B. D.	KID
9.	Blasting requirement to remove unsuitable mat	erial and safety measure checked	D (1)	KB
10.	Adjustment made to suit design in field		12.0	KV)
11.	Final walkover inspection before re-sloping or	fill placement	BO	KD
12.	"As-excavated" survey conducted		3,0	149
13.	Final sounding conducted of lake bottom surfa	ce	3.0	14)
REMA	RKS: Trench bottom need h	· 1 · 1 · 1 · 1 · 1 · 1 · 1 · 1 · 1 · 1	centrline to do	instrum
pe		42 and to be deane	d from antive	elie b yoshen
b	ski 653, Remove	boulder @ 60+661.	Quele @ 143.6	(45 to 9) clan 5
DEVLA	TIONS . (Attach list if necessary)	de um co historia	ahur @ 719 (9/5 to 4) clean 15
	Goldo- was present to	when area menhaned and approve that d		ephiha
		t. 14.	,	(1)
	(b)	to placement I	DATE OF RECTIFICATION	N: My 24 2018
		PTED BY QA Manager:	ACCEPTED BY OW	
NAME	11/1/1/1	: Karme Ulvet	NAME:	bent
		ATURE: KUND KUET	SIGNATURE:	Z hope
DATE	AUGY 25/2008 DATE	Aug 24 2008	DATE 24/0	8/03/

S6	Meadowbank Gold Project	07-1413-0074/2000
	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

THAT DIVID CONSTRUCTION CUTTON OF THE PROPERTY						
EAST DIKE CONSTRUCTION CHECKLIST - FOUNDATION PREPARATION and EXCAVATION						
From S	1a.60+820 Offset	SHIFT: NIGHT: C	PAY	DATE: 1/08	SHEET) OF)	
To Sta.	60+840 Offset	LOCATION::	DIV	5		
EQUIP	MENT:	6157	DIE	,		
DESCR	UPTION FOURDATION PRIC	OR TO COARSE FILTER	R PZ	XEMENT (1/5 510E)	
NO.	ITEMS TO BE	INSPECTED		INSPECTED BY QC Manager	INSPECTED BY QA Manager	
1.	Survey lines and layout checked to ensure drawings	the locations conform with the		B.P.	A	
2.	Storage areas planned for disposal of rem	oved materials		2.2	Ste	
3.	Occurrence of snow and ice removal meth	nod in place		B. J.	Gr.	
4.	Occurrence of boulders and removal meth	od in place		B. B.	Ja	
5.	Occurrence of hummocks and scalping m	ethod in place		00	4	
6.	Occurrence of surface and ground water a	and its impact mitigation in place		6.6	JE	
7.	7. Presence of other unsuitable materials and removal method in place			0.0	Sti	
8.	8. Soil frozen or thawed and measures taken			G D	4	
Blasting requirement to remove unsuitable material and safety measure checked		ed	6.6	A		
10.	Adjustment made to suit design in field			G ()	A.	
11.	Final walkover inspection before re-slopi	ng or fill placement		3.2	A	
12.	"As-excavated" survey conducted			G P	A	
13.	Final sounding conducted of lake bottom	surface		60		
REMA	REMARKS: 820 TO BE 1.0 - THICK AND THE INTO NORTH ABUTIMENT AT STA 60-1840 GURNEY REQUESTED BY GOLDER FOR GND OF CIT PLACEMENT AND LIMITS OF GIT.					
DEVIA	TIONS: (Attach list if necessary)					
			DA	ATE OF RECTIFICA	TION:	
SURV		CCEPTED BY QA Manager:		ACCEPTED BY OWNER:		
NAME		IAME: JAPPEN FWOK			LANCHETTE	
SIGNA	TURE:S	IGNATURE:		i	Pauland	
DATE		DATE SAFTS S	_	DATE SEPT	- 05, 2008	

S6	Meadowbank Gold Project	07-1413-0074/2000
	East Dike	
	QC and QA Requirements	,,
August 1, 2008	Page 96 of 112	Revision 0

EAST DIKE CONSTRUCTION CHECKLIST - FOUNDATION PREPARATION and EXCAVATION				
From S	Sta. 60+040 Offset	SHIFT: NIGHT: DAY	DATE: SI	HEET / OF (
To Sta.	WHIS Offset	LOCATION: Fuel	D.Y.	
EQUIP	MENT:	Lan	DIFE	
DESCI	RIPTION Foundation Reporting and	Excavation before a	ore Buckfil 1	Uatra 1
NO.	ITEMS TO BE INSP	ECTED	INSPECTED BY QC Manager	INSPECTED BY QA Manager
1.	Survey lines and layout checked to ensure the lo drawings	cations conform with the	9B	Kb
2.	Storage areas planned for disposal of removed n	naterials	OB.	Kn
3.	Occurrence of snow and ice removal method in	place	yh,	140
4.	Occurrence of boulders and removal method in	place	9173	Ko
5.	Occurrence of hummocks and scalping method in place		Kh	
6.	Occurrence of surface and ground water and its	impact mitigation in place	SM3	KD
ー 7.	Presence of other unsuitable materials and remo	val method in place	AB	120
8.	Soil frozen or thawed and measures taken			KD.
9.	9. Blasting requirement to remove unsuitable material and safety measure checked			40
10.	Adjustment made to suit design in field		MB	40
11.	Final walkover inspection before re-sloping or f	Il placement	916	140
12.	"As-excavated" survey conducted		Sibo	140
13.	Final sounding conducted of lake bottom surface	•	9113	KN
REMARKS: No sonar survey was performed by Golder for this section. It has been confirmed by Golder and AEM. that core backfill can be place in this section Without single survey. A detail dean up of the bedrak surface of bottom of peach				
DEVIATIONS: (Attach list if necessary) Will be We by exactly for fill placement. DATE OF RECTIFICATION:				
	(10 - the or (2)	TED BY QA Manager:	ACCEPTED BY OW	
NAME:	0 1 +	Val Dete	NAME: G. RLA	NCHETTE
SIGNA		TURE: 100	SIGNATURE:	
DATE_	/ 1///11/08 DATE	my 1 wux	DATE AUGU	18, 200g

S6	Meadowbank Gold Project	07-1413-0074/2000	
	East Dike		
	QC and QA Requirements		
August 1, 2008	Page 96 of 112	Revision 0	

EAST DIKE CONSTRUCTION CHECKLIST - FOUNDATION PREPARATION and EXCAVATION				
From S	1a. 60+115 Offset	SHIFT: NIGHT: ☐ DAY : ☑	DATE: SH	HEET (OF /
To Sta.	60+145 Offset	LOCATION:: F.I	1:1	
EQUIP	MENT:	Lest U	IKe	
DESCR	UPTION Foundation preparation and	I examination before	cure budifill in	naterial plaenut
NO.	ITEMS TO BE INSP	ECTED	INSPECTED BY QC Manager	INSPECTED BY QA Manager
1.	Survey lines and layout checked to ensure the locations conform with the drawings		BR	Kb
2.	Storage areas planned for disposal of removed r	naterials	B. V.	KD
3.	Occurrence of snow and ice removal method in	place	B. 2	KD
4.	Occurrence of boulders and removal method in	place	B.V.	KI)
5.	Occurrence of hummocks and scalping method	in place	B- C	140
6.	Occurrence of surface and ground water and its impact mitigation in place		Č C	40
7.	Presence of other unsuitable materials and removal method in place		0.6	10
8.	Soil frozen or thawed and measures taken		B. P.	KD
9.	9. Blasting requirement to remove unsuitable material and safety measure checked		BP	KO
10.	Adjustment made to suit design in field		B. P	KD
11.	Final walkover inspection before re-sloping or	fill placement	1 B - 1	KD
12.	"As-excavated" survey conducted		BR	KO
13.	Final sounding conducted of lake bottom surface			KD
REMARKS: No sonar survey was performed by Golder for this section. It has been agreed by Golder and AEM that we back KII an he place in this section without				
Somer Survey. A detail alian up of the hedrick surface at bottom of trends will be done				
DEVLATIONS: (Attach list if necessary) Will Core backfill placement.				
DATE OF RECTIFICATION:				
SURV		PTED BY QA Manager:	ACCEPTED BY OW	
NAME	: Kar Wanzer NAME	: Kuring Power	NAME: G BUA	
SIGNATURE: SIGNATURE: SIGNATURE: SIGNATURE:			Street with	
DATE	Aug 1 / 2008 DATE	HUY 17 2008	DATE ACCOS	7 M. 2008

Golder Associates

S6	Meadowbank Gold Project	07-1413-0074/2000	
	East Dike		
	QC and QA Requirements		
August 1, 2008	Page 96 of 112	Revision 0	

EAST DIKE CONSTRUCTION CHECKLIST - FOUNDATION PREPARATION and EXCAVATION				
From S	ta WHY5 Offset -	SHIFT: NIGHT: □ DAY : □	DATE: SI	HEET (OF (
To Sta.	W+UW Offset -	LOCATION: FAL	Mila	
EQUIP	MENT:	[J.S. []	VINE	
DESCF	EIPTION FAD DREPARATION before	placement of we Buc	KAIL material	
NO.			INSPECTED BY QC Manager	INSPECTED BY QA Manager
1.	Survey lines and layout checked to ensure the locations conform with the drawings		BP	<u>K</u> b
2.	Storage areas planned for disposal of removed a	naterials	B-P.	KD
3.	Occurrence of snow and ice removal method in	place	B. C.	KD
4.	Occurrence of boulders and removal method in place		B. C.	KD
5.	Occurrence of hummocks and scalping method in place		BC	KD
6.	Occurrence of surface and ground water and its impact mitigation in place		B. P.	Kb
7.	7. Presence of other unsuitable materials and removal method in place		BL	KD
8.	Soil frozen or thawed and measures taken		B-Y.	KD
9.	Blasting requirement to remove unsuitable material and safety measure checked		BP	Kh
10. Adjustment made to suit design in field		B.C	KD	
11.	Final walkover inspection before re-sloping or fill placement		B-K	140
12.	"As-excavated" survey conducted		BIL	KD
13.	Final sounding conducted of lake bottom surface		BY	LP
REMARKS: No sonar survey was performed by Golden for this section neither the bothymetry data where looked at. It closes agreed by Golden and Atten that are backful as he place in this section without school giving A dotal clear-up				
DEVIATIONS: (Attach list if necessary) of the bedlink wiffers at bottom of trench will be				
done prior core backful placement				
DATE OF RECTIFICATION:				
SURV		PTED BY QA Manager:	ACCEPTED BY OW	VNER:
NAME: Karline Butter		NAME: CA BLANCHETTE		
SIGNATURE: My SIGNATURE: Communication SIGNATURE: Communication Signature: Communication Signatu			& Somilett	
DATE Aug 21 /08 DATE AUG 19 WWW DATE AUGUS F 19, 2007			P 19, 2008	

Golder Associates

S6	Meadowbank Gold Project	07-1413-0074/2000
	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

10.00	0. 9.4 8.7		- (4)	
	EAST DIKE CONSTRUCT	ION CHECKLIST - FOUNDATION PREI	PARATION and EXCAVA	ΠΟΝ
From S	ta. (4)+260 Offset	SHIFT: NIGHT: □ DAY	DATE: SI	HEET OF
To Sta.	Whit 3/1 Offset	LOCATION:	0.9	
EQUIP	MENT:	East	UKC	
DESCR	ELPTION Foundation propagation	n herore placement of a	ore buckfill and a	course filter smultan
NO.	ITEMS TO	BE INSPECTED	INSPECTED BY QC Manager	INSPECTED BY QA Manager
1.	Survey lines and layout checked to ens drawings	sure the locations conform with the	# 3.P.	KO
2.	Storage areas planned for disposal of r	emoved materials	13.P.	HD.
3.	Occurrence of snow and ice removal n	nethod in place	B. A.	KD KD
- 4.	Occurrence of boulders and removal n	nethod in place	B.P.	KO
5.	Occurrence of hummocks and scalping	method in place	9.0	LD
6.	Occurrence of surface and ground wat	er and its impact mitigation in place	B- C.	LD.
7.	Presence of other unsuitable materials	and removal method in place	B- P	L'D
8.	Soil frozen or thawed and measures ta	ken	B. C.	KD
9.	Blasting requirement to remove unsuit	table material and safety measure checked	B.P.	Kh
10.	Adjustment made to suit design in fiel	d	0.6	V D
11.	Final walkover inspection before re-si	oping or fill placement	B.P.	1 En
12.	"As-excavated" survey conducted		B.P.	Kb
13.	Final sounding conducted of lake bott		B.P.	KID
REMA	rks: Golder was not to shallow u	to perform buthy, unter on istural she	notry survey dre.	tue
DEVLA	ATIONS: (Attach list if necessary)			
1		agent and the second second second second second second second second second second second second second second	DATE OF RECTIFICATION	DN:
SURV	EY VERIFICATION	ACCEPTED BY QA Manager:	ACCEPTED BY OV	11
NAME		NAME: Karne, Dovet	NAME:	beat 1
SIGNA	ATURE:	SIGNATURE: WA LOOK	SIGNATURE: 1	14/16
DATE		DATE AL 21 70K	DATE 77/	2/68.

S6	Meadowbank Gold Project	07-1413-0074/2000
	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

where the first State of	
EAST DIKE CONSTRUCTION CHECKLIST - FOUNDATION PRE	PARATION and EXCAVATION
From Sta. OH 318 SHIFT: NIGHT: DAY	Huz 21 2008 SHEET OF
To Sta. 600 + 375 Offset LOCATION::	Die
EQUIPMENT:	VIIL
DESCRIPTION Foundation preparation herbore placement of	core buckfill and course filter simul
NO. ITEMS TO BE INSPECTED	INSPECTED BY INSPECTED BY QC Manager QA Manager
Survey lines and layout checked to ensure the locations conform with the drawings	B.C. 11)
2. Storage areas planned for disposal of removed materials	B. L. H
Occurrence of snow and ice removal method in place	B-K. (V)
4. Occurrence of boulders and removal method in place	B.V. KD
5. Occurrence of hummocks and scalping method in place	B. (4)
6. Occurrence of surface and ground water and its impact mitigation in place	B. C. (4)
7. Presence of other unsuitable materials and removal method in place	B. V. 40
8. Soil frozen or thawed and measures taken	3 (4)
9. Blasting requirement to remove unsuitable material and safety measure checked	B. V.
10. Adjustment made to suit design in field	B. V. 141
11. Final walkover inspection before re-sloping or fill placement	B. V. (4)
12. "As-excavated" survey conducted	3. 7. 140
13. Final sounding conducted of lake bottom surface	(3.)! (4)
REMARKS: Stu. 350 to Stu. 358 Golder or AEM	should be watching
REMARKS: Sta. 350 to Sta. 358. Golder or AEM wexavotor deaning bottom of trench to ensule	e that bottom of trench w
bithemony was don noweer 350 to 560 at	ir Olegning U
DEVIATIONS: (Attach list if necessary) Golder and AEM present u	the final Clear-up with
ica valur and ap	prive area for Backfill
	DATE OF RECTIFICATION: Aug 22 2004
SURVEY VERIFICATION ACCEPTED BY QA Manager:	ACCEPTED BY OWNER:
NAME: Karl Man Zer NAME: NIME, Dates	NAME: 1. JA LEST
SIGNATURE: MILL SIGNATURE: WIND LIVE	SIGNATURE: JOL ALA
DATE Aug. 23/08. DATE AVY 21 2008	DATE ZZISEOS

S6	Meadowbank Gold Project East Dike	07-1413-0074/2000
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

	FAST DIKE CONSTRUCTION CH	TOWNER POLICE PROPERTY		
	EAST DIKE CONSTRUCTION CH	ECKLIST - FOUNDATION PREP.	ARATION and EXCAVA	TION
From S	0013/1	SHIFT: NIGHT: □ DAY : ☑	DATE: SI	SHEET OF
To Sta.	- 60 + 46 to Offset 410	LOCATION:	NI	
EQUIP	PMENT:	East	Vike	
DESC	RIPTION Find preparation before	cure buckfill abou	amet	
NO.	ITEMS TO BE INSP.	ECTED	INSPECTED BY QC Manager	INSPECTED BY
1.	Survey lines and layout checked to ensure the lo drawings	cations conform with the	1/j	QA Manager
2.	Storage areas planned for disposal of removed n	naterials	J.	10
3.	Осситенсе of snow and ice removal method in		11.	lin I
4.	Occurrence of boulders and removal method in p	place	J.	lih
5.	Осситепсе of hummocks and scalping method i	in place		Vn
6.	Occurrence of surface and ground water and its i	impact mitigation in place	V,	Vin
7.	Presence of other unsuitable materials and remove		Yi	10
8.	Soil frozen or thawed and measures taken		4	VD
9.	Blasting requirement to remove unsuitable mater	rial and safety measure checked		1/0
10.	Adjustment made to suit design in field		1:	10
11.	Final walkover inspection before re-sloping or fi	ill placement	40	Kn
12.	"As-excavated" survey conducted		4.	10
13.	Final sounding conducted of lake bottom surface	2	<u>J.</u>	Ya
REMAI	RKS:		——————————————————————————————————————	
		ŀ		
DEVIA	TIONS: (Attach list if necessary)			
	•	n.	ATE OF DECEMBER ATEO	
SLIBAL	EY VERIFICATION ACCEPT		ATE OF RECTIFICATION	
	16 1 10 1	TED BY QA Manager:	ACCEPTED BY OW	NER:
NAME:	11.100		NAME: 9. jall	eret
SIGNAT	A 7	1 23 60/	SIGNATURE:	Lple
DATE_	Aug. 423, 2608, DATE_	My LL 1104	DATE 23/08/6	68

QC and QA Requirements	07-1413-0074/2000
August 1, 2008 Page 96 of 112	Revision 0

	EAST DIKE CONSTRUCTION CH	ECKLIST - FOUNDATION PREPA	ARATION and EXCAV	ATION
From S	1	SHIFT: NIGHT: DAY		SHEET (OF)
To Sta	(0)+ 420 Offset	LOCATION::	My co acy	1
EQUIP	PMENT:	tast	UKE	
DESCI	RIPTION Food Megacoah, heh	tre Ore and averse he	ckh ll	
NO.	ITEMS TO BE INSP		INSPECTED BY	INSPECTED BY
1.	Survey lines and layout checked to ensure the lo	cations conform with the	QC Manager	QA Manager
	drawings		\mathcal{G}_{i}	KU
2.	Storage areas planned for disposal of removed n		4)	Vn
3.	Occurrence of snow and ice removal method in	place	97	Ko
4.	Occurrence of boulders and removal method in	place	45	KD
5.	Occurrence of hummocks and scalping method is	in place	5)	70
6.	Occurrence of surface and ground water and its	impact mitigation in place	inj	Kin
7.	Presence of other unsuitable materials and remo-	val method in place		40
8.	Soil frozen or thawed and measures taken		9)	10
9.	Blasting requirement to remove unsuitable mate	rial and safety measure checked	y;	10
10.	Adjustment made to suit design in field		31	<u> </u>
11.	Final walkover inspection before re-sloping or fi	ill placement	31	H)
12.	"As-excavated" survey conducted		31	1/10
13.	Final sounding conducted of lake bottom surface		<u>ن</u>	(U)
REMAI	RKS: Buthymany store will be pe	Admid before Macenist	- Ob ON and	Calua la al (1)
	Since some nets a	Normal Neture Placement Lee removed lette a 22 east	while 413 and	Course Mackholi 420. On the
DEVIA'	TIONS: (Attach list if necessary)			
		DA	TE OF RECTIFICATION	DN:
SURVE		TED BY QA Manager:	ACCEPTED BY OV	VNER:
NAME:	Karl Wanzer NAME:	Kanne Daret	1	best
SIGNAT	URE: MUM NINGAT SIGNAT	URE: Karn Pour	SIGNATURE:	a ble
DATE_	Aug. 23/08 DATE_	Ay 23 204	DATE 23/6:	103

S6	Meadowbank Gold Project	07-1413-0074/2000
	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

CONTROL CONTROL CONTROL				
	EAST DIKE CONSTRUCTION CH	ECKLIST - FOUNDATION PREP	ARATION and EXCAVA	TION
From S	ta. 60+ 420 Offset	SHIFT: NIGHT: □ DAY	DATE: SI Au 23 2008 SI	HEET OF
To Sta.	60+4HO Offset	LOCATION:	21	
EQUIP	MENT:	Tast !	Jike	
DESCF	RIPTION FIND OVERWARD ONDE	Core and Coarse had	chli	
NO.	ITEMS TO BE INS	PECTED	INSPECTED BY QC Manager	INSPECTED BY QA Manager
1.	Survey lines and layout checked to ensure the l drawings	ocations conform with the	BC.	KO
2.	Storage areas planned for disposal of removed	materials	(PS	KD
3.	Occurrence of snow and ice removal method in	place	80.8.	Kh
4.	Occurrence of boulders and removal method in	place	68.	Kin
5.	Occurrence of hummocks and scalping method	in place	6.8.	KD
6.	Occurrence of surface and ground water and its	s impact mitigation in place	68	LD
7.	Presence of other unsuitable materials and rem	oval method in place	B.C.	KD
8.	Soil frozen or thawed and measures taken		B. Q.	KD
9.	Blasting requirement to remove unsuitable mat	erial and safety measure checked	6.0	En
10.	Adjustment made to suit design in field		ტ. ? .	ED
11.	Final walkover inspection before re-sloping or	fill placement	G. P.	Kh
12.	"As-excavated" survey conducted		6.6.	leb
13.	Final sounding conducted of lake bottom surfa	ce	B.C.	l'Éb
REM.A	Old load		e excevator de	aring sont bottom
	from 425 to 431 , cha	60+431 , for She	415455	97
DEVLA	TIONS: (Attach list if necessary) Golder and AEM that cleaning win	present when clear present to best of the	every occurred a luce votex per parte of rectification	nd approval formana N: Au 13 7/14
SURV	EY VERIFICATION ACCE	PTED BY QA Manager:	ACCEPTED BY OW	The state of
NAME:	Kan Man Fer NAMI	E: Karing Douret	NAME: Y. 14	DERT !
SIGNA	SIGNATURE: MAN SIGNATURE: SIGNATURE: Colon 11/15			
DATE	Aug 25 \$2008. DATE	1999 24 208	DATE ZACE/	8

S6	Meadowbank Gold Project	07-1413-0074/2000
	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

W	* * _ spins =			
723 8	EAST DIKE CONSTRUCTION CH	IECKLIST - FOUNDATION PREP	ARATION and EXCAV	VATION
From St	ta. WHUD Offset	SHIFT: NIGHT: □ DAY: ☑	DATE: Aug 24 26U8	SHEET / OF /
To Sta.	60+411 Offset	LOCATION:	Dila	
EQUIP	MENT:	Laga	MAC	
DESCR	IPTION Foundation preparation.	hefore placement of a	ore buckfill and	course filty smultan
NO.	ITEMS TO BE INS	PECTED	INSPECTED BY QC Manager	INSPECTED BY QA Manager
1.	Survey lines and layout checked to ensure the drawings	ocations conform with the	Pr.Pi	KD
2.	Storage areas planned for disposal of removed	materials	B. V.	K)
3.	Occurrence of snow and ice removal method in	n place	Bi?	LD LD
4.	Occurrence of boulders and removal method in	place	6.0	Kn
5.	Occurrence of hummocks and scalping method	in place	Gr. (?	LI
6.	Occurrence of surface and ground water and it	s impact mitigation in place	BC.	(LI)
7.	Presence of other unsuitable materials and rem	oval method in place	66	H)
8.	Soil frozen or thawed and measures taken		GR.	(4)
9.	Blasting requirement to remove unsuitable ma	terial and safety measure checked	B. B.	(2)
10.	Adjustment made to suit design in field		B.C.	LØ .
11.	Final walkover inspection before re-sloping or	fill placement	P.C.	<u> </u>
12.	"As-excavated" survey conducted	·	C2. C	B
13.	Final sounding conducted of lake bottom surfa	ce	B. C.	H
REMA	Str. 447 to 45), den	from a Us from us edge to dis m & to toe	edyc	
DEVLA	TIONS: (Attach list if necessary)			,
	Golder and SNI (AEM) Specified area, and	were present who	epavatur d	eur
	specified area, and			//
			DATE OF RECTIFICAT	MON: Hay 23 las
		EPTED BY QA Manager:	ACCEPTED BY	11
NAME	1/ 1/1	E: Karine Doutet	NAME: V.	ALBERT
	1 /0-	ATURE: Mine July	SIGNATURE:	YoL/W/D
DATE	Aug. 24/2008 DATE	= Ag 24 200k	DATE 24/8	8/08

S6	Meadowbank Gold Project	07-1413-0074/2000
	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

	EAST DIKE CONSTRUCTION CH	ECKLIST - FOUNDATION PREPARED	ARATION and EXCAVA	IION
From St	ia. 60 +417 Offset	SHIFT: NIGHT: DAY	DATE: SI Av. 24 CK	HEET OF
To Sta.	W+ 30 OM LAC LAC	LOCATION:	n.P	
ЕОПЪ	MENT:	East	ULC	
DESCR	IPTION Foundation propagation	herore placement of a	ore buckfill and a	course filty simultan
NO.	ITEMS TO BE INSI	i .	INSPECTED BY QC Manager	INSPECTED BY QA Manager
1.	Survey lines and layout checked to ensure the l drawings	ocations conform with the	JBR.	Kh
2.	Storage areas planned for disposal of removed	materials	0.0.	Kh
3.	Occurrence of snow and ice removal method in	place	60.	KD
. 4.	Occurrence of boulders and removal method in	place	60,	Lb
5.	Occurrence of hummocks and scalping method	in place	6.0	Kn
6.	Occurrence of surface and ground water and its	s impact mitigation in place	0.0	KN
7.	Presence of other unsuitable materials and rem	oval method in place	65.0	KID
8.	Soil frozen or thawed and measures taken		0.0	Kn
9.	Blasting requirement to remove unsuitable man	terial and safety measure checked	6.00	(h)
10.	Adjustment made to suit design in field		60	Kn
11.	Final walkover inspection before re-sloping or	fill placement	66	KI
12.	"As-excavated" survey conducted		05.0.	KD
13.	Final sounding conducted of lake bottom surfa	ce	60	Kn
REMA	RKS:			
DEVL	TIONS: (Attach list if necessary)			
			DATE OF RECTIFICATION	ON:
SURV	EY VERIFICATION ACC	EPTED BY QA Manager:	ACCEPTED BY OV	WNER:
NAME	NAME: Karl Manzer NAME: Karing Dovcet NAME: V. Jalbert			
SIGNATURE: MA DOIL SIGNATURE: SIGNATURE:				
DATE	Aug. 25/2008, DATE	Avy 24 2008	DATE 25 60	2/08/

S6	Meadowbank Gold Project	07-1413-0074/2000
	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

EAST DIKE CONSTRUCTION CHECKLIST - FOUNDATION PREPARATION and EXCAVATION				
From S	ta. W + 825 Offset	SHIFT: NIGHT: □ DAY : ☑	DATE: SI	HEET OF
To Sta.	WHEN OFFER 163	LOCATION:	11.	
EQUIP	MENT:	IXIST L	1 re	
DESCR	ELIPTION Find DECOURATION DELIC	We and ware	pieckfill plucenes	1
NO.	ITEMS TO BE INSP	ECTED	INSPECTED BY QC Manager	INSPECTED BY QA Manager
l.	Survey lines and layout checked to ensure the lodrawings	cations conform with the	B-C.	
2.	Storage areas planned for disposal of removed r	naterials	B.C.	
3.	Occurrence of snow and ice removal method in	place	B.P.	
4.	Occurrence of boulders and removal method in	place	D. P.	
5.	Occurrence of hummocks and scalping method	in place	Bil	, V
6.	Occurrence of surface and ground water and its	impact mitigation in place	3.0	10V
7.	Presence of other unsuitable materials and remo	val method in place	B. Q.	3/
8.	Soil frozen or thawed and measures taken		B.R.	(-)//
9.	Blasting requirement to remove unsuitable mate	rial and safety measure checked	0.0	\$ 7
10.	Adjustment made to suit design in field		6.9.	20
11.	Final walkover inspection before re-sloping or f	ill placement	B.C	
12.	"As-excavated" survey conducted		0,8	
13.	Final sounding conducted of lake bottom surface	е	BU	
REMA			@ Sta. 788	. and
	approve placement	- behand gains sout	W .	
DEVIATIONS: (Attach list if necessary) Golder use present and observed that 2 bustons of ~0,5 m \$ Were removed in this area (~5tz 788.) Date of rectification: Are 15 7014.)				
SLIDA	EY VERIFICATION ACCEI	PTĘD BY QA Manager :	ACCEPTED BY OW	THUS CON
NAME:	V Min 30.0	: Karine, Daket	NAME: U. Ja	11 .
	1 100	TURE: Win Doll	SIGNATURE: 11	L W/le
DATE	1 21 /20	Aug 25 Zax	DATE 25/08	100

S6	Meadowbank Gold Project	07-1413-0074/2000
	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

	EAST DIKE CONSTRUCTION C	HECKLIST - FOUNDATION PREP	ARATION and EXCAV	ATION
From S	ta. (4) + 740 Offset	SHIFT: NIGHT: DAY	DATE: Hug 26 Zav	SHEET / OF (
To Sta.	60+163 Offset	LOCATION:	NY	
EQUIP	MENT:	East	LIKE	
DESCR	UPTION End DEPARATES Drive o	COKE and Course buc	6611 placement	
NO.	ITEMS TO BE INS	PECTED	INSPECTED BY QC Manager	INSPECTED BY QA Manager
1.	Survey lines and layout checked to ensure the drawings	ocations conform with the	9.0	. Kb
2.	Storage areas planned for disposal of removed	materials	60.00	KD
3.	Occurrence of snow and ice removal method is	ı place	06	KD
4.	Occurrence of boulders and removal method in	place	GC.	140
5.	Occurrence of hummocks and scalping method	i in place	G.P.	KD
6.	Occurrence of surface and ground water and it	s impact mitigation in place	0.9.	147
7.	Presence of other unsuitable materials and rem	oval method in place	B.C.	147
8.	Soil frozen or thawed and measures taken		6.0.	lúh
9.	Blasting requirement to remove unsuitable ma	terial and safety measure checked	(2 C)	in
10.	Adjustment made to suit design in field		0.6	Kn
11.	Final walkover inspection before re-sloping or	fill placement	0.0	141)
12.	"As-excavated" survey conducted		6.0	147
13.	Final sounding conducted of lake bottom surfa	ce	6.6.	144
REMA	RKS:			
DEVLA	TIONS: (Attach list if necessary)			
		I	DATE OF RECTIFICATI	ION:
SURVI	EY VERIFICATION ACCE	PTED BY QA Manager:	ACCEPTED BY C	WNER:
NAME:	Karl Manzer NAM	E: Karne, Docket	NAME:	albert 1
SIGNA	TURE: ////////////////////////////////////	ATURE: Lanh Day	SIGNATURE:	1/LINE
DATE_	Aug 27/08. DATE	they 26 2008	DATE 27/6	8/08

S6	Meadowbank Gold Project	07-1413-0074/2000
	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

	EAST DIKE CONSTRUCTION CH	ECKLIST - FOUNDATION PREP	ARATION and EXCAV	ATION
From S	12. 60+675 Offset	SHIFT: NIGHT: DAY	DATE: AUG 27/02	SHEET / OF)
To Sta.	60+740Offset	LOCATION::	/	
EQUIP	MENT:	EAST DIKE		
DESCR	UPTION FOUNDATION PREP PRIOR	TO CORE BACKFIL	L PLACEMENT	+ CF PLACEMENT
NO.	ITEMS TO BE INSI	PECTED	INSPECTED BY QC Manager	INSPECTED BY QA Manager
1.	Survey lines and layout checked to ensure the l drawings	ocations conform with the	5.Q.	. Jk
2.	Storage areas planned for disposal of removed	materials	BC.	911
3.	Occurrence of snow and ice removal method in	place	60.	1/4
4.	Occurrence of boulders and removal method in	place	O.P.	44
5.	Occurrence of hummocks and scalping method	in place	6.0	4/2
6.	Occurrence of surface and ground water and its	s impact mitigation in place	0.0	412
7.	Presence of other unsuitable materials and rem	oval method in place	06	AR
8.	Soil frozen or thawed and measures taken		38.	41
9.	Blasting requirement to remove unsuitable mat	terial and safety measure checked	66.	AK,
10.	Adjustment made to suit design in field		68	9/
11.	Final walkover inspection before re-sloping or	fill placement	G.C.	4/L
12.	"As-excavated" survey conducted		0.0	4
13.	Final sounding conducted of lake bottom surfa	ce	60	94
REMA	Final sounding conducted of lake bottom surfar RKS: GASED ON BATHYMERRY AT 60+675, 664 TO 66 THOW BACKELLING FROM NORTH	8,706-710,725 72	7-779 727 01	MEND CLADING
1 en	I HOW BACKALLING FROM WORTH	CL. BOTH YLWEST	7 241,79	N PO551815
	TIONS: (Attach list if necessary)	VG AT ABOVE LOCATO	NS LONDLETED	EXCEPT LONGS
	SURVOY LINES MISSING. P	039 CLOANING BATHY.	survey	10.00100
			DATE OF RECTIFICAT	TION: AUGZ6/08
SURV		EPTED BY QA Manager:	ACCEPTED BY	OWNER:
NAME	: Karl May Zer NAM	E: JEFFREY KWOK		SLANCHETTE
SIGN.A		ATURE: John 1464		Blomehalt
DATE	Aug. 30/08 DATE	AUG 27/08	DATE SEP-	05,2008

S6	Meadowbank Gold Project	07-1413-0074/2000
	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

	EAST DIKE CONSTRUCTION	N CHECKLIST - FOUNDATION PREP.	ARATION and EXCAVA	NOITA
From S	1a. 60+498 Offser	SHIFT: NIGHT: DAY	DATE: 5	SHEET OF /
To Sta.	60-504 OUSD	LOCATION::		
EQUIP		EAST DIKE	(Art) A	the G'minus
DESCR	UPTION FOUNDATION PREDAM	RATION PRIOR TO CORE	PACKFILL PL	REMENT
NO.	ITEMS TO BE		INSPECTED BY QC Manager	INSPECTED BY QA Manager
1.	Survey lines and layout checked to ensure drawings	the locations conform with the	0.0.	42
2.	Storage areas planned for disposal of remo	oved materials	2.0	He
3.	Occurrence of snow and ice removal meth	nod in place	O.C.	46
4.	Occurrence of boulders and removal meth	od in place	08	At
5.	Occurrence of hummocks and scalping me	ethod in place	0.8	Az
6.	Occurrence of surface and ground water a	nd its impact mitigation in place	(5.0)	42
7.	Presence of other unsuitable materials and	l removal method in place	O.C.	4
8.	Soil frozen or thawed and measures taken	,	CC.	4
9.	Blasting requirement to remove unsuitable	e material and safety measure checked	GC.	1
10.	Adjustment made to suit design in field		6 C	GA .
11.	Final walkover inspection before re-sloping	ng or fill placement	B ()	THE .
12.	"As-excavated" survey conducted		60	4
13.	Final sounding conducted of lake bottom		Sac.	A
REMA	RKS: POST FILIER SURVEY +08	HERVIMON OF UPSTLAM SLOPE	SHOWS V MATERIAL M.	Nament.
	ANING AND CORRECTION COMPLE			1.0 m SPACING OF
CRO	55 JECTION FOLLOWED BY	I MMODIATE BACKFILL, DAKE APP	FOURD BY GOLDAR.	
DEVLA	TIONS: (Attach list if necessary)	ANING		
			DATE OF RECTIFICATION	ON:
		CCEPTED BY QA Manager:	ACCEPTED BY O	
NAME	1: 1:0	IAME: JEFFRY KWOK	NAME: G.BL	
SIGNA		IGNATURE: 4 Km/	SIGNATURE	Sauches
DATE_	Aug. 30/08 D	DATE AUGUST 25/03	DATE SEPT	05,2008

S6	Meadowbank Gold Project	07-1413-0074/2000
To proper second	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

	EAST DIKE CONSTRUCT	TON CHECKLIST - FOUNDATION PREP	ARATION and EXCAV	/ATION
From St	a. 640 otser ggmy	SHIFT: NIGHT: □ DAY	DATE: AUG 28/08	SHEET / OF /
To Sta.	0.675 Crises BANGOS	LOCATION: :		
EQUIP		EAST DIK	E	6 mous
DESCR	IPTION FAMORIAN PRA	PARATON PRIOR TO CORE	PACKFILL PL	
NO.	ITEMS TO	BE INSPECTED	INSPECTED BY QC Manager	INSPECTED BY QA Manager
1.	Survey lines and layout checked to ens	sure the locations conform with the	0,00	An
2.	Storage areas planned for disposal of r	removed materials	BQ.	4
3.	Occurrence of snow and ice removal n	nethod in place	000	The same
4.	Occurrence of boulders and removal n	nethod in place	00	46
5.	Occurrence of hummocks and scalping	g method in place	60	AK
6.	Occurrence of surface and ground wat	er and its impact mitigation in place	0.0	AL
7.	Presence of other unsuitable materials	and removal method in place	000	42
8.	Soil frozen or thawed and measures ta	ken	00	9K
9.	Blasting requirement to remove unsuit	table material and safety measure checked	() P.	4K
10.	Adjustment made to suit design in fiel	ld	OQ	ak
11.	Final walkover inspection before re-sl	oping or fill placement	(b, C)	9K
12.	"As-excavated" survey conducted		O.C.	9K
13.	Final sounding conducted of lake bott	om surface	9,0	AK
REMA		PILTER + POST CARRESTIAN RE	EZUNZED AT 6	0+66/1 +060+668
DEVLA	TIONS: (Attach list if necessary)	SONING WAS DONE, TILL TROCK	FILL REMOVED	
	prof (offerenta)	BATHYMOTEY GURUEY COND	NETED	
			DATE OF RECTIFICAT	TION: AUG 77/08
	EY VERIFICATION	ACCEPTED BY QA Manager:	ACCEPTED BY	OWNER:
NAME	: Karl Manzer	NAME: DEFERRY KNOT	NAME: G-BL	PHCHETTE
SIGNA	TURE: //m/Miggy	SIGNATURE: 4 los	SIGNATURE:	J. Sanchete
DATE	Aug. 30/58	DATE _ Rucius 27/ 2009	DATE SEP	T 05, 2003

S6	Meadowbank Gold Project	07-1413-0074/2000
	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

				h-Witheau and a second
EAST DIKE CONSTRUCTION CHECKLIST - FOUNDATION PREPARATION and EXCAVATION				
From St	ia.607504 Offset	SHIFT: NIGHT: □ DAY		
To Sta.	601540 Offset	LOCATION::		
EQUIP	MENT:			
DESCR	IPTION FOUNDATION PREDA	PATION PRIOR TO COREBAY	FILL +6" MINU	15 PLACEMENT
NO.	ITEMS TO B	BE INSPECTED	INSPECTED BY QC Manager	INSPECTED BY QA Manager
I.	Survey lines and layout checked to ensu drawings	are the locations conform with the	08.	4
2.	Storage areas planned for disposal of rea	moved materials	06	4
3.	Occurrence of snow and ice removal me	ethod in place	0.0	4
4,	Occurrence of boulders and removal me	ethod in place	0.8	A
5.	Occurrence of hummocks and scalping	method in place	BRI	4
6.	Occurrence of surface and ground water	r and its impact mitigation in place	B.C.	1
7.	Presence of other unsuitable materials a	and removal method in place	S7 ()	4
8.	8. Soil frozen or thawed and measures taken		4	
9.	Blasting requirement to remove unsuitable material and safety measure checked		B C	
10.	Adjustment made to suit design in field	nent made to suit design in field		7
11.	Final walkover inspection before re-slo	ping or fill placement	6.C	#
12.	"As-excavated" survey conducted		B.C	4
13.	Final sounding conducted of lake botton	m surface	(3/1/-	4
		EY, CLEANING OF FOUNDATION OF FGNC SIGN OF FGNC SIGN OF FONC SIGN OF MATERIAL MOVEMENT		
DEVIATIONS: (Attach list if necessary) 67:DER PERFORM GRIN. YHRVEY OF CROSS SECTION AREA OF EXCLANATION ROTTON AND APPROVAL FOR PILL PLANDAGE, GOLDER +SINC OFFICENCO CLEANING AT 60+530				
DATE OF RECTIFICATION: AUG 79/35				
	EY VERIFICATION	ACCEPTED BY QA Manager:		
NAME	ME: Karl Manzer NAME: JARRAJ KURK NAME: G.BLANCHET			
SIGNATURE: SIGNATURE: SIGNATURE: SIGNATURE:		V		
DATE Aug : 30/58 DATE Aug 30/2008 DATE SEPT		02'S008		

S6	Meadowbank Gold Project	07-1413-0074/2000
	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

EAST DIKE CONSTRUCTION CHECKLIST - FOUNDATION PREPARATION and EXCAVATION				
From S	From Sta. 60+557 Offset SHIFT: NIGHT: DAY DATE: 29/ SHEET /		HEET / OF /	
To Sta.	60+640 Offset	LOCATION::		
EQUIP	MENT:			
DESCR	UPTION FOUNDATION PREPARA	ITION PRIOR TO COREBACKF/I	LL +6" MINS PLAC	COMENT
NO.	ITEMS TO BE I	NSPECTED	INSPECTED BY QC Manager	INSPECTED BY QA Manager
1.	Survey lines and layout checked to ensure t drawings	he locations conform with the	0.2.	4
2.	Storage areas planned for disposal of remov	ved materials	() []	que.
3.	Occurrence of snow and ice removal metho	d in place	6.2	4
4.	Occurrence of boulders and removal metho	d în place	05.	4
5.	Occurrence of hummocks and scalping met	hod in place	67.	Pr
6.	Occurrence of surface and ground water an	d its impact mitigation in place	0.0	The state of the s
7.	Presence of other unsuitable materials and	removal method in place	G. C.	9
8.	Soil frozen or thawed and measures taken		00	A.
9.	Blasting requirement to remove unsuitable	material and safety measure checked	B. C.	25
10.	Adjustment made to suit design in field		0.51	4
11.	11. Final walkover inspection before re-sloping or fill placement		G.C.	72
12.	"As-excavated" survey conducted		6.6	4
13.	Final sounding conducted of lake bottom s		3.0	æ
REMA	REMARKS: BASED ON PARHYMETRY SURVEY LUBANING OF BORDON SHREAKE AT EQUADON SED AND GOLDEN AND GOLDEN AND SHE TO BE OBSERVED			
DEVIATIONS: (Attach list if necessary) (STUDER-SNC PREDION TO OPHERICE REMOVAL OF TILL (31,00,44,541) FROM TRONG WOLL OF (OHGO, AT GO+580 BEDROCK SLOPING FROM NORTH TO GOLTH ABOUT O.3M HEIGHTONER 1.0 M LANGTH. FOGT CARRETION SURVEY CONCUTOD AT 548 70 10-1553. DATE OF RECTIFICATION: ACIG 29/08				on trend word by 0.3m HEIGHT OVER ON: ACIG 29/09
1000		CCEPTED BY QA Manager:		
	11/11/	AME: JEFFREY KWOK	NAME: G. BL	
1	1//	GNATURE: Of Fish	SIGNATURE:	V .
DATE Aug. 30/08 DATE SEPT OS		05,2008		

\$6	Meadowbank Gold Project	07-1413-0074/2000
	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

EAST DIKE CONSTRUCTION CHECKLIST - FOUNDATION PREPARATION and EXCAVATION				
From S	ta. 60+5+0 Offset	SHIFT: NIGHT: DAY	DATE: SHEET) OF)	
To Sta.	60+557 Offset	LOCATION::		
EQUIP	MENT:	CAST DI	KE	
DESCR	UPTION FOUNDATION PROPI	ARABA PRIOR TO COREBACKS	FILL + GOARSE,	BACKFILL
NO.		BE INSPECTED	INSPECTED BY QC Manager	INSPECTED BY QA Manager
1.	Survey lines and layout checked to ensudrawings	are the locations conform with the	50	A
2.	Storage areas planned for disposal of re	moved materials	B.C	The
3.	Occurrence of snow and ice removal m	ethod in place	CSC	4
4.	Occurrence of boulders and removal me	ethod in place	32	JE
5.	Occurrence of hummocks and scalping	method in place	01	Ja
6.	Occurrence of surface and ground wate	r and its impact mitigation in place	02	Be
7.	Presence of other unsuitable materials a	and removal method in place	O.T.	The
8. Soil frozen or thawed and measures taken 9. Blasting requirement to remove unsuitable material and safety measure checked 10. Adjustment made to suit design in field		4		
		6.	A.	
		AE		
11.	Final walkover inspection before re-slo	ping or fill placement	0.6	4
12.	"As-excavated" survey conducted		6.5.	4
13.	Final sounding conducted of lake botto		138	4
590	EX ISNC.	M ANTON FOUR DATION AT 260		ŕ
DEVIATIONS: (Attach list if necessary) GOLDGEL + SNL OBSERVOD SEDIMENT & TILL REMOVED AT BASE OF TRENCH CEXCANDRON AT A GO + 54B TO GO + 552. BATHYMETRY GURVEY POST CORRECTION WAS DONE FOR THIS INTERVAL.				
		I	DATE OF RECTIFICATIO	N: AUG 29/08
	EY VERIFICATION	ACCEPTED BY QA Manager: ACCEPTED BY OWNER:		
	Karl Manzer NAME: J. KWOK NAME: G. BLANCHET			
SIGNA	TURE: /// /////////	SIGNATURE: 4. Kaba		
DATE AND 30/08 DATE AND 30/08 DATE SEPT OS		05,2009		

\$6	Meadowbank Gold Project	07-1413-0074/2000
	East Dike	
	QC and QA Requirements	
August 1, 2008	Page 96 of 112	Revision 0

EAST DIKE CONSTRUCTION CHECKLIST - FOUNDATION PREPARATION and EXCAVATION				
From S	ta. Offset 60+820	SHIFT: NIGHT: DAY DATE: SHEET OF		SHEET OF
To Sta.	60+830 Offset	LOCATION::		
EQUIP	MENT:			
DESCR	UPTION FOUNDATION PRESPARATION	A PRIOR TO CORE BY	CKFILL +150mm	MINUS PLACOROX
NO.	ITEMS TO BE INSI		INSPECTED BY QC Manager	INSPECTED BY QA Manager
1.	Survey lines and layout checked to ensure the l drawings	ocations conform with the	BP	4
2.	Storage areas planned for disposal of removed	materials	BI	ga
3.	Occurrence of snow and ice removal method in	place	6.0	Sh
4.	Occurrence of boulders and removal method in	place	0, 0	A.
5.	Occurrence of hummocks and scalping method	in place	BO	4
6.	Occurrence of surface and ground water and its	impact mitigation in place	BC	The
7.	Presence of other unsuitable materials and remo	oval method in place	3.0	1
8.	Soil frozen or thawed and measures taken		Ğ.P	JE.
9.	Blasting requirement to remove unsuitable material and safety measure checked		60	Fr.
10.	Adjustment made to suit design in field		Ğ.P.	Je
11.	Final walkover inspection before re-sloping or fill placement		B.P.	4
12.	2. "As-excavated" survey conducted		30	15/
13.	Final sounding conducted of lake bottom surfa	REDNIA FOUND POUNTION	r 3,0	A
REMA	RKS: PRE FILTER SURVEY CONDU	KINCO NO POST FILTER	BATHYMETRY CON	MULTED AS
BACK	FILLING (OMMENCED THE SAME	DAY. FOUNDATION PREPAREM	on was other	OF SPACH FROM
ANU	FILL CAVIDACTOR FOREMAN. ABOUT	60+820 to 60+845	AVAICO FROM 1947C	or the strict
DEVLA	TIONS: (Attach list if necessary) IN FERR	BEDDOOK ENCOUNTER	ED AT Z.Im BE	ON WATER TEVEL
	DATE OF RECTIFICATION:			
SURV	EY VERIFICATION ACCE	PTED BY QA Manager:	ACCEPTED BY O	WNER:
NAME: NAME: JEFFREY KWOK NAME: G. BLANCHET		ANCHETTE		
SIGNA	SIGNATURE: SIGNATURE: SIGNATURE: SIGNATURE:		93 Danchette	
DATE DATE SEPT 05 7006		05 2008		



EAST DIKE CONSTRUCTION AS-BUILT REPORT MEADOWBANK GOLD PROJECT, NUNAVUT

APPENDIX D

As-Built Drawings, East Dike - Meadowbank Gold Project



DRAWING INDEX				
DWG NO.	DRAWING TITLE	REVISION	REVISION TITLE	
2100-00	EAST DIKE LOCATION MAP AND DRAWING INDEX	1	AS-BUILT	
2100-01	EAST DIKE SITE PLAN	1	AS-BUILT	
2100-02	EAST DIKE BOREHOLE LOCATION PLAN	1	AS-BUILT	
2100-03	EAST DIKE ROCKFILL SETOUT PLAN	2	AS-BUILT	
2100-04	EAST DIKE ROCKFILL LAYOUT PLAN (1 OF 3)	1	AS-BUILT	
2100-05	EAST DIKE ROCKFILL LAYOUT PLAN (2 OF 3)	1	AS-BUILT	
2100-06	EAST DIKE ROCKFILL LAYOUT PLAN (3 OF 3)	1	AS-BUILT	
2100-10	EAST DIKE TYPICAL SECTIONS AND DETAILS	1	AS-BUILT	
2100-11	EAST DIKE CROSS SECTIONS	1	AS-BUILT	
2100-12	EAST DIKE CENTRELINE REALIGNMENT	0	AS-BUILT	
2100-14	EAST DIKE CENTRELINE PROFILE	1	AS-BUILT	
2100-15	EAST DIKE ABUTMENT DETAIL	1	AS-BUILT	
2100-16	EAST DIKE INSTRUMENTATION PLAN	1	AS-BUILT	
2100-17	EAST DIKE INSTRUMENTATION TYPICAL SECTION AND GROUTING PLAN	1	AS-BUILT	
2100-24	EAST DIKE GROUTING DETAILS	0	AS-BUILT	
2100-25	EAST DIKE DENSIFICATION PLAN PHASE 1 AND PHASE 2	0	AS-BUILT	
2100-26	EAST DIKE DENSIFICATION PLAN PHASE 3	0	AS-BUILT	
2100-27	EAST DIKE DENSIFICATION PLAN PHASE 4	0	AS-BUILT	
2100-28	EAST DIKE SOUTH CHANNEL INSTRUMENTATION DETAILS	0	AS-BUILT	
2100-29	EAST DIKE NORTH CHANNEL INSTRUMENTATION DETAILS	0	AS-BUILT	
2100-30	EAST DIKE NORTH SHALLOW INSTRUMENTATION DETAILS	0	AS-BUILT	

THE ASSOCIATION OF PROFESSIONAL ENGINEERS, GEOLOGISTS and GEOPHYSICISTS OF THE NORTHWEST TERRITORIES PERMIT NUMBER P 049

GOLDER ASSOCIATES LTD.



LOCATION PLAN

LIST OF SPECIFICATIONS				
SPECIFICATION NO.	TITLE	REVISION		
S1	ADMINISTRATION	0		
S2	FOUNDATION PREPARATION	0		
S3	SB CUTOFF WALL	0		
S4	DRILLING AND GROUTING	0		
S5	INSTRUMENTATION	0		
S6	QC AND QA REQUIREMENTS	0		
S7	CARE OF WATER	0		
S8	FILL PLACEMENT	0		
S9	TURBIDITY BARRIER	0		

NOTES:

- 1) DRAWING NUMBERS NOT USED: 2100-07, 2100-08, 2100-09 and 2100-13
- 2) EAST DIKE SEEPAGE COLLECTION SYSTEM DRAWING NUMBERS 2100-18 TO 2100-21 NOT INCLUDED.

REFERENCES

3) WEST CHANNEL DIKE DRAWING NUMBERS 2100-22 AND 2100-23 NOT INCLUDED.

THIS DRAWING IS THE PROPERTY OF GOLDER ASSOCIATES LTD. AND IS NOT TO BE LOANED OR REPRODUCED IN ANY WAY WITHOUT THE PERMISSION OF GOLDER ASSOCIATES LTD.

30OCT09 JEK

01AUG08 BW

AS-BUILT

ISSUED FOR CONSTRUCTION

REVISION DESCRIPTION

ORIGINAL SIGNED
AND SEALED

EA BW TLE


CADD CHK RVW


AGNICO-EAGLE MINES LIMITED
MEADOWBANK GOLD PROJECT
NUNAVUT


EAST DIKE
LOCATION MAP AND
DRAWING INDEX





FILE No. 0814280028-4200-ASB	ROJECT No. 07-1413-0074/2800		
SCALE AS SHOWN REV	04JUL08	BW	DESIGN
	04JUL08	MJH	CADD
2100-00	25JUL08	BW	CHECK
	25JUL08	TLE	REVIEW








































PIT SIDE LAKE SIDE GROUTING HOLE 4 - GROUTING PLATFORM STEEL CASED -NOM. 115mmØ GROUT HOLE — CUTOFF WALL DRILL RODS -NOMINAL 115mmØ ID CASING - CROSS-OVER BETWEEN TOP OF CASING PERFORATED -PERFORATOR PORTION OF CASING AND DRILL RODS ACTUATED CASING PERFORATOR (BRACED AGAINST CASING WALL W/CENTRALIZER) STAGE 4 (SEE NOTE 2) ~ SOIL ~ INFERRED BEDROCK — STAGE 4: ~1m LENGTH ~ SOIL ~ STAGE 3: ~1m LENGTH ——?——?——?— TOP OF GROUT COLUMN-~ INFERRED BEDROCK ~ CASING INSTALLED STAGE 2: 2.5-4.5m LENGTH 0.5m INTO BEDROCK SEE HOLE PUNCH DETAILS -THE ASSOCIATION OF NOMINAL 96mmØ GROUT HOLE IN — STAGE 1: 5.0-7.0m LENGTH BEDROCK PROFESSIONAL ENGINEERS, GEOLOGISTS and GEOPHYSICISTS **TYPICAL GROUT CURTAIN DETAIL** OF THE NORTHWEST TERRITORIES (WITH CUTOFF WALL EXTENDED TO BEDROCK) **HOLE PUNCH DETAIL** PERMIT NUMBER SCHEMATIC ONLY (NOT TO SCALE) SCHEMATIC ONLY (NOT TO SCALE) P 049 GOLDER ASSOCIATES LTD. **NOTES:** 1) ALL DIMENSIONS ARE IN METRES UNLESS OTHERWISE NOTED. 2) THE CASING PERFORATOR HAD CAPABILITY OF PUNCHING SINGLE ROWS OF 6mm WIDE, 30mm LONG SLOTS SPACED AT 35 mm THROUGH STEEL CASING. **REDUCED SIZE** NOT TO SCALE AGNICO-EAGLE MINES LIMITED THIS DRAWING IS THE PROPERTY OF GOLDER ASSOCIATES LTD. AND IS NOT TO BE LOANED OR REPRODUCED IN ANY WAY **AEM** MEADOWBANK GOLD PROJECT WITHOUT THE PERMISSION OF GOLDER ASSOCIATES LTD. NUNAVUT **EAST DIKE GROUTING DETAILS** FILE No. 0814280028-4200-ASBUILT-2 Golder Associates SCALE AS SHOWN REV. ORIGINAL SIGNED CADD CHECK SWD 28MAY09 **AND SEALED** 2100-24 JEK 300CT09 2100-17 INSTRUMENTATION TYPICAL SECTION AND GROUTING PLAN 30OCT09 VTR AS-BUILT TLE CADD CHK RVW DRAWING NO. REFERENCES EV DATE DES REVISION DESCRIPTION
















EAST DIKE CONSTRUCTION AS-BUILT REPORT MEADOWBANK GOLD PROJECT, NUNAVUT

APPENDIX E

East Dike Grouting:

- -Figures
- -Table of Quantities
- **-Quality Control Data**



TABLE E1-1: In-situ Mix Testing Results with St.Lawrence Type 30 (HE) Cement

					Temperatu	res			Tumo 20	Motor	Dev Bo	ntonite	۸da	litive	Marah	Donoity	Bleed (%)	Approx.	
Date	w:c + additive	Cement	Water	Ambient	SuperP	Bentonite	Pozzutec	Mix	Type 30	Water	Dry Be	entonite	Add	litive	Marsh	Density	Bleed (%)	Initial Set	Notes / Observations
		(°C)	(°C)	(°C)	(°C)	(°C)	(°C)	(°C)	(Kg)	(L)	(%)	(gr)	(%)	(ml)	(seg)	(gr/cc)	2 hour	(hrs)	
MIVEC WIT	HOUT ADDITIVES																		
	HOUT ADDITIVES																		
	0.7:1	21.0	16	-	•	-	-	-	80.0	56.0	-	-	-	-	35.0	1.64	2.0	-	Selected Mix B
14-Oct-08	0.76:1	19.8	15	-	-	-	-	-	80.0	61.0	-	-	-	-	32.6	1.64	-	-	Attempt at Mix A w/out SuperP (No Glenium on site)
14-Oct-08	0.83:1	19.8	15	-	-	-	-	-	80.0	67.0	-	-	-	-	32.3	1.63	-	-	Attempt at Mix A w/out SuperP (No Glenium on site)
14-Oct-08	0.89:1	19.8	15	-	-	-	-	-	80.0	72.0	-	-	-	-	31.3	1.58	6.0	-	Attempt at Mix A w/out SuperP (No Glenium on site)
18-Oct-08	0.5:1	23.0	14	8.5	-	-	-	23	80.0	40.0	-	-	-	-	78.0	1.85	0.5	-	Field Trial Plug Mix
18-Oct-08	0.7:1	20.0	13	3.5	-	-	-	22	80.0	56.0	-	-	-	-	34.9	1.66	2.0	-	Field Trial Plug Mix
11-Nov-08	0.75:1	7.0	9	14.1	-	-	-	24.5	80.0	56.0	-	-	-	-	35.6	1.64	1.0	6.2	For Comparison with Poz. Mixes. Cured in Ice Bath (~Zero Degrees)
25-Nov-08	0.7:1	10.0	7	11.1	-	-	•	20	80.0	56.0	-	-	-	-	37.9	1.65	1.5	11.0	For Comparison with Poz. Mixes. Cured in Ice Bath (Btwn 0 and Neg. Tem
MIXES WITI	H GLENIUM 3030 NS																		
15-Oct-08	0.7:1 + 0.5% Glenium	28.0	15.0	11.7	8.0	-	-	21.0	80.0	56.0	-	-	0.5	380	32.1	1.65	2.0	_	
15-Oct-08	0.7:1 + 0.4% Glenium	26.0	15.0	11.2	9.0	-	-	21.0	80.0	56.0	-	-	0.4	300	32.2	1.65	5.0	-	Selected Mix A
MIXES WITI	H BENTONITE																		
13-Oct-08	0.7:1 + 0.6% Bentonite	-	-	-	-	-	-	-	80.0	56.0	0.6	480	-	-	44.3	1.68	1.0	-	Dry Bentonite
13-Oct-08	0.7:1 + 1.2% Bentonite	-	-	-	-	-	-	-	80.0	56.0	1.2	768	-	-	59.0	1.72	1.0	-	Dry Bentonite
18-Oct-08	1.6:1 + 5% Bentonite	18.0	15	5	-	-	-	22	40.0	41.0	5.0	2000	-	-	No Flow	1.36	0.0	-	Field Trial Casing Mix, Bentonite Pre-hydrated at 8%
21-Oct-08	0.7:1 + 0.4% Bentonite	16.0	15	11.9	-	16.1	-	24	80.0	51.0	0.4	320	-	-	53.5	-	-	-	Bentonite Pre-Hydrated at 6%
21-Oct-08	0.7:1 + 0.3% Bentonite	15.0	15.5	8.8	-	14.5	-	23.5	80.0	52.2	0.3	240	-	-	44	1.68	1.0	-	Selected Mix C
22-Oct-08	0.7:1 + 1.0% Bentonite	13.5	7	8.2	-	13	ı	19	80.0	43.5	1.0	800	-	-	No Flow	-	-	ı	Bentonite Pre-Hydrated at 6%
22-Oct-08	0.7:1 + 0.6% Bentonite	9.0	7.0	9.4	-	13.5	-	17.0	80.0	48.5	0.6	480	-	-	> 60	-	-	-	Bentonite Pre-Hydrated at 6%
22-Oct-08	0.7:1 + 0.5% Bentonite	9.0	7.0	-	-	12.0	-	18.0	80.0	49.7	0.5	400	-	-	94.0	-	-	-	Bentonite Pre-Hydrated at 6%
22-Oct-08	0.7:1 + 0.45% Bentonite	6.0	7.5	10.2	-	12.0	-	17.0	80.0	50.4	0.45	360	-	-	58.0	1.67	-	-	Selected Mix D (extra 2 min mixed)
MIXES WITI	H POZZUTEC 20+																		
11-Nov-08	0.75:1 + 2% Poz.	10.0	9.0	14.7	-	-	11.5	20.5	80.0	60.0	-	-	2.0	1185	36.0	1.63	1.0	3.5	Cured in Ice bath (~ Zero Degrees)
11-Nov-08	0.75:1 + 3% Poz.	7.0	7.0	15.2	-	-	10.5	20.0	80.0	60.0	-	-	3.0	1780	34.7	1.61	1.0	3.8	Cured in Ice bath (~ Zero Degrees)
11-Nov-08	0.7:1 + 0.4% Gl. + 2% Poz.	8.0	10.0	-	-	-	14.0	20.0	80.0	56.0	-	-	2.0	1185	30.8	1.66	1.0	3.8	Cured in Ice bath (~ Zero Degrees)
25-Nov-08	0.75:1 + 0.5% Poz.	9.0	7.0	9.9	-	-	6.0	19.0	80.0	60.0	-	-	0.50	300	36.7	1.64	1.0	8.4	Cured in Ice Bath (Between 0 and Neg. Temp.)
25-Nov-08	0.75:1 + 1.0% Poz.	10.0	9.0	10.0	-	-	8.0	18.0	80.0	60.0	-	-	1.0	600	36.7	1.62	1.0	7.2	Cured in Ice Bath (Between 0 and Neg. Temp.)
25-Nov-08	0.75:1 + 1.5% Poz.	10.0	9.0	10.8	-	-	7.0	20.0	80.0	60.0	-	-	1.50	900	37.9	1.62	0.0	5.6	Cured in Ice Bath (Between 0 and Neg. Temp.)
12-Feb-09	0.7:1 + 0.4% Gl. + 0.75% Poz.	19.5	10.5	18	20	-	20	23.5	80.0	56.0	-	-	0.75	440	31.0	1.64	-	4.8	Selected Type30 Pozzutec Mix for Abutment Grouting
12-Feb-09	0.7:1 + 0.4% Gl. + 1.0% Poz.	26.0	13.7	13	16	-	16	19.2	80.0	56.0	-	-	1.0	590	29.0	1.6	-	7.0	Cured on Plant Floor (Between 1 and -1 Degrees)
	0.7:1 + 0.4% Gl. + 1.25% Poz.	7.0				1			80.0	56.0	!						1		Cured on Plant Floor (Between 1 and -1 Degrees)

TABLE E1-2: In-situ Mix Testing Results with Nittetsu Superfine Cement

					Temperatur	es			Microfine	Water	Dry Bo	entonite	۸da	litive	Marsh	Density	Bleed (%)	Approx.	
Date	w:c + additive	Cement	Water	Ambient	SuperP	Bentonite	Pozzutec	Mix	Wilcronne	water	ыу Бе	entonite	Auc	iiiive	Warsh	Density	bieeu (%)	Initial Set	Notes / Observations
		(°C)	(°C)	(°C)	(°C)	(°C)	(°C)	(°C)	(Kg)	(L)	(%)	(gr)	(%)	(ml)	(seg)	(gr/cc)	2 hour	(hrs)	
IIXES WITI	HOUT ADDITIVES																		
18-Feb-09	1.2:1	12.4	14.6		-	-	-	21.2	40.0	48.0	-	-	-	-	30.9	1.42	3.0	38.0	Cement Stored/Kept Warm in TCG Garage >2 Months.
19-Feb-09	1.1:1	20.0	16.0	-	-	-	-	25.4	40.0	44.0	-	-	-	-	-	-	-	-	Improperly Stored Cement, Warmed in Plant ~24hrs. Flash / Gel in Mixer
19-Feb-09	1.1:1	15.0	15.0	-	-	-	-	20.0	40.0	44.0	-	-	-	-	-	-	-	-	Improperly Stored Cement, Warmed in Plant ~24hrs. Flash / Gel in Mixer
19-Feb-09	1.5:1	5.0	16.0	-	-	-	-	20.0	40.0	60.0	-	-	-	-	-	-	-	-	Improperly Stored Cement, Warmed in Plant ~36hrs. Flash / Gel in Mixel
21-Feb-09	1.2:1	8.0	8.0	-	-	-	-	18.0	40.0	48.0	-	-	-	-	31.8	1.43	1.0	20.0	Cement from Green Container Warmed 36 hrs. 3 Min Mixing Time.
21-Feb-09	1.2:1	3.5	8.0	-	-	-	-	13.3	40.0	48.0	-	-	-	-	31.0	1.43	2.0	40.0	Cement from Orange Container Warmed 12 hrs. 3 Min Mixing Time.
24-Feb-09	1.2:1	6.0	13.0	-	-	-	-	15.0	40.0	48.0	-	-	-	-	30.9	1.43	1.0	38.0	Selected Microfine Mix for Stage 4 Grouting
IIXES WITI	H BENTONITE and/or MIC	SHTY 150																	
23-Oct-08	1.1:1+0.3%Be.+1%M150	9.0	14.5	12.8	5.5	12	-	18.0	40.0	42.1	0.3	120	1.0	323	29	1.46	-	-	Field Trial Mix. Fresh Cement from Shipment.
24-Oct-08	1.1:1+0.3%Be.+1%M150	21.0	11.0	10.3	19.0	18.0	-	18.5	40.0	42.1	0.3	120	1.0	323	29	1.46	3.0	-	Field Trial Mix. Fresh Cement from Shipment.
19-Feb-09	1.2:1 + 1% M150	16.0	16.0	-	17.0	-	-	23.0	40.0	48.0	-	-	1.0	330	-	-	-	-	Improperly Stored Cement, Warmed ~36hrs. Flash / Gel in Mixer.
24-Feb-09	1.2:1 + 1% M150	6.0	13.0	-	-	-	-	13.0	40.0	48.0	-	-	1.0	330	29.1	1.41	4.0	49.0	Cement Warmed 5 Days Prior To Use. 30 Second Mixing Time.
IXES WITI	H POZZUTEC 20+																		
18-Feb-09	1.2:1 + 0.75% Poz.	14.5	16.0	-	-	-	-	21.0	40.0	47.78	-	-	0.75	220	30.0	1.39	1.0	37.0	Cement Stored/Kept Warm in TCG Garage >2 Months.

CHECK: GRB





				Stag	ge		Ī	Та	ike		Dur	ation		Termination	n		QA				1	Temperatur	es			
Hole	Order (P, S, T, Q)	Date	Stage #	From	То	Length	Mix	Volume	V _{TOTAL}	Take	Start	End	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh	Bleed	Specific Gravity	Cement	Water	Ambient	Glenium	Pozzutec	Bentonite	Mix	Comments
	, , , , ,	(dd-mmm-yy)		(m)	(m)	(m)		(L)	(L)	(L/m)	(hh:mm)	(hh:mm)	(bar)	(L/min/m)	(L/min/m/bar)	(sec)	(%)	Glavity	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	
60+062	Р	06-Mar-09 08-Feb-09 08-Feb-09 08-Feb-09	4 3 2 1	1.43 3.1 5.6 12.6	0.83 2.1 3.1 5.6	0.6 1 2.5 7	A* A* A* A*	603.7 43.7 39.9 6.7	603.7 43.7 39.9 6.7	603.7 43.7 16.0 1.0	17:15 22:20 21:00 20:33	18:28 22:33 21:21 20:50	0.2 2.2 1.9 3.5	18.5 0 0.2 0	138.7 0 0.05 0	- - - 32.0	- - - 9	- - - 1.65	- - - 25	- - - 18	- - -	- - - 28	- - - 27	- - -	- - - 25	Max Volume By-Pass
60+063.5	Т	11-Feb-09 11-Feb-09	3 2	3.2 5.7	2.2 3.2	1 2.5	A* A*	5.7 10.4	5.7 10.4	5.7 4.2	18:13 17:54	18:27 18:08	2.1 2.4	0.02 0.02	0.01 0	-		-	-	-	-	-	-	-	-	
60+065	s	06-Mar-09 10-Feb-09 10-Feb-09	4 3 2	1.33 3.1 7.6	0.73 2.1 3.1	0.6 1 4.5	A* A* A*	0.3 8.6 23.5	0.3 8.6 23.5	0.3 8.6 5.2	16:40 8:32 8:09	16:57 8:47 8:26	1.7 1.9 2.3	0 0 0	0.02 0.01 0	- - 32.0	- - 1	- - 1.58	- - 14	- - 10	- - 11	- - 16	- - 16	- - -	- - 22	
60+066.5	Т	11-Feb-09 11-Feb-09	3 2	3.1 5.6	2.1 3.1	1 2.5	A* A*	7.4 13.3	7.4 13.3	7.4 5.3	19:00 18:37	19:13 18:51	3.1 2.0	0 0	0 0	- 31.5	- 4	- 1.64	- 16	9	- 16	- 12	- 10	-	- 20	
60+068	Р	06-Mar-09 08-Feb-09 08-Feb-09	4 3 2	2.02 3.6 8.1	1.42 2.6 3.6	0.6 1 4.5	A* A* A*	1.0 7.4 19.6	1.0 7.4 19.6	1.0 7.4 4.4	16:17 23:17 22:50	16:35 23:34 23:10	2.0 2.2 2.3	0 0 0	0.1 0 0	-	-	- - -	- - -		- - -	- - -	- - -	- - -	- - -	
60+069.5	Т	11-Feb-09 11-Feb-09	3 2	3.8 6.3	2.8 3.8	1 2.5	A* A*	9.7 7.6	9.7 7.6	9.7 3.0	19:40 19:21	19:56 19:38	2.8 2.3	0 0	0 0	-	-	- -	-	-	-	-	-	-	-	
60+071	S	06-Mar-09 10-Feb-09 10-Feb-09	4 3 2	2.12 3.8 8.3	1.52 2.8 3.8	0.6 1 4.5	A* A* A*	3.2 4.3 29.9	3.2 4.3 29.9	3.2 4.3 6.6	15:45 9:29 8:54	16:13 9:42 9:27	2.2 2.3 2.3	0 0 0.1	0 0 0	32.3 - -	-	1.65 - -	18 - -	4 - -	- - -	16 - -	14 - -	- - -	19 - -	
60+072.5	Т	11-Feb-09 11-Feb-09	3 2	3.4 5.9	2.4 3.4	1 2.5	A* A*	4.7 3.6	4.7 3.6	4.7 1.4	20:19 20:03	20:32 20:16	3.0 1.8	0	0	32.0	3	1.65	12 -	10 -	15 -	14 -	11	-	22	
60+074	Р	07-Mar-09 08-Feb-09 08-Feb-09 08-Feb-09	4 3 2 1	2.02 3.5 6 13	1.42 2.5 3.5 6	0.6 1 2.5 7	A* A* A*	10.5 10.0 16.5 64.6	10.5 10.0 16.5 64.6	10.5 10.0 6.6 9.2	8:52 3:56 3:30 2:52	9:10 4:14 3:49 3:21	2.8 1.8 1.8 4.1	0.1 0 0 0	0.03 0 0	- - - 30.1	- - - 4	- - - 1.64	- - - 26	- - - 14	- - - 16	- - - 29	- - - 28		- - - 25	
60+075.5	Т	11-Feb-09 11-Feb-09	3 2	3.3 5.8	2.3 3.3	1 2.5	A* A*	8.9 4.2	8.9 4.2	8.9 1.7	21:28 21:12	21:44 21:23	2.9 2.0	0	0	1 1		-		1 1	-	-	-	-		
60+077	s	05-Mar-09 10-Feb-09 10-Feb-09	4 3 2	2.02 3.4 7.9	1.42 2.4 3.4	0.6 1 4.5	A* A* A*	2.1 10.6 23.6	2.1 10.6 23.6	2.1 10.6 5.2	14:21 10:15 9:50	14:39 10:31 10:10	1.9 2.2 2.3	0 0 0.1	0.02 0 0.01	-					- - -	- - -	- - -	- - -	-	
60+078.5	Т	11-Feb-09 11-Feb-09	3 2	3.6 6.1	2.6 3.6	1 2.5	A* A*	5.3 9.8	5.3 9.8	5.3 3.9	2:18 1:59	2:32 2:15	3.0 2.0	0 0	0 0	32.2	- 4	- 1.64	- 15	- 8	- 17	- 10	- 11	-	- 20	
60+080	Р	05-Mar-09 08-Feb-09 08-Feb-09	4 3 2	2.25 3.6 8.1	1.65 2.6 3.6	0.6 1 4.5	A* A* A*	1.6 11.1 22.2	1.6 11.1 22.2	1.6 11.1 4.9	14:00 5:10 4:46	14:16 5:27 5:05	2.3 2.2 2.3	0 0 0	0.01 0 0.01	-	-	- - -	- - -		- - -	- - -	- - -	- - -	- - -	
60+081.5	Т	11-Feb-09 11-Feb-09	3 2	3.9 6.4	2.9 3.9	1 2.5	A* A*	7.7 15.2	7.7 15.2	7.7 6.1	2:58 2:39	3:12 2:55	3.2 2.0	0 0	0 0	-	-	-	-	-	- -	-	-	-	-	
60+083	S	05-Mar-09 10-Feb-09 10-Feb-09	4 3 2	2.19 3.9 8.4	1.59 2.9 3.9	0.6 1 4.5	A* A* A*	1.6 9.1 30.5	1.6 9.1 30.5	1.6 9.1 6.8	13:39 13:59 13:27	13:56 14:17 13:46	2.1 2.0 2.3	0 0 0	0 0.01 0	32.3 - 30.0	3 - -	1.65 - 1.63	14 - 20	5 - 17	- - 0	13 - 16	11 - 15	- - -	18 - 24	
60+084.5	Т	11-Feb-09 11-Feb-09	3 2	3.9 6.4	2.9 3.9	1 2.5	A* A*	10.2 9.1	10.2 9.1	10.2 3.6	3:36 3:17	3:50 3:32	3.0 2.1	0 0	0 0	=	-	-	=	-	-	-	-	-	-	
60+086	Р	05-Mar-09 09-Feb-09 09-Feb-09 09-Feb-09	4 3 2 1	2.47 3.9 6.4 13.4	1.87 2.9 3.9 6.4	0.6 1 2.5 7	A* A* A* A*	1.3 8.1 22.1 46.7	1.3 8.1 22.1 46.7	1.3 8.1 8.8 6.7	10:17 6:57 6:20 5:45	10:36 7:15 6:47 6:08	2.1 2.0 1.8 4.5	0 0 0.2 0.2	0.01 0 0.04 0.01	- - -		- - -		- - -	- - -	- - -	- - -	- - -	- - -	
60+087.5	Т	11-Feb-09 11-Feb-09	3 2	4.2 6.7	3.2 4.2	1 2.5	A* A*	11.7 12.9	11.7 12.9	11.7 5.2	4:17 3:57	4:32 4:13	3.0 2.0	0	0	32.0	-	1.65	13	9	16 -	11 -	11 -	-	23	
60+089	S	05-Mar-09 10-Feb-09 10-Feb-09	4 3 2	3.26 4.7 9.2	2.66 3.7 4.7	0.6 1 4.5	A* A* A*	0.8 9.5 20.9	0.8 9.5 20.9	0.8 9.5 4.6	9:57 15:00 14:39	10:13 15:16 14:57	1.9 2.1 2.6	0 0 0	0.01 0.01 0	- - -	-				-		- - -		-	





			I	Stag	ne .			Ts	ike		Dur	ation		Termination	on	l	QA		l		1	Temperatur	es		1	
Hole	Order	Date	Stage #	From	To	Length	Mix	Volume	V _{TOTAL}	Take	Start	End	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh	Bleed	Specific	Cement	Water	Ambient	Glenium	1	Bentonite	Mix	Comments
	(P, S, T, Q)	(dd-mmm-yy)	Ů	(m)	(m)	(m)		(L)	(L)	(L/m)	(hh:mm)	(hh:mm)	(bar)	(L/min/m)	(L/min/m/bar)	(sec)	(%)	Gravity	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	
60+090.5	Т	11-Feb-09 11-Feb-09	3 2	5.1 7.6	4.1 5.1	1 2.5	A* A*	3.3 18.5	3.3 18.5	3.3 7.4	4:58 4:39	5:30 4:53	3.1 2.0	0	0 0	-		- -	-	-	-	-		-	-	By-Pass
60+092	Р	05-Mar-09 09-Feb-09 09-Feb-09	4 3 2	3.64 5.9 10.4	3.04 4.9 5.9	0.6 1 4.5	A* A* A*	2.0 9.5 25.6	2.0 9.5 25.6	2.0 9.5 5.7	8:05 8:15 7:51	8:23 8:30 8:10	2.1 2.1 2.2	0 0 0	0.01 0 0	- - 32.0	- - 4	- - 1.62	- - 20	- - 12	- - 15	- - 11	- - 11	-	- - 21	
60+093.5	Т	12-Feb-09 12-Feb-09	3 2	5.4 7.9	4.4 5.4	1 2.5	A* A*	6.5 13.0	6.5 13.0	6.5 5.2	7:59 7:39	8:12 7:55	2.0 2.5	0 0.2	0 0.04	30.0	- 1	- 1.52	- 16	- 14	- 14	- 16	- 16	-	- 22	
60+095	S	05-Mar-09 10-Feb-09 10-Feb-09	4 3 2	4.33 5.9 10.4	3.73 4.9 5.9	0.6 1 4.5	A* A* A*	3.3 6.7 17.4	3.3 6.7 17.4	3.3 6.7 3.9	7:39 15:52 15:26	8:02 16:06 15:44	2.0 2.2 2.5	0 0 0	0.01 0 0		- - -		-			- -				
60+096.5	Т	12-Feb-09 12-Feb-09	3 2	6 8.5	5	1 2.5	A* A*	7.0 13.6	7.0 13.6	7.0 5.4	8:45 8:23	9:05 8:39	2.5 2.1	0	0	-	-	-	-			-		-		
60+098	Р	05-Mar-09 09-Feb-09 09-Feb-09 09-Feb-09	4 3 2 1	4.48 5.6 8.1 15.1	3.88 4.6 5.6 8.1	0.6 1 2.5 7	A* A* A* A*	6.3 1.7 81.5 49.1	6.3 1.7 81.5 49.1	6.3 1.7 32.6 7.0	7:09 15:35 14:53 14:20	7:35 15:48 15:30 14:44	2.2 2.1 2.0 4.2	0 0 0	0.01 0 0 0	-	-	- - -	- - -	-	- - -	- - -	- - -	-		By-Pass
60+099.5	Т	12-Feb-09 12-Feb-09	3 2	4.8 7.3	3.8 4.8	1 2.5	A* A*	9.7 10.9	9.7 10.9	9.7 4.4	9:30 9:12	9:45 9:26	2.1 2.3	0.02 0	0.04 0	-	-	-	-	1 1	-	-	 	-	-	
60+101	S	05-Mar-09 10-Feb-09 10-Feb-09	4 3 2	3.72 5.5 10	3.12 4.5 5.5	0.6 1 4.5	A* A* A*	41.4 10.0 21.2	41.4 10.0 21.2	41.4 10.0 4.7	6:09 18:52 17:47	6:59 19:07 18:05	2.8 2.1 2.3	0 0 0	0 0 0	- - 31.0	- - 1	- - 1.64	- - 17	- - 13	- - 16	- - 14	- - 14	-	- - 24	
60+102.5	Т	12-Feb-09 12-Feb-09	3 2	6.5 9	5.5 6.5	1 2.5	A* A*	600.0 1.9	600.0 1.9	600.0 0.8	10:20 9:57	12:25 10:18	0.0 2.2	10.5 0	inf O	31.0	1 -	1.58	10 -	12 -	-	14	16	-	20	Max Volume
60+104	Р	04-Mar-09 09-Feb-09 09-Feb-09	4 3 2	4.28 5.7 10.2	3.68 4.7 5.7	0.6 1 4.5	A* A* A*	37.7 1.6 1.1	37.7 1.6 1.1	37.7 1.6 0.2	5:35 13:50 13:14	5:55 14:05 13:35	2.6 2.0 2.1	0.1 0 0	0.03 0 0	33.2 - 33.0	- - 5	1.64 - 1.65	5 - 22	10 - 14	17 - 17	14 - 12	15 - 12	1 1 1	21 - 25	
60+105.5	Т	12-Feb-09 12-Feb-09	3 2	6.2 8.7	5.2 6.2	1 2.5	A* A*	1.8 1.5	1.8 1.5	1.8 0.6	14:52 14:37	15:06 14:49	2.1 2.4	0	0	30.0	3	1.58	- 10	- 13	- 12	- 15	- 16	-	- 21	
60+107	s	10-Feb-09 10-Feb-09	3 2	6 10.5	5 6	1 4.5	A* A*	1.7 3.5	1.7 3.5	1.7 0.8	19:38 19:19	19:50 19:30	3.1 2.1	0	0	32.0	2	1.65	17 -	14	17	14	15 -	-	23	
60+108.5	Т	12-Feb-09 12-Feb-09	3 2	6.6 9.1	5.6 6.6	1 2.5	A* A*	17.9 7.4	17.9 7.4	17.9 3.0	15:35 15:15	15:56 15:30	2.0 2.3	0 0.1	0.01 0.03	-				1 1	-		-			
60+110	Р	04-Mar-09 09-Feb-09 09-Feb-09 09-Feb-09	4 3 2 1	5.24 5.6 8.1 15.1	4.64 4.6 5.6 8.1	0.6 1 2.5 7	A* A* A*	418.0 1.4 2.4 80.0	418.0 1.4 2.4 80.0	418.0 1.4 1.0 11.4	19:12 10:19 10:01 9:07	20:20 10:31 10:14 9:55	2.4 1.9 1.8 4.4	0 0 0	0 0.01 0 0	30.2	4	1.62 - -	-5 - -	10 - -	16 - -	14 - -	13 - -	-	19 - -	
60+111.5	Т	18-Mar-09 12-Feb-09 12-Feb-09	4 3 2	4.91 6.3 8.8	4.31 5.3 6.3	0.6 1 2.5	MF A* A*	2.2 391.6 4.7	2.2 391.6 4.7	2.2 391.6 1.9	21:20 16:27 16:08	21:31 20:01 16:22	1.3 2.1 3.1	0 0 0	0.01 0 0		= = =					-	= = =			
60+113	S	04-Mar-09 01-Feb-09 02-Feb-09 01-Feb-09 02-Feb-09 01-Feb-09	4 3 3 2 2 1	5.09 6.7 7.5 9.2 12 16.2	4.49 5.7 6.5 6.7 7.5 9.2	0.6 1 1 2.5 4.5 7	A* A A A A	604.9 4.3 3.5 6.5 4.2 56.5	604.9 4.3 3.5 6.5 4.2 56.5	604.9 4.3 3.5 2.6 0.9 8.1	17:11 1:31 4:37 1:13 4:10 0:38	18:17 1:45 4:51 1:27 4:23 1:04	1.6 2.9 3.0 2.9 3.3 5.1	11.6 0 0 0 0 0.3 0.7	12.43 0.01 0.01 0 0.02 0.02	- - - - 33.0 31.8	- - - - 4 4	- - - 1.63 1.62	- - - - 15 13	- - - - 13 9	- - - - 17 25	- - - - 24 15	- - - -	-	- - - 24 25	Max Volume
60+114.5	Т	18-Mar-09 03-Feb-09 02-Feb-09	4 3 2	5.8 7.5 12	5.2 6.5 7.5	0.6 1 4.5	MF A A	6.7 9.0 27.3	6.7 9.0 27.3	6.7 9.0 6.1	20:58 5:59 5:33	21:11 6:20 5:51	1.4 3.0 3.4	0.1 0 2.9	0.09 0.01 0.19	-	- - -		-	-	- - -		- - -			
60+116	Р	04-Mar-09 01-Feb-09 01-Feb-09 01-Feb-09	4 3 2 1	6.13 8.2 10.7 17.7	5.53 7.2 8.2 10.7	0.6 1 2.5 7	A* A A	1.2 1.1 1.1 115.7	1.2 1.1 1.1 115.7	1.2 1.1 0.4 16.5	16:40 8:20 8:00 7:27	17:05 8:31 8:12 7:45	2.3 3.1 3.0 4.9	0 0 0 0.1	0.01 0 0 0	31.7 - - 31.0	2 - - 2	1.66 - - 1.63	21 - - -10	18 - - 17	18 - - 10	12 - - 6	14 - -	-	24 - - 18	Charles CDD





				Stag	ge			Ta	ake		Dur	ation		Termination	on		QA					Temperatur	res			
Hole	Order (P, S, T, Q)	Date (dd-mmm-yy)	Stage #	From (m)	To (m)	Length (m)	Mix	Volume	V _{TOTAL}	Take (L/m)	Start (hh:mm)	End (hh:mm)	P _{FINAL}	Q _{FINAL}	Penetrab (L/min/m/bar)	Marsh (sec)	Bleed	Specific Gravity	Cement (Celcius)	Water (Celcius)	Ambient (Celcius)	Glenium (Celcius)	Pozzutec (Celcius)	Bentonite (Celcius)	Mix (Celcius)	Comments
60+117.5	Т	18-Mar-09 03-Feb-09 03-Feb-09	4 3 2	6.74 8.2 12.7	6.14 7.2 8.2	0.6 1 4.5	MF A A	1.7 36.1 23.2	1.7 36.1 23.2	1.7 36.1 5.2	20:38 8:10 7:35	20:49 8:40 7:55	1.5 2.9 3.1	0 0 0	0.05 0 0	- - - 33.5	- - 4	- - 1.61	- - 17	- - 9	- - 13	- - - 15	- - -	- - -	- - 20	
60+119	s	04-Mar-09 01-Feb-09 01-Feb-09 01-Feb-09 01-Feb-09	4 3 3 2 1	7.12 8.2 8.2 10.7 17.7	6.52 7.2 7.2 8.2 10.7	0.6 1 1 2.5 7	A* A B A	6.0 400.0 205.3 4.4 59.5	6.0 - 605.3 4.4 59.5	6.0 - 605.3 1.8 8.5	16:12 2:58 3:42 2:38 2:07	16:32 3:42 4:01 2:52 2:31	2.3 - 1.2 2.6 5.0	0 - 9.3 0	0 - 7.7 0 0	- 37.2 -	- - 1 -	- - 1.61 -	- - 14 -	- - 8 -	- - 19 -	- - 7 -	- - - -		- - 19 -	Max Volume
60+120.5	Т	18-Mar-09 03-Feb-09 03-Feb-09	4 3 2	6.95 8.3 12.8	6.35 7.3 8.3	0.6 1 4.5	MF A A	1.9 602.0 394.3	1.9 602.0 394.3	1.9 602.0 87.6	20:12 14:58 8:48	20:23 16:05 14:15	1.4 1.4 1.6	0 10.3 12	0 7.51 1.5		- - -	-	- - -		- - -			-		Max Volume By-Pass
60+122	Р	12-Dec-08 12-Dec-08	1, 2, 3 1, 2, 3	17.5 17.5	7.5 7.5	10 10	A B	395.9 119.0	- 514.9	- 51.5	8:26 9:30	9:30 10:00	2.9 2.8	6.6 0	4.31 0	- 34.0	- 4	- 1.65	-		=	-	-	-	-	Rods broke downhole while drilling. Packers could not g past 8.5 meters.
60+123.5	Т	18-Mar-09 03-Feb-09 03-Feb-09	4 3 2	7.38 8.8 13.3	6.78 7.8 8.8	0.6 1 4.5	MF A A	4.8 0.6 20.4	4.8 0.6 20.4	4.8 0.6 4.5	19:50 16:58 16:25	20:02 17:26 16:44	1.3 2.9 3.0	0 0 0	0.01 0 0	32.9 33.0	4 -	1.46 1.66	24 13 -	7 10 -	25 13 -	- 17 -	- - -	- - -	15 18 -	
60+125	S	14-Feb-09 02-Feb-09 02-Feb-09 01-Feb-09	4 3 2 1	7.45 8.8 11.3 18.3	6.55 7.8 8.8 11.3	0.9 1 2.5 7	A A A	600.7 602.0 133.0 36.9	600.7 602.0 133.0 36.9	600.7 602.0 53.2 5.3	16:09 6:43 6:10 4:54	15:27 7:49 6:38 5:15	1.6 0.9 0.1 5.0	10.5 9.1 9 0	3.27 10.2 20.4 0	32.0 - 31.7 31.7	4 - 1 -	1.64 - 1.63	11 - 12 12	12 - 9 9	14 - 18 18	14 - 16 16	- - -	-	22 - 19 19	Max Volume Max Volume By-Pass
60+126.5	Т	06-Mar-09 03-Feb-09 03-Feb-09	4 3 2	7.43 9 13.5	6.83 8 9	0.6 1 4.5	MF A A	421.1 1019.0 14.2	421.1 1019.0 14.2	421.1 1019.0 3.2	17:46 17:47 17:26	18:38 19:50 17:40	1.6 1.4 3.3	9.5 9.6 0	10.22 6.85 0	31.8	1 -	1.43 - -	20 - -	3	24 - -		- -	= = =	11 - -	Max Volume Max Volume
60+128	Р	14-Feb-09 23-Jan-09 23-Jan-09 23-Jan-09	4 3 2 1	7.73 8.9 11.4 18.4	6.83 7.9 8.9 11.4	0.9 1 2.5 7	A A A	600.3 9.4 23.4 28.2	600.3 9.4 23.4 28.2	600.3 9.4 9.4 4.0	17:45 16:37 16:05 15:34	19:07 16:50 16:30 15:52	1.4 2.9 2.9 5.1	10.2 0 0	4.9 0 0	34.0 -			-		- - -				- 24 -	Max Volume
60+129.5	Т	06-Mar-09 03-Feb-09 03-Feb-09	4 3 2	7.25 8.8 13.3	6.65 7.8 8.8	0.6 1 4.5	MF A A	420.5 600.5 7.0	420.5 600.5 7.0	420.5 600.5 1.6	18:57 20:41 20:21	20:04 21:46 20:32	1.5 1.5 3.8	9.3 10 0.22	10.16 6.67 0.01	- - 32.5	- - 3	- - 1.62	- - 15	- - 14	- - 15	- - 14			- - 14	By-Pass. Max Volume Max Volume
60+131	S	14-Feb-09 02-Feb-09 02-Feb-09 02-Feb-09	4 3 2 1	7.58 8.7 11.2 18.2	6.68 7.7 8.7 11.2	0.9 1 2.5 7	A A A	601.8 601.1 10.0 15.5	601.8 601.1 10.0 15.5	601.8 601.1 4.0 2.2	19:26 9:44 9:15 8:50	20:30 10:49 9:34 9:06	1.6 1.0 3.0 4.9	10.4 10.8 0 0.2	4.32 11.29 0 0	32.0 31.0 -	3 3 -	1.62 1.64 -	11 15 -	7 21 -	19 16 -	8 9 -	- - -		21 23 -	Max Volume Max Volume
60+132.5	Т	06-Mar-09 01-Feb-09 01-Feb-09	4 3 2	6.44 8.5 13	5.84 7.5 8.5	0.6 1 4.5	MF A A	420.2 600.6 8.4	420.2 600.6 8.4	420.2 600.6 1.9	20:23 10:10 9:10	21:20 11:01 9:21	1.6 1.0 3.3	8.3 1.01 0.4	8.81 15.35 0.03	32.2 - -	4 -	1.42 - -	16 - -	5	14 - -	- - -	- - -	- - -	14 - -	Max Volume Max Volume
60+134	Р	14-Feb-09 13-Dec-08 13-Dec-08 13-Dec-08 12-Dec-08	4 3 3 2 1	7.35 9.3 9.3 11.8 18.8	6.45 8.3 8.3 9.3 11.8	0.9 1 1 2.5 7	A A B A	600.9 401.2 238.1 214.0 1.2	600.9 - 639.3 214.0 1.2	600.9 - 639.3 85.6 0.2	20:42 16:11 16:58 15:02 7:42	21:47 16:58 17:23 16:00 7:54	1.6 - 0.3 2.4 5.0	10 10.1 10.1 0.5 0	4.18 inf 18 0.08 0	31.0 36.0 31.0 31.0	- - - 10 7	1.66 1.66 1.62 1.62	- - - -		- - - -	- - - -	- - - -		-	Max Volume
60+135.5	Т	06-Mar-09 01-Feb-09 01-Feb-09	4 3 2	7.35 8.7 13.2	6.75 7.7 8.7	0.6 1 4.5	MF A A	357.3 28.5 9.9	357.3 28.5 9.9	357.3 28.5 2.2	21:36 13:37 13:18	0:00 14:10 13:30	1.4 2.8 3.6	0 0 0.6	0.01 0 0.04	32.0 - 30.0	3 - 7	1.43 - 1.64	14 - 9	6 - 16	15 - 20	- - 26		-	16 - 25	
60+137	S	14-Feb-09 23-Jan-09 23-Jan-09 23-Jan-09	4 3 2 1	7.71 9.1 11.6 18.6	6.81 8.1 9.1 11.6	0.9 1 2.5 7	A A A	600.4 418.0 56.3 3.0	600.4 418.0 56.3 3.0	600.4 418.0 22.5 0.4	22:01 17:57 17:24 17:05	23:07 20:21 17:51 17:17	1.8 2.7 2.8 5.2	10.5 0 0.4 0	3.91 0 0.06 0	- - - 31.0		- - - 1.66	- - - 12	- - - 7	- - - 14			-	- - - 21	Max Volume
60+138.5	Т	06-Mar-09 01-Feb-09 01-Feb-09	4 3 2	7.33 8.8 13.3	6.73 7.8 8.8	0.6 1 4.5	MF A A	47.9 14.3 136.7	47.9 14.3 136.7	47.9 14.3 30.4	2:18 15:10 14:25	3:05 15:34 15:05	1.7 3.0 3.3	0 0.3 0.7	0 0.09 0.05	32.5	1 -	1.43 - -	16 - -	8 -	14 - -			-	16 - -	





				Stag	je			Ta	ke		Dur	ation		Termination	on		QA				-	Temperature	es			
Hole	Order (P, S, T, Q)	Date (dd-mmm-yy)	Stage #	From (m)	To (m)	Length (m)	Mix	Volume (L)	V _{TOTAL}	Take (L/m)	Start (hh:mm)	End (hh:mm)	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh (sec)	Bleed (%)	Specific Gravity	Cement (Celcius)	Water (Celcius)	Ambient (Celcius)	Glenium (Celcius)	Pozzutec (Celcius)	Bentonite (Celcius)	Mix (Celcius)	Comments
60+140	Р	14-Feb-09 18-Dec-08 18-Dec-08 18-Dec-08 18-Dec-08 18-Dec-08	4 3 3 2 2 1	7.89 9.2 9.2 11.7 11.7 18.7	6.99 8.2 8.2 9.2 9.2 11.7	0.9 1 1 2.5 2.5 7	A A B A B	600.3 404.9 204.3 407.0 344.5 3.4	600.3 - 609.2 - 751.5 3.4	600.3 - 609.2 - 300.6 0.5	2:17 10:39 11:15 9:18 10:06 8:49	3:22 11:15 11:28 10:06 10:28 9:00	1.7 - 0.2 - 0.0 4.3	8.1 14.5 15.3 15.6 13.9 0	3.17 inf 99.2 inf inf 0	32.0 33.0 35.0 - 36.0 31.0	4 - - - 6 6	1.63 1.63 1.64 - 1.64 1.65	12 10 10 - 8 18	6 9 13 - 12 16	18 16 17 - 16 18	8 19 - - - 20	- - - - - -	- - - - - -	20 15 16 - 16 22	Max Volume Max Volume Max Volume
60+141.5	Т	06-Mar-09 01-Feb-09 01-Feb-09	4 3 2	8.17 9.6 14.1	7.57 8.6 9.6	0.6 1 4.5	MF A A	5.8 18.7 131.4	5.8 18.7 131.4	5.8 18.7 29.2	4:04 16:20 15:55	4:20 16:45 16:15	1.4 2.7 0.0	0 0.1 15	0.01 0.5 inf	- - 32.0	-	- - 1.65	- - 0	- - 11	- - 16	- - 16			- - 22	By-pass
60+143	S	14-Feb-09 18-Dec-08 18-Dec-08 18-Dec-08 18-Dec-08	4 3 3 2 1	8.37 9.7 9.7 12.2 19.2	7.47 8.7 8.7 9.7 12.2	0.9 1 1 2.5 7	A A B A	600.3 387.5 217.9 7.6 7.7	600.3 - 605.4 7.6 7.7	600.3 - 605.4 3.0 1.1	3:45 14:31 15:15 14:09 13:44	4:46 15:15 15:30 14:21 13:54	1.9 0.2 0.2 3.0 4.3	10.1 11.2 14.1 0.4 0.3	3.54 50.73 62.96 0.05 0.02	33.0 36.0 - 32.0	-	1.65 1.64 - 1.65	- -9 - 19	- - 11 - 11	- - 15 - 17	- - - - 17		- - - -	- - 14 - 18	Max Volume Max Volume
60+144.5	Т	06-Mar-09 23-Jan-09 23-Jan-09	4 3 2	8.72 9.8 14.3	8.12 8.8 9.8	0.6 1 4.5	MF A A	60.3 16.6 53.5	60.3 16.6 53.5	60.3 16.6 11.9	4:38 6:05 5:29	5:31 6:37 5:57	1.9 2.9 3.5	0.1 0.3 1	0.1 0.09 0.07	33.0	1 - -	1.43 - -	14 - -	9 - -	11 - -	- - -		- - -	9 - -	
60+146	Р	11-Dec-08 11-Dec-08 11-Dec-08 11-Dec-08 11-Dec-08	3 3 2 2 2	11 11 13.5 13.5 20.5	10 10 11 11 13.5	1 1 2.5 2.5 7	A B A B	400.0 207.4 400.0 296.7 309.0	607.4 - 696.7 309.0	- 607.4 - 278.7 44.1	14:28 15:20 12:00 12:50 11:05	15:20 15:34 12:50 14:08 11:50	1.5 - 2.8 5.2	- 11.3 - 0.7 0.8	- 7.01 - 0.1 0.03	33.0 35.0 31.0 35.0 30.0	- - - 3	1.64 1.66 1.64 1.65 1.65		- - - -	- - - -	- - - -	- - - -	- - - -	-	
60+147.5	Т	07-Mar-09 23-Jan-09 23-Jan-09 23-Jan-09	4 3 2 1	9.21 10.7 13.2 20.2	8.61 9.7 10.7 13.2	0.6 1 2.5 7	MF A A	30.7 601.0 78.9 27.4	30.7 601.0 78.9 27.4	30.7 601.0 31.6 3.9	6:04 3:56 2:44 2:20	6:37 5:06 3:50 2:38	1.5 2.8 2.8 5.2	0.2 11.2 0.3 0.6	0.09 4.03 0.04 0.02	- - -	- - -	- - -			- - -	- - -	- - -	- - -	- - -	Max Volume
60+149	s	15-Feb-09 19-Dec-08 19-Dec-08 19-Dec-08 19-Dec-08	4 3 3 2 1	9.13 10.5 10.5 13 20	8.23 9.5 9.5 10.5 13	0.9 1 1 2.5 7	A A B A	114.0 409.8 199.3 18.8 61.8	114.0 - 609.1 18.8 61.8	114.0 - 609.1 7.5 8.8	16:41 8:17 8:59 7:51 7:20	17:15 8:59 9:18 8:09 7:42	2.6 1.3 1.4 2.7 5.0	0.1 13.1 10.6 0.4 0.7	0.03 19.73 14.08 0.06 0.02	31.0 33.0 37.0 - 30.0	4 - 9 - 10	1.60 1.64 1.64 - 1.65	12 - 1 -	14 - 11 - 13	19 - 19 -	16 - - - -	-	- - - -	22 - 17 - 22	Max Volume
60+150.5	Т	07-Mar-09 24-Jan-09 24-Jan-09	4 3 2	9.03 10.6 15.1	8.43 9.6 10.6	0.6 1 4.5	MF A A	5.2 601.3 51.9	5.2 601.3 51.9	5.2 601.3 11.5	7:06 7:36 7:05	7:28 8:44 7:30	1.3 1.8 3.3	0 10.5 0.4	0.01 5.73 0.03		- - -	- - -		-	- - -	- - -	- - -	- - -	- - -	Max Volume
60+152	Р	13-Feb-09 12-Feb-09 17-Dec-08 17-Dec-08 17-Dec-08 17-Dec-08	4 4 3 3 2 1	9.13 9.13 10.9 10.9 13.4 20.4	8.23 8.23 9.9 9.9 10.9 13.4	0.9 0.9 1 1 2.5 7	A A A B A	243.2 362.7 379.5 53.0 17.7 12.0	243.2 362.7 - 432.5 17.7 12.0	243.2 362.7 - 432.5 7.1 1.7	13:20 0:10 15:52 16:37 15:28 15:03	14:23 1:00 16:37 17:32 15:44 15:15	0.2 0.8 3.1 2.8 2.9 4.7	10 10 8.3 0 0.2 0.4	25 12 5.57 0.01 0.03 0.01	32.0 31.0 34.0 -	- - - - -	1.62 1.66 1.63	- 2 18 7 -	- 5 11 15 -	- 18 16 17 -	- 6 - - -	- - - - -	- - - -	- 18 16 20 - -	Communicate to 60+155.
60+153.5	Т	07-Mar-09 24-Jan-09 24-Jan-09	4 3 2	8.88 10.7 15.2	8.28 9.7 10.7	0.6 1 4.5	A A A	1.4 600.6 49.0	1.4 600.6 49.0	1.4 600.6 10.9	16:38 9:31 8:58	17:15 10:39 9:21	1.1 2.2 3.5	0 10.2 1	0.2 4.63 0.06	33.0 - -	- - -	1.67 - -	12 - -	5 - -	17 - -	14 - -	- - -	- - -	20 - -	Max Volume
60+155	S	13-Feb-09 19-Dec-08 19-Dec-08 19-Dec-08	4 3 2 1	9.08 10.9 13.4 20.4	8.18 9.9 10.9 13.4	0.9 1 2.5 7	A A A	424.0 0.7 157.0 78.9	424.0 0.7 157.0 78.9	424.0 0.7 62.8 11.3	14:30 13:25 10:30 9:58	15:25 13:35 11:20 10:20	0.5 2.5 2.7 4.2	9.5 0 0.4 0.7	20.76 0.02 0.06 0.03	31.0 31.0 - 32.0	3 - -	1.60 1.65 - 1.63	14 - -4 -2	12 - 9 9	12 - 16 16	16 - -	- - -	- - -	20 - 17 14	Communicate to 60+158
60+156.5	Т	07-Mar-09 24-Jan-09 24-Jan-09	4 3 2	8.85 10.4 14.9	8.25 9.4 10.4	0.6 1 4.5	A A A	533.7 19.5 52.8	533.7 19.5 52.8	533.7 19.5 11.7	13:55 18:09 17:37	16:11 18:32 18:02	1.3 2.8 3.5	0.4 0 0.9	0.57 0 0.06	31.5 - 30.8	3 - -	1.63 - 1.60	16 - -13	7 - 9	17 - 14	13 - 22	- - -	-	20 - -	
60+158	Р	13-Feb-09 11-Dec-08 11-Dec-08 11-Dec-08 11-Dec-08	4 3 3 2 1	8.95 10.9 10.9 13.4 20.4	8.05 9.9 9.9 10.9 13.4	0.9 1 1 2.5 7	A A B A	600.5 401.0 201.5 64.8 44.0	600.5 - 602.5 64.8 44.0	600.5 - 602.5 25.9 6.3	16:03 9:39 10:30 9:03 8:33	17:24 10:30 10:46 9:31 8:51	1.1 - 0.8 2.7 4.8	9.6 - 10.5 0.5 0.6	9.02 - 13.2 0.09 0.02	29.0 33.0 - 30.0	- - - - 11	1.64 1.63 - 1.65	-	- - - -	- - - -			- - - -	- - - -	Communicate to 60+155.





			es	Temperature	Т				QA		n	Terminatio		ation	Dura		ke	Ta			je	Stag				
Comments	Mix (Celcius)	Bentonite (Celcius)	Pozzutec (Celcius)	Glenium (Celcius)	Ambient (Celcius)	Water (Celcius)	Cement (Celcius)	Specific Gravity	Bleed	Marsh (sec)	Penetrab	Q _{FINAL}	P _{FINAL}	End (hh:mm)	Start (hh:mm)	Take (L/m)	V _{TOTAL}	Volume (L)	Mix	Length (m)	To (m)	From (m)	Stage #	Date (dd-mmm-vv)	Order (P, S, T, Q)	Hole
	20 -	- - -	- - -	13 - -	16 - -	7 - -	17 - -	1.64 - -	2 -	32.3	0.01 0.06 0.02	0 0.2 0.3	1.4 3.1 3.0	10:49 20:42 19:54	9:50 20:04 19:14	114.1 124.4 30.3	114.1 124.4 136.2	114.1 124.4 136.2	A A A	0.6 1 4.5	8.25 9.3 10.3	8.85 10.3 14.8	4 3 2	07-Mar-09 24-Jan-09 24-Jan-09	Т	60+159.5
Communicate to 60+164	19 13 14	1 1 1 1	1 1 1 1	- 16 17 -	- 19 16 14	- 9 15 8	- -9 3 7 -	1.65 1.64 1.65 1.64	1.1.1.1.1	32.0 34.0 38.0 33.0	1.66 0 0.75 0	2.4 0 4.8 0 3	1.0 3.1 2.6 2.9 5.1	3:15 18:30 15:46 17:19 14:32	2:40 17:35 14:40 15:46 13:52	200.4 61.4 - 251.0 32.4	200.4 61.4 - 627.4 226.5	200.4 61.4 357.0 270.4 226.5	A A A B A	0.9 1 2.5 2.5 7	8.43 9.8 10.8 10.8 13.3	9.33 10.8 13.3 13.3 20.3	4 3 2 2 1	13-Feb-09 19-Dec-08 19-Dec-08 19-Dec-08 19-Dec-08	Ø	60+161
Max Volume	15 - -			15 - -	15 - -	9	-32 - -	1.58 - -	4 -	42.0 - -	7.85 0.08 0.02	5 0.5 0.8	0.6 2.3 5.1	0:03 21:56 21:26	22:35 21:37 21:14	602.5 4.7 2.1	602.5 11.8 14.6	602.5 11.8 14.6	A A A	1 2.5 7	9.5 10.5 13	10.5 13 20	3 2 1	24-Jan-09 24-Jan-09 24-Jan-09	Т	60+162.5
Communicate to 60+161	22 21 - 19			- 29 - -	- 17 21 - 15	- 10 13 - 17	- 21 12 - 19	1.62 1.67 1.62 1.64	3 - 6	32.0 29.0 31.0 31.0	12.3 6.17 0 0.09 0.06	10 9.9 0 0.8 2	0.6 1.1 2.9 3.0 4.8	2:30 2:02 14:50 12:35 10:54	1:30 0:59 13:57 11:02 10:23	- 601.8 247.0 136.3 17.5	- 601.8 247.0 340.7 122.5	336.3 601.8 247.0 340.7 122.5	A A A A	0.9 0.9 1 2.5	8.18 8.18 9.5 10.5 13	9.08 9.08 10.5 13 20	4 4 3 2 1	12-Feb-09 13-Feb-09 17-Dec-08 17-Dec-08 17-Dec-08	Р	60+164
Max Volume	18 16 - 16	-	-	11 - - 14	24 24 - 16	6 6 - 9	16 4 - 15	1.63 1.42 - 1.62	6 3 - 7	32.0 32.0 - 32.9	0.12 0.02 2.45 0.02	0 0 7 0.2	0.1 1.5 2.9 3.0	8:45 11:10 1:52 0:35	8:13 10:52 0:41 0:22	13.1 600.5 1.4	13.1 600.5 6.3	11.2 1.9 600.5 6.3	A MF A A	0.6 0.6 1 4.5	8.35 8.35 9.8 10.8	8.95 8.95 10.8 15.3	4 4 3 2	08-Mar-09 08-Mar-09 24-Jan-09 24-Jan-09	Т	60+165.5
Communicate to 60+161	22 - - 21			17 - - 12	18 - - 19	11 - - 12	16 - - 25	1.63 1.65 - 1.64		32.7 33.0 - 32.0	5.57 0.08 0.05 0.04	6.3 0.1 0.3 1	0.9 3.0 2.9 5.0	6:08 10:00 9:09 8:32	5:43 9:15 8:41 8:14	216.5 13.7 17.2 6.0	216.5 13.7 43.0 41.8	216.5 13.7 43.0 41.8	A A A	0.9 1 2.5 7	8.92 10.1 11.1 13.6	9.82 11.1 13.6 20.6	4 3 2 1	13-Feb-09 20-Dec-08 20-Dec-08 20-Dec-08	S	60+167
	14 - 18	-	-	- - 15	13 - 19	11 - 10	17 - 12	1.40 - 1.64	1 - 3	33.0 - 32.8	0.26 0 0.09	0.3 0 0.7	1.2 3.1 2.8	14:22 5:05 4:31	13:50 4:38 4:02	47.4 15.1 9.1	47.4 15.1 22.7	47.4 15.1 22.7	MF A A	0.6 1 2.5	8.63 9.9 10.9	9.23 10.9 13.4	4 3 2	07-Mar-09 24-Jan-09 24-Jan-09	Т	60+168.5
	23 - -			27 - -	17 - -	10 - -	35 - -	1.63 - 1.59 1.60	3 - - 8	33.0 - 29.0 30.5	0 0.03 0 0.05	0 0 0 1.9	2.7 3.0 2.7 5.0	20:36 18:06 17:27 16:50	20:20 17:34 16:56 16:01	12.9 58.6 45.4 38.7	12.9 58.6 113.4 271.1	12.9 58.6 113.4 271.1	A A A	0.9 1 2.5 7	8.46 10 11 13.5	9.36 11 13.5 20.5	4 3 2 1	15-Feb-09 10-Dec-08 10-Dec-08 10-Dec-08	Р	60+170
	- - -	- - -	- - -	- - -	- - -	-	- - -	- - -	-	-	0.7 0.03 0.03	0.6 0.1 0.2	1.3 3.0 2.9	15:35 6:00 5:33	14:37 5:39 5:20	204.0 14.3 1.6	204.0 14.3 3.9	204.0 14.3 3.9	MF A A	0.6 1 2.5	8.48 9.6 10.6	9.08 10.6 13.1	4 3 2	07-Mar-09 24-Jan-09 24-Jan-09	Т	60+171.5
	20 - - 20			14 - - 19	22 - - 17	11 - - 18	16 - - 26	1.59 - - 1.67	2	33.0 - - 33.0	0 0.01 0.1 0.01	0 0 0.6 0.5	3.4 3.0 2.7 5.3	9:30 13:54 11:20 10:27	8:50 13:21 10:39 10:16	10.8 10.4 27.7 2.3	10.8 10.4 69.2 16.0	10.8 10.4 69.2 16.0	A A A	0.9 1 2.5 7	8.23 9.6 10.6 13.1	9.13 10.6 13.1 20.1	4 3 2 1	15-Feb-09 20-Dec-08 20-Dec-08 20-Dec-08	S	60+173
Max Volume	- 18 -	1 1 1	1 1 1	- 12 -	- 15 -	- 13 -	0	1.42 1.65 -	1 5	32.0 33.3	0.4 8.73 0.02	0.3 10 0.3	1.2 1.0 3.2	16:10 8:19 7:04	16:00 7:12 6:37	4.8 603.1 12.4	4.8 603.1 55.6	4.8 603.1 55.6	MF A A	0.6 1 4.5	8.28 9.2 10.2	8.88 10.2 14.7	4 3 2	07-Mar-09 25-Jan-09 25-Jan-09	Т	60+174.5
	- - 21 -	- - -	- - -	- - -	- - 17 -	- - 10 -	- - 7 -	- - 1.60 1.60	- - - 4	- 32.0 32.0	0.07 0 0 0 0.01	0.6 0 0 0.24	2.7 3.4 2.8 5.2	9:56 8:45 7:33 17:36	9:32 7:40 7:20 16:54	10.0 221.3 0.8 37.3	10.0 221.3 2.1 260.8	10.0 221.3 2.1 260.8	A A A	0.9 1 2.5 7	8.1 9.4 10.4 12.9	9 10.4 12.9 19.9	4 3 2 1	15-Feb-09 17-Dec-08 17-Dec-08 16-Dec-08	Р	60+176
	- 19 -	-	- - -	-	- 15 -	- 16 -	- 1 -	- 1.64 -	-	- 32.3 -	0.63 0.05 0.04	0.5 0.2 0.6	1.2 2.9 3.4	17:01 10:13 8:56	16:30 9:02 8:30	41.2 136.8 11.8	41.2 136.8 53.1	41.2 136.8 53.1	MF A A	0.6 1 4.5	8.71 9.6 10.6	9.31 10.6 15.1	4 3 2	07-Mar-09 25-Jan-09 25-Jan-09	Т	60+177.5
	- 23 -		- - -	- - -	- 19 - -	- 23 -	- 22 -	- 1.67 - 1.65		31.0 - 31.0	0 0.08 0.06 0.03	0 0.1 0.5 0.9	2.6 2.9 3.0 4.9	21:47 15:40 14:48 14:27	21:31 14:56 14:37 14:10	14.4 70.9 3.2 6.1	14.4 70.9 7.9 43.0	14.4 70.9 7.9 43.0	A A A	0.9 1 2.5 7	8.36 9.6 10.6 13.1	9.26 10.6 13.1 20.1	4 3 2 1	15-Feb-09 20-Dec-08 20-Dec-08 20-Dec-08	S	60+179
	12 - 27	-	- - -	- - 18	11 - 24	9 - 12	12 - 21	1.43 - 1.63	1 - 8	31.2 - 32.1	0.42 0.08 0.03	0.5 0.2 0.4	1.5 2.9 2.9	11:04 3:30 2:49	9:25 2:57 2:33	503.8 12.4 3.3	503.8 12.4 15.0	503.8 12.4 15.0	MF A A	0.6 1 4.5	8.33 9.5 10.5	8.93 10.5 15	4 3 2	07-Mar-09 25-Jan-09 25-Jan-09	Т	60+180.5





				Stag	je			Ta	ke		Dur	ation		Termination	n		QA				1	Temperature	es			
Hole	Order (P, S, T, Q)	Date	Stage #	From	То	Length	Mix	Volume	V_{TOTAL}	Take	Start	End	P _{FINAL}	Q_{FINAL}	Penetrab	Marsh	Bleed	Specific Gravity	Cement	Water	Ambient	Glenium	Pozzutec	Bentonite	Mix	Comments
		(dd-mmm-yy)		(m)	(m)	(m)		(L)	(L)	(L/m)	(hh:mm)	(hh:mm)	(bar)	(L/min/m)	(L/min/m/bar)	(sec)	(%)	Olavky	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	
60+182	Р	10-Dec-08 10-Dec-08 10-Dec-08	3 2 1	10.7 13.2 20.2	9.7 10.7 13.2	1 2.5 7	A A A	595.3 242.2 70.2	595.3 242.2 70.2	595.3 96.9 10.0	12:20 11:08 10:42	13:35 12:13 11:01	2.5 2.7 5.3	8.3 0 1.6	5 0 0.03	31.0 31.0 -	-	1.65 1.62 -	-	- - -	- - -	- - -	- - -	- - -	- - -	
60+183.5	Т	07-Mar-09 25-Jan-09 25-Jan-09 25-Jan-09	4 3 3 2	8.95 10.3 10.3 14.8	8.35 9.3 9.3 10.3	0.6 1 1 4.5	MF A B A	60.6 400.0 200.8 22.8	60.6 - 600.8 22.8	60.6 - 600.8 5.1	20:39 23:19 0:06 22:50	21:14 0:06 0:26 23:10	1.0 - 1.8 3.0	0.6 - 9.9 0.5	0.91 - 5.39 0.04	32.1 - 38.9	3 - 1 -	1.42 - 1.64 -	16 - -5 -	9 - 10 -	15 - 17 -	- - 14 -	- - -	- - -	15 - 20 -	Max Volume
60+185	S	15-Feb-09 21-Dec-08 21-Dec-08 21-Dec-08	4 3 2 1	9.21 10.5 13 20	8.31 9.5 10.5 13	0.9 1 2.5 7	A A A	6.4 599.9 6.7 13.9	6.4 599.9 6.7 13.9	6.4 599.9 2.7 2.0	1:39 8:09 7:51 7:29	1:52 9:13 8:01 7:39	2.5 0.1 2.8 4.9	0 0 0.3 0.1	0 0.2 0.04 0	32.0 - -	4 - -	1.64 - - -	27 - -	11 - -	19 - -	12 - -	- - -	- - -	22 - - -	Max Volume
60+185.75	Q	25-Feb-09 25-Feb-09	3 2	11.1 15.6	10.1 11.1	1 4.5	A A	10.4 17.5	10.4 17.5	10.4 3.9	11:05 10:48	11:26 11:00	3.2 3.5	0 1	0.01 0.06	-			1 1	-	-	-	-	-	-	
60+186.5	Т	07-Mar-09 25-Jan-09 25-Jan-09 25-Jan-09 25-Jan-09 25-Jan-09	4 3 3 2 2 1	9.36 10.7 10.7 13.2 13.2 20.2	8.76 9.7 9.7 10.7 10.7 13.2	0.6 1 1 2.5 2.5 7	MF A B A B	304.0 400.0 201.8 400.0 350.9 6.5	304.0 - 601.8 - 750.9 6.5	304.0 - 601.8 - 300.4 0.9	21:40 19:34 20:16 18:07 18:51 17:48	23:29 20:16 20:36 18:51 19:14 17:59	1.5 - 0.7 - 0.1 5.4	0.2 - 13.3 - 15.7 0.5	0.21 - 18.67 - 92.8 0.01	33.2 - - - 31.3	- 4 - - -	- 1.65 - - - 1.61	- -2 - - - 16	- 9 - - - 23	- 12 - - - 12	- 15 - - -	-	-	- 15 - - - 19	By-Pass Max Volume Max Volume
60+187.25	Q	25-Feb-09 25-Feb-09 25-Feb-09	3 2 2	8.9 13.4 13.4	7.9 8.9 8.9	1 4.5 4.5	A A B	1.3 500.0 850.0	1.3 - 1350.0	1.3 - 300.0	10:24 7:37 8:42	10:35 8:42 10:10	3.2 1.0 2.0	0.1 15.5 9	0.04 7.5 0.98	33.0 34.0 38.0	3 4 1	1.64 1.63 1.64	-5 -1 -16	8 10 10	23 18 16	12 12 12	- - -	-	14 14 16	Max Volume
60+188	P	15-Feb-09 16-Dec-08 16-Dec-08 16-Dec-08 16-Dec-08	4 3 3 2 1	9.26 10.5 10.5 13 20	8.36 9.5 9.5 10.5 13	0.9 1 1 2.5 7	A A B A	15.4 381.2 220.0 18.7 115.7	15.4 - 601.2 18.7 115.7	15.4 - 601.2 7.5 16.5	2:01 15:23 16:06 15:02 11:20	2:16 16:06 16:28 15:19 11:49	2.5 1.9 2.7 3.1 4.9	0 10.1 10.2 0.5 1.4	0 10.55 7.95 0.07 0.04	- - 32.0 33.0	- - - 5 4	- - - 1.60 1.64	- - - 18	- - - 12	- - - 12	- - - 13	- - - -	- - -	- - - - 14	Max Volume
60+189.5	Т	18-Mar-09 25-Jan-09 25-Jan-09	4 3 2	9.03 10.6 15.1	8.13 9.6 10.6	0.9 1 4.5	MF A A	143.0 194.1 58.1	143.0 194.1 58.1	143.0 194.1 12.9	17:17 21:52 21:14	17:47 22:32 21:45	1.3 3.3 3.1	0 0 0.9	0.02 0 0.06	- - 32.8	- - 5	- - 1.67	- - 10	- - 9	- - 11	- - 12	-	- - -	- - 16	
60+191	S	16-Feb-09 21-Dec-08 21-Dec-08 21-Dec-08	4 3 2 1	9.92 11.5 14 21	9.02 10.5 11.5 14	0.9 1 2.5 7	A A A	55.2 242.9 19.0 19.2	55.2 242.9 19.0 19.2	55.2 242.9 7.6 2.7	14:36 11:13 9:59 9:34	15:02 11:23 10:16 9:49	2.6 3.1 3.1 4.1	0.9 0 0.5 0.4	0.22 0 0.02 0.01	31.0 - -	3 - -	1.60 - - -	15 - -	16 - -	18 - -	13 - -	- - -	- - -	24 - -	
60+192.5	Т	07-Mar-09 26-Jan-09 25-Jan-09	4 3 2	9.51 11 15.5	8.91 10 11	0.6 1 4.5	MF A A	69.5 49.3 10.8	69.5 49.3 10.8	69.5 49.3 2.4	1:30 6:01 5:40	2:05 6:48 5:53	1.2 2.3 2.9	0.2 0.2 0.7	1.17 0.1 0.06	32.8 - 32.3	1 - -	1.43 - 1.64	15 - -12	10 - 10	16 - 12	- - 13	-	- - -	14 - 18	
60+194	Р	16-Feb-09 10-Dec-08 10-Dec-08 10-Dec-08	4 3 2 1	8.88 10.7 13.2 20.2	7.98 9.7 10.7 13.2	0.9 1 2.5 7	A A A	127.5 601.3 37.0 231.8	127.5 601.3 37.0 231.8	127.5 601.3 14.8 33.1	15:15 09:25 08:55 07:54	15:46 10:34 09:17 08:40	2.3 1.4 2.6 5.3	0.1 9.9 0.2 2.1	0.04 7.03 0 0.03	34.0 30.5 31.0	- 3 - 4	1.64 1.68 1.67	-	- - -	- - -	- - -	- - -	- - -	- - -	
60+195.5	Т	07-Mar-09 26-Jan-09 26-Jan-09	4 3 2	8.75 10 14.5	8.15 9 10	0.6 1 4.5	MF A A	365.8 601.0 20.8	365.8 601.0 20.8	365.8 601.0 4.6	3:26 7:24 7:03	4:53 8:33 7:17	1.5 2.7 2.9	0.4 10 0.5	0.47 3.73 0.04	32.0 34.0 -	1 - -	1.44 1.61 -	7 -15 -	10 16 -	17 20 -		-		14 20 -	Max Volume
60+197	S	17-Feb-09 21-Dec-08 21-Dec-08 21-Dec-08	4 3 2 1	8.44 10 12.5 19.5	7.54 9 10 12.5	0.9 1 2.5 7	A A A	600.2 602.5 6.3 57.9	600.2 602.5 6.3 57.9	600.2 602.5 2.5 8.3	13:08 14:18 13:56 13:37	14:07 15:20 14:06 13:47	1.2 0.4 2.8 4.8	10.4 10.1 0.3 0.6	5.67 0.04 0.04 0.02	31.0 - - -	2 - -	1.60 - - -	15 - -	13 - -	24 - -	15 - -	- - -	- - -	22 - -	Max Volume Max Volume
60+198.5	Т	08-Mar-09 26-Jan-09 26-Jan-09	4 3 2	8.65 10.1 14.6	8.05 9.1 10.1	0.6 1 4.5	MF A A	83.9 600.5 8.6	83.9 600.5 8.6	83.9 600.5 1.9	6:20 9:22 9:01	6:42 10:32 9:14	1.2 1.6 3.6	0.6 10.6 0.2	0.82 6.78 0.01	- - 32.3	-	- - 1.59	- - -11	- - 11	- - 20	- - 6	-		- - 16	Max Volume





				Stag	ge			Ta	ake		Dur	ation		Termination	n		QA				-	Temperatur	es			
Hole	Order (P, S, T, Q)	Date (dd-mmm-yy)	Stage #	From (m)	To (m)	Length (m)	Mix	Volume (L)	V _{TOTAL}	Take (L/m)	Start (hh:mm)	End (hh:mm)	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh (sec)	Bleed	Specific Gravity	Cement (Celcius)	Water (Celcius)	Ambient (Celcius)	Glenium (Celcius)	Pozzutec (Celcius)	Bentonite (Celcius)	Mix (Celcius)	Comments
60+200	Р	17-Feb-09 16-Dec-08 16-Dec-08 16-Dec-08 16-Dec-08	4 3 3 2 1	8.34 9.8 9.8 12.3 19.3	7.44 8.8 8.8 9.8 12.3	0.9 1 1 2.5 7	A A B A	59.1 520.0 110.2 33.2 39.8	59.1 - 630.2 33.2 39.8	59.1 - 630.2 13.3 5.7	14:40 9:51 10:48 9:22 8:54	15:10 10:48 10:59 9:46 9:12	5.2 0.7 0.7 2.8 5.1	0.2 10.4 10.4 0.34 1.1	0.03 19.28 30.6 0.08 0.03	32.0 32.0 34.0 - 31.0	5 5 5 -	1.63 1.66 1.61 - 1.63	15 18 18 - 22	17 12 13 -	23 17 16 -	16 13 - - 14	- - - - -	- - - - -	26 18 18 - 21	Max Volume
60+201.5	Т	08-Mar-09 26-Jan-09 26-Jan-09 26-Jan-09	4 3 3 2	8.29 9.7 9.7 14.2	7.69 8.7 8.7 9.7	0.6 1 1 4.5	MF A B A	3.1 400.0 200.7 61.0	3.1 - 600.7 61.0	3.1 - 600.7 13.6	7:14 18:10 19:02 17:39	7:28 19:02 19:24 18:01	1.1 - 1.8 3.3	0.3 - 9.2 0.4	0.43 - 5.23 0.03	38.4 33.0	- - 1 1	- - 1.64 1.65	- - -15 -15	- - 8 17	- - 17 18	- - 17 -	-	- - -	- - 18 20	Max Volume
60+203	S	17-Feb-09 07-Jan-09 07-Jan-09 06-Jan-09 06-Jan-09	4 3 3 2 1	8.24 10.1 10.1 12.6 19.6	7.34 9.1 9.1 10.1 12.6	0.9 1 1 2.5 7	A A B A	600.0 400.0 253.8 6.2 36.3	600.0 - 653.8 6.2 36.3	600.0 - 653.8 2.5 5.2	15:20 6:20 7:00 5:57 5:31	16:27 7:00 7:35 6:10 5:46	1.9 - 1.5 4.0 4.8	10.5 - 10 0.3 0.4	3.94 - 6.74 0.03 0.01	33.5 - 34.9 30.2 31.8	2	1.64 - 1.64 1.62 1.66	10 - 40 - 36	19 - 6 - 11	26 - - -	15 - - - 20	-	- - - -	20 - 22 23 23	Max Volume Max Volume
60+204.5	Т	08-Mar-09 26-Jan-09 26-Jan-09	4 3 2	8.57 10.1 14.6	7.97 9.1 10.1	0.6 1 4.5	MF A A	480.2 3.1 10.9	480.2 3.1 10.9	480.2 3.1 2.4	7:53 20:12 19:52	8:18 20:26 20:05	1.4 3.0 3.3	0.3 0 0.3	0.4 0 0.02	- - 33.1	- - 2	- - 1.63	- - -16	- - 11	- - 15	- - 16	- - -	- - -	- - 16	
60+206	Р	17-Feb-09 09-Dec-08 09-Dec-08 09-Dec-08 09-Dec-08	4 3 2 1	8.62 10.5 13 20 20	7.72 9.5 10.5 13	0.9 1 2.5 7 7	A A A B	80.3 91.3 10.3 605.0 101.2	80.3 91.3 10.3 - 706.2	80.3 91.3 4.1 - 100.9	18:05 16:25 16:00 13:50 14:55	18:56 17:05 16:15 14:55 15:50	5.2 3.0 2.8 5.2 5.2	0 0.1 0 6.4 0.72	0 0.03 0 0.18 0.02	32.0 32.0 32.5 30.0 34.0	3 5 5 5 5	1.62 1.62 1.62 1.63 1.60	16 - 14 16 15	10 - 7 8 7	19 - 15 15 14	14 - 9 7 8			22 - 13 15 14	
60+207.5	Т	08-Mar-09 26-Jan-09 26-Jan-09 26-Jan-09	4 3 2 1	8.01 9.8 12.3 19.3	7.41 8.8 9.8 12.3	0.6 1 2.5 7	MF A A A	660.1 605.9 4.1 11.0	660.1 605.9 4.1 11.0	660.1 605.9 1.6 1.6	13:56 16:07 15:47 15:25	15:57 17:16 15:59 15:38	1.3 1.8 2.7 5.2	0.1 9.4 0.2 0.4	0.06 5.14 0.02 0.01	30.4 - - 33.4	1 - - 1	- - - 1.58	10 - - 8	7 - - 20	13 - - 27	- - - 20		- - -	12 - - 17	By-Pass Max Volume
60+209	S	17-Feb-09 07-Jan-09 07-Jan-09 07-Jan-09	4 3 2 1	7.78 9.1 11.6 18.6	6.88 8.1 9.1 11.6	0.9 1 2.5 7	A A A	600.4 601.8 165.4 1.6	600.4 601.8 165.4 1.6	600.4 601.8 66.2 0.2	19:13 11:01 10:15 9:55	20:37 12:07 10:52 10:06	1.0 1.4 2.3 5.0	10.3 12.9 0 0.4	6.04 9.12 0 0.02	31.0 31.9 - 29.4	- 11 - 7	- 1.65 - 1.65	- 29 - 30	- 9 - 10	- 21 - 17	23 - 23	- - -	- - -	20 22 - 18	Max Volume Max Volume
60+210.5	Т	08-Mar-09 26-Jan-09 26-Jan-09	4 3 2	8.06 9.5 14	7.46 8.5 9.5	0.6 1 4.5	MF A A	7.2 567.4 17.1	7.2 567.4 17.1	7.2 567.4 3.8	9:07 21:01 20:40	9:20 11:16 20:56	1.4 3.2 3.3	0.3 0 0.4	0.4 0 0.03	- -	-	- - -	-	-	- - -	- - -	- - -	- - -	- - -	
60+212	Р	16-Feb-09 16-Feb-09 15-Dec-08 15-Dec-08 15-Dec-08 15-Dec-08	4 4 3 3 2 1	7.45 7.45 9.4 9.4 11.9 18.9	6.55 6.55 8.4 8.4 9.4 11.9	0.9 0.9 1 1 2.5	A B A B A	370.0 231.1 390.2 215.8 6.4 12.1	601.1 - 606.0 6.4 12.1	601.1 - 606.0 2.6 1.7	2:25 3:00 5:09 5:52 4:52 4:31	3:00 3:29 5:52 6:16 5:07 4:44	0.7 1.0 0.3 0.8 2.9 5.3	10.7 10.1 10.8 9.82 0.3 0.6	7.97 6.98 60.28 22.23 0.03 0.02	31.0 36.0 - 36.1 - 30.6	4 3 - - -	1.64 1.65 - 1.64 -	19 19 - - -	13 12 - - -	18 19 - - -	32 - - - - -	- - - - -	- - - - -	25 22 - - - 17	Max Volume
60+213.5	Т	08-Mar-09 26-Jan-09 26-Jan-09	4 3 2	8.06 9.5 14	7.46 8.5 9.5	0.6 1 4.5	MF A A	613.8 113.8 36.6	613.8 113.8 36.6	613.8 113.8 8.1	16:26 1:15 0:48	17:36 2:24 1:10	1.3 3.0 3.8	10.9 0 0.1	14.17 0 0.01	32.4 - 32.6	2 - 7	1.44 - 1.62	13 - -14	6 - 9	13 - 15	- - 16	- - -	- - -	13 - 17	Max Volume
60+215	s	16-Feb-09 16-Feb-09 07-Jan-09 07-Jan-09 07-Jan-09	4 4 3 2 1	7.15 7.15 9.2 11.7 18.7	6.25 6.25 8.2 9.2 11.7	0.9 0.9 1 2.5 7	A B A A	400.0 201.9 6.6 7.4 20.3	601.9 6.6 7.4 20.3	601.9 6.6 3.0 2.9	3:59 4:45 14:55 14:30 14:06	4:45 5:03 15:18 14:47 14:20	0.8 1.2 2.8 2.9 5.2	9.3 10.2 0 0 0.7	8.02 5.5 0.01 0 0.02	33.0 37.0 - - 31.8	4 2 - - 3	1.64 1.64 - - 1.66	16 15 - - 25	12 12 - - 11	20 19 - - 23	18 - - - 22	- - - -	- - - -	21 23 - - 20	
60+216.5	Т	18-Mar-09 27-Jan-09 27-Jan-09	4 3 2	8.47 10 12.5	7.57 9 10	0.9 1 2.5	MF A A	3.8 2.6 2.0	3.8 2.6 2.0	3.8 2.6 0.8	10:45 17:46 17:26	10:57 17:57 17:37	1.4 2.7 2.9	0.1 0 0.1	0.03 0 0.01	- - 32.5	-	- - -	-	-	- - -	- - -	- - -	- - -	- - 20	
60+218	Р	17-Feb-09 08-Dec-08 08-Dec-08 08-Dec-08	4 3 2 1	8.42 10.8 13.3 20.3	7.52 9.8 10.8 13.3	0.9 1 2.5 7	A A A	600.9 26.0 5.5 127.0	600.9 26.0 5.5 127.0	600.9 26.0 2.2 18.1	5:28 17:04 16:45 16:03	6:35 17:23 16:58 16:35	0.3 3.0 2.8 5.2	11.9 0.2 0.2 1.7	24 0.06 0.01 0.05	- 29.0 -	-	- 1.55 - -	- - -		- - -	- - -	- - - -	- - -	- 20 21 17	





				Stag	je			Ta	ike		Dur	ation		Termination	on		QA				1	Temperature	es			
Hole	Order (P, S, T, Q)	Date	Stage #	From	То	Length	Mix	Volume	V_{TOTAL}	Take	Start	End	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh	Bleed	Specific Gravity	Cement	Water	Ambient	Glenium	Pozzutec	Bentonite	Mix	Comments
		(dd-mmm-yy)		(m)	(m)	(m)		(L)	(L)	(L/m)	(hh:mm)	(hh:mm)	(bar)	(L/min/m)	(L/min/m/bar)	(sec)	(%)		(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	
60+218.75	Q	03-Mar-09 03-Mar-09	3 2	10.4 14.9	9.4 10.4	1 4.5	A A	603.3 173.8	603.3 173.8	603.3 38.6	15:20 14:20	16:19 15:13	1.8 3.6	11.6 0	12.6 0	32.0	- 3	1.63	- 15	- 6	- 8	- 14	-	-	- 20	Max Volume
60+219.5	Т	09-Mar-09 27-Jan-09 27-Jan-09 27-Jan-09 31-Jan-09	4 3 2 2 1	8.88 10.4 12.9 12.9 19.9	8.28 9.4 10.4 10.4 12.9	0.6 1 2.5 2.5 7	MF A A B	322.7 600.0 450.0 300.0 2.8	322.7 600.0 - 750.0 2.8	322.7 600.0 - 300.0 0.4	6:27 15:32 14:01 14:50 2:08	8:36 17:14 14:50 15:18 2:23	1.0 3.0 - 2.8 5.1	0 4.9 - 7.7 0	0.04 1.66 - 1.1 0	33.0 32.9 - 38.5 31.7	1 1 - 2 4	1.43 1.66 - 1.65 1.62	15 -16 - -12 5	8 12 - 18 9	23 20 - 19 17	- - - - 18	- - - -		16 20 - 22 19	Max Volume Max Volume
60+220.25	Q	03-Mar-09 03-Mar-09	3 2	10.5 15	9.5 10.5	1 4.5	A A	598.5 26.4	598.5 26.4	598.5 5.9	16:53 16:29	18:05 16:49	3.2 3.0	7.9 0	4.67 0	-	-	-			-	-	-		-	Max Volume
60+221	s	17-Feb-09 07-Jan-09 07-Jan-09 07-Jan-09	4 3 2 1	8.98 10.4 12.9 19.9	8.08 9.4 10.4 12.9	0.9 1 2.5 7	A A A	600.9 77.6 19.2 10.1	600.9 77.6 19.2 10.1	600.9 77.6 7.7 1.4	22:27 18:15 17:19 16:55	23:30 18:25 17:39 17:10	0.9 3.1 2.8 5.6	9.8 0.1 0.3 0.2	7.25 0.04 0.05 0.01	33.0 - - 29.9	3 - - 14	1.63 - - 1.62	20 - - 32	10 - - 11	16 - - 24	20 - - 17	-	1 1 1	20 - - 23	Max Volume
60+222.5	Т	10-Mar-09 27-Jan-09 27-Jan-09 31-Jan-09	4 3 2 1	8.34 10 14.5 19.5	7.74 9 10 14.5	0.6 1 4.5 5	MF A A A	330.8 10.0 297.2 14.9	330.8 10.0 297.2 14.9	330.8 10.0 66.0 3.0	8:00 13:33 10:15 2:46	9:42 13:48 11:18 3:00	1.5 2.8 3.3 5.4	0.4 0 0.1 0.4	0.39 0 0.01 0.01	32.0 32.0 32.7	1 6 3	1.44 1.61 1.63	16 12 4 -	7 19 16	11 - 11 -	- 22 - -	- - -	- - -	18 22 20 -	
60+224	Р	17-Feb-09 15-Dec-08 15-Dec-08 15-Dec-08 15-Dec-08 15-Dec-08	4 3 3 2 2 1	8.6 10.1 10.1 12.6 12.6 19.6	7.7 9.1 9.1 10.1 10.1 12.6	0.9 1 1 2.5 2.5 7	A A B A B	600.9 399.8 200.4 400.1 350.7 220.6	600.9 - 600.2 - 750.8 220.6	600.9 - 600.2 - 300.3 31.5	23:51 3:08 3:48 1:41 2:23 12:53	0:55 3:48 4:11 2:23 2:56 1:28	0.4 0.0 0.0 0.0 0.0 5.3	10.1 10 10.5 10.9 10.7 2.8	10.49 37.66 76.16 10.6 39.63 0.08	33.0 32.3 35.6 - 35.5 31.6	- - - - 3 2	1.64 1.65 - 1.64 1.64	- 18 - - 17	- 9 - - 9	- - 16 - - -	- - - - - 15	- - - -	- - - -	21 15 19 18 15	Max Volume Max Volume Max Volume
60+225.5	Т	09-Mar-09 27-Jan-09 27-Jan-09 31-Jan-09	4 3 2 1	7.4 10.1 14.6 19.6	6.8 9.1 10.1 14.6	0.6 1 4.5 5	MF A A	160.3 5.1 5.5 12.5	160.3 5.1 5.5 12.5	160.3 5.1 1.2 2.5	16:15 0:05 23:46 3:15	17:10 0:21 23:59 3:28	1.4 3.0 3.3 5.0	0.8 0.1 0 0.4	0.3 0.04 0 0.02	32.0 - 31.4 -	1 - 1 -	1.41 - 1.62 -	14 - 10 -	6 - 7 -	17 - 9 -	- - 12 -	- - -	- - -	17 - 19 -	
60+227	S	17-Feb-09 07-Jan-09 07-Jan-09 07-Jan-09 07-Jan-09 07-Jan-09	4 3 2 2 1 1	8.7 9.8 12.3 12.3 19.3 19.3	7.8 8.8 9.8 9.8 12.3 12.3	0.9 1 2.5 2.5 7 7	A A B A B	600.5 12.0 630.0 141.0 700.0 28.3	600.5 12.0 - 771.0 - 728.3	600.5 12.0 - 308.4 - 104.0	3:13 23:51 21:40 23:01 19:15 20:46	3:50 0:07 23:01 23:25 20:46 20:58	0.9 3.0 - 2.2 - 5.0	10.1 0 - 5.6 - 1.1	7.17 0.02 - 1.01 - 0.03	32.0 32.1 31.2 - 30.6 34.2	3 - 16 - 12 8	1.63 1.67 1.61 - 1.64 1.62	3 - - - 16 -	8 - - 8	14 - - - -	19 - - - 10	- - - -		19 21 17 - 17	Max Volume Max Volume
60+228.5	Т	10-Mar-09 27-Jan-09 27-Jan-09 27-Jan-09 27-Jan-09	4 3 2 1 1	7.94 9.5 12 19	7.34 8.5 9.5 12 12	0.6 1 2.5 7 7	MF A A A B	609.7 45.7 3.1 850.0 189.0	609.7 45.7 3.1 - 1039.0	609.7 45.7 1.2 - 148.4	10:15 8:58 8:39 6:46 7:30	11:40 9:40 8:50 7:30 8:26	1.1 3.3 3.0 - 5.1	10.8 0.2 0.4 - 0	7.63 0.06 0.06 - 0.03	31.0 - 33.3 32.0 39.0	1 - 2 2 1	1.43 - 1.61 1.62 1.64	16 - -17 4 -18	8 - 9 14 12	16 - 17 - 16	- - 8 20 -	- - - -		18 - 16 19 20	Max Volume
60+230	Р	17-Feb-09 08-Dec-08 08-Dec-08 08-Dec-08 08-Dec-08 08-Dec-08	4 3 2 1 1	8.39 10.3 12.8 19.8 19.8 19.8	7.79 9.3 10.3 12.8 12.8 12.8	0.6 1 2.5 7 7	A A A B C	350.8 313.3 147.1 500.0 300.0 321.0	350.8 313.3 147.1 - - 1121.0	350.8 313.3 58.8 - - 160.1	4:37 14:19 13:20 09:42 10:30 10:50	5:20 15:55 14:10 10:30 10:50 11:21	1.2 3.3 2.8 - - 5.2	11.6 0 0.5 - - 0.1	8.4 0.01 0.07 - - 0.01	32.0 30.0 29.0 30.5 35.5 45.0	- - - 5 3	1.63 1.55 1.62 1.63 1.67			- - 17 12 14	- - - -	- - - -	- - - -	21 18 - 20 - 17	Communicate to 60+236
60+231.5	Т	10-Mar-09 27-Jan-09 27-Jan-09 31-Jan-09	4 3 2 1	9.33 10.4 14.9 19.9	8.73 9.4 10.4 14.9	0.6 1 4.5 5	MF A A A	601.0 600.8 65.6 458.6	601.0 600.8 65.6 458.6	601.0 600.8 14.6 91.7	14:07 1:39 1:05 3:45	16:00 2:47 1:32 4:48	1.5 1.8 3.3 5.3	7.4 9.9 0.3 0.4	6.37 5.63 0.02 0.01	31.0 31.3 -	1 5 -	1.41 1.62 - -	17 12 - -	6 9 -	17 11 -	- 14 - -	- - -	- - -	18 20 - -	Max Volume Max Volume
60+233	S	18-Feb-09 07-Jan-09 07-Jan-09 07-Jan-09	4 3 2 1	9.44 10.7 13.2 20.2	8.84 9.7 10.7 13.2	0.6 1 2.5 7	A A A	599.7 3.3 302.1 136.0	599.7 3.3 302.1 136.0	599.7 3.3 120.8 19.4	8:18 2:54 0:56 0:20	9:09 3:12 2:44 0:49	1.5 3.2 2.7 5.8	10.4 0 0.5 2.3	5.96 0.01 0.07 0.08	32.0 - - 29.5	2 - -	1.62 - - 1.61	14 - -	13 - - -	23 - - -	16 - - -	- - -	- - -	20 - - -	Max Volume
60+234.5	Т	10-Mar-09 27-Jan-09 27-Jan-09	4 3 2	9.16 10.6 15.1	8.56 9.6 10.6	0.6 1 4.5	MF A A	92.6 18.3 35.6	92.6 18.3 35.6	92.6 18.3 7.9	16:15 3:25 2:59	17:10 4:06 3:21	1.5 3.0 3.0	0.6 0.2 0.9	0.66 0.08 0.06	- - -		- - -	- - -		- - -	- - -	- - -	- - -	- - -	





				Stag	ge			Ta	ake		Dur	ation		Termination	on		QA				7	Temperature	es			
Hole	Order (P, S, T, Q)	Date (dd-mmm-yy)	Stage #	From (m)	To (m)	Length (m)	Mix	Volume	V _{TOTAL}	Take (L/m)	Start (hh:mm)	End (hh:mm)	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh (sec)	Bleed	Specific Gravity	Cement (Celcius)	Water (Celcius)	Ambient (Celcius)	Glenium (Celcius)	Pozzutec (Celcius)	Bentonite (Celcius)	Mix (Celcius)	Comments
60+236	Р	18-Feb-09 15-Dec-08 15-Dec-08 15-Dec-08 15-Dec-08	4 3 3 2 1	8.09 9.9 9.9 12.4 19.4	7.49 8.9 8.9 9.9 12.4	0.6 1 1 2.5 7	A A B A	600.2 416.0 191.1 47.1 341.4	600.2 - 607.1 47.1 341.4	600.2 - 607.1 18.8 48.8	9:56 16:11 17:00 15:44 14:48	11:02 17:00 17:18 16:05 15:36	0.9 0.0 0.0 2.8 5.1	9 9.9 10.1 0.4 1.1	8.36 69.94 119 0.06 0.03	32.8 31.0 35.0 - 32.0	3	1.66 1.67 1.66 - 1.54	14 - - -	12 - - -	23 - - - -	16 - - -		- - - - -	20 - - -	Communicate to 60+233 Max Volume
60+237.5	Т	18-Mar-09 18-Mar-09 27-Jan-09 27-Jan-09	4 4 3 2	8.39 8.39 10 14.5	7.49 7.49 9 10	0.9 0.9 1 4.5	MF A A	430.2 375.8 7.6 59.2	- 806.0 7.6 59.2	- 806.0 7.6 13.2	13:30 14:53 5:13 4:43	14:52 15:40 5:32 5:07	0.6 1.3 3.2 3.1	11.9 10.1 0.2 0.5	19.46 7.77 0.05 0.03	32.0 - - 33.1	4 - - 0	1.65 - - 1.63	10 - - -10	8 - - 9	21 - - 13	- - - 13	-		18 - - 17	Max Volume
60+239	s	08-Jan-09 08-Jan-09 08-Jan-09	3 2 1	8.8 11.3 18.3	7.8 8.8 11.3	1 2.5 7	A A A	5.6 58.7 114.0	5.6 58.7 114.0	5.6 23.5 16.3	7:29 6:59 6:09	7:46 7:24 6:48	3.0 2.7 5.4	0.2 0.2 0.3	0.06 0.04 0.01	- - 31.6	- - 7	- - 1.62	1 1 1		- -					
60+240.5	Т	11-Mar-09 28-Jan-09 27-Jan-09	4 3 2	8.8 9.1 11.6	7.8 8.1 9.1	1 1 2.5	MF A A	224.4 603.1 3.3	224.4 603.1 3.3	224.4 603.1 1.3	8:45 6:01 5:45	9:55 7:13 5:56	1.4 1.3 2.7	0 12.7 0	0 9.9 0	32.0 -	2 -	1.43 - -	15 - -	8 -	16 - -				18 - -	Max Volume
60+242	Р	18-Feb-09 04-Dec-08 04-Dec-08 04-Dec-08	4 3 2 1	7.25 9.3 13.8 18.8	6.65 8.3 9.3 13.8	0.6 1 4.5 5	A A A	117.0 28.6 56.5 354.6	117.0 28.6 56.5 354.6	117.0 28.6 12.6 70.9	14:18 16:16 15:37 13:09	14:37 16:51 16:13 15:30	0.7 2.5 3.2 2.8	8.6 0.018 0.02 0.0004	9.79 0.002 0.002 0.003	32.0 - - 32.0	4 - - 5	1.63 - - 1.58	14 - - 28	10 - - 8	22 - - 11	16 - - 14	- - -	- - -	19 - - 18	Communicate to 60+248 Grouting by remote radio instructions all day.
60+243.5	Т	11-Mar-09 22-Jan-09 21-Jan-09	4 3 2	7.53 8.9 13.4	6.93 7.9 8.9	0.6 1 4.5	MF A A	54.2 600.7 158.4	54.2 600.7 158.4	54.2 600.7 35.2	10:05 5:58 5:13	10:45 7:09 5:50	1.5 2.5 2.6	0.5 9.6 0.1	0.69 3.94 0.01		- - -	- - -			- - -	- - -	- - -	- - -	- - -	
60+245	S	18-Feb-09 08-Jan-09 08-Jan-09 08-Jan-09 08-Jan-09	4 3 3 2 1	6.92 8.6 8.6 11.1 18.1	6.32 7.6 7.6 8.6 11.1	0.6 1 1 2.5 7	A A B A	419.9 400.0 251.4 8.5 131.0	419.9 - 651.4 8.5 131.0	419.9 - 651.4 3.4 18.7	14:56 9:08 0:00 8:41 8:02	15:47 0:00 10:20 8:59 8:32	1.4 - 1.3 2.9 5.1	9.1 - 10.7 0.2 0.2	5.39 - 8.23 0.02 0.01	32.5 36.0 -	- 5 - -	1.63 1.67 -	-7 - -	- 10 - - -	- 18 - -	- 15 - -	-	-	- 17 - -	Communicate to 60+248 Max Volume
60+246.5	Т	11-Mar-09 21-Jan-09 21-Jan-09 21-Jan-09 21-Jan-09	4 3 3 2 1	6.67 7.9 7.9 10.4 17.4	6.07 6.9 6.9 7.9 10.4	0.6 1 1 2.5 7	MF A B A	61.3 350.0 250.4 277.5 85.1	61.3 - 600.4 277.5 85.1	61.3 - 600.4 111.0 12.2	11:13 3:19 3:55 2:14 1:39	11:50 3:55 4:29 3:13 2:04	1.4 - 1.2 2.8 5.2	0.6 - 9.4 0.3 1.2	0.65 - 7.57 0.05 0.03	36.3 - 33.3	- - - - 4	- 1.64 - 1.65	- 13 - 24	- - 7 - 3	- - 10 - 12	- - 18 - 22	-	- - - -	- 16 - 16	Max Volume
60+248	Р	18-Feb-09 15-Dec-08 15-Dec-08 15-Dec-08 15-Dec-08 14-Dec-08	4 3 3 2 2 2	5.88 7.5 7.5 10 10	5.28 6.5 6.5 7.5 7.5	0.6 1 1 2.5 2.5 7	A A B A B	600.5 420.0 180.7 450.9 306.1 314.3	600.5 - 600.7 - 757.0 314.3	600.5 - 600.7 - 302.8 44.9	15:58 9:41 10:30 8:02 8:54 16:58	17:09 10:30 10:54 8:54 9:24 17:47	1.7 1.1 1.8 1.0 1.6 4.7	9 10.4 10.6 10.2 10.1 2.7	4.42 19.28 12.2 4.03 2.58 0.08	33.5 33.0 37.0 30.0 34.0 33.0	3 - - 10 6	1.63 1.61 1.67 1.64 1.64 1.59	-10 - - - -	9	21 - - - -	15 - - - -	-	- - - - -	19 - - - -	Max Volume Max Volume
60+249.5	Т	11-Mar-09 23-Jan-09 23-Jan-09	4 3 2	5.22 6.7 11.2	4.62 5.7 6.7	0.6 1 4.5	MF A A	46.3 600.3 27.8	46.3 600.3 27.8	46.3 600.3 6.2	13:10 8:25 8:00	14:45 9:35 8:19	1.4 2.3 2.9	0.4 10.4 0	0.24 4.53 0	32.0 31.7	2 7 -	1.43 1.61	16 18 -	7 17 -	19 14 -	- 22 -	- - -	- - -	- 17 -	Max Volume
60+251	s	08-Jan-09 08-Jan-09 08-Jan-09	3 2 1	6.3 8.8 15.8	5.3 6.3 8.8	1 2.5 7	A A A	600.7 49.0 94.7	600.7 49.0 94.7	600.7 19.6 13.5	13:34 13:02 10:40	14:41 13:28 11:08	3.1 2.9 4.9	8.6 0.2 0.9	2.72 0.03 0.03	35.0 32.9 33.0		1.64 1.60 1.65	-5 -8 -	13 11 -	14 14 -	- 20 -	- - -		19 14 -	Max Volume
60+252.5	Т	11-Mar-09 23-Jan-09 23-Jan-09	4 3 2	4.81 5.9 10.4	4.21 4.9 5.9	0.6 1 4.5	MF A A	1.0 600.5 87.1	1.0 600.5 87.1	1.0 600.5 19.4	14:55 10:17 9:45	15:10 11:23 10:12	1.4 1.4 3.3	0 9.6 0.9	0.02 6.85 0.06	- 33.6 -	- 8 -	- 1.65 -	- 18 -	- 17 -	- 14 -	- 13 -		- - -	- 17 -	Max Volume
60+254	Р	18-Feb-09 04-Dec-08 04-Dec-08 04-Dec-08	4 3 2 1	3.85 5.53 10.03 15.03	3.25 4.53 5.53 10.03	0.6 1 4.5 5	A A A	10.4 354.0 94.3 30.3	10.4 354.0 94.3 30.3	10.4 354.0 21.0 6.1	21:35 - 12:15 11:07	22:01 - 13:02 12:15	5.3 3.0 1.9 2.9	0 - 0.4 0	0 - 0.05 0	32.7 - - -	3 - -	1.63 - - -	12 - -	7 - -	16 - -	20 - - -	-		15 - -	
60+255.5	Т	23-Jan-09 23-Jan-09	3 2	5.2 9.7	4.2 5.2	1 4.5	A A	14.2 10.7	14.2 10.7	14.2 2.4	13:36 13:15	14:02 13:30	2.8 2.3	0	0	<u>-</u>	-	-	-		<u>-</u>	-	-	-	-	





				Stag	je			Ta	ake		Dur	ation		Termination	on		QA				1	Temperature	es			
Hole	Order (P, S, T, Q)	Date	Stage #	From	То	Length	Mix	Volume	V _{TOTAL}	Take	Start	End	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh	Bleed	Specific Gravity	Cement	Water	Ambient	Glenium		Bentonite	Mix	Comments
		(dd-mmm-yy)		(m)	(m)	(m)		(L)	(L)	(L/m)	(hh:mm)	(hh:mm)	(bar)	(L/min/m)	(L/min/m/bar)	(sec)	(%)	Olavay	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	
60+257	S	02-Mar-09 08-Jan-09 08-Jan-09 08-Jan-09	4 3 2 1	3.47 5 7.5 14.5	2.87 4 5 7.5	0.6 1 2.5 7	A* A A	18.3 622.4 51.8 59.3	18.3 622.4 51.8 59.3	18.3 622.4 20.7 8.5	10:50 17:49 17:12 16:45	11:07 18:58 17:41 17:05	2.4 1.6 2.5 5.3	0 4.3 0.4 1.4	0 2.73 0.07 0.04	- - -	-	- - -		- - -	- - -	- - -	-	-	- - -	Max volume
60+258.5	Т	20-Jan-09 20-Jan-09	3 2	5 9.5	4 5	1 4.5	A A	10.8 32.6	10.8 32.6	10.8 7.2	3:09 2:38	3:35 3:05	2.7 2.5	0.3 0.5	0.1 0.05	-	-	-	-	-	-	-	-		-	
60+260	P	02-Mar-09 14-Dec-08 14-Dec-08 14-Dec-08 31-Oct-08	4 3 3 2 1	3.06 4.7 4.7 7.2 14.16	2.46 3.7 3.7 4.7 7.16	0.6 1 1 2.5 7	A* A B A	16.1 486.0 155.9 25.4 42.8	16.1 - 641.9 25.4 42.8	16.1 - 641.9 10.2 6.1	13:48 11:32 0:00 11:06 03:00	14:16 0:00 12:40 11:24 03:45	2.4 0.7 0.7 2.5 4.0	0 10.1 10.2 0 0.2	0 26.03 25.03 0	35.0 33.0 30.0		- 1.66 1.60 -	- - - - 22	- - - - 18	- - - - 22	- - - - 19	- - - -	- - -	- - - - 21	
60+261.5	Т	20-Jan-09 20-Jan-09	3 2	4.7 9.2	3.7 4.7	1 4.5	A A	1.8 63.4	1.8 63.4	1.8 14.1	2:05 1:11	2:17 1:53	3.8 2.4	0 0.9	0.01 0.09	- 32.9	- 5	- 1.64	- 10	- 5	-	- 10	-		- 16	
60+263	S	02-Mar-09 08-Jan-09 08-Jan-09 08-Jan-09	4 3 2 1	2.75 4.4 6.9 13.9	2.15 3.4 4.4 6.9	0.6 1 2.5 7	A* A A	1.0 2.9 6.5 52.0	1.0 2.9 6.5 52.0	1.0 2.9 2.6 7.4	14:27 20:35 20:12 19:40	14:56 21:00 20:25 20:00	2.4 2.9 2.5 4.4	0.01 0 0.3 1.3	0 0.01 0.04 0.04	- - -	-	- - -	-	- - -	- - -	- - -		-	- - -	
60+264.5	Т	09-Feb-09 09-Feb-09	3 2	4.4 8.9	3.4 4.4	1 4.5	A* A*	7.1 13.0	7.1 13.0	7.1 2.9	5:48 5:26	6:03 5:43	3.0 2.5	0 0.2	0 0.02	-	-	-	-	-	-	-	-	-	- -	
60+266	Р	02-Mar-09 14-Dec-08 14-Dec-08 14-Dec-08 02-Nov-08	4 3 3 2 1	2.8 4.4 4.4 6.9 13.91	2.2 3.4 3.4 4.4 6.91	0.6 1 1 2.5 7	A* A B A	1.4 415.7 233.5 6.7 135.8	1.4 - 649.2 6.7 135.8	1.4 - 649.2 2.7 19.4	15:10 9:27 10:19 9:08 15:36	15:24 10:19 10:42 9:22 16:21	2.4 0.8 1.2 0.2 4.0	0 10.3 10.6 0 0.15	0 25.88 18.49 0.02 0.005	36.0 32.0 30.0	- - 5 10	- 1.65 1.65 1.59	- - - 14	- - - 9	- - - - 13	- - - 9	-		- - - -	
60+267.5	Т	09-Feb-09 09-Feb-09	3 2	4.4 8.9	3.4 4.4	1 4.5	A* A*	8.0 23.6	8.0 23.6	8.0 5.2	5:03 4:40	5:17 4:58	3.0 2.1	0	0	- 31.0	-	- 1.64	- 17	- 12	- 18	- 5	- 4	1 1	23 22	
60+269	S	02-Mar-09 07-Jan-09 07-Jan-09 07-Jan-09	4 2, 3 2, 3 1	3.08 7.09 7.09 14.09	2.48 3.59 3.59 7.09	0.6 3.5 3.5 7	A* A B A	1.5 400.0 105.2 5.3	1.5 - 505.2 5.3	1.5 - 144.3 0.8	9:49 18:34 19:27 17:57	10:00 19:27 19:58 18:19	2.4 - 2.7 4.5	0.01 - 0.2 0.3	0 - 0.04 0.01	- - 33.1	- - 5 -	- - -		- - -	- - -	- - -	-		- - 15 -	By-pass By-pass
60+270.5	Т	09-Feb-09 09-Feb-09	3 2	4.6 9.1	3.6 4.6	1 4.5	A* A*	10.4 40.5	10.4 40.5	10.4 9.0	1:08 0:38	1:21 1:01	3.4 2.5	0	0	-	-	-		-		-			22	
60+272	P	25-Nov-08 25-Nov-08 02-Mar-09 25-Nov-08 25-Nov-08 31-Oct-08	5 4 4 3 2	4.03 4.03 3.39 5.03 7.53 14.52	3.03 3.03 2.79 4.03 5.03 7.52	1 1 0.6 1 2.5 7	A A* A A	26.4 25.0 1.3 8.6 16.0 45.2	26.4 25.0 1.3 8.6 16.0 45.2	52.8 25.0 1.3 8.6 6.4 6.5	02:45 02:12 9:29 05:12 04:44 05:35	03:09 02:31 9:41 05:25 05:01 06:02	7.3 7.8 2.6 3.6 2.2 4.9	0 0 0.02 0 0 0.3	0 0 0 0 0	34.8 - 32.5 36.1 31.0		- - - -		- - - -	- - - -	-	-		- - - -	
60+273.5	Т	09-Feb-09 09-Feb-09	3 2	5 7.5	4 5	1 2.5	A* A*	19.6 31.9	19.6 31.9	19.6 12.8	0:11 23:42	0:30 0:04	3.2 2.0	0 0	0 0	32.0	3 -	1.65	21 -	12 -	19 -	16 -	21 -	-	23	
60+275	S	02-Mar-09 07-Jan-09 07-Jan-09 07-Jan-09	4 3 2 1	3.69 5.1 7.6 14.6	3.09 4.1 5.1 7.6	0.6 1 2.5 7	A* A A	2.8 36.0 3.7 7.9	2.8 36.0 3.7 7.9	2.8 36.0 1.5 1.1	9:06 2:20 2:01 1:36	9:22 2:48 2:14 1:51	2.4 2.8 2.0 5.7	0.01 0 0 0.1	0.02 0 0 0	31.3 - - 31.0	3 - - 8	1.62 - - 1.64	15 - - 28	7 - - 8	15 - - -	13 - - 16	11 - -	- - -	19 - - 17	By-Pass. Max Volume
60+276.5	Т	09-Feb-09 09-Feb-09	3 2	5.1 7.6	4.1 5.1	1 2.5	A* A*	32.7 151.1	32.7 151.1	32.7 60.4	23:09 22:00	23:30 23:00	3.0 2.1	0 0	0 0	32.0	- 4	- 1.66	- 21	- 11	- 18	- 17	- 23	-	25 25	
60+278	P	26-Nov-08 26-Nov-08 26-Nov-08 26-Nov-08 02-Nov-08	5 4 3 2 1	4.5 4.5 5.5 8 15	3.5 3.5 4.5 5.5	1 1 1 2.5 7	A A A A	647.7 0.8 1.1 18.1 42.9	647.7 0.8 1.1 18.1 42.9	647.7 0.8 1.1 7.2 6.1	08:32 08:14 11:10 10:47 16:27	10:21 08:17 11:20 11:00 16:57	5.5 11.6 7.1 3.4 4.3	0 0 0 0 0.01	0 0 0 0 0.001	29.4 - 32.0 32.0	6 - - 7 -	1.56 - - 1.63 -	- - - - 19	- - - - 10	- - - - 9	- - - - 3	- - - -	- - - -	- - - 20 19	
60+279.5	Т	10-Feb-09 10-Feb-09	3 2	5.8 10.3	4.8 5.8	1 4.5	A* A*	6.1 20.0	6.1 20.0	6.1 4.4	21:59 21:37	22:14 21:54	2.9 2.6	0	0	32.0	- 2	1.66	- 17	- 15	- 16	- 15	- 16	 	- 21	





			I	Stag	ne			Ta	ike		Dur	ation	l	Termination	on	l	QA				7	Temperatur	'es			
Hole	Order	Date	Stage #	From	To	Length	Mix	Volume	V _{TOTAL}	Take	Start	End	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh	Bleed	Specific	Cement	Water	Ambient	Glenium	1	Bentonite	Mix	Comments
TIOIC	(P, S, T, Q)	(dd-mmm-yy)		(m)	(m)	(m)		(L)	(L)	(L/m)	(hh:mm)	(hh:mm)	(bar)	(L/min/m)	(L/min/m/bar)	(sec)	(%)	Gravity	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	Odminents
60+281	S	02-Mar-09	4	4.3	3.7	0.6	A*	13.6	13.6	13.6	8:35	8:57	2.5	0.02	0.02	33.0	4	1.61	18	9	14	13	10	_	20	
		07-Jan-09	3	5.7	4.7	1	A	213.7	213.7	213.7	11:35	11:52	2.6	0	0.01	32.7	-	1.64	24	7	15	13	-	-	19	
		07-Jan-09 07-Jan-09	2 2	8.2 8.2	5.7 5.7	2.5 2.5	A A	0.0 400.0	-	-	10:10 10:10	11:00 11:00	-	-	-	30.0 33.0	5	1.64 1.65	26 26	6	14 14	15 14	-	-	18 18	By-pass
		07-Jan-09	2	8.2	5.7	2.5	В	350.8	750.8	300.3	11:00	11:20	0.8	11.7	6.14	34.8	5	1.68	26	6	15	14	-	-	19	By-pass
		07-Jan-09	1	15.2	8.2	7	A	1.3	1.3	0.2	9:46	10:00	4.4	0	0	-	-	-	-	-	-	-	-	-	-	
60+282.5	Т	10-Feb-09 10-Feb-09	3 2	6.2 10.7	5.2 6.2	1 4.5	A* A*	26.8 8.1	26.8 8.1	26.8 1.8	22:43 22:21	23:18 22:33	2.9 2.4	0	0 0	32.0	2	1.65	18 -	16 -	15 -	15 -	12 -	-	22	
60+284	Р	26-Nov-08	5	4.9	3.9	1	Α	801.0	801.0	801.0	14:30	17:04	1.0	5.1	2.57	32.0	1	1.63	14	13	8	13	-	-	22	Port injection
		26-Nov-08 01-Nov-08	3, 4 1	5.9 15.76	3.9 8.76	2 7	A A	10.1 44.7	10.1 44.7	5.1 6.4	17:13 14:50	17:21 15:25	7.2 4.3	0	0	- 31.0	3	- 1.65	- 14	- 12	- 14	- 17	-	-	- 21	Unable to break port
60+285.5	Т	10-Feb-09	3	5.9	4.9	1	A*	2.7	2.7	2.7	1:54	2:05	3.1	0	0	-	-	-	-	-	-	-	-	-	-	
		10-Feb-09	2	8.4	5.9	2.5	A*	3.3	3.3	1.3	1:39	1:50	2.0	0	0	32.0	2	1.66	22	10	16	19	11	-	23	
60+287	s	01-Mar-09	4	4.07	3.47	0.6	A	6.6	6.6	6.6	14:28	14:41	2.7	0	0	-	-	-	-	-	-	-	-	-	-	
		07-Jan-09 07-Jan-09	3 2	5.7 8.2	4.7 5.7	1 2.5	A A	55.9 10.0	55.9 10.0	55.9 4.0	15:35 15:13	16:05 15:28	3.2 1.9	0.1 0	0.03 0.01	-	-	-	-	-	-	-	-	-	-	
		07-Jan-09	1	15.2	8.2	7	Α	7.2	7.2	1.0	14:52	15:04	4.3	0.1	0	32.7	7	1.63	24	7	14	13	-	-	20	
60+288.5	Т	10-Feb-09 10-Feb-09	3	5.4 7.9	4.4 5.4	1 2.5	A* A*	8.1 12.8	8.1 12.8	8.1 5.1	2:34 2:14	2:49 2:29	3.0 2.2	0	0	32.0	2	1.65	21	15	17	16	14	-	22	
60+290	Р	01-Mar-09	4	3.69	3.09	0.6	A*	8.1	8.1	8.1	14:05	14:20	2.4	0	0.1	32.0		4.00	20	9	13	12	9		20	
60+290	,	11-Dec-08	3	5.4	4.4	1	A	5.5	5.5	5.5	5:48	6:01	3.0	0	0.1	- 32.0	-	1.62	-	-	-	-	-	-	-	
		11-Dec-08 03-Nov-08	2	7.9 14.85	5.4 7.85	2.5	A	17.6 55.6	17.6 55.6	7.0 7.9	5:28 09:28	5:45 10:23	2.5 4.1	0 0.3	0 0.01	30.0	-	1.62	- 19	- 10	- 9	- 3	-	-	- 19	
				14.05		,				7.9			4.1	0.3	0.01	30.0	-	1.02	19	10	9	3	-	<u> </u>	19	
60+291.5	Т	10-Feb-09 10-Feb-09	3 2	5.2 7.7	4.2 5.2	1 2.5	A* A*	19.1 6.3	19.1 6.3	19.1 2.5	3:14 2:56	3:37 3:09	3.0 2.2	0	0	-	_	-	-	-	-	-	-	-	-	
00.000	s			0.50	0.00			05.5	05.5			40.50	0.0	0												
60+293	S	01-Mar-09 07-Jan-09	4 3	3.59 5.2	2.99 4.2	0.6 1	A A	25.5 6.3	25.5 6.3	25.5 6.3	10:32 9:18	10:50 9:36	2.3 3.1	0 0.2	0 0.06	-	-	-	-	-	-	-	-	-	-	
		07-Jan-09	2	7.7	5.2	2.5	A	11.9	11.9	4.8	9:01	9:15	1.9	0.1	0.01	-	-	-	-	-	-	-	-	-	-	
		07-Jan-09	1	14.7	7.7	7	Α	58.9	58.9	8.4	8:30	8:55	4.2	0.1	0	31.7	6	1.65	29	10	9	17	 -	-	18	
60+294.5	Т	10-Feb-09 10-Feb-09	3 2	5.3 7.8	4.3 5.3	1 2.5	A* A*	5.3 19.9	5.3 19.9	5.3 8.0	5:28 5:07	5:45 5:23	3.0 2.0	0	0	33.0	- 4	1.63	- 21	- 6	- 16	- 9	2	-	- 18	
	_													_						-						
60+296	Р	01-Mar-09 11-Dec-08	4	3.52 5	2.92	0.6 1	A* A	6.2 8.4	6.2 8.4	6.2 8.4	10:13 2:51	10:25 3:07	2.4 3.2	0 0.1	0 0.07	33.0 32.0	2	1.63	19	8	11	11	10	-	18 20	
		11-Dec-08	2	7.5	5	2.5	Α	16.3	16.3	6.5	2:24	2:42	1.9	0	0.05	-	-	-	-	-	-	-	-	-	-	
		01-Nov-08	1	14.5	7.5	7	A	43.1	43.1	6.2	15:30	15:57	4.1	0.03	0.001	32.0	-	-	16	7	15	15	-	-	15	
60+297.5	Т	11-Feb-09 11-Feb-09	3 2	4.8 7.3	3.8 4.8	1 2.5	A* A*	4.7 10.9	4.7 10.9	4.7 4.4	6:09 5:49	6:29 6:05	2.9 1.6	0	0	-	-	-	-	-	-	-	-	-	-	
60.000		04 M 00		2.20	0.70	0.0		0.0	0.0	0.0	0.40	0.00	0.5			24.0	0	4.00	40		40	40	40		40	DOT harden Manual and disc
60+299	S	01-Mar-09 21-Dec-08	4 3	3.39 4.8	2.79 3.8	0.6 1	A* A	0.0 9.1	0.0 9.1	0.0 9.1	8:46 20:43	9:00 21:00	2.5 3.2	0	0 0.004	34.0	2	1.62	19	-	10	12	10	-	18	RST broken. Manual reading
		21-Dec-08 21-Dec-08	2	7.3 14.3	4.8 7.3	2.5	A	17.9 33.5	17.9 33.5	7.2 4.8	20:19	20:37 20:13	2.9 5.2	0 0.1	0.003 0.004	-	-	-	-	-	-	-	-	-	-	
				14.3		'			33.5	4.8	19:53				0.004	- -		- -	- -			 		 		
60+300.5	Т	11-Feb-09 11-Feb-09	3 2	5 7.5	4 5	1 2.5	A* A*	6.3 12.1	6.3 12.1	6.3 4.8	7:14 6:40	7:27 7:00	3.0 2.6	0	0 0	-	-	-	-	-	-	-	-	-	-	
60+302	Р	03-Mar-09	4	3.69	3.09	0.6	A*	1.4	1.4	1.4	7:01	7:22	2.4	0	0.01	31.3	4	1.63	16	8	12	12	11	_	20	
001002	·	11-Dec-08	3	5	4	1	Α	4.5	4.5	4.5	3:35	3:47	3.1	0.1	0.01	32.0	-	-	-	-	-	-	- "	-	19	
		11-Dec-08 03-Nov-08	2	7.5 14.5	5 7.5	2.5 7	A A	20.9 43.4	20.9 43.4	8.4 6.2	3:14 10:26	3:31 10:58	2.0 4.1	0.03	0 0.001	31.0	-	-	-	-	-	-	-	-	-	
																51.0										
60+303.5	Т	11-Feb-09 11-Feb-09	3 2	5 7.5	4 5	1 2.5	A* A*	4.5 13.0	4.5 13.0	4.5 5.2	7:55 7:35	8:09 7:50	3.1 2.5	0 0.1	0 0.02	-	-	-	-	-	-	-	-	-	-	
60+305	S	03-Mar-09	4	3.36	2.76	0.6	A*	1.7	1.7	1.7	7:30	7:47	2.5	0	0.01	-	-	-	-	-	-	-	-	-	-	
		21-Dec-08	3	4.8	3.8	1	A	1.6	1.6	1.6	19:24	19:36	3.3	0	0.001	-	-	-	-	-	-	-	-	-	-	
		21-Dec-08 21-Dec-08	2 1	7.3 14.3	4.8 7.3	2.5 7	A A	3.3 3.1	3.3 3.1	1.3 0.4	19:06 18:44	19:18 18:57	3.1 3.1	0 0.01	0	-	-	-	-	-	-	-	-	-	-	





				Stag	je			Ta	ake		Dur	ation		Termination	on		QA				-	Temperatur	es			<u> </u>
Hole	Order (P, S, T, Q)	Date	Stage #	From (m)	To (m)	Length (m)	Mix	Volume	V _{TOTAL}	Take	Start	End	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh	Bleed	Specific Gravity	Cement	Water	Ambient	Glenium	Pozzutec (Celcius)		Mix	Comments
60+306.5	Т	(dd-mmm-yy) 11-Feb-09 11-Feb-09	3 2	4.9 7.4	3.9 4.9	1 2.5	A* A*	7.4 11.3	7.4 11.3	7.4 4.5	8:34 8:15	(hh:mm) 8:48 8:30	3.0 2.4	(L/min/m) 0 0	(L/min/m/bar) 0 0	(sec) -	(%) - -	-	(Celcius)	(Celcius)	(Celcius)	(Celcius)	-	(Celcius)	(Celcius)	
60+308	Р	03-Mar-09 11-Dec-08 11-Dec-08 01-Nov-08	4 3 2 1	3.54 4.9 7.4 14.4	2.94 3.9 4.9 7.4	0.6 1 2.5 7	A* A A	1.6 2.8 62.2 60.3	1.6 2.8 62.2 60.3	1.6 2.8 24.9 8.6	7:55 2:04 1:35 07:35	8:07 2:19 1:55 08:25	2.6 3.1 2.0 4.2	0 0.1 0 0.2	0.02 0 0 0 0.007	33.0 31.0	- - 5 3	- - 1.62 1.62	- - 19 19	- - 12 8	- - 13 16	- - 11 9	- - -	- - -	- - 22 -	
60+309.5	Т	11-Feb-09 11-Feb-09	3 2	4.9 7.4	3.9 4.9	1 2.5	A* A*	5.3 11.1	5.3 11.1	5.3 4.4	10:56 10:36	11:11 10:51	3.1 2.6	0.01 0	0	30.0	- 1	- 1.62	- 18	- 11	- 16	- 13	- 14	-	- 22	
60+311	S	03-Mar-09 21-Dec-08 21-Dec-08 21-Dec-08	4 3 2 1	3.41 4.9 7.4 14.4	2.81 3.9 4.9 7.4	0.6 1 2.5 7	A* A A	2.1 28.6 9.3 2.2	2.1 28.6 9.3 2.2	2.1 28.6 3.7 0.3	8:15 17:50 17:30 17:08	8:31 18:06 17:45 17:23	2.7 3.2 2.1 4.2	0 0 0.2 0	0.01 0 0.04 0			- - -	1 1 1 1		- - -	- - -	-			
60+312.5	Т	11-Feb-09 11-Feb-09	3 2	4.8 7.3	3.8 4.8	1 2.5	A* A*	0.7 2.3	0.7 2.3	0.7 0.9	15:09 14:53	15:21 15:04	3.1 2.5	0 0	0	30.0	-	- 1.61	- 15	- 11	- 15	- 13	- 15	-	- 23	
60+314	Р	03-Mar-09 11-Dec-08 11-Dec-08 03-Nov-08	4 3 2 1	3.52 4.7 7.2 14.2	2.92 3.7 4.7 7.2	0.6 1 2.5 7	A* A A	1.3 5.7 21.0 43.6	1.3 5.7 21.0 43.6	1.3 5.7 8.4 6.2	8:36 15:08 14:42 14:52	8:53 15:21 15:00 15:21	2.6 3.0 1.9 4.0	0 0 0	0 0.01 0 0	32.5 - 30.0	- - -	- 1.58 - 1.62	- - - 20	- - - 10	- - - 14	- - - 7	- - -	- - -	- - - 17	
60+315.5	Т	11-Feb-09 11-Feb-09	3 2	5 7.5	4 5	1 2.5	A* A*	4.7 15.4	4.7 15.4	4.7 6.2	16:01 15:39	16:15 15:57	3.1 1.9	0	0		-	-	1 1		-	-	-	-		
60+317	s	03-Mar-09 21-Dec-08 21-Dec-08 21-Dec-08	4 3 2 1	3.36 4.8 7.3 14.3	2.76 3.8 4.8 7.3	0.6 1 2.5 7	A* A A A	1.6 5.2 2.4 1.6	1.6 5.2 2.4 1.6	1.6 5.2 1.0 0.2	10:20 15:30 15:13 14:51	10:35 15:50 15:25 15:03	2.6 2.9 2.0 2.8	0 0.1 0.1 0	0.01 0.05 0.02 0	32.2 - - -	3	1.62 - - -	15 - -	8	6	14 - -	13 - -		19 - -	
60+318.5	Т	11-Feb-09 11-Feb-09	3 2	4.8 7.3	3.8 4.8	1 2.5	A* A*	7.2 11.0	7.2 11.0	7.2 4.4	5:42 6:04	5:59 6:22	2.6 1.9	0.05 0.03	0.02 0.01			-			-	-	-	-	-	
60+320	Р	03-Mar-09 11-Dec-08 11-Dec-08 01-Nov-08	4 3 2 1	3.8 5.1 7.6 14.6	3.2 4.1 5.1 7.6	0.6 1 2.5 7	A* A A	1.4 5.3 13.3 46.1	1.4 5.3 13.3 46.1	1.4 5.3 5.3 6.6	10:43 15:57 15:30 09:40	10:55 16:09 15:45 10:22	2.9 3.0 1.9 4.8	0 0 0 0.1	0.01 0.01 0 0.003	- - - 31.0			1 1 1 1					-	- - - 16	
60+321.5	Т	10-Feb-09 10-Feb-09	3 2	5.1 7.6	4.1 5.1	1 2.5	A* A*	8.2 4.6	8.2 4.6	8.2 1.8	5:10 4:46	5:26 5:00	3.2 1.9	0	0	1. 1	-	-	1 1	1 1	-	-	-			
60+323	S	04-Mar-09 21-Dec-08 21-Dec-08 21-Dec-08	4 3 2 1	3.8 5.2 7.7 14.7	3.2 4.2 5.2 7.7	0.6 1 2.5 7	A* A A	21.6 1.2 1.9 69.1	21.6 1.2 1.9 69.1	21.6 1.2 0.8 9.9	22:45 14:15 13:59 13:20	23:12 14:27 14:11 13:50	2.5 2.8 2.4 4.0	0 0 0 1.3	0.02 0 0 0.05	32.9 - - -	3 - -	1.66 - - -	8 - -	9 - -	12 - -	14 - -	15 - -	- - -	21 - -	
60+324.5	Т	10-Feb-09 10-Feb-09	3 2	5.2 7.7	4.2 5.2	1 2.5	A* A*	13.8 24.0	13.8 24.0	13.8 9.6	4:08 3:42	4:27 4:00	3.0 2.5	0 0	0 0	32.0 32.0	2	1.63 1.66	24 21	9 13	16 17	15 16	15 15	-	18 19	<u> </u>
60+326	Р	04-Mar-09 11-Dec-08 11-Dec-08 03-Nov-08	4 3 2 1	3.72 5.2 7.7 14.7	3.12 4.2 5.2 7.7	0.6 1 2.5 7	A* A A	18.1 10.5 12.0 44.0	18.1 10.5 12.0 44.0	18.1 10.5 4.8 6.3	23:28 14:20 13:57 15:28	23:46 14:31 14:10 16:02	2.5 3.0 1.9 4.1	0.1 0.1 0 0.05	0.04 0.01 0 0.001	- 32.8 32.0	- - -	- - 1.62 -	- - 18 13	- - 15 6	- - 11 10	- - 10 5	- - -	- - -	- - 17 17	
60+327.5	Т	08-Jan-09 08-Jan-09	3 2	5.2 9.7	4.2 5.2	1 4.5	A A	10.9 25.6	10.9 25.6	10.9 5.7	23:45 23:10	23:59 23:27	3.1 2.4	0.1 0.1	0.09 0.01	- 32.1	- 14	- 1.62	-	-	-	-	-	-	-	
60+329	S	04-Mar-09 21-Dec-08 21-Dec-08 21-Dec-08	4 3 2 1	3.9 4.9 7.4 14.4	3.3 3.9 4.9 7.4	0.6 1 2.5 7	A* A A	23.4 600.4 750.5 14.6	23.4 600.4 750.5 14.6	23.4 600.4 300.2 2.1	2:10 9:46 8:33 7:49	2:32 10:56 9:43 8:25	2.5 1.3 1.1 4.2	0 9.7 12.5 1.5	0 7.8 4.4 0.05	32.1 - - 30.0	4 - -	1.65 - - 1.64	10 - - 21	10 - - 14	18 - -	15 - - 19	14 - -	- - -	22 - - 19	Max Volume Max Volume
60+330.5	т	08-Jan-09 08-Jan-09	3 2	5.7 10.2	4.7 5.7	1 4.5	A A	5.9 12.1	5.9 12.1	5.9 2.7	0:49 0:24	1:02 0:39	2.9 2.4	0 0.7	0 0.07	-	-	-	-	-	-	-	-	-	-	





				Stag	ge			Ta	ike		Dur	ation		Termination	n		QA				-	Temperature	es			
Hole	Order (P, S, T, Q)	Date (dd-mmm-vv)	Stage #	From (m)	To (m)	Length (m)	Mix	Volume	V _{TOTAL}	Take (L/m)	Start (hh:mm)	End (hh:mm)	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh (sec)	Bleed	Specific Gravity	Cement (Celcius)	Water (Celcius)	Ambient (Celcius)	Glenium (Celcius)	Pozzutec (Celcius)	Bentonite (Celcius)	Mix (Celcius)	Comments
60+332	Р	04-Mar-09 11-Dec-08 11-Dec-08 01-Nov-08	4 3 2 1	3.92 5.3 7.8 14.8	3.32 4.3 5.3 7.8	0.6 1 2.5 7	A* A A	21.2 10.1 18.0 47.5	21.2 10.1 18.0 47.5	21.2 10.1 7.2 6.8	2:46 18:39 18:01 01:00	3:07 18:54 18:18 01:30	2.8 3.2 1.9 4.0	0 0.089 0.3 0.1	0.01 0.06 0.06 0.004	33.2 30.5 32.0	- - - -	- - 1.58	- - 19 -	- - 12 -	- - 12 -	- - 10 -	- - - -	- - - -	- 21 17 19	
60+333.5	Т	20-Jan-09 20-Jan-09	3 2	5.7 8.2	4.7 5.7	1 2.5	A A	1.5 63.8	1.5 63.8	1.5 25.5	20:06 19:29	20:18 19:59	2.7 1.9	0	0	33.3	- 4	- 1.64	- 8	. 9	- 20	- 14			-	
60+335	s	04-Mar-09 20-Dec-08 20-Dec-08 20-Dec-08	4 3 2 1	3.72 5.4 7.9 14.9	3.12 4.4 5.4 7.9	0.6 1 2.5 7	A* A A	26.0 3.3 6.2 7.9	26.0 3.3 6.2 7.9	26.0 3.3 2.5 1.1	3:21 4:43 4:13 3:54	3:41 4:56 4:28 4:06	2.2 3.3 3.0 5.4	0 0.1 0.3 0	0 0.04 0.03 0	- 32.7	1 1 1	- - 1.64 -	-	1 1 1 1					- - 19 -	
60+336.5	Т	08-Mar-09 20-Jan-09 20-Jan-09	4 3 2	4.35 5.7 10.2	3.75 4.7 5.7	0.6 1 4.5	MF A A	3.2 8.3 16.1	3.2 8.3 16.1	3.2 8.3 3.6	14:13 17:52 17:35	14:25 18:06 17:47	1.1 3.0 3.5	0.2 0.3 0.4	0.3 0.09 0.03	-	- - -		-	-	- - -		-	-	-	
60+338	Р	18-Feb-09 11-Dec-08 11-Dec-08 11-Dec-08 11-Dec-08	4 3 3 2 1	4.76 6.4 6.4 8.9 15.9	4.16 5.4 5.4 6.4 8.9	0.6 1 1 2.5 7	A A B A	7.1 430.0 169.8 31.5 25.7	7.1 - 599.8 31.5 25.7	7.1 - 599.8 12.6 3.7	1:45 7:57 8:46 7:13 6:46	2:16 8:46 9:07 7:36 7:01	5.0 - 3.0 3.0 5.4	0 - 9 0.4 0.5	0 - 3.2 0.06 0.01	32.0 30.5 37.5 - 31.3	4 - - - 9	1.63 1.63 1.65 - 1.65	-3 18 18 - 18	10 8 10 - 8	19 16 16 -	19 15 9 -	- - - -	- - - -	20 17 20 - 17	
60+339.5	Т	08-Mar-09 20-Jan-09 20-Jan-09	4 3 2	4.76 6.2 10.7	4.16 5.2 6.2	0.6 1 4.5	MF A A	7.0 13.1 13.5	7.0 13.1 13.5	7.0 13.1 3.0	14:36 16:45 16:26	14:48 17:18 16:38	1.2 3.1 3.6	0.3 0.3 0.5	0.37 0.09 0.03	32.8 -	- - -	- 1.60 -	- 18 -	- 20 -	- 21 -	- 32 -	-		- 22 -	
60+341	S	18-Feb-09 20-Dec-08 20-Dec-08 20-Dec-08	4 3 2 1	5.73 6.8 9.3 16.3	5.13 5.8 6.8 9.3	0.6 1 2.5 7	A A A	615.5 10.1 24.9 58.7	615.5 10.1 24.9 58.7	615.5 10.1 10.0 8.4	2:25 3:18 2:47 2:21	3:29 3:40 3:10 2:39	1.4 3.1 3.1 5.5	10.1 0.5 0.4 0.5	6.16 0.09 0.07 0.09	- - - 32.0	5 - - 3	- - - 1.64	-		- - -		-		- - - 17	Max Volume
60+341.75	Q	24-Feb-09 24-Feb-09	3 2	6.7 11.2	5.7 6.7	1 4.5	A A	600.3 8.3	600.3 8.3	600.3 1.8	4:31 4:15	6:08 4:28	2.9 2.8	7.7 0.2	2.68 0.02	- 32.6	- 3	- 1.64	- -3	- 9	- 18	- 14	-	- -	- 17	Max Volume
60+342.5	Т	08-Mar-09 19-Jan-09 19-Jan-09 29-Jan-09	4 3 2 1	5.19 6.5 9 16	4.59 5.5 6.5 9	0.6 1 2.5 7	MF A A	3.5 600.3 751.4 6.4	3.5 600.3 751.4 6.4	3.5 600.3 300.6 0.9	13:47 4:48 2:52 14:28	13:58 5:58 4:57 14:42	1.4 2.8 2.6 5.5	0.3 9.8 9.4 0.1	0.32 3.54 1.43 0	31.0 - 32.6	1 - 1	1.44 - 1.57	12 - -	6	20 - - -	-		- - -	15 - 29 -	Max volume Max Volume
60+343.25	Q	24-Feb-09 24-Feb-09	3 2	6.2 10.7	5.2 6.2	1 4.5	A A	87.4 325.2	87.4 325.2	87.4 72.3	2:10 0:48	4:04 2:05	2.9 3.1	0.2 1	0.05 0.07	33.1	- 2	1.63	- -2	- 10	- 18	- 13	-	-	- 19	
60+344	Р	18-Feb-09 11-Dec-08 11-Dec-08 05-Nov-08	4 3 2 1	5.65 6.7 9.2 16.2	5.05 5.7 6.7 9.2	0.6 1 2.5 7	A A A	117.9 5.5 20.5 87.1	117.9 5.5 20.5 87.1	117.9 5.5 8.2 12.4	3:41 9:20 8:54 09:40	4:20 9:41 9:12 10:53	2.6 3.3 3.2 4.8	0 0 0.1 0.1	0 0 0 0.01	32.0 32.0 33.2 31.0	- - 5 5	1.63 - 1.64 1.63	- - 12 20	- - 10 7	- - 13 14	- - 11 15		-	22 19 21 18	
60+345.5	Т	08-Mar-09 08-Mar-09 19-Jan-09 19-Jan-09	4 4 3 2	5.35 5.35 6.8 9.3	4.75 4.75 5.8 6.8	0.6 0.6 1 2.5	MF A A	441.7 250.5 5.4 9.5	- 692.2 5.4 9.5	- 692.2 5.4 3.8	15:03 16:03 1:59 1:35	16:03 17:00 2:16 1:50	0.5 1.4 3.2 3.1	10.3 0.4 0.2 0.2	45.75 0.51 0.06 0.03	33.0 - -	- 6 -	1.63 - -	- 15 -	- 8 -	- 20 - -	- 15 -		- - -	- 19 -	
60+347	s	19-Feb-09 20-Dec-08 20-Dec-08 20-Dec-08	4 3 2 1	5.62 7.2 9.7 16.7	5.02 6.2 7.2 9.7	0.6 1 2.5 7	A A A	133.1 5.3 5.2 3.6	133.1 5.3 5.2 3.6	133.1 5.3 2.1 0.5	9:38 1:52 1:33 1:10	10:48 2:04 1:45 1:23	2.5 3.0 3.1 5.4	0.4 0.2 0.2 0.3	0.14 0.08 0.02 0.01	32.0 - - 33.0	4 - - 4	1.62 - - 1.65	14 - - 11	14 - - 9	- - - 16	16 - - 15		- - -	21 - - 15	
60+348.5	Т	08-Mar-09 19-Jan-09 19-Jan-09 19-Jan-09	4 3 2 2	6.49 7.7 12.2 12.2	5.89 6.7 7.7 7.7	0.6 1 4.5 4.5	MF A A B	2.0 2.1 480.0 394.0	2.0 2.1 - 874.0	2.0 2.1 - 194.2	17:17 0:51 20:33 22:48	17:28 1:02 21:32 22:48	1.1 3.2 3.5 3.5	0.3 0 - 0	0.47 0 - 0	33.2 34.2 36.2	- - 1 2	1.66 1.65 1.69	- 15 -3 23	- 9 8	- 19 17 -	- 17 16 -		- - -	- 23 17 19	Max Volume
60+350	P	19-Feb-09 11-Dec-08 11-Dec-08 10-Dec-08 10-Dec-08 10-Dec-08	4 3 3 2 1 1	6.62 8 8 10.5 17.5 17.5	6.02 7 7 8 10.5 10.5	0.6 1 1 2.5 7	A A B A A B	600.6 400.0 205.1 20.7 385.6 164.9	600.6 - 605.1 20.7 - 550.5	600.6 - 605.1 8.3 - 78.6	11:01 4:58 4:58 04:30 03:12 03:50	12:15 5:43 6:05 04:47 03:50 04:15	2.6 - 1.3 1.3 3.5 3.6	10.3 - 9.5 0.1 15.4 0	3.33 - 13.1 0 0.64 0	32.0 - 31.8 32.1 35.3	4 - - - 4 6	1.63 - - - 1.63 1.64	14 - - - 18 -	11 - - - 8	- - - - 16	16 - - - 9	- - - -	- - - -	17 - - 19 17 19	Max Volume





				Stag	je			Та	ke		Dur	ation		Termination	n		QA				1	Temperature	es			
Hole	Order (P, S, T, Q)	Date	Stage #	From	То	Length	Mix	Volume	V_{TOTAL}	Take	Start	End	P _{FINAL}	Q_{FINAL}	Penetrab	Marsh	Bleed	Specific	Cement	Water	Ambient	Glenium	Pozzutec	Bentonite	Mix	Comments
	(,,=,,,=)	(dd-mmm-yy)		(m)	(m)	(m)		(L)	(L)	(L/m)	(hh:mm)	(hh:mm)	(bar)	(L/min/m)	(L/min/m/bar)	(sec)	(%)	Gravity	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	
60+351.5	Т	08-Mar-09 18-Jan-09 18-Jan-09	4 3 2	7.05 8.2 12.7	6.45 7.2 8.2	0.6 1 4.5	MF A A	600.5 29.3 5.1	600.5 29.3 5.1	600.5 29.3 1.1	21:13 8:04 7:38	23:28 8:49 7:54	1.3 3.1 3.3	9.9 0.3 0.3	13.17 0.08 0.02	32.1 - -	3	1.42 - -	31 - -	7 - -	12 -			1. 1. 1	14 - -	Max Volume
60+353	S	19-Feb-09 20-Dec-08 20-Dec-08 20-Dec-08	4 3 2 1	6.41 8 10.5 17.5	5.81 7 8 10.5	0.6 1 2.5 7	A A A	607.3 3.8 374.9 1.6	607.3 3.8 374.9 1.6	607.3 3.8 150.0 0.2	15:05 8:42 unkn 17:03	16:14 8:57 7:05 17:16	2.1 3.3 3.1 5.5	10.5 0 0.8 0	4.12 0 0.09 0	32.0 32.3 -	4 5 -	1.61 1.64 -	7 11 -	12 12 -	- 15 -	18 15 -	-	1 1 1	17 17 -	Max Volume
60+354.5	Т	08-Mar-09 18-Jan-09 18-Jan-09	4 3 2	6.67 7.8 10.3	6.07 6.8 7.8	0.6 1 2.5	MF A A	36.4 3.4 3.3	36.4 3.4 3.3	36.4 3.4 1.3	1:20 9:30 9:09	1:45 9:42 9:22	1.7 2.9 3.3	0.4 0.2 0.2	0.41 0.06 0.03	31.9 - 32.8	2 -	1.43 - -	14 - 11	8 - 18	13 - 20			1 1 1	12 - 30	
60+356	Р	19-Feb-09 03-Dec-08 03-Dec-08 05-Nov-08	4 3 2 1	6.54 9.06 14.56 17.56	5.94 8.06 9.06 10.56	0.6 1 5.5 7	A A A	68.7 1.7 16.5 173.0	68.7 1.7 16.5 173.0	68.7 1.7 3.0 24.7	16:28 04:34 03:41 11:15	16:51 04:48 04:19 11:55	2.5 4.5 4.7 4.6	0 0.3 0.02 0.1	0 0.009 0.001 0.01	- 32.0 29.0	- - 5 -	- - 1.58 -	- - 28 17	- - 8 10	- - 11 10	- - 14 14	-	1 1 1 1	- - 18 17	
60+357.5	Т	08-Mar-09 09-Jan-09 09-Jan-09 09-Jan-09	4 3 2 1	6.72 8.1 10.6 17.6	6.12 7.1 8.1 10.6	0.6 1 2.5 7	MF A A A	105.7 387.7 8.5 388.1	105.7 387.7 8.5 388.1	105.7 387.7 3.4 55.4	19:56 8:48 8:19 6:59	20:58 9:27 8:34 8:08	1.3 0.7 2.8 5.2	0.8 15 0.3 1.2	1 22.7 0.05 0.03	31.1 31.2 - 31.0	2 4 - 8	1.43 1.64 - 1.64	34 10 - 18	5 9 - 12	13 19 - 17	- 14 - 12	- - -	- - -	13 20 - 19	Communicate to 60+342.5
60+359	S	19-Feb-09 20-Dec-08 20-Dec-08 20-Dec-08 20-Dec-08	4 3 3 2 1	6.49 8 8 10.5 17.5	5.89 7 7 8 10.5	0.6 1 1 2.5 7	A A B A	600.1 400.0 200.2 20.7 59.4	600.1 - 600.2 20.7 59.4	600.1 - 600.2 8.3 8.5	17:00 15:59 16:00 15:29 14:52	18:06 16:00 16:54 15:53 15:21	2.1 1.3 2.8 5.2	9.9 - 10.3 0.5 0.8	4.07 - 8.24 0.07 0.02	31.6 32.0 38.0	8 - - -	1.61 1.64 1.67 -	-4 16 18 -	15 15 17 -	27 - - - -	21 21 20 -	- - - -		23 19 18 -	Max Volume Max Volume
60+360.5	Т	08-Mar-09 09-Jan-09 09-Jan-09	4 3 2	6.56 7.8 12.3	5.96 6.8 7.8	0.6 1 4.5	MF A A	9.6 8.4 17.6	9.6 8.4 17.6	9.6 8.4 3.9	1:59 10:27 9:56	2:14 10:43 10:16	1.4 2.8 2.9	0.2 0 0.2	0.28 0 0.02	- - -	-	- - -			- - -	- - -	- - -			
60+362	Р	19-Feb-09 10-Dec-08 10-Dec-08 10-Dec-08	4 3 2 1	6.56 8 10.5 17.5	5.96 7 8 10.5	0.6 1 2.5 7	A A A	600.5 155.0 649.0 87.3	600.5 155.0 649.0 87.3	600.5 155.0 259.6 12.5	18:27 09:47 07:25 06:45	19:33 10:55 09:30 07:15	2.1 3.0 1.2 3.7	10.3 0 0.9 0	4.09 0 0.3 0	33.1 33.0 31.4	- - - 5	- - 1.63 1.62	- - 11 -	- - 9 -	- - 9 -	- - 8	- - -		- 19 18 18	Max Volume
60+362.75	Q	24-Feb-09 24-Feb-09	3 2	9.3 13.8	8.3 9.3	1 4.5	A A	267.1 15.6	267.1 15.6	267.1 3.5	19:59 19:35	21:56 19:52	3.5 3.0	0.1 0	0.02 0	32.9 -	2	1.64	-4 -	8	19 -	12 -	-	-	17 -	
60+363.5	Т	08-Mar-09 19-Jan-09 19-Jan-09 19-Jan-09 29-Jan-09	4 3 2 2 1	6.59 8 10.5 10.5 17.5	5.99 7 8 8 10.5	0.6 1 2.5 2.5 7	MF A A B	30.3 600.0 800.0 550.0 23.3	30.3 600.0 - 1350.0 23.3	30.3 600.0 - 540.0 3.3	2:27 16:54 11:12 12:35 13:30	2:49 - 12:35 13:28 13:46	1.7 3.1 - 2.3 6.2	0.8 8.5 - 10 1	0.76 2.7 - 1.72 0	32.5 33.1 37.3		1.61 1.66 1.65	- -22 17 -19	20 12 12	16 23 24	- 22 - - -	-		- 15 19 19 -	
60+364.25	Q	24-Feb-09 24-Feb-09	3 2	8.7 13.2	7.7 8.7	1 4.5	A A	600.3 40.2	600.3 40.2	600.3 8.9	18:01 17:35	19:16 17:56	2.9 3.2	7.6 0	2.65 0	33.0	- 3	- 1.63	- -7	- 10	- 16	- 15	-	-	- 14	Max Volume
60+365	S	19-Feb-09 20-Dec-08 20-Dec-08 20-Dec-08	4 3 2 1	7.25 8.5 11 18	6.65 7.5 8.5 11	0.6 1 2.5 7	A A A	600.6 32.7 32.3 5.5	600.6 32.7 32.3 5.5	600.6 32.7 12.9 0.8	19:46 13:51 13:06 11:04	20:55 14:34 13:44 11:25	2.1 3.3 3.1 5.1	10.4 0.2 0.7 0	4.16 0.05 0.09 0	32.5 - 32.0 33.0		1.65 - 1.56 1.63	4 - 20 24	11 - 11 13	12 - -	14 - 20 25	- - -	- - -	18 - 18 18	Max Volume
60+366.5	Т	09-Mar-09 19-Jan-09 19-Jan-09 01-Feb-09	4 3 2 1	7.02 8.5 11 18	6.42 7.5 8.5 11	0.6 1 2.5 7	MF A A A	102.0 2.5 2.9 19.9	102.0 2.5 2.9 19.9	102.0 2.5 1.2 2.8	15:15 10:45 10:25 22:11	15:54 10:58 10:40 22:25	1.6 3.0 2.7 5.1	0.8 0 0 0.7	0.85 0 0 0.02	30.0 - 32.8 -	1 - 5	1.41 - 1.60 -	14 - -11	10 - 25 -	15 - 22 -	- - 20 -	- - -	- - -	19 - 23 -	
60+368	Р	19-Feb-09 03-Dec-08 03-Dec-08 05-Nov-08 05-Nov-08 05-Nov-08 05-Nov-08	4 3 2 1 1 1	6.79 8.76 13.26 18.26 18.26 18.26 18.26	6.19 7.76 8.76 11.26 11.26 11.26 11.26	0.6 1 4.5 7 7 7	A A A B C	600.9 2.9 7.0 410.0 440.0 500.0 736.0	600.9 2.9 7.0 - - 2086.0	600.9 2.9 1.6 - - 298.0	22:45 05:39 05:14 15:58 - -	23:47 05:50 05:38 - - - 19:15	2.2 3.9 4.3 0.0 0.0 0.0 2.2	10.4 0.01 0 0 0 0 0 1.75	3.94 0.001 0 0 0 0 0	32.8 - 32.0 34.5 47.0 60.0	2 - - 2 2 2	1.63 - - 1.65 1.65 1.70 1.69	21 - - 10 7 7 2	5 - - 6 7 7	15 - - 12 10 11 20	13 - - 9 - -	- - - - - -	- - - - - 22 21	19 - - 16 19 18	Max Volume





				Stag	je			Ta	ike		Dur	ation		Termination	on		QA				1	Temperature	es			
Hole	Order (P, S, T, Q)	Date	Stage #	From	To	Length	Mix	Volume	V_{TOTAL}	Take	Start	End	P _{FINAL}	Q_{FINAL}	Penetrab	Marsh	Bleed	Specific	Cement	Water	Ambient	Glenium	Pozzutec	Bentonite	Mix	Comments
	(1,0,1,0)	(dd-mmm-yy)		(m)	(m)	(m)		(L)	(L)	(L/m)	(hh:mm)	(hh:mm)	(bar)	(L/min/m)	(L/min/m/bar)	(sec)	(%)	Gravity	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	
60+369.5	Т	09-Mar-09 17-Jan-09 17-Jan-09 01-Feb-09	4 3 2 1	7.07 8.4 12.9 17.9	6.47 7.4 8.4 12.9	0.6 1 4.5 5	MF A A A	369.7 594.3 3.3 12.3	369.7 594.3 3.3 12.3	369.7 594.3 0.7 2.5	16:29 3:30 3:10 21:40	17:46 4:53 3:21 21:54	1.4 3.2 3.5 5.2	0.7 5.1 0.2 0.3	0.51 1.61 0.01 0.01	- - - -		- - -	- - -	- - - -	- - -	- - -	- - -	- - - -	- - -	Max Volume
60+371	S	19-Feb-09 20-Dec-08 20-Dec-08 20-Dec-08	4 3 2 1	6.59 8.4 10.9 17.9	5.99 7.4 8.4 10.9	0.6 1 2.5 7	A A A	600.4 211.8 3.7 18.2	600.4 211.8 3.7 18.2	600.4 211.8 1.5 2.6	0:05 8:49 8:30 8:04	1:08 9:40 8:43 8:20	2.1 3.6 3.1 5.4	10.1 1.6 0.1 0	3.98 0.44 0.02 0	33.0 - - 33.5	4	1.62 - - 1.67	-4 - - 19	7 - - 15	16 - -	14 - - 16	-	- - -	18 - - 20	Max Volume
60+372.5	Т	08-Mar-09 10-Jan-09 10-Jan-09 09-Jan-09	4 3 3 2	7.02 8.5 8.5 13	6.42 7.5 7.5 8.5	0.6 1 1 4.5	MF A B A	43.0 400.0 201.6 27.1	43.0 - 601.6 27.1	43.0 - 601.6 6.0	4:44 6:35 7:10 5:57	5:12 7:10 7:36 6:15	1.2 - 1.0 3.6	0.6 - 13.8 0.6	0.76 - 25.75 0.04	32.8 - 34.4 32.9	2 - 7 5	1.43 - 1.63 1.65	11 - 12 -	8 - 16 -	12 - 18 -	- - -	-		10 - 19 14	Max Volume
60+374	Р	19-Feb-09 10-Dec-08 10-Dec-08 10-Dec-08 10-Dec-08 10-Dec-08	4 3 3 2 2 1	7.33 9.6 9.6 12.1 12.1 19.1	6.73 8.6 8.6 9.6 9.6 12.1	0.6 1 1 2.5 2.5 7	A A B A B	600.8 450.0 200.2 430.0 321.5 41.5	600.8 - 650.2 - 751.5 41.5	600.8 - 650.2 - 300.6 5.9	3:38 16:44 17:35 15:03 16:02 14:27	4:40 17:35 17:55 16:02 16:25 14:52	2.3 - 0.9 - 2.1 5.4	11.2 - 10 - 10.5 1.1	4.2 - 8.6 - 2 0.03	31.4 32.3 34.5 - - 31.7	4 - - - - 4	1.63 1.62 1.62 - - 1.68	5 15 15 - - 20	5 10 10 - - 15	19 16 16 - 16 6	27 15 15 - - 16	- - - -		19 18 17 - 15 20	Max Volume
60+375.5	Т	09-Mar-09 09-Jan-09 09-Jan-09 09-Jan-09 09-Jan-09	4 3 3 2 2	7.5 8.8 8.8 13.3 13.3	6.9 7.8 7.8 8.8 8.8	0.6 1 1 4.5 4.5	MF A B A B	9.9 400.0 205.7 620.0 48.7	9.9 - 605.7 - 668.7	9.9 - 605.7 - 148.6	19:20 3:49 4:29 1:44 2:56	19:37 4:29 4:49 2:56 3:14	1.2 - 1.0 - 3.7	0.5 - 10.7 - 0.6	0.72 - 20.81 - 0.04	32.1 - 32.3 31.1 34.2	2 - 4 8 5	1.42 - 1.66 1.64 1.64	15 - 15 4 -	9 - 9 12 -	17 - - - -	- 14 27	- - - -		14 - 19 21 20	Max volume
60+377	s	19-Feb-09 20-Dec-08 19-Dec-08 19-Dec-08 19-Dec-08	4 3 2 2 1	7.35 8.9 11.4 11.4 18.4	6.75 7.9 8.9 8.9 11.4	0.6 1 2.5 2.5 7	A A A B	0.4 3.7 400.0 81.0 30.3	0.4 3.7 - 481.0 30.3	0.4 3.7 - 192.4 4.3	4:57 7:26 4:46 5:40 4:19	5:17 7:40 5:40 6:15 4:37	4.8 3.0 2.7 3.1 5.4	0 0 6.5 0	0 0 0.8 0	30.8 32.0 - 37.7 32.8	7 - - -	1.62 1.64 - 1.66 1.65	30 20 - - 14	7 9 - - 8	14 - - - 13	24 21 - - 15	- - - -	-	18 16 - 15 15	
60+378.5	Т	09-Mar-09 17-Jan-09 17-Jan-09	4 3 2	7.63 8.9 13.4	7.03 7.9 8.9	0.6 1 4.5	MF A A	94.7 3.4 242.9	94.7 3.4 242.9	94.7 3.4 54.0	10:32 2:35 1:15	11:10 2:50 2:25	1.5 2.8 3.0	0.4 0 0	0.46 0 0	29.5 - 32.3	1 - 7	1.39 - 1.65	13 - -5	9 - 10	13 - 16	- - 19	- - -	-	17 - 23	
60+380	Р	20-Feb-09 04-Dec-08 04-Dec-08 05-Nov-08	4 3 2 1	8.29 9.72 12.22 19.22	7.69 8.72 9.72 12.22	0.6 1 2.5 7	A A A	600.4 257.5 19.0 75.0	600.4 257.5 19.0 75.0	600.4 257.5 7.6 10.7	5:28 15:23 13:59 09:23	6:31 16:23 15:08 10:12	1.7 3.0 2.1 5.1	9.5 0.011 0.011 0.1	4.59 0.001 0.001 0	- - - 30.0	- - - 2	- - - 1.62	- - - 14	- - - 6	- - - 13	- - - 12	- - -	- - -	- - -	
60+381.5	Т	18-Mar-09 09-Jan-09 09-Jan-09 09-Jan-09	4 3 3 2	8.62 9.7 9.7 14.2	8.02 8.7 8.7 9.7	0.6 1 1 4.5	MF A B A	62.6 400.0 201.5 46.1	62.6 - 601.5 46.1	62.6 - 601.5 10.2	8:12 21:31 22:06 20:58	8:35 22:06 22:26 21:21	1.4 - 0.4 3.5	0.8 - 11.2 0.2	0.38 - 61.69 0.01	32.0 - - 32.4	1 - - 11	1.42 - - 1.65	18 - -	10 - - -	20 - - -	- - -	- - -		20 - - 23	Max volume
60+383	s	20-Feb-09 19-Dec-08 19-Dec-08 19-Dec-08 19-Dec-08 19-Dec-08	4 3 3 2 2 1	8.39 10 10 12.5 12.5 19.5	7.79 9 9 10 10 12.5	0.6 1 1 2.5 2.5 7	A A B A B	602.3 399.9 200.5 400.0 350.1 8.1	602.3 - 600.4 - 750.1 8.1	602.3 - 600.4 - 300.0 1.2	8:27 3:07 3:40 1:28 2:18 1:00	9:43 3:40 3:59 2:18 2:56 1:14	1.9 1.0 1.6 2.9 3.2 5.4	10.2 15.6 10.3 9.7 5.3 0.4	4.47 16.61 6.38 1.39 0.67 0.01	32.0 32.4 37.6 - 33.0 32.3	3 5 - - 3 5	1.61 1.66 1.66 - 1.65 1.65	16 - 15 - - 16	8 - 10 - - 10	17 - 13 - - 16	15 - - - - 16	- - - -	- - - -	15 17 16 - 13 14	Max Volume Max Volume Max Volume
60+384.5	Т	09-Mar-09 09-Jan-09 09-Jan-09 09-Jan-09	4 3 2 1	9.13 10.4 12.9 19.9	8.53 9.4 10.4 12.9	0.6 1 2.5 7	MF A A A	41.3 2.2 307.8 2.5	41.3 2.2 307.8 2.5	41.3 2.2 123.1 0.4	21:31 20:06 18:10 17:51	22:01 20:21 19:52 17:53	1.9 3.0 3.0 5.3	0.8 0 0.1 0	0.72 0.01 0.01 0.01	- - 31.5	- - 6	- - 1.65	- - 5	- - 7 -	- - -	- - -	- - -	- - -	- - 20 -	
60+386	P	20-Feb-09 10-Dec-08 10-Dec-08 10-Dec-08 09-Dec-08	4 3 3 2 1	8.98 10.5 10.5 13 20	8.38 9.5 9.5 10.5 13	0.6 1 1 2.5 7	A A B A	600.2 450.0 151.4 750.1 40.0	600.2 - 601.4 750.1 40.0	600.2 - 601.4 300.0 5.7	10:14 7:11 7:45 4:10 4:45	11:26 7:45 8:17 6:42 5:09	2.4 - 1.3 1.8 3.0	7.3 - 10 9.5 0	2.58 - 16 2 0	32.0 30.5 34.5 -	3 - - 3	1.62 1.63 1.65 -	1 20 - -	10 9 - -	22 10 8 -	15 10 - -	- - - -	- - - -	18 18 14 -	Max Volume
60+387.5	Т	09-Mar-09 10-Jan-09 10-Jan-09	4 3 2	8.55 10.8 15.3	7.95 9.8 10.8	0.6 1 4.5	MF A A	10.4 3.6 4.4	10.4 3.6 4.4	10.4 3.6 1.0	22:19 9:55 9:33	22:33 10:07 9:46	1.9 2.9 3.4	0.4 0.2 0.3	0.37 0.05 0.02	30.4	- 7 -	- 1.65 -	- 14 -	- 17 -	- 17 -	-	-		- 20 -	





				Stag	je			Ta	ike		Dur	ation		Termination	n		QA				1	Temperature	es			
Hole	Order (P, S, T, Q)	Date	Stage #	From	То	Length	Mix	Volume	V _{TOTAL}	Take	Start	End	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh	Bleed	Specific Gravity	Cement	Water	Ambient	Glenium	Pozzutec	Bentonite	Mix	Comments
		(dd-mmm-yy)		(m)	(m)	(m)		(L)	(L)	(L/m)	(hh:mm)	(hh:mm)	(bar)	(L/min/m)	(L/min/m/bar)	(sec)	(%)	,	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	
60+389	S	20-Feb-09	4	9.26	8.66	0.6	A	600.7	600.7	600.7	13:46	14:56	1.7	9.2	4.57	32.0	3	1.60	4	11	24	16	-	-	18	Max Volume
		19-Dec-08 19-Dec-08	3	10.7	9.7 9.7	1	A B	399.9 185.4	585.3	585.3	8:26 9:00	9:00 9:11	0.6 1.4	15.6 15.8	25.08 11.67	37.4	4	1.66	-	-	-	-	-	-	13	Max Volume
		19-Dec-08 19-Dec-08	2 1	13.2 20.2	10.7 13.2	2.5 7	A A	16.1 51.0	16.1 51.0	6.4 7.3	7:57 7:27	8:15 7:43	3.0 5.6	0.6 0.3	0.08 0.01	32.7	2	1.66	-	-	-	-	-	-	-	
60+390.5	Т	09-Mar-09	4	8.85	8.25	0.6	MF	3.8	3.8	3.8	22:43	22:55	1.5	0.4	0.37		-	-	-	-		-	-	-	-	
		10-Jan-09 10-Jan-09	3 2	10.3 14.8	9.3 10.3	1 4.5	A A	601.0 9.1	601.0 9.1	601.0 2.0	11:04 10:36	12:06 10:54	1.2 3.5	11.2 0.2	9.18 0.01	30.4	-	1.63	-	-	18 -	-	-	-	25 -	Max Volume
60+392	Р	20-Feb-09	4	8.75	8.15	0.6	A	10.0	10.0	10.0	15:17	15:32	2.4	0	0	32.0	3	1.63	4	12	24	16	-	-	18	
		04-Dec-08 04-Dec-08	3 2	10 12.5	9 10	1 2.5	A A	1.2 13.7	1.2 13.7	1.2 5.5	18:07 17:25	18:20 17:38	2.9 2.6	0.006 0.011	0.002 0.002	-	-	-	-	-	-	-	-	-	-	
		05-Nov-08 05-Nov-08	1	19.5 19.5	12.5 12.5	7 7	A B	400.0 500.0	-	-	02:15 03:11	03:10 03:55	3.0 4.4	10 4.5	0.5 0.14	29.0 35.0	3	1.65	-	-	-	-	-	-	15 15	
		05-Nov-08	1	19.5	12.5	7	С	152.0	1052.0	150.3	03:56	04:40	5.1	0	0	46.0	2	1.68	-	-	13	-	-	12	15	
60+393.5	Т	09-Mar-09 17-Jan-09	4 3	8.75 9.9	8.15 8.9	0.6 1	MF A	5.0 400.0	5.0	5.0	23:06 20:07	23:21 20:56	1.5 1.4	0.3 9.5	0.36 7.1	-	-	-	-	-	-	-	-	-	-	
		17-Jan-09 17-Jan-09	3 2	9.9 14.4	8.9 9.9	1 4.5	B A	234.9 4.6	634.9 4.6	634.9 1.0	20:56 19:49	21:20 20:03	1.8 3.3	9.1 0.2	5.09 0.01	33.4	- 6	1.66	- -5	9	- 13	- 14	-	-	-	Max Volume
60+395	s	20-Feb-09	4	8.34	7.74	0.6	Α	601.7	601.7	601.7	15:39	16:48	1.8	9.7	4.45	-	-	-	-	-	-	-	-	-	-	Max Volume
		19-Dec-08 19-Dec-08	3	9.4 9.4	8.4 8.4	1	A B	400.0 200.7	600.7	600.7	17:47 18:00	18:00 19:01	0.7	10.6	- 15.2	36.7	-	1.66	-	-	-	-	-	-	-	Max Volume
		19-Dec-08 19-Dec-08	2	11.9 18.9	9.4 11.9	2.5 7	A A	16.1 521.7	16.1 521.7	6.4 74.5	17:20 16:24	17:43 17:12	3.1 6.3	0.5 6.3	0.06 0.14	32.3	-	1.66	23	- 20	- 16	- 25	-	-	- 18	Communicate to 60+393.5
60+395.75	Q	04-Mar-09	3	9.4	8.4	1	Α	9.1	9.1	9.1	8:34	9:13	3.4	0	0	-	-	-	-	-	-	-	-	-	,	
		04-Mar-09 04-Mar-09	2 1	11.9 18.9	9.4 11.9	2.5 7	A A	9.4 26.9	9.4 26.9	3.8 3.8	8:14 7:47	8:30 8:10	2.9 5.0	0.3 0	0.5 0	32.6	4	1.64	- 13	- 6	9	10	-	-	- 18	
60+396.5	Т	09-Mar-09	4	8.34	7.74	0.6	MF	316.0	316.0	316.0	23:33	0:46	1.4	0.8	0.89	32.8	1	1.43	18	10	16	-	-	-	14	
		10-Jan-09 10-Jan-09	3	9.5 9.5	8.5 8.5	1 1	A B	405.0 185.7	590.7	590.7	18:32 19:40	19:40 19:57	1.6	5	3.2	32.4 34.6	5	1.64 1.63	22 22	7 7	18	20 20	-	-	17 22	Max Volume
		10-Jan-09 10-Jan-09	2 2	14 14	9.5 9.5	4.5 4.5	A B	800.0 389.0	- 1189.0	264.2	14:24 16:00	16:00 17:57	3.5	0.7	0.05	30.0 35.7	7	1.63 1.63	29 29	24 19	22 19	30	-	-	25 22	
		29-Jan-09	1	12	19	7	Ā	3.9	3.9	0.6	11:00	11:17	5.2	0	0	-	-	-	-	-	-	-	-	-	-	
60+397.25	Q	04-Mar-09 04-Mar-09	3	9.9 12.4	8.9 9.9	1 2.5	A A	7.3 627.0	7.3	7.3	14:03 9:46	14:27 10:42	3.3	0	0	32.3	-	1.63	12	6	11	15	-	-	18	
		04-Mar-09 04-Mar-09	2	12.4	9.9 12.4	2.5	B	368.0 2.5	995.0 2.5	398.0 0.4	10:42 9:29	11:28 9:42	3.2 5.3	0	0	37.0	4	1.66	12	6	10	-	-	-	19	
60+398	Р	20-Feb-09	4	9.05	8.45	0.6	A	600.9	600.9	600.9	19:36	20:38	1.5	10.6	5.96	33.0	4	1.62	2	8	20	18			19	Max Volume
001030	·	09-Dec-08 09-Dec-08	3	10.5 10.5	9.5 9.5	1	A B	441.7 159.3	601.0	601.0	3:20 4:10	4:10 4:25	0.7 1.6	9.7 10	27.31 11.43	31.0	6	1.65	7	7	16	2	-	-	14 19	wax volume
		09-Dec-08	2	13	10.5	2.5	Α	2.8	2.8	1.1	3:03	3:14	1.2	0	0.01	35.0	-	1.62	-	-	-	-	-	-	-	
	_	09-Dec-08	1	20	13	7	A	2.6	2.6	0.4	2:25	2:53	3.3	0	0	33.0	-	1.64		-	-	-	-	-	19	
60+399.5	Т	09-Mar-09 17-Jan-09	4 3	9.21 10.4	8.61 9.4	0.6 1	MF A	54.5 390.0	54.5 -	54.5 -	3:17 18:03	4:09 19:00	1.4	0.7	0.8	33.1	1 -	1.42	17 -	6	16 -	-	-	-	13 -	
		17-Jan-09 17-Jan-09	3 2	10.4 14.9	9.4 10.4	1 4.5	B A	192.0 3.4	582.0 3.4	582.0 0.8	19:00 17:40	19:12 17:51	2.8 3.5	12 0.2	8 0.01	36.3	2	1.66	-5 -	9	14 -	-	-	-	14 -	Max Volume
60+401	s	20-Feb-09	4	9.54	8.94	0.6	Α	546.0	546.0	546.0	20:55	21:54	1.8	10.5	5.01	32.4	5	1.64	3	8	10	17	-	-	19	Communicate to 60+398
		19-Dec-08 19-Dec-08	3 2	11.2 13.7	10.2 11.2	1 2.5	A A	4.7 2.6	4.7 2.6	4.7 1.0	15:54 15:34	16:06 15:47	3.5 3.0	0.1 0	0.04 0	-	-	-	-	-	-	-	-	-	-	
		19-Dec-08	1	20.7	13.7	7	Α	36.5	36.5	5.2	14:21	14:44	5.4	0	0	33.1	3	1.63	20	14	15	21	-	-	17	
60+402.5	Т	09-Mar-09 17-Jan-09	4 3	9.74 11	9.14 10	0.6 1	MF A	7.0 601.9	7.0 601.9	7.0 601.9	4:35 16:15	4:47 17:21	1.5 2.9	0.4 10.4	0.39 3.55	32.8	-	1.68	-	23	- 12	-	-	-	20	Max Volume
		17-Jan-09	2	13.5	11	2.5	Α	3.2	3.2	1.3	15:58	16:11	3.1	0	0	-	-	-	-	-	-	-	-	-	-	
60+404	Р	20-Feb-09 04-Dec-08	4 2, 3	9.18 15.09	8.58 9.8	0.6 5.29	A A	600.4 17.3	600.4 17.3	600.4 3.3	22:13 22:08	23:15 22:30	1.2 2.8	9.9 0	6.87 0	33.0	-	1.64	-7 -	11	7	17	-	-	18	Max Volume
	1	05-Nov-08	1	20.4	13.4	7	Α	44.9	44.9	6.4	05:50	06:02	5.0	0	0	31.0	-	-	-	-	12	-	-	-	12	





				Stag	ge			Ta	ake		Dur	ation		Termination	on		QA				-	Temperatur	es			
Hole	Order (P, S, T, Q)	Date (dd-mmm-yy)	Stage #	From (m)	To (m)	Length (m)	Mix	Volume (L)	V _{TOTAL}	Take (L/m)	Start (hh:mm)	End (hh:mm)	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh (sec)	Bleed (%)	Specific Gravity	Cement (Celcius)	Water (Celcius)	Ambient (Celcius)	Glenium (Celcius)	Pozzutec (Celcius)	Bentonite (Celcius)	Mix (Celcius)	Comments
60+405.5	Т	09-Mar-09 10-Jan-09 10-Jan-09 10-Jan-09	4 3 3 2	9.28 10.5 10.5 15	8.68 9.5 9.5 10.5	0.6 1 1 4.5	MF A B A	12.9 396.0 189.9 8.2	12.9 - 585.9 8.2	12.9 - 585.9 1.8	5:02 3:25 4:12 3:06	5:18 4:12 4:34 3:18	1.4 - 2.0 3.4	0.3 - 10 0.4	0.34 - 9 0.02	- 36.6 32.3	- - 4 7	- - 1.64 1.66	- - - 24	- - - 6	- - - 19	- - - 21	- - - -	- - -	- - 19 21	Max Volume
60+407	s	16-Dec-08 16-Dec-08 16-Dec-08	3 2 1	10.7 13.2 20.2	9.7 10.7 13.2	1 2.5 7	A A A	600.4 8.3 22.0	600.4 8.3 22.0	600.4 3.3 3.1	15:41 15:22 14:57	16:47 15:36 15:11	1.7 3.4 5.9	10.6 0.2 1.2	6.13 0.02 0.03	31.6 - 32.4	- - 4	1.60 - 1.63	9 . 9	10 - 7	12 - 12	14 - 10		-	15 - 14	Max Volume
60+408.5	Т	10-Mar-09 10-Jan-09 10-Jan-09	4 3 2	9.16 10.6 15.1	8.56 9.6 10.6	0.6 1 4.5	MF A A	278.5 601.3 6.3	278.5 601.3 6.3	278.5 601.3 1.4	5:45 5:06 5:06	6:50 6:41 5:20	1.1 2.5 3.7	0.4 10.8 0	0.62 4.38 0	30.0 - 33.8	1 -	1.45 - 1.66	12 - -	9	15 - -	-			18 - 14	Max Volume
60+410	Р	20-Feb-09 09-Dec-08 09-Dec-08 09-Dec-08	4 3 2 1	9.31 10.8 13.3 20.3	8.71 9.8 10.8 13.3	0.6 1 2.5 7	A A A	600.6 600.4 2.8 40.1	600.6 600.4 2.8 40.1	600.6 600.4 1.1 5.7	2:04 8:05 7:15 17:45	3:07 9:07 7:54 18:03	1.1 1.2 1.4 5.4	10 10 0 0.06	7.42 13.14 0 0.01	33.1 32.0 30.4 31.5	2 - 5 -	1.62 - 1.62 1.63	-3 - - 17	3 - - 7	10 - - 10	10 - - 8	-	-	17 18 17 11	
60+411.5	Т	10-Mar-09 11-Jan-09 11-Jan-09 11-Jan-09	4 3 2 1	9.16 10.7 13.2 20.2	8.56 9.7 10.7 13.2	0.6 1 2.5 7	MF A A	601.4 600.9 33.2 7.3	601.4 600.9 33.2 7.3	601.4 600.9 13.3 1.0	8:38 8:24 7:31 7:06	9:47 10:12 7:58 7:22	1.2 2.9 2.9 5.4	9.2 4.5 0.4 0.3	7.63 1.55 0.06 0.01	- - - 30.8	- - - 7	- - - 1.66	- - - 11	- - - 8	- - - 15	- - - 16		-	- - - 17	Max Volume Max Volume
60+413	S	20-Feb-09 16-Dec-08 16-Dec-08 16-Dec-08 16-Dec-08	4 3 3 2 1	9.64 11.4 11.4 13.9 20.9	9.04 10.4 10.4 11.4 13.9	0.6 1 1 2.5 7	A A B A	600.9 400.0 200.2 113.8 235.7	600.9 - 600.2 113.8 235.7	600.9 - 600.2 45.5 33.7	3:25 19:08 19:57 18:40 17:04	4:26 19:57 20:15 19:03 17:55	1.4 0.9 2.9 2.9 5.4	10.3 10.1 7.8 1 3.5	6.27 23.71 5.03 0.14 0.09	32.6 - 36.0 - 32.5	2 - 5 -	1.62 - 1.65 - 1.62	5 - 19 - 18	6 - 9 - 10	10 - 16 - 12	11 - 14 - 13		- - -	17 - 16 - 13	Max Volume
60+414.5	Т	10-Mar-09 11-Jan-09 11-Jan-09	4 3 2	10.12 11.4 15.9	9.52 10.4 11.4	0.6 1 4.5	MF A A	600.0 603.2 4.2	600.0 603.2 4.2	600.0 603.2 0.9	13:00 13:34 13:12	14:23 14:40 13:26	1.4 1.4 3.5	5.7 10.1 0.2	4.15 7.25 0.02	33.7	- 5 -	- 1.64 -	- -10 -	- 16 -	- 17 -	- 14 -		-	- 17 -	Max Volume Max Volume
60+416	Р	20-Feb-09 04-Dec-08 04-Dec-08 06-Nov-08	4 3 2 1	10.02 11.4 14.95 20.9	9.42 10.6 11.4 13.9	0.6 0.8 3.55 7	A A A	109.3 2.0 3.8 44.8	109.3 2.0 3.8 44.8	109.3 2.5 1.1 6.4	4:39 23:42 22:52 14:22	4:55 23:55 23:06 15:03	0.9 2.5 2.1 5.8	14.9 0.012 0.012 0	13.26 0.005 0.002 0	32.0 32.6	- - 5 5	- - 1.58 1.64	- - 20 -	- - 17	- - 22 -	- - 13	-	- - -	- - 22 -	Communicate to 60+419
60+417.5	Т	10-Mar-09 17-Jan-09 17-Jan-09	4 3 2	9.82 11.2 13.7	9.22 10.2 11.2	0.6 1 2.5	MF A A	37.6 2.5 2.3	37.6 2.5 2.3	37.6 2.5 0.9	14:45 15:03 14:45	14:59 15:15 14:55	1.1 3.0 3.0	0.2 0 0.1	0.2 0 0.01	30.0 - 30.6	1 - 10	1.42 - 1.63	12 - -4	13 - 21	19 - 20			-	19 - 25	
60+419	S	20-Feb-09 16-Dec-08 16-Dec-08 16-Dec-08	4 3 2 1	9.36 11 13.5 20.5	8.76 10 11 13.5	0.6 1 2.5 7	A A A	601.0 3.6 3.0 7.0	601.0 3.6 3.0 7.0	601.0 3.6 1.2 1.0	5:09 22:02 9:04 20:36	6:12 22:20 21:30 8:48	1.1 3.6 3.1 5.4	10.4 0 0 0.2	7.39 0 0 0	32.9 - - 33.2	2 - - 6	1.63 - - 1.66	-3 - - 19	6 - 9	11 - - 12	14 - - 14			17 - - 16	Max Volume
60+420.5	Т	10-Mar-09 17-Jan-09 17-Jan-09	4 3 2	9.16 10.5 15	8.56 9.5 10.5	0.6 1 4.5	MF A A	373.3 600.2 13.5	373.3 600.2 13.5	373.3 600.2 3.0	15:15 11:36 11:16	16:03 13:02 11:30	1.6 3.0 3.6	0.16 5.6 0.2	0.1 1.91 0.01	- - 31.3	- - 9	- - 1.65	- - 4	- - 21	- - 10	- - 20	- - -	- - -	- - 21	Max Volume
60+422	P	21-Feb-09 09-Dec-08 09-Dec-08 09-Dec-08 09-Dec-08	4 3 3 2 1	9.33 10.7 10.7 13.2 20.2	8.73 9.7 9.7 10.7 13.2	0.6 1 1 2.5 7	A A B A	526.8 400.0 200.0 411.4 2.8	526.8 - 600.0 411.4 2.8	526.8 - 600.0 164.6 0.4	6:30 16:06 00:00 14:54 14:36	7:32 00:00 17:12 15:55 14:46	1.0 - 3.0 3.0 5.4	10.5 - 10 0	9.5 - 36.5 0.01 0	33.5 33.0 36.5 - 31.5	4 - - - 5	1.62 1.61 1.66 - 1.63	-2 10 - 16 16	9 7 - 5 5	14 10 10 10 10	11 8 - 6 6	- - - -	- - - -	19 12 11 14 12	Communicate to 60+437
60+422.75	Q	25-Feb-09 25-Feb-09 25-Feb-09	3 2 1	11.1 13.6 20.6	10.1 11.1 13.6	1 2.5 7	A A A	601.9 10.8 186.9	601.9 10.8 186.9	601.9 4.3 26.7	15:38 15:25 14:25	16:40 15:35 15:20	1.1 3.4 5.2	9.3 0 3.3	8.15 0 0.09	34.0 - 33.5	3 - 3	1.54 - 1.64	23 - -7	13 - 10	16 - 16	14 - 14	- - -	-	18 - 17	Max Volume
60+423.5	Т	17-Mar-09 11-Jan-09 11-Jan-09 11-Jan-09 29-Jan-09	4 3 2 2 1	9.31 10.4 14.9 14.9 19.9	8.71 9.4 10.4 10.4 12.9	0.6 1 4.5 4.5 7	MF A A B	508.7 643.9 800.0 553.0 10.3	508.7 643.9 - 1353.0 10.3	508.7 643.9 - 300.7 1.5	15:13 17:21 14:57 16:29 15:13	16:59 18:32 16:29 17:13 15:25	1.3 0.9 - 2.1 5.2	0.4 10 - 12.4 0.3	0.33 10.6 - 1.33 0.01	32.3 38.0	- - 2 -	1.63 1.65	- -9 -8	- - 9 18 -	- - 15 17 -	- - - -	- - - -	- - - -	- - 14 18 -	Max Volume Max Volume





				Stag	je			Ta	ke		Dur	ation		Termination	n		QA				1	Temperature	es			
Hole	Order (P, S, T, Q)	Date	Stage #	From	То	Length	Mix	Volume	V_{TOTAL}	Take	Start	End	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh	Bleed	Specific Gravity	Cement	Water	Ambient	Glenium	Pozzutec	Bentonite	Mix	Comments
60+424.25	Q	(dd-mmm-yy) 25-Feb-09 25-Feb-09 25-Feb-09	3 2 1	(m) 11.1 13.6 20.6	(m) 10.1 11.1 13.6	(m) 1 2.5 7	A A A	90.4 13.1 22.1	90.4 13.1 22.1	90.4 5.2 3.2	18:20 18:02 16:57	(hh:mm) 19:46 18:16 17:17	3.2 3.3 5.6	0.3 0.2 0.2	0.1 0.03 0.01	(sec) - -	(%) - - -	- - -	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	
60+425	s	21-Feb-09 16-Dec-08 16-Dec-08 16-Dec-08 16-Dec-08	4 3 3 2 1	9.18 10.5 10.5 13 20	8.58 9.5 9.5 10.5	0.6 1 1 2.5 7	A A B A	600.2 399.9 21.4 3.3 13.4	600.2 - 421.3 3.3 13.4	600.2 - 421.3 1.3 1.9	10:18 2:40 3:26 2:24 2:00	12:02 3:26 3:49 2:37 2:16	1.1 3.2 3.0 3.2 5.4	9.4 5.8 0 0	6.92 4.41 0 0	34.0 - 37.0 - 32.8	5 - 6 - 4	1.57 - 1.64 - 1.65	-21 - - - - 19	6 - - - 11	11 - - - 11	12 - - - 15		- - - -	14 - 16 - 17	Max Volume Max Volume
60+426.5	Т	10-Mar-09 11-Jan-09 11-Jan-09	4 3 2	9.46 10.9 15.4	8.86 9.9 10.9	0.6 1 4.5	MF A A	603.0 199.3 44.8	603.0 199.3 44.8	603.0 199.3 10.0	16:40 20:02 19:17	17:55 20:51 19:54	1.0 3.1 3.4	10.6 0 0	10.91 0 0	33.4	-	1.65	- -9	- 6	- 15	- 14			- - 14	Max Volume
60+428	Р	21-Feb-09 06-Dec-08 06-Dec-08 06-Nov-08	4 3 2 1	10.5 11.82 14.32 21.32	9.9 10.82 11.82 14.32	0.6 1 2.5 7	A A A	606.0 0.6 5.3 97.9	606.0 0.6 5.3 97.9	606.0 0.6 2.1 14.0	14:29 08:50 08:10 15:28	15:38 09:04 08:35 15:55	0.9 3.0 3.0 5.5	10.4 0 0 1.8	9.99 0.01 0.01 0.05	33.0 - 32.0 28.6	4 - 6 -	1.59 - 1.65 -	-5 - 24 -	7 - 10 -	26 - 9 -	10 - 18 -	- - -	- - -	16 - 20 -	
60+429.5	Т	10-Mar-09 17-Jan-09 17-Jan-09	4 3 2	11.32 12.8 15.3	10.72 11.8 12.8	0.6 1 2.5	MF A A	70.0 24.3 37.9	70.0 24.3 37.9	70.0 24.3 15.2	19:15 8:57 8:11	20:39 9:27 8:36	1.4 2.7 3.4	0.5 0 0.2	0.37 0 0.02	31.0 31.6 31.3	2 - -	1.43 1.63 1.60	17 0 -	8 16 -	16 10 14	- - -	- - -		15 22 31	
60+431	S	21-Feb-09 16-Dec-08 16-Dec-08 16-Dec-08	4 3 2 1	12.03 13.9 16.4 23.4	11.43 12.9 13.9 16.4	0.6 1 2.5 7	A A A	1.0 22.3 18.5 12.9	1.0 22.3 18.5 12.9	1.0 22.3 7.4 1.8	16:07 5:07 4:42 4:18	16:17 6:00 4:58 4:32	2.6 3.2 3.0 5.4	0 0.4 0.5 0	0 0.12 0.06 0	- - - 32.9	-	- - - 1.65		- - -	- - -			1 1 1 1	- - - 15	
60+432.5	Т	10-Mar-09 17-Jan-09 17-Jan-09	4 3 2	11.62 13 15.5	11.02 12 13	0.6 1 2.5	MF A A	235.9 26.0 49.0	235.9 26.0 49.0	235.9 26.0 19.6	20:50 7:19 6:35	22:44 7:53 7:07	1.3 3.0 3.0	0.5 0.2 0.3	0.41 0.07 0.04	31.0	- 9 -	- 1.62 -	- 19 -	- 16 -	- 13 -			1 1 1	- 24 -	
60+434	Р	21-Feb-09 12-Dec-08 12-Dec-08 12-Dec-08	4 3 2 1	10.63 11.9 14.4 21.4	10.03 10.9 11.9 14.4	0.6 1 2.5 7	A A A	392.1 191.1 35.0 122.0	392.1 191.1 35.0 122.0	392.1 191.1 14.0 17.4	16:28 3:08 2:43 2:05	17:16 3:35 3:00 2:35	0.6 3.1 3.2 5.6	10.3 0.2 1 2.4	14.26 0.14 0.12 0.06	- 32.0 33.0	- - - 6	- - - 1.63	- - - 19	- - - 9	- - - 10	- - - 12			- - - 18	Communicate to 60+437
60+435.5	Т	10-Mar-09 16-Jan-09 16-Jan-09	4 3 2	10.76 12.1 16.6	10.16 11.1 12.1	0.6 1 4.5	MF A A	412.4 600.0 14.8	412.4 600.0 14.8	412.4 600.0 3.3	0:44 4:52 4:32	2:04 6:00 4:43	1.9 2.5 3.5	0.3 10.5 0.7	0.18 4.13 0.04	30.3	2 -	1.43 - -	16 - -	7 - -	16 - -	- - -			13 - -	Max volume
60+437	S	17-Dec-08 17-Dec-08 17-Dec-08	3 2 1	12.2 14.7 21.7	11.2 12.2 14.7	1 2.5 7	A A A	15.3 14.3 110.8	15.3 14.3 110.8	15.3 5.7 15.8	8:00 7:38 7:02	8:18 7:55 7:30	3.5 3.5 5.6	0.1 0.4 0.7	0.04 0.05 0.02	- - 33.5	- - -	- - 1.66	- - 12	- - 6	- - 8	- - 10	- - -	- - -	- - 15	
60+438.5	Т	10-Mar-09 16-Jan-09 16-Jan-09 16-Jan-09	4 3 2 1	11.09 12.6 15.1 22.1	10.49 11.6 12.6 15.1	0.6 1 2.5 7	MF A A	86.3 297.5 24.0 219.3	86.3 297.5 24.0 219.3	86.3 297.5 9.6 31.3	2:30 3:03 2:33 1:43	3:15 4:00 2:56 2:25	1.2 3.0 2.9 5.2	0.5 0 0.3 1.8	0.39 0 0.04 0.05	33.1 - 31.6	- 4 - 10	- 1.66 - 1.65	- 2 - 10	- 9 - 10	- 18 - 16	- 15 - 18	-		- 20 - 21	
60+440	P	21-Feb-09 06-Dec-08 06-Dec-08 06-Nov-08 06-Nov-08	4 3 2 1 1	11.87 11.29 13.79 21.59 21.59	11.27 10.29 11.29 14.59 14.59	0.6 1 2.5 7	A A A B	0.6 7.0 16.3 473.8 161.9	0.6 7.0 16.3 - 635.7	0.6 7.0 6.5 - 90.8	19:23 10:03 09:31 18:09 19:20	19:35 10:25 09:55 19:20 20:08	2.8 3.0 3.0 4.5 5.5	0 0 0.2 13.8 0.5	0 0.1 0.1 0 0.01	33.1 - 32.0 32.0 35.0	2	1.62 - - 1.64 -	-7 - 22 9 -	7 - 10 17 -	16 - 9 19 -	11 - 14 -		- - - -	17 - 20 14 -	
60+441.5	Т	10-Mar-09 13-Jan-09 13-Jan-09	4 3 2	10.2 11.6 16.1	9.6 10.6 11.6	0.6 1 4.5	MF A A	28.1 15.5 49.0	28.1 15.5 49.0	28.1 15.5 10.9	3:39 5:47 5:03	3:59 6:17 5:38	1.3 2.8 4.1	0.5 0.3 0.4	0.37 0.1 0.02	29.6 - 33.4	3	1.44 - 1.65	18 - 24	9 - 2	14 - 21	- - 3	- - -	- - -	16 - 21	
60+443	s	21-Feb-09 17-Dec-08 17-Dec-08 17-Dec-08 17-Dec-08	4 3 3 2 1	10.1 11.6 11.6 14.1 21.1	9.5 10.6 10.6 11.6 14.1	0.6 1 1 2.5 7	A A B A	600.5 400.0 192.6 32.6 56.9	600.5 - 592.6 32.6 56.9	600.5 - 592.6 13.0 8.1	19:44 14:31 15:10 13:55 13:01	20:47 15:10 17:10 14:23 13:47	0.4 - 3.0 3.5 5.0	10.6 - 14.7 0.6 0.3	19.16 - 15.9 0.06 0.01	38.6 31.6 32.3	- - 1 -	- 1.64 1.66 1.65	- 5 17 15	- - 10 9 8	- - 8 10 9	- - - 13 12	- - - -	- - - -	- 14 18 18	Max Volume





				Stag	je			Ta	ike		Dur	ation		Termination	n		QA				-	Temperatur	es			
Hole	Order	Date	Stage #	From	То	Length	Mix	Volume	V _{TOTAL}	Take	Start	End	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh	Bleed	Specific	Cement	Water	Ambient	Glenium	Pozzutec	Bentonite	Mix	Comments
	(P, S, T, Q)	(dd-mmm-yy)		(m)	(m)	(m)		(L)	(L)	(L/m)	(hh:mm)	(hh:mm)	(bar)	(L/min/m)	(L/min/m/bar)	(sec)	(%)	Gravity	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	
60+443.75	Q	27-Feb-09 27-Feb-09 27-Feb-09 27-Feb-09	3 2 2 1	11.7 14.2 14.2 21.2	10.7 11.7 11.7 14.2	1 2.5 2.5 7	A A B A	601.3 450.0 275.0 115.1	601.3 - 725.0 115.1	601.3 - 290.0 16.4	13:52 10:04 10:48 9:32	14:48 10:48 11:16 9:59	2.2 0.9 1.7 5.4	9.5 11.2 9.9 0.4	4.93 3.8 1.8 0.01	32.0 31.0 35.0 31.0	4 4 2 4	1.62 1.63 1.64 1.63	13 18 12 18	10 11 9 11	16 20 22 20	16 16 - 16	-	1 1 1 1	19 25 20 25	Max Volume Max Volume Max Volume
60+444.5	Т	10-Mar-09 14-Jan-09 14-Jan-09 14-Jan-09 29-Jan-09	4 3 2 2 1	10.07 11.3 15.8 15.8 20.8	9.47 10.3 11.3 11.3 13.8	0.6 1 4.5 4.5 7	MF A A B	9.1 8.6 700.0 651.0 339.8	9.1 8.6 - 1351.0 339.8	9.1 8.6 - 300.2 48.5	4:41 9:20 7:00 8:10 8:36	4:45 9:46 8:10 9:03 8:54	1.2 3.0 - 2.3 5.3	0.2 0 - 12.4 0.5	0.15 0 - 1.21 0.01	31.5 30.2 38.0 34.4	- 8 5 1	1.65 1.64 1.65 1.65	- 12 11 11 -10	- 7 21 9 7	14 20 15	- - 11 -	- - - -		- 17 22 15 17	
60+445.25	Q	27-Feb-09 27-Feb-09 27-Feb-09	3 2 1	11.1 13.6 20.6	10.1 11.1 13.6	1 2.5 7	A A A	13.4 58.0 71.8	13.4 58.0 71.8	13.4 23.2 10.3	16:12 15:42 15:10	16:38 16:09 15:33	3.1 3.3 5.1	0.2 0.6 0.9	0.07 0.08 0.03	- - 33.0	- - 1	- - 1.64	- - 10	- - 9	- - 15	- - 14			- - 17	
60+446	Р	20-Feb-09 13-Dec-08 13-Dec-08 13-Dec-08 12-Dec-08 12-Dec-08 13-Dec-08	4 3 3 2 1 1	9.84 11.3 11.3 13.8 20.8 20.8 20.8	9.24 10.3 10.3 11.3 13.8 13.8	0.6 1 1 2.5 7 7	A A B A A B C	600.5 400.0 101.2 7.5 793.4 560.6 1520.0	600.5 - 501.2 7.5 - - 2874.0	600.5 - 501.2 3.0 - - 410.6	15:20 7:49 8:35 7:28 4:17 5:15 5:55	16:25 8:35 8:55 7:40 5:15 5:55 6:32	0.6 0.5 1.0 3.0 3.3 5.5 5.4	10 10 10 0.4 14.7 9.8 0	0 15 0.05 0.63 0.25 0	33.4 - 35.0 31.6 33.0 37.2 46.1	- - 5 -	1.61 - 1.62 1.64 1.62 1.64 1.66	20 - - - 16 16 21	16 - - 10 10	16 - 11 13 10 10	22 - - - - - -		- - - - - 17	22 - - - 16 17	Max Volume. RST broken, Manual reading
60+447.5	Т	10-Mar-09 14-Jan-09 14-Jan-09 01-Feb-09	4 3 2 1	9.97 11.1 15.6 20.6	9.37 10.1 11.1 16.1	0.6 1 4.5 4.5	MF A A A	322.5 600.7 8.0 9.2	322.5 600.7 8.0 9.2	322.5 600.7 1.8 2.0	5:09 10:28 10:05 20:25	6:08 11:38 10:21 20:43	1.5 1.3 3.5 4.8	0.3 10.5 0 0.3	0.19 8.28 0 0.01	30.4 - 32.4	- 7 - 6	- 1.65 - 1.67	- 14 - -11	- 24 - 18	- 2 - 21	- 20 - 22	- - -		- 20 - 20	Max volume
60+449	S	20-Feb-09 17-Dec-08 17-Dec-08 17-Dec-08	4 3 2 1	9.49 11.1 13.6 20.6	8.89 10.1 11.1 13.6	0.6 1 2.5 7	A A A	600.5 600.6 7.0 88.4	600.5 600.6 7.0 88.4	600.5 600.6 2.8 12.6	16:32 17:17 16:55 16:11	17:36 18:15 17:09 16:41	1.6 0.5 3.8 5.9	10.5 16 0.3 0.6	33.62 0.04 0.01	31.0 34.1 - 30.7	- 6 -	1.62 1.65 - 1.57	16 15 - 7	16 10 - 7	16 11 - 4	20 15 - 13	-		23 19 - 10	Max Volume. RST broken, manual reading
60+450.5	Т	11-Mar-09 14-Jan-09 14-Jan-09	4 3 2	10.07 11.6 16.1	9.47 10.6 11.6	0.6 1 4.5	MF A A	46.1 5.2 22.7	46.1 5.2 22.7	46.1 5.2 5.0	8:45 14:33 14:03	9:03 14:45 14:25	1.4 3.0 3.5	0.3 0.1 0.2	0.21 0.02 0.01	31.0 - -	4 -	1.43 - -	16 - -	13 - -	15 - -	- - -	- - -		14 - -	
60+452	P	21-Feb-09 06-Dec-08 06-Dec-08 06-Nov-08 06-Nov-08	4 3 2 1 1	9.56 11.2 13.7 20.7 20.7	8.96 10.2 11.2 13.7 13.7	0.6 1 2.5 7 7	A A A B	600.9 7.2 1.6 470.0 80.8	600.9 7.2 1.6 - 550.8	600.9 7.2 0.6 - 78.7	7:34 02:23 01:58 08:55 10:41	8:41 02:40 02:10 10:40 10:58	3.0 3.0 0.0 5.6	10.1 0.1 0 11.6 0.7	- 0.1 0.01 inf 0.02	31.0 - 33.5 30.0 35.0	- - 5 4 2	1.64 - 1.66 1.62 1.65	15 - 14 -	13 - 8 -	10 - 17 -	11 - 10 -	-		18 - 17 13	Max Volume. RST broken, manual reading
60+453.5	Т	11-Mar-09 11-Mar-09 14-Jan-09 14-Jan-09	4 4 3 2	10.1 10.1 11.7 14.2	9.5 9.5 10.7 11.7	0.6 0.6 1 2.5	MF A A A	424.5 3.3 2.4 11.7	- 427.8 2.4 11.7	- 427.8 2.4 4.7	8:21 10:07 5:40 5:20	9:10 10:16 5:55 5:35	1.0 1.6 3.3 3.0	9.1 0.3 0	9.13 0.18 0 0	30.0	- 0 -	- 1.50 - -		- 9 -	- 16 -	- - -	-	-	- 18 - -	
60+455	S	21-Feb-09 17-Dec-08 17-Dec-08 17-Dec-08	4 3 2 1	10.17 11.7 14.2 21.2	9.57 10.7 11.7 14.2	0.6 1 2.5 7	A A A	605.5 5.5 6.6 12.3	605.5 5.5 6.6 12.3	605.5 5.5 2.6 1.8	9:20 20:36 8:15 7:46	10:30 20:54 8:30 7:58	3.2 3.3 5.4	10.3 0.1 0.3 0	- 0.09 0.03 0	32.2 - 33.0	- - - 5	- 1.65 - 1.65	- 14 - 8	- 11 - 9	- 12 - 7	- 13 - 14	- - -		- 15 - 14	Max Volume. RST broken, manual reading
60+456.5	Т	11-Mar-09 14-Jan-09 14-Jan-09	4 3 2	10.15 11.5 16	9.55 10.5 11.5	0.6 1 4.5	MF A A	601.7 0.8 36.1	601.7 0.8 36.1	601.7 0.8 8.0	12:25 4:42 4:15	15:22 4:52 4:35	1.7 3.0 3.1	2.7 0 0.3	1.58 0 0.02	- - -	-	- - -	- - -	- - -	- - -	- - -	- - -	- - -	- - -	Max Volume
60+458	Р	21-Feb-09 13-Dec-08 13-Dec-08 13-Dec-08 13-Dec-08	4 3 2 2 1	10.17 12.5 15 15 22	9.57 11.5 12.5 12.5 15	0.6 1 2.5 2.5 7	A A B A	0.7 1.3 420.0 140.0 3.2	0.7 1.3 - 560.0 3.2	0.7 1.3 - 224.0 0.5	10:44 18:04 14:24 16:35 14:04	10:57 18:15 16:35 17:46 14:15	2.5 3.2 3.0 3.0 5.5	0 0 2.5 0.8 0.1	0.01 0.004 0.3 0.1 0	32.0 32.6 35.8 31.4	5 - 3	1.62 1.61 1.63 1.61	- - - - 16	- - - - 17	- 9 - 9 4	- - - - 17	- - - -	-	- 15 15 14 12	RST broken. Final volume o Mix B calculated manually.
60+459.5	Т	11-Mar-09 16-Jan-09 16-Jan-09	4 3 2	10.38 11.6 16.1	9.78 10.6 11.6	0.6 1 4.5	MF A A	45.4 11.1 29.3	45.4 11.1 29.3	45.4 11.1 6.5	19:01 18:29 17:31	19:19 18:53 17:51	1.5 3.1 3.6	0 0.2 0.2	0 0.02 0.01	31.3 - 30.2	1 - -	1.43 - 1.64	15 - 0	9 - 22	14 - 15	- - 21	- - -	- - -	14 - 23	





			es	emperature	Т				QA		n	Terminatio		ation	Dura		ke	Ta			je	Stag				
Comments	Mix (Celcius)	Bentonite (Celcius)	Pozzutec (Celcius)	Glenium (Celcius)	Ambient (Celcius)	Water (Celcius)	Cement (Celcius)	Specific Gravity	Bleed	Marsh (sec)	Penetrab	Q _{FINAL} (L/min/m)	P _{FINAL}	End (hh:mm)	Start (hh:mm)	Take (L/m)	V _{TOTAL}	Volume (L)	Mix	Length (m)	To (m)	From (m)	Stage #	Date (dd-mmm-vv)	Order (P, S, T, Q)	Hole
Max Volume Communication. Stop.	17 14 - 14 15	- - - - -	- - - -	8 - - 15 13	19 - - 15 14	6 - - 10 11	-22 - - 16 14	1.63 1.64 - 1.66 1.65	3 - - 5 4	33.1 33.2 - 37.0 32.2	9.18 136.02 7.15 15.51 0.02	10.6 15.6 9.8 15.2 0.8	1.0 0.3 0.6 0.4 5.5	23:30 1:06 0:02 0:31 23:14	22:28 0:37 23:30 0:02 22:47	602.2 160.2 - 300.4 5.8	602.2 160.2 - 750.9 40.7	602.2 160.2 395.0 355.9 40.7	A A A B	0.6 1 2.5 2.5 7	9.47 10.5 11.5 11.5	10.07 11.5 14 14 21	4 3 2 2 1	21-Feb-09 17-Dec-08 17-Dec-08 17-Dec-08 17-Dec-08	S	60+461
Max Volume Max volume	15 - 7 - 19	- - - -	- - - -	- - 17 - 17	15 - 14 - 16	10 - 7 - 7	15 - 17 - 18	1.44 - 1.65 - 1.65	4 - 3 - 4	33.5 - 36.5 - 32.0	6.7 - 9.33 0.08 0.02	9.7 - 9.5 0.5 0.8	1.5 - 1.0 2.8 5.0	21:25 3:11 3:32 2:20 1:22	20:15 2:22 3:11 1:36 1:09	601.1 - 630.8 28.8 1.5	601.1 - 630.8 72.0 10.5	601.1 404.0 226.8 72.0 10.5	MF A B A	0.6 1 1 2.5 7	8.68 10.5 10.5 11.5 14	9.28 11.5 11.5 14 21	4 3 3 2 1	11-Mar-09 14-Jan-09 14-Jan-09 14-Jan-09 14-Jan-09	Т	60+462.5
Max Volume	18 20 18 17 14	- - - -	- - - -	14 14 12 -	17 20 14 15 18	7 11 8 8	-14 12 15 11	1.65 1.61 - 1.66 1.63	1 - - 3 3	32.5 32.5 32.5 37.0 31.0	10.11 inf - inf 0.07	10.3 9.3 - 5 2.7	0.9 0.0 - 0.0 5.3	0:53 19:13 16:25 17:28 03:20	23:49 17:52 15:00 16:25 02:19	600.3 600.4 - 300.0 48.8	600.3 600.4 - 750.0 341.9	600.3 600.4 410.0 340.0 341.9	A A B A	0.6 1 2.5 2.5 7	9.22 10.2 11.2 11.2 13.7	9.82 11.2 13.7 13.7 20.7	4 3 2 2 1	21-Feb-09 07-Dec-08 06-Dec-08 06-Dec-08 06-Nov-08	Р	60+464
Max volume	20 17	- - -	- - -	- 23 -	- 16 13 -	- 14 14 -	- 17 -15 -	- 1.61 1.65 -	- 5 -	30.7 36.1	0 - 10.9 0.01	0 - 10.1 0.1	1.6 - 0.9 3.0	19:53 8:43 9:03 7:10	19:38 7:19 8:43 6:54	7.8 - 603.0 3.4	7.8 - 603.0 15.3	7.8 400.0 203.0 15.3	MF A B A	0.6 1 1 4.5	8.96 10.1 10.1 11.1	9.56 11.1 11.1 15.6	4 3 3 2	11-Mar-09 15-Jan-09 15-Jan-09 15-Jan-09	Т	60+465.5
Communicate to 60+464	21 - - 15	- - -	- - -	28 - - 16	18 - - 15	9 - - 9	-8 - - 16	1.62 - - 1.65	4 - - 6	33.0 - - 33.1	8.78 0.06 0.07 0.01	9.8 0 0.5 0.6	0.9 3.2 3.1 5.4	3:41 5:01 4:20 4:02	3:19 4:39 4:08 3:30	196.4 10.4 10.0 2.6	196.4 10.4 25.0 18.3	196.4 10.4 25.0 18.3	A A A	0.6 1 2.5 7	9.11 10.2 11.2 13.7	9.71 11.2 13.7 20.7	4 3 2 1	21-Feb-09 17-Dec-08 17-Dec-08 17-Dec-08	S	60+467
	- 19 - 21	- - -	- - -	- - -	- 17 - 15	- 8 - 9	- 12 - 15	- 1.64 - 1.66	- 4 -	31.0 - 31.5	- 0.18 inf 0.01	0.5 0.3 15.3 0	0.9 1.4 0.0 3.5	10:11 11:23 7:01 5:40	9:53 10:11 5:48 5:33	530.9 603.9 0.5	530.9 603.9 2.3	434.0 96.9 603.9 2.3	MF A A A	0.6 0.6 1 4.5	9.75 9.75 10.5 11.5	10.35 10.35 11.5 16	4 4 3 2	17-Mar-09 17-Mar-09 16-Jan-09 15-Jan-09	Т	60+468.5
Communicate to 60+464 Communicate to 60+468.5	19 - 17 16 16	- - - -	- - - -	8 - 14 12 -	17 - 14 14 14	9 - 10 8 8	-16 - 18 18 19	1.65 - 1.64 1.66 1.66	1 - 6 5 4	32.3 32.2 32.6 37.0	8.13 4.57 0.1 0.27 0.04	8 9.4 0.8 10.4 1.8	0.5 2.3 3.0 5.6 5.4	4:15 3:21 2:13 9:45 10:41	3:50 2:22 1:45 9:11 9:45	194.3 528.4 37.6 - 102.0	194.3 528.4 94.0 - 714.2	194.3 528.4 94.0 367.4 346.8	A A A B	0.6 1 2.5 7 7	9.75 11.5 12.5 15 15	10.35 12.5 15 22 22	4 3 2 1 1	21-Feb-09 13-Dec-08 13-Dec-08 13-Dec-08 13-Dec-08	Р	60+470
		-	- - -	- - 20	- - 16	- - 12	- - -4	- - 1.66	- - 5	- - 32.3	0.01 0.05 0.02	0 0.1 0.3	1.3 2.7 3.5	22:09 8:05 7:35	21:54 7:41 7:22	5.8 8.5 1.4	5.8 8.5 6.2	5.8 8.5 6.2	MF A A	0.6 1 4.5	9.67 10.9 11.9	10.27 11.9 16.4	4 3 2	11-Mar-09 16-Jan-09 16-Jan-09	Т	60+471.5
Max Volume	- - -	- - -	- - -	- - -	- - -	- - -	- - -			- - -	8.1 0.05 0.04 0.01	10.1 0.1 0.04 0.4	0.9 3.0 3.2 5.7	5:34 7:18 6:03 5:30	4:30 6:14 5:39 5:18	601.3 72.7 10.2 1.7	601.3 72.7 25.6 12.1	601.3 72.7 25.6 12.1	A A A	0.6 1 2.5 7	9.78 10.5 11.5 14	10.38 11.5 14 21	4 3 2 1	21-Feb-09 17-Dec-08 17-Dec-08 17-Dec-08	S	60+473
Max Volume Max Volume	16 14 11 14 20	- - - 13	- - - -	13 5 - - 27	- - - -	8 1 3 6 11	8 18 18 20 4	1.66 1.52 1.64 1.65 1.68	4 3 2 - 4	33.8 31.4 36.7 47.2 32.0	27.12 5.9 1.2 2 0	13.5 15 1.4 9.2 0	0.5 0.9 1.5 1.0 5.3	5:57 3:30 4:30 4:44 1:09	4:54 2:44 3:30 2:44 0:34	660.2 - - 310.4 3.6	660.2 - - 1397.0 17.9	660.2 509.0 766.0 122.0 17.9	A A B C A	1 4.5 4.5 4.5 5	12.3 13.3 13.3 13.3 17.8	13.3 17.8 17.8 17.8 22.8	3 2 2 2 2	05-Feb-09 05-Feb-09 05-Feb-09 05-Feb-09 06-Feb-09	Q	60+473.75
Collapse; No stage 1, 2	14	-	-	-	8 -	8 -	18 -	1.45	1 -	32.2	0.27 0.01	0.3 0	1.3 2.9	0:57 9:52	0:36 9:39	8.2 2.9	8.2 2.9	8.2 2.9	MF A	0.6 1	11.4 11	12 12	4 3	11-Mar-09 16-Jan-09	Т	60+474.5
	- 14 -	- -	- - -	- 12 -	- 13 -	- 7 -	- -9 -	- 1.62 -	- 5 -	31.0 -	0.05 0.06 0	0.2 1.2 0	3.3 3.9 5.4	8:30 8:04 2:18	8:12 7:47 2:03	6.9 5.9 0.5	6.9 26.6 2.6	6.9 26.6 2.6	A A A	1 4.5 5	12.1 13.1 17.6	13.1 17.6 22.6	3 2 1	06-Feb-09 06-Feb-09 06-Feb-09	Q	60+475.25
Max Volume Grout in hole; No stage 2, 3	18 -	-	-	12 -	15 -	11 -	-8 -	1.59	2	32.0 30.0	7.9 0.06	9.3 2.2	1.0 5.5	8:52 04:23	7:46 03:32	600.0 23.3	600.0 162.8	600.0 162.8	A A	0.6 7	9.78 14.38	10.38 21.38	4 1	22-Feb-09 06-Nov-08	Р	60+476
Max Volume	- - -	- - -	- -		- -	- -	- -	- -	-	- -	12.49 0.03 0	10 0.1 0.1	0.8 3.8 6.0	10:29 9:00 3:02	9:34 8:45 2:43	523.8 3.4 5.4	523.8 15.2 26.9	523.8 15.2 26.9	A A A	1 4.5 5	11.8 12.8 17.3	12.8 17.3 22.3	3 2 1	06-Feb-09 06-Feb-09 06-Feb-09	Q	60+476.75





				Stag	ge			Ta	ike		Dur	ation		Termination	on		QA				7	Temperature	es			
Hole	Order (P, S, T, Q)	Date (dd-mmm-yy)	Stage #	From (m)	To (m)	Length (m)	Mix	Volume	V _{TOTAL}	Take (L/m)	Start (hh:mm)	End (hh:mm)	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh (sec)	Bleed	Specific Gravity	Cement (Celcius)	Water (Celcius)	Ambient (Celcius)	Glenium (Celcius)	Pozzutec (Celcius)	Bentonite (Celcius)	Mix (Celcius)	Comments
60+477.5	Т	11-Mar-09 16-Jan-09 16-Jan-09 29-Jan-09	4 3 2 1	10.12 11.7 14.2 21.2	9.52 10.7 11.7 14.2	0.6 1 2.5 7	MF A A	601.9 4.3 12.1 46.8	601.9 4.3 12.1 46.8	601.9 4.3 4.8 6.7	2:12 8:56 8:34 8:35	3:20 9:10 8:51 8:53	1.3 2.9 2.9 5.4	11.8 0.1 0.2 0.7	15.31 0.05 0.02 0.02	- - 33.3	- - - -	- - 1.55 -	- - - -	- - - -	- - 19 -	- - -	- - - -	- - -	- - 25 -	Max Volume Agi Mix By-Pass
60+479	s	22-Feb-09 18-Dec-08 18-Dec-08 18-Dec-08	4 3 2 1	10.5 11.9 14.4 21.4	9.9 10.9 11.9 14.4	0.6 1 2.5 7	A A A	599.7 133.0 37.0 34.5	599.7 133.0 37.0 34.5	599.7 133.0 14.8 4.9	9:06 10:39 9:57 9:26	10:14 11:36 10:32 9:46	1.2 3.2 2.9 5.5	9.8 0.3 0.7 0.3	6.98 0.1 0.1 0.01	33.0 32.4 - 32.0	4	1.60 1.66 - 1.66	-12 25 - 22	6 16 - 9	11 16 - 12	14 18 - 14		1 1 1	15 19 - 15	Max Volume
60+480.5	Т	11-Mar-09 15-Jan-09 15-Jan-09	4 3 2	10.73 12 14.5	10.13 11 12	0.6 1 2.5	MF A A	16.8 269.6 87.9	16.8 269.6 87.9	16.8 269.6 35.2	3:02 16:44 15:49	3:27 17:34 16:35	1.7 3.1 3.1	0 0.2 0	0.05 0.05 0	- - 31.0	- - 8	- - 1.60	- - -1	- - 13	- - 20	-		- - -	- - 21	
60+482	Р	22-Feb-09 13-Dec-08 13-Dec-08 13-Dec-08	4 3 2 1	11.06 13 15.5 22.5	10.46 12 13 15.5	0.6 1 2.5 7	A A A	1.7 20.1 47.9 15.3	1.7 20.1 47.9 15.3	1.7 20.1 19.2 2.2	10:29 4:50 4:15 3:53	10:40 5:14 4:37 4:06	2.3 3.2 3.2 5.5	0 0.4 1 0.7	0.01 0.3 0.13 0.02	- - - 33.0	- - -	- - - 1.64	- - -	- - -	- - -	- - -	- - -	- - -	- 17 17 17	
60+483.5	Т	12-Mar-09 15-Jan-09 15-Jan-09	4 3 2	12.97 14.4 18.9	12.37 13.4 14.4	0.6 1 4.5	MF A A	417.4 8.7 68.0	417.4 8.7 68.0	417.4 8.7 15.1	4:22 21:03 20:30	6:00 21:26 21:02	1.6 3.0 3.0	0.2 0 0.4	0.19 0 0.03	- - 32.9	- - 9	- - 1.64	- - -17	- - 9	- - 22	- - -	- - -	- - -	- - 17	
60+485	S	22-Feb-09 18-Dec-08 18-Dec-08 18-Dec-08 18-Dec-08	4 3 3 2 1	12.38 13.8 13.8 16.3 23.3	11.78 12.8 12.8 13.8 16.3	0.6 1 1 2.5 7	A A A A	62.8 198.0 372.0 412.0 401.2	62.8 - 570.0 412.0 401.2	62.8 - 570.0 164.8 57.3	10:48 15:50 16:40 15:01 13:43	11:12 16:40 17:22 15:40 14:50	2.4 2.0 3.1 1.7 5.5	0 10 7 15 1.9	0.01 0 2.2 4 0.05	33.0 - 30.0	-	- 1.65 - 1.63	- - - - 20	- - - 9	- - - - 10	- - - - 18	-		- - - - 15	By-Pass Max Volume By-Pass
60+486.5	Т	12-Mar-09 15-Jan-09 15-Jan-09 15-Jan-09	4 3 2 1	13.04 14.5 17 24	12.44 13.5 14.5 17	0.6 1 2.5 7	MF A A	1.2 3.0 6.0 2.6	1.2 3.0 6.0 2.6	1.2 3.0 2.4 0.4	6:23 18:46 18:28 17:58	6:36 19:07 18:42 18:12	1.7 3.0 2.9 5.3	0 0.1 0.2 0.1	0.01 0.02 0.02 0				-					1 1 1 1	- - -	
60+488	Р	21-Feb-09 06-Dec-08 06-Dec-08 08-Nov-08 09-Nov-08	4 3 2 1 1	11.09 12.19 14.69 22.25 22.25	10.49 11.19 12.19 15.25 14.25	0.6 1 2.5 7 8	A A A A	600.7 2.0 180.5 65.7 43.7	600.7 2.0 180.5 - 109.4	600.7 2.0 72.2 - 13.7	14:06 23:00 21:59 01:06 08:25	15:10 23:14 22:52 01:33 09:03	1.1 3.2 2.2 0.0 5.7	10.2 0 0.2 6.1 0.7	8 0.01 0.03 inf 0.02	31.0 31.0 32.0 32.0 32.8	6 - 4 - 1	1.63 - 1.61 1.63 1.65	13 - 5 16	11 - 10 12 -	14 - 12 13 -	16 - 7 16 -	-		19 17 15 19	Max Volume By-Pass
60+489.5	Т	12-Mar-09 15-Jan-09 15-Jan-09	4 3 2	11.6 13.4 17.9	11 12.4 13.4	0.6 1 4.5	MF A A	559.9 590.3 67.9	559.9 590.3 67.9	559.9 590.3 15.1	9:29 22:32 21:54	10:50 23:52 22:23	1.5 3.0 3.0	0.1 7.8 0.6	0.16 0.03 0.05	32.0 31.6	1 6 -	1.43 1.66 -	15 -9 -	7 - -	17 - -				17 18 -	Max volume
60+491	S	21-Feb-09 08-Jan-09 08-Jan-09 07-Jan-09	4 3 2 1	12.1 13.7 16.2 23.2	11.5 12.7 13.7 16.2	0.6 1 2.5 7	A A A	26.9 258.3 54.8 102.1	26.9 258.3 54.8 102.1	26.9 258.3 21.9 14.6	15:26 6:26 5:45 5:05	16:03 7:21 6:18 5:34	2.5 3.1 3.1 5.5	0.2 0 0.5 1.2	0.06 0.01 0.06 0.08	- - - 31.1	- - -	- - - 1.65	- - - 18	- - - 6	- - -	- - - 18	-		- - - 16	
60+492.5	Т	12-Mar-09 15-Jan-09 15-Jan-09	4 3 2	11.34 12.8 17.3	10.74 11.8 12.8	0.6 1 4.5	MF A A	1.3 21.0 60.0	1.3 21.0 60.0	1.3 21.0 13.3	10:15 1:08 0:41	10:27 1:55 1:04	1.3 2.6 3.6	0 0.2 0.8	0.02 0.07 0.05	33.3	- - 6	- - 1.65	- - 0	- - 10	- - 17	- - -	-		- - 15	
60+494	Р	21-Feb-09 18-Dec-08 18-Dec-08 18-Dec-08 18-Dec-08	4 3 3 2 1	10.07 11.7 11.7 14.2 21.2	9.47 10.7 10.7 11.7 14.2	0.6 1 1 2.5 7	A A B A	598.6 400.0 200.7 52.5 128.9	598.6 - 600.7 52.5 128.9	598.6 - 600.7 21.0 18.4	16:17 21:00 21:36 20:20 19:29	17:26 21:36 21:49 20:54 20:00	1.0 0.3 0.9 3.2 5.4	10 15.4 15.9 0.3	9.4 85.5 32.9 0.04 0	32.0 - 37.4 - 32.8	- - 5 - 6	1.61 - 1.65 - 1.65	-22 - - - - 12	8 - - - 10	13 - - - 15	8 - - - 16	-	- - -	15 - 14 - 16	Max Volume Max Volume
60+495.5	Т	12-Mar-09 19-Jan-09 18-Jan-09 19-Jan-09	4 3 2 2	10.58 12.6 16.6 16.6	9.98 11.6 12.1 12.6	0.6 1 4.5 4	MF A A	3.0 35.4 100.0 13.0	3.0 35.4 - 113.0	3.0 35.4 - 28.3	13:00 8:03 5:12 7:43	13:13 8:38 5:55 7:55	1.4 3.0 1.0 3.8	0 0 0 0.7	0.02 0 0 0.04	31.0 - 33.2 32.9	- - - 4	1.44 - 1.68 1.61	16 - - -9	7 - - 15	20 - - 11	- - -	-		18 - 19 15	By-pass
60+497	s	22-Feb-09 08-Jan-09 08-Jan-09 08-Jan-09	4 3 2 1	10.25 11.8 14.3 21.3	9.65 10.8 11.8 14.3	0.6 1 2.5 7	A A A	39.5 633.9 8.6 232.0	39.5 633.9 8.6 232.0	39.5 633.9 3.4 33.1	14:02 8:55 8:33 7:38	14:24 10:11 8:46 8:21	2.5 2.9 3.1 4.4	0.3 6.8 0.3 0.7	0.04 2.37 0.04 0.02	32.0 - - 31.0	1 - - 2	1.60 - - 1.63	-10 - - - 25	8 - - 7	15 - -	14 - - 18	-		17 - - 19	Max Volume By-pass





				Stag	je			Ta	ike		Dur	ation		Termination	on		QA				1	Temperature	es			
Hole	Order (P, S, T, Q)	Date	Stage #	From	То	Length	Mix	Volume	V _{TOTAL}	Take	Start	End	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh	Bleed	Specific Gravity	Cement	Water	Ambient	Glenium		Bentonite	Mix	Comments
60+498.5	Т	(dd-mmm-yy) 12-Mar-09 18-Jan-09 18-Jan-09	4 3 2	9.94 11.4 15.9	9.34 10.4 11.4	0.6 1 4.5	MF A A	430.3 606.9 79.8	430.3 606.9 79.8	430.3 606.9 17.7	13:28 3:32 2:51	(hh:mm) 14:47 4:41 3:22	1.6 1.6 3.4	0 9.1 0.7	0.02 5.88 0.05	(sec) - - 31.7	- - 7	- - 1.64	(Celcius) - - 18	(Celcius) 6	(Celcius) - - 20	(Celcius) - - 13	(Celcius)	(Celcius) - - -	(Celcius) - - 19	Max Volume
60+500	Р	22-Feb-09 06-Dec-08 06-Dec-08 09-Nov-08	4 3 2 1	9.87 11.37 13.87 21.1	9.27 10.37 11.37 14.1	0.6 1 2.5 7	A A A	15.8 394.3 34.5 122.6	15.8 394.3 34.5 122.6	15.8 394.3 13.8 17.5	14:35 02:56 02:22 10:03	14:51 05:05 02:47 11:00	2.7 3.0 2.0 5.5	0.2 0 0.3 0.6	0.07 0.07 0.06 0.01	31.0 32.0 31.6	- - 7 1	- - 1.64 1.65	- - 17	- - 8	- - 12 -	- - 15		- - - -	- 15 12 -	
60+501.5	Т	12-Mar-09 18-Jan-09 18-Jan-09	4 3 2	10.17 11.3 15.8	9.57 10.3 11.3	0.6 1 4.5	MF A A	2.0 600.9 66.2	2.0 600.9 66.2	2.0 600.9 14.7	16:20 14:40 14:07	16:32 15:40 14:34	1.8 1.1 3.6	0 11.2 0.7	0.02 10.41 0.04	- 31.5 31.1	- 10 7	- 1.65 1.63	- -1 16	- 16 12	- 22 20	- - 28	- - -	- - -	- 22 22	Max Volume
60+503	s	22-Feb-09 18-Dec-08 18-Dec-08 18-Dec-08	4 3 2 1	9.69 11.1 13.6 20.6	9.09 10.1 11.1 13.6	0.6 1 2.5 7	A A A	601.4 17.1 39.8 98.2	601.4 17.1 39.8 98.2	601.4 17.1 15.9 14.0	14:59 0:03 23:25 22:13	16:08 0:30 23:52 22:37	1.0 3.1 3.2 5.5	9.8 0.1 0.4 1	8.33 0.08 0.05 0.03	32.0 32.6 - 33.2	2 5 -	1.61 1.65 - 1.64	4 11 -	8 11 -	15 15 -	14 14 -	- - -	- - -	19 16 - 15	Max Volume
60+504.5	Т	12-Mar-09 18-Jan-09 18-Jan-09	4 3 2	9.87 14.5 17	9.27 13.5 14.5	0.6 1 2.5	MF A A	600.6 3.3 11.6	600.6 3.3 11.6	600.6 3.3 4.6	19:43 22:36 22:11	21:02 22:50 22:28	1.7 3.1 3.1	5.3 0.2 0.3	5.26 0.05 0.03	33.2	1 -	1.42 - -	10 - -	5 - -	14 - -		- - -	- - -	18 - -	Max Volume
60+506	Р	22-Feb-09 14-Dec-08 14-Dec-08 14-Dec-08	4 3 2 1	9.46 11 13.5 20.5	8.86 10 11 13.5	0.6 1 2.5 7	A A A	602.3 7.9 71.8 64.7	602.3 7.9 71.8 64.7	602.3 7.9 28.7 9.2	16:23 11:45 11:01 10:30	17:33 12:00 11:38 10:50	1.1 3.0 3.3 5.4	9.4 0.4 0.8 1.5	7.12 0.17 0.1 0.04	33.5 - - 31.5	3 - - 4	1.62 - - 1.64	0 - - 20	9 - - 10	12 - 12 13	14 - - 15	- - -	- - -	19 - 18 17	Max Volume
60+507.5	Т	13-Mar-09 18-Jan-09 18-Jan-09	4 3 2	9.46 13.9 18.4	8.86 12.9 13.9	0.6 1 4.5	MF A A	30.4 13.8 5.6	30.4 13.8 5.6	30.4 13.8 1.2	8:04 21:17 20:59	8:55 21:46 21:11	1.3 3.0 3.2	0.1 0.2 0.3	0 0.08 0.02	31.0 - -	1 -	1.43 - -	16 - -	6	16 - -		- - -	- - -	16 - -	
60+509	S	22-Feb-09 18-Dec-08 18-Dec-08 18-Dec-08 18-Dec-08	4 3 3 2 1	8.85 10.4 10.4 12.9 19.9	8.25 9.4 9.4 10.4 12.9	0.6 1 1 2.5 7	A A B A	600.3 400.0 200.2 66.7 53.2	600.3 - 600.2 66.7 53.2	600.3 - 600.2 26.7 7.6	17:52 5:47 6:15 4:48 4:15	19:01 6:15 6:30 5:35 4:36	1.2 - 2.0 3.2 5.5	10.2 - 14.5 0.7 0.6	7.2 - 15.6 0.09 0.01	35.0 - 33.0	-	- 1.66 - 1.66	- - - - 17	- - - 8	- - - - 17	- - - - 15	- - - -		- 17 - 15	Max Volume Max Volume
60+510.5	Т	17-Mar-09 18-Jan-09 17-Jan-09	4 3 2	10.35 11.5 16	9.75 10.5 11.5	0.6 1 4.5	MF A A	20.0 20.0 23.1	20.0 20.0 23.1	20.0 20.0 5.1	9:20 5:29 5:09	9:38 6:28 5:26	1.5 3.3 3.5	0 0.167 0.1	0.01 0.05 0.05	30.0 - 32.6	3 -	1.37 - 1.65	17 - 5	7 - 10	16 - -	- - 14	- - -	-	18 - 17	
60+512	P	22-Feb-09 07-Dec-08 07-Dec-08 07-Dec-08 06-Dec-08 08-Nov-08	4 3 3 3 2 1	9.13 10.64 10.64 10.64 13.14 20.3	8.53 9.64 9.64 9.64 10.64 13.3	0.6 1 1 1 2.5 7	A A A A	600.5 0.0 0.0 600.5 13.3 84.1	600.5 - 600.5 13.3 84.1	600.5 - - 240.2 5.3 12.0	21:14 00:00 00:00 05:35 05:35 07:39	22:18 00:00 00:00 08:05 05:50 08:07	1.0 - - 2.7 2.0 5.4	11.2 - - 5 0.3 0.6	9.42 - - 4.2 0.06 0.02	33.0 33.0 33.0 33.0 32.0 32.1	2 - - - -	1.64 1.64 1.66 - - 1.68	6 15 16 16 -	5 9 9 11 -	12 15 15 15 -	3 12 11 14 -	- - - -	- - - -	16 20 - 20 16	Max Volume
60+513.5	Т	12-Mar-09 12-Mar-09 12-Mar-09 18-Jan-09 18-Jan-09 18-Jan-09	4 4 4 3 2	9.18 9.18 9.18 10.3 12.8 19.8	8.58 8.58 8.58 9.3 10.3 12.8	0.6 0.6 0.6 1 2.5	MF A B A A	450.0 182.2 250.0 10.1 21.5 113.3	- 882.2 10.1 21.5 113.3	- 882.2 10.1 8.6 16.2	21:40 - - 20:15 19:49 19:09	- 0:15 20:32 20:09 19:40	- 1.1 2.8 3.3 4.6	- 6.6 0.2 0.3 0.5	9.81 0.07 0.03 0.01	32.9 - - - - - 30.6	1 - - - - 9	1.42 - - - - - 1.65	16 - - - - 5	7 - - - - 13	14 - - - - 19	- - - - - 7	- - - -	- - - -	17 - - - - 23	Max Volume
60+515	S	22-Feb-09 19-Dec-08 19-Dec-08 19-Dec-08 19-Dec-08	4 3 3 2 1	9.16 10.5 10.5 13 20	8.56 9.5 9.5 10.5 13	0.6 1 1 2.5 7	A A B A	600.3 500.0 103.3 54.5 465.7	600.3 - 603.3 54.5 465.7	600.3 - 603.3 21.8 66.5	22:37 9:58 10:30 9:04 7:35	0:23 10:30 10:55 9:50 8:55	2.5 - 1.2 2.6 5.8	3.6 - 15 0.1 3	1.13 - 12.5 0.02 0.07	32.3 33.6 37.5 - 31.0	3 - - - 4	1.63 1.67 1.65 - 1.61	17 25 18 - 11	6 13 14 - 19	14 12 16 -	14 23 - - 16	- - - -	- - - -	17 21 18 - 14	Max Volume Max Volume
60+516.5	Т	13-Mar-09 17-Jan-09 17-Jan-09	4 3 2	8.93 10.4 14.9	8.33 9.4 10.4	0.6 1 4.5	MF A A	1.1 21.9 26.0	1.1 21.9 26.0	1.1 21.9 5.8	9:00 1:27 1:01	9:25 1:49 1:12	1.3 3.1 4.6	0 0.1 1	0.01 0.04 0.05	- - 32.6	-	- - 1.65	- - 3	- - 10	- - 4	- - 11	- - -	- - -	- - 16	





				Stag	je			Та	ike		Dur	ation		Termination	on		QA				1	Temperature	es			
Hole	Order (P, S, T, Q)	Date	Stage #	From	То	Length	Mix	Volume	V _{TOTAL}	Take	Start	End	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh	Bleed	Specific Gravity	Cement	Water	Ambient	Glenium	Pozzutec	Bentonite	Mix	Comments
60+518	Р	(dd-mmm-yy) 22-Feb-09 14-Dec-08 14-Dec-08 14-Dec-08 14-Dec-08	4 3 3 2 1	9.16 10.5 10.5 13 20	8.56 9.5 9.5 10.5	0.6 1 1 2.5 7	A A B A	(L) 600.1 380.0 412.0 11.5 229.2	(L) 600.1 - 792.0 11.5 229.2	(L/m) 600.1 - 792.0 4.6 32.7	2:43 17:38 18:10 17:17 16:15	3:45 18:10 18:40 17:30 17:05	1.4 0.6 1.5 3.0 5.4	10.6 10 0 0.5 2.7	6.44 23 0.03 0.07 0.07	33.0 33.5 33.5 - 33.0	5 - - -	1.62 1.61 - - 1.64	(Celcius) 4 - - 18	(Celcius) 6 - - 10	13 11 - - 9	23 - - - - 15	(Celcius)	(Celcius)	18 17 - - 15	Max Volume
60+518.75	Q	28-Feb-09 28-Feb-09 28-Feb-09	3 2 1	11.7 14.2 21.2	10.7 11.7 14.2	1 2.5 7	A A A	600.3 28.7 79.6	600.3 28.7 79.6	600.3 11.5 11.4	9:53 9:27 9:02	10:58 9:50 9:22	2.9 3.1 5.7	9 0.6 0.4	3.07 0.07 0.01	- - 32.0	- - 3	- - 1.62	- - 23	- - 10	- - 18	- - 13	-		- - 23	Max Volume
60+519.5	Т	13-Mar-09 28-Jan-09 28-Jan-09 31-Jan-09	4 3 2 1	8.75 10.1 14.6 19.6	8.15 9.1 10.1 14.6	0.6 1 4.5 5	MF A A	1.1 511.1 1350.0 27.9	1.1 511.1 1350.0 27.9	1.1 511.1 300.0 5.6	10:51 1:23 21:53 21:20	11:04 4:12 0:50 21:35	1.4 2.8 3.5 5.5	0.1 0 5.5 1.2	0.07 0.01 0.36 0.04	33.2 -	- 5 -	- 1.62 -	- 15 -	- 18 -	- 9 -	- 14 -		1 1 1 1	- 18 - -	Max Volume
60+520.25	Q	28-Feb-09 28-Feb-09 28-Feb-09	3 2 1	11.7 14.2 21.2	10.7 11.7 14.2	1 2.5 7	A A A	12.8 65.4 26.0	12.8 65.4 26.0	12.8 26.2 3.7	14:34 13:42 13:25	14:55 14:28 13:38	2.9 3.1 5.3	0.4 1 1.1	0.14 0.12 0.03	- - 33.5	- - 4	- - 1.62	- - 2	- - 10	- - 18	- - 14		1 1 1	- - 17	
60+521	S	22-Feb-09 17-Jan-09 17-Jan-09 17-Jan-09 17-Jan-09	4 3 3 2 1	7.35 8.6 8.6 11.1 18.1	6.75 7.6 7.6 8.6 11.1	0.6 1 1 2.5 7	A A B A A	4.6 430.0 175.6 101.1 120.5	4.6 - 605.6 101.1 120.5	4.6 - 605.6 40.4 17.2	4:10 23:45 0:27 23:09 22:35	4:24 0:27 0:46 23:40 23:04	2.7 1.2 1.2 3.1 5.5	0 11.4 11.4 0.3 1.7	0 9.3 9.3 0.04 0.05	33.1 - 37.2 - 33.1	1 2	1.63 - 1.66 - 1.65	1 - 2 -	7 - 10 - 8	14 - 3 -	14 - - - 14			17 - 15 - 14	Max Volume
60+521.75	Q	28-Feb-09 28-Feb-09 28-Feb-09 28-Feb-09	3 2 1 1	9.8 12.3 19.3 19.3	8.8 9.8 12.3 12.3	1 2.5 7 7	A A A B	11.4 2.7 375.0 59.3	11.4 2.7 - 434.3	11.4 1.1 - 62.0	17:00 16:46 15:10 16:20	17:15 16:57 16:20 16:33	2.9 3.2 5.6 5.5	0 0.2 5.7 5.2	0.01 0.02 0.16 0.12	- 32.6 35.5	- - 5 1	- - 1.65 1.67	- - 9 9	- - 11 12	- - 17 16	- - 15 -		1 1	- - 22 21	By-Pass
60+522.5	Т	13-Mar-09 28-Jan-09 28-Jan-09 28-Jan-09 28-Jan-09 31-Jan-09	4 3 3 2 2	7.48 8.7 8.7 13.2 13.2 18.2	6.88 7.7 7.7 8.7 8.7 13.2	0.6 1 1 4.5 4.5	MF A B A B	5.6 405.0 195.5 400.0 950.0 252.6	5.6 - 600.5 - 1350.0 252.6	5.6 - 600.5 - 300.0 50.5	13:30 20:10 21:01 17:27 18:08 21:53	13:45 21:01 21:17 18:08 19:49 22:44	1.6 - 1.1 - 1.5 5.3	0 - 8.9 - 11.1 0.4	0.1 - 8.4 - 1.62 0.01	30.0 33.4 37.6 33.1 - 31.9	0 4 1 3 -	1.40 1.63 1.64 1.65 -	15 18 20 -10 -	7 8 9 9	19 12 22 21 -	- 15 15 - - - 17	-		16 21 22 18 -	Max Volume Max Volume
60+523.25	Q	01-Mar-09 01-Mar-09 01-Mar-09	3 2 1	9 11.5 18.5	8 9 11.5	1 2.5 7	A A A	600.5 9.7 53.7	600.5 9.7 53.7	600.5 3.9 7.7	16:39 16:24 16:02	17:45 16:36 16:20	1.6 3.6 5.1	10.4 0.5 1.3	6.74 0.06 0.04	- - 33.0	- - 2	- - 1.62	- - 18	- - 10	- - 9	- - 12			- - 19	Max Volume
60+524	Р	22-Feb-09 07-Dec-08 07-Dec-08 07-Dec-08 07-Dec-08 07-Dec-08 08-Nov-08	4 3 3 3 3 2 1	7.3 8.76 8.76 8.76 8.76 11.26 18.73	6.7 7.76 7.76 7.76 7.76 7.76 8.76 11.73	0.6 1 1 1 1 2.5	A A A A A A	483.9 0.0 0.0 0.0 473.2 4.0 55.0	483.9 - - - 473.2 4.0 55.0	483.9 - - - 473.2 1.6 7.9	4:33 00:00 00:00 00:00 11:06 10:45 17:20	5:46 00:00 00:00 00:00 13:15 10:58 18:20	1.3 - - - 3.0 2.5 5.1	9.42 - - - 0 0.2 0.4	6.16 - - - 0.01 0.03 0.01	32.0 32.0 33.0 32.0 31.5 33.0	- - - - 7 2	1.66 1.67 - 1.61 1.57 1.65	- - 14 13 13	- - 10 9 10	- - 16 17 18	- - - 11 10 10			- 18 17 - 17 -	By-pass / packer line broke Volume from electronic reco
60+525.5	Т	13-Mar-09 29-Jan-09 29-Jan-09	4 3 2	8.01 9.3 13.8	7.41 8.3 9.3	0.6 1 4.5	MF A A	0.8 14.9 2.9	0.8 14.9 2.9	0.8 14.9 0.6	13:50 7:37 7:20	14:05 7:56 7:31	1.4 2.9 3.5	0 0 0	0.01 0.01 0	- 31.8 -	- - -	- 1.64 -	- -14 -	- 16 -	- 14 -	- 20 -			- 19 -	
60+527	S	23-Feb-09 17-Jan-09 17-Jan-09 17-Jan-09 17-Jan-09	4 3 3 2 1	8.85 9.8 9.8 12.3 19.3	8.25 8.8 8.8 9.8 12.3	0.6 1 1 2.5 7	A A B A	8.7 406.0 260.0 6.8 53.5	8.7 - 666.0 6.8 53.5	8.7 - 666.0 2.7 7.6	7:52 21:25 21:59 21:07 20:38	8:07 21:59 22:25 21:18 20:57	2.6 - 1.2 2.6 5.4	0 - 9.5 0.3 0	0 - 8.55 0.05 0	33.0 - 37.8 - 32.8	2 - 2 - 3	1.61 - 1.66 - 1.65	16 - -12 - -15	12 - 9 - 10	12 - - - -	12 - - - 14	-		18 - 13 -	Max Volume
60+527.75	Q	01-Mar-09 01-Mar-09 01-Mar-09	3 2 2	9.8 14.3 14.3	8.8 9.8 9.8	1 4.5 4.5	A A B	601.0 450.0 36.0	601.0 - 486.0	601.0 - 108.0	20:56 19:04 20:00	22:05 20:00 20:15	2.4 - 3.3	9 - 0	3.8 - 0	31.9 32.4 -	2 4 -	1.64 1.63	-2 14 -	9 10 -	16 14 -	14 13 -	-		19 22 -	Max Volume
60+528.5	Т	13-Mar-09 28-Jan-09 28-Jan-09 28-Jan-09	4 3 2	7.96 9.4 11.9 18.9	7.36 8.4 9.4 11.9	0.6 1 2.5	MF A A	304.2 600.6 751.6 2.7	304.2 600.6 751.6 2.7	304.2 600.6 300.6 0.4	14:15 16:14 14:56 14:31	16:07 17:11 16:07 14:42	1.5 0.0 0.0 5.4	0.8 12.8 12.8 0.2	0.92 inf inf 0.01	- - -	-		-	-	-	-	-	-	-	Max Volume Max Volume





				Stag	je			Та	ike		Dur	ation		Termination	n		QA				7	Temperature	es			
Hole	Order (P, S, T, Q)	Date	Stage #	From	То	Length	Mix	Volume	V _{TOTAL}	Take	Start	End	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh	Bleed	Specific Gravity	Cement	Water	Ambient	Glenium	Pozzutec	Bentonite	Mix	Comments
		(dd-mmm-yy)		(m)	(m)	(m)		(L)	(L)	(L/m)	(hh:mm)	(hh:mm)	(bar)	(L/min/m)	(L/min/m/bar)	(sec)	(%)	Olavity	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	
60+529.25	Q	01-Mar-09 01-Mar-09	3 2	10.1 14.6	9.1 10.1	1 4.5	A A	600.3 25.5	600.3 25.5	600.3 5.7	22:46 22:24	0:10 22:42	3.0 3.5	3.9 0.7	1.3 0.05	32.1	3 -	1.64	1 -	9	16 -	15 -	-	-	20	Max Volume
60+530	Р	14-Dec-08 14-Dec-08 14-Dec-08 14-Dec-08	3 3 2 1	9.2 9.2 11.7 18.7	8.2 8.2 9.2 11.7	1 1 2.5 7	A B A	366.9 233.2 183.3 226.7	- 600.1 183.3 226.7	600.1 73.3 32.4	9:39 10:18 8:33 7:48	10:18 10:41 9:20 8:21	0.3 1.0 3.2 5.5	10.2 8.9 1.2 1	87.4 20.45 0.14 0.03	37.1 - 33.2	- 3 - 2	- 1.66 - 1.65	- 18 - 19	- 11 - 11	- 14 - 15	- - - 14	- - -	- - -	- 16 17 16	
60+531.5	Т	13-Mar-09 28-Jan-09 28-Jan-09	4 3 2	7.81 9.3 13.8	7.21 8.3 9.3	0.6 1 4.5	MF A A	8.7 9.6 104.3	8.7 9.6 104.3	8.7 9.6 23.2	16:20 13:57 13:14	16:45 14:19 13:50	1.1 3.1 3.4	0 0.2 0.8	0.06 0.05 0.05	- - 31.0	- - 5	- - 1.62	- - 17	- - 11	- - -	- - 8	- - -	- - -	- - 21	
60+533	S	23-Feb-09 17-Jan-09 17-Jan-09 17-Jan-09	4 3 2 1	7.35 9 11.5 18.5	6.75 8 9 11.5	0.6 1 2.5 7	A A A	77.9 12.4 37.6 51.0	77.9 12.4 37.6 51.0	77.9 12.4 15.0 7.3	8:14 17:22 16:16 15:54	8:44 17:45 17:14 16:12	2.6 3.0 2.9 4.4	0.1 0.3 0.2 0.5	0.03 0.1 0.03 0.01		- - -	- - -	- - -	- - -	- - -	- - -	- - -	- - -	- - -	
60+533.75	Q	01-Mar-09 01-Mar-09 01-Mar-09	3 2 1	10 12.5 19.5	9 10 12.5	1 2.5 7	A A A	5.1 5.2 30.5	5.1 5.2 30.5	5.1 2.1 4.4	3:07 2:48 2:25	3:21 3:01 2:46	2.9 2.9 5.2	0.2 0.2 0.9	0.08 0.03 0.03	- - 31.3	- - 3	- - 1.63	- - 4	- - 10	- - 17	- - 15	- - -	- - -	- - 19	
60+534.5	Т	13-Mar-09 30-Jan-09 30-Jan-09 22-Feb-09 22-Feb-09	4 3 2 2 1	7.48 8.6 11.1 11.1 18.1	6.88 7.6 8.6 8.6 11.1	0.6 1 2.5 2.5 7	MF A A A	51.6 601.3 750.9 514.7 92.1	51.6 601.3 - 1265.6 92.1	51.6 601.3 - 506.2 13.2	19:17 8:10 6:38 9:18 8:34	19:58 9:15 7:50 11:45 9:08	1.4 1.3 1.2 2.8 5.0	0.6 10 10.1 0.2 1.4	0.75 7.6 3.41 0.03 0.04	31.4 33.0 33.0 30.0 31.0	1 - 3 6 5	1.41 1.66 1.65 1.58 1.63	15 -13 -13 13 -7	5 20 20 14 16	17 13 13 18 15	- 16 16 11 12	- - - -	- - - -	16 17 18 21 22	Max Volume Max Volume
60+535.25	Q	01-Mar-09 01-Mar-09 01-Mar-09	3 2 1	9.7 12.2 19.2	8.7 9.7 12.2	1 2.5 7	A A A	7.0 8.0 11.0	7.0 8.0 11.0	7.0 3.2 1.6	4:11 3:52 3:34	4:28 4:05 3:46	2.9 3.1 5.2	0.2 0.3 0.5	0.08 0.04 0.01		-			- - -	-	-	-	- - -		
60+536	Р	23-Feb-09 07-Dec-08 07-Dec-08 07-Nov-08	4 3 2 1	7.2 8.53 11.03 18.36	6.6 7.53 8.53 11.36	0.6 1 2.5 7	A A A	12.2 8.1 1.3 50.4	12.2 8.1 1.3 50.4	12.2 8.1 0.5 7.2	8:55 13:48 13:32 02:25	9:09 14:03 13:39 02:55	2.5 3.0 2.4 5.1	0.1 0.1 0 0.4	0.05 0.1 0 0.01	34.0 32.0	- - - 5	- 1.64 1.67	- - - 19	- - - 12	- - - 18	- - - 12	-	- - -	- 17 17 16	
60+537.5	Т	13-Mar-09 30-Jan-09 30-Jan-09	4 3 2	6.82 8.1 12.6	6.22 7.1 8.1	0.6 1 4.5	MF A A	99.5 319.9 19.6	99.5 319.9 19.6	99.5 319.9 4.4	20:15 10:05 9:45	20:56 10:45 10:00	1.4 1.1 3.5	0.6 10 0.4	0.65 8.73 0.02	- - 33.0		- - 1.66		- - -						Communicate to 60+534.5
60+539	S	23-Feb-09 17-Jan-09 17-Jan-09 17-Jan-09	4 3 2 1	7.4 8.7 11.2 18.2	6.8 7.7 8.7 11.2	0.6 1 2.5 7	A A A	600.0 157.2 58.8 141.9	600.0 157.2 58.8 141.9	600.0 157.2 23.5 20.3	9:15 15:02 14:32 13:54	10:22 15:38 14:55 14:25	1.6 2.8 3.2 4.8	9.4 0 0.3 2.3	4.97 0 0.04 0.07	35.0 35.2 - 35.1	- - - 14	1.56 - - 1.64	-20 - - -19	11 - - 13	15 - -	11 - - 21	- - -	- - -	14 10 - 16	Max Volume
60+540.5	Т	13-Mar-09 29-Jan-09 29-Jan-09	4 3 2	8.01 9.5 14	7.41 8.5 9.5	0.6 1 4.5	MF A A	1.0 11.1 50.0	1.0 11.1 50.0	1.0 11.1 11.1	21:16 5:07 4:37	21:28 5:29 5:02	1.5 2.9 3.3	0 0.17 0	0.01 0.01 0	-	-	- - -	- - -	- - -	- - -	- - -	- - -	- - -	- - -	
60+542	Р	23-Feb-09 14-Dec-08 14-Dec-08 14-Dec-08 14-Dec-08	4 3 3 2 1	7.58 9.2 9.2 11.7 18.7	6.98 8.2 8.2 9.2 11.7	0.6 1 1 2.5 7	A A B A	600.4 395.0 205.9 89.8 24.4	600.4 - 600.9 89.8 24.4	600.4 - 600.9 35.9 3.5	13:12 3:52 4:28 3:21 2:18	14:18 4:28 4:48 3:45 2:32	1.7 0.7 2.0 3.2 5.5	10.1 10.7 10 0.4 0.8	5.05 31.7 9.87 0.05 0.02	33.0 - 37.4 - 33.2	2 - 4 - 3	1.66 - 1.67 - 1.66	9 - 18 - 14	12 - 11 - 10	21 - 15 - 15	14 - - - 14	- - - -	- - - -	21 18 20 17 17	Max Volume
60+543.5	Т	13-Mar-09 29-Jan-09 29-Jan-09 29-Jan-09	4 3 2 1	7.86 9.4 11.9 18.9	7.26 8.4 9.4 11.9	0.6 1 2.5 7	MF A A	0.6 600.8 135.3 90.3	0.6 600.8 135.3 90.3	0.6 600.8 54.1 12.9	21:43 23:34 22:24 21:46	21:55 0:43 23:29 22:16	1.7 1.6 2.7 5.0	0 10.1 0.1 0.1	0.01 6.24 0.02 0	31.3 - - 32.7	2 - - 3	1.42 - - 1.63	4 - - 10	7 - - 4	12 - - 7	- - - 5	-		15 - - 17	Max Volume
60+545	s	23-Feb-09 17-Jan-09 17-Jan-09 17-Jan-09	4 3 2 1	7.35 8.8 11.3 18.3	6.75 7.8 8.8 11.3	0.6 1 2.5 7	A A A	607.0 600.4 30.3 333.7	607.0 600.4 30.3 333.7	607.0 600.4 12.1 47.7	14:41 12:20 11:51 10:53	15:49 13:26 12:13 11:45	2.1 2.6 2.9 5.5	9.6 10.2 0.2 3.1	3.85 3.96 0.03 0.09	33.0 - - 34.6	3 - - 20	1.64 - - 1.62	9 - - 1	12 - - 9	20 - - -	15 - - 13	-	- - -	20 - - 13	Max Volume
60+546.5	Т	13-Mar-09 29-Jan-09 29-Jan-09	4 3 2	6.69 8.4 12.9	6.09 7.4 8.4	0.6 1 4.5	MF A A	22.6 5.5 31.5	22.6 5.5 31.5	22.6 5.5 7.0	22:07 3:53 3:26	22:33 4:10 3:48	1.7 2.6 3.6	0 0.1 0.5	0.01 0.05 0.03	- - 32.6	- - 4	- - 1.62	- - 12	- - 7	- - 12	- - 8	-		- - 19	





				Stag	je			Та	ake		Dur	ation		Termination	in		QA				1	Temperatur	es			
Hole	Order (P, S, T, Q)	Date	Stage #	From	То	Length	Mix	Volume	V _{TOTAL}	Take	Start	End	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh	Bleed	Specific Gravity	Cement	Water	Ambient	Glenium	Pozzutec	Bentonite	Mix	Comments
		(dd-mmm-yy)		(m)	(m)	(m)		(L)	(L)	(L/m)	(hh:mm)	(hh:mm)	(bar)	(L/min/m)	(L/min/m/bar)	(sec)	(%)		(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	
60+548	Р	23-Feb-09 07-Dec-08 07-Dec-08 07-Nov-08	4 3 2 1	6.44 7.82 10.32 17.32	5.84 6.82 7.82 10.32	0.6 1 2.5 7	A A A	601.2 4.6 5.7 150.1	601.2 4.6 5.7 150.1	601.2 4.6 2.3 21.4	16:00 17:20 17:00 03:15	17:08 17:32 17:14 03:55	1.6 3.0 2.6 5.1	9.5 0 0.1 2.1	4.84 0.01 0.03 0.06	- - 31.5 -	- - -	- - 1.62 -	- 13 16 -	- 10 11 -	- 15 15 -	- 11 14 -	- - -	- - -	- 20 21 -	Max Volume
60+549.5	Т	18-Mar-09 30-Jan-09 30-Jan-09	4 3 2	6.74 8.2 12.7	6.14 7.2 8.2	0.6 1 4.5	MF A A	8.5 600.5 4.8	8.5 600.5 4.8	8.5 600.5 1.1	17:23 13:50 13:30	17:42 14:55 13:45	1.6 1.7 3.5	0.2 10.3 0.2	0.14 5.98 0.01	- - 31.0	-	- - 1.62	- - -15	- - 9	- - 13	- - 16	- - -	-	- - 17	Max Volume
60+551	S	23-Feb-09 17-Jan-09 17-Jan-09 17-Jan-09	4 3 2 1	6.84 8.4 10.9 17.9	6.24 7.4 8.4 10.9	0.6 1 2.5 7	A A A	600.9 600.3 101.1 77.8	600.9 600.3 101.1 77.8	600.9 600.3 40.4 11.1	17:19 7:25 6:43 6:00	18:27 8:33 7:16 6:30	2.2 3.1 3.3 5.2	9.6 10.2 0.4 0.1	3.63 3.29 0.04 0	32.8 - 35.2 -	2 - 5 -	1.60 - 1.65 -	-1 - 0 -	8 - 10 -	15 - -	14 - 15 -	- - -	- - -	18 - 15 -	Max Volume
60+552.5	Т	14-Mar-09 30-Jan-09 30-Jan-09	4 3 2	6.74 8.2 12.7	6.14 7.2 8.2	0.6 1 4.5	MF A A	2.0 600.1 22.0	2.0 600.1 22.0	2.0 600.1 4.9	6:53 15:32 15:10	7:10 16:37 15:25	1.2 1.7 3.6	0.85 3.8 0.8	0.1 2.11 0.05	32.0 - 33.0	5 - -	1.43 - 1.62	16 - -	6	28 - -	- - -	- - -	- - -	18 - -	Max Volume
60+554	Р	23-Feb-09 14-Dec-08 14-Dec-08 14-Dec-08	4 3 2 1	6.51 7.8 10.3 17.3	5.91 6.8 7.8 10.3	0.6 1 2.5 7	A A A	602.0 6.7 7.2 32.3	602.0 6.7 7.2 32.3	602.0 6.7 2.9 4.6	19:21 5:55 5:37 5:16	20:30 6:12 5:48 5:34	2.4 3.0 3.1 5.4	10.4 0 0.3 1	3.69 0 0.03 0.03	- - - 32.4	- - -	- - - 1.64	- - -	- - -	- - -	- - -	- - -	- - -	- - - 18	Max Volume
60+555.5	Т	14-Mar-09 30-Jan-09 30-Jan-09	4 3 2	6.87 8.5 11	6.27 7.5 8.5	0.6 1 2.5	MF A A	144.7 110.6 4.8	144.7 110.6 4.8	144.7 110.6 1.9	8:30 17:18 17:00	9:27 17:56 17:10	1.7 2.9 3.1	0 0.1 0	0.02 0 0	- 32.0 -	-	- 1.65 -	- -14 -	- 12 -	- 13 -	- 17 -	- - -	- - -	- 18 -	
60+557	S	23-Feb-09 16-Jan-09 16-Jan-09 16-Jan-09 16-Jan-09	4 3 2 1 1	6.44 7.7 10.2 17.2 17.2	5.84 6.7 7.7 10.2 10.2	0.6 1 2.5 7 7	A A A B	600.9 39.8 4.2 475.0 119.0	600.9 39.8 4.2 - 594.0	600.9 39.8 1.7 - 84.9	1:03 5:24 5:07 3:36 4:31	2:11 5:45 5:20 4:31 4:58	2.2 2.5 3.0 - 5.0	10.3 0 0 - 0.1	3.84 0.01 0 - 0	32.4 - 32.3 33.2 36.7	6 - - 2 -	1.64 - 1.64 1.65 1.64	-2 - 5 -20 8	6 - 7 7 8	19 - - -	4 - 14 14 -	- - - -	- - - -	17 - 16 14 16	Max Volume
60+558.5	Т	14-Mar-09 30-Jan-09 30-Jan-09 30-Jan-09	4 3 3 2	6.31 7.7 7.7 10.2	5.71 6.7 6.7 7.7	0.6 1 1 2.5	MF A B A	1.0 385.0 195.3 17.0	1.0 - 580.3 17.0	1.0 - 580.3 6.8	9:29 18:42 19:32 18:11	9:43 19:32 19:53 18:31	1.5 - 1.9 3.1	0.1 - 8.5 0.3	0.04 - 4.42 0.04	38.7	- - 1	- - 1.63	- -5 -	- 8	- - 20 -	- - 19 -	- - -	- - -	- - 17 -	Max Volume
60+560	Р	23-Feb-09 07-Dec-08 07-Dec-08 07-Nov-08	4 3 2 1	6.64 8.48 10.98 17.98	6.04 7.48 8.48 10.98	0.6 1 2.5 7	A A A	601.1 3.9 5.0 41.5	601.1 3.9 5.0 41.5	601.1 3.9 2.0 5.9	2:52 6:40 18:02 14:46	4:02 6:53 18:15 15:19	2.5 2.9 2.6 4.7	10.9 0 0	3.6 0.02 0.01 0	32.7 32.0 - 30.1	4 - - 12	1.65 - - 1.65	-2 - -	8	12 - -	6	- - -	- - -	20 - 20 -	Max Volume
60+561.5	Т	14-Mar-09 30-Jan-09 30-Jan-09	4 3 2	6.72 8 12.5	6.12 7 8	0.6 1 4.5	MF A A	47.9 608.1 20.0	47.9 608.1 20.0	47.9 608.1 4.4	9:58 21:18 20:56	10:29 22:28 21:11	1.5 2.0 3.4	0.6 9.4 1.2	0.7 4.6 0.08	- - 32.2	- - 3	- - 1.64	- - -6	- - 9	- - 18	- - 18	- - -	- - -	- - 18	Max Volume
60+563	S	23-Feb-09 16-Jan-09 16-Jan-09 16-Jan-09 16-Jan-09	4 3 3 2 1	6.84 8.3 8.3 10.8 17.8	6.24 7.3 7.3 8.3 10.8	0.6 1 1 2.5 7	A A B A	600.5 430.0 157.7 6.0 23.2	600.5 - 587.7 6.0 23.2	600.5 - 587.7 2.4 3.3	5:10 2:28 3:07 2:12 1:52	6:20 3:07 3:23 2:25 2:07	2.1 - 1.8 2.6 5.1	9 - 10 0.3 0.6	3.57 - 9 0.05 0.02	33.1 32.3 37.7 - 33.0	- - 6 - 3	1.64 1.64 1.65 - 1.65	-1 5 -15 -	8 7 8 - 14	11 - - -	7 14 - - 16	- - - -	- - - -	19 16 14 - 17	Max Volume Max Volume
60+564.5	Т	14-Mar-09 30-Jan-09 30-Jan-09	4 3 2	7.02 8.5 13	6.42 7.5 8.5	0.6 1 4.5	MF A A	25.6 600.4 24.3	25.6 600.4 24.3	25.6 600.4 5.4	10:35 4:19 3:47	11:00 6:00 4:14	1.8 3.0 3.6	0 4 0.3	0 1.35 0.02		-					- - -	- - -		- - -	Max Volume
60+566	Р	24-Feb-09 15-Dec-08 15-Dec-08 15-Dec-08	4 3 2 1	7.02 8.4 10.9 17.9	6.42 7.4 8.4 10.9	0.6 1 2.5 7	A A A	600.3 81.8 4.1 88.4	600.3 81.8 4.1 88.4	600.3 81.8 1.6 12.6	6:43 12:03 11:44 11:07	7:48 13:21 11:55 11:36	2.7 3.0 2.9 5.5	9.7 0 0.1 0.2	3.05 0 0.02 0	33.0 - - 31.0	2 - - 5	1.61 - - 1.62	-3 - -	8	13 - -	12 - -	- - -	- - -	14 - -	Max Volume
60+567.5	Т	14-Mar-09 30-Jan-09 30-Jan-09	4 3 2	7.5 9 13.5	6.9 8 9	0.6 1 4.5	MF A A	1.7 602.2 8.8	1.7 602.2 8.8	1.7 602.2 2.0	13:34 2:12 1:55	13:50 3:20 2:08	1.5 2.2 3.4	0 9.2 0.2	0 4.21 0.01	- - 32.1	- - 3	- - 1.63	- - -4	- - 10	- - 20	- - 18		- - -	- - 19	Max Volume





				Stag	je			Та	ake		Dur	ation		Termination	on		QA				7	Temperature	es			
Hole	Order (P, S, T, Q)	Date	Stage #	From	To	Length	Mix	Volume	V _{TOTAL}	Take	Start	End	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh	Bleed	Specific Gravity	Cement	Water	Ambient	Glenium	Pozzutec	Bentonite	Mix	Comments
60+569	S	24-Feb-09 16-Jan-09 16-Jan-09 16-Jan-09	4 3 2 1	7.48 9 11.5 18.5	6.88 8 9 11.5	0.6 1 2.5 7	A A A	600.8 610.3 12.6 96.4	600.8 610.3 12.6 96.4	600.8 610.3 5.0 13.8	8:00 20:43 20:21 19:50	9:07 21:48 20:38 20:16	2.4 1.4 2.4 5.0	9.1 9.5 0.1 0	3.11 6.92 0.01 0.05	(sec) - - - - 32.9	- - - 3	- - - 1.66	(Celcius) 2	(Celcius) - - - 8	(Celcius)	(Celcius) - - - 14	(Celcius)	(Celcius)	(Celcius) - - - - 17	Max Volume
60+570.5	Т	12-Mar-09 31-Jan-09 31-Jan-09	4 3 2	7.43 9 13.5	6.83 8 9	0.6 1 4.5	MF A A	95.0 600.0 11.1	95.0 600.0 11.1	95.0 600.0 2.5	14:35 7:00 6:45	15:31 8:15 7:00	1.7 2.1 3.5	0.5 10 0.7	0.3 4.74 0.05	33.0	- - 10	- - 1.62	- - -15	- - 11	- - 10	- - 3	-	-	- - 17	Max volume
60+572	Р	24-Feb-09 07-Dec-08 07-Dec-08 07-Nov-08	4 3 2 1	7.35 8.86 11.36 18.36	6.75 7.86 8.86 11.36	0.6 1 2.5 7	A A A	57.2 600.5 2.0 44.6	57.2 600.5 2.0 44.6	57.2 600.5 0.8 6.4	10:45 9:58 9:42 16:09	11:07 11:15 9:54 16:31	2.4 0.3 1.7 4.8	0 10.5 0	0.01 56.05 0	34.0 32.0 33.1 30.1	4 6 5	1.63 1.64 1.62	-8 - 13 -	7 - 17 -	14 - 7 -	12 - 16 -	-	- - -	14 17 18	Max Volume
60+573.5	Т	12-Mar-09 29-Jan-09 29-Jan-09 29-Jan-09	4 3 2 1	7.53 10.1 12.6 19.6	6.93 9.1 10.1 12.6	0.6 1 2.5 7	MF A A	53.8 1.4 10.6 8.0	53.8 1.4 10.6 8.0	53.8 1.4 4.2 1.1	13:35 16:37 16:12 15:47	14:25 16:55 16:28 16:04	1.5 3.1 3.0 5.4	0.5 0 0 0.1	0.3 0 0	- - - 32.0	- - - 9	- - - 1.63	- - - 13	- - - 8		- - - 19		1 1 1	- - - 17	
60+575	s	24-Feb-09 16-Jan-09 16-Jan-09 16-Jan-09 16-Jan-09	4 3 3 2 1	8.17 9.9 9.9 12.4 19.4	7.57 8.9 8.9 9.9 12.4	0.6 1 1 2.5 7	A A B A	600.8 400.0 236.1 57.2 31.0	600.8 - 636.1 57.2 31.0	600.8 - 636.1 22.9 4.4	11:14 18:13 19:08 17:32 17:06	12:21 19:08 19:32 17:32 17:20	2.7 - 1.5 3.2 5.4	10.3 - 9.9 0.4 1.6	3.14 - 6.63 0.05 0.04	- - 37.8 -	- - 8 -	- - 1.66 -		- - - -				- - - -	- - 17 -	Max Volume Max Volume
60+575.75	Q	03-Mar-09 03-Mar-09 03-Mar-09 03-Mar-09	3 2 1 0	10.4 12.9 19.9 24.9	9.4 10.4 12.9 19.9	1 2.5 7 5	A A A	4.6 32.1 21.2 61.3	4.6 32.1 21.2 61.3	4.6 12.8 3.0 12.3	22:32 22:02 21:40 21:10	22:50 22:24 21:55 21:29	3.1 2.9 5.4 8.3	0.2 0.4 0.5 0.3	0.07 0.05 0.01 0.01	- - - 32.0	- - - 3	- - - 1.64	- - - -5	- - - 9	- - - 13	- - - 14		- - -	- - - 19	
60+576.5	т	12-Mar-09 31-Jan-09 31-Jan-09 31-Jan-09 31-Jan-09 31-Jan-09	4 3 2 1 1 1	8.57 10.1 12.6 19.6 19.6 19.6	7.97 9.1 10.1 12.6 12.6 12.6	0.6 1 2.5 7 7 7	MF A A B C	236.7 1.9 1.1 487.0 446.0 365.0 231.0	236.7 1.9 1.1 - - 1529.0	236.7 1.9 0.4 - - 218.4	9:51 13:46 13:31 8:45 9:40 10:15 10:40	11:23 13:58 13:43 9:40 10:15 10:40 11:24	1.0 3.1 2.8 2.9 4.2 5.2 5.4	1 0 0 15 15 14 0	0.89 0 0 0.7 0.6 0.32	30.0 - 33.0 33.0 36.0 45.0 77.0	1	1.44 - 1.62 1.62 1.60 1.66 1.66	15 - - - -12 -9 -6	7 - - 14 11 10	18 - - - 7 4 4			- - - - - 17	19 - - - 19 20 19	
60+577.25	Q	03-Mar-09 03-Mar-09 03-Mar-09 03-Mar-09	3 2 1 0	10.6 13.1 20.1 25.1	9.6 10.6 13.1 20.1	1 2.5 7 5	A A A	14.8 6.2 21.5 6.1	14.8 6.2 21.5 6.1	14.8 2.5 3.1 1.2	1:44 1:26 1:07 0:46	2:13 1:38 1:19 0:59	2.9 2.9 5.4 8.6	0 0.1 1.4 0.3	0 0.01 0.04 0.01	- - - 31.9	- - - 4	- - - 1.64	- - - 1	- - - 10	- - - 16	- - - 15		- - -	- - - 19	
60+578	Р	24-Feb-09 08-Jan-09 08-Jan-09 08-Jan-09	4 3 2 1	8.17 9.5 12 19	7.57 8.5 9.5 12	0.6 1 2.5 7	A A A	600.0 630.5 7.5 177.8	600.0 630.5 7.5 177.8	600.0 630.5 3.0 25.4	14:39 17:06 16:48 16:05	15:55 18:15 17:01 16:43	2.5 0.4 2.9 5.8	5.7 11.1 0.6 0.9	1.92 26.75 0.09 0.02	32.0 - - 32.0	2	1.61 - - 1.62	-9 - - 24	12 - - 6	20 - - -	15 - - 13	-	- - -	17 - - 18	Max Volume By-Pass. Re-try. Max volum
60+579.5	Т	12-Mar-09 31-Jan-09 31-Jan-09	4 3 2	7.5 9 13.5	6.9 8 9	0.6 1 4.5	MF A A	36.2 600.6 3.4	36.2 600.6 3.4	36.2 600.6 0.8	9:00 14:48 14:30	9:33 15:56 14:42	1.4 3.0 3.6	0 8 0	0.01 2.7 0	- 34.0 -	- 0 -	- 1.66 -	- -11 -	- 17 -	- 10 -	- 11 -		1 1 1	- 17 -	Max volume
60+581	S	25-Feb-09 16-Jan-09 16-Jan-09 16-Jan-09 16-Jan-09	4 3 3 2 1	7.1 9.6 9.6 12.1 19.1	6.5 8.6 8.6 9.6 12.1	0.6 1 1 2.5 7	A A A A	291.1 0.0 600.4 16.8 20.8	291.1 - 600.4 16.8 20.8	291.1 - 600.4 6.7 3.0	7:01 0:00 15:37 15:12 14:52	7:58 0:00 16:52 15:31 15:05	2.5 - 2.2 3.0 5.4	0 - 0.1 0.1 0.6	0 - 4.33 0.02 0.02	31.3 36.0 32.0 - 34.3	7 3 - -	1.61 1.66 1.64 - 1.65	21 1 1 - 7	16 15 2 - 12	17 - - -	18 15 16 - 17	-		23 15 20 - 20	Max volume
60+582.5	Т	12-Mar-09 31-Jan-09 31-Jan-09	4 3 2	7.4 8.5 13	6.8 7.5 8.5	0.6 1 4.5	MF A A	52.0 96.7 5.2	52.0 96.7 5.2	52.0 96.7 1.2	15:50 16:30 16:10	16:16 17:22 16:22	1.3 3.1 3.3	0.2 0 0.2	0.22 0 0.01			- - -		-	- -		-			
60+584	Р	25-Feb-09 07-Dec-08 07-Dec-08 07-Nov-08	4 3 2 1	7.02 8.5 11 18	6.42 7.5 8.5 11	0.6 1 2.5 7	A A A	32.0 600.3 1.1 52.7	32.0 600.3 1.1 52.7	32.0 600.3 0.4 7.5	8:09 2:10 1:47 08:12	8:34 3:15 2:02 08:45	2.2 0.0 1.4 4.4	0 10.2 0 0	0 500.23 0 0	29.5 32.0 33.0 32.0	8 - 5 6	1.58 - 1.64 1.66	15 - 18 13	15 - 10 16	10 - 8 16	8 - 13 13	- - -	- - - -	19 18 17 22	





				Stag	ge			Ta	ike		Dur	ation		Termination	on		QA				7	Temperature	es			
Hole	Order (P, S, T, Q)	Date (dd-mmm-vv)	Stage #	From (m)	To (m)	Length (m)	Mix	Volume	V _{TOTAL}	Take (L/m)	Start (hhumm)	End (hh:mm)	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh (sec)	Bleed	Specific Gravity	Cement (Calaius)	Water (Calaina)	Ambient (Coloius)	Glenium (Celcius)	Pozzutec (Coloius)	Bentonite (Celcius)	Mix (Calaius)	Comments
60+585.5	Т	13-Mar-09 29-Jan-09 29-Jan-09	4 3 2	7.48 8.6 13.1	6.88 7.6 8.6	0.6 1 4.5	MF A A	41.3 360.5 2.2	41.3 360.5 2.2	41.3 360.5 0.5	7:50 23:04 22:51	8:20 0:40 23:02	2.0 3.1 3.3	0.3 0 0	0.15 0 0	- - -	- - -	- - -	(Celcius)	(Celcius)	(Celcius)	- - -	(Celcius)	- - -	(Celcius)	
60+587	S	14-Feb-09 16-Jan-09 16-Jan-09 16-Jan-09	4, 5 3 2 1	7.8 8.8 11.3 18.3	6.8 7.8 8.8 11.3	1 1 2.5 7	A A A	600.3 18.7 61.5 15.9	600.3 18.7 61.5 15.9	600.3 18.7 24.6 2.3	9:10 10:13 9:25 9:00	8:16 10:40 10:07 9:17	1.7 3.1 3.2 5.6	9.97 0.1 0.7 0.1	5.58 0.05 0.09 0	30.0 - 32.0	4	1.64 - 1.70	11 - 16 -	11 - 16 -	17 - -	19 - 11 -			19 - 22 -	Port Injection. Max Volume
60+588.5	Т	13-Mar-09 29-Jan-09	4 2, 3	7.61 13.2	7.01 7.7	0.6 5.5	MF A	82.3 1351.0	82.3 1351.0	82.3 245.6	8:30 19:22	9:07 22:07	1.8 2.9	0.4 7	0.23 0.53	32.0 31.9	1 10	1.50 1.64	14 -13	9 11	16 20	- 13	-	-	14 19	Max Volume
60+590	P	25-Feb-09 15-Dec-08 15-Dec-08 15-Dec-08 15-Dec-08	4 3 3 2 1	6.64 8.2 8.2 10.7 17.7	6.04 7.2 7.2 8.2 10.7	0.6 1 1 2.5 7	A A B A	352.1 400.0 200.0 64.7 7.3	352.1 - 600.0 64.7 7.3	352.1 - 600.0 25.9 1.0	8:51 16:34 17:00 15:45 15:23	10:24 17:00 17:40 16:25 15:36	2.5 - 0.1 3.0 5.6	0 - 9.7 0.5 0	0.03 - 96.3 0.08 0	35.0 33.5 33.0	- - 4 - 5	1.65 1.61 1.62		- - - -	- - - -		-	-		Max Volume
60+591.5	Т	13-Mar-09 29-Jan-09 29-Jan-09 29-Jan-09	4 3 2 1	7.2 8.5 11 18	6.6 7.5 8.5 11	0.6 1 2.5 7	MF A A	51.0 4.0 7.7 6.2	51.0 4.0 7.7 6.2	51.0 4.0 3.1 0.9	9:23 17:49 17:34 17:13	9:53 18:02 17:45 17:26	1.5 3.0 3.4 5.4	0.4 0.24 0.2 0.1	0.25 0.08 0.02 0	1 1 1		- - -	-	-					-	
60+593	S	25-Feb-09 16-Jan-09 16-Jan-09 15-Jan-09	4 3 2 1	7.05 8.4 10.9 17.9	6.45 7.4 8.4 10.9	0.6 1 2.5 7	A A A	208.7 600.9 751.3 34.4	208.7 600.9 751.3 34.4	208.7 600.9 300.5 4.9	10:36 7:18 5:42 5:21	12:02 8:46 7:04 5:37	2.4 1.8 2.7 5.5	0 2.9 11.6 1.3	0 1.64 1.73 0.03	29.0 31.9 -	11 9 -	1.59 1.64 - -	-15 3 -	15 10 - -	9 - -	10 12 -	- - -	- - -	19 14 -	Max volume Max volume
60+594.5	Т	13-Mar-09 29-Jan-09 29-Jan-09	4 3 2	7.35 8.7 13.2	6.75 7.7 8.7	0.6 1 4.5	MF A A	43.1 2.4 10.9	43.1 2.4 10.9	43.1 2.4 2.4	10:16 18:49 18:25	10:44 19:01 18:41	1.3 3.1 3.3	1 0 0.6	0.76 0 0.05	-	- - -	- - -	- -	-	- - -	- - -	- - -	- - -	- -	
60+596	Р	03-Mar-09 08-Dec-08 07-Dec-08 07-Nov-08	4 3 2 1	7.05 8.35 10.85 17.85	6.45 7.35 8.35 10.85	0.6 1 2.5 7	A A A	396.6 22.6 1.1 200.0	396.6 22.6 1.1 200.0	396.6 22.6 0.4 28.6	13:26 - 1:47 09:30	14:28 06:40 2:02 10:15	2.7 3.0 1.4 5.0	0 0 0 3.3	0 0 0 0.08	32.9 - 33.0 32.0	4 - 5 6	1.63 - 1.64 1.63	7 - 18 20	13 - 10 10	- - 8 12	15 - 13 -			18 20 17 21	
60+597.5	Т	13-Mar-09 29-Jan-09 29-Jan-09	4 3 2	7.63 8.9 13.4	7.03 7.9 8.9	0.6 1 4.5	MF A A	118.1 8.9 8.3	118.1 8.9 8.3	118.1 8.9 1.8	12:43 10:38 10:20	14:30 11:05 10:35	1.6 2.8 3.1	0.4 0.2 0.3	0.24 0.06 0.03	- - 31.0	- - 5	- - 1.62	- - 5	- - 7		- - 16			- - 19	
60+599	S	03-Mar-09 15-Jan-09 15-Jan-09 15-Jan-09	4 3 2 1	7.25 8.5 11 18	6.65 7.5 8.5 11	0.6 1 2.5 7	A A A	189.9 206.0 6.6 51.3	189.9 206.0 6.6 51.3	189.9 206.0 2.6 7.3	14:50 4:43 4:28 4:00	15:25 5:10 4:41 4:22	2.6 0.3 2.9 5.7	0.02 10 0.2 0.1	0.01 22 0.03 0	- - - 32.9	- - - 3	- - - 1.64	- - - 7	- - - 8	- - -	- - - 8	- - -		- - - 16	Communicate to 60+597.5
60+600.5	Т	13-Mar-09 31-Jan-09 31-Jan-09	4 3 2	7.76 8.9 13.4	7.16 7.9 8.9	0.6 1 4.5	MF A A	59.3 22.2 20.7	59.3 22.2 20.7	59.3 22.2 4.6	14:39 19:11 18:49	15:11 19:50 19:06	1.6 3.3 3.0	0.5 0.2 1	0.34 0.05 0.07	31.5 - 36.4	2 - 5	1.42 - 1.62	17 - -1	8 - 9	13 - 19	- - 16			15 - 21	
60+602	Р	03-Mar-09 08-Jan-09 08-Jan-09 08-Jan-09 08-Jan-09	4 3 3 2 1	7.05 8.9 8.9 10.9 18.4	6.45 7.9 7.9 8.9 10.9	0.6 1 1 2 7.5	A A B A	8.2 400.0 200.6 3.1 352.6	8.2 - 600.6 3.1 352.6	8.2 - 600.6 1.5 47.0	15:49 22:39 23:23 22:25 21:30	16:05 23:23 23:43 22:35 0:00	2.9 - 1.9 2.4 5.0	0 - 9.9 0.1 1	0.01 - 5.07 0.01 0.08	31.4 35.8 - 33.4	- - 5 -	- 1.63 1.61 - 1.65	- - - - 15	- - - - 8		- - - - 11	-		- 16 14 - 15	By-pass
60+603.5	Т	14-Mar-09 28-Jan-09 28-Jan-09	4 3 2	7.35 8.9 13.4	6.75 7.9 8.9	0.6 1 4.5	MF A A	78.0 100.6 23.0	78.0 100.6 23.0	78.0 100.6 5.1	6:02 5:03 4:41	7:37 5:48 4:55	1.6 3.2 3.2	0.4 0.2 0.5	0.24 0.06 0.03	32.0 33.7	1 2 -	1.42 - -	16 16 -	9 12 -	27 21 -	- 13 -		-	17 19 -	
60+605	s	03-Mar-09 15-Jan-09 15-Jan-09	4 3 2	7.66 9.4 13.9	7.06 8.4 9.4	0.6 1 4.5	A A A	600.6 394.1 28.8	600.6 394.1 28.8	600.6 394.1 6.4	16:20 23:55 23:27	17:26 0:56 23:47	1.4 3.1 3.2	9.6 0.2 0.6	6.93 0.06 0.05	-	= = =	- - -	-	-	- - -	- - -	- -	- - -	- - -	Max Volume
60+606.5	Т	14-Mar-09 28-Jan-09 28-Jan-09	4 3 2	7.05 8.6 13.1	6.45 7.6 8.6	0.6 1 4.5	MF A A	31.5 5.0 16.1	31.5 5.0 16.1	31.5 5.0 3.6	7:48 4:16 3:27	8:05 4:37 4:15	1.5 3.2 3.3	0.9 0.2 0.4	0.6 0.06 0.03	-	-	-		-	-	-	-	-	- - -	





				Stag	е			Ta	ke		Dur	ation		Termination	on		QA					Temperatur	es			
Hole	Order (P, S, T, Q)	Date (dd-mmm-yy)	Stage #	From (m)	To (m)	Length (m)	Mix	Volume (L)	V _{TOTAL}	Take (L/m)	Start (hh:mm)	End (hh:mm)	P _{FINAL}	Q _{FINAL}	Penetrab (L/min/m/bar)	Marsh (sec)	Bleed (%)	Specific Gravity	Cement (Celcius)	Water (Celcius)	Ambient (Celcius)	Glenium (Celcius)	Pozzutec (Celcius)	Bentonite (Celcius)	Mix (Celcius)	Comments
60+608	Р	09-Nov-08 25-Feb-09 09-Nov-08 09-Nov-08 23-Oct-08	4 4 3 2 1	7.5 7 8.5 11.15 18.15	6.5 6.4 7.5 8.5 11.15	1 0.6 1 2.65	A A A A	0.0 600.4 300.2 34.9 70.3	0.0 600.4 300.2 34.9 70.3	0.0 600.4 300.2 13.2 10.0	20:10 23:54 17:11 16:04 21:35	20:30 1:11 18:19 16:30 22:10	11.0 2.5 0.7 3.6 4.8	0 7.4 5.1 0.4 0.5	0 2.44 8 0.04 0.015	31.0 31.4 33.1 33.8 30.0	5 6 1 1 2	1.65 1.64 1.67 1.67 1.61	- 3 - - 25	- 8 - - 12	- 22 - - - 12	- 10 - - 11	- - - - -	- - - - -	- 25 - - 23	Unable to break port Max Volume
60+609.5	Т	18-Mar-09 28-Jan-09 28-Jan-09	4 3 2	7.23 8.5 13	6.63 7.5 8.5	0.6 1 4.5	MF A A	67.0 129.1 19.7	67.0 129.1 19.7	67.0 129.1 4.4	15:36 2:30 1:58	16:13 3:10 2:21	1.5 3.0 2.9	0.3 0 0.5	0.2 0 0.04	- - 32.8	- - 2	- - 8.00	- - 15	- - 14	- - 22	- - 5	- - -	- - -	- - 19	
60+611	S	25-Feb-09 15-Jan-09 15-Jan-09	4 3 2	6.82 8.1 12.6	6.22 7.1 8.1	0.6 1 4.5	A A A	177.3 9.5 3.0	177.3 9.5 3.0	177.3 9.5 0.7	1:27 22:44 22:24	2:01 23:03 22:37	2.1 3.0 2.9	14.3 0 0	5.95 0.1 0	32.2 - 34.3	3 - 2	1.64 - 1.64	4 - 5	8 - 17	20	9 - 14	- - -	- - -	20 - -	Communicate to 60+608
60+612.5	Т	14-Mar-09 28-Jan-09 28-Jan-09	4 3 2	7 8.4 10.9	6.4 7.4 8.4	0.6 1 2.5	MF A A	36.2 601.7 4.8	36.2 601.7 4.8	36.2 601.7 1.9	8:38 21:57 21:36	9:06 23:06 21:49	1.4 1.7 3.2	0.9 10.4 0	0.32 6.3 0	- 32.2 -	2	5.00 -	- 8 -	- 10 -	- 13 -	- -14 -	- - -	-	- 13 -	Max Volume
60+614	Р	21-Nov-08 21-Nov-08 21-Nov-08 21-Nov-08 21-Nov-08 21-Nov-08 21-Nov-08 30-Oct-08	5 5 4 4 4 3 2	7.38 7.38 7.38 7.38 7.38 8.38 10.82 17.82	6.38 6.38 6.38 6.38 7.38 8.38 10.82	1 1 1 1 1 1 2.44	A A A A A A	0.6 794.8 5.1 0.7 2.0 0.5 42.3 45.9	- 795.4 - - 7.8 0.5 42.3 45.9	795.4 - - 7.8 0.5 17.3 6.6	11:11 15:22 10:44 15:13 17:20 09:40 17:58 07:25	11:16 17:06 10:51 15:16 17:23 09:50 18:08 08:25	21.0 2.4 21.0 19.0 20.0 9.9 3.5 5.0	0 10.4 0 0 0 0	0 4.3 0 0 0 0	32.6 32.6 38.0 32.7 - 32.9 34.1 31.0	- - 3 - - - 3	- 1.62 - - - - - - 1.62	- 18 - - -	9	- - - - - 13	- 19 - - - -	-	- - - - -	- - 24 - 21 21 17	Unable to break port Re-attempt, successful Unable to break port Re-attempt, unsuccessfu Re-attempt, unsuccessfu
60+615.5	Т	14-Mar-09 28-Jan-09 28-Jan-09	4 3 2	6.89 8.3 12.8	6.29 7.3 8.3	0.6 1 4.5	MF A A	31.0 601.8 13.3	31.0 601.8 13.3	31.0 601.8 3.0	9:12 20:10 19:49	9:38 21:10 20:02	1.5 1.1 3.1	0.4 0 0.7	0.35 0.01 0.05	- - -		- - -	1 1 1		-		- - -	-	1 1 1	Max Volume
60+617	s	25-Feb-09 15-Jan-09 15-Jan-09	4 3 2	6.89 8.2 12.7	6.29 7.2 8.2	0.6 1 4.5	A A A	357.2 600.4 2.6	357.2 600.4 2.6	357.2 600.4 0.6	2:25 20:41 20:25	3:47 21:44 20:36	2.5 1.6 2.9	0.2 10.1 0	0.07 8 0	31.9 37.8 33.6	3 4	1.63 1.64 1.64	4 - 15	9 - 8	19 -	10 - 11	- - -	-	22 19 15	Max volume
60+618.5	Т	14-Mar-09 28-Jan-09 28-Jan-09 28-Jan-09 28-Jan-09	4 3 3 2 1	7.05 8.2 8.2 10.7 17.7	6.45 7.2 7.2 8.2 10.7	0.6 1 1 2.5 7	MF A B A	74.7 470.0 190.7 15.0 2.3	74.7 - 660.7 15.0 2.3	74.7 - 660.7 6.0 0.3	9:50 11:09 11:50 10:44 10:21	10:09 11:50 12:03 11:01 10:34	1.8 0.0 0.0 2.7 5.0	0.9 15 9.7 0.3	0.51 inf inf 0.04 0	31.5 - 38.0 - 33.0	2 - 4 - 4	1.42 - 1.65 - 1.63	17 - 2 - 2	9 - 6 - 6	26 - - -	- - 12 - 13		- - - -	17 - 15 - 17	Max Volume
60+620	Р	09-Nov-08 22-Nov-08 09-Nov-08 22-Nov-08 25-Feb-09 09-Nov-08 09-Nov-08 24-Oct-08	5 5 4 4 4 3 2	7.94 7.94 7.94 7.94 7.45 8.94 12.38 19.38	6.94 6.94 6.94 6.85 7.94 8.94 12.38	1 1 1 0.6 1 3.44	A A A A A A	0.3 0.4 0.3 0.5 55.2 9.9 65.7 3.4	0.7 - 0.8 55.2 9.9 65.7 3.4	0.7 - 0.8 55.2 9.9 19.1 0.5	3:45 15:24 3:25 15:05 4:02 23:10 22:00 21:15	4:00 15:26 3:30 15:12 4:44 23:30 22:30 21:33	11.5 14.0 11.3 13.3 2.5 3.0 3.5 5.0	0 0 0 0 0.1 0 0.7	0 0 0 0 0.02 0 0.01	31.1 30.0 32.0 - 31.0 31.0	- 4 - 2 - - 3	1.56 1.66 1.67 - - 1.65 1.67	- - 23 - - - 25	- - 12 - - - 13	- - 12 - - - 12	- - 15 - - - 9	-	-	- 21 - 22 - - - 24	Unable to break port Unable to break port Unable to break port Unable to break port
60+620.75	Q	22-Feb-09 22-Feb-09	3 2	8.9 13.4	7.9 8.9	1 4.5	A A	601.1 16.3	601.1 16.3	601.1 3.6	15:07 14:37	16:06 14:53	1.6 3.9	10.2 0.3	6.28 0.02	- 31.0	- 4	1.62	- 17	- 14	- 14	- 16	-	-	- 20	Max Volume
60+621.5	Т	14-Mar-09 28-Jan-09 28-Jan-09 28-Jan-09 01-Feb-09	4 3 2 2 1	7.48 8.4 10.9 10.9 17.9	6.88 7.4 8.4 8.4 10.9	0.6 1 2.5 2.5 7	MF A A B	58.1 615.9 540.0 260.0 30.7	58.1 615.9 - 800.0 30.7	58.1 615.9 - 320.0 4.4	10:36 18:11 16:26 17:27 10:21	11:11 19:25 17:27 18:00 10:41	1.6 1.8 2.5 2.2 5.3	0.6 10 10.5 10.4 0	0.37 5.48 1.43 1.59 0	33.5 - 9.0	- 2 - 6	- 4.00 - 1.54 -	- 9 - -1	- 16 - 9	- 17 - -	- 13 - -	- - - -	- - - -	- 14 - 18	Max Volume Max Volume
60+622.25	Q	22-Feb-09 22-Feb-09	3 2	8.5 13	7.5 8.5	1 4.5	A A	601.7 2.6	601.7 2.6	601.7 0.6	16:56 16:24	17:59 16:39	2.5 4.4	10.3 0	4.22 0	- 32.0	- 2	- 1.64	- 4	- 13	- 20	- 15	-	-	- 18	Max Volume
60+623	s	25-Feb-09 15-Jan-09 15-Jan-09	4 3 2	8.09 9.4 13.9	7.49 8.4 9.4	0.6 1 4.5	A A A	47.3 69.3 5.4	47.3 69.3 5.4	47.3 69.3 1.2	5:57 10:49 9:49	6:28 11:34 10:38	2.4 3.2 2.9	0 0.2 0	0.01 0.05 0	- - 32.5		- - 1.65	- - 15	- - 9	- - 8	- - 13	- - -	-	- - 16	





	I			Stag	ie			Ta	ike		Dur	ation		Termination	in		QA				-	Temperatur	es			
Hole	Order (P, S, T, Q)	Date	Stage #	From	То	Length	Mix	Volume	V _{TOTAL}	Take	Start	End	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh	Bleed	Specific	Cement	Water	Ambient	Glenium	1	Bentonite	Mix	Comments
	(1,0,1,0)	(dd-mmm-yy)		(m)	(m)	(m)		(L)	(L)	(L/m)	(hh:mm)	(hh:mm)	(bar)	(L/min/m)	(L/min/m/bar)	(sec)	(%)	Gravity	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	
60+624.5	Т	14-Mar-09 28-Jan-09 28-Jan-09 28-Jan-09	4 3 3 2	8.06 9.4 9.4 13.9	7.46 8.4 8.4 9.4	0.6 1 1 4.5	MF A A	1.9 90.6 604.1 10.0	1.9 - 694.7 10.0	1.9 - 694.7 2.2	14:59 14:38 14:58 14:12	15:06 14:55 16:08 14:27	2.0 1.8 3.7 3.0	0 9.1 9.82 0	0 5.23 13.25 0	- - - 37.6	- - - 6	- - - 1.60	- - - 2	- - - 8	- - -	- - - 18	- - -	- - -	- - - 17	By-Pass Max Volume
60+626	Р	20-Nov-08 20-Nov-08 26-Feb-09 20-Nov-08 20-Nov-08 30-Oct-08	5 4 4 3 2	8 8 7.5 9 11.3 18.3	7 7 6.9 8 9 11.3	1 1 0.6 1 2.3 7	4 4 4 4 4	109.7 0.0 494.8 2.0 7.8 47.6	109.7 0.0 494.8 2.0 7.8 47.6	109.7 0.0 494.8 2.0 3.4 6.8	08:39 08:10 13:32 05:34 09:43 08:28	09:17 08:13 14:59 05:55 09:51 09:10	9.0 16.0 2.5 9.9 3.7 5.0	0.01 0 0 0 0	0.001 0 0 0 0	32.2 32.8 32.0 35.4 32.2 31.0	5 - 5 -	1.63 1.63 - -	15 10 2 22 -	15 15 17 11 -	12 12 14 11 11	15 15 18 19 -	-	-	24 19 21 - 20	Injection via port Unable to break port
60+627.5	Т	14-Mar-09 27-Jan-09 27-Jan-09	4 3 2	7.25 8.7 13.2	6.65 7.7 8.7	0.6 1 4.5	MF A A	136.9 601.4 3.9	136.9 601.4 3.9	136.9 601.4 0.9	15:17 4:05 3:45	16:11 5:10 3:57	1.5 1.6 3.2	0.9 10.7 0	0.99 6.61 0	- - -	-	- - -			-	-	- - -	-		Max Volume
60+629	S	15-Feb-09 26-Feb-09 15-Jan-09 15-Jan-09 15-Jan-09	4, 5 4 3 3	7.7 7.3 8.7 8.7 13.2	6.7 6.7 7.7 7.7 8.7	1 0.6 1 1 4.5	A A B A	164.7 1.0 479.6 150.1 365.1	164.7 1.0 - 629.7 365.1	164.7 1.0 - 629.7 81.1	11:01 15:13 8:15 9:10 6:58	11:26 15:24 9:10 9:27 8:05	2.4 2.3 1.1 1.3 3.3	0 0.1 10.6 9.2 0	0.01 0.03 10.56 6.88 0	36.4 35.0	- - - -	- - - 1.64 1.64	- - - 18 21	- - - 10 8	- - 3 8	- - - 17	- - - -	- - - -	- - - 19 29	Port injection Max volume
60+630.5	Т	14-Mar-09 27-Jan-09 27-Jan-09	4 3 2	7.43 8.6 13.1	6.83 7.6 8.6	0.6 1 4.5	MF A A	153.8 11.0 13.3	153.8 11.0 13.3	153.8 11.0 3.0	16:24 8:27 8:03	17:25 9:07 8:20	1.5 3.1 3.2	0.5 0 0	0.59 0.01 0	- - -	-			-	-			-		
60+632	Р	10-Nov-08 10-Nov-08 26-Feb-09 10-Nov-08 10-Nov-08 24-Oct-08	5 4 4 3 2	7.86 7.86 7.86 8.86 11.25 18.25	6.86 6.86 6.86 7.86 8.86 11.25	1 1 1 1 2.39 7	A A A A	0.0 0.0 - 366.0 121.0 11.7	0.0 0.0 - 366.0 121.0 11.7	0.0 0.0 - 366.0 50.6 1.7	10:47 10:47 - 08:51 07:40 02:25	12:00 12:00 - 10:08 08:31 02:40	12.0 12.0 - 0.4 3.5 5.5	0 0 - 0 0 0	0 0 - 0 0 0.007	31.0 30.9 32.0	- - 2 2	- - 1.66 1.66	- - - - 20	- - - - - 13	- - - - - 11	- - - - 14		-	- - - - - 22	Unable to break port Unable to break port Hole was not perforated due to crooked casing.
60+633.5	Т	15-Mar-09 27-Jan-09 27-Jan-09	4 3 2	7.94 9.5 14	7.34 8.5 9.5	0.6 1 4.5	MF A A	83.6 16.5 5.0	83.6 16.5 5.0	83.6 16.5 1.1	7:13 7:21 6:58	8:00 7:53 7:13	1.6 2.4 2.9	0.6 0 0	0.36 0 0	32.0 - -	1 -	1.42 - -	16 - -	7 - -	23 - -	-	- - -	-	18 - -	
60+635	s	15-Feb-09 15-Jan-09 15-Jan-09	4, 5 3 2	8.3 9.3 13.8	7.3 8.3 9.3	1 1 4.5	A A A	601.3 8.2 2.3	601.3 8.2 2.3	601.3 8.2 0.5	13:10 6:10 5:51	14:11 6:27 6:03	1.9 3.1 3.3	9.7 0 0.018	4.98 0 0.001	32.0 - 32.9	5 -	1.65 - 1.65	19 - 10	12 - 6	17 -	16 - 12	- - -	-	19 - 14	Port injection. Max Volume
60+636.5	Т	27-Jan-09 27-Jan-09	3 2	9.5 14	8.5 9.5	1 4.5	A A	67.8 7.4	67.8 7.4	67.8 1.6	2:48 2:20	3:24 2:33	3.3 2.9	0	0	32.4	- 6	- 1.65	- 4	- 14	- 16	- 17	-	-	- 19	
60+638	Р	19-Nov-08 19-Nov-08 20-Nov-08 20-Nov-08 30-Oct-08	5 4 3 2 1	8.16 8.16 9.16 11.59 18.59	7.16 7.16 8.16 9.16 11.59	1 1 1 2.43 7	A A A A	801.0 6.8 602.9 61.8 64.6	801.0 6.8 602.9 61.8 64.6	801.0 6.8 602.9 25.4 9.2	03:56 03:27 07:54 07:11 11:20	06:45 03:46 09:36 07:39 00:12	3.1 9.4 7.2 3.2 5.0	3.2 0 7.3 0	1.04 0 0.9 0	32.3 32.8 33.3 32.4 30.0	- 4 4 2	- 1.62 1.66 1.64	- 12 20 14 -	- 7 10 11 -	14 17 12 -	- 12 15 10	- - - -	- - - -	21 19 23 24	Port Injection Unable to break port
60+639.5	Т	15-Mar-09 27-Jan-09 27-Jan-09	4 3 2	7.5 8.9 13.4	6.9 7.9 8.9	0.6 1 4.5	MF A A	40.2 4.6 25.4	40.2 4.6 25.4	40.2 4.6 5.6	8:56 23:25 22:54	9:32 23:47 23:14	1.5 2.8 2.7	0.5 0 0	0.59 0.01 0	- - -	-	- - -			- - -	- - -	- - -	-		
60+641	S	15-Feb-09 14-Jan-09 14-Jan-09 14-Jan-09	4, 5 3 3 2	7.9 8.9 8.9 13.4	6.9 7.9 7.9 8.9	1 1 1 4.5	A A B A	602.2 390.0 440.0 4.8	602.2 - 830.0 4.8	602.2 - 830.0 1.1	9:10 12:55 1:39 12:35	8:16 1:39 2:02 12:49	1.8 - 1.3 2.9	9.22 - 9.7 0.2	5.1 - 0 0	- - 37.2 -	-	- - 1.65 -	- - 6	- - 5	- - -	- - -	- - -	- - -	- - 15 -	Port injection. Max Volume Max volume
60+642.5	Т	18-Mar-09 27-Jan-09 27-Jan-09 27-Jan-09	4 3 2 1	7.71 9 11.5 18.5	7.11 8 9 11.5	0.6 1 2.5 7	MF A A	95.8 601.0 32.6 3.6	95.8 601.0 32.6 3.6	95.8 601.0 13.0 0.5	13:13 14:52 14:20 13:49	13:36 16:05 14:45 14:12	1.5 0.8 2.6 4.5	0.2 0.8 0	0.14 0.9 0	30.0 - - 33.0	2 - - 5	1.40 - - 1.63	16 - - 4	10 - - 7	18 - -	- - - 12	- - -	- - -	20 - - 20	Max Volume





				Stag	je			Ta	ake		Dur	ation		Termination	on		QA					Temperatur	es			
Hole	Order (P, S, T, Q)	Date (dd-mmm-yy)	Stage #	From (m)	To (m)	Length (m)	Mix	Volume (L)	V _{TOTAL}	Take (L/m)	Start (hh:mm)	End (hh:mm)	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh (sec)	Bleed (%)	Specific Gravity	Cement (Celcius)	Water (Celcius)	Ambient (Celcius)	Glenium (Celcius)	Pozzutec (Celcius)	Bentonite (Celcius)	Mix (Celcius)	Comments
60+644	Р	21-Nov-08 10-Nov-08 21-Nov-08 10-Nov-08 10-Nov-08 25-Oct-08	5 4 4 3 2	8.26 8.26 8.26 9.26 10.95 17.95	7.26 7.26 7.26 8.26 9.26 10.95	1 1 1 1 1 1.69	A A A A	526.8 0.0 0.3 301.0 31.3 14.7	526.8 - 0.3 301.0 31.3 14.7	526.8 - 0.3 301.0 18.5 2.1	02:04 17:24 01:45 15:27 14:29 01:04	04:01 17:51 01:50 16:35 14:50 01:27	5.5 12.0 20.4 0.6 3.5 5.3	0 0 0 5.1 0	0 0 0 10 0 0	32.3 - 31.7 31.5 31.5 31.0	8 - 9 - - 2	1.65 1.67 1.67 1.62	17 - 19 - - 16	10 - 14 - - 8	9 - 14 - - 11	15 - 15 - - 3	- - - - - -	- - - - - -	20 - 22 - - 18	Port Injection Unable to break port Unable to break port
60+645.5	Т	15-Mar-09 27-Jan-09 27-Jan-09	4 3 2	7.94 9.1 13.6	7.34 8.1 9.1	0.6 1 4.5	MF A A	2.0 65.3 25.5	2.0 65.3 25.5	2.0 65.3 5.7	9:42 21:26 20:54	9:58 22:23 21:15	2.0 2.7 3.2	0.2 0.1 0.3	0.02 0.04 0.02		-	-			-	-	- - -	-		
60+647	s	26-Feb-09 14-Jan-09 14-Jan-09	4 3 2	7.99 9.3 13.8	7.39 8.3 9.3	0.6 1 4.5	A A A	201.9 602.1 5.3	201.9 602.1 5.3	201.9 602.1 1.2	16:57 23:14 22:56	17:37 0:17 23:10	2.5 2.1 3.2	0 0.2 0	0 0 0	31.9 - 32.8	4 -	1.61 - 1.66	6	14 - -	15 - -	15 - -	- - -		16 - 16	Max volume
60+647.75	Q	23-Feb-09 23-Feb-09 23-Feb-09	3 2 1	9.3 11.8 18.8	8.3 9.3 11.8	1 2.5 7	A A A	600.5 7.4 5.2	600.5 7.4 5.2	600.5 3.0 0.7	10:17 9:57 9:36	11:21 10:10 9:47	3.0 2.6 5.0	10.8 0 0	7.05 0 0	33.6 - 32.0	6 - 5	1.66 - 1.63	- - 15	18 - 15	23 - -	27 - 20	- - -	-	23 - 20	Max Volume
60+648.5	Т	15-Mar-09 27-Jan-09 27-Jan-09 27-Jan-09 01-Feb-09	4 3 2 2 1	8.37 9.7 14.2 14.2 19.2	7.77 8.7 9.7 9.7 14.2	0.6 1 4.5 4.5 5	MF A A B	0.6 603.4 684.0 666.0 22.6	0.6 603.4 - 1350.0 22.6	0.6 603.4 - 300.0 4.5	10:10 19:25 16:27 17:54 9:04	10:30 20:33 17:53 19:05 9:24	1.6 2.8 - 2.2 1.7	0 10.9 - 9 0	0.03 3.9 - 1.03 0	32.6 32.2 - 32.2	2 5 -	1.64 1.63 - 1.60	- -12 16 - 0	- 15 12 - 9	- 19 16 -	- 11 12 - 13	- - - -	- - - -	- 14 20 - 16	Max Volume Max Volume
60+649.25	Q	23-Feb-09 23-Feb-09 23-Feb-09	3 2 1	8.7 11.2 18.2	7.7 8.7 11.2	1 2.5 7	A A A	2.7 750.9 5.8	2.7 750.9 5.8	2.7 300.4 0.8	15:24 13:49 13:30	15:37 15:17 13:42	3.0 2.6 5.0	0 10.3 0	0 1.67 0	- - 30.0	- - 7	- - 1.62	- - -5	- - 14	- - 17	- - 11	- - -		- - 19	Max Volume
60+650	P	20-Nov-08 20-Nov-08 20-Nov-08 20-Nov-08 30-Oct-08	5 4 3 2 1	8.45 8.45 9.45 11.84 18.84	7.45 7.45 8.45 9.45 11.84	1 1 1 2.39 7	A A A A	802.0 0.0 58.8 55.7 49.6	802.0 0.0 58.8 55.7 49.6	802.0 0.0 58.8 23.3 7.1	11:35 10:53 14:54 14:06 10:15	13:44 11:10 15:32 14:33 11:00	4.2 17.0 7.0 3.6 5.0	8.9 0 0 0	2.2 0 0.17 0	33.2 - - 32.9 31.0	0 - - - 4	1.63 - - - 1.62	11 - - -	10 - - - -	- - - -	13 - - -	- - - -	- - - -	- - - 16	Port Injection Unable to break port By-Pass
60+651.5	Т	15-Mar-09 27-Jan-09 26-Jan-09	4 3 2	7.96 9.5 14	7.36 8.5 9.5	0.6 1 4.5	MF A A	0.9 600.4 4.1	0.9 600.4 4.1	0.9 600.4 0.9	10:40 5:00 4:35	10:52 6:22 4:47	1.9 2.6 4.2	0 7.2 0.9	0.01 2.99 0.05	- - 32.6	-	- - 1.64	- - -4	- - 12	- - 14	- - 13	- - -	-	- - 13	Max Volume
60+653	S	26-Feb-09 14-Jan-09 14-Jan-09 14-Jan-09	4 3 3 2	7.81 9.3 9.3 13.8	7.21 8.3 8.3 9.3	0.6 1 1 4.5	A A B A	305.0 450.0 152.4 8.6	305.0 - 602.4 8.6	305.0 - 602.4 1.9	17:52 21:18 22:07 21:01	18:48 22:07 22:25 21:13	2.5 - 1.3 3.1	0 - 10.4 0	0 - 8.2 0	33.7 - 37.8 33.0	5 - -	1.56 - 1.65 1.65	10 - - 9	13 - - 6	15 - -	18 - - 14	- - -	- - -	17 - 15 13	Max volume
60+654.5	Т	15-Mar-09 26-Jan-09 26-Jan-09	4 3 2	7.81 9.2 13.7	7.21 8.2 9.2	0.6 1 4.5	MF A A	112.0 625.7 23.8	112.0 625.7 23.8	112.0 625.7 5.3	13:35 17:35 17:07	14:37 18:57 17:28	1.4 1.3 2.8	0 5.9 0	0.01 4.59 0		- - -	- - -			- - -		- - -		-	Max Volume
60+656	P	10-Nov-08 11-Nov-08 22-Nov-08 10-Nov-08 11-Nov-08 22-Nov-08 26-Feb-09 10-Nov-08 10-Nov-08 25-Oct-08	5 5 5 4 4 4 4 3 2	8.13 8.13 8.13 8.13 8.13 7.61 9.13 11.59 18.59	7.13 7.13 7.13 7.13 7.13 7.13 7.01 8.13 9.13 11.59	1 1 1 1 1 1 0.6 1 2.46 7	A A A A A A A A	9.8 1.3 0.4 2.3 8.7 1.9 145.8 314.0 28.9 32.8	11.5 - 12.9 145.8 314.0 28.9 32.8	- 11.5 - - 12.9 145.8 314.0 11.7 4.7	23:25 21:03 10:06 23:09 20:34 09:37 19:26 21:25 20:50 01:42	23:32 21:24 10:07 23:20 20:48 09:41 20:12 22:34 21:00 02:10	12.5 15.1 15.0 12.4 11.8 14.3 2.2 0.7 3.5 5.8	0.1 0 0 - 0.2 0 0 0 2.3 0.2 0.4	0.04 0 0 - 0 0 0.01 2.36 0	31.0 - 30.9 - 40.0 32.3 32.1 33.0	0 - 2 - - 2 3 1	1.62 - 1.56 - - 1.63 1.62 1.60 -	- - - 15 8 - -	- - - - 10 12 - -	- 12 - - 13 18 - -	- - - - 15 17 - -			- 24 - - 24 19 - -	Unable to break port Unable to break port
60+657.5	Т	15-Mar-09 26-Jan-09 26-Jan-09	4 3 2	7.83 9.2 13.7	7.23 8.2 9.2	0.6 1 4.5	MF A A	35.0 22.8 86.5	35.0 22.8 86.5	35.0 22.8 19.2	14:55 16:20 15:30	15:07 16:44 16:14	1.6 2.9 0.8	0 0.7 0.8	0.01 0.23 0.05	32.0 - -	1 - -	1.40 - -	17 - -	7 - -	26 - -		- - -	- - -	19 - -	
60+659	s	26-Feb-09 14-Jan-09 14-Jan-09	4 3 2	7.91 9.3 13.8	7.31 8.3 9.3	0.6 1 4.5	A A A	347.2 6.0 422.2	347.2 6.0 422.2	347.2 6.0 93.8	20:27 12:33 10:57	22:40 13:09 12:32	2.5 3.1 3.4	0 0.009 1.1	0 0.003 0.08	32.4 - -	3 -	1.63 - -	10 - -	11 - -	19 - -	18 - -	- - -	- - -	21 - -	





				Stag	je			Та	ike		Dur	ation		Termination	n		QA				-	Temperatur	es			
Hole	Order (P, S, T, Q)	Date	Stage #	From	То	Length	Mix	Volume	V _{TOTAL}	Take	Start	End	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh	Bleed	Specific Gravity	Cement	Water	Ambient	Glenium	Pozzutec	Bentonite	Mix	Comments
		(dd-mmm-yy)		(m)	(m)	(m)		(L)	(L)	(L/m)	(hh:mm)	(hh:mm)	(bar)	(L/min/m)	(L/min/m/bar)	(sec)	(%)		(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	
60+660.5	Т	15-Mar-09 26-Jan-09 26-Jan-09	4 3 2	7.35 8.6 13.1	6.75 7.6 8.6	0.6 1 4.5	MF A A	62.6 23.6 375.8	62.6 23.6 375.8	62.6 23.6 83.5	15:20 13:18 11:24	16:03 13:43 13:08	1.7 3.1 1.9	0.4 0.1 6	0.49 0.04 0.09	- - 33.7	- - 4	- - 1.60	- - 7	- - 14	- - 15	- - 19	- - -	- -	- - 14	
60+662	Р	19-Nov-08 19-Nov-08 19-Nov-08 19-Nov-08 31-Oct-08	5 4 3 2 1	8.1 8.1 9.1 11.48 18.48	7.1 7.1 8.1 9.1 11.48	1 1 1 2.38 7	A A A A	789.2 39.5 631.2 53.9 84.6	789.2 39.5 631.2 53.9 84.6	789.2 39.5 631.2 22.6 12.1	08:31 09:00 17:32 16:47 07:55	11:21 09:24 19:32 17:22 08:35	2.7 7.7 1.1 3.5 4.9	10.9 0 5.3 0 0.2	4.04 0 4.2 0 0	32.0 32.2 32.3 30.6 31.0	2 1 6 4 4	1.63 1.62 1.65 1.63 1.62	6 10 19 17 -	10 6 15 -	16 16 13 13	12 13 14 14	- - - -	- - - -	20 20 22 22 22 14	Port Injection Port Injection
60+663.5	Т	15-Mar-09 26-Jan-09 26-Jan-09 26-Jan-09	4 3 2 1	7.45 8.6 11.1 18.1	6.85 7.6 8.6 11.1	0.6 1 2.5 7	MF A A A	122.4 610.2 3.9 60.6	122.4 610.2 3.9 60.6	122.4 610.2 1.6 8.7	16:14 13:56 9:58 9:32	17:01 15:10 10:10 9:48	1.4 2.2 2.6 4.7	0.7 30.9 0.2 0.2	0.9 14.29 0.03 0.01	35.5 -	- 7 -	- 1.65 - -	- 3 -	- 15 - -	- - -	- 17 -	- - -	- - -	- 17 -	Max Volume
60+665	s	15-Feb-09 15-Feb-09 14-Jan-09 14-Jan-09 14-Jan-09	4, 5 4, 5 3 2 2	7.8 7.8 8.8 13.3 13.3	6.8 6.8 7.8 8.8 8.8	1 1 1 4.5 4.5	A B A A B	410.0 191.8 11.9 750.0 600.0	- 601.8 11.9 - 1350.0	- 601.8 11.9 - 300.0	21:36 22:22 10:09 5:27 6:40	22:22 22:46 10:25 6:40 9:42	1.7 2.1 3.0 - 2.9	10.2 10.6 0.2 - 3.3	6.88 4.62 0.06 - 0.25	32.0 36.0 37.0 33.0 37.0	3 4 3 3 5	1.68 1.63 1.64 1.66 1.59	3 4 4 -7 4	19 20 5 3 5	18 19 - -	18 - 12 11 10	- - - -	- - -	21 22 10 10 13	Port Injection. Max Volume Max volume
60+666.5	Т	16-Mar-09 26-Jan-09 26-Jan-09 26-Jan-09	4 3 2 1	7.96 9.3 11.8 18.8	7.36 8.3 9.3 11.8	0.6 1 2.5 7	MF A A A	0.7 3.8 3.1 40.7	0.7 3.8 3.1 40.7	0.7 3.8 1.2 5.8	7:08 0:48 0:24 22:43	7:32 1:06 0:39 23:02	1.2 3.1 3.0 4.8	0 0 0	0 0 0 0	32.0 - 33.1 32.8	3 - 5 3	1.39 - 1.63 1.65	17 - 18 13	8 - 14 14	20 - 9 17	- 14 14	- - -		19 - 18 15	
60+668	P	10-Nov-08 10-Nov-08 10-Nov-08 10-Nov-08 25-Oct-08	5 4 3 2 1	8.6 8.6 9.6 12 19	7.6 7.6 8.6 9.6 12	1 1 1 2.4 7	A A A A	215.2 138.5 310.6 9.8 74.7	215.2 138.5 310.6 9.8 74.7	215.2 138.5 310.6 4.1 10.7	05:35 04:38 03:15 02:45 03:58	06:30 05:27 04:16 03:55 04:47	2.5 2.4 0.8 3.4 5.1	0 0 5.1 0	0 0 0 0 0.006	31.0 31.0 30.0 30.0 31.0	3 3 2 6	1.61 - 1.61 1.62 1.62	- - - 24 15	- - - 15 3	- - 13 11	- - 24 4	-		- 17 18 - 13	Port Injection Port Injection
60+669.5	Т	14-Mar-09 16-Mar-09 25-Jan-09 25-Jan-09 25-Jan-09	4 4 3 2 1	7.91 7.91 9.3 11.8 18.8	7.31 7.31 8.3 9.3 11.8	0.6 0.6 1 2.5 7	MF MF A A	115.4 2.3 19.9 24.2 21.4	- 117.7 19.9 24.2 21.4	117.7 19.9 9.7 3.1	16:05 9:00 5:00 2:36 2:00	17:05 9:32 5:20 2:57 2:15	1.3 1.4 3.8 3.1 5.0	0.8 0.1 0.2 0.1 0.4	0.6 0.1 0.05 0.01 0.01	- - - - 33.2	- - - - 7	- - - - 1.64	- - - -13	- - - - 13	- - - - 15	- - - - 15	-		- - - - 15	
60+671	S	15-Feb-09 15-Feb-09 14-Jan-09 14-Jan-09 14-Jan-09	4, 5 4, 5 3 3 2 2	8.1 8.1 9.1 9.1 13.6 13.6	7.1 7.1 8.1 8.1 9.1 9.1	1 1 1 1 4.5 4.5	A B A B A	480.0 120.1 400.5 199.9 424.0 521.0	- 600.1 - 600.4 - 945.0	600.1 - 600.4 - 210.0	0:56 2:10 16:54 17:40 13:37 14:28	2:10 2:23 17:40 18:03 14:28 16:43	2.5 2.5 1.1 1.9 3.1 3.3	10.9 7.6 10.32 9.5 10.7 0.9	3.63 2.73 8.49 5.02 0.79 0.06	32.6 35.6 - 39.0 - 33.0	3 2 - 4 - 4	- 1.65 - 1.67 - 1.64	13 11 - 8 - 8	9 7 - 6 - 5	18 20 - - -	18 - - - - 16	-		17 19 - 14 -	Port Injection. Max Volume Max volume Max Volume
60+672.5	Т	14-Mar-09 16-Mar-09 26-Jan-09 26-Jan-09 26-Jan-09	4 4 3 2 1	7.73 7.73 9.1 11.6 18.6	7.13 7.13 8.1 9.1 11.6	0.6 0.6 1 2.5 7	MF MF A A	23.6 1.3 600.9 5.0 9.5	24.9 600.9 5.0 9.5	24.9 600.9 2.0 1.4	15:30 9:48 6:21 6:01 5:37	15:53 10:03 7:37 6:13 5:51	1.3 1.3 1.7 3.3 5.1	0.3 0 9.7 0	0.2 0.02 5.75 0.01 0	- - - -	- - - -	- - - -	-		- - - -	- - - -	- - - -	- - -		Max Volume
60+674	Р	18-Nov-08 18-Nov-08 18-Nov-08	5 4 1, 2, 3	7.75 7.75 18.17	6.75 6.75 7.75	1 1 10.42	A A A	0.0 34.7 830.0	0.0 34.7 830.0	0.0 34.7 79.7	01:35 08:17 02:07	01:43 08:41 04:49	17.9 8.9 0.4	0 0 5.4	0 0 1.26	32.4 32.1 33.0	7 9 -	1.61 1.62 -	20 20 -	5 6 -	12 13 12	13 10 -	- - -		19 20 -	Unable to break port Port Injection 2 rods in hole; grouted in
60+675.5	Т	14-Mar-09 16-Mar-09 26-Jan-09 26-Jan-09	4 4 3 2	7.61 7.61 9 13.5	7.01 7.01 8 9	0.6 0.6 1 4.5	MF MF A A	44.7 0.3 40.3 3.7	45.0 40.3 3.7	45.0 40.3 0.8	14:39 10:26 8:18 7:58	15:07 10:44 9:04 8:11	1.8 1.5 2.6 2.9	0.2 0 0 0	0.16 0.03 0.01 0	- - -	- - -	- - -	- - -	- - -	- - -	- - -	- - -	- - -	- - -	
60+677	s	15-Feb-09 15-Feb-09 11-Jan-09 11-Jan-09	4, 5 4, 5 3 2	8.1 8.1 9.1 13.6	7.1 7.1 8.1 9.1	1 1 1 4.5	A B A	430.0 201.0 329.7 13.7	- 631.0 329.7 13.7	631.0 329.7 3.0	3:24 4:20 18:22 17:35	4:20 4:35 19:40 18:10	2.0 2.2 3.1 3.1	10.9 11.1 0 0.9	4.67 4.55 0 0.06	31.0 36.2 -	5	1.62 1.66 -	12 12 -	9 9 -	19 21 -	19 - -	-	-	20 22 -	Port Injection. Max Volume





				Stac	ge			Ta	ake		Dura	ation	l	Terminatio	n		QA				Т	emperature	es			
Hole	Order (P, S, T, Q)	Date	Stage #	From	То	Length	Mix	Volume	V _{TOTAL}	Take	Start	End	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh	Bleed	Specific	Cement	Water	Ambient	Glenium	1	Bentonite	Mix	Comments
	(,,0,,,0)	(dd-mmm-yy)		(m)	(m)	(m)		(L)	(L)	(L/m)	(hh:mm)	(hh:mm)	(bar)	(L/min/m)	(L/min/m/bar)	(sec)	(%)	Gravity	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	
60+678.5	Т	14-Mar-09 16-Mar-09 25-Jan-09 25-Jan-09 25-Jan-09	4 4 3 2 2	7.81 7.81 9.1 13.6 13.6	7.21 7.21 8.1 9.1 9.1	0.6 0.6 1 4.5 4.5	MF MF A A B	4.0 0.3 3.0 680.0 203.0	4.3 3.0 - 883.0	4.3 3.0 - 196.2	14:16 10:53 19:30 16:27 18:05	14:28 11:11 19:44 18:05 19:04	1.7 1.3 2.9 -	0.2 0 0 -	0.13 0.02 0 - 0	- - - 37.2	- - - - 6	- - - 1.66	- - - -18	- - - - 13	- - - 12	- - - - 10	-		- - - - 20	
60+680	P	11-Nov-08 22-Nov-08 11-Nov-08 22-Nov-08 26-Feb-09 11-Nov-08 11-Nov-08 25-Oct-08 26-Oct-08	5 5 4 4 3 2 1 1	8.47 8.47 8.47 7.63 9.47 12.25 19.25	7.47 7.47 7.47 7.47 7.03 8.47 9.47 12.25 12.25	1 1 1 1 0.6 1 2.78 7	A A A A A A A A	7.9 0.5 1.2 0.7 331.7 319.8 10.7 117.6 45.9	8.4 - 1.9 331.7 319.8 10.7 - 163.5	8.4 - 1.9 331.7 319.8 3.8 - 23.4	03:22 09:04 03:06 08:45 2:06 01:40 01:05 05:03 09:26	03:23 09:10 03:07 08:55 3:20 02:40 1:!7 06:15 10:01	11.2 11.3 11.7 13.3 2.1 0.4 3.5 5.0 5.2	0 0 0 0 0 4.9 0 0.4 0.015	0 0 0 0 0 10 0 0.011	31.4 31.9 30.0 30.0 31.0 32.0	- - 2 5 9 7	1.63 - 1.61 - 1.66	- - 18 8 - 8 10	- - 16 10 - 20 4 9	- - 9 18 - 15 9	- - 12 19 - 16 4 8		-	- - 22 22 21 24 15	Unable to break port Unable to break port Unable to break port Unable to break port
60+681.5	Т	14-Mar-09 16-Mar-09 25-Jan-09 25-Jan-09	4 4 3 2	7.81 7.81 9.3 13.8	7.21 7.21 8.3 9.3	0.6 0.6 1 4.5	MF MF A A	3.0 5.4 22.6 126.3	8.4 22.6 126.3	8.4 22.6 28.1	13:54 13:26 15:33 14:45	14:06 13:46 16:10 15:24	1.3 1.2 2.7 2.6	0.2 0 0 0	0.19 0.03 0.01 0.06	32.0 31.0 32.0	1 5 8	1.43 1.42 1.65	17 18 17	9 8 16	26 19 17 -	- - 15 -	- - -	- - -	17 19 23 -	
60+683	S	26-Feb-09 11-Jan-09 11-Jan-09 11-Jan-09	4 3 3 2	7.58 8.9 8.9 13.4	6.98 7.9 7.9 8.9	0.6 1 1 4.5	A A B A	451.9 400.0 230.5 143.4	451.9 - 630.5 143.4	451.9 - 630.5 31.9	3:36 16:19 16:19 15:32	4:30 16:03 17:32 16:11	2.1 - 1.2 3.2	8.2 - 9.2 0.1	3.92 - 7.82 0.01	32.4 - 38.0	4 - -	1.63 - 1.67 -	12 - 4 -	9 - 9 -	18 - -	15 - -	- - -	- - -	14 - 15 -	Communicate to 60+680 Max Volume
60+684.5	Т	18-Mar-09 25-Jan-09 25-Jan-09	4 3 2	7.2 8.5 13	6.6 7.5 8.5	0.6 1 4.5	MF A A	57.8 602.1 25.4	57.8 602.1 25.4	57.8 602.1 5.6	9:45 10:24 9:54	10:23 11:36 10:14	1.5 1.0 2.6	0.4 9.7 0.3	0.28 9.6 0.03	- - -	- - -	- - -	- - -	-	- - -		- - -		- - -	
60+686	Р	17-Nov-08 17-Nov-08 17-Nov-08 17-Nov-08 01-Nov-08	5 4 3 2 1	7.84 7.84 8.84 15.84 17.58	6.84 6.84 7.84 8.84 10.58	1 1 1 7 7	A A A A	212.0 466.1 610.3 47.3 46.5	212.0 466.1 610.3 47.3 46.5	212.0 466.1 610.3 6.8 6.6	18:17 16:53 10:32 09:55 09:55	19:22 17:58 12:31 10:12 10:38	6.8 3.2 1.5 6.9 4.7	0 8.3 6.3 0.3 0.02	0 2.9 4.3 0.01 0.001	31.7 29.5 30.8 31.5 31.5	4 5 4 3	1.62 1.60 1.61 1.62	- 12 5 7 15	- 8 7 8 10	14 13 32 14	8 13 13	- - - -	-	20 18 20 19 19	Port Injection Port Injection
60+686.75	Q	03-Mar-09 03-Mar-09	3 2	10.2 14.7	9.2 10.2	1 4.5	A A	2.7 10.9	2.7 10.9	2.7 2.4	3:30 3:10	3:43 3:23	2.9 4.1	0.1 0.4	0.03 0.02	-	-	-	-	-	-	-	-	-	-	
60+687.5	Т	16-Mar-09 24-Jan-09 24-Jan-09 24-Jan-09	4 3 2 1	7.3 8.9 11.4 18.4	6.7 7.9 8.9 11.4	0.6 1 2.5 7	MF A A A	220.5 11.1 359.8 1147.0	220.5 11.1 359.8 1147.0	220.5 11.1 143.9 163.9	14:34 4:22 1:50 22:35	15:45 4:39 4:14 1:40	1.5 3.1 2.7 5.0	0.8 0 1.2 3.3	0.85 0 0.08 0.09	- - - 35.0	- - - 5	- - - 1.67	- - - 8	- - - 9	- - - 14	- - -	- - -	- - -	- - - 12	
60+688.25	Q	03-Mar-09 03-Mar-09	3 2	9.7 14.2	8.7 9.7	1 4.5	A A	3.1 6.2	3.1 6.2	3.1 1.4	4:34 4:17	4:47 4:30	2.9 4.5	0 0.3	0 0.02	- 32.1	- 2	- 1.63	- 2	- 9	- 13	- 14	- -	-	- 20	
60+689	S	26-Feb-09 11-Jan-09 11-Jan-09	4 3 2	7.78 9.4 13.9	7.18 8.4 9.4	0.6 1 4.5	A A A	604.0 600.5 44.8	604.0 600.5 44.8	604.0 600.5 10.0	5:13 14:13 13:14	6:21 15:20 13:37	2.2 0.5 3.3	8.6 10.9 0	3.97 21.42 0	- - 32.7	- - 2	- - 1.64	- - 11	- - 9	-	- - 14	- - -	-	- - 15	Max Volume
60+690.5	Т	16-Mar-09 24-Jan-09 24-Jan-09	4 3 2	7.86 9.3 13.8	7.26 8.3 9.3	0.6 1 4.5	MF A A	25.4 4.7 101.3	25.4 4.7 101.3	25.4 4.7 22.5	15:57 5:46 5:03	16:17 5:55 5:41	1.1 3.4 3.2	0.3 0 0.6	0.29 0 0.04	- - 33.4		- - 1.62	- - 34	- - 10	- - 12	- - 11	- - -	-	- - 16	
60+692	Р	11-Nov-08 22-Nov-08 11-Nov-08 22-Nov-08 27-Feb-09 11-Nov-08 11-Nov-08 26-Oct-08	5 4 4 4 3 2 1	7.91 7.91 7.91 7.91 7.33 8.91 11.5 18.5	6.91 6.91 6.91 6.91 6.73 7.91 8.91 11.5	1 1 1 0.6 1 2.59	A A A A A A	9.8 1.8 3.0 0.3 602.9 333.1 19.8 243.6	- 11.6 - 3.3 602.9 333.1 19.8 243.6	11.6 - 3.3 602.9 333.1 7.6 34.8	06:05 10:09 05:52 09:55 7:31 04:19 03:55 10:10	06:10 10:15 05:55 10:01 8:56 05:27 04:05 11:14	20.0 11.6 13.1 11.4 2.8 0.6 3.5 4.8	0 0 0 0 8.9 4.9 0	0 0 0 0 3.13 8.9 0	32.0 - 30.0 31.0 31.0	- - - - - - - 5	- - 1.68 - 1.60	- - 14 - - - 14	- - 16 - - - 10	- - 13 - - - 8	- - - 12 - - - 8	- - - - - - -	- - - - - -	- - 21 - 16 19	Unable to break port Unable to break port Unable to break port Unable to break port Max Volume
60+693.5	Т	16-Mar-09 25-Jan-09 25-Jan-09	4 3 2	7.33 9.1 13.6	6.73 8.1 9.1	0.6 1 4.5	MF A A	135.8 352.4 27.6	135.8 352.4 27.6	135.8 352.4 6.1	16:31 6:48 6:15	17:21 7:51 6:36	1.6 2.8 3.1	1 0 0.1	0.66 0.01 0	34.7	2	- 1.69 -	- 27 -	- 10 -	-	- 9 -	- - -	-	- 19 -	





				Stag	je			Ta	ke		Dur	ation		Termination	on		QA				1	Temperature	es			
Hole	Order (P, S, T, Q)	Date (dd-mmm-yy)	Stage #	From (m)	To (m)	Length (m)	Mix	Volume (L)	V _{TOTAL}	Take (L/m)	Start (hh:mm)	End (hh:mm)	P _{FINAL}	Q _{FINAL}	Penetrab (L/min/m/bar)	Marsh (sec)	Bleed (%)	Specific Gravity	Cement (Celcius)	Water (Celcius)	Ambient (Celcius)	Glenium (Celcius)	Pozzutec (Celcius)	Bentonite (Celcius)	Mix (Celcius)	Comments
60+695	S	16-Feb-09 11-Jan-09 11-Jan-09	4, 5 3 2	8 9 13.5	7 8 9	1 1 4.5	A A A	630.0 80.8 32.1	630.0 80.8 32.1	630.0 80.8 7.1	9:38 8:12 7:40	11:04 9:01 8:08	2.2 3.2 3.2	5.8 0.1 0.5	3.88 0.01 0.04	31.0 33.0	3 -	1.58 1.62 -	17 -3 -	11 6 -	25 - -	14 12 -	- - -	- - -	20 16 -	Port Injection. Max Volume
60+696.5	Т	16-Mar-09 25-Jan-09 25-Jan-09	4 3 2	7.86 9.1 13.6	7.26 8.1 9.1	0.6 1 4.5	MF A A	10.3 5.3 144.8	10.3 5.3 144.8	10.3 5.3 32.2	17:36 9:24 8:24	17:50 9:40 9:09	1.4 3.0 3.1	0.2 0 0.7	0.17 0 0.04			- - -	1 1 1		- - -	= = =	- - -	- - -	- - -	
60+698	Р	16-Nov-08 16-Nov-08 16-Nov-08 16-Nov-08 01-Nov-08	5 4 3 1, 2 1	7.56 7.56 8.82 18.67 17.1	6.56 6.56 7.56 8.82 10.1	1 1 1.26 9.85 7	A A A A	9.3 395.6 608.3 247.2 65.2	9.3 395.6 608.3 247.2 65.2	9.3 395.6 482.8 25.1 9.3	12:41 11:43 15:55 13:11 10:50	12:46 12:35 17:19 14:15 11:20	21.0 5.0 3.7 4.6 4.5	0 9.3 10 0.4 0.3	0 1.9 2.2 0.01 0.009	31.3 30.5 32.5 31.0	- 3 6 5	1.65 1.65 1.65	- 13 5 4	9 11 9	- 12 12 -	- 9 13 9			- 19 21 -	Unable to break port Port Injection
60+699.5	Т	16-Mar-09 23-Jan-09 23-Jan-09	4 3 2	7.86 9.2 13.7	7.26 8.2 9.2	0.6 1 4.5	MF A A	66.7 28.4 857.0	66.7 28.4 857.0	66.7 28.4 190.4	18:00 1:30 22:00	18:35 2:23 1:20	1.4 3.2 3.1	0.8 0.3 1.3	0.54 0.09 0.09	33.2	- 6 -	- 1.64 -	1 1 1			- - -				
60+701	s	27-Feb-09 11-Jan-09 10-Jan-09 10-Jan-09	4 3 2 2	7.35 9.3 13.8 13.8	6.75 8.3 9.3 9.3	0.6 1 4.5 4.5	A A A B	600.4 55.3 450.0 432.0	600.4 55.3 - 882.0	600.4 55.3 - 196.0	10:22 6:31 3:54 4:48	11:28 7:25 4:48 6:10	2.7 3.3 - 3.2	10.3 0 - 0.6	3.8 0 - 0.04	32.0 - - 37.0	5 - -	1.62 - - 1.65	-12 - - -	7 - -	11 - -	4	- - -	- - -	13 - - 14	Max Volume
60+702.5	Т	16-Mar-09 23-Jan-09	4 2, 3	7.86 13.6	7.26 8.1	0.6 5.5	MF A	14.3 55.3	14.3 55.3	14.3 10.1	20:51 20:50	21:08 21:34	1.4 2.9	0.3 0.2	0.42 0.02	32.3	0	1.46	18 -	13 -	17 -	- -	- -	-	17 -	By-Pass
60+704	P	12-Nov-08 12-Nov-08 12-Nov-08 12-Nov-08 12-Nov-08 26-Oct-08	5 4 4 3 2 1	7.58 7.58 7.58 8.58 11.43 18.43	6.58 6.58 6.58 7.58 8.58 11.43	1 1 1 1 2.85	A A A A	190.1 82.3 36.0 304.0 92.2 40.3	190.1 - 118.3 304.0 92.2 40.3	190.1 - 118.3 304.0 32.4 5.8	00:00 16:27 20:36 14:50 13:56 14:41	10:34 16:40 21:05 15:56 14:35 15:00	8.0 - 2.6 2.2 3.5 4.8	0 - 0 5.1 0.4 0.3	0.001 - 0.04 2.2 0.03 0.009	33.0 38.0 31.0 32.0 31.6 31.0	3 - 1 - 5	1.65 - 1.59 - 1.63 1.62	- - 6 - - 12	- 10 - - 13	- - 10 - - - 17	- - 14 - - 10	- - - -	- - - -	16 18 16 19 -	Port Injection Port Injection
60+705.5	Т	16-Mar-09 23-Jan-09 23-Jan-09	4 3 2	7.4 8.9 13.4	6.8 6.4 8.9	0.6 2.5 4.5	MF A A	3.0 600.3 56.6	3.0 600.3 56.6	3.0 240.1 12.6	21:18 18:51 18:06	21:30 20:10 18:45	1.7 2.6 2.8	0 10.2 0.4	0.01 3.67 0.04	- 32.8 -	- 11 -	- 1.69 -			- - -	- - -	- - -	- - -	- - -	Max Volume
60+707	S	27-Feb-09 10-Jan-09 10-Jan-09 10-Jan-09 10-Jan-09	4 3 2 2 1	7.61 9.1 11.6 11.6 18.6	7.01 8.1 9.1 9.1 11.6	0.6 1 2.5 2.5 7	A A B A	7.4 13.0 400.0 220.4 88.8	7.4 13.0 - 620.4 88.8	7.4 13.0 - 248.2 12.7	13:50 3:13 1:13 2:02 0:45	14:06 3:41 2:02 2:59 1:08	3.0 3.0 - 2.9 4.3	7.4 0.2 - 0.3 1.1	0.04 0 - 0.04 0.04	33.0 32.3 - 37.2 32.6	2 - - 3 5	1.62 1.64 - 1.66 1.65	-10 - - - 15	12 - - - 9	10 - - -	20 - - - 12	- - - -	- - - -	20 15 - 14 15	
60+708.5	Т	16-Mar-09 23-Jan-09 23-Jan-09 23-Jan-09	4 3 2 1	7.94 9.1 11.6 18.6	7.34 8.1 9.1 11.6	0.6 1 2.5 7	MF A A	171.6 9.2 139.0 93.0	171.6 9.2 139.0 93.0	171.6 9.2 55.6 13.3	21:41 17:34 16:54 16:20	22:29 17:54 17:27 16:47	1.5 2.9 2.9 5.0	0.4 0.3 0.6 1.1	0.38 0.08 0.08 0.03	- - - 32.8	-	- - - 1.67	- - - 31	- - - 11		- - - - 11		- - - -	- - - 22	
60+710	P	17-Nov-08 16-Nov-08 16-Nov-08 16-Nov-08 16-Nov-08	5 4 4 4 3 1, 2	7.99 7.99 7.99 7.99 8.99 19.62	6.99 6.99 6.99 6.99 7.99 8.99	1 1 1 1 1 10.63	A A A A	864.0 0.0 0.0 12.2 16.9 495.8	864.0 - - 12.2 16.9 -	864.0 - 12.2 16.9 -	08:36 10:20 - - 11:00 2:40	10:40 - - 10:43 11:26 -	4.4 - - 20.8 11.9	9.6 - - 0 - 4	2.2	33.3 33.1 33.1 33.1 -	1 1 1 1 - 7 2	1.66 1.60 1.60 1.60 - 1.60	4 3 3 3 - 9	6 7 7 7 - 4 5	11 13 13 13 - 12	7 10 10 10 -	-	- - - - -	19 20 20 20 - 19	Port Injection Unable to break port Unable to break port Unable to break port
60+711.5	Т	16-Nov-08 16-Mar-09 23-Jan-09 23-Jan-09	1, 2 4 3 2	7.94 8.8 13.3	7.34 7.8 8.8	0.6 1 4.5	MF A A	7.9 151.6 13.7	744.3 7.9 151.6 13.7	70.0 7.9 151.6 3.0	1:27 3:31 3:06	05:07 1:42 5:01 3:19	4.1 1.6 3.3 3.4	0.1 0 0.4	0.1 0.07 0 0.03	36.4 32.6 -	0 -	1.61 1.46 -	14 - -	15 - -	22 -	- - -	-	- - -	19 - -	By-pass
60+713	S	16-Feb-09 16-Feb-09 10-Jan-09 10-Jan-09 10-Jan-09	4, 5 4, 5 3 2 1	8.1 8.1 9.1 11.6 18.6	7.1 7.1 8.1 9.1 11.6	1 1 1 2.5 7	A B A A	450.0 150.0 28.0 5.9 28.2	- 600.0 28.0 5.9 28.2	- 600.0 28.0 2.4 4.0	19:54 21:15 20:39 20:22 19:57	21:15 21:31 21:39 20:34 20:15	2.5 2.3 3.1 3.0 5.3	8.7 9.6 0.2 0.3 0.5	4.82 4.87 0.15 0.04 0.01	32.0 37.5 - - 32.9	3 4 - - 6	1.65 1.65 - - 1.65	28 21 - - 11	10 10 - - 9	12 11 -	23 - - - 12	- - - -	- - - -	20 21 - - 15	Port Injection
60+714.5	Т	16-Mar-09 23-Jan-09 23-Jan-09	4 3 2	7.53 8.6 13.1	6.93 7.6 8.6	0.6 1 4.5	MF A A	6.5 605.5 5.0	6.5 605.5 5.0	6.5 605.5 1.1	1:50 5:54 5:33	2:04 7:04 5:47	1.3 2.3 3.5	0.2 9.7 0.1	0.22 4.16 0	33.1	-	1.62			-	- - -	- - -	- - -	-	Max Volume





				Stag	је			Та	ike		Dur	ation		Termination	on		QA				-	Temperature	es			
Hole	Order (P, S, T, Q)	Date	Stage #	From	То	Length	Mix	Volume	V _{TOTAL}	Take	Start	End	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh	Bleed	Specific Gravity	Cement	Water	Ambient	Glenium	Pozzutec	Bentonite	Mix	Comments
60+716	Р	(dd-mmm-yy) 13-Nov-08 23-Nov-08 13-Nov-08 23-Nov-08 27-Feb-09 12-Nov-08 12-Nov-08 26-Oct-08 26-Oct-08	5 5 4 4 4 3 2 1	(m) 7.43 7.28 7.58 7.58 7.23 8.58 11.47 18.47	(m) 6.43 6.28 6.58 6.58 6.63 7.58 8.76 11.47	(m) 1 1 1 1 0.6 1 2.71 7	A A A A A A B	(L) 0.4 1.4 0.4 1.5 11.2 642.0 19.9 400.0 276.0	(L) - 1.8 - 1.9 11.2 642.0 19.9 - 676.0	(L/m) - 1.8 - 1.9 11.2 642.0 7.3 - 96.6	(hh:mm) 08:02 11:18 07:52 11:08 15:04 02:52 02:25 15:10 00:00	(hh:mm) 08:04 11:30 07:54 11:14 15:18 05:08 02:42 00:00 17:05	21.0 11.9 21.0 12.4 2.7 3.0 3.7 - 4.7	(L/min/m) 0 0.1 0 0 0 4.5 0 -	(L/min/m/bar) 0 0 0 0 0 1.58 0.01 - 0.003	32.3 31.1 32.3 36.4 - 30.0 30.0 31.0 35.0	(%) 1 5 -	1.65 - 1.65 - - - 1.62 1.67	(Celcius) - 12 12 24 8 13	(Celcius)	(Celcius) - 17 9 16 12 9 -	(Celcius) - 6 24 20 7 9	(Celcius)	(Celcius)	(Celcius)	Unable to break port Unable to break port Unable to break port Unable to break port
60+717.5	Т	16-Mar-09 24-Jan-09 24-Jan-09	4 3 2	7.53 8.6 13.1	6.93 7.6 8.6	0.6 1 4.5	MF A A	2.2 600.1 40.6	2.2 600.1 40.6	2.2 600.1 9.0	2:13 9:01 8:29	2:25 10:19 8:50	0.7 2.0 3.0	0 9 0.2	0.02 2.37 0.02	- - -	-	- - -	-		-	- - -		-	- - -	Max Volume
60+719	S	27-Feb-09 10-Jan-09 10-Jan-09 10-Jan-09 10-Jan-09	4 3 3 2 1	7.12 8.6 8.6 11.1 18.1	6.52 7.6 7.6 8.6 11.1	0.6 1 1 2.5 7	A A B A	10.1 380.0 243.1 31.9 89.5	10.1 - 623.1 31.9 89.5	10.1 - 623.1 12.8 12.8	17:26 18:09 19:13 17:41 17:06	17:40 19:13 19:38 18:03 17:33	2.7 - 1.9 2.3 4.7	0.2 - 9.9 0.5 1.4	0.06 - 5.16 0.08 0.04	- 37.4 -	- - 3 -	- - 1.64 -					-		- - 15 -	Max Volume
60+720.5	Т	16-Mar-09 24-Jan-09 24-Jan-09	4 3 2	7.45 8.6 13.1	6.85 7.6 8.6	0.6 1 4.5	MF A A	134.4 3.2 2.9	134.4 3.2 2.9	134.4 3.2 0.6	16:35 17:40 17:18	17:16 17:50 17:31	1.3 3.0 3.1	1 0 0	0.79 0 0	- - -	= = =				-	= = =	- - -	-		
60+722	Р	16-Nov-08 27-Feb-09 15-Nov-08 15-Nov-08	4 4 3 1, 2	8.56 7.45 9.56 19.31	7.56 6.85 8.56 9.56	1 0.6 1 9.75	A A A	0.0 12.1 584.7 145.3	0.0 12.1 584.7 145.3	0.0 12.1 584.7 14.9	00:30 15:43 00:30 23:40	02:56 15:58 02:56 00:15	2.4 3.1 4.9	0.1 0.2 0.6	- 0.06 0.07 0.01	34.0 30.4 33.0	- 3 - 2	- 1.63 - 1.61	- -10 - 12	- 6 - 8	- 13 13 12	- 16 - 7	-		- 16 23 21	Unable to break port
60+723.5	Т	16-Mar-09 24-Jan-09 24-Jan-09	4 3 2	7.66 8.6 13.1	7.06 7.6 8.6	0.6 1 4.5	MF A A	5.6 87.7 177.2	5.6 87.7 177.2	5.6 87.7 39.4	16:13 16:07 15:00	16:23 16:55 16:00	1.5 2.9 2.5	0.2 0.2 0.4	0.4 0.08 0.04	- - -	- - -	- - -	- - -		- - -	- - -	- - -	- - -	- - -	
60+725	s	27-Feb-09 10-Jan-09 10-Jan-09 10-Jan-09	4 3 2 1	7.25 8.6 11.1 18.1	6.65 7.6 8.6 11.1	0.6 1 2.5 7	A A A	11.3 600.2 30.9 317.8	11.3 600.2 30.9 317.8	11.3 600.2 12.4 45.4	16:12 15:45 15:07 13:21	16:35 16:52 15:38 14:55	2.3 1.0 3.1 4.8	0 9 0.7 1.5	0 8.78 0.09 0.05	- - - 32.0	- - - 6	- - - 1.66	- - - 21	- - - 10	-	- - - 14			- - - 22	Max Volume
60+725.75	Q	04-Mar-09 03-Mar-09 03-Mar-09	3 2 1	9.4 11.9 18.9	8.4 9.4 11.9	1 2.5 7	A A A	416.7 26.5 4.3	416.7 26.5 4.3	416.7 10.6 0.6	6:20 5:44 5:27	7:34 6:15 5:39	2.9 2.4 4.6	0.1 0.3 0.1	0.03 0.05 0	31.3 - -	4 -	1.62 - -	-12 - -	10 - -		14 - -	-	-	17 - -	
60+726.5	Т	16-Mar-09 22-Jan-09 22-Jan-09 01-Feb-09	4 3 2 1	7.68 8.6 13.1 18.1	7.08 7.6 8.6 13.1	0.6 1 4.5 5	MF A A	4.7 279.5 1350.0 917.0	4.7 279.5 1350.0 917.0	4.7 279.5 300.0 183.4	15:47 6:36 3:01 4:39	16:05 7:36 6:31 6:35	1.9 2.4 3.5 5.0	0.2 0 0 0	0.11 0.01 0.01 0	- - -	- - -	- - -	- - -	-	- - -	- - -	-	- - -	- - -	
60+727.25	Q	04-Mar-09 04-Mar-09 04-Mar-09	3 2 1	9.8 12.3 19.3	8.8 9.8 12.3	1 2.5 7	A A A	6.7 9.9 6.1	6.7 9.9 6.1	6.7 4.0 0.9	8:46 8:24 8:08	9:00 8:37 8:21	3.0 2.7 5.0	0 0 0	0 0 0	- - 31.3	- - 8	- - 1.61	- - -11	-	- - -	- - 14	-	- - -	- - 17	
60+728	Р	13-Nov-08 13-Nov-08 23-Nov-08 27-Feb-09 13-Nov-08 13-Nov-08 30-Oct-08 26-Oct-08 26-Oct-08 26-Oct-08 26-Oct-08	5 4 4 4 3 2 1 1 1 1	8.97 8.97 8.97 8.01 9.97 12.34 19.34 14.96 14.96 14.96	7.97 7.97 7.97 7.41 8.97 9.97 12.34 7.96 7.96 7.96 7.96	1 1 1 0.6 1 2.37 7 7 7 7	A A A A A B C D	0.0 0.0 0.6 23.3 11.2 21.8 73.8 400.0 400.0 700.0 556.0	0.0 - 0.6 23.3 11.2 21.8 - - - 2129.8	0.0 - 0.6 23.3 11.2 9.2 - - - - 304.3	13:43 13:35 12:31 16:47 11:34 11:03 09:00 20:19 21:15 21:57 22:50	13:44 13:37 12:37 17:04 11:24 09:50 21:15 21:57 22:50 00:17	19.0 19.0 12.3 2.4 9.0 3.5 5.0 - - 2.5	0 0 0.1 0 0 0 0.3 - -	0 0 0 0 0 0 0 0.01 - - -	33.4 32.8 31.8 32.8 31.0 30.0 35.0 45.0 58.0	- - - - - - 4 -	- - 1.65 1.66 1.61 1.63 1.64 1.66	- - - - 13 11 8 8 9	- - - - 9 10 8 7 14	- - - - 8 14 14 13 5	- - - - 9 8 4 - -		- - - - - - - - - 10	22 - - - 17 17 16 16 16	Unable to break port Unable to break port Unable to break port Unable to break port
60+729.5	Т	16-Mar-09 21-Jan-09 21-Jan-09 21-Jan-09	4 3 2 1	7.56 8.6 11.1 18.1	6.96 7.6 8.6 11.1	0.6 1 2.5 7	MF A A A	131.6 600.3 32.9 54.5	131.6 600.3 32.9 54.5	131.6 600.3 13.2 7.8	14:52 1:30 1:05 12:31	15:42 2:40 1:30 12:55	1.6 3.0 2.6 6.5	0.5 11 0.3 1	0.32 3.71 0.05 0.02	32.6 - 33.0	- 9 - 7	- 1.67 - 1.64	- 10 - 12	- 12 - 9	- - -	- 16 - 16	- - -	- - -	- - - 9	Max Volume





		Ī		Stad	ne	1		Ta	ike		Dur	ation		Terminatio	n I		QA		l		т	emperature	es		1	
Hole	Order (P, S, T, Q)	Date	Stage #	From	То	Length	Mix	Volume	V _{TOTAL}	Take	Start	End	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh	Bleed	Specific	Cement	Water	Ambient	Glenium	Pozzutec	Bentonite	Mix	Comments
	(F, S, 1, Q)	(dd-mmm-yy)		(m)	(m)	(m)		(L)	(L)	(L/m)	(hh:mm)	(hh:mm)	(bar)	(L/min/m)	(L/min/m/bar)	(sec)	(%)	Gravity	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	
60+731	S	27-Feb-09 10-Jan-09 10-Jan-09 10-Jan-09	4 3 2 1	7.28 8.6 11.1 18.1	6.68 7.6 8.6 11.1	0.6 1 2.5 7	A A A	600.9 630.5 21.6 29.0	600.9 630.5 21.6 29.0	600.9 630.5 8.6 4.1	19:13 7:35 7:03 6:32	20:24 8:46 7:29 6:48	2.1 1.8 2.7 4.9	10.1 10.7 0.5 0.5	4.91 5.79 0.08 0.01	32.1 - -	4 - -	1.63 - - -	2	8	14 - -	16 - -	-	-	18 - -	Max Volume Max Volume
60+732.5	Т	17-Mar-09 23-Jan-09 23-Jan-09	4 3 2	7.17 8.6 13.1	6.57 7.6 8.6	0.6 1 4.5	MF A A	5.4 644.0 14.7	5.4 644.0 14.7	5.4 644.0 3.3	5:22 9:39 9:16	5:33 11:01 9:29	1.5 3.3 2.7	0.5 0.1 0.3	0.56 0.04 0.02	32.7 31.9	1 7 -	1.42 1.67 -	5 12 -	7 10 -	17 20 -	- 17 -	- - -	-	12 22 -	Max Volume
60+734	Р	24-Nov-08 15-Nov-08 24-Nov-08 27-Feb-09 15-Nov-08 15-Nov-08	5 4 4 4 3 1,2	7.67 7.67 7.67 7.3 8.93 18.45	6.67 6.67 6.67 6.7 7.67 8.93	1 1 1 0.6 1.26 9.52	A A A A A	3.1 4.6 1.1 39.0 608.2 75.7	3.1 - 5.7 39.0 608.2 75.7	3.1 - 5.7 39.0 482.7 8.0	07:32 19:50 07:20 20:37 16:23 15:41	07:35 20:40 07:22 20:52 17:33 16:07	12.3 16.0 12.4 2.2 1.9 4.5	0 0 0.1 0.2 10.3 0.1	0 0 0 0.16 4.3 0.002	32.9 31.9 32.5 32.1 33.2	- 1 - 4 2 2	1.62 - 1.64 - 1.66	- 13 - -4 10 9	7 - 9 5 4	- 12 - 16 -	- 7 - 17 10 5	- - - -		21 - 21 20 20	Unable to break port Unable to break port Unable to break port
60+735.5	Т	18-Mar-09 23-Jan-09 23-Jan-09	4 3 2	7.33 8.6 13.1	6.73 7.6 8.6	0.6 1 4.5	MF A A	46.9 5.4 4.9	46.9 5.4 4.9	46.9 5.4 1.1	5:43 8:50 8:32	6:25 9:03 8:42	1.1 2.9 3.2	0.7 0 0	1.09 0 0	- - 33.0	-		- - 17	- - 6		- - 19	-	-	- - 14	
60+737	S	27-Feb-09 09-Jan-09 09-Jan-09 09-Jan-09 09-Jan-09 09-Jan-09	4 3 3 2 2 1	7.28 8.6 8.6 11.1 11.1 18.1	6.68 7.6 7.6 8.6 8.6 11.1	0.6 1 1 2.5 2.5 7	A A B A B A	601.1 400.0 259.6 470.0 309.2 12.4	601.1 - 659.6 - 779.2 12.4	601.1 - 659.6 - 311.7 1.8	21:10 4:53 5:39 3:30 4:16 3:10	22:27 5:39 6:03 4:16 4:46 3:26	2.4 - 2.2 - 2.2 5.5	4.2 - 8.4 - 11.1 0.4	1.75 - 7.55 - 3 0.01	32.2 - 36.8 32.0 37.8	3 - - 4 -	1.63 - 1.66 1.65 1.67	-1 - - - 15	9 8	17 - - -	16 - - - 16			22 - 18 - 14 -	Communicate to 60+734 Max Volume Max Volume
60+737.75	Q	15-Mar-09 15-Mar-09 14-Mar-09 15-Mar-09	3 2 1 1	9.2 11.7 18.7 18.7	8.2 9.2 11.7 11.7	1 2.5 7 7	A A A	14.0 21.3 42.0 53.8	14.0 21.3 - 95.8	14.0 8.5 - 13.7	13:58 13:39 21:50 13:06	14:20 13:52 22:10 13:34	2.5 3.9 4.9 4.9	0 0.2 1 0.4	0.02 0.01 0.03 0.01	- 32.6 32.0	- - 3 1	- - 1.63 1.62	- - 1 14	- - 9 10	- - 20 18	- - 15 11	-	-	- - 18 18	
60+738.5	Т	18-Mar-09 20-Jan-09 20-Jan-09 20-Jan-09 31-Jan-09	4 3 2 2 1	7.35 8.6 13.1 13.1 18.1	6.75 7.6 8.6 8.6 13.1	0.6 1 4.5 4.5 5	MF A A B A	8.0 361.7 888.0 80.0 12.1	8.0 361.7 - 968.0 12.1	8.0 361.7 - 215.1 2.4	6:45 0:02 20:47 23:05 4:05	7:04 1:25 23:05 23:40 4:18	1.5 2.9 - 3.4 5.2	0.2 0 - 0.7 0.2	0.1 0 - 0.05 0.01	32.2 - 38.1	- 2 - 3	1.67 - 1.66	- - - 16 -	- - - 9		- - - 19			- - - 15	
60+739.25	Q	15-Mar-09 15-Mar-09 15-Mar-09	3 2 1	9.2 11.7 18.7	8.2 9.2 11.7	1 2.5 7	A A A	115.4 140.2 52.4	115.4 140.2 52.4	115.4 56.1 7.5	10:26 9:19 8:49	11:09 10:21 9:10	2.5 2.4 4.8	0.1 0 0	0.04 0.01 0	- - 32.0	- - 7	- - 1.63	- - 13	- - 9	- - 16	- - 13	-	-	- - 18	
60+740	Р	13-Nov-08 23-Nov-08 13-Nov-08 23-Nov-08 27-Feb-09 13-Nov-08 13-Nov-08 26-Oct-08 30-Oct-08	5 4 4 4 3 2 1	7.8 7.8 7.8 7.8 7.12 8.8 11.17 15.05 18.17	6.8 6.8 6.8 6.52 7.8 8.8 8.05 11.17	1 1 1 0.6 1 2.37 7	A A A A A A A	2.2 2.3 2.0 1.6 600.3 14.7 22.1 254.4 48.6	3.6 600.3 14.7 22.1 - 303.0	4.5 - 3.6 600.3 14.7 9.3 - 29.9	18:04 05:03 17:55 04:45 22:50 17:00 16:36 05:42 10:15	18:12 05:11 17:57 04:52 0:18 17:26 16:54 06:28 11:00	18.2 - 22.0 12.4 2.2 3.5 3.5 4.8 4.8	0 - 0 0.1 5.9 0 0 0.2	0 - 0 0 2.63 0 0 0.007	32.0 32.0 32.2 - 32.1 32.1 32.0 32.0	- - - - - 1	1.62 - - 1.62 1.62	6 - 6 21 - 6 6 5	3 - 3 7 - 3 3 3 10	11 - 11 11 - 7 7 4 17	9 - 9 11 - 11 11 3	- - - - - - -	- - - - - - -	19 - 19 17 - 13 13 11	Unable to break port Unable to break port Unable to break port Unable to break port Unable to break port Max Volume
60+741.5	Т	18-Mar-09 20-Jan-09 20-Jan-09	4 3 2	7.12 8.4 12.9	6.52 7.4 8.4	0.6 1 4.5	MF A A	7.0 597.0 18.9	7.0 597.0 18.9	7.0 597.0 4.2	7:10 19:12 17:56	7:27 20:21 18:12	1.5 3.0 3.1	0.2 10 0.4	0.01 2.5 0.03	32.0 34.5 34.0	1 6 -	1.44 1.71 1.61	12 16 14	8 9 10	14 30 -	- 14 13	- - -	-	17 19 13	Max Volume
60+743	S	01-Mar-09 09-Jan-09 09-Jan-09 09-Jan-09 09-Jan-09 09-Jan-09	4 3 3 2 2 1	6.87 8.3 8.3 10.8 10.8	6.27 7.3 7.3 8.3 8.3 10.8	0.6 1 1 2.5 2.5 7	A A B A B	600.3 400.0 245.4 410.0 340.7 13.2	600.3 - 645.4 - 750.7 13.2	600.3 - 645.4 - 300.3 1.9	17:03 23:44 0:28 22:14 22:58 21:56	18:14 0:28 0:53 22:58 23:31 22:09	2.5 - 2.0 - 1.5 5.6	7.7 - 10.1 - 9.9 0.8	5.25 - 5.11 - 2.59 0.02	31.0 32.5 37.4 - 37.7 31.8	3 - 2 - 2 5	1.62 1.66 1.66 - 1.64 1.65	-3 - - - - 22	12 - - - - 8	12 - - - -	10 - - - - 14	- - - - -	- - - - -	17 14 14 - 17 16	Max Volume Max Volume Max Volume
60+744.5	Т	18-Mar-09 20-Jan-09 20-Jan-09 19-Jan-09	4 3 3 2	7.1 8.5 8.5 13	6.5 7.5 7.5 8.5	0.6 1 1 4.5	MF A B A	3.4 400.0 212.0 17.5	3.4 - 612.0 17.5	3.4 - 612.0 3.9	7:35 16:09 17:00 5:45	7:48 17:00 17:36 6:31	1.4 - 3.0 2.9	0.3 - 3.7 0.4	0.19 - 1.24 0.03	34.7 37.5	- - -	1.67 1.61	- 16 14 -	- 11 9 -		- 4 -	-		- 13 15 -	Max volume





				Stag	je			Та	ike		Dur	ation		Termination	on		QA				-	Temperature	es			
Hole	Order (P, S, T, Q)	Date (dd-mmm-vv)	Stage #	From (m)	To (m)	Length (m)	Mix	Volume	V _{TOTAL}	Take (L/m)	Start (hh:mm)	End (hh:mm)	P _{FINAL}	Q _{FINAL}	Penetrab (L/min/m/bar)	Marsh (sec)	Bleed	Specific Gravity	Cement (Celcius)	Water (Celcius)	Ambient (Celcius)	Glenium (Celcius)	Pozzutec (Celcius)	Bentonite (Celcius)	Mix (Celcius)	Comments
60+746	Р	15-Nov-08 15-Nov-08 14-Nov-08 14-Nov-08 14-Nov-08	5 4 3 1, 2 1, 2	8.06 8.06 9.06 18.9 18.9	7.06 7.06 8.06 9.06 9.06	1 1 1 9.84 9.84	A A A B	678.8 7.3 625.2 480.7 65.3	678.8 7.3 625.2 - 546.0	678.8 7.3 625.2 - 55.5	10:52 10:10 05:53 03:11 04:50	12:20 10:20 07:55 00:00 05:11	2.3 21.0 1.1 2.7 4.4	10.7 0 10.3 5	4.6 0 9.2 0.2 0.01	33.6 32.9 30.4 32.6 36.7	3 1 3 4 2	1.66 1.65 1.62 1.66 1.65	9 7 12 5	8 7 7 15 7	9 7 9 11 11	11 11 12 12 12	- - - - -	- - - -	19 7 22 22 22 24	Port Injection Unable to break port
60+747.5	Т	16-Mar-09 19-Jan-09 19-Jan-09	4 3 2	7.45 8.6 13.1	6.85 7.6 8.6	0.6 1 4.5	MF A A	5.6 601.5 50.1	5.6 601.5 50.1	5.6 601.5 11.1	14:23 4:36 3:58	14:37 5:40 4:26	1.5 2.6 3.3	0.5 9.6 0	0.13 3.73 0	32.9 -	- - -	- 1.64 -	- -16 -	- 13 -	- 14 -	- 20 -			- 19 -	Max Volume
60+749	s	27-Feb-09 09-Jan-09 09-Jan-09 09-Jan-09 09-Jan-09	4 3 3 2 1	7.07 8.6 8.6 11.1 18.1	6.47 7.6 7.6 8.6 11.1	0.6 1 1 2.5 7	A A B A	350.2 400.0 230.7 4.0 1.9	350.2 - 630.7 4.0 1.9	350.2 - 630.7 1.6 0.3	3:32 10:13 11:06 9:51 9:29	4:26 11:06 11:27 10:06 9:41	2.6 - 0.9 2.4 4.8	4.6 - 9.3 0.1 0	1.74 - 10.55 0.01 0	31.7 32.0 36.0	3 - - -	1.63 1.66 1.72 -	3 25 26 -	9 6 6	17 - - -	18 16 -	-		- 20 19 -	Communicate to 60+740
60+750.5	Т	16-Mar-09 19-Jan-09 19-Jan-09 19-Jan-09	4 3 3 2	7.53 8.6 8.6 13.1	6.93 7.6 7.6 8.6	0.6 1 1 4.5	MF A B A	5.6 540.0 107.6 4.2	5.6 - 647.6 4.2	5.6 - 647.6 0.9	13:43 2:35 3:21 2:11	13:56 3:21 3:31 2:30	1.4 - 0.5 3.2	0.2 - - 0.2	0.21 - 23.56 0	37.9 32.5	- - 4 2	- - 1.66 1.65	- - 20 -	- - 19 -	- - 29 -			1 1 1 1	- - 21 19	Max Volume
60+752	Р	27-Feb-09 27-Oct-08 27-Oct-08 27-Oct-08 28-Oct-08	4 1, 2, 3 1, 2, 3 1, 2, 3 1	7.81 11.93 11.93 11.93 17.1	7.21 4.93 4.93 4.93 10.1	0.6 7 7 7 7	A A B C A	36.6 420.0 415.0 85.0 47.3	36.6 - - 920.0 47.3	36.6 - - 131.4 6.8	4:45 20:04 20:49 21:21 21:49	5:06 20:49 21:21 21:52 22:12	2.2 - - 3.3 4.3	0 - - 0.02 0.04	0 - - 0.001 0.001	31.0 35.0 44.0 31.0	- 4 - - 3	1.63 - 1.66 1.62	9 8 8 20	7 7 7 7 10	- 8 6 9 14	- 14 - - 11	- - - -	- - 12 -	- 14 12 - 14	Ice in hole
60+753.5	Т	16-Mar-09 19-Jan-09 19-Jan-09 19-Jan-09	4 3 2 1	7.63 8.6 11.1 17	7.03 7.6 8.6 11.1	0.6 1 2.5 5.9	MF A A A	5.5 645.7 16.9 4.4	5.5 645.7 16.9 4.4	5.5 645.7 6.8 0.7	13:05 22:45 22:15 21:55	13:22 23:54 22:38 22:09	1.4 2.8 3.2 5.0	0.3 10.6 0.4 0.2	0.21 3.81 0.05 0.01	30.0 33.1 -	1 4 -	1.44 1.67 -	16 -16 -	9 17 -	28 20 -	- 18 -		1 1 1 1	19 23 -	Max Volume
60+755	ø	27-Feb-09 09-Jan-09 09-Jan-09 09-Jan-09	4 3 2 1	7.23 8.6 11.1 18.1	6.63 7.6 8.6 11.1	0.6 1 2.5 7	A A A A	29.0 603.7 4.8 2.2	29.0 603.7 4.8 2.2	29.0 603.7 1.9 0.3	5:18 8:03 7:42 7:25	5:38 9:13 7:55 7:37	2.6 0.8 3.0 5.3	0 10.2 0.2 0	0.01 12.69 0.02 0	- - - 31.5	- - - 6	- - - 1.63	- - - 25	- - - 7	-	- - - 15	-	1 1 1 1	- - - 24	
60+756.5	Т	16-Mar-09 19-Jan-09 19-Jan-09	4 3 2	7.53 8.6 13.1	6.93 7.6 8.6	0.6 1 4.5	MF A A	7.2 600.3 19.3	7.2 600.3 19.3	7.2 600.3 4.3	10:20 20:28 20:04	10:35 21:35 20:22	1.4 2.8 3.3	0.3 10.1 0.3	0.21 3.66 0.02	- - 32.8	- - 7	- - 1.64	- - 13	- - 24	-	- - 21		11 11 11	- - 27	Max Volume
60+758	Р	14-Nov-08 14-Nov-08 14-Nov-08 14-Nov-08	5 4 3 1, 2	7.69 7.69 8.96 18.5	6.69 6.69 7.69 8.96	1 1 1.27 9.54	A A A	420.8 431.7 709.0 57.5	420.8 431.7 709.0 57.5	420.8 431.7 558.3 6.0	20:27 18:30 13:54 10:53	21:54 20:02 15:26 11:16	2.7 7.0 0.2 4.6	4.9 0 5 0	1.8 0.05 0	34.6 30.9 29.1 30.5	- - 9 9	- - 1.62 1.61	6 - 17 15	13 - 11 8	12 - 12 10	12 - 20 13		1 1 1 1	- 23 22 20	Port Injection Port Injection
60+759.5	Т	16-Mar-09 18-Jan-09 18-Jan-09 18-Jan-09	4 3 3 2	7.12 8.4 8.4 12.9	6.52 7.4 7.4 8.4	0.6 1 1 4.5	MF A B A	59.9 430.0 165.7 16.4	59.9 - 595.7 16.4	59.9 - 595.7 3.6	9:42 4:49 5:37 4:30	10:15 5:37 5:53 4:45	1.3 - 2.5 2.7	0.6 - 9.1 0.6	0.48 - 3.85 0.05	- 37.3 32.8		- - 1.66 1.65	- - 1 18		- - 19 19	- - - 13		1 1 1 1	- - 16 15	Max Volume
60+761	S	28-Feb-09 09-Jan-09 09-Jan-09 09-Jan-09	4 3 2 1	7.17 8.6 11.1 18.1	6.57 7.6 8.6 11.1	0.6 1 2.5 7	A A A	127.2 600.7 116.2 2.2	127.2 600.7 116.2 2.2	127.2 600.7 46.5 0.3	6:06 16:31 14:58 14:39	6:46 17:38 16:24 14:52	2.4 1.7 2.4 5.4	0 9.9 0.4 0.1	0.01 5.97 0.07 0	31.2 - - 32.2	5 - -	1.62 - - 1.66	-15 - - 20	13 - - 10	13 - -	12 - - 19	- - -	-	15 - - 23	
60+762.5	Т	16-Mar-09 31-Jan-09 31-Jan-09	4 3 2	7.4 8.6 13.1	6.8 7.6 8.6	0.6 1 4.5	MF A A	3.4 600.7 6.0	3.4 600.7 6.0	3.4 600.7 1.3	9:22 1:22 11:02	9:36 2:29 11:16	1.2 3.0 3.0	0.2 11.4 0.2	0.2 3.77 0.01	- 32.9 -	- 6 -	- 1.64 -	- 5 -	- 12 -	- 18 -	- 15 -	-	-	- 21 -	Max Volume
60+764	Р	28-Feb-09 27-Oct-08 27-Oct-08 27-Oct-08 27-Oct-08 28-Oct-08 28-Oct-08	4 1, 2, 3 1, 2, 3 1, 2, 3 1, 2, 3 1, 2, 3	6.87 10.17 10.17 10.17 10.17 17.15 17.15	6.27 3.17 3.17 3.17 3.17 10.15 10.15	0.6 7 7 7 7 7	A A B C D A A	9.3 400.0 400.0 550.0 762.0 48.9 31.3	9.3 - - - 2112.0 - 80.2	9.3 - - - - 301.7 - 11.5	8:02 22:44 23:22 23:56 00:55 02:57 22:25	8:17 23:22 23:56 00:55 01:56 03:18 22:47	2.6 - - - 2.5 4.7 4.3	0 - - - 7 0.03 0.2	0 - - - 0.6 0.001 0.006	32.0 35.0 45.0 60.0	-	- 1.67 1.67 - -	- - - - -	- - - - -	- - - - -		- - - - -		- 13 14 13 13 -	lce in hole





	1			Stad	qe			Ta	ake		Dur	ation		Terminatio	on		QA				1	Temperatur	res			
Hole	Order (P, S, T, Q)	Date	Stage #	From	То	Length	Mix	Volume	V _{TOTAL}	Take	Start	End	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh	Bleed	Specific Gravity	Cement	Water	Ambient	Glenium	1	Bentonite	Mix	Comments
60+765.5	Т	(dd-mmm-yy) 16-Mar-09 31-Jan-09 31-Jan-09	4 3 2	7.3 8.6 13.1	(m) 6.7 7.6 8.6	0.6 1 4.5	MF A A	3.5 432.8 10.1	3.5 432.8 10.1	3.5 432.8 2.2	9:00 8:20 8:00	9:15 10:44 8:14	1.5 3.0 2.9	0.1 0 0.3	0.1 0 0.03	(sec) - 28.9 30.9	(%) - 11 12	- 1.58 1.51	(Celcius) - 5 0	(Celcius) - 7 7	(Celcius)	(Celcius) - 3 10	(Celcius)	(Celcius)	(Celcius) - 15 18	
60+767	s	28-Feb-09 18-Jan-09 18-Jan-09 18-Jan-09	4 3 3 2	7.28 8.6 8.6 13.1	6.68 7.6 7.6 8.6	0.6 1 1 4.5	A A B A	6.5 380.0 235.6 210.0	6.5 - 615.6 210.0	6.5 - 615.6 46.7	8:28 19:34 20:22 17:51	8:42 20:22 21:35 19:23	2.8 - 2.9 3.0	0.1 - 2.6 0	0.03 0.04 - 0.89 0	32.8 36.8 34.4	- 4 4 8	1.65 1.66 1.67	- 10 8 16	12 10 14	- 18 18	- 18 - 21	- - - -	- - -	- 19 18 20	Max Volume
60+768.5	Т	16-Mar-09 31-Jan-09 31-Jan-09	4 3 2	7.23 8.6 13.1	6.63 7.6 8.6	0.6 1 4.5	MF A A	55.9 14.6 155.0	55.9 14.6 155.0	55.9 14.6 34.4	8:24 7:15 6:14	8:54 7:43 7:07	1.4 2.9 2.9	0.6 0 0.7	0.44 0 0.05	-	-	-	-		- -	-	-	- -		
60+770	Р	28-Feb-09 09-Jan-09 09-Jan-09 09-Jan-09 09-Jan-09	4 3 3 2 1	7.48 9.1 9.1 11.6 18.6	6.88 8.1 8.1 9.1 11.6	0.6 1 1 2.5 7	A A B A	601.2 400.0 200.3 1.7 23.4	601.2 - 600.3 1.7 23.4	601.2 - 600.3 0.7 3.3	9:05 18:34 19:16 18:10 17:55	10:00 19:16 19:36 18:25 18:07	2.2 - 1.3 3.0 5.2	8.3 - 10.4 0.1 0	3.78 - 15.41 0.01 0	34.0 - 36.1 -	2 - 2 -	1.65 - 1.65 -	-15 - - - -	7 - - -	12 - - - -	15 - - - -	- - -		13 - 17 -	Max Volume Max Volume
60+771.5	Т	16-Mar-09 30-Jan-09 30-Jan-09	4 3 2	8.27 9.6 14.1	7.67 8.6 9.6	0.6 1 4.5	MF A A	6.2 600.4 2.4	6.2 600.4 2.4	6.2 600.4 0.5	7:23 4:30 4:07	7:45 5:46 4:23	1.7 1.8 3.0	0.1 10.3 0	0.04 5.6 0	32.3 -	- 6 -	1.63 -	- 4 -	- 15 -	- 19 -	- 10 -	-	- - -	- 14 -	Max Volume
60+773	S	28-Feb-09 18-Jan-09 18-Jan-09 18-Jan-09	4 3 3 2	7.35 8.9 8.9 13.4	6.75 7.9 7.9 8.9	0.6 1 1 4.5	A A B A	571.1 403.8 290.5 3.0	571.1 - 694.3 3.0	571.1 - 694.3 0.7	10:18 16:20 17:00 16:00	11:37 17:00 17:25 16:12	3.0 1.4 1.7 5.3	0.1 10.2 9.3 0	0.03 13.12 10.11 0	- - 37.0	- - -	- - 1.64 -	- - 19 -	- - 16 -	- - -	- - -	- - -	- - -	- - 20 -	Max volume
60+774.5	Т	16-Mar-09 30-Jan-09 30-Jan-09	4 3 2	7.91 9.3 13.8	7.31 8.3 9.3	0.6 1 4.5	MF A A	7.8 600.4 3.0	7.8 600.4 3.0	7.8 600.4 0.7	6:55 2:45 2:22	7:15 3:53 2:39	1.5 2.6 2.9	0.1 10.1 0	0.11 3.41 0	31.0 - 32.6	2 - 7	1.44 - 1.66	14 - 11	9 - 10	26 - 19	- - 19	-	- - -	19 - 17	Max Volume
60+776	Р	13-Nov-08 24-Nov-08 13-Nov-08 28-Feb-09 13-Nov-08 13-Nov-08 29-Oct-08	5 5 4 4 3 2 1	8.62 8.62 8.62 8.06 9.62 11.99 18.99	7.62 7.62 7.62 7.46 8.62 9.62 11.99 11.99	1 1 0.6 1 2.37 7	A A A A A B	0.0 24.9 0.0 363.1 12.7 16.4 400.0 28.0	24.9 0.0 363.1 12.7 16.4 - 428.0	24.9 0.0 363.1 12.7 6.9	03:08 15:25 02:38 13:51 23:08 10:35 07:55 09:30	03:43 15:38 02:51 15:12 23:39 10:55 09:30 09:50	19.0 9.9 19.0 2.6 5.0 3.5 3.0 5.0	0 0 0 0 0 0 2.5	0 0 0 0.02 0 0 3	31.6 - - - 30.7 30.0 35.0	- - - - 2 4 3	1.63 1.62	- - - - - 12 13	- - - - 6 6	- - - - - 12 22	- - - - 13 8			24 - - 22 -	Unable to break port Port Injection Unable to break port
60+777.5	Т	15-Mar-09 30-Jan-09 30-Jan-09 30-Jan-09	4 3 2 1	7.91 9.3 11.8 18.8	7.31 8.3 9.3 11.8	0.6 1 2.5 7	MF A A	5.1 12.4 12.1 124.7	5.1 12.4 12.1 124.7	5.1 12.4 4.8 17.8	22:39 22:12 21:52 20:40	22:55 22:24 22:07 21:28	1.3 2.3 3.3 5.3	0.05 0 0 0	0.07 0 0 0		- - -	- - -	- - -	-	- - -	- - - -	- - -	- - -	- - -	
60+779	S	28-Feb-09 18-Jan-09 18-Jan-09 18-Jan-09	4 3 2 2	7.33 8.6 13.1 13.1	6.73 7.6 8.6 8.6	0.6 1 4.5 4.5	A A A B	73.2 601.3 400.0 951.0	73.2 601.3 - 1351.0	73.2 601.3 - 300.2	19:17 14:34 10:34 10:34	19:30 15:41 12:31 12:31	1.5 1.2 - 1.2	0 8.8 - 12.5	0 7.26 - 2.25	32.2 - 37.3	- 9 - 5	1.60 - 1.63	- -7 - 9	- 19 - 12	- - -	- 25 -	- - -	- - -	- 23 - 18	Communicate to 60+776 Max volume Max volume
60+780.5	Т	17-Mar-09 30-Jan-09 30-Jan-09 30-Jan-09	4 3 2 1	8.01 9.4 11.9 18.9	7.41 8.4 9.4 11.9	0.6 1 2.5 7	MF A A	3.9 600.9 50.8 33.3	3.9 600.9 50.8 33.3	3.9 600.9 20.3 4.8	3:47 18:42 17:50 17:17	4:00 19:52 18:31 17:37	1.7 2.6 2.5 5.2	0.3 11.1 0.4 0.8	0.02 4.34 0.06 0.02	31.3 32.9 -	1 10 -	1.42 1.64 -	13 -13 -	8 8 -	12 14 -	- 7 -	- - -	- - -	12 12 -	Max Volume
60+782	Р	28-Feb-09 08-Jan-09 08-Jan-09 08-Jan-09	4 3 2 1	7.56 9.3 11.8 18.8	6.96 8.3 9.3 11.8	0.6 1 2.5 7	A A A	485.0 2.6 22.0 43.7	485.0 2.6 22.0 43.7	485.0 2.6 8.8 6.2	19:43 3:53 3:34 2:45	21:55 4:05 3:47 3:05	2.6 2.7 2.2 4.8	0.2 0 0 0	0.07 0.02 0 0.02	32.1 - - 33.3	4 - -	1.63 - - 1.65	4	9	14 - -	16 - -	- - -	- - -	19 - - 19	
60+783.5	Т	15-Mar-09 30-Jan-09 30-Jan-09	4 3 2	7.2 8.4 12.9	6.6 7.4 8.4	0.6 1 4.5	MF A A	36.4 601.1 12.7	36.4 601.1 12.7	36.4 601.1 2.8	21:54 15:35 15:11	22:21 16:45 15:28	1.4 1.9 1.9	0.4 10.1 0	0.43 5.28 0	31.2 31.8	2 -	1.41 1.62	14 -4 -	9 7 -	17 - -	- 5 -		- -	17 15 -	Max Volume
60+785	s	28-Feb-09 18-Jan-09 18-Jan-09	4 3 2	6.72 8.6 13.1	6.12 7.6 8.6	0.6 1 4.5	A A A	600.9 4.9 4.5	600.9 4.9 4.5	600.9 4.9 1.0	22:46 10:04 9:49	1:23 10:18 9:59	2.7 3.0 2.5	4.2 0.2 0	2.59 0.08 0	31.8 - 32.0	2 - 18	1.64 - 1.62	5 - 21	10 - 10	15 - -	16 - 17		- - -	21 - 18	Max Volume





				Stag	je			Ta	ke		Dur	ation		Termination	on		QA				7	Temperatur	es			
Hole	Order (P, S, T, Q)	Date (dd-mmm-yy)	Stage #	From (m)	To (m)	Length (m)	Mix	Volume (L)	V _{TOTAL}	Take (L/m)	Start (hh:mm)	End (hh:mm)	P _{FINAL}	Q _{FINAL}	Penetrab (L/min/m/bar)	Marsh (sec)	Bleed	Specific Gravity	Cement (Celcius)	Water (Celcius)	Ambient (Celcius)	Glenium (Celcius)	Pozzutec (Celcius)	Bentonite (Celcius)	Mix (Celcius)	Comments
60+786.5	Т	15-Mar-09 02-Feb-09 02-Feb-09	4 3 2	6.84 8.4 12.9	6.24 7.4 8.4	0.6 1 4.5	MF A A	19.7 621.9 4.4	19.7 621.9 4.4	19.7 621.9 1.0	20:02 22:20 21:49	20:25 0:12 22:07	1.3 3.6 2.8	0.9 10.8 0	1.18 3.02 0	- - -		- - -	- - -	- - -	- - -	- - -	- - -	- - -	- - -	Max Volume
60+788	Р	24-Nov-08 24-Nov-08 24-Nov-08 24-Nov-08 29-Oct-08	5 4 3 2 1	7.73 7.73 8.73 11.9 18.23	6.73 6.73 7.73 8.37 11.23	1 1 1 3.53 7	A A A A	145.9 439.6 10.0 18.3 52.0	145.9 439.6 10.0 18.3 52.0	145.9 439.6 10.0 5.2 7.4	11:51 10:37 13:53 13:21 10:15	12:37 11:42 14:07 13:35 10:55	8.9 5.7 9.2 3.3 5.0	0 4.8 0 0	0 0.95 0 0	30.6 31.9 - 32.4 31.0	- 3 - 3 4	1.62 1.63 - 1.61 1.62	- 20 - -	- 10 - -	- 18 - 18	- 13 - -	- - - -	-	20 23 - 24	Port Injection Port Injection
60+789.5	Т	15-Mar-09 02-Feb-09 02-Feb-09	4 3 2	7.15 8.6 13.1	6.55 7.6 8.6	0.6 1 4.5	MF A A	3.0 600.7 7.7	3.0 600.7 7.7	3.0 600.7 1.7	19:39 19:08 18:17	19:52 20:20 18:35	1.4 2.7 2.9	0.2 10.6 0	0.25 3.92 0	- - 32.4	- - 3	- - 1.69	- - -12	- - 19	- - 19	- - 20	- - -	- - -	- - 19	Max Volume
60+791	S	28-Feb-09 01-Feb-09 01-Feb-09	4 3 2	6.97 8.3 12.8	6.37 7.3 8.3	0.6 1 4.5	A A A	22.6 601.0 1.3	22.6 601.0 1.3	22.6 601.0 0.3	3:33 15:10 14:43	3:53 16:15 15:01	2.5 1.9 2.8	0 9.9 0	0 5.1 0	32.1 33.0	4 - -	1.63 1.65	4 2 -	9 9 -	15 - -	17 17 -	- - -		20 19 -	Max Volume
60+792.5	Т	15-Mar-09 02-Feb-09 02-Feb-09	4 3 2	7 8.4 12.9	6.4 7.4 8.4	0.6 1 4.5	MF A A	15.3 601.5 4.4	15.3 601.5 4.4	15.3 601.5 1.0	19:09 16:27 16:10	19:26 17:37 16:21	1.0 2.0 3.2	0.2 10 0	0.31 5.05 0	31.0 -	-	- 1.65 -	- - -		- 13 -	- - -	- - -	- - -	- 22 -	Max Volume
60+794	Р	28-Feb-09 30-Jan-09 30-Jan-09	4 3 2	6.92 8.5 13	6.32 7.5 8.5	0.6 1 4.5	A A A	51.0 600.1 0.7	51.0 600.1 0.7	51.0 600.1 0.2	4:31 13:40 13:18	5:18 14:51 13:32	3.0 1.5 2.9	0 9.1 0	0 6.03 0	- - 32.0	- - 4	- - 1.63	- - -3	- - 7		- - 8	- - -		- - 14	Max Volume
60+795.5	Т	15-Mar-09 02-Feb-09 02-Feb-09	4 3 2	7.43 8.6 13.1	6.83 7.6 8.6	0.6 1 4.5	MF A A	601.4 262.0 31.0	601.4 262.0 31.0	601.4 262.0 6.9	16:26 14:35 14:10	18:29 16:00 14:20	1.5 3.0 3.0	4.9 0 0	3.29 0 0	- - 32.0	- - 2	- - 1.66	- - 23	- - 16	- - 19	- - 24	- - -	- - -	- - 27	
60+797	s	28-Feb-09 01-Feb-09 01-Feb-09	4 3 2	7.02 8.6 13.1	6.42 7.6 8.6	0.6 1 4.5	A A A	123.6 12.7 11.8	123.6 12.7 11.8	123.6 12.7 2.6	5:36 14:11 13:48	6:32 14:32 14:04	2.8 3.1 2.9	0 0 0	0 0 0	- - 33.7	- - 3	- - 1.63	- - 19	- - 11	- - -	- - 24	- - -	- - -	- - 21	
60+798.5	Т	15-Mar-09 13-Feb-09 13-Feb-09	4 3 2	7.35 8.6 11.1	6.75 7.6 8.6	0.6 1 2.5	MF A* A*	5.4 434.7 6.1	5.4 434.7 6.1	5.4 434.7 2.4	16:04 8:21 8:00	16:18 9:56 8:16	1.7 1.8 2.2	0 0 0.3	0 0.02 0.07	31.2 - 32.0	3 - 3	1.42 - 1.64	18 - 15	10 - 9	16 - 15	- - 15	- - 12	- - -	14 - 20	
60+800	Р	01-Mar-09 30-Jan-09 30-Jan-09 30-Jan-09	4 3 2 1	7.12 8.8 11.3 18.3	6.52 7.8 8.8 11.3	0.6 1 2.5 7	A* A A	14.7 600.8 1.5 2.4	14.7 600.8 1.5 2.4	14.7 600.8 0.6 0.3	7:00 11:02 10:43 10:23	7:15 12:11 10:55 10:36	2.4 1.4 2.2 5.4	0 10.6 0	0 7.52 0 0	32.0 - - 31.1	4 - - 5	1.61 - - 1.55	-5 - - 13	12 - - 8	12 - -	9 - - 11	5 - -	- - -	12 - - 17	Max Volume
60+801.5	Т	12-Feb-09 12-Feb-09	3 2	7.9 10.4	6.9 7.9	1 2.5	A* A*	649.0 15.3	649.0 15.3	649.0 6.1	4:31 3:59	5:49 4:25	2.3 2.4	8.9 0	4 0	1 1	-	-	-	1 1	-	-	-	-	-	Max Volume
60+803	S	01-Mar-09 10-Feb-09 10-Feb-09	4 3 2	6.21 7.7 12.2	5.61 6.7 7.7	0.6 1 4.5	A* A* A*	365.4 17.4 5.4	365.4 17.4 5.4	365.4 17.4 1.2	7:23 23:25 23:03	8:33 23:51 23:18	2.8 3.1 2.6	0 0 0	0 0 0	33.0 - 32.0	5 - 3	1.62 - 1.66	-4 - 24	12 - 12	9 - 18	12 - 17	9 - 14	- - -	14 - 22	
60+804.5	Т	12-Feb-09 12-Feb-09	3 2	7.7 10.2	6.7 7.7	1 2.5	A* A*	3.4 18.0	3.4 18.0	3.4 7.2	3:30 2:56	3:45 3:24	2.3 2.0	0	0	31.0	- 4	1.66	- 11	- 5	- 13	- 9	- 10	-	- 22	
60+806	Р	02-Mar-09 08-Feb-09 08-Feb-09	4 3 2	6.89 8.5 13	6.29 7.5 8.5	0.6 1 4.5	A* A* A*	601.4 604.6 1.3	601.4 604.6 1.3	601.4 604.6 0.3	6:55 15:05 14:46	7:59 16:21 15:01	0.4 1.9 3.1	10.1 9.5 0	23.4 5.06 0	30.0	6	1.60 - -	6	12 - -	-	12 - -	9 -	-	20 - -	Max Volume Max Volume
60+807.5	Т	12-Feb-09 12-Feb-09	3 2	7.8 10.3	6.8 7.8	1 2.5	A* A*	2.5 22.8	2.5 22.8	2.5 9.1	1:32 0:48	1:46 1:19	2.5 2.0	0	0	-		-	1 1	-	-		-	-	-	
60+809	s	02-Mar-09 10-Feb-09 10-Feb-09	4 3 2	6.82 8.3 12.8	6.22 7.3 8.3	0.6 1 4.5	A* A* A*	600.1 600.1 5.0	600.1 600.1 5.0	600.1 600.1 1.1	8:28 20:25 20:07	9:43 22:03 20:18	2.5 2.4 2.1	1.9 11.4 0	0.77 2.83 0	30.6 - 31.0	4 - 3	1.65 - 1.65	-15 - 29	6 - 11	13 - 19	- - 18	- - 18		18 - 19	Max Volume Max Volume
60+810.5	т	17-Mar-09 17-Mar-09	3 2	7.8 10.3	6.8 7.8	1 2.5	A A	11.9 21.2	11.9 21.2	11.9 8.5	1:08 0:49	1:24 1:06	1.9 1.7	0.3 0.4	0.27 0.08	30.7	- 4	- 1.66	- 10	- 14	- 17	- 17	-	-	- 21	







				Stag	je			Ta	ike		Dura	ation		Terminatio	n		QA				Т	Temperature	es			
Hole	Order (P, S, T, Q)	Date	Stage #	From	То	Length	Mix	Volume	V_{TOTAL}	Take	Start	End	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh	Bleed	Specific	Cement	Water	Ambient	Glenium	Pozzutec	Bentonite	Mix	Comments
	(*, =, :, =,	(dd-mmm-yy)		(m)	(m)	(m)		(L)	(L)	(L/m)	(hh:mm)	(hh:mm)	(bar)	(L/min/m)	(L/min/m/bar)	(sec)	(%)	Gravity	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	(Celcius)	
60+812	Р	02-Mar-09 08-Feb-09 08-Feb-09 08-Feb-09	4 3 2 1	5.83 7.4 9.9 16.9	5.23 6.4 7.4 9.9	0.6 1 2.5 7	A* A* A* A*	230.7 2.3 2.4 2.0	230.7 2.3 2.4 2.0	230.7 2.3 1.0 0.3	10:13 14:08 13:40 13:31	10:54 14:10 14:01 13:42	2.5 3.0 1.9 4.3	0 0 0	0.01 0 0	32.0 - - 30.0	7 - - 5	1.62 - - 1.65	8 - - 20	10 - - 13	- - - 16	16 - - 20	11 - - 21	-	17 - - 22	
60+813.5	Т	12-Feb-09 12-Feb-09	3 2	7.8 10.3	6.8 7.8	1 2.5	A* A*	2.3 215.0	2.3 215.0	2.3 86.0	0:00 22:35	0:17 23:53	1.9 2.3	0	0 0	32.0	2	1.65	9	7	14 -	13 -	9	-	21 -	
60+815	S	02-Mar-09 10-Feb-09 10-Feb-09	4 3 2	6.13 7.8 12.3	5.53 6.8 7.8	0.6 1 4.5	A* A* A*	173.5 70.4 2.0	173.5 70.4 2.0	173.5 70.4 0.4	13:33 16:06 15:49	14:12 17:36 16:01	2.7 2.0 2.3	0 0 0.3	0.01 0 0.04	30.8	5 - -	1.63 - -	-10 - -	11 - -	- - -	24 - -	12 - -	- - -	20 - -	
60+816.5	Т	12-Feb-09 12-Feb-09	3 2	7.8 10.3	6.8 7.8	1 2.5	A** A*	2.1 14.0	2.1 14.0	2.1 5.6	18:02 17:17	18:13 17:58	1.9 1.9	0.1 0.1	0.02 0.02	- 29.0	- 3	- 1.60	- 26	- 14	- 13	- 16	- 16	-	- 19	
60+818	Р	02-Mar-09 08-Feb-09 08-Feb-09	4 3 2	6.56 8.5 13	5.96 7.5 8.5	0.6 1 4.5	A* A* A*	302.9 33.7 2.8	302.9 33.7 2.8	302.9 33.7 0.6	14:35 11:00 10:41	15:24 11:15 10:52	2.5 2.9 2.1	0.1 0 0	0.03 0 0	33.0	4 - -	1.62 - -	-5 - -	13 - -	- - -	10 - -	9 -	- - -	16 - -	
60+819.5	Т	12-Feb-09 12-Feb-09	3 2	7.8 10.3	6.8 7.8	1 2.5	A* A*	103.7 2.4	103.7 2.4	103.7 1.0	18:49 18:28	20:06 18:41	2.1 1.4	0 0	0 0	32.0	- 3	- 1.66	- 7	- 10	- 13	- 12	- 13	- -	- 19	
60+821	S	02-Mar-09 10-Feb-09 10-Feb-09	4 3 2	6.23 7.7 12.2	5.63 6.7 7.7	0.6 1 4.5	A* A* A*	355.9 259.8 4.5	355.9 259.8 4.5	355.9 259.8 1.0	17:03 13:50 13:02	17:58 15:33 13:42	2.7 2.0 2.1	0.1 0.1 0	0.03 0.04 0	32.0 - 30.0	- - 2	1.63 - 1.65	4 - 23	10 - 14	- - 20	11 - 17	11 - 18	- - -	14 - 23	
60+822.5	Т	12-Feb-09 12-Feb-09	3 2	7.8 10.3	6.8 7.8	1 2.5	A* A*	22.5 42.5	22.5 42.5	22.5 17.0	15:55 13:30	16:45 15:38	2.0 1.7	0	0.01 0.01	- 31.0	- 8	1.65	- 20	- 11	- 15	- 20	- 20	-	- 24	
60+824	Р	02-Mar-09 08-Feb-09 08-Feb-09 08-Feb-09	4 3 2 1	6.23 7.9 10.4 17.4	5.63 6.9 7.9 10.4	0.6 1 2.5 7	A* A* A*	83.7 1.2 19.4 39.1	83.7 1.2 19.4 39.1	83.7 1.2 7.8 5.6	18:10 10:00 9:23 8:49	18:40 10:12 9:56 9:12	2.5 3.3 1.9 4.4	0 0 0	0.01 0 0	- 30.0 33.5	- - 3 4	- - 1.63 1.64	- - 19 19	- - 15 10	- - 13 13	- - 16 17	- - 14 13	- - -	- - 20 16	
60+825.5	Т	12-Feb-09 12-Feb-09	3 2	7 9.5	6 7	1 2.5	A* A*	36.6 162.0	36.6 162.0	36.6 64.8	10:00 8:42	10:53 9:56	2.0 1.8	0 0.2	0.01 0.03		-		-		-	-		-		
60+827	S	02-Mar-09 10-Feb-09 10-Feb-09	4 3 2	5.01 6.6 11.1	4.41 5.6 6.6	0.6 1 4.5	A* A* A*	22.8 3.9 29.6	22.8 3.9 29.6	22.8 3.9 6.6	19:30 9:27 9:11	19:51 9:44 9:23	2.5 2.1 2.2	0 0 0	0 0 0	30.2	3 -	1.63 - -	4 -	1 <u>2</u> - -	14 - -	12 - -	10 - -		21 - -	
60+828.5	Т	12-Feb-09 12-Feb-09	3 2	6.7 9.2	5.7 6.7	1 2.5	A* A*	600.4 2.9	600.4 2.9	600.4 1.2	6:30 6:04	8:25 6:18	2.1 2.4	4.5 0	2.12 0	31.0	4 -	1.62	28	11 -	16 -	14 -	13	-	22	
60+830	Р	02-Mar-09 08-Feb-09 07-Feb-09	4 3 2	4.61 6.1 10.6	4.01 5.1 6.1	0.6 1 4.5	A* A* A*	28.6 607.5 27.5	28.6 607.5 27.5	28.6 607.5 6.1	20:17 5:20 4:49	20:38 6:29 5:10	2.5 2.4 2.4	0 10.4 0	0 4.35 0	- - 32.0	- - 2	- - 1.70	- - 9	- - 13	- - -	- - 18	- - 19	- - -	- - 16	Max Volume
60+831.5	Т	11-Feb-09 11-Feb-09	3 2	6.2 8.7	5.2 6.2	1 2.5	A* A*	18.7 15.9	18.7 15.9	18.7 6.4	3:36 3:13	3:56 3:30	2.8 2.2	0 0	0 0	- 31.0	-	- 1.65	- 24	- 8	- 15	- 16	- 14	-	- 22	
60+833	S	02-Mar-09 10-Feb-09 10-Feb-09	4 3 2	4.25 5.7 10.2	3.65 4.7 5.7	0.6 1 4.5	A* A* A*	24.5 71.7 8.2	24.5 71.7 8.2	24.5 71.7 1.8	21:19 7:50 7:20	21:39 8:47 7:35	2.1 2.1 2.0	0.1 0 0.1	0.04 0 0.01	- - -	-	- - -	- - -	- - -	- - -	- - -	- - -	- - -	- - -	
60+834.5	Т	11-Feb-09 11-Feb-09	3 2	6 8.5	5 6	1 2.5	A* A*	62.2 8.2	62.2 8.2	62.2 3.3	2:29 2:09	2:56 2:24	2.9 1.9	0	0 0	-	-	-	-	-	-	-	-	-	-	
60+836	Р	02-Mar-09 07-Feb-09 07-Feb-09	4 3 2	4.07 5.7 10.2	3.47 4.7 5.7	0.6 1 4.5	A* A* A*	23.8 108.6 27.6	23.8 108.6 27.6	23.8 108.6 6.1	1:08 3:28 3:00	1:33 4:19 3:18	2.9 2.9 2.7	0 0.7 0.1	0 0.25 0.01	31.1 - -	-	1.63 - -	4	10 - -	16 - -	14 - -	9 -	- - -	19 - -	
60+837.5	Т	11-Feb-09 11-Feb-09	3 2	5.2 7.7	4.2 5.2	1 2.5	A* A*	76.1 11.0	76.1 11.0	76.1 4.4	22:20 21:57	22:49 22:13	2.9 2.2	0	0	-	-	-	-	-	-	-	-	-	-	
60+839	S	02-Mar-09 10-Feb-09 10-Feb-09	4 3 2	3.57 5.4 9.9	2.97 4.4 5.4	0.6 1 4.5	A* A* A*	21.4 7.2 49.0	21.4 7.2 49.0	21.4 7.2 10.9	1:47 6:24 5:45	2:05 6:46 6:15	2.7 2.1 2.1	0.9 0.08 0.06	0.32 0.07 0	- - 32.9	- - 4	- - 1.66	- - -	- - -	- - -	-	- - -	- - -	- - -	








				Stag	je			Ta	ke		Dur	ation		Termination	on		QA				7	Temperature	es			
Hole	Order (P, S, T, Q)	Date (dd-mmm-vv)	Stage #	From (m)	To (m)	Length (m)	Mix	Volume	V _{TOTAL}	Take (L/m)	Start (hh:mm)	End (hh:mm)	P _{FINAL}	Q _{FINAL}	Penetrab	Marsh (sec)	Bleed	Specific Gravity	Cement (Celcius)	Water (Celcius)	Ambient (Celcius)	Glenium (Celcius)	Pozzutec (Celcius)	Bentonite (Celcius)	Mix (Celcius)	Comments
60+840.5	Т	11-Feb-09 11-Feb-09	3 2	5.4 7.9	4.4 5.4	1 2.5	A* A*	10.9 14.9	10.9 14.9	10.9 6.0	21:11 20:45	21:28 21:02	3.1 2.3	0 0	0 0	- 31.0	- 4	- 1.65	- 35	- 6	- 16	- 14	- 16	- -	- 17	
60+842	Р	02-Mar-09 07-Feb-09 07-Feb-09	4 3 2	3.54 5.2 9.7	2.94 4.2 5.2	0.6 1 4.5	A* A* A*	17.9 219.5 12.0	17.9 219.5 12.0	17.9 219.5 2.7	2:35 1:49 1:25	2:52 2:37 1:41	2.5 3.1 2.5	0.1 0 0	0.05 0.02 0	- - 32.4	- 6	- - 1.65	- - 9	- - 13	-	- - 18	- - 19	-	- - 17	
60+843.5	Т	11-Feb-09 11-Feb-09 11-Feb-09	3 2 1	5.1 7.6 14.6	4.1 5.1 7.6	1 2.5 7	A* A* A*	600.7 26.7 39.5	600.7 26.7 39.5	600.7 10.7 5.6	0:09 23:40 23:11	1:34 0:02 23:33	0.9 1.8 4.5	14.9 0 0	15.07 0 0	32.0	- - 2	- - 1.66	- - 26	- - 7	- - 17	- - 15	- - 14	-	- - 19	Max volume
60+845	S	02-Mar-09 09-Feb-09 09-Feb-09 09-Feb-09	4 3 2 2	3.08 5 9.5 9.5	2.48 4 5 5	0.6 1 4.5 4.5	A* A* A* B*	600.9 7.1 400.0 432.0	600.9 7.1 - 832.0	600.9 7.1 - 184.9	3:13 2:52 1:15 2:00	4:23 3:06 2:00 2:44	0.1 3.2 0.6 2.0	9.6 0 0	123.7 0 0 0	- 32.0 35.0		- - 1.65 1.66	- - 19 -	- - 17 -	- - 15 -	- - 17 -	- - 16 -	- - -	- 24 22 23	Max Volume
60+846.5	Т	11-Feb-09 11-Feb-09 11-Feb-09	3 2 1	4.6 7.1 14.1	3.6 4.6 7.1	1 2.5 7	A* A* A*	9.8 14.0 60.8	9.8 14.0 60.8	9.8 5.6 8.7	16:30 16:07 15:33	16:47 16:25 15:59	2.1 1.9 4.3	0 0 0	0.01 0 0	1 1 1		- - -	- - -	- - -	- - -	- - -	- - -	- - -	- - -	
60+848	Р	02-Mar-09 07-Feb-09 07-Feb-09	4 3 2	2.75 4.1 8.6	2.15 3.1 4.1	0.6 1 4.5	A* A* A*	24.7 615.7 15.6	24.7 615.7 15.6	24.7 615.7 3.5	4:52 21:01 20:30	5:19 22:07 20:48	2.6 0.1 2.3	0 13.3 0.2	0 109.5 0.02	30.2 31.3	4 - -	1.62 1.58	5 26 -	9 11 -	14 - -	15 13 -	10 11 -	-	21 15 -	Max Volume
60+849.5	Т	11-Feb-09 11-Feb-09 11-Feb-09	3 2 1	4.1 6.6 13.6	3.1 4.1 6.6	1 2.5 7	A* A* A*	14.0 13.9 48.7	14.0 13.9 48.7	14.0 5.6 7.0	18:00 17:36 16:58	18:21 17:50 17:25	1.8 2.0 4.1	0 0 0	0 0 0			- - -	- - -	- - -	- - -	- - -	- - -		- - -	
60+851	s	03-Mar-09 09-Feb-09 09-Feb-09	4 3 2	2.75 4 8.5	2.15 3 4	0.6 1 4.5	A* A* A*	8.4 600.1 544.5	8.4 600.1 544.5	8.4 600.1 121.0	7:28 23:00 22:10	7:43 0:57 23:53	2.6 0.0 2.2	0 15.9 0	0 inf 0	31.5 - 32.0	5 - 3	1.62 - 1.66	10 - 21	11 - 18	- - 14	15 - 16	15 - 17	-	17 - 20	Max Volume
60+852.5	Т	11-Feb-09 11-Feb-09 11-Feb-09	3 2 1	4.6 7.1 14.1	3.6 4.6 7.1	1 2.5 7	A* A* A*	1.5 1.5 40.2	1.5 1.5 40.2	1.5 0.6 5.7	14:59 14:43 14:13	15:11 14:55 14:33	2.0 1.8 4.2	0 0 0	0 0 0	- - 31.0	- - 9	- - 1.63	- - 15	- - 17	- - 20	- - 21	- - 21	- - -	- - 25	
60+854	Р	03-Mar-09 07-Feb-09 07-Feb-09	4 3 2	3.06 4.6 9.1	2.46 3.6 4.6	0.6 1 4.5	A* A* A*	7.5 601.2 15.1	7.5 601.2 15.1	7.5 601.2 3.3	7:55 18:50 18:20	8:09 20:15 18:40	2.9 0.0 2.6	0 11 0	0 inf 0	30.4	4 - -	1.62 - -	9 - -	10 - -	- - -	15 - -	15 - -	-	16 - -	Max Volume
60+855.5	Т	11-Feb-09 11-Feb-09	3 2	4.1 8.6	3.1 4.1	1 4.5	A* A*	6.7 36.5	6.7 36.5	6.7 8.1	10:56 10:30	11:14 10:55	1.8 1.6	0	0.01 0	1 1		-	-	-	-	-	-	-	-	
60+857	s	03-Mar-09 09-Feb-09 09-Feb-09	4 3 2	3.01 4.5 9	2.41 3.5 4.5	0.6 1 4.5	A* A* A*	601.3 9.3 21.8	601.3 9.3 21.8	601.3 9.3 4.8	8:22 21:00 20:30	9:33 21:15 20:50	0.2 2.0 2.1	12.5 0 0	67 0 0	31.9 - 32.0	- - 3	1.62 - 1.64	13 - 22	10 - 19	- - 13	15 - 17	13 - 18	-	15 - 20	Max Volume
60+858.5	Т	11-Feb-09 11-Feb-09	3 2	3.9 6.4	2.9 3.9	1 2.5	A* A*	8.6 15.3	8.6 15.3	8.6 6.1	10:06 9:39	10:21 10:00	2.1 1.8	0 0.2	0 0.06	- 31.0	- 2	- 1.65	- 16	- 16	- 15	- 15	- 15	-	- 20	
60+860	Р	03-Mar-09 07-Feb-09 07-Feb-09	4 3 2	1.97 3.3 7.8	1.37 2.3 3.3	0.6 1 4.5	A* A* A*	1.9 0.7 28.9	1.9 0.7 28.9	1.9 0.7 6.4	9:48 17:53 17:29	10:00 18:09 17:48	2.6 2.7 2.6	0 0 0	0.01 0 0	- - 30.0	- - 5	- - 1.61	- - -9	- - 8	- - 16	- - 17	- - 6	-	- - 17	









































							WATE	R PRESSURE T	TEST					GR	OUTING FOL	LOWING WPT		
Sequence	Chainage	Туре	Date	Depti From (m)	h b.g.s To (m)	Approx. From (m)	Depth b.c. To (m)	Water Table Depth (m)	Analysis	Stage	Lugeons (uL)	Hydraulic Conductivity (m/sec)	Final Mix (type)	Final Volume (L)	Final Pressure (bar)	Final Penetrability (L/min/m/bar)	Final Flow Rate (L/min)	Comments
Tertiary	60+147.5	Bedrock	23-Jan-09	13.2 10.7	20.2 13.2	3 0.5	10 3	3.05 3.05	Laminar Laminar	1 2	0.8 1	1.0E-07 1.0E-07	A A	27.4 78.9	5.2 2.8	0.02 0.04	0.6 0.3	
	60+162.5	Bedrock	24-Jan-09	13 10.5	26 13	3 0.5	10 3	3.5 3.5	Low Flow Dilation	1 2	0.2 5	3.0E-08 5.0E-07	A A	14.6 11.8	5.1 2.3	0.02 0.08	0.8 0.5	
	60+186.5	Bedrock	25-Jan-09	13.2 10.7	20.2 13.2	3 0.5	10 3	3.3 3.3	Laminar Washout	1 2	0.5 238	7.0E-08 2.0E-05	A B	6.5 750.9	5.4 0.1	0.01 92.8	0.5 15.7	
	60+207.5	Bedrock	26-Jan-09	12.3 9.8	19.3 12.3	3 0.5	10 3	3.5 3.5	Low Flow Washout	1 2	0.2 71	2.0E-08 7.0E-06	A A	11 4.1	5.2 2.7	0.01 0.02	0.4 0.2	
	60+228.5	Bedrock	26-Jan-09	12 9.5	19 12	3 0.5	10 3	10.7 10.7	Laminar Dilation	1 2	8 1	1.0E-06 2.0E-07	B A	1039 3.1	5.1 3	0.03 0.06	0 0.4	
	60+246.5	Bedrock	21-Jan-09	10.4 7.9	17.4 10.7	3 0.5	10 3	2.6 2.6	Turbulent Turbulent	1 2	9 157	1.0E-06 2.0E-05	A A	85.1 277.5	5.2 2.8	0.03 0.05	1.2 0.3	
	60+357.5	Bedrock	9-Jan-09	12.6 8.1	17.6 17.6	3 0.5	10 3	2.73 2.73	Washout Turbulent	1 2	15 7	1.8E-06 1.0E-06	A A	388.1 8.5	5.2 2.8	0.03 0.05	1.2 0.3	
	60+384.5	Bedrock	9-Jan-09	12.56 10.4	19.9 13.2	3 0.5	10 3	2.8 2.8	Low Flow Laminar	1 2	0.1 4	2.0E-08 4.0E-07	A A	2.5 307.8	5.3 3.0	0.01 0.01	0 0.1	
	60+411.5	Bedrock	10-Jan-09	13.2 10.7	20.2 13.5	3 0.5	10 3	2.6 2.6	Low Flow Laminar	1 2	0.1 2	1.0E-08 2.0E-07	A A	7.3 33.2	5.4 2.9	0.01 0.06	0.3 0.4	
	60+438.5	Bedrock	16-Jan-09	15.1 12.6	22.1 15.4	3 0.5	10 3	2.78 2.78	Turbulent Turbulent	1 2	8 3	1.0E-06 3.0E-07	A A	219.3 24	5.2 2.9	0.05 0.04	1.8 0.3	
	60+462.5	Bedrock	14-Jan-09	14 11.5	20 14.3	3 0.5	10 3	2.6 2.6	Low Flow Laminar	1 2	0.1 7	2.0E-08 7.0E-07	A A	10.5 72	5.0 2.8	0.02 0.08	0.8 0.5	
	60+486.5	Bedrock	15-Jan-09	17 14.5	24 17	3 0.5	10 3	2.56 2.56	Low Flow Low Flow	1 2	0 0.1	9.0E-10 7.0E-09	A A	2.6 6	5.3 2.9	0 0.02	0.1 0.2	
	60+513.5	Bedrock	18-Jan-09	12.7 10.3	19.8 12.8	3 0.5	10 3	2.9 2.9	Turbulent Turbulent	1 2	13 72	1.7E-06 8.0E-06	A A	113.3 21.5	4.6 3.31	0.01 0.03	0.5 0.3	
	60+528.5	Bedrock	28-Jan-09	11.9 9.4	18.9 11.9	3 0.5	10 3	2.6 2.6	Low Flow/No Flow Washout	1 2	0 243	4.0E-09 3.0E-05	A A	2.7 751.6	5.4 0	0.01 Infinity	0.2 12.8	
	60+543.5	Bedrock	29-Jan-09	11.9 9.4	18.9 11.9	3 0.5	10 3	3.2 3.2	Laminar Turbulent	1 2	1 29	2.0E-07 3.0E-06	A A	90.3 153	5.0 2.7	0 0.02	0.1 0.1	
	60+573.5	Bedrock	29-Jan-09	12.6 9.6	19.6 12.6	3 0.5	10 3	3.1 3.1	Low Flow Washout	1 2	0.0 6	1.0E-09 6.0E-07	A A	8 10.6	5.4 3	0 0	0.1 0	
	60+591.5	Bedrock	29-Jan-09	11 8	18 11	3 0.5	10 3	2.14 2.14	Low Flow Dilation	1 2	0.1 0.9	8.0E-09 1.0E-07	A A	6.2 7.7	5.4 3.4	0 0.02	0.1 0.2	
	60+618.5	Bedrock	28-Jan-09	10.7 8.2	17.7 10.7	3 0.5	10 3	2.82 2.82	Laminar Washout	1 2	0.3 205	4.0E-08 2.0E-05	A A	2.3 15	5.0 2.7	0 0.04	0 0.3	
	60+642.5	Bedrock	27-Jan-09	11.5 8.5	18.5 11.5	3 0.5	10 3	2.3 2.3	Dialation Void Filling	1 2	0.1 47	2.0E-08 5.0E-06	A A	3.6 32.6	4.5 2.6	0	0	

Golder Associates Page 1 of 2

TABLE E5-1: East Dike - Summary of Water Pressure Test Results: Bedrock

07-1413-0074 Task: 2200 26/11/2009

							WATER	PRESSURE T	EST					GR	OUTING FOLL	OWING WPT		
Sequence	Chainage	Type		Depth	n b.g.s	Approx.	Depth b.c.	Water Table			Lugeons	Hydraulic	Final Mix	Final	Final	Final Penetrability	Final Flow	Comments
			Date	From	То	From	То	Depth (m)	Analysis	Stage		Conductivity		Volume	Pressure	1	Rate	
				(m)	(m)	(m)	(m)	. , ,			(uL)	(m/sec)	(type)	(L)	(bar)	(L/min/m/bar)	(L/min)	
	60+669.5	Bedrock	25-Jan-09	11.8	18.8	3	10	2.1	Laminar	1	0.7	1.0E-07	A	21.4	5.0	0.01	0.4	
				9.3	11.8	0.5	3	2.1	Washout	2	11	1.0E-06	A	24.2	3.1	0.01	0.1	
	60+687.5	Bedrock	24-Jan-09	11.4 8.9	18.4 11.4	3 0.5	10 3	3.39 3.39	Laminar Turbulent	1 2	1 18	1.0E-07 2.0E-06	A A	1147 359.8	5 2.7	0.09 0.08	3.3 1.2	
	60+708.5	Bedrock	23-Jan-09	11.6 9.1	18.6 11.6	3 0.5	10 3	2.62 2.62	Turbulent Low Flow	1 2	6 0.5	7.0E-07 5.0E-08	A A	93 139	5 2.9	0.03 0.08	1.1 0.6	
	60+729.5	Bedrock	21-Jan-09	11.1 8.6	18.1 11.4	3 0.5	10 3	3.2 3.2	Laminar Washout	1 2	5 4	7.0E-07 5.0E-07	A A	54.5 32.9	6.5 2.6	0.02 0.05	1 0.3	
	60+753.5	Bedrock	18-Jan-09	8.6 6.1	16.9 8.9	3 0.5	10 3	3.1 3.1	Low Flow Dilation	1 2	0.4 15	6.0E-08 2.0E-06	A A	4.4 16.9	5.0 3.2	0.01 0.05	0.2 0.4	

 b.g.s: below ground surface
 b.c: below casing NOTE:

CHECK: GRB

O:\Active_2007\1413\07-1413-0074 Meadowbank Dike Design\Phase 2800 As-Built Report\Appendix E - East Dike Grouting\E5 - Water Pressure Testing Results\DRAFT REMOVED\Table E5-1 WPT_Rock-NO DRAFT.xls

Golder Associates Page 2 of 2

					WATER PR	ESSURE TES	Т			GRO	OUTING FOLL	OWING WPT		
Sequence	Chainage	Туре	Date	Depth From (m)	b.g.s To (m)	Water Table Depth (m)	Stage	Hydraulic Conductivity (m/sec)	Final Mix (type)	Final Volume (L)	Final Pressure (bar)	Final Penetrability (L/min/m/bar)	Final Flow Rate (L/min)	Comments
Tertiary	60+126.5	Contact	5-Mar-09	6.4	7.4	2	4	3.7E-05	MF	421.1	1.6	10.2	9.5	
	60+138.5	Contact	5-Mar-09	6.3	7.3	2	4	3.9E-05	MF	47.9	1.7	0	0	
	60+150.5	Contact	6-Mar-09	8	9	2	4	1.7E-07	MF	5.2	1.3	0.01	0	
	60+168.5	Contact	7-Mar-09	8.2	9.2	2	4	8.7E-07	MF	47.4	1.2	0.26	0.3	
	60+180.5	Contact	7-Mar-09	8	9	2	4	7.5E-05	MF	503.8	1.2	0.42	0.5	
	60+195.5	Contact	7-Mar-09	7.7	8.7	2	4	1.1E-05	MF	365.8	1.5	0.47	0.4	
	60+207.5	Contact	7-Mar-09	7	8	2	4	3.9E-05	MF	660.1	1.3	0.06	0.1	
	60+342.5	Contact	8-Mar-09	4.2	5.2	2	4	6.2E-07	MF	3.5	1.4	0.32	0.3	
	60+357.5	Contact	8-Mar-09	5.7	6.7	2	4	1.4E-05	MF	105.7	1.3	1	0.8	
	60+372.5	Contact	8-Mar-09	6	7	2	4	9.3E-06	MF	43	1.2	0.76	0.6	
	60+189.5	Contact	17-Mar-09	8	9	-	4	3.6E-05	MF	143	1.1	0.02	0	Confirmation
	60+216.5	Contact	17-Mar-09	7.5	8.5	-	4	2.5E-06	MF	3.8	1.4	0.03	0.1	Confirmation
	60+237.5	Contact	17-Mar-09	7.4	8.4	-	4	9.2E-05	Α	806	1.3	7.77	10.1	Confirmation
	60+381.5	Contact	17-Mar-09	7.6	8.6	-	4	2.6E-06	MF	62.6	1.4	0.38	0.8	Confirmation
	60+423.5	Contact	17-Mar-09	8.3	9.3	-	4	3.6E-05	MF	508.7	1.3	0.33	0.4	Confirmation
	60+468.5	Contact	17-Mar-09	9.4	10.4	-	4	1.1E-04	А	530.9	1.4	0.18	0.3	Confirmation
	60+510.5	Contact	17-Mar-09	9.4	10.4	-	4	5.5E-06	MF	20	1.5	0.01	0	Confirmation
	60+549.5	Contact	18-Mar-09	5.7	6.7	-	4	7.2E-06	MF	8.5	1.6	0.14	0.2	Confirmation
	60+609.5	Contact	18-Mar-09	6.2	7.2	-	4	9.3E-06	MF	67	1.5	0.2	0.3	Confirmation
	60+642.5	Contact	18-Mar-09	6.2	7.2	-	4	1.2E-05	MF	95.8	1.5	0.14	0.2	Confirmation
	60+684.5	Contact	18-Mar-09	6.2	7.2	-	4	6.2E-06	MF	57.8	1.5	0.28	0.4	Confirmation
	60+780.5	Contact	17-Mar-09	7.01	8.01	-	4	6.0E-07	MF	3.9	1.7	0.02	0.3	Confirmation

NOTE: 1) b.g.s: below ground surface

2) b.c: below casing

CHECK: GRB

Golder Associates Page 1 of 1



	Limited			Golde	r						.UGE	OI [*]	N I I F	_					
	Liiiiico	ı	V	ASSOCI	aies	HOLE N)	60+1	47.5	TEST N	0		1	North. CC	OORD:				
PROJEC [*]	Г:		East Dike	Grouting		TEST DEP	TH:		13.20	то	20.20		m.	East. CO	ORD:				
LOCATIO	N:			wbank		DATE:	23/01/	2009	START:	22:30	FINISI		23:08	INCLINAT				90	
PROJEC [*]	T Nº:	0	7-1413-007	4 / 2200 / ***	**					Minutes:	38			GROUND	LEVEL:				
						INTERVAL	LITHOLOG	GY:						(m.s.n.m.))				
	F	LOWMETER																	
		-		14	Long. Min.			hm	=	HEIGHT OI	F MANON	ЛЕТЕ	R					1.01	m
	MANO	METER		, j	1.00 m	l Pressu	re	а	=	STICK-UP									m
				\		Gauge		ha	=	WATER TA								3.05	m
_	+			- / i	 i	· \	Pump	Δh 	=	HYDRAULI							—	4.06	m
	hm		ļ		<u> </u>	<u>i Y</u>		– d L	=	TOP OF TE								13.20 20.20	m m
Δh] a	↓		L `		—	\Box	α	=	INCLINATION								90	
	333 33	123 2 3333	33 1 33	33333	****	777777	??????	Δh'	=	Δh CORRE								4.06	m
↓		r	a ↓∭	18				1	=	LENGTH O	F TEST I	NTE	RVAL					7.00	m
		┰ -	= %	18				ø	=	HOLE DIAM	METER							8.89	cm
		d	- 331	Δh				P_{M}	=	MANOMET	RIC PRE	SSU	RE						
	L							P_{EF}	=	EFFECTIVE	E PRESS	URE	- MIDDLE	OF THE TES	T INTERV	'AL			
					ha			Δр	=	CALCULAT									
		+						Q	=					: - TAKEN EA				E TEST	
			- 23	<u> </u>	<u>↓</u>			Qt	=	AVERAGE				ATIVE AT TH	E END OF	F THE TE	EST		
		'	- 23	₩ V2	1			q Pent	=					UTE PER MI	ETDE STA	AGE I EN	IGTH		
	+_	+		<u> </u>	<u>+</u>	_		uL	=	LUGEON L				OTE FER IVII	LIKE SIF	AGE LEIN	GIII		
				≲l 5≾. 1	=														
					1	Т			1		7								
	1/3P _M =	Bars 0.66	2/3P _M =	Bars 1.39	ъ -	Bars 2.12	2/3P _M =	Bars 1.40	1/3P _M =	Bars 0.68				GRAPHIC	AI TEME	DI ATE			
TIMES	1/3P _M =	0.00	2/3P _M =	1.39	P _M =	2.12	2/3P _M =	1.40	1/3P _M =	0.00				OF RESU					
MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)					CTION C				
0	4.7	4 (2)	11.4	4 (2)	20.0	9 (2)	28.4	4 (2)	34.9	4 (2)				LUGL	uL				
1	5.5	0.80	12.6	1.20	21.3	1.30	29.3	0.90	35.4	0.50		0.00	0.20	0.40	0.60	0.80	1.00	1.20	
2	6.3	0.80	13.9	1.30	22.8	1.50	30.1	0.80	36.0	0.60		1							
3	7.2	0.90	15.2	1.30	23.9	1.10	30.9	0.80	36.5	0.50		ı							
4	8.0	0.80	16.4	1.20	25.2	1.30	31.8	0.90	37.0	0.50		2							
5	8.7	0.70	17.7	1.30	26.4	1.20	32.7	0.90	37.6	0.60	STAGE	1							
6											STA	3							
7												4							
8												Ţ							
9 10												5							
	:(1)	4.00		6.30		6.40		4.30		2.70		•							
	/min)	0.80		1.26		1.28		0.86		0.54									
	/min/m)	0.11		0.18		0.18		0.12		0.08	SELEC	ΓED	LUGEON U	INIT :				8.0	_uL
	bars) bars)	1.06		1.79		2.52		1.80		1.08	K (PFF	RMF	ABILITY) :					1E-07	m/s
	n/sec)	1.4E-07		1.3E-07		9.6E-08		9.0E-08		9.4E-08									
	uL	1.08		1.01		0.73	Ĺ	0.68		0.72									
				407				.,	. 3,		(6								
		$P_{EF} = P_M - \Delta$.p + Δh / 10.	.197 uL:	= Pent (L/m	in/m) x 10 / F	e _F (bars)	K =		x LN(I[m] / (x I[m] x P _{EF}									
		GRAPH	ICAL REP	RESENTA	TION					X I[III] X I EF	[20]								
0.20	0 1							OBSERVA	TIONS:				Laminar						_
0.18	0 •						-												_
0.16							-												_
0.14							-												_
0.12 0.08 0.08				/			-												_
0.08							_												_
Ø 0.06			_																
0.04	0																		
0.02																			
0.00	0.0	0.5	1.0	1.5 2	.0 2.	5 3.0													
		-		(bars)	-	5.0	-	VTR Analysis	-	GRB Check	-								
								Allalysis		CHECK									



WATER PRESSURE TEST LUGEON TYPE

	Limited			Golde Associ	r						.UGEC	N I I F	_			
'		•	V	ASSOCI	aies	HOLE N	0	60+1	147.5	TEST N	0	2	North. COORD:			
PROJECT	:		East Dike	Grouting		TEST DEP	TH:		10.70	то	13.20	m.	East. COORD:			
LOCATION	N:			wbank		DATE:	23/01	/2009	START:	23:38	FINISH:		INCLINATION:	90)	
PROJECT	Nº :	0	7-1413-007	4 / 2200 / ***				.		Minutes:	41	_	GROUND LEVEL:			
						INTERVAL	LITHOLO	GY:					(m.s.n.m.)			
	<u> </u>	LOWMETER														
				4	Long. Min.	i		hm			F MANOME	TER	-	1.	01_	m
	MANC	METER	\	į	1.00 m	Pressu		a ha		STICK-UP	ABLE DEPTH	_	-		05	m m
				/ į		Gauge		٨h			IC PRESSU		-		06	m
1	1			} \ 	1 1	! ` th	Pump	_ d		TOP OF TE	ST INTERV	'AL	-	10.		m
	hm	ı	ľ	一一				L	=	воттом с	OF TEST IN	ΓERVAL		13.	20	m
Δh	a	<u>+</u>	~~~	h				_ α	=	INCLINATION	ON wrt/ HOP	RIZONTAL	-		90_	۰
	555555	4555555	^^ ^	1 55 xxx	\$5555	****	5555555	∆h'	=		CTED = si		-		06_	m
<u> </u>		+ -	na ↓					1			F TEST INT	ERVAL	-		50_	m
		d	·	Δh				Ø P _M		HOLE DIAM	RIC PRESS	URF	-	O.	89_	cm
	L	•	- 231	18				P _{EF}					OF THE TEST INTERVA	AL		
					ha			Δр		CALCULAT	ΓED HEAD Ι	LOSS				
								Q	=	CUMULAT	IVE VOLUM	E OF WATE	R - TAKEN EACH MINUT	FE DURING THE T	EST	
		1		2				Qt	=				ATIVE AT THE END OF	THE TEST		
		1		× 1/2	 			q				RES PER M				
		Į	-21		<u>↓</u>			Pent uL			BILITY - LITF JNIT (Q x 1)		NUTE PER METRE STAC	GE LENGTH		
			- ; ;) []	(<) 5 	=	_		u_	_	LOOLOIVO	21411 (Q X 11	071 EF /				
		T									4					
	4/20	Bars 0.38	0/20	Bars 0.79		Bars 1.20	0/0.0	Bars 0.80		Bars 0.39			ODARIJOAL TEMP			
TIMES	1/3P _M =	0.36	2/3P _M =	0.79	P _M =	1.20	2/3P _M =	0.60	1/3P _M =	0.39			GRAPHICAL TEMP OF RESULTS FOR			
MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)			SELECTION OF LUGEON UNITS			
0	0.3	,	2.5	,	5.9	,	9.0	,	11.0	,,,,			uL			
1	0.4	0.10	2.8	0.30	6.3	0.40	9.3	0.30	11.2	0.20	0.	00	0.50	1.00	1.50	
2	0.6	0.20	3.2	0.40	6.7	0.40	9.6	0.30	11.3	0.10	1					
3	0.9	0.30	3.5	0.30	7.1	0.40	9.9	0.30	11.5	0.20						
4	1.1	0.20	3.8	0.30	7.5	0.40	10.3	0.40	11.7	0.20	2					
5 6	1.2	0.10	4.1	0.30	8.0	0.50	10.6	0.30	11.9	0.20	STAGE 8					
7											S			_		
8											4					
9											5					
10																
Qt (q (I/ı		0.90 0.18		1.60 0.32		2.10 0.42		1.60 0.32		0.90 0.18						
Pent(I/		0.07		0.32		0.42		0.32		0.10	SELECTE	D LUGEON	UNIT:	1.	0	uL
Δp (l:																_
P _{EF} (l K (m/		0.78 9.7E-08		1.19 1.1E-07		1.60 1.1E-07		1.20 1.1E-07		0.79 9.6E-08		EABILITY):		1E-0	07	_m/s
K (III)		0.93		1.08		1.05		1.12-07		0.91						
									•		•					
		$P_{EF} = P_M - \Delta$	p + Δh / 10.	.197 uL =	= Pent (L/m	in/m) x 10 / l	P _{EF} (bars)	K =		x LN(I[m] /						
		CD ADU	ICAI DED	RESENTA ¹	TION				2 x II	x I[m] x P _{EF}	[mH2O]					
0.180		GRAFIII	ICAL KLF	RESERVIA	IION			OBSERVA	TIONS:			Laminar				
0.160						<u> </u>										
0.140																_
⊋ 0.120	-															_
0.120 0.080 0.060	+															_
0.080																_
0.040																
0.020																
	0.0 0.2	0.4	0.6 0.8	1.0 1.	.2 1.4	1.6 1.8	3	VTR		GRB						
			P _{EF} ((bars)				Analysis	=	Check	-					

VTR Analysis

GRB Check



				Associa														
					etonove.	HOLE No)	60+1	62.5	TEST N)		1	North. CC	ORD:			
ROJECT	:		East Dike	Grouting		TEST DEP	TH:		13.0	то	26.0	m.		East. CO	ORD:			
OCATION	:		Meado	wbank		DATE:	24/01	/2009	START:	- 15:07	FINISH	 : 1:	5:50	INCLINAT	ION:		90	
ROJECT	Nº :	07	7-1413-007	4 / 2200 / ***	*					Minutes:	43			GROUND	LEVEL:			
						INTERVAL	LITHOLO	GY:						(m.s.n.m.)				
	FI	OWMETER																
			_	14-	Long. Min.	;		hm	=	HEIGHT OF	MANOME	ETER			_		0.95	_ m
	MANO	METER	_ \	, i	1.00 m	I I Pressu	re		=	STICK-UP	DI E DEDI				_		2.50	_ m
				\		Gauge		ha ∆h	=	WATER TA HYDRAULI			ΔD		_		3.50 4.45	_ m _ m
1	1		<u>`</u> `f	} 	<u>†</u>	; / /	Pump	— d	=	TOP OF TE			AD.		_		13.00	- ''' m
	hm	ı	ا ل ا	-		<u> </u>		L	=	воттом с			L		_		26.00	– m
۱h	a	,		h				α	=	INCLINATION	ON wrt/ HO	RIZON	ΓAL				90	
	333	(33/3/3/	** * ****		833333	<i>333333</i>	99999	∆h'	=	Δh CORRE	CTED = :	sinα x	Δh		_		4.45	_ m
_ـــ		h h	<u>-</u> ↓	18				- 1	=	LENGTH O		ITERVAI	_		_		13.00	_ m
			- #I	Δh				ø	=	HOLE DIAN		CLIDE			_		8.89	_ CI
	L	d	- #I					P _M P _{EF}	=	MANOMET				THE TES	T INTERVAL			
	-				ha			. _Е	=	CALCULAT			DDLL OI	THE TEO	I II TI EICONE			
		1						Q	=				VATER -	TAKEN EA	CH MINUTE	DURING '	THE TEST	
		Ť	- 8	-				Qt	=	TOTAL WA	TER VOLU	JME - C	UMULAT	IVE AT TH	E END OF T	HE TEST		
		1		* :	 			q	=	AVERAGE	FLOW - LI	TRES P	ER MINU	JTE				
				√ V2 ,	<u> </u>			Pent	=					TE PER M	TRE STAG	E LENGTH		
			- 	2 122.	=	-		uL	=	LUGEON U	NII (Qx	10 / P _{EF}))					
-			~															
		Bars		Bars		Bars		Bars		Bars								
IMES	1/3P _M =	0.87	2/3P _M =	1.41	P _M =	2.12	2/3P _M =	1.45	$1/3P_{M} =$	0.72					AL TEMPL LTS FOR 1			
NUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)					CTION OF			
0	6.2	q (Dillili)	11.0	q (Dillill)	16.2	q (Dillill)	20.4	q (Dillil)	23.6	q (Dillill)				LUGE	ON UNITS uL			
1	6.6	0.40	11.6	0.60	17.0	0.80	20.9	0.50	23.8	0.20	(0.00	0.20	0.40	0.60	0.80	1.00	
2	7.0	0.40	12.3	0.70	17.7	0.70	21.3	0.40	24.0	0.20	1							
3	7.4	0.40	12.9	0.60	18.3	0.60	21.8	0.50	24.2	0.20		1						
4	7.8	0.40	13.6	0.70	19.0	0.70	22.2	0.40	24.4	0.20	2							
5	8.2	0.40	14.2	0.60	19.7	0.70	22.7	0.50	24.6	0.20	STAGE							
6 7											S							
8											4							
9											5							
10											5							
Qt (2.00		3.20		3.50		2.30		1.00								
q (I/n Pent(I/n		0.40 0.03		0.64 0.05		0.70 0.05		0.46 0.04		0.20 0.02	SELECTI	ED LUG	EON UN	IT:			0.2	u
Δp (b	ars)															_		
P _{EF} (b		1.31		1.84		2.56		1.89		1.16	K (PERI	MEABIL	ΠY) :			_	3E-08	m
K (m/s uL		3.5E-08 0.24		3.9E-08 0.27		3.1E-08 0.21		2.8E-08 0.19		2.0E-08 0.13								
u.		0.24		0.27		0.21												
		P _{EF} = P _M - Δ	p + Δh / 10.	197 uL =	Pent (L/m	in/m) x 10 / F	P _{EF} (bars)	K =		x LN(I[m] / (
		GRAPHI	CAL RED	RESENTAT	TION				2 x II	x I[m] x P _{EF}	mH2O]							
0.060	,	On a m	OAL KLI	NEOLITIA.				OBSERVA	TIONS:			Low	flow					_
						_												_
0.050	1																	—
0.040	-			/ _														_
0.030							,											
<u> </u>																		_
3 0.020	1																	
0.010	1		_															



ı	Limited		\mathcal{F}	Golde Associ	ates														
						HOLE N	0	60+1	62.5	TEST N	0		2	North.	COORD:				
PROJECT	:		East Dike	Grouting		TEST DEP	TH:		10.50	то	13.00	m.		East. C	OORD:				
OCATION	l:		Meado	wbank		DATE:	24/01	/2009	START:	16:01	FINISH:	: 1	6:40	INCLIN	ATION:			90	
PROJECT	Nº:	0	7-1413-007	4 / 2200 / ***	*					Minutes:	39	_			ND LEVE	L: _			
						INTERVAL	LITHOLO	GY:						(m.s.n.	m.)				
	F	LOWMETER																	
	_			l a	Long. Min.	;		hm	=	HEIGHT OF	F MANOME	ETER						0.95	m
	MANO	METER	\	\ i	1.00 m	Pressu	ire	a	=	STICK-UP	DI E DEDI							2.50	m
				\		Gauge		ha ∆h	=	WATER TA			ΔD					3.50 4.45	m m
1	1		 }	7 — —	<u>†</u>	; / M	Pump	— d	=	TOP OF TE			AD					10.50	m
	hm	ı	ł	\vdash		<u> </u>	$\stackrel{\checkmark}{\bigcirc}$	L	=	воттом с			\L					13.00	m
Δh	, a	<u> </u>		h				_ α	=	INCLINATION	ON wrt/ HO	RIZON	TAL					90	۰
	333	1 83 3 8888	×¥×,		######################################	7,7,7,7,7,7,7,7,7,7,7,7,7,7,7,7,7,7,7,	<i>77777</i> 77	∆h'	=	Δh CORRE	CTED = :	sinα x	Δh					4.45	m
		_ t	na 🗼	18%				- 1	=	LENGTH O	F TEST IN	TERVA	L					2.50	m
			- ≋					Ø	=	HOLE DIAM								8.89	cm
		d	- 231	∆h				P _M	=	MANOMET									
	L							P _{EF}	=	EFFECTIVE			DDLE C)F IHE II	ESTINIE	RVAL			
					ha			Δp Q	=	CALCULAT			NATER	- TAKEN	ЕАСН МІ	NUTE DU	DING T	JE TEST	
		+						Qt	=	TOTAL WA								IL ILOI	
				*****	<u></u>			q	=	AVERAGE						02			
	1	1		∭ l/2	<u> </u>			Pent	=	PENETRAE	BILITY - LIT	RES PE	ER MINI	JTE PER	METRE S	STAGE LE	NGTH		
		•	-3/2	88		.		uL	=	LUGEON U	JNIT (Qx	10 / P _{EF})						
			Q	3	_														
ſ		Bars		Bars		Bars		Bars		Bars									
	1/3P _M =	0.40	2/3P _M =	0.84	P _M =	1.20	2/3P _M =	0.80	1/3P _M =	0.39				GRAPH	ICAL TE	MPLATE			
TIMES MINUTES															SULTS F				
	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)					GEON U				
0	3.5		16.7		38.0		95.9		137.3			0.00	5.00	10.00	uL 15.00	20.00	25.00	30.00	
1	5.1	1.60	19.5	2.80	46.6	8.60	103.1	7.20	137.3	0.00	,	1	3.00	10.00	13.00	20.00	25.00	30.00	
2	6.8	1.70	22.4	2.90	55.8	9.20	111.0	7.90	137.3	0.00	1								
3	8.4 10.1	1.60 1.70	25.1 27.9	2.70 2.80	66.3 76.7	10.50 10.40	118.2 125.9	7.20 7.70	137.5 138.0	0.20 0.50	2								
5	11.6	1.50	30.9	3.00	88.0	11.30	133.3	7.70	138.9	0.90									
6											STAGE ∞								
7																			
8											4								
9											5								
10		0.40		44.00		50.00		07.40		4.00		Г							
Qt (q (l/r	-	8.10 1.62		14.20 2.84		50.00 10.00		37.40 7.48		1.60 0.32									
Pent(I/r		0.65		1.14		4.00		2.99			SELECTI	ED LUG	EON U	NIT :				4.6	uL
Δp (b																			
P _{EF} (b K (m/		0.84 8.1E-07		1.28 9.3E-07		1.64 2.6E-06		1.24 2.5E-06		0.83 1.6E-07	K (PERI	MEABIL	.ITY) :					5E-07	m/s
ul		7.71		8.90		24.44		24.20		1.55									
			ı																
		$P_{EF} = P_M - \Delta$	Δp + Δh / 10.	.197 uL =	= Pent (L/m	in/m) x 10 / I	P _{EF} (bars)	K =		x LN(I[m] / (
		CDADU	ICAL DED	RESENTA	TION				2 x II	x I[m] x P _{EF}	[mH2O]								
4.500		GRAFII	ICAL KLF	RESERVA	IION			OBSERVA ⁻	TIONS:			Dila	ation						
4.000																			
3.500						1													_
€ 3.000	-					$/\!\!\!-\!\!\!\!-\!\!\!\!-$													_
2.500 2.000 7 1.500	1			/															
<u>a</u> 2.000																			_
1.000				/															
0.500			7	<u> </u>															
	0.0 0.2	0.4	0.6 0.8	1.0 1.	2 1.4	1.6 1.8		VTD		CDD									
			P _{EF} ((bars)				VTR Analysis		GRB Check	•								



HOLE N° 604188.5 TEST N° 1 Index COORD:		Limited	ł	\mathcal{F}	Golde Associ	ates													
DICHATION: Madewhark Mart: 2501/2009 START: 7:040 FRIBER 7:040 CRANTON: SO					-100001		HOLE N	0	60+1	86.5	TEST N	0		1	North. CO	OORD:			
PROJECT No.: 07-413-0074178 Minutes: 33 CROUND LEVEL:	PROJECT	:		East Dike	Grouting		TEST DEP	TH:		13.20	то	20.20	m.		East. CO	ORD:			
NOTE NOTE	LOCATIO	N:		Meado	wbank		DATE:	25/01	/2009	START:	15:45	FINISH:	16.	:18	INCLINA	ΓΙΟN:		90	
ADDITION PRODUCT PRO	PROJECT	Nº:	0	7-1413-007	4 / 2200 / ***	*					Minutes:	33	_						
MANY MATCH THE PROPERTY OF A MANUSCRIPT REPORT TO THE TOTAL WATER PAIL OF PRINCIPLE STREAM A 1-20 TOTAL WATER PAIL OF PRINCIPLE STREAM A 1-50 TOTAL WATER							INTERVAL	LITHOLO	GY:						(m.s.n.m.	<u> </u>			
MADOMETER 100		<u>F</u>	LOWMETER			Long Min													
Name					۲		i					F MANOME	TER			-		1.20	m
## 100 1 1 1 1 1 1 1 1 1		MANC	METER	\	į	1.00 m	Pressu	re				BLE DEPT	Ή			-		3.30	m
13.20					_ \ !		i Gauge		٨h	=				.D		-			m
AN - A COMPRETED PAIR X 30 A 4.50 AN - A COMPRETED PAIR X 30 A 4.50 AN - A COMPRETED PAIR X 30 A 4.50 AN - A COMPRETED PAIR X 30 A 4.50 AN - A COMPRETED PAIR X 30 A 4.50 AN - A COMPRETED PAIR X 30 A 4.50 AN - A COMPRETED PAIR X 30 A 4.50 AN - A COMPRETED PAIR X 30 A 4.50 AN - A COMPRETED PAIR X 30 A 4.50 AN - A COMPRETED PAIR X 30 A 4.50 AN - A COMPRETED PAIR X 30 A 4.50 AN - A COMPRETED PAIR X 30 A 4.50 AN - A COMPRETED PAIR X 30 A 4.50 AN - A COMPRETED PAIR X 30 A 50 AN - A COMPRETED PAIR X 30 A 50 AN - A COMPRETED PAIR X 30 A 50 AN - A COMPRETED PAIR X 30 A 50 AN - A COMPRETED PAIR X 30 A 50 AN - A COMPRETED PAIR X 30 A 50 AN - A COMPRETED PAIR X 30 A 50 AN - A COMPRETED PAIR X 30 A 50 AN - A COMPRETED PAIR X 30 A 50 AN - A COMPRETED PAIR X 30 A 50 AN - A COMPRETED PAIR X 30 A 50 AN - A COMPRETED PAIR X 30 A 50 AN - A COMPRETED PAIR X 30 A 50 AN - A COMPRETED PAIR X 30 A 50 AN - A COMPRETED PAIR X 30 A 50 AN - A COMPRETED PAIR X 30 A 50 A COMPRETED PAIR X 30 A 50	1	1		 {	7 \ ;	<u>†</u>	<u> </u>	∠ Pump		=	TOP OF TE	ST INTER	VAL			-		13.20	m
AN = MCORRECTED = sin x x sh 4.50 I = LENGTH OF TEST INTERVAL 7.00 I = LENGTH OF		hm	I	ľ				Θ	L	=	воттом с	OF TEST IN	TERVAL					20.20	m
1	Δh	a	<u>+</u>	~~~	h				_ a	=	INCLINATION	ON wrt/ HO	RIZONTA	AL		-			0
1		555555	***	****		****	<i>^</i>	5555555	∠ Δh'	=				ιh		-			m
P _P = MANOMETRIC PRESSURE ADDITION OF THE TEST INTERVAL				<u>+</u> ₩									TERVAL			-			m
P _P			4	7 81	I 🔆 🔥								CLIDE			-		8.89	cr
Ap = CACULATE PHAD LOSS Q = CUMULATIVE VOLUME OF WATER - TAKEN EACH MINUTE DURING THE TEST OC = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST Q = AVERAGE FLOW - LITES PER MINUTE Pent = PENTERSANDLY - LITES PER MINUTE Pent = PENTERSANDLY - LITES PER MINUTE Pent = PENTERSANDLY - LITES PER MINUTE PENTERSANDLY - LITES PER MINUTE Q (L) q (L/min) Q (L/min) Q (L/min) Q (L) q (L/min) Q (L/min) Q (L/min) Q (L) q (L/min) Q (L/min		L	"	- XI										DLFO	F THE TES	T INTERVA	AI.		
Q		-				ha								D					
TIMES 1/2P _m = 0.70 20P _m = 1.41 P _m = 2.10 20P _m = 1.40 14P _m = 0.73 0.73 0.74 0.75			1											ATER -	TAKEN EA	ACH MINUT	TE DURING	THE TEST	
Pent Pent			1	- 8	- 22				Qt	=	TOTAL WA	TER VOLU	JME - CU	IMULA ⁻	TIVE AT TH	IE END OF	THE TEST		
Column C					*	 			q	=	AVERAGE	FLOW - LI	TRES PE	R MINI	JTE				
Bars Bars Bars P _B = 2.10 29P _B = 1.40 19P _B = 0.73 1.41 P _B = 2.10 29P _B = 1.40 19P _B = 0.73 1.41 1.41 1.45 1.44 1.45 1.44			<u> </u>		//2 I/2	<u>↓</u>								R MINU	TE PER M	ETRE STAC	GE LENGTH	1	
TMES 13Pu = 0.70 20Pu = 1.41 Pu = 2.10 20Pu = 1.40 Pu = 2.10 20Pu = 1.40 Pu = 0.73 GRAPHICAL TEMPLATE OF RESULTS FOR THE SELECTION OF LUGEON UNIT: 0.10 0.1				- 	% ≪	=	-		uL	=	LUGEON U	JNIT (Q x 1	10 / P _{EF})						
1.0Ps																			
TMES Q (L) Q (Umin) Q (L) Q (Umin) Q (L) Q (Umin) Q (L) Q (Umin) Q (L) Q (Umin) Q (L) Q (Umin) Q (L) Q (Umin) Q (L) Q (Umin) Q (L) Q (Umin) Q (L) Q (Umin) Q (L) Q (Umin) Q (L) Q (Umin						_													
0 (1, 1)	TIMES	1/3P _M =	0.70	2/3P _M =	1.41	P _M =	2.10	2/3P _M =	1.40	1/3P _M =	0.73								
1,6	MINUTES	0 (1)	a (I /min)	0(1)	a (I /min)	0 (1)	a (I /min)	0(1)	a (I /min)	0 (1)	a (I /min)								
1 2.1 0.50 5.1 0.80 9.8 0.80 14.6 0.50 20.1 0.70 20.6 0.50 2.20 0.40 0.80 0.80 1.00 1.00 1.00 1.00 1.00 1.0	0		q (L)IIIII)		q (L/IIIII)		q (Dillil)		q (L/IIIII)		q (Dillill)				LUGE		5		
3			0.50	1	0.60		0.80		0.50		0.70	(0.00	0.20	0.40	0.60	0.80	1.00	
4 3.2 0.30 7.1 0.70 12.1 -2.00 16.6 0.70 21.7 0.50 2 5 3.5 0.30 7.7 0.60 13.0 0.90 17.2 0.60 22.2 0.50 24 3 9 9 10 11 1.90 0.38 0.84 0.80 0.62 0.56 8 ELECTED LUGEON UNIT: 0.5 Ap (bars) Pent (l/min/m) 0.05 0.09 0.11 0.09 0.08 SELECTED LUGEON UNIT: 0.5 K (m/sec) 6.3E-08 0.48 0.49 0.49 0.49 0.49 0.49 0.49 0.49 0.69 0.68 SELECTED LUGEON UNIT: 0.5 K (m/sec) 6.3E-08 0.49 0.49 0.49 0.49 0.49 0.49 0.49 0.69 0.69 0.69 0.69 0.69 0.69 0.69 0.6	2	2.4	0.30	5.8	0.70	10.6	0.80	15.3	0.70	20.6	0.50	1							
5	3	2.9	0.50	6.4	0.60	14.1	3.50	15.9	0.60	21.2	0.60					_			
Tender of the control	4	3.2	0.30	7.1	0.70	12.1	-2.00	16.6	0.70	21.7	0.50								
Tender of the control		3.5	0.30	7.7	0.60	13.0	0.90	17.2	0.60	22.2	0.50	, AGE							
8 9 10	-											ST,				ı			
9 10												4							
10													•				_		
Qt(1)												5							
Pen(l/min/m)		(1)	1.90		3.20		4.00		3.10		2.80		-						
Δρ (bars) P _{EF} (bars) 1.14 1.85 0.49 0.49 P _{EF} = P _W - Δρ + Δh / 10.197 uL = Pent (L/min/m) x 10 / P _{EF} (bars) GRAPHICAL REPRESENTATION OBSERVATIONS: Laminar OBSERVATIONS: Laminar OBSERVATIONS: Laminar																			
P _{EF} (bars)			0.05		0.09		0.11		0.09		0.08	SELECTE	ט LUGE	ON UN	ul :		_	0.5	ul
K (m/sec)			1.14		1.85		2.54		1.84		1.17	K (PERI	ΛΕΑΒΙLΠ	ГҮ) :				7E-08	m
P _{EF} = P _M - Δp + Δh / 10.197 uL = Pent (L/min/m) x 10 / P _{EF} (bars)	K (m	/sec)	6.3E-08		6.5E-08		5.9E-08		6.3E-08		9.0E-08						_		
Control Cont	u	L	0.48		0.49		0.45		0.48		0.68								
Control Cont			P _{EF} = P _M - A	Δp + Δh / 10	.197 uL:	= Pent (L/m	nin/m) x 10 / F	P _{EF} (bars)	K =	q[m³/sec]	x LN(I[m] /	(Ø [m]/2))							
0.100 0.080 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.00000 0.00000 0.0000 0.0000 0.0000 0.0000 0.0000 0.00000 0.00000																			
0.100 (E) 0.080 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.00000 0.0000 0.0000 0.0000 0.0000 0.00000 0.00000 0.0000 0	0.400		GRAPH	IICAL REP	RESENTA	IION			OBSERVA	TIONS:			Lami	nar					
0.080 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.00000 0.0000 0.0000 0.0000 0.0000 0.0000 0.0000 0.0000 0.00000 0.00000 0.0000 0.0000 0.0000 0.0000 0.0000 0.00000 0.00000	0.120						-												
0.060 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.00000 0.0000 0.0000 0.0000 0.0000 0.0000 0.0000 0.0000 0.00000 0.00000 0.0000 0.0000 0.0000 0.0000 0.0000 0.00000 0.00000	0.100	1																	_
0.020 0.000 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB	2 0.080																		_
0.020 0.000 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB	m/m			/															_
0.020 0.000 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB	<u>a</u> 0.060	1																	
0.000 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB	Ø 0.040	+																	
0.000 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB	0.020	, .																	
0.0 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB																			
P _{rr} (bars) VTR GRB	0.000		0.5	10	15 2	0 3	5 20												
		0.0	0.0			2	3.0		VTR Analysis		GRB Check	_							



	Limited			Golde Associ	r						JUGE	.01	NIIF	_			
·			V	ASSOCI	ales	HOLE N)	60+1	86.5	TEST N	0		2	North. COORD:			
PROJECT	:		East Dike	Grouting		TEST DEP	TH:		10.70	то	13.20)	m.	East. COORD:			
LOCATION	N:		Meado	wbank		DATE:	25/01	/2009	START:	16:36	FINIS	H:	17:16	INCLINATION:		90	
PROJECT	Nº :	0	7-1413-007	4 / 2200 / ***		INITEDVAL	LITUOLO	OV -		Minutes:	40			GROUND LEVEL:			
						INTERVAL	LITHOLO	GY:						(m.s.n.m.)			
	F	LOWMETER			Laura Min												
				۲	Long. Min.	i		hm	=	HEIGHT O	F MANO	MET	ER			1.02	m
	MANO	METER	\	į	1.00 m	Pressu	re	a ha	=	STICK-UP WATER TA	ARI E DE	ртн				3.30	m m
				1	į	Gauge	_	Δh	=	HYDRAULI						4.32	m
1	1			$\rightarrow \uparrow$	1 1	(h	Pump	<u>-</u> а	=	TOP OF TE	EST INTE	RVA	AL.			10.70	m
	hm	ı	ľ	一一				L	=	воттом с	OF TEST	INTE	ERVAL			13.20	m
Δh	a	<u>+</u>		h				_ α	=	INCLINATION	ON wrt/ H	HORI	ZONTAL			90	۰
	- 5555	₹ <i>5</i> ₹5555	***************************************		\$5555	****	Y/}/}/	∆h'	=	Δh CORRE	CTED =	sin	αxΔh			4.32	m
		 	a ↓	18				ı	=	LENGTH C		INTE	RVAL			2.50	m
			[∓]	Δh				ø	=	HOLE DIAM MANOMET		-001	IDE			8.89	cm
	L	d	- 231					P _M P _{EF}	=					OF THE TEST INTERVA	ΔI		
	-				ha			Δp	=	CALCULAT				51 III 1201 III 2101			
		1						Q	=					- TAKEN EACH MINU	TE DURING T	HE TEST	
		Ť	- 83	*				Qt	=	TOTAL WA	ATER VO	LUM	IE - CUMUL	ATIVE AT THE END OF	THE TEST		
		1		*	+			q	=	AVERAGE	FLOW -	LITR	RES PER MIN	NUTE			
		<u> </u>		J/2	<u>↓</u>			Pent	=					UTE PER METRE STA	GE LENGTH		
			- % 1%	X XX	=	_		uL	=	LUGEON L	JNIT (Q	x 10	/P _{EF})				
			×.	,													
		Bars		Bars		Bars		Bars		Bars							
TIMES	1/3P _M =	0.40	2/3P _M =	0.80	P _M =	1.18	2/3P _M =	0.81	1/3P _M =	0.41	-			GRAPHICAL TEMP OF RESULTS FOR			
MINUTES														SELECTION O	F		
0	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)				LUGEON UNIT	S		
0 1	2.7 4.8	2.10	21.3 26.0	4.70	239.3 308.8	69.50	641.1 700.9	59.80	1068.0 1119.0	51.00		0.0	0 50.00		0 200.00	250.00	
2	6.2	1.40	31.4	5.40	378.8	70.00	764.7	63.80	1167.0	48.00		. [•	-			
3	7.6	1.40	37.4	6.00	448.7	69.90	824.0	59.30	1218.0	51.00		1					
4	9.0	1.40	43.3	5.90	518.7	70.00	886.0	62.00	1268.0	50.00		2					
5	10.4	1.40	49.8	6.50	586.5	67.80	948.0	62.00	1316.0	48.00	GE	ł					
6											STAGE	3					
7												4					
8												- [
9 10												5					
Qt	(1)	7.70		28.50		347.20		306.90		248.00		,					
q (I/ı		1.54		5.70		69.44		61.38		49.60							
Pent(I/i Δp(b		0.62		2.28		27.78		24.55		19.84	SELEC	TED	LUGEON U	INIT :	_	238	uL
P _{EF} (I		0.82		1.22		1.60		1.23		0.83	K (PE	RME	ABILITY) :			2E-05	m/s
K (m		7.8E-07		2.0E-06		1.8E-05		2.1E-05		2.5E-05			•				_
u	L	7.48		18.63		173.21		199.02		237.99							
		Pee = Pm - A	.p + Δh / 10.	.197 uL:	= Pent (L/m	in/m) x 10 / F	Per (bars)	K =	a[m³/sec] :	x LN(I[m] / ((Ø [m]/2))					
					•	•	_ , ,			x I[m] x P _{EF}							
		GRAPH	ICAL REP	RESENTA	TION			ODSERVA	TIONS:			,	Washout				
30.000								OBSERVA	HONS:				vv asi iout				_
25.000						7											_
~ 20 000			_			/											_
Ę 20.000			_		/												_
(m/md/) 5 10.000	1																_
g 10.000	-				-/ -												_
5.000																	
5.000					4												
0.000	0.0 0.2	0.4	0.6 0.8	1.0 1	.2 1.4	1.6 1.8											
	2.0 0.2	U.T ((bars)	1.7	1.0		VTR Analysis		GRB Check	_						
								Analysis		CHECK							



	Limited	l	\mathcal{F}	Golde Associ	ates													
					2.03378	HOLE N	0	60+2	207.5	TEST N	0	1	Nor	th. COOR	D: _			
PROJECT	:		East Dike	Grouting		TEST DEP	TH:		12.30	то	19.30	_m.	Eas	t. COORD	: _			
LOCATION	N:		Meado	wbank		DATE:	26/01	/2009	START:	13:26	FINISH:	13:58	INC	LINATION	: _		90	
PROJECT	Nº :	0	7-1413-007	4 / 2200 / ***	**					Minutes:	32	_		OUND LE/	/EL: _			
						INTERVAL	LITHOLO	GY:					(m.	s.n.m.)				
	<u>_</u> F	LOWMETER																
				H	Long. Min.	i		hm	=		F MANOME	TER			_		1.10	m
	MANO	METER	\	į	1.00 m	! Pressu		a ha	=	STICK-UP	ABLE DEPT	ы			_		3.50	m m
				/ į		Gauge		٨h	=		IC PRESSU				_		4.60	m
1	1		~~ }	$\rightarrow +$	1 1	! Y h	Pump	_ d	=		EST INTER\						12.30	m
	hm	ı	ľ	$\vdash \rightarrow$				L	=	воттом	OF TEST IN	TERVAL					19.30	m
Δh	a	<u> </u>		h				_ α	=	INCLINATI	ON wrt/ HOI	RIZONTAL					90	۰
	3554	₹ <i>/</i> ₹////	** † ***		\$5555	****	9 <i>9999</i> 99	∆h'	=	Δh CORRE	CTED = s	inαx Δh					4.60	m
		<u> </u>	a 🗜	18				- 1	=	LENGTH (OF TEST INT	ΓERVAL			_		7.00	m
			- 31	18				Ø	=	HOLE DIA					_		8.89	cm
		d	- 331	Δh				P _M	=		TRIC PRESS		- O- TI	IE TEOT INIT	EED\/AI			
	L				ho			P _{EF}	=		E PRESSUF TED HEAD I		EOFIR	IE IESI INI	IERVAL			
					ha			Δp Q	=		IVE VOLUM		FR - TAK	(EN FACH I	MINUTE F	URING "	THE TEST	
		+		-				Qt	=		ATER VOLU							
		1	- 33	-	 			q	=	AVERAGE	FLOW - LIT	RES PER M	MINUTE					
	1	1	- 23	₩ I/2	↓			Pent	=	PENETRA	BILITY - LITI	RES PER M	INUTE F	PER METRE	STAGE I	ENGTH		
		•	- % %	Ø 8.		-		uL	=	LUGEON	JNIT (Q x 1	0 / P _{EF})						
			Ø	5	_													
		Bars		Bars		Bars		Bars		Bars]							
	1/3P _M =	0.69	2/3P _M =	1.41	P _M =	2.10	2/3P _M =	1.41	1/3P _M =	0.71				APHICAL 1				
TIMES MINUTES													OF	RESULTS SELECTION		E		
	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)				LUGEON				
0	0.3		1.7		3.1		4.7		5.9			0.0 0	0.2	uL 0.4	0.6	0.8	1.0	
1	0.6	0.30	2.0	0.30	3.4	0.30	5.0	0.30	6.0	0.10	'	0.0	-	0.4	0.0	0.6	1.0	
2	0.9	0.30	2.2	0.20	3.7	0.30	5.2	0.20	6.1	0.10	1							
3	1.0	0.10	2.4	0.20 0.20	4.0	0.30	5.4	0.20	6.3	0.20 0.10	_							
4 5	1.2 1.3	0.20 0.10	2.6 2.9	0.20	4.2 4.5	0.20 0.30	5.6 5.8	0.20 0.20	6.4 6.5	0.10	2 Ш							
6	1.5	0.10	2.3	0.30	4.5	0.30	5.0	0.20	0.5	0.10	STAGE 3							
7											်							
8											4							
9											5							
10																		
Qt (1.00		1.20		1.40		1.10		0.60								
q (I/ı Pent(I/ı	-	0.20 0.03		0.24 0.03		0.28 0.04		0.22 0.03		0.12 0.02	SELECTE	D LUGEON	I UNIT :				0.2	uL
Δp (l																		
P _{EF} (I	-	1.14		1.86		2.55		1.86		1.16		IEABILITY)	:				2E-08	m/s
K (m		3.3E-08		2.4E-08		2.1E-08		2.2E-08		1.9E-08								
u	L	0.25		0.18		0.16		0.17		0.15	1							
		P _{EF} = P _M - Δ	p + Δh / 10.	.197 uL:	= Pent (L/m	in/m) x 10 / F	P _{EF} (bars)	K =	q[m³/sec]	x LN(I[m] /	(Ø [m]/2))							
									2 x Π	x I[m] x P _{EF}	[mH2O]							
		GRAPH	ICAL REP	RESENTA'	TION			OBSERVA	TIONS:			Low Flo						
0.045								OBSERVA	IIONS:			LOW I IO	vv					_
0.040																		
0.035																		_
0.030 0.020 0.015																		_
E 0.020			/															_
a 0.015																		_
0.010																		
0.005	-																	
0.000			1															
	0.0	0.5		1.5 2 (bars)	.0 2	.5 3.0		VTR	-	GRB	_							
			• EF (Analysis		Check								



Golder	Limited			Golde	T					_	.UGE	OI.	N I I F I	=				
•			V	ASSOCI	ales	HOLE N	0	60+2	207.5	TEST N	0		2	North. COORD:				
PROJECT	:		East Dike	Grouting		TEST DEP	TH:		9.80	то	12.30		m.	East. COORD:				
LOCATION	۷:		Meado	wbank		DATE:	26/01	/2009	START:	14:21	FINISH	1 :	14:52	INCLINATION:			90	
PROJECT	Nº :	0	7-1413-007	4 / 2200 / ***						Minutes:	31			GROUND LEVE	iL: _			
						INTERVAL	LITHOLO	GY:						(m.s.n.m.)				
	F	LOWMETER																
				ļ*	Long. Min.	i		hm		HEIGHT O	F MANON	ЛЕТЕ	≣R				1.10	m
	MANO	METER	\	į	1.00 m	Pressu		a ha	=	STICK-UP WATER TA	DI E DED	тц					3.50	m m
				/ į		Gauge		٨h		HYDRAULI			E HEAD				4.60	m
1	1		~~ }	$\rightarrow +$	1 1	<u> </u>	Pump	_ d		TOP OF TE							9.80	m
	hm	ı	ļ	┝═┷		<u> </u>		L	=	воттом с	OF TEST I	INTE	RVAL				12.30	m
Δh	а	1		h				_ α	=	INCLINATION	ON wrt/ H	ORIZ	ZONTAL				90	۰
	333433	K/ \$////	***		\$555	9333333	9 <i>9999</i>	∆h'	=	Δh CORRE	CTED =	sin	α x Δh				4.60	m
		h	a ↓					- 1	=	LENGTH O	F TEST II	NTE	RVAL				2.50	m
			- 31	18				Ø	=	HOLE DIAM							8.89	cm
	L	d	- 31	Δh				P _M	=	MANOMET				OF THE TEST INTE	:D)/AI			
	- [ha			P _{EF} Δp	=	CALCULAT				OF THE TEST INTE	RVAL			
					l lia			Q						R - TAKEN EACH MI	INUTE DU	RING T	HE TEST	
		+		-				Qt						ATIVE AT THE END				
			- 33	% —	 			q	=	AVERAGE	FLOW - L	_ITR	ES PER MII	NUTE				
	ļ	1	- 32_	₩ V2	↓			Pent	=	PENETRAE	BILITY - LI	ITRE	ES PER MIN	IUTE PER METRE S	STAGE LE	NGTH		
		•	- % %	8 8.	$^-\pm$	-		uL	=	LUGEON L	JNIT (Q x	10/	P _{EF})					
			Q	5	_													
		Bars		Bars		Bars		Bars		Bars								
	1/3P _M =	0.39	2/3P _M =	0.78	P _M =	1.18	2/3P _M =	0.81	1/3P _M =	0.41				GRAPHICAL TE				
TIMES MINUTES														OF RESULTS F SELECTION				
	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)				LUGEON U				
0	2.2		17.3		73.3		241.4		399.1			0	20	uL 40	60	80	100	
1	4.4	2.20	24.3	7.00	97.2	23.90	264.0	22.60	413.3	14.20		ř	-	-	-	-		
2	6.7	2.30	32.7	8.40	125.2	28.00	285.8	21.80	426.6	13.30		1						
3	9.0 11.3	2.30 2.30	41.1 50.5	8.40 9.40	151.4 181.7	26.20 30.30	309.0 331.5	23.20 22.50	440.7 453.9	14.10 13.20		2		_				
5	13.6	2.30	59.4	8.90	211.2	29.50	353.3	21.80	467.9	14.00		²						
6	.0.0	2.00	00.1	0.00	22	20.00	000.0	21.00	101.0	1	STAGE	3						
7											Ś	1						
8												4						
9												5						
10												•						
Qt (11.40 2.28		42.10 8.42		137.90 27.58		111.90 22.38		68.80 13.76								
q (I/r Pent(I/r		0.91		3.37		11.03		8.95		5.50	SELEC1	ΓED	LUGEON L	JNIT :			71	uL
Δp (b																		_
P _{EF} (b		0.84		1.23		1.63		1.26		0.86		RME	ABILITY):				7E-06	m/s
K (m/ ul		1.1E-06 10.84		2.9E-06 27.36		7.1E-06 67.64		7.4E-06 70.99		6.7E-06 63.92								
u.	-	10.04		27.50	l	07.04	ı	70.55	l	03.32	J							
		$P_{EF} = P_M - \Delta$	p + Δh / 10.	.197 uL:	= Pent (L/m	in/m) x 10 / F	P _{EF} (bars)	K =	_	x LN(I[m] / (
		00.40							2 x Π	x I[m] x P _{EF}	[mH2O]							
40		GRAPH	ICAL REP	RESENTA	IION			OBSERVA	TIONS:			١	N ashout					
12						→												
10	•																	_
~ 8					/													_
W.																		_
% (Lpm/m) 4			-															
o ⁴	-																	
2																		
0	0.0 0.2	0.4	0.6 0.8	1.0 1.	.2 1.4	1.6 1.8												
	*	•		(bars)			,	VTR Analysis	-	GRB Check	-							
								, inalysis		OHECK								



HOLE NP G0+228.5 TEST NP 1 North. COORD:		Associ .imited		A	Golder						L	UGE	T NC	YPE	i				
NOJECT NP: 074419.6674 / 2020 / 1150 NTERVAL LITHOLOGY : START: 422 FINSIS: 4.55 (INCLINATION: 90 NTERVAL LITHOLOGY : START: 422 FINSIS: 4.55 (INCLINATION: 90 NTERVAL LITHOLOGY : START: 422 FINSIS: 4.55 (INCLINATION: 90 NTERVAL LITHOLOGY : START: 422 FINSIS: 4.55 (INCLINATION: 90 NTERVAL LITHOLOGY : START: 422 FINSIS: 4.55 (INCLINATION: 90 NTERVAL LITHOLOGY : 90 NTERVAL LITHOLOGY		-IIIIIIC-U		W.	Associa	ites	HOLE №		60+2	28.5	TEST N	0		1	North. Co	OORD:			
NOTES NOTE	ROJECT :	:		East Dike	Grouting		TEST DEPT	Ή:		12.00	то	19.00	m.		East. CO	ORD:			
NOTE 1.00	OCATION	:		Meado	wbank		DATE:	26/01/	2009	START:	4:23	FINISH	:	4:55	INCLINA.	TION:		90	
1.02 Manual Man	ROJECT I	Nº :	0	7-1413-007	4 / 2200 / ****		INTERVAL	LITUOL O	0)/		Minutes:	32	_				÷		
## HACKNOWNERS 1.00							INTERVAL	LITHOLOG	5Υ:						(m.s.n.m.	.)			
MACHISTE 1.00 1.0		FI	LOWMETER																
TRIBLE SERVING PROPERTY OF THE TEST NOTICE AND THE TEST NOTICE SERVING PROPERTY OF THE TEST NOTICE SER					I ←	ong. Min.	i		hm	=		MANOM	ETER					1.02	_
11.72		MANO	METER	\	\ i	1.00 m	! Pressure	e				D) E DED						10.70	_ m
1					\ i		Gauge							:AD					_
L = BOTTOM OF TEST NITERVAL 19.00	1	1		 }	} \ \ 	1	; y h	Pump											_
An		hm		ł	\vdash	_		$\stackrel{\checkmark}{\supset}$		=				NL					– m
Lench of Test Interval. 7.00 m	Δh	a	 	—п	h		┌──┐┌	\neg	α	=	INCLINATIO	ON wrt/ HC	RIZON	TAL					
## HOLE DIMETERS 10		-333 3 33	1 373333	** * ****		<i>999</i>	????????	??????	∆h'	=	Δh CORREC	CTED =	sinα x	Δh				11.72	m
P _R = MANOIETRIC PRESSURE - MIDDLE OF THE TEST INTERVAL Ap = CALCULATED HEAD LOSS Q = CALCULATED HEAD LOSS Q = CALCULATED HEAD LOSS Q = AVERAGE FLOW - LITRES PER MINUTE Q = AVERAGE FLOW - LITRES	<u> </u>		_ h	ıa 🗼					I	=	LENGTH O	F TEST IN	ITERVA	L				7.00	m
P _P			7	=						=								8.89	_ cm
Ap			d	- 241	Δh														
Q = CUMULATIVE VOLUME OF WATER -TAKEN EACH MINUTE DURING THE TEST Q1 = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST Q1 = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST Q1 = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST Q1 = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST Q1 = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST Q2 = AVERAGE FLOW - LITRES PER MINUTE PER METRE STAGE LENGTH UL = LUGGON LINIT (0 x 10 / P ₂) Q1 = Q1 - WATER - Q2 - Q2 - Q3 - Q3 - Q4 - Q4 - Q4 - Q4 - Q4 - Q4		-												DDLE C	F THE TES	ST INTER	VAL		
TIMES						ha								A/ATED	TAKENE		ILITE DUD	INC THE TEST	
TIMES 10,00		-	+																
Pent Pent			il .		₩ ‡	_										IL LIND	J. 111E 1E	.01	
No. Same Bare Bare Bare Bare Bare Bare Bare Bare Bare D.70 D		1								=						ETRE ST	ΓAGE LEN	GTH	
Times 1/2 1/2 2			<u> </u>	-47	<u> </u>	$^- \pm$	-		uL	=	LUGEON U	INIT (Q x	10 / P _{EF})					
Table 19-pa 0.73 29-pa 1.41 Pu 2.12 29-pa 1.41 19-pa 0.70				Ø	Ď	_													
Table 19-pa 0.73 29-pa 1.41 Pu 2.12 29-pa 1.41 19-pa 0.70	Г		Bars		Bars		Bars		Bars		Bars								
Note Column Col		1/3P _M =		2/3P _M =		P _M =		2/3P _M =		1/3P _M =					GRAPHIC	AL TEN	//PLATE		
Q(L) q(L/min) Q(L/min) Q	TIMES																		
1 19.6 11.00 105.8 16.40 198.1 20.10 303.4 14.10 379.0 9.00 2.00 4.00 6.00 8.00 10.00 10.00 11.		Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)					EON UN			
1 19.6 10.0 105.3 16.40 198.1 22.0 303.4 14.10 37.9 0 9.00 30.9 11.30 12.07 14.90 216.9 18.80 316.6 13.20 388.3 9.30 3 41.6 10.70 136.2 15.50 235.5 18.60 330.5 13.90 387.1 8.80 4 52.1 10.50 150.5 14.30 253.8 18.90 34.0 13.50 406.0 8.90 6 7 8 9 10 10 10 10 15.7 15.20 272.7 18.90 356.9 12.90 415.0 9.00 9 10 0t(1) 53.50 76.30 94.70 15.26 18.94 13.52 9.00 9 10 10 10 10 10 15.3 2.18 2.71 1.93 1.28 ELECTED LUGEON UNIT: 7.9 ularge formula for the first of the fi	0	8.6											0.00	2.00	4.00		00 8	3.00 10.00	
3													1	2.00	4.00	0.1	-	10.00	
4 52.1 10.50 150.5 14.30 253.8 18.30 344.0 13.50 406.0 8.90 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2												1							
5 62.1 10.00 165.7 15.20 272.7 18.90 356.9 12.90 415.0 9.00 Q ((I))												2							
7 8 9 10 4 4 5 5 5 5 5 6 76.30 76.30 94.70 45.00 94.70 15.26 18.94 13.52 9.00 9.00 94.70 15.26 18.94 13.52 9.00 9.00 94.70 15.26 18.94 13.52 9.00 9.00 94.70 15.26 18.94 13.52 9.00 9.00 94.70 15.26 18.94 13.52 9.00 9.00 94.70 15.26 18.94 13.52 9.00 94.70 15.26 18.94 13.52 9.00 94.70 15.26 18.94 13.52 9.00 94.70 15.26 18.94 13.52 9.00 94.70 15.26 18.94 13.52 9.00 94.70 15.26 18.94 13.52 9.00 94.70 15.26 18.94 13.52 9.00 94.70 15.26 18.94 13.52 9.00 94.70 15.26 18.94 13.52 9.00 94.70 15.26 18.94 15.26 18.94 13.52 9.00 94.70 15.26 18.94 15.26 18.94 13.52 9.00 94.70 15.26 18.94 15.26 18.94 13.52 9.00 94.70 15.26 18.94 15.26 18.94 13.52 9.00 94.70 15.26 18.94 15.26 18.94 15.26 18.94 13.52 9.00 94.70 15.26 18.94 15.26 18.9																			
7 8 9 10 4 4 5 5 5 5 5 6 76.30 76.30 94.70 45.00 94.70 15.26 18.94 13.52 9.00 9.00 94.70 15.26 18.94 13.52 9.00 9.00 94.70 15.26 18.94 13.52 9.00 9.00 94.70 15.26 18.94 13.52 9.00 9.00 94.70 15.26 18.94 13.52 9.00 9.00 94.70 15.26 18.94 13.52 9.00 94.70 15.26 18.94 13.52 9.00 94.70 15.26 18.94 13.52 9.00 94.70 15.26 18.94 13.52 9.00 94.70 15.26 18.94 13.52 9.00 94.70 15.26 18.94 13.52 9.00 94.70 15.26 18.94 13.52 9.00 94.70 15.26 18.94 13.52 9.00 94.70 15.26 18.94 13.52 9.00 94.70 15.26 18.94 15.26 18.94 13.52 9.00 94.70 15.26 18.94 15.26 18.94 13.52 9.00 94.70 15.26 18.94 15.26 18.94 13.52 9.00 94.70 15.26 18.94 15.26 18.94 13.52 9.00 94.70 15.26 18.94 15.26 18.94 15.26 18.94 13.52 9.00 94.70 15.26 18.94 15.26 18.9												TAG							
3 9 10 Qt(I) 53.50 76.30 94.70 15.26 18.94 13.52 9.00 Ap (bars) Per (bars) 1.88 2.56 3.27 2.56 1.85 K (m/sec) 1.1E-06 1.1E-06 1.1E-06 9.9E-07 9.1E-07 7.55 6.95 Per Pu - Δp + Δh / 10.197 uL = Pent (L/min/m) x 10 / Per (bars) Per Pu - Δp + Δh / 10.197 uL = Pent (L/min/m) x 10 / Per (bars) GRAPHICAL REPRESENTATION OBSERVATIONS: Laminar OBSERVATIONS: Laminar	7																		
10 Qt(I)	8											4							
Qt(1)	9											5							
Q (
Pent (I/min/m)	-	-																	
P _{EF} (bars) 1.88 2.56 3.27 1.1E-06 9.9E-07 9.1E-07 9.1E-07 0.9E-07 9.1E-06 m P _{EF} = P _M - Δp + Δh / 10.197 uL = Pent (L/min/m) x 10 / P _{EF} (bars)											1	SELECT	ED LUG	EON UI	NIT :			7.9	uL
K (m/sec) 1.1E-06 8.13 1.1E-06 8.28 9.9E-07 9.1E-07 6.95																			
UL 8.13 8.52 8.28 7.55 6.95 P _{EF} = P _M - Δp + Δh / 10.197 UL = Pent (L/min/m) x 10 / P _{EF} (bars) GRAPHICAL REPRESENTATION OBSERVATIONS: Laminar OBSERVATIONS: Laminar												K (PER	MEABIL	.ITY) :				1E-06	m/s
P _{EF} = P _M - Δp + Δh / 10.197 uL = Pent (L/min/m) x 10 / P _{EF} (bars) GRAPHICAL REPRESENTATION OBSERVATIONS: Laminar OBSERVATIONS: Laminar																			
STI x [m] x P _{EF} [mH2O]								_											
GRAPHICAL REPRESENTATION 3.000 2.500 1.000 0.50			$P_{EF} = P_M - \Delta$	p + Δh / 10.	.197 uL =	Pent (L/m	in/m) x 10 / P _E	_{∈F} (bars)	K =										
3,000 OBSERVATIONS: Laminar 2,500 1,000 0,500 0			CDADU	ICAL DED	DECENTAT	ON				2 x II	x I[m] x P _{EF} [[mH2O]							
2.500 1.500 0.500 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0	3,000		GRAFII	ICAL REP	RESENTAL	ON			OBSERVA	TIONS:			Lan	ninar					
(F) (2000 (100) (1000 (1000 (1000 (1000 (1000 (1000 (1000 (1000 (1000 (1000 (1	0.000							_											
1.500 0.500 0.000	2.500							-											_
0.500	2.000	-				4/		-											_
0.500	1.50							-											
0.500	≒ 1.500							-											
0.000	Ĭ	1					+												
0.000	g 1.000	•					1												
00 05 10 15 20 25 30 35																			
	0.500																		



HOLE NP		Limited		\mathcal{F}	Golde Associ	ates														
DOCATION:					and the second second	4.05998	HOLE N	0	60+2	228.5	TEST N	lo		2	No	rth. COOF	RD:			
PROJECT Nº: 07-413-0074 2300 1	PROJECT	·:		East Dike	Grouting		TEST DEP	TH:		9.50	то	12.00	r	m.	Ea	st. COOR	D:			
NOTERVAL LITHOLOGY : ORAAM)				Meado	wbank		DATE:	26/01	/2009	START:		_	H: _	5:48					90	
ADDREST Log Man	PROJECT	Nº :	0	7-1413-007	4 / 2200 / ***	**	INTERVAL	LITUOLO	cv.		Minutes:	34					VEL:			
MARCHETTH							INTERVAL	LITHOLO	GY:						(m	i.s.n.m.)				
MANOSETER 1.00 1.		F	LOWMETER			Long Min														
NAME Page					۲		i						ИЕТЕ	R			_		1.02	-
11.72		MANC	METER	\	į	1.00 m							PTH				_		10.70	-
AN					.\!		. Gauge		Ah	=				HEAD						-
**************************************	1	1			7	1 1	<u> </u>	∠ Pump		=	TOP OF T	EST INTE	RVAL	_					9.50	m .
MAY = ANCORRECTED - Sin s x a) 11.72 n 1 - LENGTH OF TEST INTERVAL 2.50 n 0 - HOLL DAMFER PRESSURE 0 - CALCULATER PEAD LOSS 0 - CALCULATER PEAD LOSS 1 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 1 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 1 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 1 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 1 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 1 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 1 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 1 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 1 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 1 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 1 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 1 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 1 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 2 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 2 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 2 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 2 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 3 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 4 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 4 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 4 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 4 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 4 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 4 - TOTAL WATER VOLUME - CUMULATIVE CALCULATIVE AT THE END OF THE TEST 4 - TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST 5 - TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST 5 - TOTAL WATER VOLUME - CUMULATIVE AT THE E		hm	1	ľ				Θ	L	=	воттом	OF TEST I	INTE	RVAL			_		12.00	_ m
	Δh	a	<u>+</u>	~~~	Π				_ α	=	INCLINATI	ON wrt/ H	ORIZ	ZONTAL			_			. •
But But		555555	45545555	******	1 55,555	\$5555	****	55555555	∆h'	=										_ m
Part			+ -	<u>+</u>	18								NTEF	RVAL			_			-
P _{FF} EFFECTIVE PRESSURE. MIDGLE OF THE TEST NITERVAL				- XII	I ₩ "Ah								.00111	DE			_		8.89	_ cm
Ap = CALCUATED HEAD LOSS			"	- 231											OF TH	HE TEST IN	ITER\/AI			
O						ha									- 01 11	TE TEOT III	· LICVAL			
AVERAGE FLOW - LITRES PER MINUTE Pent										=					R - TA	KEN EACH	MINUTE	DURING	THE TEST	
Pent = PENETRABULTY - LITRES PER MINUTE PER METRE STAGE LENGTH			1	- 2	- 22				Qt	=	TOTAL WA	ATER VOL	LUME	E - CUMU	LATIVE	AT THE E	ND OF TH	HE TEST		
TAMS 1/3P _y			1		*	+			q	=	AVERAGE	FLOW - L	LITRE	ES PER N	IINUTE	Ē				
Second S			<u> </u>		V2	<u>↓</u>				=					INUTE	PER METR	RE STAGE	LENGTH		
Table Bars 10Pu 0 037 20Pu 0 079 Pu 1 1 20Pu 0 079 10Pu 0 038 038 048				- %1 %	8 8	\pm	-		uL	=	LUGEON I	JNIT (Q x	(10/	P _{EF})						
10P _W = 0.37 20P _W = 0.79 P _W = 1.19 20P _W = 0.70 10P _W = 0.30 CRAPHICAL TREMPLATE SELECTION OF LUGGON UNIT: SELECTION O				12)															
TMSS O(L) q(L/min) O(L) q(L/min) O(L) q(L/min) O(L) q(L/min) O(L) q(L/min) O(L) q(L/min) O(L) q(L/min) O(L) q(L/min) O(L) q(L/min) O(L) q(L/min) O(L) q(L/min) O(L) q(L/min) O(L) q(L/min) O(L) Q(L/min) O(L) Q(L/min) O(L) Q(L/min) O(L) Q(L/min) O(L) Q(L/min) O(L) Q(L/min) O(L/min)			Bars		Bars		Bars		Bars		Bars									
MANUTES O (L) Q (L/min) O (L) Q (L/min) O (L) Q (L/min) O (L) Q (L/min) O (L) Q (L/min) O (L) Q (L/min) O (L) Q (L/min) O (L) Q (L/min) O (L) Q (L/min) O (L/	T1150	1/3P _M =	0.37	2/3P _M =	0.79	P _M =	1.19	2/3P _M =	0.79	1/3P _M =	0.38									
Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L/mi															OF			HE		
1 2.4 0.60 6.4 1.00 13.4 1.20 21.2 0.90 26.4 0.60 2 2.9 0.50 7.2 0.80 14.6 1.20 22.1 0.90 26.9 0.50 3 3.5 0.60 8.1 0.90 14.6 1.20 22.1 0.90 27.5 0.60 4 4.0 0.50 9.0 0.90 16.9 1.10 24.0 1.00 28.0 0.50 5 4.8 0.60 9.9 0.90 18.2 1.30 24.9 0.90 28.5 0.50 6 7 7 8 9 0.90 18.2 1.30 24.9 0.90 28.5 0.50 9 10 0.90 18.2 1.30 24.9 0.90 28.5 0.50 9 10 0.90 18.2 1.30 24.9 0.90 28.5 0.50 9 10 0.90 18.2 1.30 24.9 0.90 28.5 0.50 9 10 0.90 18.2 1.30 24.9 0.90 28.5 0.50 9 10 0.90 1.50 0.90 1.20 0.92 0.54 9 10 0.90 1.50 0.90 1.20 0.92 0.54 9 10 0.90 1.50 0.90 1.50 0.90 1.20 0.92 0.54 9 10 0.90 1.50 0.90 1.50 0.90 1.20 0.92 0.54 9 10 0.90 1.50 0.90 1.50 0.90 1.20 0.92 0.54 9 10 0.90 1.50 0.90 1.50 0.90 1.20 0.92 0.54 9 10 0.90 1.50 0.90 1.50 0.90 1.30 0.90 1.30 0.90 0.90 0.90 0.90 0.90 0.90 0.90 0		Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)					LUGEON	UNITS			
2 2 9 0.50 7.2 0.80 14.6 1.20 22.1 0.90 28.9 0.50 3 3.5 0.60 8.1 0.90 15.8 1.20 23.0 0.90 27.5 0.60 4 4 4.0 0.50 9.0 0.90 16.9 1.10 24.0 1.00 28.0 0.50 5 4.6 0.60 9.9 0.90 18.2 1.30 24.9 0.90 28.5 0.50 6 4.6 0.60 9.9 0.90 18.2 1.30 24.9 0.90 28.5 0.50 7 7 8 8 9 10 0.55 0.06 0.55 0.00 18.2 1.30 24.9 0.90 22.5 0.50 9 0.90 18.2 1.30 24.9 0.90 28	0												0.00	0.	50			2.00	2.50	
3 3.5 0.60 8.1 0.90 15.8 1.20 23.0 0.90 27.5 0.60 2 2 5 6 6 6 7 6 7 8 8 9 9 10 0.50 18.2 1.30 24.9 0.90 28.5 0.50 18 3 4 6 6 7 7 8 8 9 9 10 0.50 1.20 0.50 1.50 1.50 1.50 1.50 1.50 1.50 1.5													Г		-	-				
4													1							
5													,							
The image of th													_							
The image of th												TAG	3							
9 10	7												L							
10	8												4							
Qt (I) Q Qt (I) Q Qt (I) Q	9												5							
Q (min m) 0.56 0.90 0.36 0.48 0.37 0.22 0.54 0.48 0.37 0.22 0.54 0.48 0.37 0.22 0.54 0.56 0.90 0.48 0.37 0.22 0.54 0.56 0.90 0.48 0.37 0.22 0.54 0.56 0.90 0.56 0.90 0.48 0.37 0.22 0.54 0.22 0.25 0.24 0													ŗ							
Per (l/min/m)																				
P _{EF} (bars) 1.52 1.94 2.34 2.2E-07 1.90 1.5E-07 1.91 1.94 2.2E-07 1.90 1.5E-07 1.91 1.94 2.0E-07 1.90 1.5E-07		-											TED I	LUGEON	UNIT :	:			1.4	uL
1.5E-07 1.9E-07 1.9E-07 1.2E-07 1.9E-07 1.9																				_
UL 1.47 1.86 2.05 1.90 1.41 P _{EF} = P _M - Δp + Δh / 10.197 UL = Pent (L/min/m) x 10 / P _{EF} (bars) K = q[m³/sec] x LN(1[m] / (Ø[m]/2)) 2 x Π x l[m] x P _{EF} [mH2O] OBSERVATIONS: Dilation OBSERVATIONS: Dilation		-											RMEA	ABILITY)	:			_	2E-07	m/s
P _{EF} = P _M - Δp + Δh / 10.197 uL = Pent (L/min/m) x 10 / P _{EF} (bars) GRAPHICAL REPRESENTATION OBSERVATIONS: Dilation OBSERVATIONS: Dilation VTR GRB																				
2 x π x [m] x P _{EF} [mH2O]	u	-	1.41		1.00	ı	2.00		1.50	ı	1.41	J								
GRAPHICAL REPRESENTATION OBSERVATIONS: Dilation OBSERVATIONS: Dilation VTR GRB			$P_{EF} = P_M - \Delta$	p + Δh / 10.	.197 uL:	= Pent (L/m	in/m) x 10 / F	P _{EF} (bars)	K =											
OBSERVATIONS: Dilation OBSON DILATIONS: Dilation OBSON DILATIONS: DILATIONS			OD ADU	1041 DED	DECENTA	TION				2 x Π	x I[m] x P _{EF}	[mH2O]								
0.500 0.400 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.00000 0.00000 0.0000 0.0000 0.0000 0.0000 0.0000 0.00000 0.00000	0.600		GRAPH	ICAL REP	KESENIA	IION			OBSERVA	TIONS:			ı	Dilation	ı					
() 400 () 0.300 () 0.100 () 0.5 () 0.10 () 1.5 () 2.0 () 2.5 () VTR () GRB	0.000																			
0300 0.0000 0.000	0.500	· 																		
0300 0.0000 0.000	0.400	. —																		_
0.100 0.000 0.0 0.5 1.0 1.5 2.0 2.5 VTR GRB	m/m																			
0.100 0.000 0.0 0.5 1.0 1.5 2.0 2.5 VTR GRB	0.300 P 0.300	1																		
0.000 0.5 1.0 1.5 2.0 2.5 VTR GRB	Ø 0.200	-																		
0.000 0.5 1.0 1.5 2.0 2.5 VTR GRB	0.100	. —																		
0.0 0.5 1.0 1.5 2.0 2.5 VTR GRB																				
Per (bars) VTR GRB	0.000		0.5	1.0	1.5	2.0	2.5	i												
										•		-								



Goldei	Limited			Golde	r					L	JUGE	OI'	N I I F I	_			
			V	ASSOCI	ales	HOLE N	0	60+2	246.5	TEST N	lo		1	North. COORD:			
PROJECT	:		East Dike	Grouting		TEST DEP	TH:		10.40	то	17.40		m.	East. COORD:			
LOCATION	N:			wbank		DATE:	21/01	/2009	START:	20:45	FINISI		21:20	INCLINATION:		90	
PROJECT	Nº :	0	7-1413-007	4 / 2200 / ***	*				•	Minutes:	35			GROUND LEVEL:			
						INTERVAL	LITHOLO	GY:						(m.s.n.m.)			
	F	LOWMETER															
				la la	Long. Min.				=	HEIGHT O	F MANON	ИЕТЕ	ĒR			1.00	m
	MANO	METER	_ \	, F	1.00 m	l Pressu	IFO.	а	=	STICK-UP							m
				\		Gauge		ha	=	WATER TA						2.60	m
_			<u> </u>	$\rightarrow \lambda$		i _	Pump		=	HYDRAUL						3.60	m
			J	<u></u> i		<u>i W</u>	$\overline{}$	_ d	=	TOP OF TE						10.40	m
Δh	hm	1			ΙΙ,		1	L	=	ВОТТОМ						17.40	m
2311	200700	102000	22322					- α 	=	INCLINATI						90	۰
	777177	W 2 X 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	na 1811	18///	17777777	77777777	,,,,,,,,	∠ Δh'	=	Δh CORRE						3.60	m
+	-	+ =	- *⊠I					ı ø	=	LENGTH C		NIE	RVAL			7.00 8.89	m
		d	- 201	Δh				ط P _M	=	HOLE DIAI		2211	DE			0.09	cm
	L	"	- XI	182				·м Р _Е	=					OF THE TEST INTERV	ΔΙ		
	-				ha			. _Е	=	CALCULA [*]				OF THE TEOT INTERV	\L		
								Q	=					R - TAKEN EACH MINU	TE DURING	THE TEST	
		+						Qt	=					ATIVE AT THE END OF			
				~	<u></u>			q	=				ES PER MII				
								Pent	=					IUTE PER METRE STA	GE LENGTH	1	
			-\$	8 8	<u> </u>	_		uL	=	LUGEON (
			2717	7 7 7 7 .)	_												
ı		_		_		_					1						
	1/3P _M =	Bars 0.71	2/3P _M =	Bars 1.41	P _M =	Bars 2.12	2/3P _M =	Bars 1.40	1/3P _M =	Bars 0.71	•			CDARWCAL TEMP	N ATE		
TIMES	1/3P _M =	0.71	2/3P _M =	1.41	P _M =	2.12	2/3P _M =	1.40	1/3P _M =	0.71	_			GRAPHICAL TEMP OF RESULTS FOR			
MINUTES	0 (1)	(1 (i)	0.41)	(1 (i)	0.41)	q (L/min)	0.41)	- (1 (i-)	0 (1)	- (1 ()				SELECTION O	F		
0	Q (L) 45.3	q (L/min)	Q (L) 144.3	q (L/min)	Q (L) 249.9	q (L/min)	Q (L) 357.2	q (L/min)	Q (L) 442.5	q (L/min)				LUGEON UNIT uL	5		
1	45.3 58.4	13.10	159.6	15.30	249.9	16.80	369.3	12.10	450.5	8.00		0.00) :	5.00 10.00	15.00	20.00	
2	70.5	12.10	174.7	15.10	282.5	15.80	380.9	11.60	458.9	8.40		T		• •			
3	83.3	12.10	189.4	14.70	297.5	15.00	392.5	11.60	467.2	8.30		1					
4	95.9	12.60	205.8	16.40	312.6	15.10	403.6	11.10	475.1	7.90		2					
5	107.6	11.70	218.3	12.50	327.6	15.00	415.7	12.10	483.7	8.60		- -					
6												3					
7											Ś	1					
8												4					
9												ا ۽					
10												5					
Qt (62.30		74.00		77.70		58.50		41.20							
q (l/ı		12.46		14.80		15.54		11.70		8.24							
Pent(I/i Δp(k		1.78		2.11		2.22		1.67		1.18	SELEC	TED	LUGEON U	JNIT :	_	9.0	uL
P _{EF} (I		1.06		1.76		2.47		1.75		1.06	K (PER	RME	ABILITY) :			1E-06	m/s
K (m		2.2E-06		1.6E-06		1.2E-06		1.3E-06		1.5E-06			,		_		
u	L	16.74		11.99		8.98		9.53		11.07	·						
				407	5		- " `		. 3,	x LN(I[m] /	(G.F. 1/0))						
		PEF = PM - A	ър + ДП / ТО.	.197 uL:	= Pent (L/III	111/111) X 10 / 1	r _{EF} (Dars)	κ=	-	x I[m] x P _{EF}							
		GRAPH	ICAL REP	RESENTA	ΓΙΟΝ												
2.500	1							OBSERVA	TIONS:			T	urbulent				_
																	_
2.000	•																_
Ē																	_
(Lpm/m) 1.000																	
<u>급</u> 1.000																	
o																	
0.500																	
0.000				<u>.</u>	-												
	0.0	0.5		1.5 2 (bars)	.0 2.	.5 3.0)	VTR	•	GRB	_						
			• EF (,				Analysis	•	Check	_						



Goldei	Limited			Golde Associ	r						.UGL	.01	NIIFE	=			
·			V	ASSOCI	ales	HOLE N	0	60+2	246.5	TEST N	0		2	North. COORD:			
PROJECT	' :		East Dike	Grouting		TEST DEP	TH:		7.90	то	10.70)	m.	East. COORD:			
LOCATION	N:			wbank		DATE:	21/01	/2009	START:	23:30	FINIS	H:	23:35	INCLINATION:		90	
PROJECT	Nº:	0	7-1413-007	4 / 2200 / ***						Minutes:	5			GROUND LEVEL:			
						INTERVAL	LITHOLO	GY:						(m.s.n.m.)			
	F	LOWMETER															
				H	Long. Min.	i		hm	=	HEIGHT O	F MANO	MET	ER	-		1.00	m
	MANC	METER	\	, i	1.00 m	Pressu		a ha	=	STICK-UP WATER TA	VDI E DEI	от⊔		-		3.00	m m
				\ i		Gauge		Δh	=	HYDRAULI				-		4.00	m
1	1		~~ }	$\rightarrow +$	<u>† †</u>	! Y h	Pump	_ d	=	TOP OF TE				-		7.90	m
	hm	I	ľ	\vdash				L	=	воттом с	OF TEST	INTE	ERVAL			10.70	m
Δh	a	<u> </u>	П	h				_ α	=	INCLINATION	ON wrt/ H	IORI	ZONTAL			90	۰
	355455	₩₩	×₩		85555	\$\$\$\$\$\$\$\$	5555555	∆h'	=	∆h CORRE	CTED =	sin	α x Δh	-		4.00	m
		<u> </u>	na ↓	18				1	=	LENGTH C		INTE	RVAL	-		2.80	m
			- 201	l 🍇				ø	=	HOLE DIAM		-001		-		8.89	cm
		d	- 81	Δh				P _M P _{EF}	=	MANOMET				OF THE TEST INTERVA	ΔI		
	- [ha			. _Ε	=	CALCULAT				or the reor liviely	\L		
								Q	=					- TAKEN EACH MINUT	ΓE DURING T	HE TEST	
		1	- 8					Qt	=					ATIVE AT THE END OF			
		1		*	+			q	=	AVERAGE	FLOW -	LITR	RES PER MIN	IUTE			
		<u> </u>		V2	<u> </u>			Pent	=					UTE PER METRE STAC	GE LENGTH		
			- 	\$ \$\	=	-		uL	=	LUGEON U	JNIT (Q :	x 10	/P _{EF})				
			Q)													
		Bars		Bars		Bars		Bars		Bars							
TIMES	1/3P _M =	0.39	2/3P _M =	0.80	P _M =	1.20	2/3P _M =	0.80	1/3P _M =	0.40				GRAPHICAL TEMP OF RESULTS FOR			
MINUTES														SELECTION OF	F		
	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)				LUGEON UNITS uL	3		
0 1	94.6 142.5	47.90	469.0 532.0	63.00	855.5 925.0	69.50	1279.0 1338.0	59.00	1688.0 1730.0	42.00		0.0	0 50.00		200.00	250.00	
2	190.4	47.90	595.1	63.10	925.0	66.00	1396.0	58.00	1780.0	50.00		Ī		-			
3	238.4	48.00	651.9	56.80	1063.0	72.00	1455.0	59.00	1825.0	45.00		1					
4	287.8	49.40	72.7	-579.20	1136.0	73.00	1513.0	58.00	1870.0	45.00		2					
5	332.5	44.70	773.3	700.60	1205.0	69.00	1574.0	61.00	1922.0	52.00	ЭË	-{			_		
6											STAGE	3					
7												4					
8																	
9 10												5					
Qt	(1)	237.90		304.30		349.50		295.00		234.00		,					
q (I/ı	min)	47.58		60.86		69.90		59.00		46.80							
Pent(I/		16.99		21.74		24.96		21.07		16.71	SELEC	TED	LUGEON U	NIT :		157	_uL
Δp(b P _{EF} (b		0.78		1.19		1.59		1.19		0.79	K (PEI	RME	ABILITY) :			2E-05	m/s
K (m		2.3E-05		2.0E-05		1.7E-05		1.9E-05		2.3E-05			,				_
u	L	217.23		182.31		156.78		176.73		210.97]						
		P P A	n + Ah / 10	197 ul-	- Pent (I /m	in/m) x 10 / F	P (hars)	K -	a[m³/sec]	x LN(I[m] / ((Ø [m]/2)\	١					
		· Er - · · · ·	.p . <u>_</u> , .o		- 1 0 (2,	,	Er (Dailo)			x I[m] x P _{EF}		,					
		GRAPH	ICAL REP	RESENTA	TION												
30.000	1							OBSERVA	TIONS:				turbulent				_
25.000																	_
20.0																	
(m/md/) 5 10.000																	_
15.000	+		—														_
ರ 10.000	. —																_
5.000	1																
0.000			-														
	0.0 0.2	0.4 (0.6 0.8 P ee (1.0 1 (bars)	.2 1.4	1.6 1.8	· .	VTR		GRB	_						
			- = - 1	,			-	Analysis		Check							




PROJECT: Bast Diss from the process TEST NP 1 Nonn. COORD	Joine.	Limited	l	(7)	Golder Associat	PC					-	-00_	•		•					
DATE OR OPERIOR MINISTER ### PROJECT NO: ### OF THE STORY # 1220 9179 ### PROJECT NO: ### OF THE STORY ### OF THE THE STAGE FRONT ### PROJECT NO: ### OF THE STAGE FRONT ### PROJECT NO: #					ZIOSOCIAU	-	HOLE №	ı	60+3	57.5	TEST N	0		1		North. C	OORD:			
DATE: 0.001/10.002 START: 2:00 FINISH: 2:01 Minutes: 2:1 (m.s.n.m.) FLOWERT NO. 0.05 Minutes: 11 (m.s.n.m.) FLOWERT N	PROJECT	:		East Dike	Grouting		TEST DEP	гн :		12.60	то	17.60		m.		East. CO	OORD:	·		
NOTICE N	LOCATION	۷:					DATE:	09/01	/2009		4:10			-	1	NCLINA	ATION:		90	
DOMESTEE	PROJECT	Nº :	0.	7-1413-007	4 / 2200 / ****						Minutes:	41			(GROUN	D LEVEL	:		
MANOCHITH							INTERVAL	LITHOLO	GY:							(m.s.n.m	1.)			
MANOCHITH		F	LOWMETER																	
NAME NAME PROPERTY 1.0				$\overline{}$	Lo	ng. Min.			hm	=	HEIGHT O	F MANON	ИΕТ	ER					0.95	m
Ab		MANO	METER		, 	1.00 m			а	=	STICK-UP									m
1								<u>e</u>	ha	=	WATER TA	ABLE DEP	PTH						2.73	m
L - BOTTOM OF TEST NITERVAL 17.60 m - CONTINUENCE NITERVAL 19.0 m	-				<u> </u>		\ \	Pump	Δh	=	HYDRAUL	IC PRESS	SUR	E HEAD					3.68	m
NCLIANTON AT HORIZONTA, 3.68 m 3.	1	Î		Ì	1 \it	1	(1)			=	TOP OF TE	EST INTER	RVA	AL					12.60	m
Ab		hm	1	ĺ				Θ	L	=	воттом о	OF TEST I	INTI	ERVAL						_ m
-	Δh	a	<u>+</u>		h				_ α	=	INCLINATI	ON wrt/ H	OR	IZONTAL	L				90	
### 100 10		-555455	₹5.455555	** * *********************************	1855	***	****	***	∆h'	=	∆h CORRE	CTED =	sin	nα x Δh					3.68	_ m
P _F MANOMETRIC PRESSURE				a 🕌					- 1	=	LENGTH C	OF TEST I	NTE	ERVAL					5.00_	_ m
## CALCULATE HEAD LOSS ## CALCULATE HEAD LOSS ## CALCULATE HEAD LOSS ## CALCULATE HEAD LOSS ## CALCULATE HEAD LOSS ## CALCULATE HEAD LOSS ## CALCULATE HEAD LOSS ## CALCULATE HEAD LOSS ## CALCULATE HEAD LOSS ## CALCULATE HEAD LOSS ## CALCULATE HEAD LOSS ## CALCULATE HEAD LOSS ## CALCULATE HEAD LOSS ## CALCULATE HEAD LOSS ## CALCULATE HEAD LOSS ## CALCULATE HEAD LOSS ## CALCULATE HEAD LOSS ## CALCULATE HEAD LOSS ## CALCULATE HEAD CF THE TEST THE EST AND THE STREET HEAD CF THE TEST THE EST AND THE STREET HEAD CF THE TEST THE EST AND THE STREET HEAD CF THE TEST THE EST AND THE STREET HEAD CF THE TEST THE EST AND THE STREET HEAD CF THE TEST THE EST AND THE STREET HEAD CF THE TEST THE EST AND THE STREET HEAD CF THE TEST THE EST AND THE STREET HEAD CF THE TEST THE EST AND THE STREET HEAD CF THE TEST THE TEST THE STREET HEAD CF THE TEST			7	- 231						=									8.89	cm
Ap = CALCILIATED HEAD LOSS Q = CUMULATTIVE VOLUNE OF WATER -TAXEN EACH MINUTE DURING THE TEST Q = AVERAGE FLOW - LITRES PRE MINUTE PREMETRE STAGE LENGTH U = LIGEON LINIT (Q × 10 / P _p) 100			d	- 231	Δh				P _M	=	MANOMET	TRIC PRE	SSI	JRE						
Qt = COMULATIVE VOLUME OF WATER - TAKEN EACH MINUTE DURING THE TEST Qt = TOTAL WATER VOLUME - CUMULATIVE COMULATIVE PRINTER STAGE LENGTH UL = PENETRABILITY - LITRES PER MINUTE Penet = PENETRABILITY - LITRES PER MINUTE PER METRE STAGE LENGTH UL = LIGEON UNIT (Q x 10 / P _{FF}) David 20P _{FF} = 1.50 20P _{FF} = 1.50 20P _{FF} = 1.50 10P _{FF} 1.50 10P _{FF} = 1.50 10P _{FF} 1.50 10P _{FF} = 1.50 10P _{FF} 1.50 1.50		L							P_{EF}	=	EFFECTIV	E PRESSI	URI	E - MIDD	LE OF	THE TE	ST INTER	VAL		
Character Volume: -						ha			Δр	=	CALCULA	TED HEAD	D LO	OSS						
TIMES Burs Burs Burs Punt PENETRABLITY LITRES PER MINUTE PER METRE STAGE LENGTH			<u> </u>						Q	=	CUMULAT	IVE VOLU	JME	OF WA	TER -	TAKEN E	EACH MIN	JTE DURIN	G THE TEST	
Peni = PENETRABILITY - LITRES PER MINUTE PER METRE STAGE LENGTH UL = LUGEON LNIT (Q x10 / P _{pr}) 10			I	- 83	- 1 ×				Qt	=							HE END C	F THE TES	Т	
THES Bars Bars Sept Se			1	- 84	Ø .ua 1	-				=										
Sum Sum			↓		,,}%,+	_									MINU	TE PER N	METRE ST	AGE LENG	ГН	
TIMES Sur				- 331 22	X XX	=	-		uL	=	LUGEON	JNII (Q X	(10	/P _{EF})						
1/3P ₄ = 0.98				K)															
TMES Q Q Q Q Q Q Q Q Q	ſ		Bars		Bars		Bars		Bars		Bars									
MINUTES Q(L) Q(L/min) Q(L/min)		1/3P _M =	0.90	2/3P _M =	1.60	P _M =	2.40	2/3P _M =	1.50	1/3P _M =	0.80				d	RAPHI	CAL TEM	PLATE		
0 (L) q(L/min) Q (L/min) Q (L/min) Q (L/min) q(L/min) Q (L/min) q(L/min) Q (L/min) q(L/min) q(L/min) Q (L/min) q(L/min) Q (L/min) q(L/min) q(L/min) Q (L/min) q(L/min)															(
1 5.5 5.50 12.2 12.20 16.0 16.00 12.1 12.10 8.0 8.0 8.0	WIIIVOTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)									
1 1.2 5.70 2.44 12.20 31.9 15.90 24.2 12.10 16.6 8.80 1.00 1.00 12.1 15.00 15.90 24.2 12.10 16.6 8.80 1.00 16.6 8.80 1.00 16.6 8.80 1.00 16.0 16.0 16.0 16.0 16.0 16.0 16.	0	0.0		0.0		0.0		0.0		0.0							uL			
3 16.7 5.50 36.5 12.10 48.6 16.70 36.3 12.10 25.3 8.70 2 2 2 5.50 48.8 12.30 66.1 16.50 48.6 12.30 33.9 8.60 2 2 2 2 2 2 2 2 2	1	5.5	5.50	12.2	12.20	16.0	16.00	12.1	12.10	8.0	8.00		0.0	0	5.00)	10.00	15.00	20.00	
3	2	11.2	5.70	24.4	12.20	31.9	15.90	24.2	12.10	16.6	8.60		, [
5 27.8 5.60 60.8 12.00 81.8 16.70 61.0 12.40 42.7 8.80 7.7 8.80 7.7 8.80 98.5 16.70 73.4 12.40 51.5 8.80 7.7 8.80 7.7 8.80 98.5 16.70 73.4 12.40 51.5 8.80 7.7 9.80 9.80 9.80 10.	3	16.7	5.50	36.5	12.10	48.6	16.70	36.3	12.10	25.3	8.70						•			
7 8 9 10	4	22.2	5.50	48.8	12.30	65.1	16.50	48.6	12.30	33.9	8.60	:	2							
7 8 9 10	5	27.8	5.60	60.8	12.00	81.8	16.70	61.0	12.40	42.7	8.80	끯	ł							
7 8 9 10	6					98.5	16.70	73.4	12.40	51.5	8.80	Į į	3							
8 9 10	7												1					_		
10	8											4	4							
Qt (1)	9												5							
Pent (I/min/n) 5.56 12.16 16.42 12.23 8.58 1.72 Pent (I/min/m) 1.11 2.43 3.28 2.45 1.72 Ap (bars) 1.26 1.96 2.76 1.86 1.16 1.86 1.16 K (m/sec) 1.1E-06 1.5E-06 1.5E-06 1.3E-06 1.3.15 L	10												Ĭ							
Per (I/min/m)	-				1															
Ap (bars) P _{EF} (bars) 1.26 1.96 1.5E-06 1.1E-06 1.1E-06 1.1B9 1.8E-06 1.1B9 1.8E-06 1.1B9 1.8E-06		-										051 507				-			44.70	
P _{EF} (bars) 1.26 1.96 1.5E-06 1.5E-06 1.1.16 (Misse) 1.1.16 (Mis			1.11		2.43		3.28		2.45		1.72	SELECT	IED	LUGEO	N UNI	1:			14.79	uL
K (m/sec) 1.1E-06 8.82 1.2.40 11.89 1.5E-06 1.8E-06 13.15 1.8E-06 14.79 P _{EF} = P _M - Δp + Δh / 10.197 uL = Pent (L/min/m) x 10 / P _{EF} (bars)			1.26		1.96		2.76		1.86		1.16	K (PER	RME	EABILITY	n :				1.8E-06	m/s
P _{EF} = P _M - Δp + Δh / 10.197 uL = Pent (L/min/m) x 10 / P _{EF} (bars)					1										•			-		_
2 x π x l[m] x P _{EF} [mH2O] GRAPHICAL REPRESENTATION OBSERVATIONS: washout 1,500	ul	L	8.82		12.40		11.89		13.15		14.79									
2 x π x l[m] x P _{EF} [mH2O] GRAPHICAL REPRESENTATION OBSERVATIONS: washout 1,500										•										
GRAPHICAL REPRESENTATION OBSERVATIONS: Washout 1.500 0.500			$P_{EF} = P_M - \Delta$	p + Δh / 10.	.197 uL = P	ent (L/m	in/m) x 10 / P	_{EF} (bars)	K =											
3.500 2.500 1.500 0.500			CDADU	ICAL DED	DECENTATIO	SNI .				2 X II	X I[M] X PEF	[mH2O]								
(E 2,000 1,500 0,5	2 500		GRAFII	ICAL REP	KESENIAIIC	JN			OBSERVA	TIONS:				washo	out					
2.500 0.500 0.500 0.000 0.5000 0.500 0.500 0.500 0.500 0.500 0.500 0.500 0.500 0.5000 0.5	3.500																			_
2.000 1.500 0.500 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.00000 0.0000 0.0000 0.0000 0.0000 0.0000 0.0000 0.0000 0.00000 0.00000 0.0000 0.0000 0.0000 0.0000 0.0000 0.00000 0.00000	3.000	1																		
1.000 0.500 0.000 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB		+																		
1.000 0.500 0.000 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB	£ 2.000	1																		
1.000 0.500 0.000 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB	E																			
1.000 0.500 0.000 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB	J 1.500	1																		_
0.000 0.0 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB	1.000	1																		
0.0 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB	0.500																			
0.0 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB	0.000																			
Per (bars) VTR GRB			0.5	1.0	1.5 2.0	2.	5 3.0		\ (TC		000									
				P _{EF} ((bars)				Analysis		Check	-								

Golder Associates Limited



WATER PRESSURE TEST LUGEON TYPE

		HOLE N	, (60+357.5	TEST N	О	2	North. COORD:	
PROJECT:	East Dike Grouting	TEST DEP	TH:	8.10	то	17.60	m.	East. COORD:	
LOCATION:	Meadowbank	DATE:	09/01/2009	START:	5:07	FINISH:	5:41	INCLINATION:	90
PROJECT №:	07-1413-0074 / 2200 / ****				Minutes:	34		GROUND LEVEL:	
		INTERVAL	LITHOLOGY :					(m.s.n.m.)	



3.68 8.10 17.60 90 3.68 9.50 8.89 EFFECTIVE PRESSURE - MIDDLE OF THE TEST INTERVAL CUMULATIVE VOLUME OF WATER - TAKEN EACH MINUTE DURING THE TEST

0.95

2.73

m

AVERAGE FLOW - LITRES PER MINUTE PENETRABILITY - LITRES PER MINUTE PER METRE STAGE LENGTH

											-
		Bars		Bars		Bars		Bars		Bars	S
	1/3P _M =	0.80	2/3P _M =	1.20	P _M =	2.00	2/3P _M =	1.30	$1/3P_{M} =$	0.70	GRAPHICAL TEMPLATE
TIMES MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	OF RESULTS FOR THE SELECTION OF LUGEON UNITS
0	0.0		0.0		0.0		0.0		0.0		uL
1	11.6	11.60	13.4	13.40	16.8	16.80	12.4	12.40	8.6	8.60	0.00 2.00 4.00 6.00 8.00 10.00 12.00
2	23.0	11.40	26.5	13.10	33.5	16.70	25.0	12.60	17.4	8.80	1
3	34.4	11.40	39.7	13.20	50.1	16.60	37.6	12.60	25.9	8.50	
4	45.8	11.40	52.9	13.20	66.7	16.60	50.1	12.50	34.4	8.50	2
5	57.2	11.40	66.1	13.20	83.3	16.60	62.7	12.60	42.9	8.50	В .
6					99.9	16.60	75.3	12.60	51.4	8.50	STAGE
7											
8											4
9											5
10											
Qt	(1)	57.20		66.10		99.90		75.30		51.40	
q (l/	min)	11.44		13.22		16.65		12.55		8.57	
Pent(I/	min/m)	1.20		1.39		1.75		1.32		0.90	SELECTED LUGEON UNIT : 7.4 u
∆p (l	bars)										
P _{EF} (bars)	1.16		1.56		2.36		1.66		1.06	
K (m	/sec)	1.4E-06		1.2E-06		1.0E-06		1.1E-06		1.2E-06	5
u	L	10.37		8.92	1	7.42	1	7.95		8.50	

 $P_{\text{EF}} = P_{\text{M}} - \Delta p + \Delta h / 10.197 \qquad \text{uL} = \text{Pent (L/min/m)} \ \text{x} \ 10 / P_{\text{EF}} \ (\text{bars})$

 $K = q[m^3/sec] \times LN(I[m]/(Ø[m]/2))$ $2 \times \Pi \times I[m] \times P_{EF}[mH2O]$

turbulent



	Limited	l	\mathcal{F}	Golde Associ	ates														
				1100001	tues	HOLE N	0	60+3	84.5	TEST N	0		1	North.	. COOR	D:			
PROJECT	:		East Dike	Grouting		TEST DEP	TH:		12.56	то	19.90	m.		East.	COORD) :			
LOCATION	N:		Meado	wbank		DATE:	09/01	/2009	START:	15:05	FINISH:	:	5:38	INCLI	NATION	N:		90	
PROJECT	Nº :	0	7-1413-007	4 / 2200 / ***	**					Minutes:	33	_			IND LE	VEL:			
						INTERVAL	LITHOLO	GY:						(m.s.n	.m.)				
	F	LOWMETER			Long. Min.														
	MANIO	METER		۲		i		hm a	=	HEIGHT O	F MANOM	ETER				_		0.95	m m
	IVIANO	METER	\ \	į	1.00 m	Pressu		ha	=	WATER TA	BLE DEPT	ГН				_		2.73	m
				.\!		Gauge		٨h	=	HYDRAULI			AD			_		3.68	m
1	1		 {	7 — [1 1	! Y	Pump	d	=	TOP OF TE	ST INTER	VAL						12.56	m
	hm	I	ľ				Θ	L	=	воттом с	OF TEST IN	ITERVA	L			_		19.90	m
Δh	a	<u>+</u>	~~~	h				<u> </u>	=	INCLINATION	ON wrt/ HO	RIZONT	ΓAL			_		90	۰
	555155	45355555	*******	155,555	\$55555	^>>>>	5555555	∠ <u>Δ</u> h'	=	Δh CORRE						_		3.68	m
			na ↓	18				1	=	LENGTH C		TERVAL	-			_		7.34	m
		d	⁼ #1	Δh				Ø P _M	=	HOLE DIAM MANOMET		CLIDE				_		8.89	cr
	L	۵	- # <u> </u>					P _{EF}	=	EFFECTIVI			DDI F O	F THE 1	TEST IN	TFRVAI			
	-				ha			. _E , ∆p	=	CALCULAT			5522 0		201				
								Q	=	CUMULAT			VATER	- TAKEN	√ EACH	MINUTE	DURING '	THE TEST	
		1	- 8	**				Qt	=	TOTAL WA	TER VOLU	JME - C	UMULA	TIVE AT	THE E	ND OF TH	HE TEST		
		1	- #	*	+			q	=	AVERAGE	FLOW - LI	TRES P	ER MIN	UTE					
		<u> </u>		V2	<u>↓</u>			Pent	=	PENETRA				JTE PEF	R METR	E STAGE	LENGTH		
			- % 1%		=	-		uL	=	LUGEON (JNIT (Q x ′	10 / P _{EF}))						
,				,															
	4/00	Bars	0/07	Bars	_	Bars	2/25	Bars	4/00	Bars									
TIMES	1/3P _M =	0.69	2/3P _M =	1.59	P _M =	2.30	$2/3P_{M} =$	1.70	1/3P _M =	0.80						TEMPLA FOR TI			
MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)					ELECTI				
0	2.0	q (L/IIIII)	3.1	q (L/IIIII)	4.3	q (L/IIIII)	5.5	q (L/IIIII)	6.6					LU	JGEON uL	UNITS			
1	2.1	0.10	3.2	0.10	4.5	0.20	5.6	0.10	6.7		,	0.00	0.20	0	0.40	0.60	0.80	1.00	
2	2.2	0.10	3.4	0.20	4.7	0.20	5.8	0.20	6.8		1								
3	2.4	0.20	3.6	0.20	4.9	0.20	6.0	0.20	6.9	0.10									
4	2.5	0.10	3.8	0.20	5.1	0.20	6.2	0.20	7.0	0.10	2								
5	2.6	0.10	4.0	0.20	5.3	0.20	6.3	0.10	7.1	0.10	STAGE	<u> </u>							
6											ST,								
7 8											4								
9																			
10											5								
Qt	(1)	0.60		0.90		1.00		0.80		0.50		•							
q (l/ı		0.12		0.18		0.20		0.16		0.10	051								
Pent(I/ Δp (I		0.02		0.02		0.03		0.02		0.01	SELECTI	ED LUG	EON U	NIT:			_	0.1	ul
P _{EF} (I		1.05		1.95		2.66		2.06		1.16	K (PERI	MEABIL	ΠY) :					2E-08	m
K (m	/sec)	2.1E-08		1.7E-08		1.4E-08		1.4E-08		1.6E-08									
u	L	0.16		0.13		0.10		0.11		0.12									
		P _{EF} = P _M - Δ	Δp + Δh / 10	.197 uL:	= Pent (L/m	in/m) x 10 / l	P _{EF} (bars)	K =	q[m³/sec]	x LN(I[m] /	(Ø [m]/2))								
		65.	IOA: 5=-	DECE:	TIO1:					x I[m] x P _{EF}									
0.030	,	GRAPH	ICAL REP	RESENTA	IION			OBSERVA ⁻	TIONS:			low	flow						
0.025	1																		_
€ 0.020	-			//															_
0.015 O 0.010																			
3																			_
Ø 0.010	1																		
0.005																			
				<u></u>															
0.000		0.5			.0 2	.5 3.0)	\/TD		055									
				(bars)				VTR Analysis		GRB Check	-								
								Alialysis		CHECK									



HOLE N° 60+384.5 TEST N° 2 North, COORD:	Goldei	Limited			Golde	r					L	JUGE	Oi		E				
DATE: 0801/2009 STATT, 16.14 FRISH: 16.57 MICLIANTON: 9.0 07-613-0761 (2007)*** 07-613-0761 (2007)*** NOTENVAL LITHOLOGY: NOTENVAL				V	ASSOCI	aies	HOLE N	0	60+3	384.5	TEST N	lo .		2	North. COORD:				
## PROJECT No. 10.7413 Agray 1.2289 10.74	PROJECT	:		East Dike	Grouting		TEST DEP	TH:		10.40	то	13.20	-	n.	East, COORD:				
NOTICE N	LOCATION	l :					DATE:	09/01	/2009		-						90		
NAME NAME	PROJECT	Nº:	0.	7-1413-007	4 / 2200 / ***	**				-	Minutes:	43			GROUND LEVEL:				
MARCHITE							INTERVAL	LITHOLO	GY:						(m.s.n.m.)				
MARCHITE		F	LOWMETER																
MA WATER FALE DEPTH 2.80 m				_		Long. Min.			hm	=	HEIGHT O	F MANON	ИЕТЕ	R			1.1	0	m
No. No.		MANO	METER		. • . i	1.00 m			а	=	STICK-UP								m
10.40			`		\				ha	=									m
L = BOTTOM OF TISSE INTERVAL 13.20					\rightarrow		i _	Pump											
NICLANTION WITHORCOUTAL SQ	Ī	. [ſ	<u> </u>		<u>i V</u>												
Apr Apr	Ah	nm	1					1										_	
LINCATION TEST INTERVAL 2.80 m 0 m No. 0 m	ДП	222122		22322					7										
## HOLE DIAMETER ## 8.89 on on the control of the c		777177	1/2/22222	. 1811	I &	7777777	77777777	,,,,,,,,											
P _V	_+_	-	+ =	- *331									NIE	RVAL					
P _P = EFFECTIVE PRESSURE- MIDGLE OF THE TEST INTERVAL Ap = CALCULATED HEAD LOSS Q = CALCULATED			d	· 201	I ∰ ∧h								SSU	RF				9	cm
Ap = CALCHATED HEAD LOSS a = CUMULATTRE VOLUME - CUMULATIVE AND THE TEST a = AVERAGE FLOW - LITES PER MINUTE Pent = AVERAGE FLOW - LITES PER MINUTE PER METRE STAGE LENGTH LU = LUGEON UNIT (Ox 10 P _{CT}) 100			"	- 231											OF THE TEST INTERV	AL			
CUMULATIVE VICLIME OF WATER - TAKEN RACH MANUTE DURING THE TEST OF TAKEN RACH MANUTE DURING THE TEST OF TAKEN RACH MANUTE DURING THE TEST OF TAKEN RACH MANUTE DURING THE TEST OF TAKEN RACH MANUTE TO THE MANUTE OF MANUTE OF TAKEN RACH MANUTE STAGE LENGTH ULL = PENETRABUTY-LITRES PER MINUTE PER METRE STAGE LENGTH ULL = LUGEON UNIT (0 x 10 / 0 / 0 / 0 / 0 / 0 / 0 / 0 / 0 / 0						ha													
Column C			1												R - TAKEN EACH MINU	TE DUR	ING THE TE	ST	
Pent L = PENETRABULTY-LITRES PER MINUTE PER METRE STAGE LENGTH ULGEON UNIT (Q x 10 / P _{gr}) Pent L = ULGEON UNIT (Q x 10 / P _{gr}) Pent L = Pent			Ť	- 8															
Section Sect			1		-	 			q	=	AVERAGE	FLOW - L	LITRE	ES PER M	IINUTE				
Basis Basi		1		- 23	₩ V2]			Pent	=	PENETRA	BILITY - L	ITRE	S PER M	INUTE PER METRE STA	GE LEN	GTH		
Same Same			•	-47	3 4		_		uL	=	LUGEON (JNIT (Q x	(10/	P _{EF})					
1/3P ₂ = 0.57 2/3P ₄ = 0.95 P ₂ = 1.38 2/3P ₄ = 0.95 1/3P ₄ = 0.54 GRAPHICAL TEMPLATE SELECTION OF LUGGEN UNITS SELECTION OF LUGGEN UNITS UL UL UL UL UL UL UL U				Ø	j														
1/3P ₂ = 0.57 2/3P ₄ = 0.95 P ₂ = 1.38 2/3P ₄ = 0.95 1/3P ₄ = 0.54 GRAPHICAL TEMPLATE SELECTION OF LUGGEN UNITS SELECTION OF LUGGEN UNITS UL UL UL UL UL UL UL U	ſ		Pare		Pare		Pare		Pare		Pare]							
TMES Q (L) Q (Umin) Q (L) Q (Umin) Q (L) Q (Umin) Q (L) Q (Umin) Q (L) Q (Umin) Q (L) Q (Umin) Q (L) Q (Umin)		1/3P _M =		2/3P _M =		P _M =		2/3P _M =		1/3P _M =		1			GRAPHICAL TEMP	LATE			
Q(L) q(L/min) Q(L/min) Q(L) q(L/min) Q(L) q(L/min) Q(L/m										-					OF RESULTS FOR	RTHE			
0	MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)								
1 17.5 1.50 35.2 1.50 46.3 2.30 57.8 1.30 66.1 0.50 3 20.5 1.50 38.8 1.50 45.4 1.90 60.8 1.50 68.2 1.10 4 22.0 1.50 39.8 1.50 50.4 1.90 60.8 1.50 68.2 1.10 5 23.5 1.50 41.4 1.80 54.2 1.90 63.7 1.40 70.2 1.00 Qt(1) 7.50 41.4 1.80 54.2 1.90 63.7 1.40 70.2 1.00 Qt(1) 7.50 41.4 1.80 54.2 1.90 63.7 1.40 70.2 1.00 Qt(Imin) 1.50 1.54 2.04 1.44 1.00 Qt(Imin) 0.54 0.55 0.73 0.51 0.36 SELECTED LUGEON UNIT: 4.0 u.L. Ap (bars) Pert (bars) 0.95 1.33 1.76 1.33 0.92 K (PERMEABILITY): 4E-07 m/s K (m/sec) 6.1E-07 4.4E-07 4.4E-07 4.2E-07 4.2E-07 3.87 Qt(Imin) 1.50 0.56 1.50 0.50 1.33 1.76 1.33 0.92 K (PERMEABILITY): 4E-07 m/s CT(1) 5.62 4.13 0.90 K (PERMEABILITY): 4E-07 m/s CT(1) 5.62 4.13 0.90 K (PERMEABILITY): 4E-07 m/s CT(1) 5.62 4.13 0.90 K (PERMEABILITY): 4E-07 m/s CT(1) 5.62 4.13 0.90 K (PERMEABILITY): 4E-07 m/s CT(1) 5.62 4.13 0.90 K (PERMEABILITY): 4E-07 m/s CT(1) 5.62 5.62 4.13 0.90 K (PERMEABILITY): 4E-07 m/s CT(1) 5.62 5.62 5.62 5.62 5.62 5.62 5.62 5.62	0		,		. ,						. ,					•			
3	1	17.5	1.50	35.2	1.50	46.3	2.30	57.8	1.30	66.1	0.90		0.00	1.00	2.00 3.00	4.00	5.00 6	.00	
3	2	19.0	1.50	36.8	1.60	48.5	2.20	59.3	1.50	67.1	1.00		, [_	
5	3	20.5	1.50	38.3	1.50	50.4	1.90	60.8	1.50	68.2	1.10								
Oct (1) 7.50 7.70 10.20 7.20 5.00	4	22.0	1.50	39.8	1.50	52.3	1.90	62.3	1.50	69.2	1.00		2						
Oct (1) 7.50 7.70 10.20 7.20 5.00	5	23.5	1.50	41.4	1.60	54.2	1.90	63.7	1.40	70.2	1.00	띪	1						
Oct (1) 7.50 7.70 10.20 7.20 5.00	6											STA	3						
8 9 10 17.50 17.70 10.20 7.20 5.00 10.10 1.50 1.54 2.04 1.44 1.00 10.56 10.55 10.73 10.51 10.36 SELECTED LUGEON UNIT: 4.0 uL Δρ (bars) Per (bars) 0.95 1.33 1.76 1.33 1.33 1.76 1.33 1.33 1.76 1.33 1.33 1.36 1.76 1.33 1.33 1.36 1.36 SELECTED LUGEON UNIT: 4.0 uL Δρ (bars) K (m/sec) 6.1E-07 4.4E-07 4.5E-07 4.2E-07 4.2E-07 4.2E-07 4.2E-07 1.388 1.387	7												,						
10													` 			•			
Qt (I) 7.50 7.70 10.20 7.20 5.00 1.50 1.54 2.04 1.44 1.00 1.50 1.50 1.54 2.04 1.44 1.00 3.06 3.00 3.05 3.0													5						
Pent (Imin/m) 1.50 1.54 2.04 0.73 0.51 0.36		(1)	7.50		7.70		40.00		7.00		5.00		J			_			
Pen(//min/m) 0.54 0.55 0.73 0.51 0.36 SELECTED LUGEON UNIT : 4.0 uL Ap (bars) 0.95 1.33 1.76 4.5E-07 4.2E-07 4.2E-07 4.2E-07 uL 5.62 4.13 4.13 4.13 3.86 3.87 Per = P _M - Δp + Δh / 10.197 uL = Pent (L/min/m) x 10 / P _{Er} (bars) GRAPHICAL REPRESENTATION OBSERVATIONS: laminar OBSERVATIONS: laminar OBSERVATIONS: GRB											1								
P _{EF} (bars) 0.95													TED	LUGEON	UNIT:		4.0		uL
K (m/sec) 6.1E-07 4.4E-07 4.5E-07 4.13 4.13 3.86 3.87 P _{EF} = P _M - Δp + Δh / 10.197 uL = Pent (L/min/m) x 10 / P _{EF} (bars)	Δp (b	oars)																	_
UL 5.62 4.13 4.13 3.86 3.87 P _{EF} = P _M - Δp + Δh / 10.197 UL = Pent (L/min/m) x 10 / P _{EF} (bars) GRAPHICAL REPRESENTATION OBSERVATIONS: laminar OBSERVATIONS: P _{EF} (bars) OBSERVATIONS: GRB													RMEA	ABILITY)	:		4E-07	7	_m/s
P _{EF} = P _M - Δp + Δh / 10.197 uL = Pent (L/min/m) x 10 / P _{EF} (bars)																			
STI × I[m] × P _{EF} [mH2O]	ui	L	5.62		4.13		4.13		3.86]	3.87	1							
GRAPHICAL REPRESENTATION OBSERVATIONS: laminar OBSERVATIONS: laminar OBSERVATIONS: laminar OBSERVATIONS: laminar OBSERVATIONS: laminar			P _{EF} = P _M - Δ	p + Δh / 10.	.197 uL =	= Pent (L/m	in/m) x 10 / l	P _{EF} (bars)	K =	q[m³/sec]	x LN(I[m] /	(Ø [m]/2))							
0.800 0.600 0.400 0.300 0.100 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.00000 0.00000 0.0000 0.0000 0.0000 0.0000 0.0000 0.00000 0.00000										2 x Π	x I[m] x P _{EF}	[mH2O]							
0.700 0.600 0.300 0.200 0.100 0.000			GRAPH	ICAL REP	RESENTA	TION													
0.500 0.400 0.200 0.000	0.800	1					_		OBSERVA	TIONS:				iaminar					-
0.500 0.400 0.200 0.000	0.700	1					_												_
0.200 0.100 0.00	0.600	1			_														_
0.200 0.100 0.00	€ 0.500	-																	_
0.200 0.100 0.00	E 0.400																		_
0.200 0.100 0.00	⋣ ₀.300																		_
0.100 0.000 0.0 0.5 1.0 1.5 2.0 VTR GRB																			
0.000																			
0.0 0.5 1.0 1.5 2.0 VTR GRB																			
P _{ee} (bars) VTR GRB			0.5		1.0	1.5	2.0)											
										-		_							



WATER PRESSURE TEST

	Limited	ates	(\mathcal{F})	Golde Associa	ates						UGEC	NIYP	-		
				100010000000000000000000000000000000000	24.00302978	HOLE N	0	60+4	411.5	TEST N	0	1	North. COORD:		
PROJEC [*]	Т:		East Dike	Grouting		TEST DEF	TH:		13.20	то	20.20	m.	East. COORD:		
LOCATIO	N:		Meado	wbank		DATE:	10/01	/2009	START:	23:11	FINISH:	23:46	INCLINATION:	90	
PROJEC [*]	T Nº :	0	7-1413-007	4 / 2200 / ***	*	INTERVAL	LITHOLO	ıcv ·	-	Minutes:	35		GROUND LEVEL: (m.s.n.m.)		
						INTERVAL	LITTIOLO						(III.S.II.III.)		
	_	LOWMETER	_	ļ•	Long. Min.	i		hm		HEIGHT OF	MANOME	TER		1.05	_ m _ m
			` `	\ !	1.00 111	Pressi Gauge		ha	=	WATER TA	BLE DEPT	Н		2.60	- m
				.\!		i / cana		Δh	=	HYDRAULI	C PRESSU	RE HEAD		3.65	- m
1	1		—— [7	1 1	! '\	Pump	d	=	TOP OF TE	ST INTER\	/AL		13.20	- m
	hm	ı	,					L	=	воттом с	F TEST IN	TERVAL		20.20	- m
Δh	a	↓		h				_ a	=	INCLINATION	ON wrt/ HO	RIZONTAL		90	
	- 333,433	1 23	33 7 33		****	7 <i>7777</i> 77	7 <i>7777</i> 77	∆h'	=	Δh CORRE	CTED = s	inα x Δh		3.65	m
		ŀ	na 📗	18				ı	=	LENGTH O	F TEST IN	ΓERVAL		7.00	m
		=	₹ %	182				Ø	=	HOLE DIAN	METER			8.89	cm
		d	- 31	Δh				P _M	=	MANOMET	RIC PRESS	SURE			
	L							P _{EF}	=	EFFECTIVE	PRESSU	RE - MIDDLE	OF THE TEST INTERV	'AL	
					ha			Δр	=	CALCULAT	ED HEAD	LOSS			
								Q	=	CUMULATI	VE VOLUM	IE OF WATER	R - TAKEN EACH MINU	ITE DURING THE TEST	
		Ī	- 84	*				Qt	=	TOTAL WA	TER VOLU	ME - CUMUL	ATIVE AT THE END O	F THE TEST	
		1		※	 			q	=	AVERAGE	FLOW - LIT	RES PER MI	INUTE		
		<u> </u>		V2	<u>↓</u>			Pent					NUTE PER METRE STA	AGE LENGTH	
			- 	X IX.	=	_		uL	=	LUGEON U	INII (QX1	U/P _{EF})			
			12	,											
		Bars		Bars		Bars		Bars		Bars					
	1/3P _M =	0.65	2/3P _M =	1.50	P _M =	2.20	2/3P _M =	1.50	1/3P _M =	0.70			GRAPHICAL TEMI		
TIMES MINUTES													OF RESULTS FOR SELECTION O		
	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)			LUGEON UNIT		
0	4.0		4.9		6.0		7.0		7.5				uL		

	$1/3P_{M} =$	0.65	$2/3P_{M} =$	1.50	P _M =	2.20	$2/3P_{M} =$	1.50	$1/3P_{M} =$	0.70	GRAPHICAL TEMPLATE
MES IUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	OF RESULTS FOR THE SELECTION OF LUGEON UNITS
0	4.0		4.9		6.0		7.0		7.5		uL
1	4.2	0.20	5.1	0.20	6.1	0.10	7.1	0.10	7.6	0.10	0.00 0.20 0.40 0.60 0.80 1.00
2	4.3	0.10	5.2	0.10	6.3	0.20	7.2	0.10	7.6	0.00	1
3	4.4	0.10	5.3	0.10	6.4	0.10	7.3	0.10	7.7	0.10	
4	4.5	0.10	5.5	0.20	6.6	0.20	7.4	0.10	7.7	0.00	2
5	4.6	0.10	5.6	0.10	6.7	0.10	7.5	0.10	7.8	0.10	щ
6											3 3 3 3 3 4 3 5 5 5 5 5 5 5 5 5 5 5 5 5
7											
8											4
9											5
10											
Qt ((1)	0.60		0.70		0.70		0.50		0.30	
q (l/ı	min)	0.12		0.14		0.14		0.10		0.06	
	min/m)	0.02		0.02		0.02		0.01		0.01	SELECTED LUGEON UNIT: 0.1 uL
Δp (b	oars)										
P _{EF} (I	-	1.01		1.86		2.56		1.86		1.06	
K (m	/sec)	2.2E-08		1.4E-08		1.0E-08		1.0E-08		1.1E-08	
u	L	0.17		0.11		0.08		0.08		0.08	

 $P_{\text{EF}} = P_{\text{M}} - \Delta p + \Delta h / 10.197 \qquad \text{uL} = \text{Pent (L/min/m)} \text{ x 10 / } P_{\text{EF}} \text{ (bars)}$

 $K = q[m^3/sec] \times LN(I[m]/(Ø[m]/2))$ 2 x Π x I[m] x P_{EF} [mH2O]

0.025		AI THOAL	KEI KEGE	NIAIION		
0.020				-	_	
© 0.015						
(Lb/md/) 0.015 ·						
0.005						
0.000	0.5	- 10		2.0	0.5	
0.0	0.5	1.0 	1.5 P _{EF} (bars	2.0	2.5	

OBSERVATIONS:	low flow	

VTR Analysis GRB Check



Golder A	Associ .imited		A	Golder						L	.UGE	ON	TYP	E					
		•	V	Associat		HOLE Nº		60+4	111.5	TEST N	0		2	North.	COORD:				
PROJECT :			East Dike	Grouting		TEST DEPT	гн :		10.70	то	13.50	m.		East. 0	COORD:				
LOCATION:	:		Meado	wbank		DATE:	10/01/	2009	START:	0:22	FINISH	l:	0:55	INCLIN	IATION:			90	
PROJECT N	Nº :	0	7-1413-007	4 / 2200 / ****					_	Minutes:	33				ND LEVE	L:			
						INTERVAL	LITHOLOG	GY:						(m.s.n	.m.)				
	F	LOWMETER																	
			_	Lo !←	ng. Min.	;		hm	=	HEIGHT O	F MANOM	IETER						1.05	m
	MANO	METER	\	\ i	1.00 m	Pressure	e	а		STICK-UP									m
				\ i		Gauge		ha		WATER TA								2.60	m
-				} \ i_	+	i M	Pump	Δh 		HYDRAULI			EAD					3.65	m
	hm		ļ			<u>i Y</u> ,	\prec	– d		TOP OF TE								10.70 13.50	m
Δh		<u> </u>		<u> </u>			Щ.	L a		INCLINATION								90	m °
	******	121	223 3 22	22222	XXXX		****	_ u ∆h'	=	Δh CORRE								3.65	m
		· -]	na 🔛					. 2		LENGTH C								2.80	m
			= *⊠I					ø		HOLE DIAM		*						8.89	cm
		d	- 81	Δh				P _M		MANOMET		SSURE						0.00	0
	L		- 31					P _{EF}		EFFECTIVI	E PRESSU	JRE - N	/IDDLE	OF THE T	EST INTE	RVAL			
					ha			Δр		CALCULAT	TED HEAD	LOSS	;						
		ļ						Q		CUMULAT	IVE VOLU	ME OF	WATER	R - TAKEN	EACH MI	NUTE DU	RING TI	HE TEST	
		1	- 8	- X				Qt	=	TOTAL WA	TER VOL	UME -	CUMUL	ATIVE AT	THE END	OF THE T	EST		
		1	- 84	- 	-			q	=	AVERAGE	FLOW - L	ITRES	PER MI	NUTE					
		ļ .		V2	_			Pent	=	PENETRA	BILITY - LI	TRES	PER MIN	NUTE PER	METRE S	TAGE LE	NGTH		
			- 44 7	\$ \$.	⁻±	-		uL	=	LUGEON L	JNIT (Q x	10 / P _E	F)						
			2)															
		Bars		Bars		Bars		Bars		Bars]								
	1/3P _M =	0.45	2/3P _M =	0.80	P _M =		2/3P _M =	0.90	1/3P _M =	0.40					IICAL TE				
TIMES MINUTES															SULTS FOR				
IMINOTEO	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)					GEON UN				
0	22.7		26.7		32.7		38.7		42.7						uL				
1	23.2	0.50	27.5	0.80	33.8	1.10	39.3	0.60	43.2	0.50		0.00	0.50	1.00	1.50	2.00	2.50	3.00	
2	23.7	0.50	28.2	0.70	34.8	1.00	40.1	0.80	43.7	0.50	1								
3	24.4	0.70	29.0	0.80	35.6	0.80	40.7	0.60	44.1	0.40		1							
4	24.7	0.30	29.8	0.80	36.6	1.00	41.3	0.60	44.6		2	2							
5	25.3	0.60	30.6	0.80	37.3	0.70	42.0	0.70	45.1	0.50	STAGE								
6											STA	` 							
7											4	,							
8												_							
9											5	5							
10 Qt (I	1)	2.60		3.90		4.60		3.30		2.40	1	J							
q (I/m	•	0.52		0.78		0.92		0.66		0.48									
Pent(I/m		0.19		0.28		0.33		0.24		0.17	SELECT	ED LU	GEON (JNIT :				2.2	uL
Δp (ba																			
P _{EF} (ba K (m/s		0.81 2.5E-07		1.16 2.6E-07		1.66 2.1E-07		1.26 2.0E-07		0.76 2.4E-07		MEAB	ILITY):					2E-07	m/s
K (IIVS uL		2.5E-07		2.62-07		1.98		2.0E-07 1.87		2.4E-07 2.26									
		2.00	ļ				L		1		1								
		$P_{EF} = P_M - \Delta$	Δp + Δh / 10	.197 uL = P	ent (L/m	nin/m) x 10 / P	_{EF} (bars)	K =		x LN(I[m] / (x I[m] x P _{EF}									
		GRAPH	ICAL REP	RESENTATIO	ON				2 1 11	. A I[III] A FEF	[IIIII2O]								
0.350	1							OBSERVA	TIONS:			lar	minar						_
0.300							-												_
0.250							-												_
							-												_
0.200 0.150							_												
<u>a</u> 0.150	-		-																_
Ø _{0.100}																			
0.050																			
0.000	0.0 0.2	0.4	0.6 0.8	1.0 1.2	1.4	1.6 1.8													
	J.U U.2	U. 4		(bars)	1.4	1.0 1.6	_	VTR	_	GRB	_								
			Lr.					Analysis		Check									



	Limited		\mathcal{F}	Golde Associ	ates													
					acava	HOLE N	0	60+4	138.5	TEST N	0		1	North. COOR	D: _			
PROJECT	:		East Dike	Grouting		TEST DEP	TH:		15.10	то	22.10	n	n.	East. COORD	: _			
LOCATION	N:		Meado	wbank		DATE:	16/01	/2009	START:	21:00	FINISH	1: _	21:45	INCLINATION	: _		90	
PROJECT	Nº :	0	7-1413-007	4 / 2200 / ***				.		Minutes:	45			GROUND LEV	/EL: _			
						INTERVAL	LITHOLO	GY:						(m.s.n.m.)				
	F	LOWMETER			Laur Min													
				 	Long. Min.	i		hm		HEIGHT O	F MANON	1ETEI	R		_		1.10	m
	MANO	METER	\	į	1.00 m	Pressu		a ha		STICK-UP WATER TA	ARI E DEP	тн			_		2.78	m m
				1		Gauge		٨h		HYDRAUL			HEAD				3.88	m
1	1		──``{	} \ 	1 1	! Y h	Pump	d		TOP OF TE							15.10	m
	hm	ı	ľ	\vdash				L	=	воттом о	OF TEST I	NTEF	RVAL				22.10	m
Δh	a	↓		n				α	=	INCLINATI	ON wrt/ H	ORIZ	ONTAL				90	۰
	355755	1 545555	₩₩		***	\$ <i>\$\$\$</i> \$\$\$\$\$	555555	∆h'	=	Δh CORRE	CTED =	sin o	x Δh				3.88	m
		<u> </u>	na ↓	18				ı	=	LENGTH C		NTER	RVAL				7.00	m
			[∓] ‰I					ø		HOLE DIA		00115	DE				8.89	cm
		d	- 231	Δh				P _M P _{EF}	=	MANOMET				OF THE TEST INT	red\/AI			
	-				ha			. _Ε	=	CALCULA				JI TITE TEST IIV	ILIVAL			
								Q						- TAKEN EACH I	MINUTE D	URING 1	THE TEST	
		Ť	- 8					Qt		TOTAL WA	ATER VOL	.UME	- CUMULA	TIVE AT THE EN	ID OF THE	ETEST		
		1		& —	 			q	=	AVERAGE	FLOW - L	ITRE	S PER MIN	IUTE				
		<u> </u>		√ V2	<u>↓</u>			Pent	=					UTE PER METRE	STAGE L	ENGTH		
			- 	\$ 	=	-		uL	=	LUGEON (JNIT (Q x	10/1	P _{EF})					
			Ø)														
		Bars		Bars		Bars		Bars		Bars								
TIMES	1/3P _M =	0.75	2/3P _M =	1.50	P _M =	2.20	2/3P _M =	1.50	1/3P _M =	0.70				GRAPHICAL 1				
TIMES MINUTES														OF RESULTS SELECTION		E		
	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)				LUGEON uL	UNITS			
0	18.3	7.00	72.1	40.00	162.5	45.00	244.7	0.50	299.5			0.00	2.00	4.00	6.00	8.00	10.00	
1	25.9 33.4	7.60 7.50	85.1 97.5	13.00 12.40	177.5 190.2	15.00 12.70	253.2 262.9	8.50 9.70	305.8 311.1	6.30 5.30		Г	-	-	-	-		
3	40.9	7.50	109.6	12.40	203.1	12.70	272.1	9.70	316.8	5.70		1						
4	49.2	8.30	121.5	11.90	216.9	13.80	281.3	9.20	322.4	5.60		2						
5	55.9	6.70	133.0	11.50	230.1	13.20	290.5	9.20	327.9	5.50		Ţ						
6											STAGE	3						
7												. L						
8											·	4						
9												5						
10 Qt	(1)	37.60		60.90		67.60		45.80		28.40		J						
q (I/i		7.52		12.18		13.52		9.16		5.68								
Pent(I/		1.07		1.74		1.93		1.31		0.81	SELECT	ED L	UGEON U	NIT :			7.5	uL
Δp (l		4.40		4.00		0.50		4.00		4.00	W (DED		DII 1700				45.00	
P _{EF} (I K (m	-	1.13 1.3E-06		1.88 1.2E-06		2.58 9.9E-07		1.88 9.2E-07		1.08 9.9E-07	K (PER	WEA	BILITY):			_	1E-06	m/s
u		9.50		9.25		7.48		6.96		7.51								
											='							
		$P_{EF} = P_M - \Delta$	up + Δh / 10.	.197 uL:	= Pent (L/m	in/m) x 10 / I	P _{EF} (bars)	K =		x LN(I[m] / x I[m] x P _{EF}								
		GRAPH	ICAL REP	RESENTA	TION				2 . 11	X 1[111] X 1 EF	[1111120]							
2.500					-			OBSERVA	TIONS:			tι	urbulent					_
																		_
2.000	†			_		_												_
£ 1.500																		
(Lpm/m) 1.000																		_
<u></u> 1.000	-																	_
0.500	1																	
0.000																		
2.200		0.5		1.5 2	.0 2.	.5 3.0)	VTR		GRB								
			P _{EF} ((bars)				Analysis	-	Check	=							



WATER PRESSURE TEST

PROJECT: Eart Die Gouting TEST DEPTH 12.00 TO 14.00 IN TO TO TO TO TO TO TO T		' Associ Limited			Golde	r					L	.UGE	:0	NIYPI	Ξ.				
DATE: 150 (1000) START: 22:00 FRIENDE 22:00 (100.00 EVEL: 100.00 EVEL:				V	ASSOCI	ates	HOLE N	0	60+4	138.5	TEST N	0		2	North.	. COORD:			
MITERVAL LITHOLOGY : Minutes: \$5 GROUND LEVEL:	PROJECT	Γ:		East Dike	Grouting		TEST DEF	TH:		12.60	то	15.40)	m.	East.	COORD:			
NEGROTO STORY ST	LOCATIO	N:		Meado	wbank		DATE:	15/01	/2009	START:	22:50	FINIS	H:	23:25	INCLI	NATION:		90	
MACCURITIES 1.00	PROJECT	「 N º:	0	7-1413-007	4 / 2200 / ***						Minutes:	35		_					
MACOUSTED 1.00 1.							INTERVAL	LITHOLO	GY:						(m.s.n	i.m.)			
MACOUSTED 1.00 1.		F	LOWMETER																
NATION 1.00						Long. Min.			hm	=	HEIGHT O	F MANON	МЕТ	ER				1.10	m
Name White Description State		MANO	METER		. + . i	1.00 m			а	=	STICK-UP								m
12.60			`		\				ha	=									m
L - BOTTOM OF TEST NITERVAL					\rightarrow		\ ₄	Pump		=									
NCUARTON WITHORDONTA, 3.38 m 3.38	Ī	. [ſ	<u> </u>		<u> </u>												
An	Δh	nm	1			ΙΙ,		\coprod											
		2000 a		223					7										
## HOLE DIAMETER ## 8.89 on on the property of			h	na 1831	I 🕸 🗀 .	1													
P _R MANOMETRIC PRESSURE MIDOLE OF THE TEST INTERVAL			+ =	₹ %	182									LIVAL					
P _P EFFECTIVE PRESSURE* MIDOLE OF THE TEST INTERVAL			d	- 81	Δh								ESSI	URE				0.00	OIII
Ap = C.ALCULATED HEAD LOSS Q = CIDALLATED VACUUM OF WATER - TAKEN EACH MINUTE DURING THE TEST Qt = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST Qt = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST Qt = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST Qt = AVERAGE FLOW - LITRES PER MINUTE Pent = AVERAGE FLOW - LITRES PER MINUTE Pent = LOGEON UNIT (Q x 10 / P _F) TWEET STATES AND PENT STAGE LENGTH UL = LOGEON UNIT (Q x 10 / P _F) TWEET STAGE LENGTH GRAPHICAL TEMPLATE OF RESULTS FOR THE SELECTION OF LUGEON UNITS UL = AVERAGE FLOW - LITRES PER MINUTE Pent = AVERAGE FLOW		L		- 81	18					=	EFFECTIV	E PRESS	SUR	E - MIDDLE (OF THE	TEST INTERV	AL		
Character Volume: -						ha				=	CALCULA	TED HEA	D L	oss					
TABLE			1						Q	=	CUMULAT	IVE VOLU	UME	OF WATER	R - TAKEN	N EACH MINU	TE DURING	THE TEST	
Pent = PENETRABLITY - LITRES PER MINUTE PER METRE STAGE LENGTH UL = LUGEON UNIT (Q x 10 / P _{gr}) 1			1	- 23	*				Qt	=	TOTAL WA	ATER VOI	LUN	IE - CUMUL	ATIVE AT	THE END OF	THE TEST		
TMMS			1		*	†			q	=	AVERAGE	FLOW - I	LITE	RES PER MIN	NUTE				
THESE Valp Sare Sare Sare Sare P P 132 20P 132 13P 0.43			<u> </u>		∑ 1/2	<u>↓</u>				=					IUTE PER	R METRE STA	GE LENGTH		
TMES MINUTES Q (1) Q (Umin) Q (L) Q (Umin) Q (U				- %1 %	Ø K.	=	-		uL	=	LUGEON (JNIT (Q)	x 10	/P _{EF})					
VIPP 0 0.32 20Pu 0 0.97 Pu 1.38 20Pu 0 1.02 12Pu 0.43 GRAPHICAL TEMPLATE SELECTION OF LUGGON UNITS 1.04 0.10				K	,														
TMES			Bars		Bars		Bars		Bars		Bars								
MINUTES Q(L) q(Umin) Q(L) q(Umin) Q(L) q(Umin) Q(L) q(Umin) Q(L) q(Umin) Q(L) q(Umin) Q(L) q(Umin) Q(L) q(Umin) Q(L) q(Umin) Q(L) Q(Umin) Q	TIMES	1/3P _M =	0.32	2/3P _M =	0.97	P _M =	1.38	2/3P _M =	1.02	1/3P _M =	0.43								
13.2																			
1 13.9 0.70 207 1.10 29.9 1.50 38.8 1.80 43.5 0.60 1.00 2.00 3.00 4.00 1.00 2.00 3.00 4.00 1.00 2.00 3.00 4.00 1.00 4.8 0.70 1.10 1.10 32.3 1.30 4.00 1.00 44.8 0.70 1.10 1.10 45.3 0.50 1.10 41.8 0.70 1.10 1.10 45.3 0.50 1.10 1.10 45.3 0.50 1.10 1.10 45.3 0.50 1.10 1.10 45.3 0.50 1.10 1.10 1.10 1.10 1.10 1.10 1.10		1	q (L/min)		q (L/min)		q (L/min)		q (L/min)		q (L/min)				LU		s		
2													0.0	00 1	1.00		3.00	4.00	
3 15.2 0.70 22.8 1.10 32.3 1.30 40.0 1.00 44.8 0.70 2.50 1.00 34.8 1.30 41.9 0.90 46.0 0.70 0.50													i		•	•	-		
4													1						
5 16.6 0.70 24.8 1.00 34.8 1.30 41.9 0.90 46.0 0.70 1.35 0.62													2						
Total (1)	5	16.6	0.70	24.8	1.00	34.8	1.30	41.9	0.90	46.0	0.70	Щ	ł						
Total (1)	6											Ĭ.	3						
8 9 10	7																		
10	8												4						
Qt (I) 3.40 5.20 6.40 4.90 3.10 0.62 0.98 0.62 0.62 0.62 0.64 0.37 0.46 0.35 0.22 SELECTED LUGEON UNIT : 2.6 UL Δρ (bars) 0.70 1.35 1.76 1.40 0.81 K (PERMEABILITY) : 3E-07 m/s K (m/sec) 3.7E-07 3.0E-07 2.8E-07 2.59 2.50 2.73 2.9E-07 2.													5						
Q (//min) 0.68 1.04 0.37 0.46 0.35 0.52 0.22		(1)	2.40		F 20		6.40		4.00		2.10		Į						
Per(bars)											l l								
P _{EF} (bars) 0.70			1								l l	SELEC	TEC	LUGEON U	INIT :			2.6	uL
K (m/sec) 3.7E-07 3.45 2.59 2.59 2.50 2.7S 2.9E-07 2.7S 2.7S 2.7S 2.7S 2.7S 2.7S 2.7S 2.7																			
UL 3.45 2.75 2.59 2.50 2.73 P _{EF} = P _M - Δp + Δh / 10.197 UL = Pent (L/min/m) x 10 / P _{EF} (bars) GRAPHICAL REPRESENTATION OBSERVATIONS: turbulent OBSERVATIONS: Turbulent OBSERVATIONS: Turbulent OBSERVATIONS: Turbulent												K (PE	RME	EABILITY):			_	3E-07	m/s
Company Comp																			
Company Comp																			
GRAPHICAL REPRESENTATION OBSERVATIONS: turbulent OBSERVATIONS: VIR GRB			$P_{EF} = P_M - \Delta$	p + Δh / 10.	.197 uL:	= Pent (L/m	in/m) x 10 /	P _{EF} (bars)	K =)						
OBSERVATIONS: turbulent OBSERVATIONS: TUrbule			CDADU	ICAL DED	DECENTA	TION				2 x II	X I[M] X PEF	[mH2O]							
0.450 0.400 0.300 0.250 0.150 0.150 0.050 0.	0.500		GRAFIII	ICAL KLF	RESERVA	IION			OBSERVA	TIONS:				turbulent					
0.350 0.250 0.150 0.000							,												
0.300 0.250 0.150 0.000	0.400					\mathcal{I}													_
O 0.150 0.000 0.050 0.000 0.05 0.00 0.05 0.000 0.050 0.000 0.050 0.000 0.050 0.000 0.050 0.050 0.000 0.050 0																			_
O 0.150 0.000 0.050 0.000 0.05 0.00 0.05 0.000 0.050 0.000 0.050 0.000 0.050 0.000 0.050 0.050 0.000 0.050 0	0.300																		
O 0.150 0.000 0.050 0.000 0.05 0.00 0.05 0.000 0.050 0.000 0.050 0.000 0.050 0.000 0.050 0.050 0.000 0.050 0	를 0.200																		
0.050 0.000 0.5 1.0 1.5 2.0 VTR GRB	\sim																		
0.000 L 0.5 1.0 1.5 2.0 VTR GRB																			
0.0 0.5 1.0 1.5 2.0 VTR GRB																			
P _{er} (bars) <u>VTR</u> <u>GRB</u>	0.000		0.5		1.0	1.5	21)											
						-			VTR Analysis		GRB Check	-							

WATER PRESSURE TEST LUGEON TYPE Golder Associates Golder Limited HOLE № 60+462.5 TEST Nº North. COORD: PROJECT: TEST DEPTH: East. COORD: **East Dike Grouting** 14.00 20.00 LOCATION: DATE: START: 19:45 FINISH: INCLINATION: Meadowbank 14/01/2009 20: @0 PROJECT №: 07-1413-0074 / 2200 / **** 255 GROUND LEVEL: Minutes: INTERVAL LITHOLOGY : (m.s.n.m.) FLOWMETER Long. Min. hm HEIGHT OF MANOMETER а STICK-UP MANOMETER 1.00 m WATER TABLE DEPTH ha HYDRAULIC PRESSURE HEAD Δh Pump TOP OF TEST INTERVAL BOTTOM OF TEST INTERVAL INCLINATION wrt/ HORIZONTAL $\Delta h CORRECTED = \sin \alpha \times \Delta h$ Δh' LENGTH OF TEST INTERVAL 1 ø HOLE DIAMETER P_{M} MANOMETRIC PRESSURE P_{EF} EFFECTIVE PRESSURE - MIDDLE OF THE TEST INTERVAL Δр CALCULATED HEAD LOSS Q CUMULATIVE VOLUME OF WATER - TAKEN EACH MINUTE DURING THE TEST Qt TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST AVERAGE FLOW - LITRES PER MINUTE q 1/2 PENETRABILITY - LITRES PER MINUTE PER METRE STAGE LENGTH Pent LUGEON UNIT (Qx10/P_{EF}) uL Bars Bars Bars Bars Bars 1/3P_M 2/3P_M = 2/3P_M = 1/3P_M = GRAPHICAL TEMPLATE TIMES OF RESULTS FOR THE SELECTION OF MINUTES Q (L) q (L/min) Q (L) q (L/min) Q (L) q (L/min) Q (L) q (L/min) Q (L) q (L/min) LUGEON UNITS 0 0.7 1.6 3.1 4.5 5.4 0.40 0.60 0.10 0.20 0.20 0.10 0.10 0.8 1.8 3.3 4.6 5.5 2 0.9 0.10 2.0 0.20 3.6 0.30 4.7 0.10 5.6 0.10 3 0.20 2.2 0.20 3.8 0.20 4.9 0.20 5.7 0.10 1.1 4 1.2 0.10 2.3 0.10 4.0 0.20 5.0 0.10 5.8 0.10 5 1.3 0.10 2.4 0.10 4.2 0.20 5.2 0.20 5.9 0.10 6 7 8 9 0.70 0.50 Qt(I) 0.60 0.80 1.10

 $P_{EF} = P_{M} - \Delta p + \Delta h / 10.197$ uL = Pent (L/min/m) x 10 / PEF (bars)

0.16

0.03

1.84

1.9E-08

0.22

0.04

2.74

1.7E-08

 $K = q[m^3/sec] \times LN(I[m]/(Ø[m]/2))$ 2 x Π x I[m] x P_{EF} [mH2O]

0.10

0.02

1.24

1.7E-08

0.14

0.02

1.84

1.6E-08

GRAPHICAL REPRESENTATION 0.035 0.030 0.025 (Lpm/m) 0.020 0.015 ŏ 0.010 0.005 0.0 0.5 1.0 2.5 P_{EF} (bars)

0.12

0.02

0.94

2.7E-08

a (I/min)

Pent(I/min/m)

Δp (bars) P_{EF} (bars)

K (m/sec)

uL

OBSERVATIONS:	low flow	

SELECTED LUGEON UNIT:

K (PERMEABILITY):

90

0.85

2.60

3.45

14.00 20.00

90

3.45

6.00

8.89

0.80

1.00

0.1

2E-08

uL

m/s

m

m

m

m

m

m

cm

VTR GRB Analysis Check



WATER PRESSURE TEST LUGEON TYPE

	Associ			Golde	r					L	.UGE	ON	TYP	₫		
	imited		V	Associ		HOLE Nº		60+4	62.5	TEST N	0		2	North. COORD:		
ROJECT :	:		East Dike	Grouting		TEST DEPT	Ή:		11.50	то	14.30	m.		East. COORD:		
CATION	: .		Meado	wbank		DATE: _	14/01	/2009	START:	21:05	FINISH	H:	21:43	INCLINATION:	90	
ROJECTI	Nº:	0	7-1413-007	4 / 2200 / ***						Minutes:	38			GROUND LEVEL:		
						INTERVAL	LITHOLO	GY:						(m.s.n.m.)		
	FI	OWMETER														
					Long. Min.			hm	=	HEIGHT OI	F MANON	/ETER			0.85	m
	MANO	METER		. *	1.00 m]		а	=	STICK-UP						_ m
		`		\		Pressure Gauge	<u> </u>	ha	=	WATER TA	BLE DEP	PTH		_	2.60	_
				\sim		¦	Pump	Δh	=	HYDRAULI	C PRESS	SURE H	EAD	_	3.45	_
Ī	. [J	<u></u> i		<u>i V</u>	$\overline{}$	_ d	=	TOP OF TE				_	11.50	_
Δh	hm	l					二,	L	=	воттом с				_	14.30	_
- I	* a		223		2222			α Δh'	=	INCLINATION Ah CORRE				_	90 3.45	_
		r	na 1831	I &	1		,,,,,,,	. <u>Д</u> П	=	LENGTH O				_	2.80	_
_*		 =	₹ %	182				ø	=	HOLE DIAM		INILIXV	AL	_	8.89	_
		d	- 81	Δh				P _M	=	MANOMET		SSURE		_	0.00	0.
	L		- 31	18				P _{EF}	=					OF THE TEST INTERVAL		
					ha			Δр	=	CALCULAT	TED HEAD	D LOSS	3			
		ļ						Q	=	CUMULAT	IVE VOLU	JME OF	WATER	- TAKEN EACH MINUTE	DURING THE TES	т
		1	- 23	*				Qt	=	TOTAL WA	TER VOL	UME -	CUMUL	ATIVE AT THE END OF T	HE TEST	
		1		*	 			q	=	AVERAGE	FLOW - L	LITRES	PER MI	NUTE		
		. ↓	_#_	J/2	<u>↓</u>			Pent	=					UTE PER METRE STAGE	LENGTH	
			- % 1%	X X	=	-		uL	=	LUGEON L	JNIT (Q x	(10/P _E	F)			
			K)												
Γ		Bars		Bars		Bars		Bars		Bars						
	1/3P _M =	0.40	2/3P _M =	1.30	P _M =	1.50	2/3P _M =	0.80	1/3P _M =	0.40				GRAPHICAL TEMPLA		
TIMES IINUTES														OF RESULTS FOR T SELECTION OF	HE	
	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)				LUGEON UNITS		
0	6.5		27.3		48.9		69.6		88.8			0.00	2.00	uL 4.00 6.00	8.00 10.0	in
1	8.2	1.70	29.9	2.60	52.4	3.50	72.3	2.70	89.9	1.10		0.00	2.00	4.00 0.00	0.00	
2	10.0	1.80	32.5	2.60	55.9	3.50	74.8	2.50	90.7	0.80		1				
3	11.8	1.80	35.1 37.8	2.60	58.8	2.90	77.2	2.40	92.6	1.90		_ 🖳				
4 5	13.6 15.2	1.80 1.60	40.1	2.70 2.30	62.4 65.8	3.60 3.40	79.7 82.2	2.50 2.50	94.5 96.4	1.90 1.90		2				
6	16.8	1.60	40.1	2.50	03.0	3.40	02.2	2.50	30.4	1.30	STAGE	3				
7	10.0	1.00									လ					
8												4				
9												5				
10											'	٠ <u>- ا</u>				
Qt (-	10.30		12.80		16.90		12.60		7.60						
q (I/m Pent(I/m		1.72 0.61		2.56 0.91		3.38 1.21		2.52 0.90		1.52 0.54	SELEC1	ren i ii	GEONII	INIT -	6.9	ul
Δp (ba		0.01		0.91		1.21		0.90		0.54	OLLLO!	ILD LO	GLON C		0.3	
P _{EF} (b	ars)	0.74		1.64		1.84		1.14		0.74	K (PER	RMEAB	ILITY):		7E-07	m
K (m/s		8.9E-07		6.0E-07		7.1E-07		8.5E-07		7.9E-07						
uL	-	8.30		5.58		6.57		7.91		7.35	ļ					
		P _{EF} = P _M - Δ	p + Δh / 10	.197 uL:	= Pent (L/m	in/m) x 10 / P _i	∈ (bars)	K =	q[m³/sec]	x LN(I[m] / ((Ø [m]/2))					
									2 x Π	x I[m] x P _{EF}	[mH2O]					
1.400		GRAPH	ICAL REP	RESENTA	IION			OBSERVA ⁻	TIONS:			La	minar			
1.200						_										
						7										
1.000	1															
0.800 0.600	†															
<u>a</u> 0.600	1															
Ø 0.400			_													
	1															
0.200																



	Limited	l	(\mathcal{F})	Golde Associ	r ates														
				210000	uco	HOLE N	0	60+4	86.5	TEST N	0		1	North.	COORI	D:			
PROJECT	:		East Dike	Grouting		TEST DEP	TH:		17.00	то	24.00	m.		East. C	OORD	:			
LOCATION	l :		Meado			DATE:	15/01	/2009	START:	3:43:00 PN		— : 14:17	7:00 PM	INCLIN	ATION	:		90	
PROJECT	Nº:	0	7-1413-007	4 / 2200 / ***	*					Minutes:	0			GROUN	ND LEV	/EL: _			
						INTERVAL	LITHOLO	GY:						(m.s.n.i	m.)				
	F	LOWMETER																	
	<u>-</u>	LOVVIIILITEIX	_		Long. Min.			hm	=	HEIGHT OF	F MANOME	ETER						1.01	m
	MANO	METER		 	1.00 m	1		а	=	STICK-UP									m
		`		\		Pressu Gauge		ha	=	WATER TA	BLE DEPT	Ή				_		2.56	m
				\rightarrow		\ _\	Pump	Δh	=	HYDRAULI	C PRESSU	JRE HE	AD			_		3.57	m
Ī	. [ſ	<u></u> j		<u>i V</u>		_ d	=	TOP OF TE						_		17.00	m
Δh	hm	1		Γ Ψ			1	L	=	воттом с						_		24.00	m 。
	2000 a		22.		2222			α Δh'	=	INCLINATION Δh CORRE						_		90 3.57	
		1	ha 🔛		1 1			. <u>д</u> п	=	LENGTH O								7.00	m m
*		+ =	=* ⊠I	182				ø	=	HOLE DIAM		ILIVA	_			_		8.89	cm
		d	- 21	Δh				P _M	=	MANOMET		SURE							0
	L		- 81					P _{EF}	=	EFFECTIVE	E PRESSUI	RE - MI	DDLE O	F THE TE	EST INT	TERVAL			
					ha			Δр	=	CALCULAT	ED HEAD	LOSS							
		<u> </u>						Q	=	CUMULATI	VE VOLUM	ИE OF V	VATER -	TAKEN	EACH !	MINUTE [DURING T	HE TEST	
		Î		*				Qt	=	TOTAL WA	TER VOLU	JME - C	UMULA ⁻	TIVE AT	THE EN	ID OF TH	E TEST		
		1		*	 			q	=	AVERAGE									
				V2	<u>↓</u>			Pent	=	PENETRAE				TE PER	METRE	STAGE	LENGTH		
			- 	\$ \$\	=	-		uL	=	LUGEON U	JNIT (Qx1	10 / P _{EF})						
			2	,															
		Bars		Bars		Bars		Bars		Bars									
TIMES	$1/3P_{M} =$	0.64	2/3P _M =	1.49	P _M =	2.20	$2/3P_{M} =$	1.60	1/3P _M =	0.81						TEMPLA			
MINUTES															LECTIC	FOR TH	IE		
	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)				LUC	GEON I	UNITS			
0	0.9		1.0		1.1		1.2		1.3		0	0.00	0.20	0.4	uL 10	0.60	0.80	1.00	
1	0.9	0.00	1.0	0.00	1.1	0.00	1.2	0.00	1.3	0.00				-	_				
2	0.9	0.00	1.0	0.00	1.1	0.00	1.2	0.00	1.3	0.00	1								
3 4	0.9	0.00	1.0	0.00	1.1	0.00	1.2 1.2	0.00	1.3 1.3	0.00		1							
5	1.0	0.10	1.0 1.1	0.10	1.1 1.2	0.10	1.2	0.00	1.3	0.00	2 Ш	ľ							
6	1.0	0.10	1	0.10	1.2	0.10	1.2	0.00	1.5	0.00	STAGE 2	h							
7											ß	ſ							
8											4								
9											-	1							
10											5]							
Qt		0.10		0.10		0.10		0.00		0.00									
q (I/ı	-	0.02		0.02		0.02		0.00		0.00	SELECTE		EON III	UT .				0.0	
Pent(I/i Δp(k		0.00		0.00		0.00		0.00		0.00	SELECTE	ED LUG	EON UN					0.0	uL
P _{EF} (I		0.99		1.84		2.55		1.95		1.16	K (PERM	MEABIL	ITY) :					9E-10	m/s
K (m	sec)	3.8E-09		2.0E-09		1.5E-09		0.0E+00		0.0E+00									
u	L	0.03		0.02		0.01		0.00		0.00									
		D - D 4	Δp + Δh / 10.	407	Dont (I /m	in/m) v 40 / I	D (hora)	V -	a[m ³ /222]	x LN(I[m] / ((C) [m]/2\\								
		ref = rm - Z	ър + дп / то.	.197 UL:	= Pent (L/III	in/m) x 10 / I	r _{EF} (Dars)	κ=		x I[m] x P _{EF} [
		GRAPH	ICAL REP	RESENTA	TION					- Long on the	01								
0.003	1							OBSERVA"	TIONS:			low	flow						_
						7													_
0.003	1				/														_
⊋ 0.002	-				/_														_
0.002 0.002 0.001	1				/														_
0.002					/														
Ø 0.001	-				/														_
0.001					/														
0.001	1				/														
0.000		0.5	10	<u> </u>															
	0.0	0.5		1.5 2. [bars]	.0 2	.5 3.0)	VTR		GRB	-								
			- EF (Analysis		Check									



	Limited	I	(\mathcal{F})	Golde Associ	ates													
				ZESSOCE	tues	HOLE N	0	60+4	186.5	TEST N	0		2	North. CC	ORD:			
PROJECT	:		East Dike	Grouting		TEST DEP	TH:		14.50	то	17.00	m.		East. COO	ORD:			
LOCATION	N:			wbank		DATE:	15/01	/2009	START:	- 4:44:00 PN		_					90	
PROJECT		0		4 / 2200 / ***	**					Minutes:	0			GROUND				
						INTERVAL	LITHOLO	GY:						(m.s.n.m.)				
	_																	
	<u> </u>	LOWMETER	_		Long. Min.			hm	=	HEIGHT OF	= MANOME	TED					1.01	m
	MANC	METER		ŀ	1.00 m	į		a		STICK-UP	WAINONE	LILIX			_		1.01	m
			\ \	/ !	1.00111	Pressu Gauge		ha		WATER TA	BLE DEPT	Ή					2.56	m
				.\!		i /		Δh	=	HYDRAULI	C PRESSU	JRE HEA	AD		_		3.57	m
1	Ť		— F	7 :	<u>†</u>	! Y M	Pump	d	=	TOP OF TE	ST INTER	VAL			_		14.50	m
	hm	ı	ľ					L	=	воттом с	F TEST IN	ITERVAL	_				17.00	m
Δh	, a	<u> </u>		h				_ α	=	INCLINATION	ON wrt/ HO	RIZONT	AL				90	۰
	-333	1 83	**************************************		****	<i>777777</i> 7	<i>79999</i>	∆h'	=	Δh CORRE	CTED = 9	sinαx	۸h		_		3.57	m
		t	ha 🗼	18				- 1	=	LENGTH O	F TEST IN	TERVAL			_		2.50	m
		-	=	182				Ø	=	HOLE DIAN	METER				_		8.89	cm
		d	- 31	Δh				P_{M}	=	MANOMET	RIC PRES	SURE						
	L							P_{EF}	=	EFFECTIVE	PRESSU	RE - MID	DLE O	F THE TES	T INTERVAL	-		
					ha			Δр	=	CALCULAT	ED HEAD	LOSS						
								Q	=	CUMULATI	VE VOLUN	ME OF W	ATER -	TAKEN EA	CH MINUTE	E DURING 1	THE TEST	
		†		*				Qt	=	TOTAL WA	TER VOLU	JME - CL	JMULAT	TIVE AT TH	E END OF T	HE TEST		
		1		*	†			q	=	AVERAGE	FLOW - LI	TRES PE	ER MINU	JTE				
		1		√/ V2	<u>↓_</u>			Pent	=	PENETRAE	BILITY - LIT	RES PE	R MINU	TE PER ME	TRE STAG	E LENGTH		
			- 44 62	X 	$^{-}$ $\stackrel{\bot}{=}$	-		uL	=	LUGEON U	INIT (Qx1	10 / P _{EF})						
			Q	5	_													
ĺ		Bars		Bars		Bars		Bars		Bars								
	1/3P _M =	0.40	2/3P _M =	0.92	P _M =	1.30	2/3P _M =	0.87	1/3P _M =	0.43				GRAPHICA	AL TEMPL	ATF		
TIMES					- m									OF RESU	LTS FOR 1			
MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)					CTION OF ON UNITS			
0	0.2	4 ()	0.5	4(=)	0.7	7()	1.0	4 (=)	1.2						uL			
1	0.2	0.00	0.5	0.00	0.8	0.10	1.0	0.00	1.2		(0.00	0.20	0.40	0.60	0.80	1.00	
2	0.3	0.10	0.5	0.00	0.8	0.00	1.1	0.10	1.2				-	-	•	•		
3	0.3	0.00	0.6	0.10	0.9	0.10	1.1	0.00	1.2	0.00	1							
4	0.3	0.00	0.6	0.00	0.9	0.00	1.1	0.00	1.2		2							
5	0.3	0.00	0.6	0.00	1.0	0.10	1.1	0.00	1.2	0.00	Ж							
6											STAGE 							
7											S	<u> </u>						
8											4							
9											-	1						
10											5]						
Qt		0.10		0.10		0.30		0.10		0.00								
q (I/ı	-	0.02		0.02		0.06		0.02		0.00								
Pent(I/ Δp (I		0.01		0.01		0.02		0.01		0.00	SELECTE	ED LUGI	ON UN	Ш':		_	0.1	uL
Δρ(I P _{EF} (I		0.75		1.27		1.65		1.22		0.78	K (PERI	MEARII	TY) ·				7E-09	m/s
K (m		1.1E-08		6.6E-09		1.5E-08		6.9E-09		0.0E+00	(,	IILADILI	,.				12 00	_""
u		0.11		0.06		0.15		0.07		0.00								
					•													
		$P_{EF} = P_M - \Delta$	Δp + Δh / 10.	.197 uL :	= Pent (L/m	in/m) x 10 /	P _{EF} (bars)	K =		x LN(I[m] / (
									2 x II	x I[m] x P _{EF}	[mH2O]							
		GRAPH	IICAL REP	RESENTA	TION			000000	TIONS			low f	low					
0.030								OBSERVA'	IIONS:			IOW 1	IOW					_
0.025																		_
						"												_
€ 0.020	+																	
0.020 (Lpm/m) 0.015																		
<u> </u>																		_
Ø 0.010	1																	
0.005																		
0.005																		
0.000																		
	0.0 0.2	0.4	0.6 0.8		.2 1.4	1.6 1.8	3	VTR		GRB								
			P _{EF} ((bars)				Analysis	•	Check								



	Limited	I	\mathcal{F}	Golde Associ	er ates													
						HOLE N	0	60+5	513.5	TEST N	lo		1	North. COORI): _			
PROJECT	·:		East Dike	Grouting		TEST DEP	TH:		12.70	то	19.80	m		East. COORD	: _			
LOCATION			Meado	wbank		DATE:	18/01	/2009	START:	16:09	FINISH	l: _	16:42	INCLINATION	_		90	
PROJECT	Nº:	0	7-1413-007	4 / 2200 / ***	**			.		Minutes:	33	_		GROUND LEV	/EL:			
						INTERVAL	LITHOLO	GY:						(m.s.n.m.)				
	<u>F</u>	LOWMETER	_		Long. Min.													
	MANO	METER		۲		i		hm a		HEIGHT O		IETER	?				1.01	m m
	MANC	METER	\ \	į	1.00 m	Pressu		ha		WATER TA		тн			_		2.90	m
				.\!		Gauge		Δh	=	HYDRAUL	IC PRESS	URE	HEAD				3.91	m
1	1		F	7	1 1	! ` M	Pump	— d	=	TOP OF T	EST INTER	RVAL					12.70	m
	hm	I	ľ				Θ	L	=	воттом	OF TEST II	NTER	VAL		_		19.80	m
Δh	a	<u>+</u>	~~*~	Π				_ α	=	INCLINATI	ON wrt/ HO	ORIZO	ONTAL		_		90	۰
	555555	45545555	********	1 55,555	\$5555	****	55555555	∆h'	=	Δh CORRE							3.91	m
			na ↓	182				ı	=	LENGTH (NTER\	VAL		_		7.10	m
			[∓]	Δh				ø		HOLE DIA		eel ID	_		_		8.89	cm
	L	d	- 81					P _M P _{EF}	=	MANOMET				OF THE TEST INT	CED\/AI			
					ha			. _E . ∆p	=	CALCULA				01 1112 1201 111	LIVVIL			
								Q						R - TAKEN EACH I	MINUTE [DURING "	THE TEST	
		+	- 8	*				Qt		TOTAL W	ATER VOL	.UME ·	- CUMUL	ATIVE AT THE EN	ID OF TH	E TEST		
		1		*	+			q	=	AVERAGE	FLOW - L	.ITRES	S PER MI	NUTE				
	_ ↓	1		V2	<u>↓</u>			Pent	=	PENETRA	BILITY - LI	TRES	PER MIN	IUTE PER METRE	STAGE	LENGTH		
			- 44 6	X X		-		uL	=	LUGEON	JNIT (Qx	10 / P	P _{EF})					
			Q	5														
		Bars		Bars		Bars		Bars		Bars]							
	1/3P _M =	0.75	2/3P _M =	1.55	P _M =	2.15	2/3P _M =	1.56	1/3P _M =	0.72				GRAPHICAL T				
TIMES MINUTES														OF RESULTS SELECTION		ΙE		
	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)				LUGEON				
0	18.5		123.2		252.5		401.3		527.4			0.00	5.00	uL) 10.00	15.00	20.00	25.00	
1	35.2	16.70	144.8	21.60	276.2	23.70	419.5	18.20	539.9	12.50		0.00	5.00	10.00	15.00	20.00	25.00	
2	51.7	16.50	165.9	21.10	299.4	23.20	437.5	18.00	552.3	12.40	1	1						
3	67.8	16.10	186.7	20.80	322.2	22.80	455.3	17.80	564.6	12.30		<u> </u>						
4	83.8 99.8	16.00 16.00	207.3 228.2	20.60 20.90	344.8 367.2	22.60 22.40	473.1 490.7	17.80 17.60	576.8 589.0	12.20 12.20		2						
5 6	99.0	16.00	220.2	20.90	307.2	22.40	490.7	17.60	569.0	12.20	STAGE	3						
7											ß	Г						
8											4	4						
9																		
10											5	` 						
	(1)	81.30		105.00		114.70		89.40		61.60								
q (I/i	min) min/m)	16.26 2.29		21.00 2.96		22.94 3.23		17.88 2.52		12.32 1.74		EDII	IIGEON I	INIT .			12.8	uL
Δp(l		2.29		2.90		3.23		2.52		1.74	SELECT	ED L	OGLON	JNII .		_	12.0	— ur
P _{EF} (I		1.13		1.93		2.53		1.94		1.10	K (PER	MEA	BILITY) :				1.7E-06	m/s
	/sec)	2.7E-06		2.0E-06		1.7E-06		1.7E-06		2.1E-06								
u	L	20.21		15.30		12.75		12.96		15.73								
		P _{EF} = P _M - Δ	up + Δh / 10.	.197 uL:	= Pent (L/m	in/m) x 10 / I	P _{EF} (bars)	K =	q[m³/sec]	x LN(I[m] /	(Ø [m]/2))							
										x I[m] x P _{EF}								
		GRAPH	ICAL REP	RESENTA	TION						-							
3.500	· T							OBSERVA	TIONS:			ıdrbı	ulent Fl	ow				_
3.000					$\overline{}$													_
2.500																		
																		_
Ē																		_
<u>j</u> 1.500	1																	_
ط _{1.000}	-																	
0.500	-																	
0.000	, <u></u>																	
	0.0	0.5			.0 2	.5 3.0	ı	\/TD		CDD								
			P _{EF} ((bars)				VTR Analysis	-	GRB Check	-							



WATER PRESSURE TEST LUGEON TYPE

	Associ .imited			Golde Associa	T					-	.UGE			_					
		•	V	ASSOCI	-2.1033577	HOLE №		60+5	13.5	TEST N	0		2	North	COORE): _			_
ROJECT :	CATION:		East Dike	Grouting		TEST DEP	ГН :		10.30	то	12.80	m.		East.	COORD:				
CATION:	:			wbank		DATE:	18/01	/2009	START:	17:00	FINISH	l:	17:31	INCLI	NATION:	_		90	
OJECT N	N º :	0	7-1413-007	4 / 2200 / ***	**	_				Minutes:	31			GROL	IND LEV	EL:			
						INTERVAL	LITHOLO	GY:						(m.s.n	.m.)				
	_	LOWMETER		, <u>;</u>	Long. Min.	Pressur	<u>e</u>	hm a ha	= =	HEIGHT OI STICK-UP WATER TA						_		2.90	r r
				/ i	i	Gauge		Δh	=	HYDRAULI			EΔD					3.91	
1	1		─}	7	<u>† † </u>	! Y M	Pump	- d	=	TOP OF TE			_,					10.30	
	hm	•	ļ	\sqsubseteq		<u> </u>	$\stackrel{\checkmark}{\bigcirc}$	L	=	воттом с			ΔI					12.80	
h	la	<u> </u>		L			Щ,	α	=	INCLINATION								90	
	700 X		XX X	XXXXX			22222	Δh'	=	Δh CORRE								3.91	
		· +	a 🖾	188					=	LENGTH O								2.50	
_		+ =	- *%]	182				ø	=	HOLE DIAM		NILIKV/	1 L			_		8.89	
		d	: ::::::::::::::::::::::::::::::::::::	Δh				P _M	=	MANOMET		SCLIDE				_		0.03	
L J			- 231	182				P _{EF}	=	EFFECTIVE				JE THE .	TEST INIT	ED\/ΔI			
	-				ha				=	CALCULAT)	1231 1141	LIVAL			
					ha			Δp Q		CUMULATI				TAKE	LEACHA	AINILITE E	NIDING T	THE TEST	
	-	+							=									HE IESI	
				× .	<u>↓</u>			Qt	=	TOTAL WA					THE EN	D OF THI	E IESI		
		'	- 23	₩ I/2	1			q	=	AVERAGE					METRE	074051	FNOTU		
		 	- 21	-77	<u>+</u>			Pent uL	=	PENETRAE LUGEON L				UTE PEI	KMEIRE	STAGE	LENGIH		
			- 53 5) }}	=	-		u.	_	LOOLONG	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	1071 E	- /						
		Bars		Bars		Bars		Bars		Bars									
MES	1/3P _M =	0.48	$2/3P_{M} =$	0.91	P _M =	1.35	2/3P _M =	0.94	$1/3P_{M} =$	0.40	ļ				HICAL T				
UTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)				SI	SULTS ELECTIO IGEON (N OF	E		
0	19.3		147.5		294.2		475.2		629.2						uL				
1	40.1	20.80	174.1	26.60	326.1	31.90	499.8	24.60	645.1	15.90		0.00	20.00	4	0.00	60.00	80.00	100.00	
2	60.1	20.00	199.8	25.70	357.5	31.40	524.6	24.80	661.8	16.70	1								
3	79.8	19.70	225.6	25.80	388.7	31.20	549.2	24.60	678.8	17.00									
4	99.3	19.50	249.6	24.00	419.9	31.20	573.9	24.70	695.8	17.00	2	2							
5	118.7	19.40	274.3	24.70	451.0	31.10	598.7	24.80	712.9	17.10	9	1					_		
6											STAGE	3							
7											4	. 1							
8											4	·							
9											5	,							
0]								
Qt(1)	99.40		126.80		156.80		123.50		83.70									
q (I/m		19.88		25.36		31.36		24.70		16.74									
ent(I/m Δp (ba		7.95		10.14		12.54		9.88		6.70	SELECT	ED LU	GEON U	NIT:				72.4	
P _{EF} (ba	-	0.86		1.29		1.73		1.32		0.78	K (PER	MFARI	I ПТУ) ·					8E-06	
K (m/s		9.7E-06		8.2E-06		7.6E-06		7.8E-06		9.0E-06	K (1 EK	WILADI	LII 1).				_	0L-00	_
uL		92.10		78.43		72.36		74.65		85.47									
14.000	1	P _{EF} = P _M - Δ		.197 uL =	·	in/m) x 10 / P		K = OBSERVA	2 x Π	x LN(I[m] / (x I[m] x P _{EF}	[mH2O]	Γurbul	ent Flo	ow					
12.000																			_
10.000																			_
8.000	1																		
6.000																			_
4 000																			
4.000																			
4.000																			



HOLE NP		Limited	l	(\mathcal{F})	Golde Associ	ates													
DICATION: Medicinate. MREVAL LITHOLOGY: START: 920 PNISH: 1000 RCIUNITON. 90 ROUGETR 1009 WITH						2.03.098	HOLE N	0	60+5	528.5	TEST N	lo	1	1	North. COO	RD:			
PROJECT Nº: 07-413-0974/2309/" 1.00M FIFE	PROJECT	:		East Dike	Grouting		TEST DEP	TH:		11.90	то	18.90	m.		East. COOR	D:			
THERMAL LITHOLOGY :	LOCATION	N:		Meado	wbank		DATE:	28/01	/2009	START:	9:56	_ FINISH:	10:	26	INCLINATIO	N:		90	
1.06 1.07	PROJECT	Nº :	0	7-1413-007	4 / 2200 / ***	*					Minutes:	30	_			EVEL:			
MARCHITTE							INTERVAL	LITHOLO	GY:						(m.s.n.m.)				
STICKLUP STICKLUP		F	LOWMETER																
NATION N		_			le	Long. Min.	;		hm	=			ETER			_		1.06	m
An		MANO	METER	\	, i	1.00 m	I · I Pressu	re								_		0.00	
11.90					\ i									_		_			
1.00 1.00	-	+		—-``	- \ 	+ +	i /M	Pump						D		_			
## NOLINATION WITH HORIZONTAL 90 1		hm		ļ			<u>i Y</u>									_			
ADDRECTED - BIRLY AND SECRET - B	Δh		<u> </u>				<u> </u>	Щ								_			
LINCHT OF TEST INTERVAL 7.00 m 8.89 cm 8.89 cm		200	1 2. 1 2.22.2	XX	2222				7							_			
## HOLD DAMETER 8.89 on MANOWER TO PRESSURE			h	ıa 🔛												_			
P _P MANOMETRIO PRESSURE MIDOLE OF THE TEST INTERVAL			_ =	= *#	l 🎘											_			
P _P EFFECTIVE PRESSURE. MIDDLE OF THE TEST NITERVAL			d	- 241	∭ ∆h								SURE						
O		L		- #I	LIX.									DLE OF	F THE TEST IN	NTERVAL			
Other Companies Companie					*	ha			Δр	=	CALCULA	TED HEAD	LOSS						
AVERAGE FLOW - LITRES PER MINUTE Punt											CUMULAT	IVE VOLUM	ME OF W	ATER -	TAKEN EACH	1 MINUTE	DURING '	THE TEST	
Pent = PENETRABULTY - LITRES PER MINUTE PER METRE STAGE LENGTH UL = LIGEON UNIT (Q x 10 / Pgr) 10			1	- 22	- X				Qt	=	TOTAL W	ATER VOLU	JME - CU	MULAT	TIVE AT THE E	END OF TH	HE TEST		
Second S			1		*	+			q	=	AVERAGE	FLOW - LI	TRES PE	R MINU	JTE				
Table Start Star			<u> </u>		∑ l/2	<u>↓_</u>			Pent	=				R MINU	TE PER MET	RE STAGE	LENGTH		
TIMES 1/3P _B + 0/74 2/3P _B + 1.46 P _B = 2.21 2/3P _B + 1.43 1/3P _B + 0/73 1/3P _B				- 44 42	3 &		-		uL	=	LUGEON	UNIT (Qx	10 / P _{EF})						
13Pu = 0.74 23Pu = 1.46 Pu = 2.21 23Pu = 1.43 13Pu = 0.73 1.45 1.				Ø															
13Pu = 0.74 23Pu = 1.46 Pu = 2.21 23Pu = 1.43 13Pu = 0.73 1.45 1.			Bars		Bars		Bars		Bars		Bars]							
MINUTES Q(L) q(L/min) Q(L) q(L/min) Q(L) q(L/min) Q(L) q(L/min) Q(L) q(L/min) Q(L) q(L/min) Q(L) q(L/min) Q(L) q(L/min) Q(L) q(L/min) Q(L) q(L/min) Q(L) q(L/min) Q(L) q(L/min) Q(L) Q(L/min) Q(L) Q(L/min) Q(L) Q(L/min) Q(L) Q(L/min) Q(L) Q(L/min) Q(L) Q(L/min) Q(L) Q(L/min) Q(L) Q(L/min) Q(L) Q(L/min) Q(L) Q(L/min) Q(L) Q(L/min) Q(L) Q(L/min) Q(L) Q(L/min) Q(L) Q(L/min) Q(L) Q(L/min)		1/3P _M =		2/3P _M =		P _M =		2/3P _M =		1/3P _M =		1			GRAPHICAL	TEMPL#	ATE .		
O O O O O O O O O O															OF RESULT	S FOR TH			
0 1 0.1 0.00 0.2 0.00 0.5 0.10 0.5 0.00 0.5 0.00 0.7 0.00 0.2 0.20 0.40 0.60 0.00 1.00 0.7 0.00 0.7 0.00 0.2 0.20 0.40 0.60 0.00 1.00 0.7 0.00 0.00 0.7 0.00 0.7 0.00 0.00 0.7 0.00 0.00 0.7 0.00 0.00 0.7 0.00	MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)								
2 0.1 0.00 0.3 0.10 0.5 0.00 0.5 0.00 0.8 0.10 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1.	0	0.1		0.2		0.4		0.5		0.7									
3	1	0.1	0.00	0.2	0.00	0.5	0.10	0.5	0.00	0.7	0.00	1 '	0.00	0.20	0.40	0.60	0.80	1.00	
3	2	0.1	0.00	0.3	0.10	0.5	0.00	0.5	0.00	0.8	0.10	1							
S 0.1 0.00 0.3 0.00 0.5 0.00 0.6 0.00 1.1 0.10 0.00 0.4 0.10 0.00 0.00 0	3	0.1	0.00	0.3	0.00	0.5	0.00	0.6	0.10	0.9	0.10		Į.						
Qt (1) 0.00 0.10 0.10 0.10 0.00	4	0.1	0.00	0.3	0.00	0.5	0.00	0.6	0.00	1.0	0.10	2							
Qt (1) 0.00 0.10 0.10 0.10 0.00	5	0.1	0.00	0.3	0.00	0.5	0.00	0.6	0.00	1.1	0.10	GE GE	Ł						
Qt (1) 0.00 0.10 0.10 0.10 0.00	6											STA 3							
10 0t(1) 0.00 0.10 0.10 0.10 0.02 0.02 0.02 0.08 0.01 0.00													l l						
10													ľ						
Ct(1)												5							
Q ((1)	0.00		0.10		0.10		0.10		0.40	1	J						
Pent(I/min/m)																			
P _{EF} (bars)			1										ED LUGE	ON UN	IIT :			0.0	uL
K (m/sec)		-																	
UL 0.00 0.02 0.01 0.02 0.10 P _{EF} = P _M - Δp + Δh / 10.197 UL = Pent (L/min/m) x 10 / P _{EF} (bars) GRAPHICAL REPRESENTATION OBSERVATIONS: Low / No Flow OBSERVATIONS: VTR GRB		-											MEABILIT	Y):				4E-09	m/s
P _{EF} = P _M - Δp + Δh / 10.197 uL = Pent (L/min/m) x 10 / P _{EF} (bars)																			
2 x π x m x P _{EF} m 20	u	L	0.00		0.02		0.01		0.02	j	0.10	<u>'</u>							
GRAPHICAL REPRESENTATION OBSERVATIONS: Low / No Flow OBSERVATIONS: Low / No Flow The state of the state of			P _{EF} = P _M - Δ	p + Δh / 10.	197 uL =	= Pent (L/m	in/m) x 10 / I	P _{EF} (bars)	K =	q[m³/sec]	x LN(I[m] /	(Ø [m]/2))							
OBSERVATIONS: Low / No Flow OBSERVATIONS: Low / No Flow OBSERVATIONS: Low / No Flow VTR GRB										2 x Π	x I[m] x P _{EF}	[mH2O]							
(E 0.008 0.004 0.005 0.004 0.002 0.004 0.005 0.004 0.005 0.004 0.005 0.005 0.004 0.005 0.0			GRAPH	ICAL REP	RESENTA	TION							/ NI-	- Fla.					
(E) 0.008 0.004 0.000 0.004 0.000 0.	0.012	1							OBSERVA	TIONS:			OW / INC) FIOV	V				_
(E) 0.008 0.004 0.000 0.004 0.000 0.	0.010																		_
0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.00000 0.00000 0.0000 0.0000 0.0000 0.0000 0.0000 0.00000 0.00000																			
0.002 0.000 0.0 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB	£ 0.008	1																	_
0.002 0.000 0.0 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB	0.006				\														_
0.002 0.000 0.0 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB	Į																		_
0.000 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB	Ø 0.004																		
0.0 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB	0.002	-					-												
0.0 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB	0.05-	<u> </u>																	
			0.5	1.0 1	1.5 2	.0 2	.5 3.0	ı	\/TD		055								
				P _{EF} (bars)					-		_							



ا	Limited		(7)	Golden Associa						-	-00_		• • •						
				2100000	uco	HOLE Nº	ı	60+5	28.5	TEST N	0		2	2	North.	COORD:			
PROJECT	:		East Dike	Grouting		TEST DEP	TH:		9.40	то	11.90		m.		East. C	OORD:			
LOCATION	l :			wbank		DATE:	28/01	/2009	START:	10:49	FINISI		11:	19	INCLIN		_	90	
PROJECT		0		4 / 2200 / ****		_				Minutes:	30	_			1	ID LEVE	L:		
						INTERVAL	LITHOLO	GY:							(m.s.n.ı	n.)			
	_																		
	<u> </u>	LOWMETER	_	ı	ong. Min.			hm	=	HEIGHT O	E MANION	ACTO	ъ.					1.06	i m
	MANO	METER		ļ -	1.00 m	i i		a	=	STICK-UP	r IVIAINOI	VIEIE	:K					1.00	''' m
			\ \	/ !	1.00 III	Pressur Gauge	<u>e</u>	ha	=	WATER TA	ABLE DEF	РΤН						2.60	
						! \ Gauge		Δh	=	HYDRAUL			HEAD)				3.66	
1	1		F	7 \ 1	1	! ` th	Pump	- d	=	TOP OF TE	EST INTE	RVAL	_					9.40	—) m
	hm	1	ľ	- \			\bigcirc	L	=	воттом о	OF TEST	INTE	RVAL					11.90) m
Δh	, a	 						_ α	=	INCLINATI	ON wrt/ H	IORIZ	ZONTA	\L				90	
	-333 <mark>1</mark> 33	1 24222	** *		???? ? ??	777777.	??????	∆h'	=	Δh CORRE	CTED =	sin	α χ ΔΙ	า				3.66	m
		h	na 🗼					- 1	=	LENGTH C	OF TEST I	NTE	RVAL					2.50	<u> </u>
		-	=	182 1				Ø	=	HOLE DIA	METER							8.89	cm
		d	- 231	Δh				P_{M}	=	MANOMET	TRIC PRE	SSU	RE						
	L							P_{EF}	=	EFFECTIV	E PRESS	URE	- MIDE	DLE O	F THE TE	EST INTE	RVAL		
					ha			Δр	=	CALCULA	TED HEA	D LO	SS						
		_ <u></u>						Q	=	CUMULAT	IVE VOLU	JME (OF WA	ATER	- TAKEN	EACH MI	NUTE DU	RING THE TES	т
		Ī	- 83	- 12 I				Qt	=	TOTAL WA						THE END	OF THE	TEST	
		1		Ø	_			q	=	AVERAGE									
		↓	- 21_	V2 ↓	_			Pent	=	PENETRAI				MINU	JTE PER	METRE S	STAGE LE	NGTH	
			-34	$\otimes \overline{\otimes}$	÷	-		uL	=	LUGEON (וואונ (ע)	K 10 /	P _{EF})						
			×.	,															
		Bars		Bars		Bars		Bars		Bars									
	1/3P _M =	0.44	2/3P _M =	0.84	P _M =	1.18	2/3P _M =	0.87	1/3P _M =	0.43							MPLATE		
TIMES MINUTES																SULTS F	OR THE		
	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)						SEON U			
0	0.3		15.9		76.6		306.3		646.5				_			uL			
1	3.1	2.80	20.0	4.10	107.8	31.20	358.9	52.60	694.5	48.00		0.00	51	0.00	100.00	150.00	200.00	250.00 300.	00
2	5.3	2.20	24.8	4.80	141.2	33.40	412.3	53.40	740.3	45.80		1							
3	7.4	2.10	30.2	5.40	178.3	37.10	466.2	53.90	788.8	48.50		- [
4	9.5	2.10	35.3	5.10	213.6	35.30	523.5	57.30	837.0	48.20		2							
5	11.6	2.10	40.7	5.40	255.6	42.00	577.0	53.50	886.0	49.00	STAGE	1							
6											ST/	3							
7												4							
8												ſ					•		
9												5							
10 Qt ((1)	11.30		24.80		179.00		270.70		239.50		J							
q(l/r		2.26		4.96		35.80		54.14		47.90									
Pent(I/i		0.90		1.98		14.32		21.66		19.16	SELEC	TED	LUGE	ON UI	NIT :			243	uL
Δp (b																			
P _{EF} (t		0.80		1.20		1.54		1.23		0.79	K (PEF	RMEA	ABILIT	Y) :				3E-05	m/s
K (m/		1.2E-06		1.7E-06		9.8E-06		1.8E-05		2.5E-05									
ul	L	11.32		16.55		93.05	L	176.22		242.86	1								
		P _{EF} = P _M - Δ	p + Δh / 10.	.197 uL=	Pent (L/m	in/m) x 10 / P	e _F (bars)	K =	q[m³/sec]	x LN(I[m] /	(Ø [m]/2)))							
										x I[m] x P _{EF}									
		GRAPHI	ICAL REP	RESENTAT	ION														
25.000	1							OBSERVA [*]	TIONS:			V	Vash	out					
20.000																			
£ 15,000																			
(Lpm/mq) 10.000						,													
3 10.000					_/														
ø																			
5.000	+				/ -														
				_	7														
0.000	0.0 0.2	0.4 (0.6 0.8	1.0 1.2	1.4	1.6 1.8													
	. 0.2	((bars)				VTR		GRB	_								
								Analysis		Check									



	Limited		\mathcal{F}	Golde Associa	ates										
					2000	HOLE N	0	60+5	543.5	TEST N	lo	1	North. COORD:		
PROJECT	·:		East Dike	Grouting		TEST DEP	TH:		11.90	то	18.90	m.	East. COORD:		
LOCATIO	N:		Meado	wbank		DATE:	29/01	/2009	START:	19:07	FINISH	: 19:44	INCLINATION:	90	
PROJECT	Nº :	0	7-1413-007	4 / 2200 / ***	*					Minutes:	37	_	GROUND LEVEL:		
						INTERVAL	LITHOLO	GY:					(m.s.n.m.)		
	F	LOWMETER													
	_				Long. Min.			hm	=	HEIGHT O	F MANOM	ETER		0.9	98m
	MANO	METER		, i	1.00 m	l Pressu	iro.	а	=	STICK-UP					m
		`				Gauge		ha		WATER TA				3.2	
_	•		<u> </u>	, 		i	Pump					URE HEAD		4.1	
	hm		J	<u> </u>		<u>iŲ</u>	_	– d		TOP OF TI				11.9	
Δh	"""	1					\mathbf{H}	L		BOTTOM				18.9	90 m 90 °
	200100		XX 1 XX		2222			α Δh'				ORIZONTAL sin α x Δh		4.1	_
		h	a 1841		1	,,,,,,,,		. <u>д</u> п	=	LENGTH (7.0	
_+		 =	= *81					ø		HOLE DIA		HERVAL		8.8	
		d	- 81	Δh				P _M		MANOME		SURE			55
	L	-	- 201					P _{EF}					E OF THE TEST INTERV	AL	
					ha			Δp		CALCULA					
								Q		CUMULAT	IVE VOLU	ME OF WATI	ER - TAKEN EACH MINU	TE DURING THE TE	ST
		Ť	- 82	*				Qt	=	TOTAL WA	ATER VOL	UME - CUML	ILATIVE AT THE END OF	THE TEST	
		1		 	 			q	=	AVERAGE	FLOW - L	TRES PER M	MINUTE		
	ļ	ļ		₩ V2	↓			Pent	=	PENETRA	BILITY - LI	TRES PER M	INUTE PER METRE STA	GE LENGTH	
		•	- 347	8 8.		-		uL	=	LUGEON	JNIT (Q x	10 / P _{EF})			
			Ø	1											
		Bars		Bars		Bars		Bars		Bars]				
	1/3P _M =	0.71	2/3P _M =	1.48	P _M =	2.20	2/3P _M =	1.47	1/3P _M =	0.73			GRAPHICAL TEMP	PI ATF	
TIMES											_		OF RESULTS FOR	THE	
MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)			SELECTION O LUGEON UNIT		
0	3.2	1(,,,,	11.6	1(.,	26.5	1(, ,	43.7	,	54.3	,,,,			uL	•	
1	4.2	1.00	13.4	1.80	29.3	2.80	45.6	1.90	55.3	1.00		0.0	0.5 1.0	1.5 2	2.0
2	5.0	0.80	15.1	1.70	31.8	2.50	47.4	1.80	56.4	1.10	1				_
3	6.0	1.00	16.6	1.50	34.2	2.40	49.2	1.80	57.4	1.00					
4	6.9	0.90	18.1	1.50	36.6	2.40	50.9	1.70	58.4	1.00	2				
5	7.7	0.80	19.7	1.60	39.2	2.60	52.6	1.70	59.4	1.00	Ä				
6											STAGE				
7											4				
8											4			_	
9											5				
10	(1)	4.50		0.40		40.70		0.00		5.40	_	J			
	(I) min)	4.50 0.90		8.10 1.62		12.70 2.54		8.90 1.78		5.10 1.02					
	/min/m)	0.13		0.23		0.36		0.25				ED LUGEON	I UNIT :	1.3	uL
	bars)														
	bars)	1.12		1.89		2.61		1.88		1.14		MEABILITY)	:	2E-07	7m/s
	/sec)	1.5E-07		1.6E-07		1.8E-07		1.8E-07		1.7E-07					
u	ıL	1.15		1.22		1.39		1.35]	1.28	<u>1</u>				
		P _{EF} = P _M - Δ	p + Δh / 10.	.197 uL=	= Pent (L/m	in/m) x 10 / I	P _{EF} (bars)	K =	q[m³/sec]	x LN(I[m] /	(Ø [m]/2))				
			-			•			_	x I[m] x P _{EF}					
		GRAPH	ICAL REP	RESENTA	TION										
0.4	¹ 1							OBSERVA	TIONS:			Lamina	r		
0.4	1														
0.3	3														
Ê 0.3	3														
O. (Lpm/m)			ļ .												
<u> </u>	,														
Ø 0.1															
0.1															
0.0		0.5	1.0	1.5 2.	.0 2	.5 3.0		. —							
				bars)	_			VTR Analysis	_	GRB Check	-				
								Ailaiysis		CHECK					



	Limited	t	\mathcal{F}	Golde Associa	rates												
				110000	LLCO	HOLE N	0	60+5	543.5	TEST N	0		2	North. COORD:			
PROJECT	:		East Dike	Grouting		TEST DEP	TH:		9.40	то	11.90	m.		East. COORD:			
OCATION	N:			wbank		DATE:	29/01	/2009	START:	20:24	FINISH	 : 2	0:57	INCLINATION:		90	
PROJECT	Nº:	0	7-1413-007	4 / 2200 / ***	*				-	Minutes:	33			GROUND LEVEL:			
						INTERVAL	LITHOLO	GY:						(m.s.n.m.)			
		FLOWMETER															
	_	LOWINETER	_		Long. Min.			hm	=	HEIGHT O	F MANOMI	ETER				0.98	m
	MAN	OMETER			1.00 m	1		а		STICK-UP							m
		`		\		Pressu Gauge		ha	=	WATER TA	BLE DEPT	ГН				3.20	m
				\sim		¦	Pump	Δh	=	HYDRAULI	C PRESSI	JRE HE	AD			4.18	m
Ī	. 1		Ţ			i U		_ d	=	TOP OF TE						9.40	m
46	hm	1		Ψ			\mathbf{H}	L		воттом с						11.90	m
Δh	222 1 2	*********	222	72222	22222	222222	222222	<u>α</u>		INCLINATION						90	۰
	77777	71/77/77/77	ha	182	7777777	77777777	,,,,,,,,	∠ Δh'	=	Δh CORRE						4.18	m
+		+ =	₩	182				l Ø	=	LENGTH C		IIERVA	.L			2.50 8.89	m
		d	- 201	I ∰ Δh				Р _М		HOLE DIAM MANOMET		SURE				0.09_	cm
	L	"	- 21					·м Р _{ЕГ}					DDI E C	OF THE TEST INTERV	ΔI		
	-				ha			. _E . ∆p		CALCULAT							
								Q					NATER	- TAKEN EACH MINU	TE DURING	THE TEST	
		+		-				Qt						TIVE AT THE END OF			
				-	<u></u>			q		AVERAGE							
		1		₩ V2				Pent						UTE PER METRE STA	GE LENGTH	I	
			- 4/2	8 8.	<u> </u>	-		uL	=	LUGEON L	JNIT (Q x	10 / P _{EF})				
			2	j	_												
ĺ		Bars	1	Bars		Bars		D	l	Bars	1						
	1/3P _M =	0.44	2/3P _M =	0.88	P _M =	1.31	2/3P _M =	Bars 0.87	1/3P _M =	0.44				GRAPHICAL TEMP	NATE		
TIMES	., e m													OF RESULTS FOR	THE		
MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)				SELECTION O LUGEON UNIT			
0	18.8	100	92.0	1(, ,	153.1	1(, ,	221.8	,	289.0	10.				uL	·		
1	28.8	10.00	103.1	11.10	165.8	12.70	232.1	10.30	296.3	7.30		0	10	20 30	40	50	
2	38.5	9.70	113.6	10.50	178.0	12.20	241.7	9.60	303.9	7.60	1						
3	48.0	9.50	123.9	10.30	190.8	12.80	251.9	10.20	311.2	7.30						_	
4	57.7	9.70	133.7	9.80	203.2	12.40	261.6	9.70	318.2	7.00	2						
5	67.0	9.30	143.9	10.20	215.6	12.40	271.4	9.80	325.7	7.50	ä	•					
6											STAGE						
7											4	1					
8											4						
9											5						
10	(1)	49.20		F1 00		62.50		40.60		26.70		J					
Qt q(I/i		48.20 9.64		51.90 10.38		62.50 12.50		49.60 9.92		36.70 7.34							
Pent(I/	•	3.86		4.15		5.00		3.97		2.94	SELECT	ED LUG	EON U	NIT :		29.0	uL
Δp (l																	
P _{EF} (I		0.85		1.29		1.72		1.28		0.85	K (PERI	MEABIL	.ITY) :		_	3E-06	m/s
K (m u		4.8E-06 45.32		3.4E-06 32.24		3.0E-06 29.04		3.2E-06 30.91		3.6E-06 34.71							
u	L	45.32	J	32.24		29.04		30.91	l	34.71	l						
		P _{EF} = P _M - A	Δp + Δh / 10	.197 uL =	= Pent (L/m	in/m) x 10 / l	P _{EF} (bars)	K =	q[m³/sec]	x LN(I[m] /	(Ø [m]/2))						
									2 x Π	x I[m] x P _{EF}	[mH2O]						
		GRAPH	IICAL REP	RESENTA	TION							Т					
6	1							OBSERVA	HONS:			Turb	ulent				_
5						_											_
ĴE ⁴																	_
_md ₃	-		_														_
(m/md_1) o																	
o 2	1																
1	+																
0	ь_																
·	0.0	0.5		1.0	1.5	2.0)	\/ T D		CDD							
			P _{EF} ((bars)				VTR Analysis	-	GRB Check	•						
								-									




I	Limited	l	D	Associ	ates														
					-0.000	HOLE N	0	60+5	73.5	TEST N	0		1	North	. COOF	₹D:			
PROJECT	:		East Dike	Grouting		TEST DEP	TH:		12.60	то	19.60	m.		East.	COORI	D:			
LOCATION	N:		Meado	wbank		DATE:	29/01	/2009	START:	13:37	FINISH:		14:18	INCLI	NATIO	N:		90	
PROJECT	Nº :	0	7-1413-007	4 / 2200 / **	**					Minutes:	41	_			JND LE	VEL:			
						INTERVAL	LITHOLO	GY:						(m.s.r	n.m.)				
	F	LOWMETER																	
	_		_		Long. Min.	:		hm	=	HEIGHT O	F MANOME	TER				_		1.08	m
	MANO	METER	\	, i	1.00 m	Pressu	ıre	а	=	STICK-UP						_		0.40	m
				\		Gauge		ha	=	WATER TA						_		3.10	m
+	+			} \ _ i	† †	i \mathred{m}	Pump		=	TOP OF TE			EAD			_		4.18 12.60	m
	hm		ļ	<u> </u>		<u>i</u>	\preceq	— d L	=	BOTTOM			ΔΙ			_		19.60	m m
Δh	a	<u> </u>		<u> </u>	1 1			α	=	INCLINATION						_		90	
	333	1 272233	33 3	2222	****	???????	77.77.77.	Δh'	=	Δh CORRE	CTED = s	sinα x	Δh					4.18	m
		h	na 🗼	182				- 1	=	LENGTH C	F TEST IN	TERV	AL					7.00	m
		7	₹ %	18				Ø	=	HOLE DIAM	METER					_		8.89	cm
		d	- 841	Δh				P_{M}	=	MANOMET									
	L							P _{EF}	=	EFFECTIVI				F THE	TEST IN	ITERVAL			
					ha			Δр	=	CALCULAT									
		+	- 21					Q	=	CUMULAT								THE TEST	
		.1		<u> </u>	<u>↓</u>			Qt	=	TOTAL WA					ITHEE	ND OF IF	1E 1E51		
		'			Ī I			q Pent	=	PENETRA					R MFTR	RE STAGE	LENGTH	ı	
	_+	+		72	<u>*</u>	_		uL	=	LUGEON				J.L.L	I (I (I)	ie omee	LLINOIII		
			Ø	× ×	_														
Г											1								
	1/3P _M =	Bars 0.73	2/3P _M =	Bars 1.46	P _M =	Bars 2.19	2/3P _M =	Bars 1.47	1/3P _M =	Bars 0.74				GRAP	HICAI	TEMPLA	ATF.		
TIMES MINUTES														OF R	ESULTS	S FOR TH			
MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)						ION OF UNITS			
0	0.6		0.7		0.9		1.0		1.2						uL				
1	0.6	0.00	0.8	0.10	0.9	0.00	1.0	0.00	1.2	0.00	'	0.0	0.2		0.4	0.6	0.8	1.0	
2	0.6	0.00	8.0	0.00	0.9	0.00	1.0	0.00	1.2	0.00	1								
3	0.6	0.00	8.0	0.00	0.9	0.00	1.0	0.00	1.2			L							
4	0.6	0.00	0.8	0.00	0.9	0.00	1.0	0.00	1.2		2	ŀ							
5 6	0.7	0.10	0.8	0.00	0.9	0.00	1.1	0.10	1.2	0.00	STAGE	1							
7											S	ł							
8											4								
9											_	1							
10											5	J							
Qt (0.10		0.10		0.00		0.10		0.00									
q (I/r Pent(I/r		0.02 0.00		0.02 0.00		0.00		0.02 0.00		0.00	SELECTE	יוו ו ס:	GEON III	NIT ·				0.01	ш
Δp (b		0.00		0.00		0.00		0.00		0.00			0_0				_	0.01	
P _{EF} (b		1.14		1.87		2.60		1.88		1.15	K (PERM	/IEABI	LITY):				_	1E-09	m/s
K (m/		3.3E-09		2.0E-09		0.0E+00		2.0E-09		0.0E+00									
ul	L	0.03	ļ	0.02		0.00		0.02		0.00	J								
		P _{EF} = P _M - Δ	p + Δh / 10.	.197 uL:	= Pent (L/m	in/m) x 10 / I	P _{EF} (bars)	K =	q[m³/sec]	x LN(I[m] /	(Ø [m]/2))								
									2 x Π	x I[m] x P _{EF}	[mH2O]								
		GRAPH	ICAL REP	RESENTA	TION			OBSERVA ⁻	TIONS:			Low	Flow						
0.003								OBSERVA	iions.			LOW	1 IOW						_
0.003	•			├ /\															
0.002					\														_
Ĕ				/															_
0.002	+		1	/															_
J 0.001			 /	1	$\vdash \! \! \! \! \! \! \! \! \! \! \! \! \! \! \! \! \! \! \!$														
			/		\														
0.001	1		/		1														
0.000			4			<u> </u>													
	0.0	0.5			.0 2	.5 3.0)	VTR		GRB									
			P _{EF} (bars)				Analysis		Check	•								



P_{EF} (bars)

WATER PRESSURE TEST LUGEON TYPE



Analysis

Check



	Limited	1		Associ	ates														
						HOLE No)	60+5	91.5	TEST N)		1	North	1. COOF	RD:			
PROJECT	;		East Dike	Grouting		TEST DEP	TH:		11.00	то	18.00	m.		East.	COORI	D:			
LOCATION	۱:		Meado			DATE:	29/01/	2009	START:	- 7:54	FINISH:	_	3:30	INCL	INATIO	N:		90	
PROJECT	Nº :	0	7-1413-007	4 / 2200 / ***	*] -				Minutes:	36			GRO	UND LE	VEL:			
						INTERVAL	LITHOLO	GY:						(m.s.	n.m.)				
	F	LOWMETER																	
	<u></u> -	20111121211			Long. Min.			hm	=	HEIGHT OF	MANOME	ETER						1.06	m
	MANO	METER		. +	1.00 m]		а	=	STICK-UP						_			m
		`	\	\		Pressui Gauge	re	ha	=	WATER TA	BLE DEPT	Ή				_		2.14	m
_				\rightarrow		¦	Pump	Δh	=	HYDRAULI			AD			_		3.20	_ m
Ī	[ſ			<u>i V</u>	$\overline{}$	- d	=	TOP OF TE						_		11.00	_ m
Δh	hm	1					Щ	L	=	BOTTOM C						_		18.00 90	- m
	****************	121222	XX 1 XX	77777	****			α Δh'	=	INCLINATION Ah CORRE						_		3.20	 m
1		r	na [. 2	=	LENGTH O						_		7.00	- ''' m
		_ =	= '≋I	18				ø	=	HOLE DIAN			_					8.89	- cn
		d	- 841	Δh				P _M	=	MANOMET		SURE				_			
	L		- 84	LX:				P_{EF}	=	EFFECTIVE	PRESSU	RE - MI	DDLE C	F THE	TEST IN	ITERVAL			
					ha			Δр	=	CALCULAT	ED HEAD	LOSS							
	.							Q	=	CUMULATI	VE VOLUM	ME OF \	WATER	- TAKE	N EACH	MINUTE	DURING	THE TEST	
		Ī	**	袋				Qt	=	TOTAL WA					T THE E	ND OF TH	HE TEST		
		1		V2	 			q	=	AVERAGE									
		<u> </u>	- 2	- V2 V2	<u> </u>			Pent uL	=	PENETRAE LUGEON U				JTE PE	R METR	E STAGE	LENGTH	I	
			- 		=	-		uL	=	LUGEON	INII (QX	IU/FEF	,						
-																			
		Bars		Bars		Bars		Bars		Bars									
TIMES	1/3P _M =	0.74	2/3P _M =	1.47	P _M =	2.19	2/3P _M =	1.46	1/3P _M =	0.73						TEMPLA S FOR TI			
MINUTES														S	ELECT	ION OF			
0	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L) 2.4	q (L/min)	Q (L)	q (L/min)				L	UGEON. uL	UNITS			
1	0.8 1.0	0.20	1.5 1.5	0.00	2.0 2.1	0.10	2.4	0.00	2.7 2.8	0.10		0.0	0.2		0.4	0.6	0.8	1.0	
2	1.1	0.10	1.6	0.10	2.1	0.00	2.5	0.10	2.8						-		-		
3	1.2	0.10	1.7	0.10	2.2	0.10	2.5	0.00	2.9		1								
4	1.3	0.10	1.7	0.00	2.3	0.10	2.5	0.00	3.0	0.10	2								
5	1.3	0.00	1.8	0.10	2.3	0.00	2.5	0.00	3.0	0.00	띪	Е							
6											STAGE ∞								
7											4	L							
8												ľ							
9											5								
10 Qt ((1)	0.50		0.30		0.30		0.10		0.30		ı							
q (I/r		0.10		0.06		0.06		0.02		0.06									
Pent(I/r		0.01		0.01		0.01		0.00		0.01	SELECTE	ED LUG	EON U	NIT :			_	0.1	uL
Δp(b P _{EF} (b		1.05		1.79		2.51		1.77		1.05	K (PERI	MEARII	пγι					8E-09	m
K (m/		1.8E-08		6.3E-09		4.5E-09		2.1E-09		1.1E-08	., (1 EKI	ADIL	، , .				_	0L-03	'''
`ul		0.14		0.05		0.03		0.02		0.08									
									. 3										
		$P_{EF} = P_M - \Delta$	up + Δh / 10.	.19/ uL=	erent (L/m	in/m) x 10 / F	_{EF} (pars)	K =		x LN(I[m] / (x I[m] x P _{EF}									
		GRAPH	ICAL REP	RESENTAT	ΓΙΟΝ					-L3 ~ - EF	,								
0.016	1							OBSERVA	TIONS:			Low	Flow						_
0.014	1						-												_
0.012							-												_
							-												_
0.008							-												_
0.008 0.006																			
O.008																			
0.004																			
				\															



	Limited		(\mathcal{F})	Golde Associ	er ates														
						HOLE N	0	60+5	591.5	TEST N	lo		2	N	orth. COC	DRD:			
PROJECT	·:		East Dike	Grouting		TEST DEP	TH:		8.00	то	11.00)	m.	E	ast. COOI	RD:			
LOCATION	N:		Meado	wbank		DATE:	29/01	/2009	START:	- 8:54	FINISH		9:37	, IN	CLINATIO	ON:		90	
PROJECT	Nº:	0.	7-1413-007	4 / 2200 / ***	**]				Minutes:	43			G	ROUND L	EVEL:			
						INTERVAL	LITHOLO	GY:						(r	n.s.n.m.)				
	F	LOWMETER																	
	<u> </u>	LOWINLTER	$\overline{}$		Long. Min.			hm	=	HEIGHT O	F MANON	иет	ER					1.06	6 m
	MANO	METER		!	1.00 m	ļ _		а	=	STICK-UP						_			m
			\	\		Pressu Gauge		ha	=	WATER TA	ABLE DEP	PTH				_		2.14	<u>1</u> m
				\sim		_	Pump	Δh	=	HYDRAUL	IC PRESS	SUR	E HEAD			_		3.20	_
Ī	. [ſ	ĹĹ		i V		_ d	=	TOP OF T						_		8.00	_
Δh	hm	1		Ψ			\mathbf{H}	L	=	воттом						_		11.00	
ДП	200100		223					_ α	=	INCLINATI						-		90 3.20	
		h	na 1831		1	,,,,,,,,	,,,,,,,,	. Δh' I	=	Ah CORRE						_		3.00	
+			= *∅1					ø	=	HOLE DIA		INIE	RVAL			_		8.89	_
		d	- 81	Δh				P _M	=	MANOMET		SSU	JRE			_			
	L	-	- 231					P _{EF}	=	EFFECTIV				LE OF T	HE TEST	INTERVAI	L		
				X	ha			Δр	=	CALCULA [*]	TED HEAD	D LC	OSS						
		1						Q	=	CUMULAT	IVE VOLU	JME	OF WAT	TER - T	AKEN EAC	H MINUTI	E DURIN	NG THE TES	ST
		1	- 23	*				Qt	=	TOTAL WA	ATER VOL	LUM	IE - CUMI	ULATIV	E AT THE	END OF 1	THE TES	3T	
		1		*	+			q	=	AVERAGE	FLOW - L	LITR	RES PER I	MINUT	E				
		<u> </u>		∑ V2	<u>↓</u>			Pent	=	PENETRA				MINUTE	PER MET	TRE STAG	E LENG	τH	
			- 	X 	=	-		uL	=	LUGEON (JNIT (Q x	x 10	/P _{EF})						
			Q)															
		Bars		Bars		Bars		Bars		Bars]								
	1/3P _M =	0.42	2/3P _M =	0.88	P _M =	1.30	2/3P _M =	0.86	1/3P _M =	0.43					RAPHICA				
TIMES MINUTES														0	F RESUL'	ts for tion of			
	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)					LUGEO	N UNITS			
0	1.8		3.6		6.5		10.3		12.7			0.00	0 0.20	0.4		0.80	1.00	1.20 1.4	0
1	1.9	0.10	4.0	0.40	7.1	0.60	10.7	0.40	13.0	0.30		0.00	0 0.20	0.4	0.00	0.80	1.00	1.20 1.4	
2	2.1	0.20	4.3	0.30	7.7	0.60	11.1	0.40	13.3	0.30		1							
3	2.2	0.10	4.8	0.50	8.4	0.70	11.5	0.40	13.5	0.20		1							
4	2.4	0.20	5.2	0.40	9.1	0.70	11.9	0.40	13.8	0.30		2						J	
5 6	2.6	0.20	5.6	0.40	9.7	0.60	12.3	0.40	14.0	0.20	STAGE	3							
7											S	Ţ							
8											4	4						ı	
9												L						_	
10												5							
Qt	(1)	0.80		2.00		3.20		2.00		1.30		-							
	min)	0.16		0.40		0.64		0.40		0.26									
Pent(I/ Δp (I		0.05		0.13		0.21		0.13		0.09	SELECT	TED	LUGEON	N UNIT	:			0.9	uL
P _{EF} (I	-	0.73		1.19		1.61		1.17		0.74	K (PER	RME	ABILITY)):				1E-07	m/s
K (m	-	8.0E-08		1.2E-07		1.4E-07		1.2E-07		1.3E-07			,	,					
u	L	0.73		1.12		1.32		1.14		1.17	·								
									. 3										
		$P_{EF} = P_M - \Delta$	up + Δh / 10.	.197 uL:	= Pent (L/m	in/m) x 10 / I	P _{EF} (bars)	K =		x LN(I[m] / x I[m] x P _{EF})							
		GRAPH	ICAL REP	RESENTA [*]	TION				- ~ 11	* 1[11] * 1 EF	[20]								
0.250								OBSERVA	TIONS:				Dilation	n					
0.200	•																		
=																			
O.150	1																		
ud⊤)	. 📖																		
ø																			
0.050																			
0.000	0.0 0.2	0.4	0.6 0.8	1.0 1	.2 1.4	1.6 1.8													
	0.0 0.2	U.+ (P _{EF} (bars)	1.4	1.0 1.0		VTR	-	GRB	_								
								Analysis		Check									



	Limited																	
				Associ		HOLE N)	60+6	18.5	TEST N)		1	North. Co	OORD:			
PROJECT	:		East Dike	Grouting		TEST DEP	TH:		10.70	то	17.70	m.		East. CO	ORD:			
LOCATIO	N:		Meado	wbank		DATE:	28/01	/2009	START:	8:04	FINISH:	 : 8	3:38	INCLINA"	TION:		90	
PROJECT	Nº :	0	7-1413-007	4 / 2200 / ***						Minutes:	34			GROUND				
						INTERVAL	LITHOLO	GY:						(m.s.n.m.)			
	F	LOWMETER																
	_			la.	Long. Min.			hm	=	HEIGHT OF	MANOME	ETER					1.10	m
	MANO	METER	\	\ i	1.00 m	Pressu	re	а	=	STICK-UP							0.00	_ m
				\ i		Gauge		ha	=	WATER TA							2.82	_ m
+	+		—-`€	} 	+ +	Y M	Pump	Δh	=	TOP OF TE			AD				3.92 10.70	_ m
	hm		ļ	<u> </u>		<u> </u>	\circlearrowleft	– d L	=	BOTTOM C			d				17.70	_ m _ m
Δh	l a	<u> </u>		L				α	=	INCLINATION							90	
	33333	* * * * * * * * * *	XX X	22,777	XXXXX	???????	??????	Δh'	=	Δh CORRE							3.92	– m
		h	a 💢	182				- 1	=	LENGTH O	F TEST IN	TERVA	L				7.00	_ _ m
		7	₹ %					Ø	=	HOLE DIAM	METER						8.89	_ cn
		d	- 81	Δh				P_{M}	=	MANOMET	RIC PRES	SURE						
	L							P _{EF}	=	EFFECTIVE	PRESSU	RE - MI	DDLE O	F THE TES	T INTERVA	\L		
					ha			Δр	=	CALCULAT								
	.	+						Q	=	CUMULATI							THE TEST	
				<u> </u>	<u>L</u>			Qt	=	TOTAL WA					IE END OF	THE TEST		
		'		₩ I/2	1			q Pent	=	AVERAGE PENETRAE					ETDE STA	SE LENGTI	4	
	+_	+		 	<u>+</u>	_		uL	=	LUGEON U				TE FER IVI	EIKE SIA	JE LENGTI	'	
			\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \		=													
	1/3P _M =	Bars 0.66	2/3P _M =	Bars 1.34	P _M =	Bars 1.99	2/3P _M =	Bars 1.34	1/3P _M =	Bars 0.65				CB APHIC	AL TEMP	I ATE		
TIMES	., o	0.00	210.14	1.01	· m -	1.00	2,01 m -	1.01	1701 M =	0.00				OF RESU	ILTS FOR	THE		
MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)					CTION OF			
0	0.3		1.9		4.3		6.8		8.8						uL			
1	0.5	0.20	2.3	0.40	4.8	0.50	7.2	0.40	8.9	0.10		0.0	0.2	0.4	0.6	0.8	1.0	
2	0.7	0.20	2.7	0.40	5.2	0.40	7.5	0.30	9.1	0.20	1							
3	0.9	0.20	3.1	0.40	5.7	0.50	7.8	0.30	9.3	0.20		•						
4	1.1	0.20	3.4	0.30	6.1	0.40	8.1	0.30	9.4	0.10	2							
5	1.3	0.20	3.8	0.40	6.5	0.40	8.4	0.30	9.9	0.50	STAGE ∞							
6 7											ST							
8											4							
9														_				
10											5							
Qt	(1)	1.00		1.90		2.20		1.60		1.10		•						
	min)	0.20		0.38		0.44		0.32		0.22								
	min/m) pars)	0.03		0.05		0.06		0.05		0.03	SELECTE	ED LUG	EON UN	NIT:		_	0.3	uL
	pars)	1.05		1.72		2.37		1.72		1.03	K (PERI	MEABIL	.ITY) :				4E-08	m
K (m	/sec)	3.6E-08		4.1E-08		3.5E-08		3.5E-08		4.0E-08						_		
u	L	0.27		0.31		0.26		0.27		0.30								
		P _{EF} = P _M - Δ	p + Δh / 10.	.197 uL=	= Pent (L/m	in/m) x 10 / F	P _{FF} (bars)	K =	a[m³/sec]	x LN(I[m] / (Ø [m]/2))							
		_				,	- , /			x I[m] x P _{EF} [
		GRAPHI	ICAL REP	RESENTA	TION							1 -						
0.07	1							OBSERVA [*]	IONS:			Lan	ninar					_
0.06	1																	—
0.05	.			/														
Ĕ																		—
± 0.03	1																	—
	+																	
0.02																		
0.02	•																	
0.02																		



	Limited	l	D	Associ	ates														
						HOLE N	0	60+6	18.5	TEST N	0		2	Nor	th. COO	RD:			
PROJECT	:		East Dike	Grouting		TEST DEP	TH:		8.20	то	10.70	m.		Eas	t. COOF	D:			
OCATION	N:		Meado	wbank		DATE:	28/01	/2009	START:	9:01	FINISH:	:	9:36	INC	LINATIO	N:		90	
PROJECT	Nº :	0.	7-1413-007	4 / 2200 / ***	*					Minutes:	35			GR	OUND L	EVEL:			
						INTERVAL	LITHOLO	GY:						(m.	s.n.m.)				
	F	LOWMETER																	
	_			la.	Long. Min.	:		hm	=	HEIGHT O	F MANOME	ETER				_		1.10	m
	MANO	METER	_ \	, i	1.00 m	l Pressu	ire	а	=	STICK-UP						_			. m
				\ i		Gauge		ha 	=	WATER TA						_		2.82	. m
+	+		`€	\rightarrow	+ +	i \mathred{m}	Pump		=	TOP OF TE			HEAD			-		3.92 8.20	. m
	hm		ļ	\sqsubseteq		<u>i y</u>	\preceq	— d L	=	BOTTOM			/ΔΙ			_		10.70	. m . m
Δh	a	Ļ		<u></u>			1-1	- α	=	INCLINATION						_		90	
	33333	1 2322	33 1 33	22333	XXXXX	???????	<i>777777</i>	∆h'	=	Δh CORRE						_		3.92	m
<u> </u>		h	na 🗼	182				ı	=	LENGTH O	F TEST IN	TERV	/AL					2.50	m
		=	₹ %					Ø	=	HOLE DIAM	/IETER					_		8.89	cm
		d	- 231	∆h				P_{M}	=	MANOMET									
	L							P _{EF}	=	EFFECTIVE	PRESSU	RE - I	MIDDLI	E OF TH	E TEST I	NTERVAL	-		
					ha			Δр	=	CALCULAT									
		+	- 31					Q	=	CUMULATI								THE TEST	
			- 33	<u> </u>	<u>↓</u>			Qt	=	TOTAL WA					ALIHE	END OF I	HE TEST		
		'	- 33	₩ I/2	Î l			q Pent	=	AVERAGE PENETRAE					DED MET	DE STAG	E I ENGTL	4	
		+	- 22	. X	<u>+</u>	_		uL	=	LUGEON L				IIINOTE	EK WE	NE STAG	E LENGIII	'	
				(d) (d) (=														
ı								_			Ī								
	1/3P		2/3P _M =	Bars 0.73	P _M =	Bars 1.10	2/3P _M =	Bars 0.72	1/3P _M =	Bars 0.35				GP /	DHICVI	TEMPL	ATE		
TIMES	1/3FM =	0.54	2/3FM =	0.73	-M -	1.10	2/3FM =	0.72	1/3FM =	0.55				OF	RESULT	S FOR 1	THE		
MINUTES	1/3P _M = 0.34 Q (L) q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)						TION OF N UNITS				
0	2.4	4 (=)	9.3	4 (=)	27.2	4 (=)	174.4	4 (=)	444.4	4 (=)					u				
1	3.3	0.90	11.1	1.80	36.0	8.80	218.5	44.10	481.4	37.00		0		50	100	150	200	250	
2	4.2	0.90	12.8	1.70	46.0	10.00	263.0	44.50	519.7	38.30	1	I						<u>.</u>	
3	5.0	0.80	14.5	1.70	56.6	10.60	306.2	43.20	555.3	35.60		ſ							
4	5.9	0.90	16.1	1.60	69.7	13.10	347.8	41.60	592.5	37.20	2								
5	6.7	0.80	17.8	1.70	97.2	27.50	392.1	44.30	633.0	40.50	STAGE	1							
6											ST,								
7 8											4								
9												1							
10											5								
Qt	(1)	4.30		8.50		70.00		217.70		188.60									
q (l/ı		0.86		1.70		14.00		43.54		37.72									
Pent(I/i Δp(b	min/m)	0.34		0.68		5.60		17.42		15.09	SELECTE	ED LU	JGEON	I UNIT :			_	205	uL
P _{EF} (I		0.72		1.11		1.48		1.10		0.73	K (PERI	MEAE	BILITY)	:				2E-05	m/s
K (m		5.0E-07		6.4E-07		4.0E-06		1.7E-05		2.2E-05	-								
u	L	4.75		6.12		37.73		157.69		205.44									
		P _{EF} = P _M - Δ	n + Δh / 10.	.197 uL:	= Pent (L/m	in/m) x 10 / l	Per (bars)	K =	a[m³/sec]	x LN(I[m] / (Ø [m]/2))								
		- L III —				,	Li ()			x I[m] x P _{EF}									
		GRAPH	ICAL REP	RESENTA	TION														
20								OBSERVA'	TIONS:			VV	ashou	Jί					_
18 16					-														
14																			
Ē 12					_/														
/ Ed 10						+													_
(Lpm/m) 0						$\overline{}$													_
. 6																			
4																			
0																			
	0.0 0.2	0.4		0.8 1.0	1.2	1.4 1.6	i	VTR		GRB									
			P _{EF} (bars)				Analysis		Check	•								



	Limit	ed		(\mathcal{F})	Golde Associ	er ates													
							HOLE N)	60+6	642.5	TEST N	lo		1	North. COOR	D:			
PROJE	CT:			East Dike	Grouting		TEST DEP	TH:		11.50	то	18.50	m.		East. COORD):			
LOCAT	ON:			Meado	wbank		DATE:	27/01	/2009	START:	10:21	FINISH		:55	INCLINATION	l:		90	
PROJE	CT Nº:		07	7-1413-007	4 / 2200 / **	**					Minutes:	34			GROUND LE	√EL:			
							INTERVAL	LITHOLO	GY:						(m.s.n.m.)				
		FL	OWMETER																
		_		_		Long. Min.			hm	=	HEIGHT O	F MANOME	ETER					1.03	m
	_M	ANOI	METER		, i	1.00 m	l Pressu	re	а	=	STICK-UP					_			_ m
			`		\		Gauge		ha	=	WATER TA			_		_		2.30	. m
_				`e	\rightarrow	* *	j /4	Pump		=	HYDRAUL			D		_		3.33	. m
	hm			ļ			<u>i Y</u>		– d L	=	TOP OF TE					_		11.50 18.50	. m . m
Δh		. 1	,		_ `	1 1	—	\Box	α	=	INCLINATI					_		90	- "
	333	83	XXXXX	73 7 23	2222	****	777777	??????	Δh'	=	Δh CORRE							3.33	m
ļ			h	a ↓∭					1	=	LENGTH C							7.00	m
			_ =	- 31					ø	=	HOLE DIA	METER						8.89	cm
			d	- 331	Δh				P_{M}	=	MANOMET	TRIC PRES	SURE						
	L								P_{EF}	=	EFFECTIV	E PRESSU	RE - MID	DLE O	F THE TEST IN	TERVAL			
					*	ha			Δр	=	CALCULA	TED HEAD	LOSS						
		-							Q	=					TAKEN EACH			THE TEST	
					*	↓			Qt	=					TIVE AT THE EN	ND OF TH	HE TEST		
			1		V2	<u>†</u>			q	=	AVERAGE								
	_		-	- 2 2	-32.—	↓			Pent uL	=	LUGEON I			K MINU	ITE PER METR	E STAGE	LENGIH		
				- 53 1/5	× 	=	_		uL	_	LOGLON	Sitti (QX	10 / 1 EF /						
												-							
			Bars		Bars		Bars		Bars		Bars	5							
TIMES	1/3P _M	-	0.70	2/3P _M =	1.32	P _M =	1.99	$2/3P_{M} =$	1.33	1/3P _M =	0.66	_			GRAPHICAL OF RESULTS				
MINUTE	s			- "				- "		- "					SELECTI	ON OF			
0	Q (L	0.6	q (L/min)	Q (L)	q (L/min)	Q (L) 3.0	q (L/min)	Q (L) 5.9	q (L/min)	Q (L) 9.7	q (L/min)				LUGEON uL	UNITS			
1		0.6	0.10	1.1 1.3	0.20	3.5	0.50	6.2	0.30	9.7	0.20	1	0.00	0.20	0.40	0.60	0.80	1.00	
2		0.7	0.00	1.5	0.20	4.1	0.60	6.5	0.30	10.1	0.20			-	-		-		
3		0.7	0.00	1.7	0.20	4.6	0.50	6.8	0.30	10.3	0.20	1	r						
4		0.7	0.00	1.9	0.20	5.1	0.50	7.1	0.30	10.4	0.10	2							
5		0.7	0.00	2.2	0.30	5.5	0.40	7.3	0.20	10.5	0.10	ä							
6												STAGE							
7												4							
8												4							
9												5							
10	Qt (I)		0.10		1.10		2.50		1.40		0.80	_	j						
	عد(۱) (l/min)		0.10		0.22		0.50		0.28		0.80								
Pen	(I/min/m)		0.00		0.03		0.07		0.04		0.02	SELECTI	ED LUGE	ON UN	NT:			0.1	uL
-	(bars)																		
	(bars) (m/sec)		1.02 3.7E-09		1.65 2.5E-08		2.31 4.1E-08		1.66 3.2E-08		0.99 3.0E-08	K (PERI	MEABILI	Y):				2E-08	m/s
K	uL		0.03		0.19		0.31		0.24		0.23								
												_							
			P _{EF} = P _M - Δ	p + Δh / 10.	.197 uL:	= Pent (L/m	in/m) x 10 / I	P _{EF} (bars)	K =		x LN(I[m] /								
			CDADU	CAL DED	RESENTA ⁻	TION				2 x II	x I[m] x P _{EF}	[mH2O]							
	0.08		GRAFIII	CAL KEP	RESENIA	IION			OBSERVA	TIONS:			Dilat	ion					
	0.07																		
	0.06					//													_
7	0.05																		_
Lpn	0.04																		_
Ö	0.03																		
	0.02																		
	0.01			/															
	0.00																		
	0.0		0.5	1.0 P (1.5 (bars)	2.0	2.5		VTR		GRB	_							
				• EF (-u. 3 <i>j</i>				Analysis	•	Check	_							



Golder	Limited			Golde Associ	r						JUGE	Oi	N I I F	_			
•			V	ASSOCI	ales	HOLE N)	60+6	642.5	TEST N	lo		2	North. COORD:			
PROJECT	:		East Dike	Grouting		TEST DEP	TH:		8.50	то	11.50		m.	East. COORD:			
LOCATION	l:		Meado	wbank		DATE:	27/01	/2009	START:	11:13	FINISI	H:	11:47	INCLINATION:		90	
PROJECT	Nº:	0.	7-1413-007	4 / 2200 / ***		INTERVAL	LITUOLO	OV -		Minutes:	34			GROUND LEVEL:			
						INTERVAL	LITHOLO	GY:						(m.s.n.m.)			
	F	LOWMETER			Laura Min												
				۲	Long. Min.	i		hm		HEIGHT O	F MANON	ИЕТЕ	ΕR			1.03	_ m
	MANO	METER	\	į	1.00 m	Pressu	re	a ha		STICK-UP WATER TA	ARI E DEG	тц				2.30	. m m
				/ į		Gauge		٨h		HYDRAULI			E HEAD			3.33	. ''' m
1	1		~~ }	$\rightarrow +$	<u>† † </u>	! Y h	Pump	_ d		TOP OF TE						8.50	. m
	hm	i	ļ	┝═┷				L	=	воттом с	OF TEST I	INTE	RVAL			11.50	m
Δh	а	 		h				_ α	=	INCLINATION	ON wrt/ H	ORIZ	ZONTAL			90	
	333433	1 24222	× 1 831		\$555	<i>??????</i> ?	9 <i>9999</i>	∆h'	=	Δh CORRE	CTED =	sin	α x Δh			3.33	m
		_ h	a ↓	18				- 1		LENGTH C	OF TEST I	NTE	RVAL			3.00	_ m
			- 31	I 🎘				Ø		HOLE DIAM				,		8.89	. cm
		d	- 31	Δh				P _M		MANOMET				OF THE TEST INTERV			
	L				ha			P _{EF} Δp		CALCULAT				OF THE TEST INTERVA	4L		
				lia.			Q						R - TAKEN EACH MINU	TE DURI	NG THE TEST		
		Ť						Qt						ATIVE AT THE END OF			
			- 33	% —	+			q	=	AVERAGE	FLOW - I	LITR	ES PER MIN	NUTE			
	ļ	1	- 32_	V2	↓			Pent	=	PENETRA	BILITY - L	ITRE	ES PER MIN	IUTE PER METRE STA	GE LEN	GTH	
		·	-88	X X		_		uL	=	LUGEON U	JNIT (Q x	(10/	P _{EF})				
			Ø	5	_												
ſ		Bars		Bars		Bars		Bars		Bars							
	1/3P _M =	0.35	2/3P _M =	0.74	P _M =	1.11	2/3P _M =	0.75	1/3P _M =	0.33				GRAPHICAL TEMP			
TIMES MINUTES														OF RESULTS FOR SELECTION O			
	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)				LUGEON UNIT			
0	15.9	1/3P _M = 0.35 2/3P _M = 0.74 P _M Q (L) q (L/min) Q (L) q (L/min) Q (15.9 123.2 23		235.5		384.5		470.7			0	10	uL 20 30 40	50	60 70		
1	Bars Bars 1/3P _M = 0.35 2/3P _M = 0.70 Q (L) q (L/min) Q (L) q (L/min) 15.9 123.2	17.80	257.1	21.60	399.5	15.00	479.4	8.70		ř	-	20 30 40		- 10			
2			278.8	21.70	414.4	14.90	488.3	8.90		1							
3 4	55.9 69.0	13.20 13.10	174.4 191.3	17.00 16.90	299.9 320.6	21.10 20.70	429.3 444.1	14.90 14.80	497.9 507.6	9.60 9.70		2					
5	82.1	13.10	208.1	16.90	342.4	21.80	459.0	14.90	517.4	9.70		²					
6	02.1	10.10	200.1	10.00	042.4	21.00	400.0	14.50	017.4	3.50	STAGE	3					
7											ò						
8												4					
9												5					
10												•			_		
Qt (66.20 13.24		84.90 16.98		106.90 21.38		74.50 14.90		46.70 9.34							
q (I/r Pent(I/i		4.41		5.66		7.13		4.97		3.11	SELECT	TED	LUGEON U	INIT :		47	uL
Δp (b																	
P _{EF} (k		0.67		1.07		1.44		1.07		0.66		RME	ABILITY):			5E-06	m/s
K (m/ u		7.2E-06 65.62		5.8E-06 52.97		5.4E-06 49.61		5.1E-06 46.22		5.2E-06 47.13							
u.	- 1	03.02		32.31	ı	43.01		40.22	i	47.13	9						
		$P_{EF} = P_M - \Delta$	p + Δh / 10.	.197 uL:	= Pent (L/m	in/m) x 10 / I	P _{EF} (bars)	K =		x LN(I[m] /		1					
									2 x Π	x I[m] x P _{EF}	[mH2O]						
		GRAPH	ICAL REP	RESENTA	IION			OBSERVA	TIONS:			V	oid Filling	1			
8														,			
7					//												
6																	_
w/u 5																	_
2 (Lpm/m) 2 (Lpm/m)																	
2																	
1																	
0	0.0 0.2	0.4	0.6 (0.8 1.0	1.2	1.4 1.6											
	,	-		(bars)				VTR Analysis	_	GRB Check	=						
								Analysis		CHECK							



	Limited	l	(\mathcal{F})	Golde Associ	er ates													
						HOLE N	0	60+6	69.5	TEST N	0		1	North. COOR	D:			
PROJECT	·:		East Dike	Grouting		TEST DEP	TH:		11.80	то	18.80	m.		East. COORD): -			
LOCATION	N:		Meado	wbank		DATE:	25/01	/2009	START:	22:27	FINISH	 l::	23:02	INCLINATION	l:		90	
PROJECT	Nº :	0	7-1413-007	4 / 2200 / **	**					Minutes:	35			GROUND LE	/EL:			
						INTERVAL	LITHOLO	GY:						(m.s.n.m.)				
	FI	LOWMETER																
	_				Long. Min.			hm	=	HEIGHT O	F MANOM	ETER			_		1.09	m
	MANO	METER	\	, i	1.00 m	l Pressu	ire	а	=	STICK-UP					_			m
				\		Gauge		ha	=	WATER TA					_		2.10	m
_	+		 }	\rightarrow	* *	j /4	Pump		=	HYDRAUL			EAD		_		3.19	m
	hm		ļ			<u>i Y</u>		– d L	=	TOP OF TE			'ΔΙ		_		11.80 18.80	m m
Δh		<u> </u>		_ `	1 1	<u> </u>	\Box	α	=	INCLINATI					_		90	
	733.73	1 3433333	33 1 33	2222	****	777777	??????	Δh'	=	Δh CORRE							3.19	m
		h	na 🎉					1	=	LENGTH C	OF TEST IN	NTERV	AL				7.00	m
		T -	₹%					ø	=	HOLE DIA	METER						8.89	cm
		d	- 81	Δh				P_{M}	=	MANOMET	TRIC PRES	SSURE						
	L							P_{EF}	=	EFFECTIV	E PRESSU	JRE - M	IIDDLE (OF THE TEST IN	ΓERVAL			
					ha			Δр	=	CALCULA								
	.	+						Q	=					- TAKEN EACH			THE TEST	
			- 33	<u> </u>	<u>↓</u>			Qt	=					ATIVE AT THE EN	1D OF TH	HE TEST		
		'	- 33	₩ V2	1			q Pent	=	AVERAGE				UTE PER METRI	E STAGE	LENGTH		
		+	- 37		<u>+</u>	_		uL	=	LUGEON				OTET EK METK	LOTAGE	LLINOTTI		
				20 6 22	_													
		1		- 1		1					1							
	1/3P _M =	Bars 0.66	2/3P _M =	Bars 1.33	P _M =	Bars 2.02	2/3P _M =	Bars 1.33	1/3P _M =	Bars 0.65				GRAPHICAL '	TEMDI A	TE		
TIMES	1/3FM =	0.00	2/3FM =	1.55	-м -	2.02	2/3FM =	1.55	173FM =	0.03				OF RESULTS	FOR TH			
MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)				SELECTI LUGEON				
0	1.5	4 (=)	5.3	4 (=)	11.9	4 (=)	18.4	4 (=)	24.5	4 (=)				uL	ONTO			
1	2.1	0.60	6.2	0.90	13.0	1.10	19.2	0.80	25.0	0.50		0.00	0.20	0.40	0.60	0.80	1.00	
2	2.6	0.50	7.0	0.80	14.2	1.20	20.0	0.80	25.6	0.60	1							
3	3.1	0.50	7.8	0.80	15.3	1.10	20.8	0.80	26.1	0.50		1						
4	3.6	0.50	8.7	0.90	16.5	1.20	21.6	0.80	26.7	0.60	2	:						
5	4.1	0.50	9.4	0.70	17.7	1.20	22.4	0.80	27.3	0.60	STAGE							
6											STA							
7 8											4					ı		
9																		
10											5							
Qt	(1)	2.60		4.10		5.80		4.00		2.80								
	min)	0.52		0.82		1.16		0.80		0.56								
	min/m) bars)	0.07		0.12		0.17		0.11		0.08	SELECT	ED LU	GEON U	NIT:		_	0.7	uL
	bars)	0.97		1.64		2.33		1.64		0.96	K (PER	MEABI	LITY):				1E-07	m/s
K (m	/sec)	1.0E-07		9.4E-08		9.3E-08		9.2E-08		1.1E-07								
u	L	0.76		0.71		0.71		0.70		0.83								
		P _{EF} = P _M - Δ	n + Ah / 10	197 ul-	– Pent (I /m	in/m) x 10 / I	P., (hars)	K -	a[m³/sec]	x LN(I[m] /	(Ø[m]/2))							
		. EF M -	ip + 2.11 / 10.		- 1 cm (<u>-</u> /m	,, x 1071	EF (Dui 3)			x I[m] x P _{EF}								
		GRAPH	ICAL REP	RESENTA	TION													
0.180	· —							OBSERVA	TIONS:			Laı	minar					_
0.160	+																	_
0.140																		
E 0.120																		_
O.000 0.000 0.000																		_
0.080 O 0.060																		_
0.040																		
0.020																		
0.000																		
	0.0	0.5	1.0 D /	1.5 'hare)	2.0	2.5		VTR		GRB								
			r _{EF} (bars)				Analysis	•	Check	_							



WATER PRESSURE TEST

	' Associ Limited			Golde	r					L	.UGE	:01	ΝI	YPI	E					
	Liiiiico		V	Associ	aies	HOLE N	0	60+6	69.5	TEST N	0			2	North.	COORD	: _			
PROJECT	Г:		East Dike	Grouting		TEST DEF	TH:		9.30	то	11.80)	m.		East.	COORD:				
LOCATIO	N:		Meado	wbank		DATE:	25/01	/2009	START:	23:19	FINIS	H:	(0:03	INCLI	NATION:			90	
PROJECT	「Nº:	0	7-1413-007	4 / 2200 / ***						Minutes:	44		-			ND LEVI	EL: _			
						INTERVAL	LITHOLO	GY:							(m.s.n	.m.)				
	<u> </u>	LOWMETER																		
				H	Long. Min.	i		hm	=	HEIGHT O	F MANO	MET	ER						1.09	m
	MANC	METER	\	į	1.00 m	Pressu		a	=	STICK-UP WATER TA	\DI E DEI	DTU					_		2.10	. m . m
				/ į		Gauge		ha ∆h	=	HYDRAUL				AD					3.19	. ''' m
1	1		`	$\rightarrow +$	1 1	! ` th	Pump	_ d	=	TOP OF TE									9.30	 m
	hm	ı	ľ	\vdash				L	=	воттом	OF TEST	INTE	ERVA	NL					11.80	m
Δh	a	<u> </u>		h				α	=	INCLINATI	ON wrt/ H	IORI	IZON	TAL					90	. •
	5555	₹ <i>5</i> ₹5555	*******	1 555555	\$5555	****	\$\$\$\$\$\$\$\$\$	∠ ∆h'	=	Δh CORRE	CTED =	sin	α χ	Δh					3.19	m
		 	a ↓					1	=	LENGTH C		INTE	ERVA	L			_		2.50	m
		d	[∓]	Δh				Ø	=	HOLE DIAM MANOMET		.001	IDE				_		8.89	cm
	L U	- 231					P _M P _{EF}	=	EFFECTIV				DDLE	OF THE 1	EST INTE	RVAL				
				ha			. _E , ∆p	=	CALCULA				0022	o <u>.</u> .	201					
							Q	=	CUMULAT	IVE VOL	UME	OF \	NATER	R - TAKEN	I EACH M	INUTE DU	JRING T	HE TEST		
		1	- 23	*				Qt	=	TOTAL WA	ATER VO	LUM	1E - C	UMUL	ATIVE AT	THE END	OF THE	TEST		
		1	- 33	*	†			q	=	AVERAGE										
		.		V2	<u>↓</u>			Pent	=	PENETRAI					IUTE PEF	METRE	STAGE LE	:NGTH		
			- 		=	_		uL	=	LUGEON (וואונ (ע:	X 10	/ P _{EF})						
											-									
		Bars		Bars		Bars		Bars		Bars	:							_		
TIMES	1/3P _M =	0.41	$2/3P_{M} =$	0.72	P _M =	1.11	$2/3P_{M} =$	0.74	1/3P _M =	0.35							EMPLATE FOR THE			
MINUTES	0(1)	a (I /min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)					SE	LECTIO	N OF			
0	1	q (Dillill)	12.1	q (Dillill)	25.6	q (Dillili)	42.0	q (L/IIIII)	56.7	q (Limin)					LU	uL	INIIS			
1	1/3P _M = 0.41 S Q (L) q (L/min) 3.0 4.5 1.50 5.9 1.40	14.1	2.00	28.5	2.90	44.3	2.30	58.5	1.80		0.0	10	2.00	4.00	6.00	8.00	10.00	12.00		
2		16.2	2.10	31.4	2.90	46.7	2.40	60.3	1.80		1									
3	7.2	1.30	18.3	2.10	34.3	2.90	49.3	2.60	62.1	1.80		4								
4	8.7	1.50	20.4	2.10	37.3	3.00	51.8	2.50	63.9	1.80		2								
5	10.2	1.50	22.5	2.10	40.2	2.90	54.1	2.30	65.6	1.70	STAGE	3								
6 7											ST	Ĭ								
8												4								
9																				
10												5							•	
	(1)	7.20		10.40		14.60		12.10		8.90										
	/min) /min/m)	1.44 0.58		2.08 0.83		2.92 1.17		2.42 0.97		1.78 0.71	SELEC	TED	LUG	EON L	JNIT :				10.7	uL
	bars)																			
	bars)	0.72		1.03		1.42		1.05		0.66	K (PEI	RME	ABIL	.ITY) :				_	1E-06	m/s
	√sec) ıL	8.4E-07 7.97		8.4E-07 8.06		8.6E-07 8.21		9.6E-07 9.19		1.1E-06 10.74										
u	-	1.51		0.00	l	0.21		3.13		10.74	1									
		$P_{EF} = P_M - \Delta$	p + Δh / 10	.197 uL:	= Pent (L/m	in/m) x 10 /	P _{EF} (bars)	K =		x LN(I[m] /)								
		OD ADU		DECENTA	TION				2 x Π	x I[m] x P _{EF}	[mH2O]									
1.400		GRAPH	ICAL REP	RESENTA	IION			OBSERVA ⁻	TIONS:			,	Was	shout						
1.200						_														_
1.000																				_
O.600	•																			
<u>a</u> 0.600			─ -																	
Ø 0.400	, —																			
0.200																				
0.000																				
0.000	0.0 0.2	2 0.4		0.8 1.0	1.2	1.4 1.6	i	VED		CDD										
			P _{EF} ((bars)				VTR Analysis		GRB Check	-									



	Limited			Golde	r					_	.UGE		E			
		•	V	ASSOCI	aies	HOLE N)	60+6	687.5	TEST N	0	1	North. COORD:			
PROJECT	·:		East Dike	Grouting		TEST DEP	TH:		11.40	то	18.40	m.	East. COORD:			
LOCATIO	N:			wbank		DATE:	24/01	/2009	START:	20:10	FINISH		INCLINATION:		90	
PROJECT	Nº :	0	7-1413-007	4 / 2200 / ***]			-	Minutes:	35		GROUND LEVEL:			
						INTERVAL	LITHOLO	GY:					(m.s.n.m.)			
	F	LOWMETER														
	_			H	Long. Min.	;		hm	=	HEIGHT O	F MANOM	ETER			1.03	m
	MANC	METER	\	\	1.00 m	I Pressu	re			STICK-UP					2.20	m
				į		Gauge		ha ∆h		WATER TA					3.39 4.42	m m
1	1		}	} \ 	<u>†</u>	; / /	Pump	– d		TOP OF TE					11.40	m
	hm	ı	ļ	$\vdash \rightarrow$				L		воттом с					18.40	m
Δh	a	<u> </u>		h				_ α	=	INCLINATION	ON wrt/ HC	DRIZONTAL			90	۰
	333	1 54555	** * ****		\$5555	<i>333333</i> 33	99999	∆h'	=	Δh CORRE	CTED =	sinα x Δh			4.42	m
		<u> </u>	na 📗					ı		LENGTH O	F TEST IN	ITERVAL			7.00	m
			- 201	l 🍇				ø		HOLE DIAM		01105			8.89	cm
		d	- 81	Δh				P _M		MANOMET			OF THE TEST INTERV	/ΔΙ		
	-				ha			. _Е . ∆р		CALCULAT			OF THE FEOT INTERV	712		
								Q					R - TAKEN EACH MINU	JTE DURING	THE TEST	
		1	- 84	*				Qt	=	TOTAL WA	TER VOL	UME - CUMU	LATIVE AT THE END O	F THE TEST		
		1	- #	*	†			q	=	AVERAGE	FLOW - L	TRES PER M	IINUTE			
			_#	V/2	<u>↓</u>			Pent					NUTE PER METRE STA	AGE LENGTH		
			- 	\$ \$\.	÷	-		uL	=	LUGEON L	JNII (Qx	10 / P _{EF})				
				,							_					
		Bars		Bars		Bars		Bars		Bars	i					
TIMES	1/3P _M =	0.65	2/3P _M =	1.33	P _M =	2.00	2/3P _M =	1.33	1/3P _M =	0.67			GRAPHICAL TEMI OF RESULTS FOR			
MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)			SELECTION C)F		
0	2.6	q (L/IIIII)	Q (L) 7.4	q (L/IIIII)	16.4	q (L/IIIII)	31.0	q (L/IIIII)	40.1	q (L/IIIII)			LUGEON UNIT uL	15		
1	3.2	0.60	8.7	1.30	19.1	2.70	32.4	1.40	41.1	1.00		0.00	0.50 1.00	1.50	2.00	
2	3.8	0.60	10.0	1.30	21.5	2.40	33.8	1.40	42.0	0.90	1					
3	4.4	0.60	11.3	1.30	24.1	2.60	35.2	1.40	42.9	0.90						
4	5.0	0.60	12.6	1.30	26.7	2.60	36.5	1.30	43.8	0.90	2					
5	5.6	0.60	14.0	1.40	29.2	2.50	37.9	1.40	44.7	0.90	STAGE					
6 7											ST					
8											4					
9											_					
10											5					
	(1)	3.00		6.60		12.80		6.90		4.60						
	min) /min/m)	0.60 0.09		1.32 0.19		2.56 0.37		1.38 0.20		0.92 0.13	SELECT	ED LUGEON	LINIT ·		1.1	uL
	bars)	0.00		0.10		0.01		0.20		0.10	022201			_		_ "-
	bars)	1.08		1.76		2.43		1.76		1.10	K (PER	MEABILITY)	!		1E-07	m/s
	/sec) L	1.0E-07 0.79		1.4E-07 1.07		2.0E-07 1.50		1.5E-07 1.12		1.6E-07 1.19						
·	L	0.79	ļ	1.07		1.50	l	1.12	J	1.19	1					
		P _{EF} = P _M - Δ	p + Δh / 10	.197 uL:	= Pent (L/m	in/m) x 10 / F	P _{EF} (bars)	K =		x LN(I[m] / (
									2 x Π	x I[m] x P _{EF}	[mH2O]					
0.400		GRAPH	ICAL REP	RESENTA	IION			OBSERVA	TIONS:			laminar				
0.350					_											
0.350																_
_																_
0.250 0.200 0.150																_
ر م																_
			-/													
0.100																
0.000																
0.000	0.0	0.5		1.5 2	.0 2	5 3.0		\/ T D		CDD						
			P _{EF} ((bars)			,	VTR Analysis	-	GRB Check	-					



HOLE N° GO-1887.5 TEST N° 2 North, COORD:	CALCET East Dise Grouning	Golder /				Golde	r					L	.UGE	ON.	ΓΥΡΕ				
DOCATION: Minimate	CATON: Networkers August Control Cont	<u></u>	.imited		V	Associa	ates	HOLE Nº		60+6	687.5	TEST N	0		2	North. COORD:			
NOTECLE 1: 07-413-0974 / 2000 / 100	Mindest AB	ROJECT :			East Dike	Grouting		TEST DEPT	Ή:		8.90	то	11.40	m.		East. COORD:			
NOTE OF 1.00	NTERVAL LITHOLOGY COMMITTER	OCATION:	:		Meado	wbank		DATE:	24/01	/2009	START:	 21:07	FINISH	1: :	21:55	INCLINATION:		90	
NOVEMBEE 1.03 m	NAMES NAME	ROJECT N	Nº :	0	7-1413-007	4 / 2200 / ***	*				_	Minutes:	48			GROUND LEVEL:			
MANOGETES	MANONETER 1.03 IN IN IN INC. IN INC. IN INC. IN INC. IN INC. IN INC. INC.							INTERVAL	LITHOLO	GY:						(m.s.n.m.)			
MANOGETES	MANONETER 1.03 IN IN IN INC. IN INC. IN INC. IN INC. IN INC. IN INC. INC.		-	OWNETED															
## STOCKUP An	100 100		<u> </u>	LOWMETER	_		Long. Min.			hm	_	HEIGHT O	E MANOM	METED				1.03	m
NATE TRACE DEPTH 3.39 m	National Content 1982 19		MANO	METER		ļ +	1.00 m	i					r iviainoivi	ILILK				1.03	
## PAPER PROPRIED THE PROPRIED THE END THE EST AGE LENGTH	## PROTECTION PRESSURE HEAD ## HORARILED PRESSURE ## HORARILED PRESSURE ## HORARILED PRESSURE ## HORARILED PRESSURE ## HORARILED PRESSURE				\ \	/ !	1.00 III		<u> </u>				ABLE DEP	тн				3.39	m
### TOP OF TEST MEREVAL ### 1.14.00 mm	## TOP OF TEST NTERVAL ## 1.4.40 ## TOP							I \ Gauge	_	٨h					EAD				
L BOTTOM OF TEST INTERVAL	L BOTTOM OF TEST NTERVUL. 2 - NOLLAMINON HIT PROCESSIAN. 90	1	1		F	7 1	1	! Y M	Pump		=	TOP OF TE	ST INTER	RVAL				8.90	m
Apr Accordance Apr Accordance Apr Accordance	ANY = AN-CORRECTED = SIN x A.D. 4.42 1 LINCHIOF EST INTERVAL 2.50 1 1 LINCHIOF EST INTERVAL 2.50 1 1 LINCHIOF EST INTERVAL 2.50 1 1 LINCHIOF EST INTERVAL 2.50 1 1 LINCHIOF EST INTERVAL 2.50 1 1 LINCHIOF EST INTERVAL 3.89 4 4 4 4 4 4 4 4 4		hm	ı	Ì	\Rightarrow				L	. =	воттом с	OF TEST IN	NTERV	AL				m
LENGTH OF TEST INTERVAL 2.50 m		Δh	↓ a	<u> </u>	—	Н		┌┸─┐╎	<u></u>	α	=	INCLINATION	ON wrt/ HO	ORIZON	NTAL			90	0
No. HOLE DIAMETER	## HOLE DIAMPTER PERSONE. MIDDLE OF THE TEST INTERVAL. AP = CALCULATED HEAD LOSS AP = CALCULATED HEA		333	1 23	XXXX		XXXX	7777777,	<i>7</i> 77777	. <u>∆</u> h'	=	Δh CORRE	CTED =	sin α >	Δh			4.42	m
THESE NOTES OF THE STATE HAND AND AND AND AND AND AND AND AND AND	P _P = MANOMETRIC PRESSURE P _P = CALCULATE HEAD LOSS 0 - CIMPLATTIC VOLUME CUMULATIVE ATTHE END OF THE TEST INTERVAL. Ap = CALCULATE HEAD LOSS 0 - CIMPLATTIC VOLUME CUMULATIVE ATTHE END OF THE TEST INTERVAL. Pent = PRINTERVALL THESE PRE MINUTE Q = AVERAGE FLOW - LITRES PER MINUTE PENT = PRINTERVALL THESE PER MINUTE Q = AVERAGE FLOW - LITRES PER MINUTE Q = AVERAGE FLOW - LITRES PER MINUTE Q = AVERAGE FLOW - LITRES PER MINUTE Q = AVERAGE FLOW - LITRES PER MINUTE Q = AVERAGE FLOW - LITRES PER MINUTE Q = PRESTABLE THE STAGE LENGTH LIGEON UNIT (Q \tau 10) P _Q) Q \tau 1 \tau 2 \tau 20 \tau 20 \tau 3 \tau 20 \tau 3 \tau 20 \tau 3 \tau 20 \tau 4 \t	<u> </u>			na 🗼					ı	=	LENGTH C	F TEST IN	NTERV	ΑL			2.50	m
P _P	P ₂ = EFFECTIVE PRESSURE: MIDDLE OF THE TEST INTERVAL Ap = CALCULATED HEAD LOSS Q = CUMULATED HEAD LOSS Q = CUMULATED VEX. OUNCE OF WATER - TAKEN EACH MINUTE DURING THE TEST Q1 = TOTAL WATER VOLUME. COLUMINATIVE AT THE END OF THE TEST Q1 = AVERAGE CHOW. LITRES PER MINUTE PER METRE STAGE LENGTH UL = LUGGON UNIT (Q x 107 P _p) 10			T -	= %					Ø	=	HOLE DIAM	METER					8.89	cm
Ap	Ap = CALCULATED HEAD LOSS Q = CLUMLATTEV SOLIME COLONGE OF WATER - TAKEN EACH MINUTE DURING THE TEST Q = ALVERAGE FLOW - LITRES FOR MINUTE Pent T = PENT FRACILITY - LITRES PER MINUTE Pent T = PENT FRACILITY - LITRES PER MINUTE Q (L) = Q (Limin) Q (Limin) Q (Limi			d	- 231	Δh				P _M	=	MANOMET	RIC PRES	SSURE					
Qt = TOTAL WATER VOLUME CHAIN THE END OF THE TEST TOTAL WATER VOLUME CHAIN AT THE END OF THE TEST TOTAL WATER VOLUME CHAIN AT THE END OF THE TEST QT = AVERAGE FLOW -LITRES PER MINUTE PRINCIPLE OF THE END OF THE TEST QT = AVERAGE FLOW -LITRES PER MINUTE PER MINUTE PRINCIPLE OF THE TEST QT = AVERAGE FLOW -LITRES PER MINUTE PRINCIPLE OF THE TEST QT = AVERAGE FLOW -LITRES PER MINUTE PER MINUTE STAGE LENGTH U. THE STAGE LENGTH	Q = CUMULATIVE VOLUME COLUMULATIVE NOTIFIED PRINTED THE EST TOTAL WATER VOLUME COLUMULATIVE AT THE END OF THE TEST Q = A MERIAGE FLOW. LITTEES PER NATUTE PER NETRE STAGE LENGTH USE OF THE TEST Q = A MERIAGE FLOW. LITTEES PER NATUTE PER NETRE STAGE LENGTH USE OF THE TEST Q = A MERIAGE FLOW. LITTEES PER NATUTE PER NETRE STAGE LENGTH USE ON LITTEES Q = A MERIAGE FLOW. LITTEES PER NATUTE PER NETRE STAGE LENGTH USE ON LITTEES Q = A MERIAGE FLOW. LITTEES PER NATUTE PER NETRE STAGE LENGTH USE ON LITTEES Q = A MERIAGE FLOW. LITTEES PER NATUTE PER NETRE STAGE LENGTH USE ON LITTEES Q = A MERIAGE FLOW. LITTEES PER NATUTE PER NETRE STAGE LENGTH USE ON LITTEES Q = A MERIAGE FLOW. LITTEES PER NATUTE PER NETRE STAGE LENGTH USE ON LITTEES Q = A MERIAGE FLOW. LITT		L		- 241	LX I				P _{EF}	=	EFFECTIV	E PRESSU	JRE - M	IIDDLE (OF THE TEST INTERVA	AL.		
THES 10P ₈ = 0.36 23P ₉ = 0.75 P ₈ = 1 109 23P ₈ = 0.75 13P ₈ = 0.36 13P ₈	Cr TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST Q					*	ha			Δр	=	CALCULAT	TED HEAD	LOSS					
TIMES PER MINUTE PENETRABUTY: LITRES PER MINUTE PENETRABUTY LITRES PER MINUTE PENETRABUTY: LITRES PENETRABUTY: LITRES PE	Pent Pent									Q	=	CUMULAT	IVE VOLU	IME OF	WATER	- TAKEN EACH MINUT	TE DURING	THE TEST	
Pent = PENETRABLITY-LITRES PER MINUTE PER METRE STAGE LENGTH UL	Pent Pent			1	- 23	×				Qt	=	TOTAL WA	ATER VOL	UME -	CUMULA	ATIVE AT THE END OF	THE TEST		
THIS 1/2P _w = 0.36 29P _w = 0.76 P _w = 1.00 29P _w = 0.73 1/3P _w = 0.36 ORAPHICAL TEMPLATE OF RESIDENT HE SHAPPLATE OF	UL			1	- 23	* -	 			q	=	AVERAGE	FLOW - L	ITRES	PER MIN	IUTE			
THES 1 TABLES OF LINE SHAPE OF THE SULTS FOR THE SELECTION OF LUGEON UNITS: 1	1/13P ₁		↓	. ↓	- ※	₩ V2	<u>. </u>			Pent	=					UTE PER METRE STA	GE LENGTH		
THESE THREE	10P ₁		· ·		- % %	X X		.		uL	=	LUGEON L	JNIT (Q x	10 / P _E	F)				
THE STANDARD TO THE STANDARD TO THE SELECTION OF LUGEON WINTS O (L) Q(L/min) O (L) Q (L/min) O (L/min)	Table				Ø	Ď	_												
THE STANDARD TO THE STANDARD TO THE SELECTION OF LUGEON WINTS O (L) Q(L/min) O (L) Q (L/min) O (L/min)	Table	Г		Rare		Rare		Rare		Rare		Rare	1						
THRES MINTES Q (L) Q	TIMES NUTES 0 (L) q (L/min) Q (L/min) Q (L/m		1/3P _M =		2/3P _M =		P _M =		2/3P _M =							GRAPHICAL TEMP	LATE		
Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L) Q (L/min) Q (L/mi	0 (L) q(L/min) Q(L/min) Q(L	TIMES											1			OF RESULTS FOR	THE		
1	To To To To To To To To	MINUTES	Q (L)	a (L/min)	Q (L)	a (L/min)	Q (L)	a (L/min)	Q (L)	a (L/min)	Q (L)	a (L/min)							
1 12.2	1 12.2 4.70 41.8 5.90 84.3 6.80 128.5 5.50 158.8 4.20 1.0 1.20 15.00 20.00 25.00 1.00 15.00 20.00 1.00 15.00 20.00 1.00 15.00 20.00 25.00 1.00 15.00 20.00 15.00 15.00 20.00 15.00 15.00 20.00 15.00 15.00 20.00 15.00	0		4 ()		4 (=)		7 (=)		4(=,									
2 17.3 5.10 47.8 6.00 91.0 6.70 133.7 5.20 163.0 4.20 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	2 17.3 5.10 47.8 6.00 91.0 6.70 133.7 5.20 163.0 4.20 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			4.70		5.90		6.80		5.50	1			0.00	5.00	10.00 15.00	20.00	25.00	
3	3 21.9 4.60 53.6 5.80 97.4 6.40 139.1 5.40 167.4 4.40 2 2 3.0 104.1 6.70 144.4 5.30 171.5 4.10 2 3.0 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1	2	17.3	5.10	47.8	6.00	91.0	6.70		5.20	163.0	4.20	١,	. 🗀					
5 30.8 4.40 64.2 5.30 111.1 7.00 150.1 5.70 175.7 4.20 0 0 0 0 0 0 0 0 0	5 30.8 4.40 64.2 5.30 111.1 7.00 150.1 5.70 175.7 4.20 W 3 3 3 3 3 3 3 3 3	3	21.9	4.60	53.6	5.80	97.4	6.40	139.1	5.40	167.4	4.40	· '	·					
5 30.8 4.40 64.2 5.30 111.1 7.00 150.1 5.70 175.7 4.20 8 9 10	5 30.8 4.40 64.2 5.30 111.1 7.00 150.1 5.70 175.7 4.20	4	26.4	4.50	58.9	5.30	104.1	6.70	144.4	5.30	171.5	4.10	2	2					
7 8 8 9 10	7 8 9 10	5	30.8	4.40	64.2	5.30	111.1	7.00	150.1	5.70	175.7	4.20	Ж	_					
7 8 8 9 10	7 8 9 10	6											¥	3					
8 9 10 Qt(I)	8 9 10	7											S	·					
10 Qt(1) 23.30 28.30 33.60 27.10 21.10 4.20 4.20 4.20 4.20 4.20 4.20 4.20 4.2	10	8											4	4					
Qt(I)	10	9												.					
q (//min)	Q (10												,					
Per(Pent (I/min/m)	Qt (I	I)	23.30		28.30		33.60		27.10		21.10							
$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	Ap (bars) P _{EF} (bars) 0.79 K (m/sec) 2.5E-06 uL 23.49 P _{EF} = P _M - Δp + Δh / 10.197 uL = Pent (L/min/m) x 10 / P _{EF} (bars) GRAPHICAL REPRESENTATION OBSERVATIONS: Turbulent OBSERVATIONS: Turbulent OBSERVATIONS: Turbulent OBSERVATIONS: Turbulent OBSERVATIONS: Turbulent OBSERVATIONS: Turbulent					1													
P _{EF} (bars) 0.79	P _{EF} (bars) 0.79 1.18 2.0E-06 1 1.6 2.0E-06 1 1.16 2.0E-06 1 1.0 2.0E-06 1 1.0 2.0E-06 1 1.0 2.0E-06 1 1.0 2.0E-06 1 1.0 2.0E-06 1 1.0 2.0E-06 1 1.0 2.0E-06 1 1.0 2.0E-			1.86		2.26		2.69		2.17		1.69	SELECT	ED LU	GEON U	NIT:	_	17.6	uL
K (m/sec) 2.5E-06 19.13 1.8E-06 19.6 17.64 2.0E-06 19.13 2.0E-06 19.13 1.8E-06 18.63 2.2E-06 2.2E-06 19.13 1.8E-06 18.63 2.2E-06	K (m/sec) 2.5E-06 19.13 1.8E-06 17.64 2.0E-06 19.13 1.8E-06 17.64 18.63 2.1.27 P _{EF} = P _M - Δp + Δh / 10.197 uL = Pent (L/min/m) x 10 / P _{EF} (bars) K = q[m ³ /sec] x LN(I[m] / (Ø[m]/2)) 2 x Π x I[m] x P _{EF} [mH2O] GRAPHICAL REPRESENTATION OBSERVATIONS: Turbulent OBSERVATIONS: Turbulent P _{EF} (hars) OBSERVATIONS: Turbulent			0.79		1.18		1.52		1.16		0.79	K (PER	MEABI	LITY) :			2E-06	m/s
UL 23.49 19.13 17.64 18.63 21.27 P _{EF} = P _M - Δp + Δh / 10.197 UL = Pent (L/min/m) x 10 / P _{EF} (bars) GRAPHICAL REPRESENTATION OBSERVATIONS: Turbulent OBSERVATIONS: Turbulent P _{EF} (bars) OBSERVATIONS: Turbulent	UL 23.49 19.13 17.64 18.63 21.27 P _{EF} = P _M - Δp + Δh / 10.197 UL = Pent (L/min/m) x 10 / P _{EF} (bars) GRAPHICAL REPRESENTATION OBSERVATIONS: Turbulent OBSERVATIONS: Turbulent P _{EF} (bars) OBSERVATIONS: OBSERVATIONS: Turbulent OBSERVATIONS: Turbulent																_		
STI x I[m] x P _{EF} [mH2O]	Company Comp			23.49		19.13		17.64		18.63									
STI × I[m] × P _{EF} [mH2O]	Company Comp										_								
GRAPHICAL REPRESENTATION OBSERVATIONS: Turbulent 1,500 1,000 0,000	GRAPHICAL REPRESENTATION OBSERVATIONS: Turbulent 1.500 1.500 0.5			$P_{EF} = P_M - \Delta$	p + Δh / 10	.197 uL =	Pent (L/m	in/m) x 10 / P	EF (bars)	K =									
OBSERVATIONS: Turbulent 1,500 0,000	OBSERVATIONS: Turbulent 2.000 1.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.00000 0.0000 0.0000 0.0000 0.00000 0.00000 0.00000 0.0000 0.00000										2 x Π	x I[m] x P _{EF}	[mH2O]						
2500 2500 0 1,000 0 0,000 0 0 0,000 0 0,000 0 0 0,000 0 0 0,000 0 0 0 0,000 0 0 0 0	2.500 1.500 1.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.00000 0.0000 0.0000 0.0000 0.0000 0.0000 0.0000 0.0000 0.00000 0.00000 0.0000 0.0000 0.0000 0.0000 0.0000 0.00000 0.00000			GRAPH	ICAL REP	RESENTAT	ION			OBSERVA	TIONS:			Tur	hulant				
E 2000 0 1,000 0,500	2.000 1.500 0.000	3.000								UBSERVA	TIONS:			Tui	Duient				_
To 1.500 0.5	1.500 1.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.00000 0.0000 0.0000 0.0000 0.0000 0.0000 0.0000 0.0000 0.00000 0.00000 0.0000 0.0000 0.0000 0.0000 0.0000 0.00000 0.00000	2.500																	
To 1.500 0.5	1.500 1.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.00000 0.0000 0.0000 0.0000 0.0000 0.0000 0.0000 0.0000 0.00000 0.00000 0.0000 0.0000 0.0000 0.0000 0.0000 0.00000 0.00000																		
0.500 0.000 0.0 0.2 0.4 0.6 0.8 1.0 1.2 1.4 1.6 VTR GRB	0.500 0.000 0.00 0.2 0.4 0.6 0.8 1.0 1.2 1.4 1.6 VTR GRB	£ 2.000																	_
0.500 0.000 0.0 0.2 0.4 0.6 0.8 1.0 1.2 1.4 1.6 VTR GRB	0.500 0.000 0.00 0.2 0.4 0.6 0.8 1.0 1.2 1.4 1.6 VTR GRB	1.500																	_
0.500 0.000 0.0 0.2 0.4 0.6 0.8 1.0 1.2 1.4 1.6 VTR GRB	0.500 0.000 0.00 0.2 0.4 0.6 0.8 1.0 1.2 1.4 1.6 VTR GRB	Ţ																	_
0.000 0.0 0.2 0.4 0.6 0.8 1.0 1.2 1.4 1.6 VTR GRB	0.000 0.0 0.2 0.4 0.6 0.8 1.0 1.2 1.4 1.6 VTR GRB	G 1.000	1																
0.000 0.0 0.2 0.4 0.6 0.8 1.0 1.2 1.4 1.6 VTR GRB	0.000 0.0 0.2 0.4 0.6 0.8 1.0 1.2 1.4 1.6 VTR GRB	0.500	-																
0.0 0.2 0.4 0.6 0.8 1.0 1.2 1.4 1.6 VTR GRB	0.0 0.2 0.4 0.6 0.8 1.0 1.2 1.4 1.6 VTR GRB																		
P _{FF} (bars) VTR GRB	Per (bars) VIR GRB		20 03	0.4	0.6	0.8 1.0	12	14 16											
	Analysis Check		0.2	. 0.7				1.0			=		_						



	L	.imited	I	\mathcal{F}	Golde Associ	ates												
					Continue 2000	4.034948	HOLE N)	60+7	708.5	TEST N	0	1	North. 0	COORD:	-		
PROJ	ECT:			East Dike	Grouting		TEST DEP	TH:		11.60	то	18.60	m.	East. C	OORD:			
LOCA	TION	:		Meado	wbank		DATE:	23/01	/2009	START:	14:22	FINISH	: 14:54	INCLIN	ATION:		90	
PROJ	ECT	N º :	0	7-1413-007	4 / 2200 / ***	**					Minutes:	32	_		ID LEVEL:			
							INTERVAL	LITHOLO	GY:					(m.s.n.r	n.)			
		F	LOWMETER															
		_		_	14	Long. Min.	:		hm	=	HEIGHT O	F MANOMI	ETER				1.08	m
		MANO	METER	\	\ i	1.00 m	l · I Pressu	re	a	=	STICK-UP							m
							Gauge		ha	=	WATER TA						2.62 3.70	m
_	t	1		}	} 	<u>† †</u>	<u>.</u> УМ	Pump	Δh — d	=	TOP OF TE						11.60	m m
		hm		ļ	\sqsubseteq		<u> </u>	\circlearrowleft	L	=	воттом о						18.60	m
Δh		a	<u> </u>		h		—	11	α	=			RIZONTAL				90	•
		33333	1 22222	XX	2222	<i>\$3333</i> 33	7777777.	??????	∆h'	=	Δh CORRE	CTED =	sinα x Δh				3.70	m
_	ļ		h	ıa 🗼	18				- 1	=	LENGTH C	OF TEST IN	ITERVAL				7.00	m
			- -	=	18				Ø	=	HOLE DIA						8.89	cm
			d	- 841	Δh				P _M	=	MANOMET							
		L							P _{EF}	=			RE - MIDDLE	OF THE TE	ST INTERV	AL		
						ha			Δp Q	=	CALCULA		LOSS ME OF WATE	D TAVENU		TE DUDING	THE TEST	
			+						Qt	=			JME - CUMUI				INE IESI	
					<u> </u>	<u></u>			q	=			TRES PER M					
									Pent				TRES PER MI		METRE STA	GE LENGTH		
			V	-47	8 8.		_		uL	=	LUGEON (JNIT (Q x	10 / P _{EF})					
				Ø	5	_												
	Γ		Bars		Bars		Bars		Bars		Bars]						
		1/3P _M =	0.66	2/3P _M =	1.34	P _M =	2.00	2/3P _M =	1.31	1/3P _M =	0.69			GRAPHI	CAL TEMP	PLATE		
TIME															ULTS FOR ECTION O			
		Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)				SEON UNIT			
0		5.8		39.9		87.6		141.3		184.4			5.00	5.50	uL 6.00	6.50	7.00	
1		11.1	5.30	47.2	7.30	97.2	9.60	148.4	7.10	189.5	5.10		5.00	5.50	0.00	0.50	7.00	
2		15.6	4.50	54.3	7.10	106.6	9.40	155.4	7.00	194.3	4.80	1						
3		20.5 24.8	4.90 4.30	61.0 67.9	6.70 6.90	115.9 125.2	9.30 9.30	162.2 169.0	6.80 6.80	199.2 204.2	4.90 5.00				•			
5		29.5	4.30	74.8	6.90	134.5	9.30	175.8	6.80	204.2	5.00	2 ш						
6		20.0	4.70	74.0	0.50	104.0	3.50	170.0	0.00	200.0	0.10	STAGE						
7															_			
8												4						
9												5						
10													,				•	
	Qt(I/m()p		23.70 4.74		34.90 6.98		46.90 9.38		34.50 6.90		24.90 4.98							
		<i>,</i> nin/m)	0.68		1.00		1.34		0.99		0.71	SELECTI	ED LUGEON	UNIT :			5.7	uL
	Ap (b																	
	e _F (b		1.02		1.70		2.36		1.67		1.05		MEABILITY) :	:		_	7E-07	m/s
	K (m/s uL		8.7E-07 6.62		7.7E-07 5.86		7.5E-07 5.67		7.8E-07 5.89		8.9E-07 6.76							
						!!				<u>.</u> l								
			$P_{EF} = P_M - \Delta$	p + Δh / 10.	.197 uL:	= Pent (L/m	in/m) x 10 / F	P _{EF} (bars)	K =		x LN(I[m] /							
			CDADU	ICAL DED	RESENTA	TION				2 x II	x I[m] x P _{EF}	[mH2O]						
	1.600	_	GRAPH	ICAL REP	KESENIA	IION			OBSERVA	TIONS:			Turbulen	t				
	1.400																	
	1.400																	_
	1.000																	_
<u> </u>																		
(Lp	0.800																	
	0.600																	
	0.400																	
	0.200																	
	0.000	0.0	0.5	1.0	1.5	2.0	2.5		\/TD		000							
				P _{EF} ((bars)				VTR Analysis		GRB Check	-						



0.0 0.2 0.4 0.6 0.8 1.0 1.2 1.4 P_{EF} (bars)

WATER PRESSURE TEST LUGEON TYPE

	Limited			Associa	ates											
						HOLE N	0	60+7	708.5	TEST N	lo	2	North. COORD:			
PROJECT	:		East Dike	Grouting		TEST DEP	TH:		9.10	то	11.60	_m.	East. COORD:			
LOCATION	N:		Meado	wbank		DATE:	23/01	/2009	START:	15:13	FINISH:	15:48	INCLINATION:		90	
PROJECT	Nº :	0	7-1413-007	4 / 2200 / ***	*					Minutes:	35	_	GROUND LEVEL:			
						INTERVAL	LITHOLO	GY:					(m.s.n.m.)			
	F	LOWMETER														
	<u></u>	LOWINETER	_		Long. Min.			hm	=	HEIGHT O	F MANOME	TER			1.08	m
	MANO	METER		+	1.00 m	! _		а	=	STICK-UP						m
				\		Pressu Gauge		ha	=	WATER TA	ABLE DEPTI	4			2.62	m
				<u>, </u>		<u> </u>	Pump	Δh	=		IC PRESSU				3.70	m
Ī	. [ſ			<u>i V</u>	$\overline{}$	_ d			EST INTERV		,		9.10	m
Δh	hm	ļ					1	L			OF TEST IN				11.60	m 。
2211	200100		222					α			ON wrt/ HOP		,		90 3.70	
		1	na 1831	I &	1 1	,,,,,,,,,	,,,,,,,,	′. Δh' I	=		ECTED = s OF TEST INT				2.50	m m
+		+ =	₹ %					ø		HOLE DIA		ERVAL			8.89	cm
		d	- 21	Δh				P _M	=		TRIC PRESS	SURE	•			OIII
	L		- 81					P _{EF}	=	EFFECTIV	E PRESSUF	RE - MIDDLE	OF THE TEST INTERVA	AL.		
					ha			Δр	=	CALCULA	TED HEAD I	LOSS				
		. ↓						Q	=	CUMULAT	IVE VOLUM	E OF WATER	R - TAKEN EACH MINU	Ë DURING T	THE TEST	
		1		- X				Qt	=	TOTAL WA	ATER VOLU	ME - CUMUL	ATIVE AT THE END OF	THE TEST		
		1		* :	 			q	=	AVERAGE	FLOW - LIT	RES PER MI	NUTE			
		<u> </u>		√ V2 ,	<u>↓</u>			Pent					IUTE PER METRE STA	3E LENGTH		
			- 	\$ \$\	=	_		uL	=	LUGEON	JNIT (Q x 1	0/P _{EF})				
			K	,												
		Bars		Bars		Bars		Bars		Bars						
TIMES	1/3P _M =	0.34	2/3P _M =	0.72	P _M =	1.10	2/3P _M =	0.75	1/3P _M =	0.36			GRAPHICAL TEMP			
TIMES MINUTES													OF RESULTS FOR SELECTION O			
	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)			LUGEON UNIT	3		
0	0.3		0.8		1.8		3.0		5.2		0.	.00 0.20	uL 0 0.40 0.60	0.80	1.00	
1	0.4	0.10	1.0	0.20	2.1	0.30	3.2	0.20	5.4	0.20						
2	0.5	0.10	1.1	0.10	2.3	0.20	3.3	0.10	5.5		1					
3	0.6 0.6	0.10 0.00	1.3 1.4	0.20 0.10	2.5 2.7	0.20 0.20	3.3 3.4	0.00 0.10	5.6 5.6	0.10 0.00	2					
5	0.7	0.10	1.5	0.10	2.7	0.20	3.5	0.10	5.6							
6	0	0.10		0.10	2.0	0.20	0.0	0.10	0.0	0.00	STAGE 8					
7											ίo					
8											4					
9											5					
10																
Qt (0.40		0.70		1.10		0.50		0.40						
q (l/ı Pent(l/ı	mın) min/m)	0.08		0.14 0.06		0.22 0.09		0.10 0.04		0.08	SELECTE	D LUGEON L	INIT ·		0.5	uL
Δp (b		0.00		0.00		0.00		0.04		0.00	OLLLOTL	D LOGLON C				_ u_
P _{EF} (I	oars)	0.70		1.08		1.46		1.11		0.72	K (PERM	EABILITY):			5E-08	m/s
K (m		4.8E-08		5.4E-08		6.3E-08		3.8E-08		4.6E-08						
u	L	0.46		0.52		0.60		0.36		0.44	·					
		Pee = Pu - A	ap + Δh / 10.	.197 uL=	= Pent (L/m	in/m) x 10 / F	Per (bars)	K =	a[m³/sec]	x LN(I[m] /	(Ø [m]/2))					
						,	Li (00.0)			x I[m] x P _{EF}						
		GRAPH	ICAL REP	RESENTAT	TION											
0.100	1							OBSERVA	TIONS:			Low Flow				_
0.090																_
0.080																_
0.070 E 0.060					//											_
O (Lpm/m) 0.050 0.040																_
을 0.040					-											_
ق 0.030	+															
0.020																
0.010																

VTR Analysis GRB Check



	Limited	ł	\mathcal{F}	Golde Associ	er ates														
PROJECT :							0	60+7	60+729.5		TEST Nº 1			North.	COORD:				
PROJECT	Γ:		East Dike	Grouting		TEST DEP	TH:		11.10	то	18.10	m.		East. C	OORD:				
LOCATIO	N:		Meado	wbank		DATE:	21/01	/2009	START:	20:50	FINISH:	:2	1:20	INCLIN	IATION:			90	
PROJECT	Г№:	0	7-1413-007	4 / 2200 / ***	*					Minutes:	30	_			ND LEVE	L:			
						INTERVAL	LITHOLO	GY:						(m.s.n.	m.)				
	F	LOWMETER																	
	_			1.	Long. Min.			hm	=	HEIGHT O	F MANOME	ETER						1.00	_ m
	MANO	OMETER	_ \	, F	1.00 m	l Pressu	IFO.	а	=	STICK-UP									. n
				\		Gauge		ha	=	WATER TA	ABLE DEPT	ТН						3.20	. n
				<u> </u>		i	Pump		=	HYDRAULI			AD					4.20	. n
I	. I		ſ	<u></u> j		<u>i U</u>		- d	=	TOP OF TE								11.10	. n
Δh	hm	1		Ψ	ΙΙ.		1	L	=	ВОТТОМ								18.10	. n
2311	222122	1010000	222		2222			_ a	=	INCLINATION								90	-
	77777	77777777	ha la		7777777	77777777	,,,,,,,,	⊠ Δh'	=	Δh CORRE								4.20	. n
+		+ =	₩					ı ø	=	LENGTH C		IERVA	.L					7.00	. n
		d	: XI	Δh				ы Р _м	=	HOLE DIAM MANOMET		CLIDE						8.89	. c
	L	۱,	- #I					P _{EF}	=	EFFECTIVI			DDI F	OF THE T	EST INTE	RVAI			
	-				ha			Δp	=	CALCULAT				∟ I	LOT HATE				
								Δp Q	=	CUMULAT			NATER	- TAKEN	EACH MII	NUTE DI I	RING T	HE TEST	
		+		*				Qt	=	TOTAL WA									
				×	<u></u>			q	=	AVERAGE					2.10	0			
		1		₩ V2				Pent	=	PENETRA					METRE S	STAGE LE	NGTH		
	+_	*	- 47	\$ \	<u>⁺</u>	_		uL	=	LUGEON L									
			, 5 , 5, 1, 5)))))))))	_														
			1								1								
	1/3P _M =	Bars 0.89	2/3P _M =	Bars 1.31	P _M =	Bars 2.02	2/3P _M =	Bars 1.28	1/3P _M =	Bars 0.68				GRAPH	ICAL TE	МРІ ДТЕ			
TIMES	1701 M =	0.00	270. 14 -	1.01	· m -	1	2,01 M -	1.20	1701 M =	0.00				OF RE	SULTS F	OR THE			
MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)					LECTION GEON UN				
0	5.7	4 (2)	41.3	4 (2)	82.0	9 (2)	131.9	4 (2)	170.1	9 (2)				LU	uL	4113			
1	10.0	4.30	48.4	7.10	91.0	9.00	137.9	6.00	174.0	3.90	(0.00	1.00	2.00	3.00	4.00	5.00	6.00	
2	14.6	4.60	55.1	6.70	99.4	8.40	143.6	5.70	177.9	3.90	1								
3	18.8	4.20	61.5	6.40	108.0	8.60	149.1	5.50	181.9	4.00	'								
4	23.1	4.30	68.0	6.50	116.3	8.30	154.7	5.60	185.7	3.80	2								
5	27.6	4.50	74.6	6.60	124.1	7.80	159.6	4.90	189.4	3.70	끮								
6											STAGE								
7																	_		
8											4								
9											5								
10																			
	(I) (min.)	21.90		33.30		42.10		27.70		19.30									
	/min) /min/m)	4.38 0.63		6.66 0.95		8.42 1.20		5.54 0.79		3.86 0.55	SELECTE	ED I UG	EON II	NIT :				5.0	u
	bars)	0.00		0.00		1.20		0.79		0.00							_	J.0	—"
	bars)	1.30		1.72		2.43		1.69		1.09	K (PERI	MEABIL	.ITY) :					7E-07	n
	v/sec)	6.3E-07		7.3E-07		6.5E-07		6.2E-07		6.6E-07									
ι	ıL	4.81	j	5.53		4.95		4.68		5.05	J								
		Per = P /	Δp + Δh / 10	.197	= Pent (1 /m	in/m) x 10 / l	P _{er} (hare)	K -	a[m³/sac1	x LN(I[m] / ((Ø [m]/2))								
		- cr - • M - Z		uL-	. om (Lill	,, 10/1	er (Mu13)	κ-		x I[m] x P _{EF}									
		GRAPH	IICAL REP	RESENTA	ΓΙΟΝ														
1.40	° 1							OBSERVA [*]	TIONS:			ıam	ninar						
1.20	0																		_
1.00																			_
Q (Lpm/m)	υ •		4																
<u></u> 0.60	0																		_
Ø _{0.40}	0																		
0.20																			
0.00	0.0	0.5	1.0	1.5 2	.0 2	.5 3.0	,												
	0.0	0.0		bars)	.0 2	3.1	•	VTR		GRB	_								
			. Et /	,				Analysis		Check									



Golder Assoc Limited			LUGEON TYPE															
IIIIIIGu		V	Associa	(03)(3)(3)	HOLE №		60+7	729.5	TEST N	0		2	North. C	OORD:	: _			
:		East Dike	Grouting		TEST DEPTH	Н:		8.60	то	11.40	m.		East. Co	OORD:	_			
					DATE:	21/01/2	2009	START:	21:50		22	2:25			_		90	
Nº :	0.	7-1413-007	4 / 2200 / ****		INTEDVALI	ITHOLOG	· V ·		Minutes:	35	_				L: _			
					INTERVALE								(111.0.11.11	,				
F	LOWMETER			ong Min														
			 		i					F MANOME	ETER						1.00	m
MANO	METER	\	\ į	1.00 m	Pressure					RI E DEPT	гн				_		3 20	m m
			1	į	Gauge			=				۸D						m
1			7 - 1	<u> </u>	! Y h	Pump		=									8.60	m
hm	ı	ľ		-		\Rightarrow	L	=	воттом с	OF TEST IN	ITERVA	_					11.40	m
a	<u> </u>		h				α	=	INCLINATION	ON wrt/ HO	RIZONT	AL					90	۰
355455	₹ <i>\$</i> ₹\$\$\$\$	** * **	1855554	55555	<i>\$\$\$\$\$</i> \$\$\$\$\$	44444	∆h'	=	Δh CORRE	CTED = :	sinαx	Δh					4.20	m
	<u> </u>	<u> </u>					- 1	=			TERVAL							m
		- 81	l 🍇l					=			OUDE						8.89	cn
	a	- 841											E THE TE	ST INTE	:Ρ\/ΔΙ			
-				ha								DLL O	11112 12	01 IIVIL	INVAL			
	1											/ATER -	TAKEN E	EACH MI	NUTE D	URING T	HE TEST	
	1	- 8							TOTAL WA	TER VOLU	JME - CI	JMULA ⁻	TIVE AT T	HE END	OF THE	TEST		
	1		- & - †	-			q	=	AVERAGE	FLOW - LI	TRES PI	ER MINI	JTE					
	<u> </u>		V2 ↓	_									TE PER I	METRE S	STAGE L	ENGTH		
		- %1 %	\$ \$\	=	-		uL	=	LUGEON U	JNIT (Qx	10 / P _{EF})							
		V.	,															
	Bars		Bars		Bars		Bars		Bars									
1/3P _M =	0.32	2/3P _M =	0.68	P _M =	1.12	2/3P _M =	0.71	1/3P _M =	0.36									
													SEL	ECTION	N OF	-		
	q (L/min)		q (L/min)		q (L/min)		q (L/min)						LUG		NITS			
	0.40		1.00		1 30		1 30	1			0.00	1.00	2.00		3.00	4.00	5.00	
2.0															-	-		
2.5	0.50	7.3	1.00	16.3	1.40	26.7	1.10											
2.9	0.40	8.3	1.00	17.8	1.50	28.0	1.30	34.3	0.90	2								
3.3	0.40	9.2	0.90	19.3	1.50	29.3	1.30	35.2	0.90	Ä								
										STA								
										4								
										5								
1)	2.10		4.80		6.90		6.30		4.60		1							
	0.42		0.96		1.38		1.26		0.92									
	0.15		0.34		0.49		0.45		0.33	SELECTI	ED LUG	EON UN	IIT :				4.3	uL
	0.73		1 09		1.53		1 12		0.77	K (PFRI	MFARIII	ΤΥ) ·					5F-07	m/
	2.2E-07		3.4E-07		3.5E-07		4.3E-07		4.6E-07	(. 2	VILADIL.	,.					<u> </u>	
-	2.05		3.14		3.22		4.01		4.26									
	D = D A	n + Ab / 10	107 ul -	Pent (I /mi	in/m) v 10 / P	- (hare)	K -	a[m ³ /sac]	v I N/ IIml //	(/(m1/2))								
	I EF = I M - Z	p + 211 / 10.	.197 UL =	r ent (L/m	111/111) X 10 / 1 EF	F (Dais)	κ-											
	GRAPH	ICAL REP	RESENTATI	ION														
1						C	DBSERVA	TIONS:			Was	hout						_
						_												_
				\nearrow	_	_												
			/_/															_
		1				_												_
			/			_												_
1																		
0.0 0.2	0.4	0.6 0.8	1.0 1.2	1.4	1.6 1.8													
	imited :: :: N°:	FLOWMETER MANOMETER MANO	East Dike Meado N° : Meado N° : Meado N° : O7-1413-007	East Dike Grouting Meadowbank N° :	East Dike Grouting Meadowbank No	East Dike Grouting TEST DEPT	HOLE N°	HOLE N° 60+7	East Dike Grouting TEST DEPTH 8.60	East Dike Grouting TEST DEPTH	HOLE N° 60+729.5 TEST N°	HOLE N° 60+729.5 TEST N°	HOLE Nº 60+729.5 TEST Nº 2	HOLE N GO-729.5 TEST N 2 North. Color TEST Depth S.60 TO 11.40 m. East. Cit TEST Depth S.60 TO 11.40 m. East. Cit TEST Depth S.60 TO 11.40 m. East. Cit TEST Depth S.60 TO TEST SHIPH S.60 TO TEST SHIPH S.60 TO TEST SHIPH S.60 TO TEST SHIPH S.60 TO TEST SHIPH S.60 TO TEST SHIPH S.60 TO TEST SHIPH S.60 TO TEST SHIPH S.60 TO TEST SHIPH S.60 TO TEST SHIPH S.60 TO TEST SHIPH S.60 TO TEST SHIPH S.60 TO OF TEST SHIPH TEST SHIPH TEST SHIPH S.60 TO OF TEST SHIPH TEST SHI	HOLE N° 60+729.5 TEST N° 2 North, COORD	HOLE N° 60+729.5 TEST N° 2 North. COORD: East Dike Grouting TEST DEPTH:	HOLE N° 60+729.5 TEST N° 2 North. COORD:	HOLE N

Golder Associates



WATER PRESSURE TEST LUGEON TYPE

HOLE NP HOLE NP G0-753.5 TEST NP 1 Nont. CORDS		Limited	1	\mathcal{F}	Golde Associ	er ates													
DOCATION: Monotonium Market Mark					*		HOLE N	0	60+7	753.5	TEST N	lo		1	North. COOF	RD:			
MITERVAL LITHOLOGY : Minutes: 30 GROUND LEVEL:	PROJEC1	Γ:		East Dike	Grouting		TEST DEP	TH:		8.60	то	16.90	m.		East. COOR	D:			
NEGROTE No.							DATE:	18/01	/2009	START:		_	ł:	2:45				90	
NONEMER	PROJEC1	ΓNº:	0.	7-1413-007	4 / 2200 / ***	**	INTERVAL	LITHOLO	cv ·		Minutes:	30				VEL:			
1.05 No.							INTERVAL	LITHOLO	GT.						(111.5.11.111.)				
MACANITIES		<u>_</u> F	LOWMETER			Long Min													
NATE TABLE DEPTH 3.10 m m m m m m m m m		MANO	METER		۲		i						IETER			_		1.05	
## CALCULATED HEAD COMMUNITY CLIPS PER MINUTE PER METER STAGE LENGTH 1		MANO	IMETER	\	į	1.00 m							тн			_		3.10	
### TOPE OF TEST NTERVAL ### 16.90 mm ### TOPE OF TEST NTERVAL ### 16.90 mm ### NUCLHATON WHORKDOTAL ### 16.90 mm ### NUCLHATON WHORKDOTAL ### 16.90 mm ### NUCLHATON WHORKDOTAL ### 16.90 mm ### NUCLHATON WHORKDOTAL ### 16.90 mm ### NUCLHATON WHORKDOTAL ### 16.90 mm ### NUCLHATON WHORKDOTAL ### 16.90 mm ### NUCLHATON WHORKDOTAL ### 16.90 mm ### NUCLHATON WHORKDOTAL ### 16.90 mm ### NUCLHATON WHORKDOTAL ### 16.90 mm ### NUCLHATON WHORKDOTAL ### 16.90 mm ### NUCLHATON WHORKDOTAL ### 16.90 mm ### NUCLHATON WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW WALLHOW WHORKDOTAL ### 16.90 mm ### NUCLHATON WALLHOW					\		I Gauge		Δh	=	HYDRAUL	IC PRESS	URE H	IEAD				4.15	m
AB	1	1		f	7	1 1	<u> </u>	_rump		=	TOP OF T	EST INTER	RVAL					8.60	m
An		hm	I	ĺ			' 	$\overline{\Theta}$	L	=	воттом	OF TEST II	NTERV	/AL		_		16.90	m
I	Δh	a	<u>+</u> +>>>>>>	223	D->>>>		~~~~	****	7	=						_			
## HOLE DIMETER 0.89 mm		555155	1000000	~~~~~~ <u>~</u>	1 XXXXX	****	^^^^	>>>>>								_			
P _y	_+_		+ =	<u>+</u>	18								NTERV	AL		_			
P _{FF} EFFECTIVE PRESSURE. MIDGLE OF THE TEST INTERVAL A _B CALCULATED HEAD LOSS O			4	- 201	I ₩ Ah								SSLIDE	:		_		0.09	. cm
Ap = CALCUATED HEAD LOSS		L.	"	- 231											OF THE TEST IN	ITERVAL			
Q = CUMULATIVE VOLUME OF WATER - TAKEN EACH MINITE DURING THE TEST Q1 = TOTAL WATER VOLUME - CUMULATIVE CUMULATIVE PRINTER Q1 = AVERAGE FLOW. LITRES PER MINITE Q1 = AVERAGE FLOW. LITRES PER MINITE PENETRABILITY - LITRES PER MINITE PER METRE STAGE LENGTH LUCEON UNIT (0 x 10 / P _{FF}) 10						ha													
Pent Pent			1		*					=					- TAKEN EACH	I MINUTE	DURING '	THE TEST	
Pent = PENETRABILITY - LITRES PER MINUTE PER METRE STAGE LENGTH UL = LIGEON UNIT (Qx10/P _{gr}) 1			1	- XI	*				Qt	=	TOTAL W	ATER VOL	.UME -	CUMULA	ATIVE AT THE E	ND OF TH	HE TEST		
TMES Sar			1		*	†			q	=	AVERAGE	FLOW - L	ITRES	PER MIN	IUTE				
THESE VIDE OF RESULTS FOR THE SELECTED LUGGON UNITS: Q(1)			<u> </u>		J/2	<u>↓_</u>									UTE PER METF	RE STAGE	LENGTH		
TMES MINUTES Q (1) q (Umin) Q (L) q (Umin) Q				- %1 %	× ×	=	-		uL	=	LUGEON	JNIT (Q x	10 / P _E	_{:F})					
MINUTES MINU				V.	,														
TMES Q (L) Q (Umin) Q (L) Q (Umin) Q (L) Q (Umin) Q (L) Q (Umin) Q (L) Q (Umin) Q (L) Q (Umin) Q (L) Q (Umin) Q			Bars		Bars		Bars		Bars		Bars								
MINUTES 0 QL, q(L/min) Q(L) q(L/min) Q(L) q(L/min) Q(L) q(L/min) Q(L) q(L/min) Q(L) q(L/min) Q(L) q(L/min) Q(L) q(L/min) Q(L) q(L/min) Q(L) q(L/min) Q(L) Q(L/min) Q(L/min)	TIMES	1/3P _M =	0.72	2/3P _M =	1.47	P _M =	2.21	2/3P _M =	1.48	1/3P _M =	0.72								
1																	HE		
1 10.0 0.30 13.3 0.60 18.8 1.10 25.5 0.80 30.8 0.50 10.0 0.00 0.20 0.40 0.60 0.80 1.00 1.00 1.00 1.00 1.00 1.00 1.0			q (L/min)		q (L/min)		q (L/min)		q (L/min)		q (L/min)								
1 100 0.30 13.9 0.60 19.9 1.10 26.4 0.90 31.2 0.40 1.10 10.8 0.40 15.1 0.60 22.3 1.30 27.7 0.70 32.0 0.50 31.2 0.40 1.11 0.8 0.40 15.1 0.60 22.3 1.30 27.7 0.70 32.0 0.50 32.5 0										1		_	0.00	0.20			0.80	1.00	
3																-	-		
4 10.8 0.40 15.1 0.60 22.3 1.30 27.7 0.70 32.0 0.50 2 5 11.2 0.40 15.7 0.60 23.2 0.90 28.5 0.80 32.5 0.50 2 6 7 7 8 9 9 10 1.50 3.00 0.60 1.10 0.76 0.44 SELECTED LUGEON UNIT: 0.4 uL Ap (bars)												1	1						
5 11.2 0.40 15.7 0.60 23.2 0.90 28.5 0.80 32.5 0.50													, 📙						
T 8 9 10																			
T 8 9 10	6											ĕ	3						
9 10	7												<u> </u>						
10	8											2	4						
Qt (I)	9												5						
Q (/min) 0.30 0.60 0.11 0.76 0.44 0.05 0.09 0.45 0.05 0.09 0.45 0.05 0.09 0.05 0.05 0.09 0.05 0.05 0.09 0.05		(1)	4.50		0.00		5.50		0.00		0.00								
Pent (
P _{EF} (bars) 1.13 1.88 5.2E-08 6.9E-08 0.39 0.51 1.88 6.6E-08 0.49 0.49 (Fermion of the content		-											ED LU	GEON U	NIT :			0.4	uL
K (m/sec)		-																	_
UL 0.32 0.39 0.51 0.49 0.47 P _{EF} = P _M - Δp + Δh / 10.197 UL = Pent (L/min/m) x 10 / P _{EF} (bars) GRAPHICAL REPRESENTATION OBSERVATIONS: OBSERVATIONS: OW flow O 0.080													MEAB	ILITY):			_	6E-08	m/s
P _{EF} = P _M - Δp + Δh / 10.197 uL = Pent (L/min/m) x 10 / P _{EF} (bars) GRAPHICAL REPRESENTATION OBSERVATIONS: OW flow O 140		-																	
2 x π x I[m] x P _{EF} [mH2O] GRAPHICAL REPRESENTATION OBSERVATIONS: OW flow 0.120 0.080 0.040 0.020 0.05 0.05 0.05 0.05 0.05 0.05 0.	·	-	0.02		0.00		0.01	<u>I</u> I	01.10	J		1							
GRAPHICAL REPRESENTATION OBSERVATIONS: low flow O 1,120			$P_{EF} = P_M - \Delta$	p + Δh / 10.	.197 uL =	= Pent (L/m	in/m) x 10 / l	P _{EF} (bars)	K =										
0.120 0.100 0.0000 0.00000 0.0000 0.0000 0.0000 0.0000 0.000000 0.00000 0.0000000 0.00000 0.0000000 0.000000 0.00000000			CDADU	ICAL DED	DECENTA	TION				2 x П	x I[m] x P _{EF}	[mH2O]							
0.120 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.00000 0.00000 0.0000 0.0000 0.0000 0.0000 0.0000 0.00000 0.00000	0.14	0 =	GRAFII	ICAL REP	RESENIA	IION			OBSERVA	TIONS:			lov	v flow					
0.080 0.040 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.00000 0.0000 0.0000 0.0000 0.0000 0.0000 0.0000 0.00000 0							<u>/</u>												
0.080 0.000																			_
0.020 0.000 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB		0																	_
0.020 0.000 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB	0.08	0																	
0.020 0.000 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB	<u>5</u> 0.06	. —																	
0.020 0.000 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB	Ø 0.04																		
0.000 0.0 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB																			
0.0 0.5 1.0 1.5 2.0 2.5 3.0 VTR GRB																			
P _{EE} (bars) VTR GRB	0.00		0.5	1.0	1.5 2	.0 2	.5 3.0)											
						_				-		_							




WATER PRESSURE TEST LUGEON TYPE

GOI		_imited			Golde Associ	r	LUGEON TIPE											
		-IIIIII.Gu	ı	W.	ASSOCI	ates	HOLE N	0	60+	753.5	TEST N	0		2	North. COORD:			
PROJ	ECT	:		East Dike	Grouting		TEST DEP	TH:		6.10	то	8.90		m.	East. COORD:			
LOCA	TION	:			wbank		DATE:	18/01	/2009	START:	2:15	FINISI	H: _	2:45	INCLINATION:		90	
PROJ	ECT	Nº:	0	7-1413-007	4 / 2200 / ***						Minutes:	30			GROUND LEVEL:			
							INTERVAL	LITHOLO	GY:						(m.s.n.m.)			
		F	LOWMETER															
		_			н	Long. Min.	:		hm	=	HEIGHT O	F MANON	ИЕТЕ	R			1.05	m
		MANO	METER	\	, ;	1.00 m	l Pressu	ire	a		STICK-UP							m
					\		Gauge		ha Δh		WATER TA			LIEAD			3.10 4.15	m m
_	t	1		——`₹	} \ 	† †	įγh	Pump	_ d		TOP OF TE						6.10	m
		hm	1	ļ	\vdash		<u> </u>	\circlearrowleft	L		воттом с						8.90	m
Δh		, a	 	—п	Ь				_ α	=	INCLINATION						90	۰
		33333	 	XXX		****	7,7,7,7,7,7,7,7,7,7,7,7,7,7,7,7,7,7,7,	??????	Δh	=	Δh CORRE	CTED =	sin	α x Δh			4.15	m
_	Ļ		h	a 📗	18					=	LENGTH C	F TEST I	NTE	RVAL			2.80	m
			-	= %	18				Ø		HOLE DIAM						8.89	cm
			d	- 231	∆h				P _M		MANOMET							
		L							Per						OF THE TEST INTERV	AL		
						ha			Δp Q		CUMULAT				R - TAKEN EACH MINU	TE DURING	THE TEST	
			+		-				Qt						ATIVE AT THE END OF			
				- 33	% —	+			q	=	AVERAGE	FLOW - I	LITRI	ES PER MI	NUTE			
		ļ	1	- 32_	V2	↓			Pent	=	PENETRA	BILITY - L	ITRE	S PER MIN	NUTE PER METRE STA	GE LENGTH	1	
				- 4 7	X X	$^{-}$	-		uL	=	LUGEON (JNIT (Q x	(10/	P _{EF})				
				Ø	5													
	Ī		Bars		Bars		Bars		Bars		Bars]						
TIME	-	1/3P _M =	0.44	2/3P _M =	0.89	P _M =	1.31	2/3P _M =	0.85	1/3P _M =	0.41				GRAPHICAL TEMP			
MINU															OF RESULTS FOR SELECTION O			
		Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)				LUGEON UNIT	S		
0		69.2	0.40	99.0	5.00	140.6	40.00	209.7	5.00	247.6	0.40		0.00	5.00		20.00 25.0	00 30.00	
1		72.6 76.1	3.40 3.50	104.8 110.9	5.80 6.10	153.8 166.4	13.20 12.60	214.9 220.2	5.20 5.30	250.7 253.4	3.10 2.70		Г	-			—	
3		79.7	3.60	116.8	5.90	178.1	11.70	225.7	5.50	256.4	3.00		1					
4		83.1	3.40	122.5	5.70	189.4	11.30	231.1	5.40	259.2	2.80		2					
5		86.8	3.70	128.1	5.60	201.7	12.30	236.2	5.10	262.7	3.50	ы	-					
6												STAGE	3				ı	
7													4					
8																		
9												:	5					
10	Qt (1)	17.60		29.10		61.10		26.50		15.10		,					
	q (I/n		3.52		5.82		12.22		5.30		3.02							
	nt(l/n ∆p(b	nin/m)	1.26		2.08		4.36		1.89		1.08	SELECT	TED	LUGEON (UNIT :	_	14.8	uL
	Σ _{EF} (b		0.84		1.30		1.72		1.26		0.82	K (PER	RME	ABILITY) :			2E-06	m/s
	K (m/s		1.6E-06		1.7E-06		2.7E-06		1.6E-06		1.4E-06			,		_		_
	uL	-	14.90		16.03		25.42		15.06		13.20]						
			P P A	n + Ah / 10	197 ul-	– Pent (I /m	in/m) x 10 / I	P., (hars)	K -	a[m³/sec]	x LN(I[m] / ((Ø [m]/2)\						
			· [r - · m -	.р. ш., .о.		- 1 0.11 (2,111	,	Er (Dailo)			x I[m] x P _{EF}							
			GRAPH	ICAL REP	RESENTA	TION												
	5.000	1							OBSERVA	TIONS:				Dilation				_
	4.500	1					_											_
	4.000 3.500	1																
Ē	3.000																	_
(Lpm/m)	2.500																	_
O (L	2.000	1																_
•	1.500																	
	0.500			_														
	0.000	<u> </u>																
		0.0	0.5		1.0 (bars)	1.5	2.0	1	VTR	_	GRB	_						
				· EF (, ,			•	Analysis		Check							



WATER PRESSURE TEST CONFIRMATION

		HOLE Nº 6		60+189.5 TES		TEST Nº 1 I		North. COORD:	
PROJECT :	East Dike Grouting	TEST DEP	TH:	8.00	то	9.00	m.	East. COORD:	
LOCATION:	Meadowbank	DATE:	17/03/2009	START:	17:00	FINISH:	17:12	INCLINATION:	90
PROJECT №:	07-1413-0074 / 2200 / ****				Minutes:	12	_	GROUND LEVEL:	
		INTERVAL	LITHOLOGY :					(m.s.n.m.)	



hm	=	HEIGHT OF MANOMETER	1.06	m
а	=	STICK-UP		m
ha	=	WATER TABLE DEPTH		m
Δh	=	HYDRAULIC PRESSURE HEAD	9.56_	m
d	=	TOP OF TEST INTERVAL	8.00	m
L	=	BOTTOM OF TEST INTERVAL	9.00	m
α	=	INCLINATION wrt/ HORIZONTAL	90	0
∆h'	=	$\Delta h CORRECTED = \sin \alpha \times \Delta h$	9.56	m
1	=	LENGTH OF TEST INTERVAL	1.00_	m
Ø	=	HOLE DIAMETER	8.89	cm
P _M	=	MANOMETRIC PRESSURE		

 \mathbf{P}_{EF} = EFFECTIVE PRESSURE - MIDDLE OF THE TEST INTERVAL

Δp = CALCULATED HEAD LOSS

Q = CUMULATIVE VOLUME OF WATER - TAKEN EACH MINUTE DURING THE TEST

Qt = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST

q = AVERAGE FLOW - LITRES PER MINUTE

Pent = PENETRABILITY - LITRES PER MINUTE PER METRE STAGE LENGTH

 $uL = LUGEON UNIT (Q x 10 / P_{EF})$

		Bars		Bars		Bars		Bars		Bars
	1/3P _M =	1.00	2/3P _M =		P _M =		2/3P _M =		1/3P _M =	
TIMES MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)
0	23.0	4 (=)	- (-)	4 (=)	- (-)	4 (=)	- (-)	4()	- (-)	4 (=)
1	50.2	27.20								
2	73.4	23.20								
3	96.1	22.70								
4	118.1	22.00								
5	140.7	22.60								
6										
7										
8										
9										
10										
q t	(1)	117.70		0.00		0.00		0.00		0.00
Qavg (23.54		0.00		0.00		0.00		0.00
∆p (
	bar)	1.94		0.94		0.94		0.94		0.94
U		121.5		0.0		0.0		0.0		0.0
K (m	/sec)	3.6E-05		0.0E+00		0.0E+00		0.0E+00		0.0E+00


 $K (m/s) = 1.634E^{-4} \times Q (Lpm) \times 1m$

2π x Ø(cm) x P_{EF} (bar) x I (m)

where: $1.634E^{-4} = \frac{1000 \text{cm}^3 \text{ x min x bar x m}}{60 \text{sec x L x } 1019.7162 \text{ cmH}_2\text{O x } 100 \text{cm}}$

K (PERMEABILITY): 3.6E-05 m/s

$P_{EF} = P_{M} - \Delta p + \Delta h / 10.197$




OBSERVATIONS:



WATER PRESSURE TEST CONFIRMATION

		HOLE № 6		-216.5	TEST No)	1	North. COORD:	
PROJECT :	East Dike Grouting	TEST DEF	TH:	7.50	то	8.50	m.	East. COORD:	
LOCATION:	Meadowbank	DATE:	17/03/2009	START:	10:24	FINISH:	10:35	INCLINATION:	90
PROJECT Nº :	07-1413-0074 / 2200 / ****				Minutes:	10		GROUND LEVEL:	
		INTERVAL	LITHOLOGY :				_	(m.s.n.m.)	
•			•						



hm a	=	HEIGHT OF MANOMETER STICK-UP	1.06_	m m
a	_	011010-01		
ha	=	WATER TABLE DEPTH		m
Δh	=	HYDRAULIC PRESSURE HEAD	9.06	m
d	=	TOP OF TEST INTERVAL	7.50	m
L	=	BOTTOM OF TEST INTERVAL	8.50	m
α	=	INCLINATION wrt/ HORIZONTAL	90	۰
∆h'	=	$\Delta h CORRECTED = \sin \alpha \times \Delta h$	9.06	m
- 1	=	LENGTH OF TEST INTERVAL	1.00	m
Ø	=	HOLE DIAMETER	8.89	cm
P_{M}	=	MANOMETRIC PRESSURE		

P_{EF} = EFFECTIVE PRESSURE - MIDDLE OF THE TEST INTERVAL

Δp = CALCULATED HEAD LOSS

Q = CUMULATIVE VOLUME OF WATER - TAKEN EACH MINUTE DURING THE TEST

Qt = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST

a = AVERAGE FLOW - LITRES PER MINUTE

q = AVERAGE FLOW - LITRES PER MINUTE
Pent = PENETRABILITY - LITRES PER MINUTE PER METRE STAGE LENGTH

uL = LUGEON UNIT (Qx10/P_{EF})

		Bars		Bars		Bars		Bars		Bars
	1/3P _M =	1.00	$2/3P_{M} =$		P _M =		2/3P _M =		1/3P _M =	
TIMES MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)
0	2.3	q (Dillil)	Q (L)	q (Dillill)	Q (L)	q (Dillil)	Q (L)	q (D.I.III)	Q (L)	q (Dillii)
-										
1	4.0	1.70								
2	5.7	1.70								
3	7.4	1.70								
4	9.1	1.70								
5	10.7	1.60								
6	12.3	1.60								
7	13.9	1.60								
8	15.5	1.60								
9	17.0	1.50								
10	18.6	1.60								
q t	(1)	16.30		0.00		0.00		0.00		0.00
Qavg (1.63		0.00		0.00		0.00		0.00
∆p (bar)									
	bar)	1.89		0.89		0.89		0.89		0.89
U	L	8.6		0.0		0.0		0.0		0.0
K (m	/sec)	2.5E-06		0.0E+00		0.0E+00		0.0E+00		0.0E+00


 $K (m/s) = 1.634E^{-4} \times Q (Lpm) \times 1m$

2π x Ø(cm) x P_{EF} (bar) x I (m)

where: $1.634E^{-4} = \frac{1000 \text{cm}^3 \text{ x min x bar x m}}{60 \text{sec x L x } 1019.7162 \text{ cmH}_2\text{O x } 100 \text{cm}}$

K (PERMEABILITY): 2.5E-06 m/s

$P_{EF} = P_{M} - \Delta p + \Delta h / 10.197$




OBSERVATIONS:



WATER PRESSURE TEST CONFIRMATION

		HOLE N	o 60	1+237.5	TEST N	0	11	North. COORD:	
PROJECT :	East Dike Grouting	TEST DEF	PTH:	7.40	то	8.40	m.	East. COORD:	
LOCATION:	Meadowbank	DATE:	17/03/2009	START:	13:13	FINISH:	13:21	INCLINATION:	90
PROJECT №:	07-1413-0074 / 2200 / ****				Minutes:	8		GROUND LEVEL:	
		INTERVAL	LITHOLOGY :					(m.s.n.m.)	



hm	=	HEIGHT OF MANOMETER	1.06	m
а	=	STICK-UP		m
ha	=	WATER TABLE DEPTH		m
Δh	=	HYDRAULIC PRESSURE HEAD	8.96_	m
d	=	TOP OF TEST INTERVAL	7.40_	m
L	=	BOTTOM OF TEST INTERVAL	8.40	m
α	=	INCLINATION wrt/ HORIZONTAL	90_	0
∆h'	=	$\Delta h CORRECTED = \sin \alpha \times \Delta h$	8.96_	m
1	=	LENGTH OF TEST INTERVAL	1.00_	m
Ø	=	HOLE DIAMETER	8.89_	cm
P_{M}	=	MANOMETRIC PRESSURE		

P_{EF} = EFFECTIVE PRESSURE - MIDDLE OF THE TEST INTERVAL Δp = CALCULATED HEAD LOSS

Q = CUMULATIVE VOLUME OF WATER - TAKEN EACH MINUTE DURING THE TEST

Qt = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST
q = AVERAGE FLOW - LITRES PER MINUTE

q = AVERAGE FLOW - LITRES PER MINUTE

Pent = PENETRABILITY - LITRES PER MINUTE PER METRE STAGE LENGTH

uL = LUGEON UNIT (Qx10/P_{EF})


			Bars		Bars		Bars		Bars		Bars	
		1/3P _M =	1.00	2/3P _M =		P _M =		2/3P _M =		1/3P _M =		
	TIMES MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	
Ī	0	77.3	., ,	. ,	. ,	. ,	,	, ,	., ,	. ,	,	l
	1	134.3	57.00									
	2	193.7	59.40									
	3	253.0	59.30									
	4	312.2	59.20									
	5	373.5	61.30									
	6											
	7											
	8											
	9											
L	10											
	q t	(1)	296.20		0.00		0.00		0.00		0.00	
	Qavg (59.24		0.00		0.00		0.00		0.00	
	∆p (
	P _{EF} (1.88		0.88		0.88		0.88		0.88	1
	U		315.3		0.0		0.0		0.0		0.0	1
	K (m	/sec)	9.2E-05		0.0E+00		0.0E+00		0.0E+00		0.0E+00	

K (m/s) = $\frac{1.634E^{-4} \times Q \text{ (Lpm) } \times 1m}{2\pi \times \mathcal{Q}(\text{cm}) \times P_{\text{EF}} \text{ (bar) } \times \text{I (m)}}$

where: $1.634E^4 = \frac{1000 \text{cm}^3 \text{ x min x bar x m}}{60 \text{sec x L x } 1019.7162 \text{ cmH}_2\text{O x } 100 \text{cm}}$

K (PERMEABILITY): 9.2E-05 m/s

P_{EF} = P_M - Δp + Δh / 10.197




OBSERVATIONS:



WATER PRESSURE TEST CONFIRMATION

	_	HOLE N	o 60-	0+381.5 TEST №)	1	North. COORD:	
PROJECT :	East Dike Grouting	TEST DEP	TH:	7.60	то	8.60	m.	East. COORD:	
LOCATION:	Meadowbank	DATE:	17/03/2009	START:	7:40	FINISH:	15:12	INCLINATION:	90
PROJECT №:	07-1413-0074 / 2200 / ****				Minutes:	10	_	GROUND LEVEL:	
		INTERVAL	LITHOLOGY :				_	(m.s.n.m.)	
	·								

hm



hm	=	HEIGHT OF MANOMETER	1.06	m
а	=	STICK-UP		m
ha	=	WATER TABLE DEPTH		m
Δh	=	HYDRAULIC PRESSURE HEAD	9.16	m
d	=	TOP OF TEST INTERVAL	7.60	m
L	=	BOTTOM OF TEST INTERVAL	8.60	m
α	=	INCLINATION wrt/ HORIZONTAL	90	۰
∆h'	=	$\Delta h CORRECTED = \sin \alpha \times \Delta h$	9.16	m
1	=	LENGTH OF TEST INTERVAL	1.00	m
Ø	=	HOLE DIAMETER	8.89	cm
Рм	=	MANOMETRIC PRESSURE		

 \mathbf{P}_{EF} EFFECTIVE PRESSURE - MIDDLE OF THE TEST INTERVAL CALCULATED HEAD LOSS Δр

Q CUMULATIVE VOLUME OF WATER - TAKEN EACH MINUTE DURING THE TEST

Qt TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST

AVERAGE FLOW - LITRES PER MINUTE q

PENETRABILITY - LITRES PER MINUTE PER METRE STAGE LENGTH Pent

uL LUGEON UNIT (Qx10/P_{EF})

		Bars		Bars		Bars		Bars		Bars
	1/3P _M =	1.00	$2/3P_{M} =$		P _M =		2/3P _M =		1/3P _M =	
TIMES MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)
0	4.5	., ,	. ,	,	. ,	,	, ,	,		,, ,
1	6.6	2.10								
2	8.6	2.00								
3	10.4	1.80								
4	12.4	2.00								
5	14.2	1.80								
6	15.8	1.60								
7	17.3	1.50								
8	18.9	1.60								
9	20.2	1.30								
10	21.5	1.30								
qt	(1)	17.00		0.00		0.00		0.00		0.00
	l/min)	1.70		0.00		0.00		0.00		0.00
∆p (
	bar)	1.90		0.90		0.90		0.90		0.90
	L	9.0		0.0		0.0		0.0		0.0
K (m	/sec)	2.6E-06		0.0E+00		0.0E+00		0.0E+00		0.0E+00


 $K (m/s) = 1.634E^{-4} \times Q (Lpm) \times 1m$

 $2\pi \times \mathcal{O}(\text{cm}) \times P_{\text{EF}} \text{ (bar)} \times I \text{ (m)}$

where: $1.634E^{-4} = \frac{1000 \text{cm}^3 \text{ x min x bar x m}}{60 \text{sec x L x } 1019.7162 \text{ cmH}_2\text{O x } 100 \text{cm}}$

2.6E-06 m/s K (PERMEABILITY):

$P_{EF} = P_{M} - \Delta p + \Delta h / 10.197$




OBSERVATIONS:

VTR



WATER PRESSURE TEST CONFIRMATION

			60-	60+423.5 TEST N		1		North. COORD:	
PROJECT :	East Dike Grouting	TEST DEP	TH:	8.30	то	9.30	m.	East. COORD:	
LOCATION:	Meadowbank	DATE:	17/03/2009	START:	15:00	FINISH:	15:12	INCLINATION:	90
PROJECT Nº :	07-1413-0074 / 2200 / ****				Minutes:	10	_	GROUND LEVEL:	
		INTERVAL	LITHOLOGY :					(m.s.n.m.)	



hm	=	HEIGHT OF MANOMETER	1.06_	m
а	=	STICK-UP		m
ha	=	WATER TABLE DEPTH	2.60	m
Δh	=	HYDRAULIC PRESSURE HEAD	3.66	m
d	=	TOP OF TEST INTERVAL	8.30	m
L	=	BOTTOM OF TEST INTERVAL	9.30	m
α	=	INCLINATION wrt/ HORIZONTAL	90	0
∆h'	=	$\Delta h CORRECTED = \sin \alpha x \Delta h$	3.66	m
1	=	LENGTH OF TEST INTERVAL	1.00	m
Ø	=	HOLE DIAMETER	8.89	cm
P_{M}	=	MANOMETRIC PRESSURE		

 P_{EF} = EFFECTIVE PRESSURE - MIDDLE OF THE TEST INTERVAL Δp = CALCULATED HEAD LOSS

AP = CALCULATED HEAD LOSS

Q = CUMULATIVE VOLUME OF WATER - TAKEN EACH MINUTE DURING THE TEST

Qt = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST

q = AVERAGE FLOW - LITRES PER MINUTE

Pent = PENETRABILITY - LITRES PER MINUTE PER METRE STAGE LENGTH

 $uL = LUGEON UNIT (Q x 10 / P_{EF})$

			Bars		Bars		Bars		Bars		Bars	
l		$1/3P_{M} =$	1.00	$2/3P_{M} =$		P _M =		2/3P _M =		1/3P _M =		j
	TIMES MINUTES	0.(1)	a (I (min)	0 (1)	a (I /min)	0 (1)	a (I /min)	Q (L)	q (L/min)	0.41)	a (I /min)	
ł	_	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/IIIII)	Q (L)	q (L/min)	i
	0	43.7										i
	1	59.7	16.00									l
	2	76.6	16.90									
	3	94.0	17.40									l
	4	109.1	15.10									l
	5	125.1	16.00									
	6	141.1	16.00									l
	7	158.0	16.90									l
	8	174.0	16.00									l
	9	189.4	15.40									l
	10	209.4	20.00									
	q t	(1)	165.70		0.00		0.00		0.00		0.00	
	Qavg (16.57		0.00		0.00		0.00		0.00	
	∆p (bar)										i
	P _{EF} (1.36		0.36		0.36		0.36		0.36	
	U	L	121.9		0.0		0.0		0.0		0.0	
	K (m	sec)	3.6E-05		0.0E+00		0.0E+00		0.0E+00		0.0E+00	ا


 $K (m/s) = 1.634E^{-4} \times Q (Lpm) \times 1m$

 2π x Ø(cm) x P_{EF} (bar) x I (m)

where: $1.634E^{-4} = \frac{1000 \text{cm}^3 \text{ x min x bar x m}}{60 \text{sec x L x } 1019.7162 \text{ cmH}_2\text{O x } 100 \text{cm}}$

K (PERMEABILITY): 3.6E-05 m/s

 $P_{EF} = P_M - \Delta p + \Delta h / 10.197$




OBSERVATIONS:



WATER PRESSURE TEST CONFIRMATION

			o 60-	0+468.5 TEST №		1		North. COORD:	
PROJECT :	East Dike Grouting	TEST DEF	TH:	9.40	то	10.40	m.	East. COORD:	
LOCATION:	Meadowbank	DATE:	17/03/2009	START:	10:30	FINISH:	10:40	INCLINATION:	90
PROJECT №:	07-1413-0074 / 2200 / ****				Minutes:	10	_	GROUND LEVEL:	
		INTERVAL	LITHOLOGY :					(m.s.n.m.)	



m	=	HEIGHT OF MANOMETER	1.06	m
а	=	STICK-UP		m
ıa	=	WATER TABLE DEPTH	2.60	m
h	=	HYDRAULIC PRESSURE HEAD	3.66	m
d	=	TOP OF TEST INTERVAL	9.40	m
L	=	BOTTOM OF TEST INTERVAL	10.40	m
α	=	INCLINATION wrt/ HORIZONTAL	90	۰
h'	=	$\Delta h CORRECTED = \sin \alpha \times \Delta h$	3.66	m
ı	=	LENGTH OF TEST INTERVAL	1.00	m
ø	=	HOLE DIAMETER	8.89	cm
м	=	MANOMETRIC PRESSURE		

P_{EF} = EFFECTIVE PRESSURE - MIDDLE OF THE TEST INTERVAL

Δp = CALCULATED HEAD LOSS

Q = CUMULATIVE VOLUME OF WATER - TAKEN EACH MINUTE DURING THE TEST

Qt = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST

q = AVERAGE FLOW - LITRES PER MINUTE

Pent = PENETRABILITY - LITRES PER MINUTE PER METRE STAGE LENGTH

 $uL = LUGEON UNIT (Q x 10 / P_{EF})$

			Bars		Bars		Bars		Bars		Bars	
L		1/3P _M =	1.00	2/3P _M =		P _M =		2/3P _M =		1/3P _M =		İ
	TIMES MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	a (I /min)	Q (L)	q (L/min)	Q (L)	q (L/min)	
ŀ			q (L/IIIII)	Q (L)	q (L/IIIII)	Q (L)	q (L/min)	Q (L)	q (L/IIIII)	Q (L)	q (L/IIIII)	
	0	90.1										İ
	1	135.7	45.60									l
	2	182.9	47.20									l
	3	236.0	53.10									l
	4	285.2	49.20									
	5	336.3	51.10									l
	6	391.0	54.70									l
	7	431.0	40.00									l
	8	491.0	60.00									l
	9	549.0	58.00									l
L	10	594.0	45.00									
	q t	(1)	503.90		0.00		0.00		0.00		0.00	
	Qavg (50.39		0.00		0.00		0.00		0.00	
	∆p (l
	P _{EF} (1.36		0.36		0.36		0.36		0.36	
	U		370.8		0.0		0.0		0.0		0.0	
	K (m	/sec)	1.1E-04		0.0E+00		0.0E+00		0.0E+00		0.0E+00	


 $K (m/s) = 1.634E^{-4} \times Q (Lpm) \times 1m$

2π x Ø(cm) x P_{EF} (bar) x I (m)

where: $1.634E^{-4} = \frac{1000 \text{cm}^3 \text{ x min x bar x m}}{60 \text{sec x L x } 1019.7162 \text{ cmH}_2\text{O x } 100 \text{cm}}$

K (PERMEABILITY): 1.1E-04 m/s

P_{EF} = P_M - Δp + Δh / 10.197




OBSERVATIONS:



WATER PRESSURE TEST CONFIRMATION

		HOLE Nº 60		60+510.5 TEST №)	1	North. COORD:	
PROJECT : LOCATION:	East Dike Grouting Meadowbank	TEST DEP	PTH : 17/03/2009	9.40 START:	TO 9:00	10.40 FINISH:	_ m. 9:15	East. COORD: INCLINATION:	90
PROJECT №:	07-1413-0074 / 2200 / ****				Minutes:	10		GROUND LEVEL:	
		INTERVAL	LITHOLOGY :					(m.s.n.m.)	



hm	=	HEIGHT OF MANOMETER	1.06_	m
а	=	STICK-UP		m
ha	=	WATER TABLE DEPTH	2.60	m
Δh	=	HYDRAULIC PRESSURE HEAD	3.66_	m
d	=	TOP OF TEST INTERVAL	9.40_	m
L	=	BOTTOM OF TEST INTERVAL	10.40_	m
α	=	INCLINATION wrt/ HORIZONTAL	90_	۰
∆h'	=	$\Delta h CORRECTED = \sin \alpha \times \Delta h$	3.66_	m
1	=	LENGTH OF TEST INTERVAL	1.00_	m
Ø	=	HOLE DIAMETER	8.89	cm
P_{M}	=	MANOMETRIC PRESSURE		

P_{EF} = EFFECTIVE PRESSURE - MIDDLE OF THE TEST INTERVAL

Δp = CALCULATED HEAD LOSS
Q = CUMULATIVE VOLUME OF WATER - TAKEN EACH MINUTE DURING THE TEST

Qt = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST

q = AVERAGE FLOW - LITRES PER MINUTE

Pent = PENETRABILITY - LITRES PER MINUTE PER METRE STAGE LENGTH

 $uL = LUGEON UNIT (Q x 10 / P_{EF})$


			Bars		Bars		Bars		Bars		Bars	
L		1/3P _M =	1.00	2/3P _M =		P _M =		2/3P _M =		1/3P _M =		
	TIMES MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	
ſ	0	6.3										l
	1	9.3	3.00									
	2	12.1	2.80									l
	3	14.8	2.70									
	4	17.0	2.20									
	5	19.9	2.90									
	6	22.4	2.50									l
	7	25.0	2.60									l
	8	27.2	2.20									
	9	29.0	1.80									l
	10	31.8	2.80									
	q t	(1)	25.50		0.00		0.00		0.00		0.00	
	Qavg (2.55		0.00		0.00		0.00		0.00	l
	∆p (
	P _{EF} (1.36		0.36		0.36		0.36		0.36	
	U		18.8		0.0		0.0		0.0		0.0	١.
	K (m	(sec)	5.5E-06		0.0E+00		0.0E+00		0.0E+00		0.0E+00	

K (m/s) = $\frac{1.634E^{-4} \times Q \text{ (Lpm) } \times 1m}{2\pi \times \mathcal{Q}(\text{cm}) \times P_{EF} \text{ (bar) } \times I \text{ (m)}}$

where: $1.634E^{-4} = \frac{1000 \text{cm}^3 \text{ x min x bar x m}}{60 \text{sec x L x } 1019.7162 \text{ cmH}_2\text{O x } 100 \text{cm}}$

K (PERMEABILITY): 5.5E-06 m/s

P_{EF} = P_M - Δp + Δh / 10.197




OBSERVATIONS:



WATER PRESSURE TEST CONFIRMATION

		HOLE N	• 60-	+549.5	TEST N	0	1	North. COORD:	
PROJECT :	East Dike Grouting	TEST DEF	PTH:	5.70	то	6.70	m.	East. COORD:	
LOCATION:	Meadowbank	DATE:	18/03/2009	START:	17:00	FINISH:	17:13	INCLINATION:	90
PROJECT №:	07-1413-0074 / 2200 / ****				Minutes:	13	_	GROUND LEVEL:	
		INTERVAL	LITHOLOGY:					(m.s.n.m.)	



hm	=	HEIGHT OF MANOMETER	1.08	m
а	=	STICK-UP		m
ha	=	WATER TABLE DEPTH		m
Δh	=	HYDRAULIC PRESSURE HEAD	7.28	m
d	=	TOP OF TEST INTERVAL	5.70	m
L	=	BOTTOM OF TEST INTERVAL	6.70	m
α	=	INCLINATION wrt/ HORIZONTAL	90	۰
∆h'	=	$\Delta h CORRECTED = \sin \alpha \times \Delta h$	7.28	m
- 1	=	LENGTH OF TEST INTERVAL	1.00	m
Ø	=	HOLE DIAMETER	8.89	cm
P_{M}	=	MANOMETRIC PRESSURE		
P_{EF}	=	EFFECTIVE PRESSURE - MIDDLE OF THE TEST INTERVAL	-	

P_{EF} = EFFECTIVE PRESSURE - MIDDLE OF THE TEST INTERVAL Δp = CALCULATED HEAD LOSS

Q = CUMULATIVE VOLUME OF WATER - TAKEN EACH MINUTE DURING THE TEST

Qt = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST

q = AVERAGE FLOW - LITRES PER MINUTE

Pent = PENETRABILITY - LITRES PER MINUTE PER METRE STAGE LENGTH

uL = LUGEON UNIT (Qx10/P_{EF})

		Bars		Bars		Bars		Bars		Bars
	1/3P _M =	0.34	$2/3P_{M} =$		P _M =		2/3P _M =		1/3P _M =	
TIMES MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)
0	7.1	4 (=)	- (-)	4 (=)	- (-)	4 (=)	- (-)	4(=)	- (-)	4 (=)
1	9.9	2.80								
2	12.2	2.30								
3	15.0	2.80								
4	17.7	2.70								
5	20.3	2.60								
6	22.9	2.60								
7	25.5	2.60								
8	27.6	2.10								
9	30.5	2.90								
10	33.0	2.50								
q t	(1)	25.90		0.00		0.00		0.00		0.00
	l/min)	2.59		0.00		0.00		0.00		0.00
Δ p (
	bar)	1.05		0.71		0.71		0.71		0.71
U		24.6		0.0		0.0		0.0		0.0
K (m	/sec)	7.2E-06		0.0E+00		0.0E+00		0.0E+00		0.0E+00


 $K (m/s) = 1.634E^{-4} \times Q (Lpm) \times 1m$

 2π x Ø(cm) x P_{EF} (bar) x I (m)

where: $1.634E^{-4} = \frac{1000 \text{cm}^3 \text{ x min x bar x m}}{60 \text{sec x L x } 1019.7162 \text{ cmH}_2\text{O x } 100 \text{cm}}$

K (PERMEABILITY): 7.2E-06 m/s

$P_{EF} = P_{M} - \Delta p + \Delta h / 10.197$




OBSERVATIONS:



WATER PRESSURE TEST CONFIRMATION

		HOLE N	o 60-	+609.5	TEST N	0	1	North. COORD:		
PROJECT :	East Dike Grouting	TEST DEP	TH:	6.20	то	7.20	_m.	East. COORD:		
LOCATION:	Meadowbank	DATE:	18/03/2009	START:	15:16	FINISH:	15:27	INCLINATION:	90	
PROJECT №:	07-1413-0074 / 2200 / ****				Minutes:	11	_	GROUND LEVEL:		
		INTERVAL	LITHOLOGY :					(m.s.n.m.)		



hm	=	HEIGHT OF MANOMETER	1.08	m
а	=	STICK-UP		m
ha	=	WATER TABLE DEPTH		m
Δh	=	HYDRAULIC PRESSURE HEAD	7.78	m
d	=	TOP OF TEST INTERVAL	6.20	m
L	=	BOTTOM OF TEST INTERVAL	7.20	m
α	=	INCLINATION wrt/ HORIZONTAL	90_	0
∆h'	=	$\Delta h CORRECTED = \sin \alpha \times \Delta h$	7.78	m
1	=	LENGTH OF TEST INTERVAL	1.00_	m
Ø	=	HOLE DIAMETER	8.89_	cm
P _M	=	MANOMETRIC PRESSURE		

P_{EF} = EFFECTIVE PRESSURE - MIDDLE OF THE TEST INTERVAL

Δp = CALCULATED HEAD LOSS

Q = CUMULATIVE VOLUME OF WATER - TAKEN EACH MINUTE DURING THE TEST
Qt = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST

Qt = TOTAL WATER VOLUME - CUMULATIVE AT THE END Q q = AVERAGE FLOW - LITRES PER MINUTE

Pent = PENETRABILITY - LITRES PER MINUTE PER METRE STAGE LENGTH

 $uL = LUGEON UNIT (Q x 10 / P_{EF})$


			Bars		Bars		Bars				Bars	
l		1/3P _M =	0.34	$2/3P_{M} =$		P _M =		2/3P _M =		1/3P _M =		
	TIMES MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	
İ	0	30.7	4 (2)	~ (-)	9 (2)	۷ (۲)	4 (2)	~ (-)	4 (2)	٦ (=)	9 (2)	
	1	34.6	3.90									
	2	39.8	5.20									
	3	43.6	3.80									
	4	47.3	3.70									
	5	50.9	3.60									
	6	54.5	3.60									
	7	57.6	3.10									
	8	60.5	2.90									
	9	63.3	2.80									
l	10	65.9	2.60									
	q t	(1)	35.20		0.00		0.00		0.00		0.00	
	Qavg (3.52		0.00		0.00		0.00		0.00	
	∆p (
	P _{EF} (1.10		0.76		0.76		0.76		0.76	
	U		31.9		0.0		0.0		0.0		0.0	
	K (m	sec)	9.3E-06		0.0E+00		0.0E+00		0.0E+00		0.0E+00]

K (m/s) = $\frac{1.634E^{-4} \times Q \text{ (Lpm)} \times 1m}{2\pi \times \mathcal{Q}(\text{cm}) \times P_{\text{EF}} \text{ (bar)} \times I \text{ (m)}}$

where: $1.634E^{-4} = \frac{1000 \text{cm}^3 \text{ x min x bar x m}}{60 \text{sec x L x } 1019.7162 \text{ cmH}_2\text{O x } 100 \text{cm}}$

K (PERMEABILITY): 9.3E-06 m/s

P_{EF} = P_M - Δp + Δh / 10.197




OBSERVATIONS:



WATER PRESSURE TEST CONFIRMATION

		HOLE N	o 60-	+642.5	TEST N)	1	North. COORD:	
PROJECT :	East Dike Grouting	TEST DEF	TH:	6.20	то	7.20	m.	East. COORD:	
LOCATION:	Meadowbank	DATE:	18/03/2009	START:	11:15	FINISH:	11:31	INCLINATION:	90
PROJECT Nº :	07-1413-0074 / 2200 / ****				Minutes:	16	_	GROUND LEVEL:	
		INTERVAL	LITHOLOGY :					(m.s.n.m.)	



nm	=	HEIGHT OF MANOMETER	1.08	m
а	=	STICK-UP		m
ha	=	WATER TABLE DEPTH		m
Δh	=	HYDRAULIC PRESSURE HEAD	7.78	m
d	=	TOP OF TEST INTERVAL	6.20	m
L	=	BOTTOM OF TEST INTERVAL	7.20	m
α	=	INCLINATION wrt/ HORIZONTAL	90	۰
∆h'	=	$\Delta h \text{ CORRECTED} = \sin \alpha \times \Delta h$	7.78	m
1	=	LENGTH OF TEST INTERVAL	1.00	m
Ø	=	HOLE DIAMETER	8.89	cm
P _M	=	MANOMETRIC PRESSURE		
_				

 \mathbf{P}_{EF} = EFFECTIVE PRESSURE - MIDDLE OF THE TEST INTERVAL

Δp = CALCULATED HEAD LOSS

Q = CUMULATIVE VOLUME OF WATER - TAKEN EACH MINUTE DURING THE TEST

Qt = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST

q = AVERAGE FLOW - LITRES PER MINUTE

Pent = PENETRABILITY - LITRES PER MINUTE PER METRE STAGE LENGTH

 $uL = LUGEON UNIT (Q x 10 / P_{EF})$

		Bars		Bars		Bars		Bars		Bars
	1/3P _M =	0.34	2/3P _M =		P _M =		2/3P _M =		1/3P _M =	
TIMES MINUTES										
	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)
0	31.6									
1	35.2	3.60								
2	39.0	3.80								
3	43.2	4.20								
4	47.4	4.20								
5	52.0	4.60								
6	56.9	4.90								
7	61.7	4.80								
8	66.6	4.90								
9	71.5	4.90								
10	76.2	4.70								
qt	(1)	44.60		0.00		0.00		0.00		0.00
	l/min)	4.46		0.00		0.00		0.00		0.00
∆p (bar)									
	bar)	1.10		0.76		0.76		0.76		0.76
U	L	40.4		0.0		0.0		0.0		0.0
K (m	/sec)	1.2E-05		0.0E+00		0.0E+00		0.0E+00		0.0E+00


 $K (m/s) = 1.634E^{-4} \times Q (Lpm) \times 1m$

2π x Ø(cm) x P_{EF} (bar) x I (m)

where: $1.634E^{-4} = \frac{1000 \text{cm}^3 \text{ x min x bar x m}}{60 \text{sec x L x } 1019.7162 \text{ cmH}_2\text{O x } 100 \text{cm}}$

K (PERMEABILITY): 1.2E-05 m/s

$P_{EF} = P_{M} - \Delta p + \Delta h / 10.197$




OBS	ER۷	/ATI	ONS	S:



WATER PRESSURE TEST CONFIRMATION

		HOLE N	o 60+	684.5	TEST N	U	1	North. COORD:	
PROJECT:	East Dike Grouting	TEST DE	PTH:	6.20	то	7.20	_m.	East. COORD:	
LOCATION:	Meadowbank	DATE:	18/03/2009	START:	9:25	FINISH:	9:40	INCLINATION:	90
PROJECT Nº :	07-1413-0074 / 2200 / ****				Minutes:	15	_	GROUND LEVEL:	
		INTERVA	L LITHOLOGY :		,		_	(m.s.n.m.)	



hm	=	HEIGHT OF MANOMETER	1.08_	m
а	=	STICK-UP		m
ha	=	WATER TABLE DEPTH		m
Δh	=	HYDRAULIC PRESSURE HEAD	7.78	m
d	=	TOP OF TEST INTERVAL	6.20	m
L	=	BOTTOM OF TEST INTERVAL	7.20	m
α	=	INCLINATION wrt/ HORIZONTAL	90_	۰
∆h'	=	$\Delta h CORRECTED = \sin \alpha \times \Delta h$	7.78	m
1	=	LENGTH OF TEST INTERVAL	1.00_	m
Ø	=	HOLE DIAMETER	8.89	cm
P_{M}	=	MANOMETRIC PRESSURE		

EFFECTIVE PRESSURE - MIDDLE OF THE TEST INTERVAL CALCULATED HEAD LOSS Δр

Q CUMULATIVE VOLUME OF WATER - TAKEN EACH MINUTE DURING THE TEST

Qt TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST

AVERAGE FLOW - LITRES PER MINUTE q PENETRABILITY - LITRES PER MINUTE PER METRE STAGE LENGTH Pent

uL LUGEON UNIT (Qx10/P_{EF})


		Bars		Bars		Bars		Bars		Bars
	1/3P _M =	0.34	2/3P _M =		P _M =		2/3P _M =		1/3P _M =	
TIMES MINUTES										
MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)
0	8.6	4 (2)	~ (-)	9 (2)	۷ (۲)	4 (2)	~ (_)	4 (2)	۷ (۲)	9 (2)
1	11.2	2.60								
2	14.2	3.00								
3										
	16.6	2.40								
4	19.0	2.40								
5	21.4	2.40								
6	23.5	2.10								
7	25.7	2.20								
8	27.8	2.10								
9	29.8	2.00								
10	31.8	2.00								
q t	(1)	23.20		0.00		0.00		0.00		0.00
Qavg (l/min)	2.32		0.00		0.00		0.00		0.00
∆p (bar)									
P _{EF} (bar)	1.10		0.76		0.76		0.76		0.76
U	L	21.0		0.0		0.0		0.0		0.0
K (m	/sec)	6.2E-06		0.0E+00		0.0E+00		0.0E+00		0.0E+00

 $K (m/s) = 1.634E^{-4} \times Q (Lpm) \times 1m$ $2\pi \times \mathcal{O}(\text{cm}) \times P_{\text{EF}} \text{ (bar)} \times I \text{ (m)}$

where: $1.634E^{-4} = \frac{1000 \text{cm}^3 \text{ x min x bar x m}}{60 \text{sec x L x } 1019.7162 \text{ cmH}_2\text{O x } 100 \text{cm}}$

K (PERMEABILITY): 6.2E-06 m/s

$P_{EF} = P_{M} - \Delta p + \Delta h / 10.197$




OBSER\	/ATIO	NS:

GRB Check VTR



WATER PRESSURE TEST CONFIRMATION

	_	HOLE N	60-	- 780.5	TEST N)	1	North. COORD:	
PROJECT :	East Dike Grouting	TEST DEP	TH:	7.01	то	8.01	m.	East. COORD:	
LOCATION:	Meadowbank	DATE:	17/03/2009	START:	3:00	FINISH:	3:10	INCLINATION:	90
PROJECT №:	07-1413-0074 / 2200 / ****				Minutes:	10		GROUND LEVEL:	
		INTERVAL	LITHOLOGY:					(m.s.n.m.)	



hm	=	HEIGHT OF MANOMETER	1.08	m
а	=	STICK-UP		m
ha	=	WATER TABLE DEPTH		m
Δh	=	HYDRAULIC PRESSURE HEAD	8.59	m
d	=	TOP OF TEST INTERVAL	7.01	m
L	=	BOTTOM OF TEST INTERVAL	8.01	m
α	=	INCLINATION wrt/ HORIZONTAL	90	۰
∆h'	=	$\Delta h \text{ CORRECTED} = \sin \alpha \times \Delta h$	8.59	m
1	=	LENGTH OF TEST INTERVAL	1.00	m
Ø	=	HOLE DIAMETER	8.89	cm
P _M	=	MANOMETRIC PRESSURE		
_		FEFFORING PRESSURE MIRRIE OF THE TEST INTERVAL		

P_{EF} = EFFECTIVE PRESSURE - MIDDLE OF THE TEST INTERVAL

Δp = CALCULATED HEAD LOSS

Q = CUMULATIVE VOLUME OF WATER - TAKEN EACH MINUTE DURING THE TEST
Qt = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST

q = AVERAGE FLOW - LITRES PER MINUTE

Pent = PENETRABILITY - LITRES PER MINUTE PER METRE STAGE LENGTH

uL = LUGEON UNIT (Qx10/P_{EF})

TIMES MINUTES Q (L	w =	1.10	$2/3P_{M} =$							
MINUTES Q (L					P _M =		$2/3P_{M} =$		$1/3P_{M} =$	
	L) d	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)
	5.3									
1	6.1	0.80								
2	6.4	0.30								
3	6.7	0.30								
4	6.9	0.20								
5										
6										
7										
8										
9										
10										
q t (l)		1.60		0.00		0.00		0.00		0.00
Qavg (I/min))	0.40		0.00		0.00		0.00		0.00
Δp(bar)		4.0.				0.61		0.61		
P _{EF} (bar)		1.94		0.84		0.84		0.84		0.84
U L K (m/sec)		2.1 6.0E-07		0.0 0.0E+00		0.0 0.0E+00		0.0 0.0E+00		0.0 0.0E+00


 $K (m/s) = 1.634E^{-4} \times Q (Lpm) \times 1m$

2π x Ø(cm) x P_{EF} (bar) x I (m)

where: $1.634E^{-4} = \frac{1000 \text{cm}^3 \text{ x min x bar x m}}{60 \text{sec x L x } 1019.7162 \text{ cmH}_2\text{O x } 100 \text{cm}}$

K (PERMEABILITY): 6.0E-07 m/s

 $P_{EF} = P_{M} - \Delta p + \Delta h / 10.197$




OBSERVATIONS:



WATER PRESSURE TEST CONTACT - PRIOR TO INJECTION

		HOLE №	60+	126.5	TEST Nº)	1	North. COORD:	
PROJECT :	East Dike Grouting Meadowbank	TEST DEPT DATE:	H : 05/03/2009	6.40 START:	TO 	FINISH:	_ m. 14:27	East. COORD: INCLINATION: GROUND LEVEL:	90
PROJECT №:	07-1413-0074 / 2200 / ****	INTERVAL I	LITHOLOGY :		Minutes:	0:12	-	(m.s.n.m.)	
	FLOWMETER								



hm	=	HEIGHT OF MANOMETER	1.15	m
а	=	STICK-UP		m
ha	=	WATER TABLE DEPTH	2.00	m
Δh	=	HYDRAULIC PRESSURE HEAD	3.15	m
d	=	TOP OF TEST INTERVAL	6.40	m
L	=	BOTTOM OF TEST INTERVAL	7.40	m
α	=	INCLINATION wrt/ HORIZONTAL	90	۰
∆h'	=	$\Delta h \text{ CORRECTED} = \sin \alpha \times \Delta h$	3.15	m
1	=	LENGTH OF TEST INTERVAL	1.00	m
Ø	=	HOLE DIAMETER	8.89	cm
P _M	=	MANOMETRIC PRESSURE		
_				

P_{EF} = EFFECTIVE PRESSURE - MIDDLE OF THE TEST INTERVAL

Δp = CALCULATED HEAD LOSS
Q = CUMULATIVE VOLUME OF WATER - TAKEN EACH MINUTE DURING THE TEST

Qt = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST

q = AVERAGE FLOW - LITRES PER MINUTE

Pent = PENETRABILITY - LITRES PER MINUTE PER METRE STAGE LENGTH

uL = LUGEON UNIT (Qx10/P_{EF})

		Bars		Bars		Bars		Bars		Bars
	P _M =	1.15	$2/3P_{M} =$		P _M =		2/3P _M =		1/3P _M =	
TIMES MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)
0	33.0	4 (=)	- (-)	4 (=)	- (-)	4 (=)	- (-)	4(=)	- (-)	4 (=)
1	54.3	21.30								
2	76.3	22.00								
3	92.6	16.30								
4	113.8	21.20								
5	130.9	17.10								
6	147.9	17.00								
7	165.1	17.20								
8	182.2	17.10								
9	199.0	16.80								
10	215.7	16.70								
q t	(1)	182.70		0.00		0.00		0.00		0.00
	l/min)	18.27		0.00		0.00		0.00		0.00
Δ p (
	bar)	1.46		0.31		0.31		0.31		0.31
U		124.8		0.0		0.0		0.0		0.0
K (m	/sec)	3.7E-05		0.0E+00		0.0E+00		0.0E+00		0.0E+00


 $K (m/s) = 1.634E^{-4} \times Q (Lpm) \times 1m$

 2π x Ø(cm) x P_{EF} (bar) x I (m)

where: $1.634E^{-4} = \frac{1000 \text{cm}^3 \text{ x min x bar x m}}{60 \text{sec x L x } 1019.7162 \text{ cmH}_2\text{O x } 100 \text{cm}}$

K (PERMEABILITY): 3.7E-05 m/s

$P_{EF} = P_M - \Delta p + \Delta h / 10.197$




OBS	ER۷	/ATI	ONS	S:



WATER PRESSURE TEST CONTACT - PRIOR TO INJECTION

		HOLE №	60-	+138.5	TEST N)	1	North. COORD:	
PROJECT : LOCATION: PROJECT № :	East Dike Grouting Meadowbank 07-1413-0074 / 2200 / ****	TEST DEPT DATE:	H: 05/03/2009 LITHOLOGY:	6.30 START:		7.30 FINISH: 0:12	_	East. COORD: INCLINATION: GROUND LEVEL: (m.s.n.m.)	90



hm	=	HEIGHT OF MANOMETER	1.15_ m
а	=	STICK-UP	m
ha	=	WATER TABLE DEPTH	2.00_ m
Δh	=	HYDRAULIC PRESSURE HEAD	3.15_ m
d	=	TOP OF TEST INTERVAL	6.30_ m
L	=	BOTTOM OF TEST INTERVAL	7.30_ m
α	=	INCLINATION wrt/ HORIZONTAL	90 °
∆h'	=	$\Delta h CORRECTED = \sin \alpha \times \Delta h$	3.15_ m
1	=	LENGTH OF TEST INTERVAL	1.00_ m
Ø	=	HOLE DIAMETER	8.89_ cm
P_{M}	=	MANOMETRIC PRESSURE	

P_{EF} = EFFECTIVE PRESSURE - MIDDLE OF THE TEST INTERVAL

Δp = CALCULATED HEAD LOSS

Q = CUMULATIVE VOLUME OF WATER - TAKEN EACH MINUTE DURING THE TEST

Qt = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST

q = AVERAGE FLOW - LITRES PER MINUTE

Pent = PENETRABILITY - LITRES PER MINUTE PER METRE STAGE LENGTH

 $uL = LUGEON UNIT (Q x 10 / P_{EF})$

		Bars		Bars		Bars		Bars		Bars
	P _M =	1.15	2/3P _M =		P _M =		2/3P _M =		1/3P _M =	
TIMES MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)
0	24.4	., ,	` ,	,	. ,	,	, ,	,	. ,	., ,
1	50.5	26.10								
2	75.0	24.50								
3	95.7	20.70								
4	115.1	19.40								
5	133.4	18.30								
6	151.0	17.60								
7	168.5	17.50								
8	185.7	17.20								
9	202.4	16.70								
10	219.3	16.90								
qt	(1)	194.90		0.00		0.00		0.00		0.00
Qavg (19.49		0.00		0.00		0.00		0.00
∆p (
	bar)	1.46		0.31		0.31		0.31		0.31
U		133.4		0.0		0.0		0.0		0.0
K (m	/sec)	3.9E-05		0.0E+00		0.0E+00		0.0E+00		0.0E+00


 $K (m/s) = 1.634E^{-4} \times Q (Lpm) \times 1m$

2π x Ø(cm) x P_{EF} (bar) x I (m)

where: $1.634E^{-4} = \frac{1000 \text{cm}^3 \text{ x min x bar x m}}{60 \text{sec x L x } 1019.7162 \text{ cmH}_2\text{O x } 100 \text{cm}}$

K (PERMEABILITY): 3.9E-05 m/s

$P_{EF} = P_{M} - \Delta p + \Delta h / 10.197$




OB	SER	VA	TIO	NS:



WATER PRESSURE TEST CONTACT - PRIOR TO INJECTION

		HOLE Nº	60+150.5	TEST №	1	North. COORD:		
PROJECT : LOCATION: PROJECT № :	East Dike Grouting Meadowbank 07-1413-0074 / 2200 / ****	TEST DEPTH : DATE: 06/ INTERVAL LITHOL	8.00 03/2009 START:	9.00 3:37 FINISH: 0:07	3:44	East. COORD: INCLINATION: GROUND LEVEL: (m.s.n.m.)	90	
MAI	FLOWMETER Long. Min. NOMETER 1.00 m	Pressure	hm = a = ha =	HEIGHT OF MANOME STICK-UP WATER TABLE DEPTI				m m



	_	TIEIGITI OI MANOMETER	1.10	
а	=	STICK-UP		m
ha	=	WATER TABLE DEPTH	2.00	m
Δh	=	HYDRAULIC PRESSURE HEAD	3.15	m
d	=	TOP OF TEST INTERVAL	8.00	m
L	=	BOTTOM OF TEST INTERVAL	9.00	m
α	=	INCLINATION wrt/ HORIZONTAL	90	۰
∆h'	=	$\Delta h CORRECTED = \sin \alpha \times \Delta h$	3.15	m
1	=	LENGTH OF TEST INTERVAL	1.00	m
Ø	=	HOLE DIAMETER	8.89	cm
Рм	=	MANOMETRIC PRESSURE		

P_{EF} = EFFECTIVE PRESSURE - MIDDLE OF THE TEST INTERVAL Δp = CALCULATED HEAD LOSS

Q = CUMULATIVE VOLUME OF WATER - TAKEN EACH MINUTE DURING THE TEST

Qt = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST

q = AVERAGE FLOW - LITRES PER MINUTE

Pent = PENETRABILITY - LITRES PER MINUTE PER METRE STAGE LENGTH

uL = LUGEON UNIT (Qx10/P_{EF})

			Bars		Bars		Bars		Bars		Bars	
l		P _M =	1.04	2/3P _M =		P _M =		2/3P _M =		1/3P _M =		
	TIMES MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	
İ	0	1.5	1(,,,	, ,	1()	, ,	1(, ,	,	,	,	, ,	
	1	1.6	0.10									
	2	1.7	0.10									l
	3	1.8	0.10									l
	4	1.9	0.10									
	5	1.9	0.00									
	6											l
	7											l
	8											
	9											l
	10											
I	q t	(1)	0.40		0.00		0.00		0.00		0.00	l
	Qavg (0.08		0.00		0.00		0.00		0.00	l
	Δp (l
	P _{EF} (1.35		0.31		0.31		0.31		0.31	
	U K (m		0.6 1.7E-07		0.0		0.0 0.0E+00		0.0 0.0E+00		0.0	١.
	K (M	secj	1./E-0/		0.0E+00		U.UE+UU		U.UE+UU		0.0E+00	i '


 $K (m/s) = 1.634E^{-4} \times Q (Lpm) \times 1m$

 2π x Ø(cm) x P_{EF} (bar) x I (m)

where: $1.634E^4 = \frac{1000 \text{cm}^3 \text{ x min x bar x m}}{60 \text{sec x L x } 1019.7162 \text{ cmH}_2\text{O x } 100 \text{cm}}$

K (PERMEABILITY): 1.7E-07 m/s

$P_{EF} = P_M - \Delta p + \Delta h / 10.197$



OBSERVATIONS:

Golder Associates



WATER PRESSURE TEST **CONTACT - PRIOR TO INJECTION**

Golder	Limited			Golde Associ	ates				001	WI AOI		102011011		
				ASSUCI	aucs	HOLE N	0	60+	168.5	TEST N	0 1	North. COORD:		
PROJECT	·:		East Dike	e Grouting		TEST DEF	TH:		8.20		9.20 m.	East. COORD:		
LOCATIO				owbank		DATE:		3/2009	START:	 8:40	FINISH: 8:53	INCLINATION:	90	
PROJECT		0		74 / 2200 / **	**				-	Minutes:	0:13	GROUND LEVEL:		
						INTERVAL	LITHOLO	GY:				(m.s.n.m.)		
	F	LOWMETER												
	_			L	Long. Min.			hm	=	HEIGHT O	F MANOMETER		1.15	m
	MANO	METER	_ \	\	1.00 m	1 Pressu	IFO.	а	=	STICK-UP				m
				\		Gauge		ha			ABLE DEPTH		2.00	m
_			 -	بکن	* *	j /\	Pump				C PRESSURE HEAD		3.15	m
	h		J			<u>i V</u>	_	— d			ST INTERVAL		8.20	m
Δh	hm	1					Щ.	L			OF TEST INTERVAL		9.20	m °
	22221222	1222222	2221222	722222			222222	a			ON wrt/ HORIZONTAL		90	
	777177	1/1////	na 1831	18277	1///1/	,,,,,,,,,	,,,,,,,,	⊠ Δh'			CTED = $\sin \alpha \times \Delta h$		3.15 1.00	m
+		+ =	= *%11	183				l Ø			F TEST INTERVAL		8.89	m
		d	: XI	∭ ∆h				P _M		HOLE DIAM	RIC PRESSURE		0.09	cm
	L	"	- 831	182				P _{EF}			E PRESSURE - MIDDLE (OF THE TEST INTERVA	ΔΙ	
	-				ha			Δp			E PRESSORE - MIDDLE (FED HEAD LOSS	S. THE LEST INTERV	V _	
					l l'ia			Δp Q			IVE VOLUME OF WATER	- TAKEN FACH MINUT	TE DURING THE TEST	
		+	- 81	-				Qt			TER VOLUME - CUMULA			
			- 33	<u> </u>	<u></u>			q			FLOW - LITRES PER MIN		THE TEST	
		`	- 23	₩ V2				Pent			BILITY - LITRES PER MIN		GE LENGTH	
		v	<u> </u>	<u> </u>	<u> </u>	_		uL			JNIT (Qx10/P _{EF})			
			- 23/2	3 2	_									
		Bars		Bars	I	Bars		Bars		Bars]			
	P _M =	1.04	2/3P _M =	Dais	P _M =	Dais	2/3P _M =	Dais	1/3P _M =	Dais				
TIMES MINUTES														
MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)				
0	8.4													
1	8.7	0.30												
2	9.0	0.30												
3	9.3	0.30												
4	9.8	0.50												
5	10.2	0.40												
6	10.6	0.40												
7														
8														
9												634E-4 x Q (Lpm) x 1m		
10											2π x Ø	(cm) x P _{EF} (bar) x I (m)		
	(I) [/min]	2.20 0.37		0.00		0.00		0.00		0.00	where: 1.634E ⁻⁴ =	- 1000cm ³ v	min v hor v m	
	bar)	0.37		0.00		0.00		0.00		0.00	wilete. 1.034E =		min x bar x m 162 cmH₂O x 100cm	
	bar)	1.35		0.31		0.31		0.31		0.31				
	L	2.7		0.0		0.0		0.0		0.0				
K (m	/sec)	7.9E-07		0.0E+00	J	0.0E+00		0.0E+00	J	0.0E+00	K (PERMEABILITY):	7.9E	- <mark>07</mark> m/s	
		P _{EF} = P _M - Δ	up + Δh / 10	.197										
		CDAD	טטור פרדי	DECENTAT	ION									
3.	0	GKAP	HIC KEPI	RESENTAT	ION		٦	OBSERVA	TIONS:					_
_						•								_
2.	2													_
2 .	0						-							
7. (Lpm)	_													_
1,09/	5													_
∂ 1.	o -						-							
0.	5						1							

VTR Analysis

^{0.2} P_{EF} (bars) ^{0.3}

GRB Check



WATER PRESSURE TEST

Golder	Assoc Limited		(Golde Associ	T atoc				COI	NTACT	- PRIOR TO II	NJECTION		
		-		ASSUCI	ales	HOLE N	0	60+1	80.5	TEST N	I º 1	North. COORD:		
PROJECT	:		East Dike	Grouting		TEST DEF	TH:		8.00		9.00 m.	East. COORD:		
LOCATION	N:			owbank		DATE:	07/03	3/2009	START:	 3:37	FINISH: 3:44	INCLINATION:	90	
PROJECT	Nº:		7-1413-007	74 / 2200 / ***	**					Minutes:	0:07	GROUND LEVEL:		
						INTERVAL	LITHOLO	GY:				(m.s.n.m.)		
	<u>_</u> F	LOWMETER												
				۲	Long. Min.	i		hm	=		F MANOMETER	_	1.15	m
	MANO	OMETER	\	į	1.00 m	Pressi	ıre		=	STICK-UP		-	2.00	m
				\ i		i \ Gauge		ha ∆h	=		ABLE DEPTH IC PRESSURE HEAD	-	2.00 3.15	m m
1	1		}	} 	† †	į 🕍	Pump	_ d	=		EST INTERVAL	-	8.00	m
	hm		ļ	\vdash		<u> </u>	Ó	L	=		OF TEST INTERVAL	_	9.00	m
Δh	a	<u> </u>		H				α	=		ION wrt/ HORIZONTAL	_	90	•
	333333	3333333	333	323333	\$3333\$3	33333333	3333333	Σ Δh'	=	Δh CORRE	ECTED = sin α x Δh		3.15	m
		<u> </u>	ha 📗	182				- 1	=	LENGTH (OF TEST INTERVAL		1.00	m
			=	182				Ø	=	HOLE DIA	METER	_	8.89	cm
		d	- 841	∆h				P _M	=		TRIC PRESSURE			
	L							P _{EF}	=		E PRESSURE - MIDDLE (OF THE TEST INTERVA	L	
					ha			Δр	=		TED HEAD LOSS			
		+	<u> </u>					Q	=		TIVE VOLUME OF WATER			
			- 23	<u> </u>	<u>↓</u>			Qt	=		ATER VOLUME - CUMULA		THE TEST	
		'	- 83	₩ V2	1			q Pent	=		FLOW - LITRES PER MIN BILITY - LITRES PER MIN		E I ENGTH	
		+	- 33	<u> </u>	+ _ ↓	_		uL	=		UNIT(Q x 10 / P _{EF})	OTE FER WETRE STAG	IL LENGTH	
				22 1227 3	=									
ı			1								7			
	P _M =	Bars 1.04	2/3P _M =	Bars	P _M =	Bars	2/3P _M =	Bars	1/3P _M =	Bars	5			
TIMES	r _M =	1.04	2/3F _M =		F _M =		2/3F _M =		1/3F _M =					
MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)				
0	19.3	q (Dillili)	Q (L)	q (Dillill)	Q (L)	q (Dillili)	Q (L)	q (L/IIIII)	Q (L)	q (Dillill)				
1	46.8	27.50	1											
2	82.4	35.60												
3	115.2	32.80												
4														
5														
6														
7														
8														
9 10												34E ⁻⁴ x Q (Lpm) x 1m (cm) x P _{EF} (bar) x I (m)	_	
qt	(1)	95.90		0.00		0.00		0.00		0.00		(CIII) X FEF (Dail) X I (III)		
Qavg (31.97		0.00		0.00		0.00		0.00		= 1000cm ³ x m	nin x bar x m	
∆p (60sec x L x 1019.716	62 cmH ₂ O x 100cm	
P _{EF} (1.35 236.4		0.31		0.31		0.31 0.0		0.31				
K (m/		6.9E-05		0.0E+00		0.0E+00		0.0E+00		0.0E+00		6.9E-0	05 m/s	
			•								<u> </u>	·		
		D - D -	h / 10	407										
		$P_{EF} = P_{M} - Z$	ΔP + ΔN / 1U	1.197										
25	60.0	GRAF	PHIC REP	RESENTAT	ION		7	OBSERVA	TIONS:					_
						-								_
20	0.0													_
(_
E. 15	0.0													
Q _{AVG} (Lpm)	, I													_
o v	0.0													
5	0.0													
	0.0						1	,		~				
	0.0	5.0 1	0.0 1 P 0	(bars)	25.0	30.0 3	5.0	VTR Analysis		GRB Check	_			

Q25.0

20.0

15.0

O

10.0

0.0

0.0

1.0

P_{EF} (bars) 4.0

5.0



WATER PRESSURE TEST CONTACT - PRIOR TO INJECTION

					2 112.00%	HOLE N	0	60+1	195.5	TEST N)	1	North. COORD:		
PROJECT	:		East Dike	e Grouting		TEST DEP	TH:		7.70		8.70	m.	East. COORD:		
OCATION	l:		Meado	owbank		DATE:	07/03/2	2009	START:	19:41	FINISH:	19:50	INCLINATION:	90	
ROJECT	Nº:	0	7-1413-007	74 / 2200 / ***	*				_	Minutes:	0:09		GROUND LEVEL:		
						INTERVAL	LITHOLOG	3Y :					(m.s.n.m.)		
	F	LOWMETER													
	<u>-</u>			1.	Long. Min.	:		hm	=	HEIGHT OF	MANOME	TER		1.15	. n
	MANO	METER		\ i	1.00 m	1 : B		а	=	STICK-UP					. r
		`				Pressu Gauge	ire	ha	=	WATER TA	BLE DEPTH	+		2.00	. 1
				<u> </u>		; \ _\	Pump	Δh	=	HYDRAULI				3.15	. г
Ī	. [ſ			i U	_	d		TOP OF TE				7.70	. г
Δh	hm	1					<u> </u>	L		воттом с				8.70	. r
ДП	2222 3 22	<u>*</u> 1 23122222	222222	D222222	2222222	22222222	22222222	α		INCLINATION				90	- 0
	222222	10000000	227231 na 1331	1 222222	0000000	77777777	????????.	∆h'		Δh CORRE				3.15	. n
+		+ =	₩					ı ø	=	LENGTH O		EKVAL		1.00 8.89	. n
		d	: ##I	I ⊗ Δh				P _M		HOLE DIAN MANOMET		URF		0.09	. c
	L.	٦	- 841	18: "				г _м Р _{ЕГ}					OF THE TEST INTERV	AI	
	- [ha			Δp		CALCULAT), THE TEST INTERV		
								Q					- TAKEN EACH MINU	TE DURING THE TEST	
	'	1	- 82	- **				Qt					TIVE AT THE END OF		
			- 83	2 -	<u> </u>			q	=			RES PER MIN			
	1	1	- 83	₩ V2				Pent		PENETRAE	BILITY - LITE	RES PER MIN	UTE PER METRE STA	GE LENGTH	
	-		- 347	X		.		uL	=	LUGEON U	NIT (Q x 10	O/P _{EF})			
				20 122	_										
Ī		Bars		Bars		Bars		Bars		Bars					
	P _M =	1.02	2/3P _M =		P _M =		2/3P _M =		1/3P _M =						
TIMES MINUTES															
	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)					
0	7.9						_								
1	13.5	5.60													
2	18.5	5.00													
3	23.1	4.60													
4	27.9	4.80													
5	32.8	4.90													
6 7															
8															
9											K (n	n/s) = 1.6	34E ⁻⁴ x Q (Lpm) x 1m		
10											17 (11		(cm) x P _{EF} (bar) x I (m)		
qt([1]	24.90		0.00		0.00		0.00		0.00		x ~	(- , (, ()		
Qavg (l/min)	4.98		0.00		0.00		0.00		0.00	wh	ere: 1.634E ⁻⁴ =		min x bar x m	
Δp(1													60sec x L x 1019.7	162 cmH₂O x 100cm	
P _{EF} (1.33 37.5		0.31		0.31		0.31		0.31					
K (m/		1.1E-05		0.0E+00		0.0 0.0E+00		0.0 0.0E+00		0.0E+00	K (PERM	EABILITY) :	1.1E	-05 m/s	
(,		1				_				,	,.			
		$P_{EF} = P_M - \Delta$	Lp + Δh / 10).197											
	_	GRAF	HIC REP	RESENTATI	ON			OBSERVA	TIONS:						
40						•	┐ `	COLKVA	0.10.						_
35	.0				+	-	-								

VTR Analysis GRB Check

Golder Associates

0.0

5.0



WATER PRESSURE TEST **CONTACT - PRIOR TO INJECTION**

	Limited	I	4	Golde Associ	ates	HO! E !!	0	60.0	007.5	TEST N	10	4	New Access		
חחס יבכד				•		HOLE N		υU+2	207.5	TEST N		1	North. COORD:		
PROJECT				Grouting		TEST DEF			7.00	- 5.25	8.00	_m.	East. COORD:	90	
LOCATION PROJECT				owbank 74 / 2200 / ***	*	DATE:	07/03/2	2009	START:	5:35 Minutes:	_ FINISH: 0:08	5:43	INCLINATION: GROUND LEVEL:	90	
ROSEGI			7-1413-007	4722007		INTERVAL	LITHOLOG	Υ:		williates.	0.00	_	(m.s.n.m.)		
	_ <u>F</u>	LOWMETER			Long. Min.									4.45	
	MANIC	METER		ŀ		∗ i		hm a		HEIGHT O STICK-UP	F MANOME	TER		1.15	m m
	IVIAINC	METER	` `	/ į	1.00 m	Pressu		ha	=		ABLE DEPTI	4		2.00	m
				_ \ !		i \ Gauge		Δh			IC PRESSU			3.15	m
1	1			7 — [<u>† †</u>	! '	Pump	d	=	TOP OF TE	ST INTERV	/AL		7.00	m
	hm	ı	ľ					L	=	воттом	OF TEST IN	ΓERVAL		8.00	m
Δh	a	*^*		h				α	=	INCLINATI	ON wrt/ HOP	RIZONTAL		90_	۰
	555455	₹ 53 5 5555	********	1 855555	855555	555555555	55555555	∆h'	=	Δh CORRE	CTED = s	inαxΔh		3.15	m
			ha ↓	182				- 1			OF TEST INT	ERVAL		1.00	m
			= %	185				Ø		HOLE DIA				8.89	cm
		d	- 231	∆h				P _M	=		RIC PRESS		05 THE TEST INTERNA		
	L				l I.			P _{EF}	=				OF THE TEST INTERV	AL	
					ha			Δp Q			TED HEAD I		TAKEN EACH MINIT	TE DURING THE TEST	
		+		-				Qt					ATIVE AT THE END OF		
			- 33	<u> </u>	<u></u>			q				RES PER MI		THE TEST	
		İ	- 33	₩ V2				Pent					IUTE PER METRE STA	GE LENGTH	
			- 34	<u> </u>	<u> </u>	_		uL			JNIT (Q x 1				
			72512	3	_										
i		D	I	D		D		D		D	1				
	P _M =	Bars 1.02	2/3P _M =	Bars	P _M =	Bars	2/3P _M =	Bars	1/3P _M =	Bars					
TIMES											1				
MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)					
0	27.3	,		1(,,,	,	, ,	,	,	,	, ,					
1	44.5	17.20													
2	62.5	18.00													
3	78.4	15.90													
4	96.9	18.50													
5	115.9	19.00													
6															
7															
8 9											V (n	n/a) 1	634E ⁻⁴ x Q (Lpm) x 1m		
10											K (II		0(cm) x P _{EF} (bar) x I (m)	_	
qt	(1)	88.60		0.00		0.00		0.00		0.00	1	2	r(om) x r Er (bar) x r (m)		
	l/min)	17.72		0.00		0.00		0.00		0.00	wh	ere: 1.634E ⁻⁴		min x bar x m	
	bar)	4.00		0.04		0.04		0.04		0.01			60sec x L x 1019.7	162 cmH ₂ O x 100cm	
P _{EF} (1.33 133.3		0.31		0.31		0.31		0.31					
K (m		3.9E-05		0.0E+00		0.0E+00		0.0E+00		0.0E+00	K (PERM	EABILITY):	3.9E	-05 m/s	
				407											
		$P_{EF} = P_M - \Delta$	Δp + Δh / 10	.197											
46	0.0	GRAF	PHIC REPI	RESENTAT	ION		_ 0	BSERVA	TIONS:						
							_								
	0.0						_								_
	0.0						1 -								_
(E) 10	0.0						-								_
Q _{AVG} (Lpm)	0.0						1 =								
Ç A O	0.0														
	0.0														

VTR Analysis

20.0

15.0


P_{EF} (bars)

GRB Check



WATER PRESSURE TEST CONTACT - PRIOR TO INJECTION

		HOLE N	o 60+	-342.5	TEST No)	1	North. COORD:	
PROJECT :	East Dike Grouting	TEST DEF	PTH:	4.20	то	5.20	m.	East. COORD:	
LOCATION:	Meadowbank	DATE:	08/03/2009	START:	13:35	FINISH:	13:47	INCLINATION:	90
PROJECT №:	07-1413-0074 / 2200 / ****				Minutes:	0:12	_	GROUND LEVEL:	
		INTERVAL	LITHOLOGY:				_	(m.s.n.m.)	



hm	=	HEIGHT OF MANOMETER	1.15	m
а	=	STICK-UP		m
ha	=	WATER TABLE DEPTH	2.00	m
Δh	=	HYDRAULIC PRESSURE HEAD	3.15	m
d	=	TOP OF TEST INTERVAL	4.20	m
L	=	BOTTOM OF TEST INTERVAL	5.20	m
α	=	INCLINATION wrt/ HORIZONTAL	90	۰
∆h'	=	$\Delta h CORRECTED = \sin \alpha \times \Delta h$	3.15	m
- 1	=	LENGTH OF TEST INTERVAL	1.00	m
Ø	=	HOLE DIAMETER	8.89	cm
P_{M}	=	MANOMETRIC PRESSURE		

 \mathbf{P}_{EF} = EFFECTIVE PRESSURE - MIDDLE OF THE TEST INTERVAL

Δp = CALCULATED HEAD LOSS

Q = CUMULATIVE VOLUME OF WATER - TAKEN EACH MINUTE DURING THE TEST

Qt = TOTAL WATER VOLUME - CUMULATIVE AT THE END OF THE TEST

q = AVERAGE FLOW - LITRES PER MINUTE

Pent = PENETRABILITY - LITRES PER MINUTE PER METRE STAGE LENGTH

 $uL = LUGEON UNIT (Q x 10 / P_{EF})$

		Bars		Bars		Bars		Bars		Bars
	P _M =	1.10	2/3P _M =		P _M =		2/3P _M =		1/3P _M =	
TIMES MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)
0	7.5	4 (=)	- (-)	4 (=)	- (-)	4 (=)	- (-)	4 (- (-)	4 (=)
1	8.5	1.00								
2	8.6	0.10								
3	8.8	0.20								
4	8.9	0.10								
5	9.0	0.10								
6										
7										
8										
9										
10										
q t	(1)	1.50		0.00		0.00		0.00		0.00
Qavg (Δp (l/min)	0.30		0.00		0.00		0.00		0.00
	bar)	1.41		0.31		0.31		0.31		0.31
U		2.1		0.0		0.0		0.0		0.0
K (m	/sec)	6.2E-07		0.0E+00		0.0E+00		0.0E+00		0.0E+00


 $K (m/s) = 1.634E^{-4} \times Q (Lpm) \times 1m$

 2π x Ø(cm) x P_{EF} (bar) x I (m)

where: $1.634E^4 = \frac{1000 \text{cm}^3 \text{ x min x bar x m}}{60 \text{sec x L x } 1019.7162 \text{ cmH}_2\text{O x } 100 \text{cm}}$

K (PERMEABILITY): 6.2E-07 m/s

P_{EF} = P_M - Δp + Δh / 10.197




OBSERVATIONS:



WATER PRESSURE TEST CONTACT - PRIOR TO INJECTION

PROJECT LOCATION						HOLE N		60+3	357.5	TEST N)	1	North. COORD:	th. COORD:		
OCATION	:		East Dike	Grouting		TEST DEP	TH:		5.70	_	6.70	_m.	East. COORD:			
DUATION	l:		Meado	wbank		DATE:	08/03/	2009	START:	19:05	FINISH:	19:12	INCLINATION:		90	
ROJECT	Nº:	0	7-1413-007	4 / 2200 / ***						Minutes:	0:07	_	GROUND LEVEL:			
						INTERVAL	LITHOLOG	GY:					(m.s.n.m.)			
	F	LOWMETER														
			$\overline{}$	1.	Long. Min.			hm	=	HEIGHT OF	MANOMET	ΓER	_		1.15	
	MANO	METER			1.00 m	_		а	=	STICK-UP						
		`	`		!	Pressu Gauge	re	ha	=	WATER TA	BLE DEPTH	1			2.00	
				, \	!	\	Pump	Δh	=	HYDRAULI	C PRESSUF	RE HEAD			3.15	
1	Î		<u> </u>	Ĩ \i	1 1:	*()		- d	=	TOP OF TE	ST INTERV	AL			5.70	
	hm	I	ĺ		F		9	L	=	воттом с	F TEST INT	ERVAL			6.70	
Δh	a	♦	~~~~	T			~~~~	_ α	=	INCLINATION	ON wrt/ HOR	RIZONTAL			90	
	-555455	1 55 1 55555	°°₹%1	1 8555555	65555655	3555555	55555555	∆h'	=	Δh CORRE	CTED = si	nαx Δh			3.15	
<u> </u>		<u> </u>	a ↓※	183				- 1	=	LENGTH O	F TEST INT	ERVAL			1.00	
			= 231	182				Ø	=	HOLE DIAM	METER				8.89	
		d	- #I	Δh				P _M	=	MANOMET						
	L							P _{EF}	=	EFFECTIVE	PRESSUR	E - MIDDLE C	OF THE TEST INTERVA	\L		
					ha			Δр	=	CALCULAT	ED HEAD L	.OSS				
								Q	=	CUMULATI	VE VOLUMI	E OF WATER	- TAKEN EACH MINUT	TE DURIN	NG THE TEST	
		Ī	- 83	X				Qt	=	TOTAL WA	TER VOLUM	ME - CUMULA	TIVE AT THE END OF	THE TES	ST	
		1	- 83	- &	 			q	=	AVERAGE	FLOW - LIT	RES PER MIN	IUTE			
			81_	V2 ,	<u>L</u>			Pent	=				UTE PER METRE STAC	GE LENG	STH	
			- 23 122	3 122	=			uL	=	LUGEON U	NIT (Q x 10)/P _{EF})				
			12)												
		Bars		Bars		Bars		Bars								
				24.0		24.0		Bars		Bars						
TIMES	P _M =	1.04	2/3P _M =	Ju. 0	P _M =	24.0	2/3P _M =	Bars	1/3P _M =	Bars						
TIMES MINUTES		1.04														
MINUTES	Q (L)		2/3P _M =	q (L/min)	P _M =	q (L/min)	2/3P _M =	q (L/min)	1/3P _M =	Bars q (L/min)						
0	Q (L) 22.4	1.04 q (L/min)														
0 1	Q (L) 22.4 29.8	1.04 q (L/min) 7.40														
0 1 2	Q (L) 22.4 29.8 35.9	1.04 q (L/min) 7.40 6.10														
0 1 2 3	Q (L) 22.4 29.8 35.9 42.3	1.04 q (L/min) 7.40 6.10 6.40														
0 1 2 3 4	Q (L) 22.4 29.8 35.9 42.3 48.3	1.04 q (L/min) 7.40 6.10 6.40 6.00														
0 1 2 3 4 5	Q (L) 22.4 29.8 35.9 42.3	1.04 q (L/min) 7.40 6.10 6.40														
0 1 2 3 4 5	Q (L) 22.4 29.8 35.9 42.3 48.3	1.04 q (L/min) 7.40 6.10 6.40 6.00														
0 1 2 3 4 5 6 7	Q (L) 22.4 29.8 35.9 42.3 48.3	1.04 q (L/min) 7.40 6.10 6.40 6.00														
0 1 2 3 4 5 6 7	Q (L) 22.4 29.8 35.9 42.3 48.3	1.04 q (L/min) 7.40 6.10 6.40 6.00											045 ⁻⁴ *** 0 (1 .) . (
0 1 2 3 4 5 6 7 8	Q (L) 22.4 29.8 35.9 42.3 48.3	1.04 q (L/min) 7.40 6.10 6.40 6.00									K (m		34E ⁻⁴ x Q (Lpm) x 1m	_		
0 1 2 3 4 5 6 7 8 9	Q (L) 22.4 29.8 35.9 42.3 48.3 54.2	1.04 q (Umin) 7.40 6.10 6.40 6.00 5.90		q (L/min)		q (L/min)		q (Umin)		q (Umin)	K (m		34E ⁻⁴ x Q (Lpm) x 1m (cm) x P _{EF} (bar) x I (m)	_		
0 1 2 3 4 5 6 7 8 9 10 qt(Q (L) 22.4 29.8 35.9 42.3 48.3 54.2	1.04 q (L/min) 7.40 6.10 6.40 6.00 5.90		q (L/min)		q (L/min)		q (L/min)		q (L/min)		2π x Ø	(cm) x P _{EF} (bar) x I (m)		хm	
0 1 2 3 4 5 6 7 8 9	Q (L) 22.4 29.8 35.9 42.3 48.3 54.2	1.04 q (Umin) 7.40 6.10 6.40 6.00 5.90		q (L/min)		q (L/min)		q (Umin)		q (Umin)			(cm) x P _{EF} (bar) x I (m)	min x bar		
0 1 2 3 4 5 6 7 8 9 10 Qavg (Q (L) 22.4 29.8 35.9 42.3 48.3 54.2 (1) I/min) bar)	1.04 q (L/min) 7.40 6.10 6.40 6.00 5.90		q (L/min)		q (L/min)		q (L/min)		q (L/min)		2π x Ø	(cm) x P _{EF} (bar) x I (m) = 1000cm ³ x r	min x bar		
0 1 2 3 4 5 6 7 8 9 10 qt (Qavg (Δρ (Label 1) 4 10 10 10 10 10 10 10 10 10 10 10 10 10	Q (L) 22.4 29.8 35.9 42.3 48.3 54.2 [1) //min) bar) bar) L	1.04 q (L/min) 7.40 6.10 6.40 6.00 5.90		q (L/min)		q (L/min)		q (L/min) 0.00 0.00		q (L/min) 0.00 0.00	whe	2π x Ø	(cm) x P _{EF} (bar) x I (m) = 1000cm ³ x r	min x bar 62 cmH ₂		



OBS	ÞEK	VAI	ION	3:

Golder Associates

0.0

0.0

1.0 1.5


P_{EF} (bars) 3.0 3.5 4.0 4.5




WATER PRESSURE TEST CONTACT - PRIOR TO INJECTION

	Limited	i	V	Associ	ates					ı					
						HOLE N	0	60+3	372.5	TEST N	lo	1	North. COORD:		
PROJECT	:		East Dik	e Grouting		TEST DEP	TH:		6.00	_	7.00	_m.	East. COORD:		
LOCATION	۱:		Mead	owbank		DATE:	08/03/2	2009	START:	4:13	FINISH:	4:22	INCLINATION:	90	
PROJECT	Nº :	0	7-1413-00	74 / 2200 / **	*					Minutes:	0:09	_	GROUND LEVEL:		
						INTERVAL	LITHOLOG	SY :					(m.s.n.m.)		
	F	LOWMETER													
l	_			L	Long. Min.			hm	=	HEIGHT O	F MANOME	TER		1.15	m
	MANO	OMETER	_	\	1.00 m	T Pressu	IFO.	а	=	STICK-UP					. m
				\		Gauge		ha	=		ABLE DEPTI			2.00	_ m
_	_			$ ightharpoonup igwedge \downarrow$ i		·i \	Pump	Δh			IC PRESSU			3.15	. m
				<u>ن</u> حـــال		<u>i V</u>	_	d .			EST INTERV			6.00	_ m
Δh	hm	1		·			\bowtie	L			OF TEST IN			7.00	. m
201	2222122	1 23 1 22222	222#222	22222	22222	2222222	2222222	α			ION wrt/ HOF			90	-
	- //////	1 2 1 2 2 2 2 2 2 2 P	a 1831	18277	1///1/	,,,,,,,,,,	,,,,,,,,,	∆h' I			ECTED = s			3.15 1.00	. m
+		+ =	= *¾1					ø	=	HOLE DIA	OF TEST INT	ERVAL		8.89	. m
		d	- 331	∐∰ ∆h				Р _М			METER TRIC PRESS	SURE		0.09	_ cm
	L	۱,	- # l					P _{EF}					OF THE TEST INTERV	AL	
	١-			*	ha	1		г _Е			TED HEAD I		O. THE LEGITIMIEN		
								Q					R - TAKEN EACH MINU	TE DURING THE TEST	
		+	<u> </u>	-				Qt					ATIVE AT THE END OF		
			- 53	<u> </u>	<u></u>			q				RES PER M			
			- 33	₩ V2	1			Pent		PENETRA	BILITY - LITI	RES PER MII	NUTE PER METRE STA	GE LENGTH	
		· ·	- 34	XX	<u> </u>	_		uL			UNIT (Qx1				
			72212	gg latt	_										
ı									1		1				
	P _M =	Bars 1.03	2/3P _M =	Bars	P _M =	Bars	2/3P _M =	Bars	1/3P _M =	Bars	5				
TIMES	-м-	1.00	2/3/ M =		-м -		2/3/ M =		1751 M =		1				
MINUTES	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)	Q (L)	q (L/min)					
0	16.4	q (L/IIIII)	Q (L)	q (L/IIIII)	Q (L)	q (L/IIIII)	Q (L)	q (L/IIIII)	Q (L)	q (L/IIIII)					
1	21.2	4.80							1						
2	30.7	9.50													
3	35.5	4.80													
4	36.3	0.80													
5	37.7	1.40													
6															
7															
8															
9											K (n	n/s) =1	.634E ⁻⁴ x Q (Lpm) x 1m	<u></u>	
10												2π x 9	Ø(cm) x P _{EF} (bar) x I (m)		
q t		21.30		0.00		0.00		0.00		0.00					
Qavg (∆p (4.26		0.00		0.00		0.00		0.00	wh	ere: 1.634E-		min x bar x m 162 cmH₂O x 100cm	-
ΔP(P _{EF} (1.34		0.31		0.31		0.31		0.31			00560 X L X 1019.7	102 CHII 120 X TUUCHI	
U		31.9		0.0		0.0		0.0		0.0					
K (m		9.3E-06		0.0E+00		0.0E+00		0.0E+00]			IEABILITY) :	9.3E	<u>-06</u> m/s	
i				_			_		-	_	_			<u></u>	
		P _{EF} = P _M - Δ	.p+Δh/10	0.197											
					ON										
35	.0	GRAP	HIC KEP	RESENTAT	ON		7	OBSERVA	TIONS:						_
30	.0						-								
							-								_
25	.0						1 -								
Q _{AVG} (Lpm)	.0						1 -								
) 9 _{7 15}	.0						-								
ď															


VTR Analysis GRB Check 2007\1413\07-1413-0074 Meadowbank Dike Design\Phase 2800 As-Built Report\Appendix 21 / 05 / 09




PRIMARY: STAGE 1



SECONDARY: STAGE 1






QUATERNARY: STAGE 1

Grout Take (L / m)

Closed



NOTES:

- 1) Closure criteria for Stages 1 and 2: Penetrability \leq 0.1 L/min/m/bar @ P_{max}
- 2) Closure criteria for Stages 3, 4 and 5: $P_{\text{Final}} \geq 0.8 \ P_{\text{max}}$
- 3) Two Stage 1's had takes of < 200 L/m but were injected in combination with Stages 2 and 3 due to rods lost down hole. For the purposes of this comparison, these stages were considered to be NOT CLOSED and have been included in the count of not closed > 200 L/m stages.




AGNICO-EAGLE MINES LIMITED MEADOWBANK GOLD PROJECT NUNAVUT


TITLE




PROJEC [*]	Γ No. 07 -	1413-0074	PHASE / TASK No.	
DESIGN	GRB	21MAY09	SCALE NTS	REV.
CADD		21MAY09		
CHECK	GRB	21MAY09	FIGURE	E6-1
REVIEW				




PRIMARY: STAGE 2



SECONDARY: STAGE 2





NOTES:

- Closure criteria for Stages 1 and 2: Penetrability ≤ 0.1 L/min/m/bar @ P_{max}
- 2) Closure criteria for Stages 3, 4 and 5: $P_{\text{Final}} \geq 0.8 \; P_{\text{max}}$
- 3) Two secondary and two tertiary Stage 2's had takes of < 200 L/m but during injection, grout by-passed the upper packer. In addition, three primary Stage 2's had takes of < 200 L/m but were grouted in combination with Stages 1 and 2 due either to rods lost down hole or ice build up. For the purposes of this comparison, all of these stages were considered to be NOT CLOSED and have been included in the count of not closed > 200 L/m stages.




AGNICO-EAGLE MINES LIMITED MEADOWBANK GOLD PROJECT NUNAVUT


TITLE



PROJECT	ГNo. 07 -	1413-0074	PHASE / TASK No.	
DESIGN	GRB	21MAY09	SCALE NTS	REV.
CADD	RCHU	21MAY09		
CHECK	GRB	21MAY09	FIGURE	E6-2
REVIEW				



PRIMARY: STAGE 3




SECONDARY: STAGE 3


Grout Take (L / m)

TERTIARY: STAGE 3

Grout Take (L / m)



QUATERNARY: STAGE 3



Grout Take (L / m)

NOTES:

 Closure criteria for Stages 1 and 2: Penetrability ≤ 0.1 L/min/m/bar @ P_{max}

Grout Take (L / m)

- 2) Closure criteria for Stages 3, 4 and 5: $P_{\text{Final}} \ge 0.8 \ P_{\text{max}}$
- 3) One secondary Stage 3, which had a take of < 200 L/m, communicated with an adjacent grout hole during injection. In addition, three primary Stage 3's had takes of < 200 L/m but were grouted in combination with Stages 1 and 2 due either to lost rods down hole or ice build up. For the purposes of this comparison, all of these stages were considered to be NOT CLOSED and have been included in the count of not closed > 200 L/m stages with a pressure of > 0.2 bar.




AGNICO-EAGLE MINES LIMITED MEADOWBANK GOLD PROJECT NUNAVUT

TITLE



PROJECT	Γ No. 07 -	1413-0074	PHASE / TASK No.	
DESIGN	GRB	21MAY09	SCALE NTS	REV.
CADD		21MAY09		
CHECK	GRB	21MAY09	FIGURE	E6-3
REVIEW				


PRIMARY: STAGE 4



SECONDARY: STAGE 4

Grout Take (L / m)

TERTIARY: STAGE 4



Grout Take (L / m)

NOTES:

ΒΥ:

21 / 05 / 09

Ground Improvement Achieved\Figure E6-1-4.ppt

- Closure criteria for Stages 1 and 2: Penetrability ≤ 0.1 L/min/m/bar @ P_{max}
- 2) Closure criteria for Stages 3, 4 and 5: $P_{\text{Final}} \geq 0.8 \; P_{\text{max}}$
- 3) Three primary and three secondary Stage 4's, which had takes of < 200 L/m, communicated with adjacent grout holes during injection. For the purposes of this comparison, all of these stages were considered to be NOT CLOSED and have been included in the count of not closed > 200 L/m stages with a pressure of > 0.2 bar.



AGNICO-EAGLE MINES LIMITED MEADOWBANK GOLD PROJECT NUNAVUT

TITLE



PROJECT	ΓNo. 07 -	1413-0074	PHASE / TASK No.
DESIGN	GRB	21MAY09	SCALE NTS REV.
CADD	RCHU		
CHECK	GRB	21MAY09	FIGURE E6-4
REVIEW			



APPENDIX F

Instrumentation

- -Vibrating Wire Pressure Transducer Calibration Record Sheets
- -Vibrating Wire Pressure Transducer Plots August 2009
- -Thermistor Data Plots April to August 2009
- -Inclinometer Cumulative and Incremental Displacement Plots June to July 2009





350.0

5730

Calibration Record

200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5 Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only)

e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

 Customer:
 DYNAMITAGE T.C.G. (1993) INC.

 Model:
 VW2100-0.35

 Client ID:
 P-150

 Serial Number:
 VW10722

 Mfg Number:
 09-1606

 Range:
 350.0 kPa

Date of Calibration:30-Jan-09Temperature:23.3 °CBarometric Pressure:987 millibars

 W.O. Number:
 Q011656

 Cable Length:
 68 meters

Cable Colour Code: Red / Black (Coil) Green / White (Thermistor)
Cable Type: EL380004
Thermistor Type: 3 Kohms

Applied First Applied Second Average Calculated Polynomial Average Linearity Pressure Reading Pressure Reading Pressure Readings Linear F.S. Error Fit (kPa) (B units) (kPa) (Bunits) (kPa) (Bunits) (kPa) (%) (% FS) 0.0 8929 0.0 8930 0.0 8930 0.21 0.01 0.7 70.0 8297 70.0 8297 70.0 8297 69.9 -0.03 0.00 140.0 7663 140.0 7663 140.0 7663 139.2 -0.23 -0.07 210.0 7019 210.0 7019 210.0 7019 209.6 -0.10 0.05 280.0 6376 280.0 6376 280.0 6376 279.9 -0.02 0.03

350.0

5730

350.6

Max. Error (%):

0.17

0.23

-0.02

0.07

Linear Calibration Factor:C.F.=0.10935 kPa/B unitRegression Zero:At Calibration Bi =8936.1 B unitTemperature Correction Factor:Tk =0.0559 kPa/°C rise

5730

Polynomial Gage Factors (kPa) A: <u>-4.9323E-07</u> B: <u>-0.10212</u> C: <u>951.26</u>

Pressure is calculated with the following equations:

350.0

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]Polynomial: $P(kPa) = A(Lc)^2 + BLc + C + Tk(Tc - Ti) - [0.10(Bc - Bi)]$

Date VW Readout Temp °C Baro (dd/mm/yr) Pos. B (Li) (Ti) (Bi) Factory Zero Readings: 3-Feb-09 8920 24.3 990.9 Shipped Zero Readings: 24-Feb-09 8921 19.8 1008.2

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars

B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 24-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1







200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5 Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only) e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Customer:

DYNAMITAGE T.C.G. (1993) INC

Model: Client ID: VW2100-0.35

Serial Number: Mfg Number:

P-240 VW10723

Range: Date of Calibration: Temperature:

09-1607 350.0 kPa 30-Jan-09

Barometric Pressure:

23.3 °C 987 millibars

W.O. Number: Cable Length: Q011656

Cable Colour Code:

77 meters Red / Black (Coil) Green / White (Thermistor)

Cable Type:

EL380004

3 Kohms

Thermistor Type:

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomia Fit (% FS)
0.0	8723	0.0	8723	0.0	8723	0.6	0.17	0.02
70.0	8068	70.0	8068	70.0	8068	69.9	-0.04	-0.01
140.0	7411	140.0	7411	140.0	7411	139.4	-0.18	-0.06
210.0	6745	210.0	6746	210.0	6746	209.8	-0.07	0.05
280.0	6082	280.0	6082	280.0	6082	279.9	-0.01	0.02
350.0	5415	350.0	5416	350.0	5416	350.5	0.13	-0.02
					Max.	Error (%):	0.18	0.06

Linear Calibration Factor:

Temperature Correction Factor:

C.F.=

Tk =

0.10578 kPa/B unit

Regression Zero:

At Calibration Bi =

8728.5 B unit 0.0333 kPa/°C rise

Polynomial Gage Factors (kPa)

-3.6019E-07

B: -0.10069

C: 905.76

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]

 $P(kPa)=A(Lc)^{2}+BLc+C+Tk(Tc-Ti)-[0.10(Bc-Bi)]$

Date VW Readout Temp °C Baro (dd/mm/yr) (Bi) Pos. B (Li) (Ti) Factory Zero Readings: 3-Feb-09 8709 24.3 990.9 Shipped Zero Readings: 24-Feb-09 8722 19.9 1008.2

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars

B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

ie: 1700Hz = 2890 B units B units = $Hz^2 / 1000$

Technician: C. Byerley

Date: 24-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1







200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5 Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only) e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Customer:

DYNAMITAGE T.C.G. (1993) INC

Model:

VW2100-0.35

Client ID:

P-400

Serial Number:

Mfg Number:

VW10724

Range:

09-1608 350.0 kPa

Date of Calibration:

30-Jan-09

Temperature:

23.3 °C

Barometric Pressure:

987 millibars

W.O. Number: Cable Length: Q011656

Cable Colour Code:

123 meters

Cable Type:

Green / White (Thermistor)

Thermistor Type:

EL380004

3 Kohms

Red / Black (Coil)

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomia Fit (% FS)
0.0	8705	0.0	8706	0.0	8706	0.7	0.20	0.01
70.0	8091	70.0	8091	70.0	8091	69.9	-0.04	-0.01
140.0	7474	140.0	7474	140.0	7474	139.3	-0.20	-0.05
210.0	6849	210.0	6849	210.0	6849	209.7	-0.10	0.05
280.0	6225	280.0	6225	280.0	6225	279.9	-0.03	0.01
350.0	5597	350.0	5597	350.0	5597	350.6	0.17	-0.02
					Max.	Error (%):	0.20	0.05

Linear Calibration Factor:

Temperature Correction Factor:

C.F.=

Tk =

0.11256 kPa/B unit

Regression Zero:

At Calibration Bi =

8711.6 B unit 0.0131 kPa/°C rise

Polynomial Gage Factors (kPa)

-4.9636E-07

B: -0.10546

C: 955.77

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]

Polynomial:

 $P(kPa)=A(Lc)^2+BLc+C+Tk(Tc-Ti)-[0.10(Bc-Bi)]$

Date

Baro

(dd/mm/yr) 3-Feb-09

VW Readout Pos. B (Li) 8695

Temp °C (Ti) 24.5

(Bi) 990.9

Factory Zero Readings: Shipped Zero Readings:

24-Feb-09

20.0

1008.2

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$

ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 24-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1





200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5
Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only)
e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Customer: DYNAMITAGE T.C.G. (1993) INC.

 Model:
 VW2100-0.35

 Client ID:
 P-450

 Serial Number:
 VW10725

 Mfg Number:
 09-1609

 Range:
 350.0 kPa

 Date of Calibration:
 30-Jan-09

Temperature: 23.3 °C
Barometric Pressure: 987 millibars

W.O. Number: Q011656

Cable Length: 69 meters
Cable Colour Code: Red / Black (Coil) Green / White (Thermistor)

Cable Type: EL380004
Thermistor Type: 3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomia Fit (% FS)
0.0	8831	0.0	8832	0.0	8832	0.3	0.08	0.01
70.0	8155	70.0	8156	70.0	8156	69.8	-0.05	-0.04
140.0	7473	140.0	7474	140.0	7474	140.0	-0.01	0.04
210.0	6795	210.0	6795	210.0	6795	209.8	-0.07	-0.01
280.0	6113	280.0	6113	280.0	6113	279.9	-0.02	-0.01
350.0	5429	350.0	5430	350.0	5430	350.2	0.07	0.00
					Max.	Error (%):	0.08	0.04

Linear Calibration Factor: C.F.= 0.10287 kPa/B unit Regression Zero: At Calibration Bi = 0.10287 kPa/B unit Temperature Correction Factor: Tk = $0.0691 \text{ kPa/}^{\circ}\text{C}$ rise

Polynomial Gage Factors (kPa) A: <u>-1.4870E-07</u> B: <u>-0.10075</u> C: 901.42

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]Polynomial: $P(kPa) = A(Lc)^2 + BLc + C + Tk(Tc - Ti) - [0.10 (Bc - Bi)]$

Date VW Readout Temp °C Baro (dd/mm/yr) Pos. B (Li) (Ti) (Bi) Factory Zero Readings: 3-Feb-09 8814 24.4 990.9 Shipped Zero Readings: 24-Feb-09 8819 19.9 1008.2

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley / /

Date: 24-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1





Document Number.: ELL0130I



200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5
Tel: 604.540.1100 * Fax: 604.540.1005 * Toll Free: 1.800.665.5599 (North America only)
e-mail: info@rstinstruments.com * Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

 Customer:
 DYNAMITAGE T.C.G. (1993) INC.

 Model:
 VW2100-0.35

 Client ID:
 P-550

 Serial Number:
 VW10726

 Mfg Number:
 09-1610

 Range:
 350.0 kPa

Date of Calibration:30-Jan-09Temperature:23.3 °CBarometric Pressure:987 millibars

 W.O. Number:
 Q011656

 Cable Length:
 87 meters

 Cable Colour Code:
 Red / Black (Coil)
 Green / White (Thermistor)

Cable Type: EL380004
Thermistor Type: 3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomial Fit (% FS)
0.0	8900	0.0	8900	0.0	8900	0.4	0.10	-0.04
70.0	8271	70.0	8271	70.0	8271	70.1	0.04	0.07
140.0	7645	140.0	7645	140.0	7645	139.6	-0.12	0.00
210.0	7015	210.0	7015	210.0	7015	209.5	-0.14	-0.03
280.0	6381	280.0	6381	280.0	6381	279.8	-0.05	-0.02
350.0	5743	350.0	5744	350.0	5744	350.6	0.16	0.02
Max. Error (%):							0.16	0.07

Linear Calibration Factor:

Regression Zero:

At Calibration Bi =

Temperature Correction Factor:

Tk =

0.11095 kPa/B unit
8903.2 B unit
0.0786 kPa/°C rise

Polynomial Gage Factors (kPa) A: -3.7058E-07 B: -0.10552 C: 968.35

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]Polynomial: $P(kPa) = A(Lc)^2 + BLc + C + Tk(Tc - Ti) - [0.10(Bc - Bi)]$

VW Readout Temp °C Date Baro (dd/mm/yr) Pos. B (Li) (Ti) (Bi) Factory Zero Readings: 3-Feb-09 8886 24.3 990.9 24-Feb-09 Shipped Zero Readings: 8890 19.8 1008.2

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars

B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley (/5

Date: 24-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1

AL CULLEY Sold ASCT

Document Number.: ELL0130I





200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5
Tel: 604.540.1100 * Fax: 604.540.1005 * Toll Free: 1.800.665.5599 (North America only)
e-mail: info@rstinstruments.com * Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Customer: DYNAMITAGE T.C.G. (1993) INC

 Model:
 VW2100-0.35

 Client ID:
 P-600

 Serial Number:
 VW10727

 Mfg Number:
 09-1611

Range: 350.0 kPa
Date of Calibration: 30-Jan-09
Temperature: 23.3 °C

Barometric Pressure: 987 millibars
W.O. Number: Q011656

W.O. Number: Q011656

Cable Length: 132 meters

Cable Colour Code: Red / Black (Coil) Green / White (Thermistor)
Cable Type: EL380004

Thermistor Type: 3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomia Fit (% FS)
0.0	8921	0.0	8921	0.0	8921	0.5	0.15	0.00
70.0	8316	70.0	8316	70.0	8316	69.8	-0.05	-0.02
140.0	7706	140.0	7706	140.0	7706	139.7	-0.08	0.04
210.0	7097	210.0	7097	210.0	7097	209.5	-0.15	-0.02
280.0	6483	280.0	6483	280.0	6483	279.8	-0.05	-0.02
350.0	5866	350.0	5865	350.0	5866	350.6	0.16	0.01
Max. Error (%):							0.16	0.04

 Linear Calibration Factor:
 C.F.=
 0.11456 kPa/B unit

 Regression Zero:
 At Calibration Bi =
 8925.6 B unit

 Temperature Correction Factor:
 Tk =
 0.0359 kPa/°C rise

Polynomial Gage Factors (kPa) A: <u>-4.3014E-07</u> B: <u>-0.10820</u> C: <u>999.50</u>

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]Polynomial: $P(kPa) = A(Lc)^2 + BLc + C + Tk(Tc - Ti) - [0.10(Bc - Bi)]$

Date VW Readout Temp °C Baro (dd/mm/yr) Pos. B (Li) (Ti) (Bi) Factory Zero Readings: 3-Feb-09 8907 24.5 990.9 Shipped Zero Readings: 24-Feb-09 1008.2 8910 19.9

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 24-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1







200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5
Tel: 604.540.1100 * Fax: 604.540.1005 * Toll Free: 1.800.665.5599 (North America only)
e-mail: info@rstinstruments.com * Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

 Customer:
 DYNAMITAGE T.C.G. (1993) INC.

 Model:
 VW2100-0.35

 Client ID:
 P-650

 Serial Number:
 VW10728

 Mfg Number:
 09-1612

 Mrg Number:
 09-1612

 Range:
 350.0 kPa

 Date of Calibration:
 30-Jan-09

 Temperature:
 23.3 °C

 Barometric Pressure:
 987 millibars

 W.O. Number:
 Q011656

 Cable Length:
 77 meters

 Cable Colour Code:
 Red / Black (Coil)
 Green / White (Thermis

 Cable Colour Code:
 Red / Black (Coil)
 Green / White (Thermistor)

 Cable Type:
 EL380004

 Thermistor Type:
 3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomial Fit (% FS)
0.0	8794	0.0	8794	0.0	8794	0.6	0.16	-0.01
70.0	8180	70.0	8180	70.0	8180	70,0	-0.01	0.02
140.0	7565	140.0	7565	140.0	7565	139.5	-0.16	-0.02
210.0	6945	210.0	6945	210.0	6945	209.5	-0.14	0.00
280.0	6322	280.0	6322	280.0	6322	279.9	-0.02	0.02
350.0	5697	350.0	5697	350.0	5697	350.6	0.16	-0.01
Max. Error (%):							0.16	0.02

Linear Calibration Factor:C.F.=0.11301 kPa/B unitRegression Zero:At Calibration Bi =8799.0 B unitTemperature Correction Factor:Tk = $-0.0092 \text{ kPa}/^{\circ}\text{C}$ rise

Polynomial Gage Factors (kPa) A: <u>-4.5761E-07</u> B: <u>-0.10638</u> C: <u>970.88</u>

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]Polynomial: $P(kPa) = A(Lc)^2 + BLc + C + Tk(Tc - Ti) - [0.10 (Bc - Bi)]$

Date VW Readout Temp °C Baro (dd/mm/yr) Pos. B (Li) (Ti) (Bi) Factory Zero Readings: 3-Feb-09 8780 24.1 990.9 Shipped Zero Readings: 24-Feb-09 8775 19.8 1008.2

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 24-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1







200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5
Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only)
e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

 Customer:
 DYNAMITAGE T.C.G. (1993) INC.

 Model:
 VW2100-0.35

 Client ID:
 P-750

 Serial Number:
 VW10729

 Mfg Number:
 09-1613

 Range:
 350.0 kF

Range: 350.0 kPa
Date of Calibration: 30-Jan-09
Temperature: 23.3 °C
Barometric Pressure: 987 millibar

 W.O. Number:
 Q011656

 Cable Length:
 77 meters

 Cable Colour Code:
 Red / Black (Coil)
 Green / White (Thermistor)

Cable Type: EL380004
Thermistor Type: 3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomial Fit (% FS)
0.0	8784	0.0	8784	0.0	8784	0.8	0.24	0.03
70.0	8201	70.0	8202	70.0	8202	69.7	-0.10	-0.06
140.0	7611	140.0	7612	140.0	7612	139.4	-0.18	-0.01
210.0	7018	210.0	7018	210.0	7018	209.5	-0.14	0.03
280.0	6422	280.0	6422	280.0	6422	280.0	-0.01	0.03
350.0	5824	350.0	5824	350.0	5824	350.6	0.18	-0.03
			•		Max.	Error (%):	0.24	0.06

Linear Calibration Factor:

Regression Zero:

At Calibration Bi =

Temperature Correction Factor:

C.F.= 0.11817 kPa/B unit
8791.0 B unit
Tk = 0.0603 kPa/°C rise

Polynomial Gage Factors (kPa) A: -6.1032E-07 B: -0.10926 C: 1006.9

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]Polynomial: $P(kPa) = A(Lc)^2 + BLc + C + Tk(Tc - Ti) - [0.10(Bc - Bi)]$

VW Readout Temp °C Baro Date (dd/mm/yr) Pos. B (Li) (Ti) (Bi) Factory Zero Readings: 3-Feb-09 8769 24.3 990.9 Shipped Zero Readings: 24-Feb-09 8772 19.9 1008.2

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 24-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1

(echnologists)

ALCULLEY

ASCT





200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5
Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only)
e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

 Customer:
 DYNAMITAGE T.C.G. (1993) INC.

 Model:
 VW2100-0.35

 Client ID:
 SP-1

 Serial Number:
 VW10730

 Mfg Number:
 09-1640

 Range:
 350.0 kPa

 Date of Calibration:
 2-Feb-09

Temperature: 22.7 °C
Barometric Pressure: 991.6 millibars

W.O. Number: Q011656
Cable Length: 50 meters

Cable Colour Code: Red / Black (Coil) Green / White (Thermistor)

Cable Type: EL380004
Thermistor Type: 3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomial Fit (% FS)
0.0	8576	0.0	8577	0.0	8577	0.8	0.24	0.02
70.0	7953	70.0	7953	70.0	7953	69.8	-0.06	-0.02
140.0	7325	140.0	7325	140.0	7325	139.2	-0.23	-0.05
210.0	6688	210.0	6689	210.0	6689	209.6	-0.13	0.05
280.0	6052	280.0	6052	280.0	6052	279.9	-0.02	0.03
350.0	5412	350.0	5412	350.0	5412	350.7	0.19	-0.03
					Max.	Error (%):	0.24	0.05

 Linear Calibration Factor:
 C.F.=
 0.11055 kPa/B unit

 Regression Zero:
 At Calibration Bi =
 8584.2 B unit

 Temperature Correction Factor:
 Tk =
 -0.0396 kPa/°C rise

Polynomial Gage Factors (kPa) A: -5.7358E-07 B: -0.10252 C: 921.57

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]Polynomial: $P(kPa) = A(Lc)^2 + BLc + C + Tk (Tc - Ti) - [0.10 (Bc - Bi)]$

VW Readout Temp °C Date Baro (dd/mm/yr) Pos. B (Li) (Ti) (Bi) Factory Zero Readings: 3-Feb-09 8569 24.8 990.9 Shipped Zero Readings: 24-Feb-09 1008.2 19.7

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 24-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1





Document Number.: ELL0130



200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5
Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only)
e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

 Customer:
 DYNAMITAGE T.C.G. (1993) INC.

 Model:
 VW2100-0.35

 Client ID:
 SP-2

 Serial Number:
 VW10731

 Mfg Number:
 09-1641

 Range:
 350.0 kPa

 Date of Calibration:
 2-Feb-09

Temperature: 22.7 °C

Barometric Pressure: 991.6 millibars

W.O. Number: Q011656
Cable Length: 50 r

 Cable Length:
 50 meters

 Cable Colour Code:
 Red / Black (Coil)
 Green / White (Thermistor)

Cable Type: EL380004
Thermistor Type: 3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomial Fit (% FS)
0.0	8584	0.0	8584	0.0	8584	0.7	0.19	0.01
70.0	7950	70.0	7950	70.0	7950	69.8	-0.07	-0.03
140.0	7309	140.0	7310	140.0	7310	139.6	-0.11	0.03
210.0	6668	210.0	6669	210.0	6669	209.5	-0.15	0.00
280.0	6023	280.0	6023	280.0	6023	279.9	-0.04	0.00
350.0	5374	350.0	5374	350.0	5374	350.6	0.18	0.00
					Max.	Error (%):	0.19	0.03

 Linear Calibration Factor:
 C.F.=
 0.10902 kPa/B unit

 Regression Zero:
 At Calibration Bi =
 8590.0 B unit

 Temperature Correction Factor:
 Tk =
 0.0039 kPa/°C rise

Polynomial Gage Factors (kPa) A: <u>-4.4860E-07</u> B: <u>-0.10276</u> C: 915.19

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]Polynomial: $P(kPa) = A(Lc)^2 + BLc + C + Tk(Tc - Ti) - [0.10 (Bc - Bi)]$

Date VW Readout Temp °C Baro (dd/mm/yr) Pos. B (Li) (Ti) (Bi) Factory Zero Readings: 3-Feb-09 8574 24.6 990.9 Shipped Zero Readings: 24-Feb-09 8571 19.8 1008.2

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 24-Feb-09







200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5 Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only) e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Customer:

DYNAMITAGE T.C.G. (1993) INC

Model: Client ID: VW2100-0.35

Serial Number: Mfg Number:

SP-3 VW10732 09-1642

Range: Date of Calibration: Temperature:

350.0 kPa 2-Feb-09 22.7 °C

Barometric Pressure: W.O. Number:

991.6 millibars

Cable Length:

Q011656

Cable Colour Code:

50 meters Green / White (Thermistor)

Red / Black (Coil)

EL380004

Cable Type: Thermistor Type:

3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (Bunits)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomia Fit (% FS)
0.0	8757	0.0	8757	0.0	8757	0.3	0.08	-0.01
70.0	8094	70.0	8095	70.0	8095	70.1	0.03	0.05
140.0	7436	140.0	7436	140.0	7436	139.5	-0.14	-0.07
210.0	6769	210.0	6769	210.0	6769	209.8	-0.06	0.02
280.0	6103	280.0	6103	280.0	6103	280.0	0.00	0.02
350.0	5436	350.0	5436	350.0	5436	350,3	0.08	-0.01
					Max.	Error (%):	0.14	0.07

Linear Calibration Factor:

C.F.=

0.10539 kPa/B unit

Regression Zero:

At Calibration Bi =

8759.7 B unit

Temperature Correction Factor:

Tk =

-0.1103 kPa/°C rise

Polynomial Gage Factors (kPa)

-2.2386E-07

B: -0.10221

C: 912.22

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]

 $P(kPa)=A(Lc)^2+BLc+C+Tk(Tc-Ti)-[0.10(Bc-Bi)]$

VW Readout Date Temp °C Baro (dd/mm/yr) Pos. B (Li) (Bi) (Ti) Factory Zero Readings: 3-Feb-09 8746 24.9 990.9 Shipped Zero Readings: 24-Feb-09 8751 20.0 1008.2

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 24-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1





Document Number.: ELL0130I



200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5 Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only) e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Red / Black (Coil)

Customer:

DYNAMITAGE T.C.G. (1993) INC.

Model:

VW2100-0.35

Client ID:

1-P-1-1

Serial Number:

VW10698

Mfg Number:

08-27670

Range:

350.0 kPa

Date of Calibration:

19-Dec-08

Temperature:

23.1 °C

Barometric Pressure: W.O. Number:

1003.7 millibars Q011656

Cable Length:

Cable Colour Code:

49 meters

Cable Type:

Green / White (Thermistor)

Thermistor Type:

EL380004

3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomia Fit (% FS)
0.0	8786	0.0	8786	0.0	8786	0.6	0.17	0.01
70.0	8190	70.0	8190	70.0	8190	69.8	-0.04	-0.01
140.0	7590	140.0	7590	140.0	7590	139.6	-0.12	0.01
210.0	6988	210.0	6988	210.0	6988	209.5	-0.13	0.00
280.0	6382	280.0	6383	280.0	6383	279.9	-0.03	0.01
350.0	5774	350.0	5775	350.0	5775	350.6	0.16	0.00
			-		Max.	Error (%):	0.17	0.01

Linear Calibration Factor:

C.F.=

0.11621 kPa/B unit

Regression Zero:

At Calibration Bi =

8791.0 B unit

Temperature Correction Factor:

Tk =

0.0186 kPa/°C rise

Polynomial Gage Factors (kPa)

-4.6900E-07

B: -0.10938

C: 997.26

Baro

(Bi)

985.5

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]

 $P(kPa)=A(Lc)^2+BLc+C+Tk(Tc-Ti)-[0.10(Bc-Bi)]$

Date VW Readout Temp °C (dd/mm/yr) Pos. B (Li) (Ti) Factory Zero Readings: 22-Jan-09 8794 24.9 Shipped Zero Readings: 23-Feb-09 8771 19.2

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars

B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 23-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1





Document Number.: ELL01301



200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5 Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only) e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Customer:

DYNAMITAGE T.C.G. (1993) INC.

Model:

VW2100-0.35

Client ID: Serial Number: 1-P-1-2

Mfg Number: Range:

VW10699 08-27814

Date of Calibration: Temperature:

350.0 kPa 19-Dec-08

Barometric Pressure: W.O. Number:

23.1 °C 1003.7 millibars

Cable Length:

Q011656

Cable Colour Code:

44 meters

Cable Type:

Green / White (Thermistor)

3 Kohms

EL380004 Thermistor Type:

Red / Black (Coil)

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomia Fit (% FS)
0.0	8730	0.0	8731	0.0	8731	0.7	0.21	-0.01
70.0	8128	70.0	8129	70.0	8129	70.0	-0.01	0.03
140.0	7526	140.0	7526	140.0	7526	139.2	-0.22	-0.05
210.0	6915	210.0	6916	210.0	6916	209.4	-0.17	0.01
280.0	6302	280.0	6303	280.0	6303	279.9	-0.03	0.02
350.0	5686	350.0	5687	350.0	5687	350.7	0.21	-0.01
					Max.	Error (%):	0.22	0.05

Linear Calibration Factor:

Temperature Correction Factor:

C.F.=

Tk =

0.11497 kPa/B unit

Regression Zero:

At Calibration Bi =

8737.0 B unit 0.0758 kPa/°C rise

Polynomial Gage Factors (kPa)

-6.2034E-07

B: -0.10603

C: 972.97

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]

Polynomial:

 $P(kPa)=A(Lc)^{2}+BLc+C+Tk(Tc-Ti)-[0.10(Bc-Bi)]$

	Date	VW Readout	Temp °C	Baro
	(dd/mm/yr)	Pos. B (Li)	(Ti)	(Bi)
Factory Zero Readings:	22-Jan-09	8740	24.8	985.5
Shipped Zero Readings:	23-Feb-09	<u>8741</u>	19.3	1009.6

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars

B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 23-Feb-09







200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5 Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only) e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Red / Black (Coil)

Customer:

DYNAMITAGE T.C.G. (1993) INC.

Model:

VW2100-0.35

Client ID:

1-P-1-3

Serial Number: Mfg Number:

VW10700 08-27815

Range: Date of Calibration:

350.0 kPa 19-Dec-08

Temperature: Barometric Pressure:

23.1 °C 1003.7 millibars

W.O. Number:

Q011656

Cable Length:

38 meters

Cable Colour Code:

Green / White (Thermistor)

Cable Type: Thermistor Type:

EL380004

3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomia Fit (% FS)
0.0	8713	0.0	8713	0.0	8713	0.2	0.05	0.00
70.0	8080	70.0	8081	70.0	8081	69.9	-0.03	-0.02
140.0	7445	140.0	7445	140.0	7445	140.0	-0.01	0.03
210.0	6811	210.0	6811	210.0	6811	209.9	-0.04	0.00
280.0	6175	280.0	6176	280.0	6176	279.9	-0.02	-0.02
350.0	5538	350.0	5538	350.0	5538	350.2	0.05	0.01
					Max.	Error (%):	0.05	0.03

Linear Calibration Factor:

Temperature Correction Factor:

C.F.=

Tk =

0.11024 kPa/B unit

Regression Zero:

At Calibration Bi =

8714.6 B unit 0.0612 kPa/°C rise

Polynomial Gage Factors (kPa)

-1.2206E-07

B: -0.10850

C: 954.65

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]

 $P(kPa)=A(Lc)^2+BLc+C+Tk(Tc-Ti)-[0.10(Bc-Bi)]$

	Date (dd/mm/yr)	VW Readout Pos. B (Li)	Temp °C (Ti)	Baro (Bi)
Factory Zero Readings:	22-Jan-09	8719	24.9	985.5
Shipped Zero Readings:	23-Feb-09	8712	19.1	1009.6

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars

B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 23-Feb-09







200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5 Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only) e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Red / Black (Coil)

Customer:

DYNAMITAGE T.C.G. (1993) INC.

Model:

VW2100-0.35

Client ID: Serial Number: 1-P-2-1

Mfg Number: Range:

VW10701 08-27816

Date of Calibration: Temperature:

350.0 kPa 19-Dec-08

Barometric Pressure:

23.1 °C 1003.7 millibars

W.O. Number:

Q011656

Cable Length:

35 meters

Cable Colour Code:

Green / White (Thermistor)

Cable Type: Thermistor Type: EL380004

3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomia Fit (% FS)
0.0	8301	0.0	8301	0.0	8301	0.6	0.18	0.02
70.0	7670	70.0	7671	70.0	7671	69.8	-0.06	-0.03
140.0	7035	140.0	7035	140.0	7035	139.5	-0.14	-0.02
210.0	6395	210.0	6396	210.0	6396	209.6	-0.10	0.03
280.0	5754	280.0	5755	280.0	5755	280.0	-0.01	0.02
350.0	5111	350.0	5112	350.0	5112	350.5	0.14	-0.02
					Max.	Error (%):	0.18	0.03

Linear Calibration Factor:

C.F.=

0.10969 kPa/B unit

Regression Zero:

At Calibration Bi =

8306.7 B unit

Temperature Correction Factor:

Tk =

-0.0507 kPa/°C rise

Polynomial Gage Factors (kPa)

-4.0642E-07

B: -0.10424

C: 893.38

Baro

(Bi)

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]

 $P(kPa)=A(Lc)^{2}+BLc+C+Tk(Tc-Ti)-[0.10(Bc-Bi)]$

Date VW Readout Temp °C (dd/mm/yr) Pos. B (Li) (Ti) Factory Zero Readings: 22-Jan-09 8306 24.8 Shipped Zero Readings: 23-Feb-09 8306 19.3

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 23-Feb-09







200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5 Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only) e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Red / Black (Coll)

Customer:

DYNAMITAGE T.C.G. (1993) INC.

Model:

VW2100-0.35

Client ID:

1-P-2-2

Serial Number:

VW10702

Mfg Number:

08-27817

Range: Date of Calibration: 350.0 kPa

Temperature:

19-Dec-08 23.1 °C

Barometric Pressure:

1003.7 millibars

W.O. Number:

Q011656

Cable Length:

30 meters

Cable Colour Code:

Green / White (Thermistor)

Cable Type:

EL380004

Thermistor Type:

3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomial Fit (% FS)
0.0	8723	0.0	8723	0.0	8723	0.4	0.12	-0.04
70.0	8071	70.0	8072	70.0	8072	70.1	0.04	0.07
140.0	7423	140.0	7423	140.0	7423	139.5	-0.13	-0.01
210.0	6770	210.0	6771	210.0	6771	209.3	-0.19	-0.06
280.0	6110	280.0	6111	280.0	6111	280.0	-0.01	0.02
350.0	5450	350.0	5451	350.0	5451	350.6	0.16	0.00
					Max.	Error (%):	0.19	0.07

Linear Calibration Factor:

Temperature Correction Factor:

C.F.=

0.10699 kPa/B unit

Regression Zero:

At Calibration Bi = Tk =

8727.1 B unit -0.0279 kPa/°C rise

Polynomial Gage Factors (kPa)

-3.9486E-07

B: -0.10140

24.9

19.5

C: 914.42

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li-Lc) - [Tk (Ti-Tc)] + [0.10 (Bi-Bc)]

Polynomial:

 $P(kPa)=A(Lc)^{2}+BLc+C+Tk(Tc-Ti)-[0.10(Bc-Bi)]$

Factory Zero Readings:

Date (dd/mm/yr)

VW Readout Temp °C Pos. B (Li) (Ti)

Baro (Bi)

Shipped Zero Readings:

22-Jan-09 23-Feb-09

8725 8717

985.5 1009.6

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars

B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 23-Feb-09





200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5
Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only)
e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Customer: DYNAMITAGE T.C.G. (1993) INC

 Model:
 VW2100-0.35

 Client ID:
 1-P-2-3

 Serial Number:
 VW10703

 Mfg Number:
 08-27818

Range: 350.0 kPa
Date of Calibration: 19-Dec-08
Temperature: 23.1 °C

Barometric Pressure: 1003.7 millibars W.O. Number: Q011656

Cable Length: 24 meters

Cable Colour Code: Red / Black (Coil) Green / White (Thermistor)
Cable Type: EL380004

Thermistor Type: EL380004

S Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomia Fit (% FS)
0.0	8908	0.0	8909	0.0	8909	0.5	0.15	0.01
70.0	8328	70.0	8328	70.0	8328	69.8	-0.05	-0.02
140.0	7743	140.0	7744	140.0	7744	139.6	-0.11	0.00
210.0	7157	210.0	7157	210.0	7157	209.7	-0.09	0.01
280.0	6569	280.0	6569	280.0	6569	279.9	-0.03	0.00
350.0	5978	350.0	5978	350.0	5978	350.5	0.13	0.00
					Max.	Error (%):	0.15	0.02

 Linear Calibration Factor:
 C.F.=
 0.11942 kPa/B unit

 Regression Zero:
 At Calibration Bi =
 8912.8 B unit

 Temperature Correction Factor:
 Tk =
 0.0182 kPa/°C rise

Polynomial Gage Factors (kPa) A: <u>-4.1269E-07</u> B: <u>-0.11327</u> C: <u>1041.9</u>

Pressure is calculated with the following equations:

 $\begin{array}{ll} \mbox{Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)] } \\ \mbox{Polynomial:} & \mbox{P(kPa) = A(Lc)}^2 + \mbox{BLc + C + Tk(Tc - Ti) - [0.10(Bc - Bi)]} \\ \end{array}$

Date VW Readout Temp °C Baro (dd/mm/yr) Pos. B (Li) (Bi) (Ti) Factory Zero Readings: 22-Jan-09 8920 25.5 985.5 Shipped Zero Readings: 23-Feb-09 8920 19.6 1009.6

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 23-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1



Document Number.: ELL01301





200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5
Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665,5599 (North America only)
e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Customer: DYNAMITAGE T.C.G. (1993) INC.

 Model:
 VW2100-0.35

 Client ID:
 1-P-3-1

 Serial Number:
 VW10704

 Mfg Number:
 08-27819

 Range:
 350.0 kPa

 Date of Calibration:
 19-Dec-08

 Temperature:
 23.1 °C

Barometric Pressure: 1003.7 millibars W.O. Number: Q011656

Cable Length: 31 meters
Cable Colour Code: Red / Black (Coil) Green / White (Thermistor)

Cable Type: EL380004
Thermistor Type: 3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomial Fit (% FS)
0.0	8333	0.0	8333	0.0	8333	0.7	0.20	0.03
70.0	7694	70.0	7695	70.0	7695	69.7	-0.09	-0.06
140.0	7048	140.0	7048	140.0	7048	139.6	-0.13	0.01
210.0	6399	210.0	6400	210.0	6400	209.6	-0.10	0.03
280.0	5749	280.0	5750	280.0	5750	279.9	-0.04	0.00
350.0	5095	350.0	5096	350.0	5096	350.6	0.16	-0.01
	Max. Error (%):							0.06

 Linear Calibration Factor:
 C.F.=
 0.10807 kPa/B unit

 Regression Zero:
 At Calibration Bi =
 8339.4 B unit

 Temperature Correction Factor:
 Tk =
 0.0049 kPa/°C rise

Polynomial Gage Factors (kPa) A: <u>-4.2070E-07</u> B: <u>-0.10242</u> C: <u>882.75</u>

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]Polynomial: $P(kPa) = A(Lc)^2 + BLc + C + Tk(Tc - Ti) - [0.10(Bc - Bi)]$

Date VW Readout Temp °C Baro Pos. B (Li) (dd/mm/yr) (Ti) (Bi) Factory Zero Readings: 22-Jan-09 8339 24.9 985.5 Shipped Zero Readings: 23-Feb-09 8332 19.4 1009.6

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1

AL CULLEY OF ASCT

Date: 23-Feb-09

Document Number.: ELL01301





200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5 Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only) e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Customer:

DYNAMITAGE T.C.G. (1993) INC.

Model: Client ID: VW2100-0.35

Serial Number: Mfg Number:

1-P-3-2 VW10705

Range: Date of Calibration:

08-27820 350.0 kPa 19-Dec-08

Temperature: Barometric Pressure:

23.1 °C 1003.7 millibars

W.O. Number: Cable Length: Q011656

Cable Colour Code:

26 meters Red / Black (Coil)

Cable Type:

Green / White (Thermistor) EL380004

Thermistor Type:

3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomial Fit (% FS)
0.0	8712	0.0	8713	0.0	8713	0.5	0.13	-0.01
70.0	8084	70.0	8084	70.0	8084	70.0	-0.01	0.02
140.0	7453	140.0	7454	140.0	7454	139.7	-0.09	0.02
210.0	6821	210.0	6823	210.0	6822	209.5	-0.14	-0.02
280.0	6186	280.0	6186	280.0	6186	279.8	-0.05	-0.02
350.0	5546	350.0	5547	350.0	5547	350.6	0.16	0.01
					Max.	Error (%):	0.16	0.02

Linear Calibration Factor:

Temperature Correction Factor:

C.F.=

0.11058 kPa/B unit

Regression Zero:

At Calibration Bi =

8716.6 B unit -0.0174 kPa/°C rise

Polynomial Gage Factors (kPa)

-3.7945E-07

B: -0.10517

C: 945.05

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li-Lc)-[Tk(Ti-Tc)]+[0.10(Bi-Bc)]

 $P(kPa)=A(Lc)^{2}+BLc+C+Tk(Tc-Ti)-[0.10(Bc-Bi)]$

Temp °C Date VW Readout Baro (dd/mm/yr) Pos. B (Li) (Ti) (Bi) Factory Zero Readings: 22-Jan-09 8718 24.9 985.5 Shipped Zero Readings: 23-Feb-09 8717 19.5 1009.6

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 23-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1



Document Number : ELL0130I



200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5 Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only) e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Red / Black (Coil)

Customer:

DYNAMITAGE T.C.G. (1993) INC.

Model:

VW2100-0.35

Client ID:

2-P-1-1

Serial Number:

Mfg Number:

VW10706

Range:

08-27946 350.0 kPa

Date of Calibration: Temperature:

19-Dec-08

Barometric Pressure:

23 °C

W.O. Number:

1002.3 millibars

Cable Length:

Q011656 53 meters

Cable Colour Code:

Cable Type:

Green / White (Thermistor)

EL380004

Thermistor Type:

3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomia Fit (% FS)
0.0	8625	0.0	8626	0.0	8626	0.5	0.15	-0.05
70.0	8073	70.0	8073	70.0	8073	70.1	0.03	0.07
140.0	7522	140.0	7521	140.0	7522	139.6	-0.13	0.03
210.0	6969	210.0	6968	210.0	6969	209.2	-0.23	-0.07
280.0	6408	280.0	6408	280.0	6408	279.8	-0.06	-0.02
350.0	5844	350.0	5844	350.0	5844	350.8	0.23	0.03
					Max.	Error (%):	0.23	0.07

Linear Calibration Factor:

Temperature Correction Factor:

C.F.=

Tk =

0.12593 kPa/B unit

Regression Zero:

At Calibration Bi =

8629.8 B unit -0.0064 kPa/°C rise

Polynomial Gage Factors (kPa)

-6.8017E-07

B: -0.11608

C: 1051.7

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]

 $P(kPa)=A(Lc)^2+BLc+C+Tk(Tc-Ti)-[0.10(Bc-Bi)]$

Date VW Readout

Baro (Bi)

Factory Zero Readings: Shipped Zero Readings: (dd/mm/yr) 22-Jan-09 23-Feb-09 Pos. B (Li) 8626 8628

(Ti) 25.0 19.5

Temp °C

985.5 1009.6

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars

B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$

ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 23-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1



Document Number .: ELL01301





200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5 Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only) e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Customer:

DYNAMITAGE T.C.G. (1993) INC

Model: Client ID: VW2100-0.35

Serial Number: Mfg Number:

2-P-1-2 VW10707

Range: Date of Calibration: Temperature:

08-27947 350.0 kPa 19-Dec-08

Barometric Pressure:

23 °C 1002.3 millibars

W.O. Number: Cable Length: Q011656

Cable Colour Code:

48 meters

Red / Black (Coil)

Green / White (Thermistor) EL380004

Cable Type: Thermistor Type:

3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomial Fit (% FS)
0.0	8781	0.0	8778	0.0	8780	0.6	0.18	0.00
70.0	8212	70.0	8212	70.0	8212	69.9	-0.02	0.01
140.0	7643	140.0	7643	140.0	7643	139.4	-0.17	-0.03
210.0	7069	210.0	7069	210.0	7069	209.5	-0.14	0.00
280.0	6492	280.0	6492	280.0	6492	279.9	-0.01	0.02
350.0	5914	350.0	5913	350.0	5914	350.6	0.17	-0.01
	Max. Error (%):							0.03

Linear Calibration Factor:

C.F.=

0.12211 kPa/B unit

Regression Zero: Temperature Correction Factor:

At Calibration Bi =

8784.6 B unit -0.0191 kPa/°C rise

Polynomial Gage Factors (kPa)

-5.7727E-07

B: -0.11363

C: 1042.1

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]

 $P(kPa)=A(Lc)^2+BLc+C+Tk(Tc-Ti)-[0.10(Bc-Bi)]$

Date VW Readout Temp °C Baro (dd/mm/yr) Pos. B (Li) (Ti) (Bi) Factory Zero Readings: 22-Jan-09 8783 25.1 985.5 Shipped Zero Readings: 23-Feb-09 1009.6

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 23-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1





Document Number.: ELL0130I



200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5
Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only)
e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Customer: DYNAMITAGE T.C.G. (1993) INC Model: VW2100-0.35 Client ID: 2-P-1-3 Serial Number: VW10708 Mfg Number: 08-27948 Range: 350.0 kPa Date of Calibration: 19-Dec-08 Temperature: 23 °C

Barometric Pressure: 1002.3 millibars W.O. Number: Q011656

Cable Length: 42 meters
Cable Colour Code: Red / Black (Coil) Green / White (Thermistor)

Cable Type: EL380004
Thermistor Type: 3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomia Fit (% FS)
0.0	8537	0.0	8537	0.0	8537	0.4	0.11	0.00
70.0	7957	70.0	7957	70.0	7957	70.0	0.00	0.02
140.0	7378	140.0	7378	140.0	7378	139.5	-0.14	-0.06
210.0	6792	210.0	6792	210.0	6792	209.8	-0.05	0.04
280.0	6208	280.0	6208	280.0	6208	279.9	-0.02	0.00
350.0	5621	350.0	5621	350.0	5621	350.4	0.11	-0.01
	Max. Error (%):							0.06

Linear Calibration Factor:C.F.=0.12002 kPa/B unitRegression Zero:At Calibration Bi =8540.2 B unitTemperature Correction Factor:Tk = $-0.0187 \text{ kPa/}^{\circ}\text{C}$ rise

Polynomial Gage Factors (kPa) A: <u>-3.4650E-07</u> B: <u>-0.11511</u> C: <u>1008.0</u>

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]Polynomial: $P(kPa) = A(Lc)^2 + BLc + C + Tk(Tc - Ti) - [0.10(Bc - Bi)]$

Date VW Readout Temp °C Baro (dd/mm/yr) Pos. B (Li) (Ti) (Bi) Factory Zero Readings: 22-Jan-09 8540 24.9 985.5 Shipped Zero Readings: 23-Feb-09 8542 19.6 1009.6

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C


Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 23-Feb-09









200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5 Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only) e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Red / Black (Coil)

Customer:

DYNAMITAGE T.C.G. (1993) INC.

Model:

VW2100-0.35

Client ID:

2-P-2-1

Serial Number:

VW10709

Mfg Number:

08-27949

Range: Date of Calibration: 350.0 kPa

Temperature:

19-Dec-08 23 °C

Barometric Pressure:

1002.3 millibars

W.O. Number:

Q011656

Cable Length:

39 meters

Cable Colour Code:

Green / White (Thermistor)

Cable Type:

EL380004

Thermistor Type:

3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomial Fit (% FS)
0.0	8288	0.0	8288	0.0	8288	0.6	0.17	0.02
70.0	7711	70.0	7711	70.0	7711	69.7	-0.08	-0.05
140.0	7127	140.0	7127	140.0	7127	139.7	-0.08	0.03
210.0	6544	210.0	6544	210.0	6544	209.6	-0.12	0.00
280.0	5957	280.0	5957	280.0	5957	279.9	-0.03	0.01
350.0	5367	350.0	5369	350.0	5368	350.5	0.14	-0.01
	Max. Error (%):							0.05

Linear Calibration Factor:

0.11983 kPa/B unit

Regression Zero:

At Calibration Bi =

8292.9 B unit

Temperature Correction Factor:

0.0057 kPa/°C rise

Polynomial Gage Factors (kPa)

-4.5138E-07

B: -0.11367

C: 973.16

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]

 $P(kPa)=A(Lc)^2+BLc+C+Tk(Tc-Ti)-[0.10(Bc-Bi)]$

(dd/mm/yr)

Date VW Readout

Temp °C (Ti)

Baro (Bi)

Factory Zero Readings: Shipped Zero Readings: 22-Jan-09 23-Feb-09 Pos. B (Li) 8293 8286

24.8 19.5

985.5 1009.6

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars

B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$

Technician: C. Byerley

ie: 1700Hz = 2890 B units

Date: 23-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1

Document Number.: ELL01301

echnologie

MIG0106A



200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5
Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665,5599 (North America only) e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Customer: DYNAMITAGE T.C.G. (1993) INC.

 Model:
 VW2100-0.35

 Client ID:
 2-P-2-2

 Serial Number:
 VW10710

 Mfg Number:
 08-27950

 Range:
 350.0 kPa

 Date of Calibration:
 19-Dec-08

 Temperature:
 23 °C

Barometric Pressure: 1002.3 millibars W.O. Number: Q011656

Cable Length: 34 meters
Cable Colour Code: Red / Black (Coil) Green / White (Thermistor)

Cable Type: EL380004
Thermistor Type: 3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomial Fit (% FS)
0.0	8535	0.0	8535	0.0	8535	0.3	0.08	-0.02
70.0	7890	70.0	7890	70.0	7890	70.1	0.02	0.04
140.0	7245	140.0	7247	140.0	7246	139.7	-0.08	0.01
210.0	6601	210.0	6600	210.0	6601	209.6	-0.13	-0.04
280.0	5950	280.0	5950	280.0	5950	279.9	-0.02	0.00
350.0	5299	350.0	5298	350.0	5299	350.4	0.12	0.01
	Max. Error (%):							0.04

Linear Calibration Factor:

Regression Zero:

At Calibration Bi =
Temperature Correction Factor:

C.F.= 0.10818 kPa/B unit 8537.7 B unit -0.0614 kPa/°C rise

Polynomial Gage Factors (kPa) A: <u>-2.6982E-07</u> B: <u>-0.10444</u> C: 911.00

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]Polynomial: $P(kPa) = A(Lc)^2 + BLc + C + Tk(Tc - Ti) - [0.10(Bc - Bi)]$

Date VW Readout Temp °C Baro (dd/mm/yr) Pos. B (Li) (Bi) (Ti) Factory Zero Readings: 22-Jan-09 8536 25.0 985.5 Shipped Zero Readings: 23-Feb-09 19.5 1009.6

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars

B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley Date: 23-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1

AL CULLEY SO



Document Number.: ELL0130I



200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5 Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only) e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Red / Black (Coil)

Customer:

DYNAMITAGE T.C.G. (1993) INC.

Model:

VW2100-0.35

Client ID:

2-P-2-3

Serial Number:

Mfg Number:

VW10711

Range:

08-27951

Date of Calibration:

350.0 kPa 19-Dec-08

Temperature:

23 °C

Barometric Pressure:

1002.3 millibars

W.O. Number:

Q011656

Cable Length:

Cable Colour Code:

28 meters

Cable Type:

Green / White (Thermistor) EL380004

Thermistor Type:

3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomia Fit (% FS)
0.0	8710	0.0	8712	0.0	8711	0.6	0.17	0.00
70.0	8094	70.0	8095	70.0	8095	69.8	-0.04	-0.01
140.0	7473	140.0	7474	140.0	7474	139.6	-0.11	0.02
210.0	6852	210.0	6852	210.0	6852	209.4	-0.16	-0.03
280.0	6224	280.0	6224	280.0	6224	280.0	-0.01	0.03
350.0	5596	350.0	5596	350.0	5596	350.5	0.15	-0.01
		Error (%):	0.17	0.03				

Linear Calibration Factor:

C.F.=

0.11234 kPa/B unit

Regression Zero:

At Calibration Bi =

8716.2 B unit

Temperature Correction Factor:

0.0049 kPa/°C rise

Polynomial Gage Factors (kPa)

-4.4184E-07

B: -0.10602

C: 957.09

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]

 $P(kPa)=A(Lc)^{2}+BLc+C+Tk(Tc-Ti)-[0.10(Bc-Bi)]$

Date

Temp °C VW Readout (Ti) (Bi) (dd/mm/yr) Pos. B (Li) Factory Zero Readings: 22-Jan-09 8717 24.8 985.5 23-Feb-09 8718 19.7 1009.6 Shipped Zero Readings:

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars

B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$

Technician: C. Byerley

ie: 1700Hz = 2890 B units

Date: 23-Feb-09





200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5
Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only)
e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

 Customer:
 DYNAMITAGE T.C.G. (1993) INC.

 Model:
 VW2100-0.35

 Client ID:
 3'P-3-1

 Serial Number:
 VW10712

 Mfg Number:
 08-27952

 Range:
 350.0 kPa

 Date of Calibration:
 19-Dec-08

Temperature: 23 °C
Barometric Pressure: 1002.3 millibars
W.O. Number: Q011656

W.O. Number: Q011656
Cable Length: 35 meters

Cable Colour Code: Red / Black (Coil) Green / White (Thermistor)

Cable Type: EL380004
Thermistor Type: 3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomial Fit (% FS)
0.0	8297	0.0	8297	0.0	8297	0.8	0.21	0.01
70.0	7702	70.0	7702	70.0	7702	69.8	-0.07	-0.03
140.0	7101	140.0	7101	140.0	7101	139.5	-0.15	0.02
210.0	6498	210.0	6498	210.0	6498	209.4	-0.16	0.00
280.0	5891	280.0	5891	280.0	5891	279.8	-0.05	0.00
350.0	5280	350.0	5280	350.0	5280	350.7	0.20	0.00
					Max.	Error (%):	0.21	0.03

 Linear Calibration Factor:
 C.F.=
 0.11600 kPa/B unit

 Regression Zero:
 At Calibration Bi =
 8303.5 B unit

 Temperature Correction Factor:
 Tk =
 0.0053 kPa/°C rise

Polynomial Gage Factors (kPa) A: <u>-5.9151E-07</u> B: <u>-0.10796</u> C: <u>936.54</u>

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]Polynomial: $P(kPa) = A(Lc)^2 + BLc + C + Tk(Tc - Ti) - [0.10(Bc - Bi)]$

VW Readout Temp °C Date Baro (dd/mm/yr) Pos. B (Li) (Ti) (Bi) Factory Zero Readings: 22-Jan-09 8304 24.6 985.5 Shipped Zero Readings: 23-Feb-09 8288 19.2 1009.6

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 23-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1



Document Number .: ELL01301





200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5
Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only)
e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

 Customer:
 DYNAMITAGE T.C.G. (1993) INC.

 Model:
 VW2100-0.35

 Client ID:
 2-P-3-2

 Serial Number:
 VW10713

 Mfg Number:
 08-27953

 Mfg Number:
 08-27953

 Range:
 350.0 kPa

 Date of Calibration:
 19-Dec-08

 Temperature:
 23 °C

Barometric Pressure: 1002.3 millibars W.O. Number: Q011656

 Cable Length:
 30 meters

 Cable Colour Code:
 Red / Black (Coil)
 Green / White (Thermistor)

Cable Type: EL380004
Thermistor Type: 3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomial Fit (% FS)
0.0	8725	0.0	8725	0.0	8725	0.6	0.17	0.01
70.0	8120	70.0	8120	70.0	8120	69.8	-0.06	-0.03
140.0	7511	140.0	7509	140.0	7510	139.6	-0.12	0.01
210.0	6899	210.0	6897	210.0	6898	209.6	-0.11	0.01
280.0	6284	280.0	6284	280.0	6284	279.8	-0.04	-0.01
350.0	5666	350.0	5666	350.0	5666	350.6	0.16	0.00
			1		Max.	Error (%):	0.17	0.03

 Linear Calibration Factor:
 C.F.=
 0.11440 kPa/B unit

 Regression Zero:
 At Calibration Bi =
 8730.1 B unit

 Temperature Correction Factor:
 Tk =
 -0.0529 kPa/°C rise

Polynomial Gage Factors (kPa) A: <u>-4.4199E-07</u> B: <u>-0.10804</u> C: <u>976.37</u>

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]Polynomial: $P(kPa) = A(Lc)^2 + BLc + C + Tk(Tc - Ti) - [0.10 (Bc - Bi)]$

Date VW Readout Temp °C Baro (dd/mm/yr) Pos. B (Li) (Ti) (Bi) Factory Zero Readings: 22-Jan-09 8729 24.7 985.5 Shipped Zero Readings: 23-Feb-09 8723 19.6 1009.6

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 23-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1





Document Number.: ELL0130I



200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5
Tel: 604.540.1100 * Fax: 604.540.1005 * Toll Free: 1.800.665.5599 (North America only) e-mail: info@rstinstruments.com * Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

 Customer:
 DYNAMITAGE T.C.G. (1993) INC.

 Model:
 VW2100-0.35

 Client ID:
 3-P-1-1

 Serial Number:
 VW10714

 Mfg Number:
 08-27954

 Range:
 350.0 kPa

 Date of Calibration:
 19-Dec-08

Temperature: 23 °C
Barometric Pressure: 1002.3 millibars
W.O. Number: Q011656

Cable Length: 49 meters

Cable Colour Code: Red / Black (Coil) Green / White (Thermistor)
Cable Type: EL380004
Thermistor Type: 3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomial Fit (% FS)
0.0	8527	0.0	8527	0.0	8527	0.6	0.17	0.01
70.0	7914	70.0	7914	70.0	7914	69.9	-0.03	0.00
140.0	7299	140.0	7299	140.0	7299	139.4	-0.16	-0.03
210.0	6678	210.0	6679	210.0	6679	209.6	-0.12	0.01
280.0	6056	280.0	6056	280.0	6056	280.0	-0.01	0.02
350.0	5432	350.0	5432	350.0	5432	350.5	0.15	-0.02
	Max. Error (%):							0.03

Linear Calibration Factor: C.F.= 0.11306 kPa/B unit
Regression Zero: At Calibration Bi = 8532.2 B unit
Temperature Correction Factor: Tk = -0.0296 kPa/°C rise

Polynomial Gage Factors (kPa) A: <u>-4.4771E-07</u> B: <u>-0.10681</u> C: <u>943.35</u>

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]Polynomial: $P(kPa) = A(Lc)^2 + BLc + C + Tk (Tc - Ti) - [0.10 (Bc - Bi)]$

VW Readout Temp °C Date Baro (dd/mm/yr) Pos. B (Li) (Ti) (Bi) Factory Zero Readings: 22-Jan-09 8534 24.7 985.5 Shipped Zero Readings: 23-Feb-09 19.5 1009.6

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 23-Feb-09









200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5
Tel: 604.540:1100 * Fax: 604.540.1005 * Toll Free: 1.800.665.5599 (North America only)
e-mail: info@rstinstruments.com * Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Customer: DYNAMITAGE T.C.G. (1993) INC. Model: VW2100-0.35 Client ID: 3-P-1-2 Serial Number: VW10715 Mfg Number: 08-27955 Range: 350.0 kPa Date of Calibration: 19-Dec-08 Temperature: 23 °C Barometric Pressure: 1002.3 millibars W.O. Number: Q011656

Cable Length: 44 meters
Cable Colour Code: Red / Black (Coil) Green / White (Thermistor)

Cable Type: EL380004
Thermistor Type: 3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomial Fit (% FS)
0.0	8414	0.0	8414	0.0	8414	0.7	0.19	0.00
70.0	7817	70.0	7817	70.0	7817	69.9	-0.02	0.02
140.0	7219	140.0	7219	140.0	7219	139.3	-0.20	-0.04
210.0	6614	210.0	6613	210.0	6614	209.5	-0.13	0.03
280.0	6007	280.0	6007	280.0	6007	279.9	-0.03	0.01
350.0	5397	350.0	5397	350.0	5397	350.6	0.19	-0.01
					Max.	Error (%):	0.20	0.04

 Linear Calibration Factor:
 C.F.=
 0.11600 kPa/B unit

 Regression Zero:
 At Calibration Bi =
 8419.9 B unit

 Temperature Correction Factor:
 Tk =
 -0.0302 kPa/°C rise

Polynomial Gage Factors (kPa) A: -5.6313E-07 B: -0.10822 C: 950.44

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]Polynomial: $P(kPa) = A(Lc)^2 + BLc + C + Tk(Tc - Ti) - [0.10(Bc - Bi)]$

Date VW Readout Temp °C Baro (dd/mm/yr) Pos. B (Li) (Ti) (Bi) Factory Zero Readings: 22-Jan-09 8419 25.0 985.5 Shipped Zero Readings: 23-Feb-09 19.6 1009.6

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 23-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1

ALCULLEY ASCT



Document Number.: ELL01301



200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5
Tel: 604.540.1100 * Fax: 604.540.1005 * Toll Free: 1.800.665.5599 (North America only)
e-mail: info@rstinstruments.com * Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

 Customer:
 DYNAMITAGE T.C.G. (1993) INC.

 Model:
 VW2100-0.35

 Client ID:
 3-P-1-3

 Serial Number:
 VW10716

 Mfg Number:
 08-27956

 Range:
 350.0 kPa

 Date of Calibration:
 19-Dec-08

Temperature: 23 °C
Barometric Pressure: 1002.3 millibars
W.O. Number: Q011656

Cable Length: 38 meters
Cable Colour Code: Red / Black (Coil) Green / White (Thermistor)

Cable Type: EL380004
Thermistor Type: 3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomia Fit (% FS)
0.0	8960	0.0	8961	0.0	8961	0.7	0.20	0.01
70.0	8389	70.0	8390	70.0	8390	69.8	-0.07	-0.03
140.0	7812	140.0	7813	140.0	7813	139.5	-0.13	0.03
210.0	7234	210.0	7234	210.0	7234	209.5	-0.15	0.01
280.0	6653	280.0	6653	280.0	6653	279.7	-0.07	-0.03
350.0	6066	350.0	6066	350.0	6066	350.7	0.21	0.01
					Max.	Error (%):	0.21	0.03

 Linear Calibration Factor:
 C.F.=
 0.12092 kPa/B unit

 Regression Zero:
 At Calibration Bi =
 8966.4 B unit

 Temperature Correction Factor:
 Tk =
 0.0057 kPa/°C rise

Polynomial Gage Factors (kPa) A: <u>-6.1861E-07</u> B: <u>-0.11163</u> C: 1049.9

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]Polynomial: $P(kPa) = A(Lc)^2 + BLc + C + Tk(Tc - Ti) - [0.10 (Bc - Bi)]$

Date VW Readout Temp °C (dd/mm/yr) Pos. B (Li) (Ti) (Bi) Factory Zero Readings: 22-Jan-09 8968 24.9 985.5 Shipped Zero Readings: 23-Feb-09 8953 19.4 1009.6

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 23-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1





MIG0106A

Document Number.: ELL0130I



200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5
Tel: 604.540.1100 * Fax: 604.540.1005 * Toll Free: 1.800.665.5599 (North America only)
e-mail: info@rstinstruments.com * Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

 Customer:
 DYNAMITAGE T.C.G. (1993) INC.

 Model:
 VW2100-0.35

 Client ID:
 3-P-2-1

 Serial Number:
 VM/07474

 Serial Number:
 VW10717

 Mfg Number:
 08-27957

 Range:
 350.0 kPa

 Date of Calibration:
 19-Dec-08

 Temperature:
 23 °C

Barometric Pressure: 1002.3 millibars
W.O. Number: Q011656

 Cable Length:
 35 meters

 Cable Colour Code:
 Red / Black (Coil)
 Green / White (Thermistor)

Cable Type: EL380004
Thermistor Type: 3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomial Fit (% FS)
0.0	8201	0.0	8202	0.0	8202	0.5	0.15	-0.02
70.0	7602	70.0	7602	70.0	7602	70.0	-0.01	0.03
140.0	7001	140.0	7001	140.0	7001	139.6	-0.12	0.02
210.0	6398	210.0	6398	210.0	6398	209.5	-0.16	-0.02
280.0	5791	280.0	5791	280.0	5791	279.8	-0.07	-0.03
350.0	5179	350.0	5179	350.0	5179	350.7	0.19	0.02
					Max.	Error (%):	0.19	0.03

Linear Calibration Factor: C.F.= 0.11585 kPa/B unit Regression Zero: At Calibration Bi = 8206.0 B unit Temperature Correction Factor: Tk = $0.0052 \text{ kPa/}^{\circ}\text{C}$ rise

Polynomial Gage Factors (kPa) A: <u>-4.9010E-07</u> B: <u>-0.10929</u> C: <u>929.22</u>

Pressure is calculated with the following equations:

 $\begin{array}{ll} Linear, P(kPa) = C.F. \ X \ (\ Li - Lc \) - [\ Tk \ (\ Ti - Tc \) \] + [\ 0.10 \ (\ Bi - Bc \) \] \\ Polynomial: P(kPa) = A(Lc)^2 + BLc + C + Tk(Tc - Ti) - [0.10(Bc - Bi)] \\ \end{array}$

Date VW Readout Temp °C Baro (dd/mm/yr) Pos. B (Li) (Ti) (Bi) Factory Zero Readings: 22-Jan-09 8203 24.7 985.5 Shipped Zero Readings: 23-Feb-09 19.4 1009.6

Date: 23-Feb-09

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1



Document Number.: ELL0130I

MIGO106A



200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5 Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only) e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Customer: DYNAMITAGE T.C.G. (1993) INC.

Model: VW2100-0.35 Client ID: 3-P-2-2 Serial Number: VW10718 Mfg Number: 08-27958 Range: 350.0 kPa

Date of Calibration: 19-Dec-08 Temperature: 23 °C Barometric Pressure: 1002.3 millibars

W.O. Number: Q011656

Cable Length: 30 meters Cable Colour Code: Red / Black (Coil) Green / White (Thermistor)

Cable Type: EL380004 Thermistor Type: 3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomia Fit (% FS)
0.0	8614	0.0	8615	0.0	8615	0.1	0.04	0.01
70.0	8005	70.0	8005	70.0	8005	70.0	-0.01	-0.01
140.0	7395	140.0	7395	140.0	7395	139.8	-0.05	-0.03
210.0	6782	210.0	6783	210.0	6783	210.0	0.00	0.02
280.0	6171	280.0	6171	280.0	6171	280.0	0.01	0.02
350.0	5560	350.0	5560	350.0	5560	350.0	0.01	-0.01
			,		Max.	Error (%):	0.05	0.03

Linear Calibration Factor: C.F.= 0.11456 kPa/B unit Regression Zero: At Calibration Bi = 8615.6 B unit Temperature Correction Factor: -0.0298 kPa/°C rise Tk =

Polynomial Gage Factors (kPa) -7.3972E-08 B: -0.11351 C: 983.33

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)] $P(kPa)=A(Lc)^2+BLc+C+Tk(Tc-Ti)-[0.10(Bc-Bi)]$

Date VW Readout Temp °C Baro (dd/mm/yr) Pos. B (Li) (Ti) (Bi) Factory Zero Readings: 22-Jan-09 8621 24.9 985.5 Shipped Zero Readings: 23-Feb-09 8617 19.4 1009.6

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars

B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 23-Feb-09

This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1





MIG0106A

Document Number.: ELL0130I



200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5 Tel: 604.540.1100 * Fax: 604.540.1005 * Toll Free: 1.800.665.5599 (North America only) e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Customer:

DYNAMITAGE T.C.G. (1993) INC.

Model: Client ID: VW2100-0.35

Serial Number:

3-P-2-3 VW10719

Mfg Number: Range: Date of Calibration: 08-27959 350.0 kPa

Temperature: Barometric Pressure: 19-Dec-08 23 °C

W.O. Number:

1002.3 millibars Q011656

Cable Length:

24 meters

Cable Colour Code:

Green / White (Thermistor)

Cable Type:

3 Kohms

Red / Black (Coil) EL380004 Thermistor Type:

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomial Fit (% FS)
0.0	7992	0.0	7992	0.0	7992	0,6	0.18	0.01
70.0	7366	70.0	7366	70.0	7366	69.8	-0.05	-0.02
140.0	6735	140.0	6735	140.0	6735	139.5	-0.13	0.01
210.0	6102	210.0	6102	210.0	6102	209.5	-0.14	0.00
280.0	5465	280.0	5465	280.0	5465	279.9	-0.03	0.01
350.0	4825	350.0	4826	350.0	4826	350.6	0.17	-0.01
					Max.	Error (%):	0.18	0.02

Linear Calibration Factor:

Temperature Correction Factor:

C.F.=

Tk =

0.11052 kPa/B unit

Regression Zero:

At Calibration Bi =

7997.7 B unit -0.0064 kPa/°C rise

Polynomial Gage Factors (kPa)

-4.5009E-07

B: -0.10475

C: 865.91

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]

 $P(kPa)=A(Lc)^2+BLc+C+Tk(Tc-Ti)-[0.10(Bc-Bi)]$

Temp °C Date VW Readout Baro (dd/mm/yr) Pos. B (Li) (Ti) (Bi) Factory Zero Readings: 22-Jan-09 8002 24.7 985.5 Shipped Zero Readings: 23-Feb-09 7993 19.4 1009.6

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 23-Feb-09







200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5
Tel: 604.540.1100 * Fax: 604.540.1005 * Toll Free: 1.800.665.5599 (North America only)
e-mail: info@rstinstruments.com * Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Customer: DYNAMITAGE T.C.G. (1993) INC

 Model:
 VW2100-0.35

 Client ID:
 3-P-3-1

 Serial Number:
 VW10720

 Mfg Number:
 09-1603

 Range:
 350.0 kPa

Date of Calibration:30-Jan-09Temperature:23.3 °CBarometric Pressure:987 millibars

W.O. Number: Q011656

Cable Length: 31 meters
Cable Colour Code: Red / Black (Coil) Green / White (Thermistor)

Cable Type: EL380004
Thermistor Type: 3 Kohms

Applied Pressure (kPa)	First Reading (B units)	Applied Pressure (kPa)	Second Reading (B units)	Average Pressure (kPa)	Average Readings (B units)	Calculated Linear (kPa)	Linearity F.S. Error (%)	Polynomia Fit (% FS)
0.0	8978	0.0	8978	0.0	8978	0.3	0.08	-0.02
70.0	8338	70.0	8338	70.0	8338	70.1	0.02	0.04
140.0	7700	140.0	7701	140.0	7701	139.6	-0.11	-0.04
210.0	7057	210.0	7057	210.0	7057	209.8	-0.06	0.01
280.0	6414	280.0	6414	280.0	6414	279.9	-0.03	-0.01
350.0	5768	350.0	5768	350.0	5768	350.4	0.10	0.00
					Max.	Error (%):	0.11	0.04

 Linear Calibration Factor:
 C.F.=
 0.10906 kPa/B unit

 Regression Zero:
 At Calibration Bi =
 8980.6 B unit

 Temperature Correction Factor:
 Tk =
 -0.0088 kPa/°C rise

Polynomial Gage Factors (kPa) A: <u>-2.4571E-07</u> B: <u>-0.10543</u> C: 966.32

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]Polynomial: $P(kPa) = A(Lc)^2 + BLc + C + Tk(Tc - Ti) - [0.10(Bc - Bi)]$

Date VW Readout Temp °C Baro (dd/mm/yr) Pos. B (Li) (Ti) (Bi) Factory Zero Readings: 3-Feb-09 8965 24.9 990.9 Shipped Zero Readings: 23-Feb-09 8971 19.3 1009.6

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 23-Feb-09





Date of Calibration:

Calibration Record

200 - 2050 Hartley Ave., Coquitlam, British Columbia, Canada V3K 6W5
Tel: 604.540.1100 • Fax: 604.540.1005 • Toll Free: 1.800.665.5599 (North America only)
e-mail: info@rstinstruments.com • Website: www.rstinstruments.com

Vibrating Wire Pressure Transducer

Customer: DYNAMITAGE T.C.G. (1993) INC.

 Model:
 VW2100-0.35

 Client ID:
 3-P-3-2

 Serial Number:
 VW10721

 Mfg Number:
 09-1605

 Range:
 350.0 kPa

Temperature: 23.3 °C
Barometric Pressure: 987 millibars

W.O. Number: 987 millio

Cable Length: 26 meters
Cable Colour Code: Red / Black (Coil) Green / White (Thermistor)

 Cable Type:
 EL380004

 Thermistor Type:
 3 Kohms

Applied First Applied Second Average Average Calculated Linearity Polynomial Pressure Reading Pressure Reading Pressure Linear Readings F.S. Error Fit (kPa) (B units) (kPa) (Bunits) (kPa) (B units) (kPa) (% FS) (%) 0.0 8818 0.0 8819 0.0 8819 0.7 0.21 0.03 70.0 70.0 8199 8199 70.0 8199 69.7 -0.10 -0.06 140.0 140.0 7571 7570 140.0 7571 139.6 -0.120.02 210.0 6942 210.0 6942 210.0 6942 -0.15 0.00 209.5 280.0 6308 280.0 6308 280.0 6308 280.0 0.00 0.04 350.0 5674 350.0 5674 350.0 5674 350.5 0.15 -0.02 Max. Error (%): 0.21 0.06

30-Jan-09

 Linear Calibration Factor:
 C.F.=
 0.11124 kPa/B unit

 Regression Zero:
 At Calibration Bi =
 8825.1 B unit

 Temperature Correction Factor:
 Tk =
 -0.0529 kPa/°C rise

Polynomial Gage Factors (kPa) A: <u>-4.7395E-07</u> B: <u>-0.10437</u> C: <u>957.37</u>

Pressure is calculated with the following equations:

Linear, P(kPa) = C.F. X (Li - Lc) - [Tk (Ti - Tc)] + [0.10 (Bi - Bc)]Polynomial: $P(kPa) = A(Lc)^2 + BLc + C + Tk(Tc - Ti) - [0.10 (Bc - Bi)]$

Date VW Readout Temp °C Baro (dd/mm/yr) Pos. B (Li) (Ti) (Bi) Factory Zero Readings: 3-Feb-09 8811 24.8 990.9 Shipped Zero Readings: 23-Feb-09 8815 19.5 1009.6

Li, Lc = initial (at installation) and current readings

Ti, Tc = initial (at installation) and current temperature, in °C

Bi, Bc = initial (at installation) and current barometric pressure readings, in millibars B units = B scale output of VW 2102, VW 2104, VW 2106 and DT 2011 readouts

B units = $Hz^2 / 1000$ ie: 1700Hz = 2890 B units

Technician: C. Byerley

Date: 23-Feb-09


This instrument has been calibrated using standards traceable to the NIST in compliance with ANSI Z540-1






Document Number.: ELL0130I

East Dike - Section 60+190 VW Piezometer Locations



East Dike - Section 60+190 VW Piezometer - Temperature



Note: Data provided by Agnico-Eagle Mines Limited.

AGNICO-EAGLE MINES LIMITED MEADOWBANK GOLD PROJECT NUNAVUT


TITLE

EAST DIKE-SECION 60+190 VW PIEZOMETER-TEMPERATURE




PROJEC1	ΓNo. 07-1	1413-0074	FILE No	
DESIGN	BEW	10AUG09	SCALE NTS	REV.
CADD	JFC	10AUG09		
CHECK	-		FIGURE	: !1
REVIEW				

East Dike - Section 60+190 VW Piezometer Locations



East Dike - Section 60+190 VW Piezometer - Total Head



Note: Data provided by Agnico-Eagle Mines Limited.



AGNICO-EAGLE MINES LIMITED MEADOWBANK GOLD PROJECT NUNAVUT


TITLE

EAST DIKE-SECION 60+190 VW PIEZOMETER-TOTAL HEAD




PROJECT	ΓNo. 07-1	1413-0074	FILE No.		
DESIGN	BEW	10AUG09	SCALE	NTS	REV.
CADD	JFC	10AUG09			
CHECK			FIC	GURE	: !2
REVIEW			٠.,	-	

East Dike - Section 60+490 VW Piezometer Locations



East Dike - Section 60+490 VW Piezometer - Temperature



Note: Data provided by Agnico-Eagle Mines Limited.

AGNICO-EAGLE MINES LIMITED MEADOWBANK GOLD PROJECT NUNAVUT


TITLE

EAST DIKE-SECION 60+490 VW PIEZOMETER-TEMPERATURE




PROJECT	ΓNo. 07-1	1413-0074	FILE No.		
DESIGN	BEW	10AUG09	SCALE	NTS	REV.
CADD	JFC	10AUG09			
CHECK			l FIC	BURE	: !3
REVIEW			`		

East Dike - Section 60+490 VW Piezometer Locations



East Dike - Section 60+490 VW Piezometer - Total Head



Note: Data provided by Agnico-Eagle Mines Limited.

PROJECT

AGNICO-EAGLE MINES LIMITED MEADOWBANK GOLD PROJECT NUNAVUT


TITLE

EAST DIKE-SECION 60+490 VW PIEZOMETER-TOTAL HEAD




PROJECT	ΓNo. 07-1	1413-0074	FILE No		
DESIGN	BEW	10AUG09	SCALE NTS	REV.	
CADD	JFC	10AUG09			
CHECK			FIGURE	: !4	
REVIEW					

East Dike - Section 60+700 VW Piezometer Locations



East Dike - Section 60+700 VW Piezometer - Temperature



Note: Data provided by Agnico-Eagle Mines Limited.

PROJECT

AGNICO-EAGLE MINES LIMITED MEADOWBANK GOLD PROJECT NUNAVUT


TITLE

EAST DIKE-SECION 60+700 VW PIEZOMETER-TEMPERATURE




PROJECT	ΓNo. 07-1	1413-0074	FILE No	
DESIGN	BEW	10AUG09	SCALE NTS	REV.
CADD	JFC	10AUG09		
CHECK			FIGUE	RE: !5
REVIEW				

East Dike - Section 60+700 VW Piezometer Locations



East Dike Section 60+700 VW Piezometer - Total Head



Note: Data provided by Agnico-Eagle Mines Limited.

PROJECT AEM N


AGNICO-EAGLE MINES LIMITED MEADOWBANK GOLD PROJECT NUNAVUT

TITLE

EAST DIKE-SECION 60+700 VW PIEZOMETER-TOTAL HEAD



PROJECT	No. 07-1	1413-0074	FILE No		
DESIGN	BEW	10AUG09	SCALE NTS REV.		
CADD	JFC	10AUG09			
CHECK			FIGURE: !6		
REVIEW					



Note: Data provided by Agnico-Eagle Mines Limited.

AGNICO-EAGLE MINES LIMITED MEADOWBANK GOLD PROJECT NUNAVUT

EAST DIKE TOTAL HEAD ALONG CENTERLINE



PROJEC	ΓNo. 07-1	1413-0074	FILE No
DESIGN	BEW	10AUG09	SCALE NTS REV.
CADD	JFC	10AUG09	
CHECK			FIGURE: !7
REVIEW			

Section Along Centerline


Note: Data provided by Agnico-Eagle Mines Limited.


TEMPERATURE ALONG CENTERLINE


| PROJECT No. 07-1413-0074 | FILE No. ----





DESIGN	BEW	10AUG09	SCALE NTS	REV.
CADD	JFC	10AUG09		
CHECK			FIGURE	: !8
REVIEW				












Project: Meadowbank, Nunavut Location : East Dike, ST. 60+194.69m O/S 0.05m

Northing: 7213857.341 mN Easting: 639366.570 mE

Collar: 0.7m

Spiral Correction: N/A Collar Elevation : 137.6 meters Borehole Total Depth : 13.5 meters North Groove Azimuth :

Base Reading: 2009 Jun 07 12:11 Axis A Azimuth: 0.0 degrees




Project: Meadowbank, Nunavut Location : East Dike, ST. 60+194.69m O/S 0.05m

Northing: 7213857.341 mN Easting: 639366.570 mE

Collar : 0.7m

Spiral Correction: N/A Collar Elevation : 137.6 meters Borehole Total Depth : 13.5 meters North Groove Azimuth :

Base Reading : 2009 Jun 07 12:11 Axis A Azimuth : 0.0 degrees




Project : Meadowbank, Nunavut Location : East Dike, ST. 60+194.69m O/S 0.05m Northing : 7213857.341 mN

Cumulative Displacement (mm)

Spiral Correction: N/A
Collar Elevation: 137.6 meters
Borehole Total Depth: 13.0 meters
North Groove Azimuth:

Cumulative Displacement (mm)



Project : Meadowbank, Nunavut Location : East Dike, ST. 60+194.69m O/S 0.05m


Northing : 7213857.341 mN

Incremental Displacement (mm)

Easting: 639366.570 mE

Spiral Correction: N/A Collar Elevation : 137.6 meters Borehole Total Depth : 13.0 meters North Groove Azimuth :

Incremental Displacement (mm)




Project : Meadowbank, Nunavut Location : East Dike, ST. 60+704.83m O/S 0.09m

Northing: 7214359.571 mN Easting: 639351.450 mE

Spiral Correction: N/A Collar Elevation : 137.6 meters Borehole Total Depth : 11.5 meters North Groove Azimuth :

Base Reading: 2009 Jun 23 11:13 Axis A Azimuth: 0.0 degrees



Project : Meadowbank, Nunavut


Location : East Dike, ST. 60+704.83m O/S 0.09m

Northing: 7214359.571 mN Easting: 639351.450 mE

Collar: 0.8m

Spiral Correction: N/A Collar Elevation : 137.6 meters Borehole Total Depth : 11.5 meters North Groove Azimuth :

Base Reading: 2009 Jun 23 11:13 Axis A Azimuth: 0.0 degrees





EAST DIKE CONSTRUCTION AS-BUILT REPORT MEADOWBANK GOLD PROJECT, NUNAVUT

APPENDIX G

CD of Report



At Golder Associates we strive to be the most respected global group of companies specializing in ground engineering and environmental services. Employee owned since our formation in 1960, we have created a unique culture with pride in ownership, resulting in long-term organizational stability. Golder professionals take the time to build an understanding of client needs and of the specific environments in which they operate. We continue to expand our technical capabilities and have experienced steady growth with employees now operating from offices located throughout Africa, Asia, Australasia, Europe, North America and South America.

Africa + 27 11 254 4800
Asia + 852 2562 3658
Australasia + 61 3 8862 3500
Europe + 356 21 42 30 20
North America + 1 800 275 3281
South America + 55 21 3095 9500

solutions@golder.com www.golder.com

Golder Associates Ltd. 500 - 4260 Still Creek Drive Burnaby, British Columbia, V5C 6C6 Canada

T: +1 (604) 296 4200

